

8150 Art Academy @ Benjamin Rush- 2015/2016 AHERA Three-Year Report.xls

		School District of Philadelphia Arts Academy at Benjamin Rush  11081 Knights Road, Philadelphia, PA 19154  ULCS# 8150/8040  <b>Built in: 1968</b>		<b>AHERA Three-Year Reinspection 2015-2016 Room by Room Location Log Report</b>							Reinspection Date: 2/17/2016 through 2/22/2016 Building Inspector: Paul Davis Number: 741836 Management Planner: Mary Anne Lerro Number: 742322					
		Red= Confirmed (Contact OEMS prior to the disturbance of any of the following materials and report damage) Yellow= Assumed (Contact OEMS for assessment and sampling prior to the disturbance of these materials and report damage) Green= Non Asbestos Containing/Non Suspect Material (These materials have been sampled and Laboratory Analysis has indicated NO Asbestos present or NO ASBESTOS DETECTED or these materials are not typically known to contain Asbestos)														
<i>E l e m e n t</i>	<i>F l o o r</i>	<i>On Site Room Name</i>	<i>System Affected</i>	<i>Material Description</i>	<i>HID#</i>	<i>Confirmed, Assumed, NAD, Non Suspect ACM</i>	<i>Amount of Material (SF/LF/A)</i>	<i>Amount of Damage</i>	<i>SF LF EA</i>	<i>Color required for VAT</i>	<i>Comments/Description/Notes</i>	<i>Attic/Crawlspace Ranking</i>	<i>Damage Potential (DP)</i>	<i>Newly Friable (NF)</i>	<i>Response Action (RA)</i>	
1	BS	Boiler Room 100	N/A	Fiberglass Pipe Insulation		Non Suspect ACM	850	LF	0	EA			N/A	N/A	N/A	
1	BS	Boiler Room 100	N/A	Fiberglass Pipe Fitting Insulation		Non Suspect ACM	100	EA	0	EA			N/A	N/A	N/A	
1	BS	Boiler Room 100	N/A	Concrete Ceiling		Non Suspect ACM	2800	SF	0	SF			N/A	N/A	N/A	
1	BS	Boiler Room 100	N/A	Concrete Walls		Non Suspect ACM	6600	SF	0	SF			N/A	N/A	N/A	
1	BS	Boiler Room 100	N/A	Concrete Floor		Non Suspect ACM	2800	SF	0	SF			N/A	N/A	N/A	
1	BS	Boiler Room 100	N/A	Vinyl Vibration Damper Cloth		Non Suspect ACM	25	SF	0	SF			N/A	N/A	N/A	
1	BS	Boiler Room 100	N/A	Fireproofing		NAD	1400	SF	0	SF	Grey		N/A	N/A	N/A	
1	BS	Boiler Room 100	T	Fireproofing	8150/01/0B/KEM/PD/0100	Confirmed	231	LF	0	LF	Tan		1	No	1/D	
1	BS	Natural Gas Meter Room in Boiler Room Area	N/A	Fiberglass Pipe Insulation		Non Suspect ACM	30	LF	0	LF			N/A	N/A	N/A	
1	BS	Natural Gas Meter Room in Boiler Room Area	N/A	Fiberglass Pipe Fitting Insulation		Non Suspect ACM	10	EA	0	EA			N/A	N/A	N/A	
1	BS	Natural Gas Meter Room in Boiler Room Area	N/A	Concrete Ceiling		Non Suspect ACM	120	SF	0	SF			N/A	N/A	N/A	
1	BS	Natural Gas Meter Room in Boiler Room Area	N/A	Concrete Walls		Non Suspect ACM	460	SF	0	SF			N/A	N/A	N/A	
1	BS	Natural Gas Meter Room in Boiler Room Area	N/A	Concrete Floor		Non Suspect ACM	120	SF	0	SF			N/A	N/A	N/A	
1	BS	Electrical and Emergency Generator Room in Boiler Room Area	N/A	Concrete Ceiling		Non Suspect ACM	920	SF	0	SF			N/A	N/A	N/A	
1	BS	Electrical and Emergency Generator Room in Boiler Room Area	N/A	Concrete Walls		Non Suspect ACM	1890	SF	0	SF			N/A	N/A	N/A	
1	BS	Electrical and Emergency Generator Room in Boiler Room Area	N/A	Concrete Floor		Non Suspect ACM	920	SF	0	SF			N/A	N/A	N/A	
1	BS	Electrical and Emergency Generator Room in Boiler Room Area	N/A	Vinyl Vibration Damper Cloth		Non Suspect ACM	16	SF	0	SF			N/A	N/A	N/A	
1	1	Stairwell 006 next to Vocal Music Room 140	N/A	Steel Stair Deck Ceiling		Non Suspect ACM	252	SF	0	SF			N/A	N/A	N/A	
1	1	Stairwell 006 next to Vocal Music Room 140	N/A	Concrete Block Wall		Non Suspect ACM	810	SF	0	SF			N/A	N/A	N/A	
1	1	Stairwell 006 next to Vocal Music Room 140	N/A	Terrazo Floor		Non Suspect ACM	252	SF	0	SF			N/A	N/A	N/A	
1	1	Vocal Music Room 140	N/A	Ceiling Tile 2' x 4'		NAD	1944	SF	0	SF			N/A	N/A	N/A	
1	1	Vocal Music Room 140	N/A	Concrete Block Wall		Non Suspect ACM	3000	SF	0	SF			N/A	N/A	N/A	
1	1	Vocal Music Room 140	T	Fireproofing	8150/01/01/RR	Confirmed	214	LF	0	LF	Tan		1	No	1/D	
1	1	Vocal Music Room 140	M	Floor Tile VAT 12" x 12"	8150/01/01/HH	Assumed	1944	SF	0	SF	Tan		1	No	1/D	
1	1	Hallway 139 between Vocal Music Room 140 and Stage	N/A	Ceiling Tile 2' x 2'		NAD	156	SF	0	SF			N/A	N/A	N/A	
1	1	Hallway 139 between Vocal Music Room 140 and Stage	N/A	Concrete Block Wall		Non Suspect ACM	580	SF	0	SF			N/A	N/A	N/A	
1	1	Hallway 139 between Vocal Music Room 140 and Stage	M	Floor Tile VAT 12" x 12"	8150/01/01/HH	Assumed	72	SF	0	SF	Tan		1	No	1/D	
1	1	Hallway 139 between Vocal Music Room 140 and Stage	N/A	Rubber Floor Tile 2' x 2'		Non Suspect ACM	84	SF	0	SF	Blue		N/A	N/A	N/A	
1	1	Room 136 within Vocal Music Room 140	N/A	Ceiling Tile 2' x 2'		NAD	80	SF	0	SF			N/A	N/A	N/A	
1	1	Room 136 within Vocal Music Room 140	N/A	Concrete Block Wall		Non Suspect ACM	234	SF	0	SF			N/A	N/A	N/A	
1	1	Room 136 within Vocal Music Room 140	M	Floor Tile VAT 12" x 12"	8150/01/01/HH	Assumed	80	SF	0	SF	Tan		1	No	1/D	
1	1	Room 137 within Vocal Music Room 140	N/A	Ceiling Tile 2' x 2'		NAD	72	SF	0	SF			N/A	N/A	N/A	
1	1	Room 137 within Vocal Music Room 140	N/A	Concrete Block Wall		Non Suspect ACM	234	SF	0	SF			N/A	N/A	N/A	
1	1	Room 137 within Vocal Music Room 140	M	Floor Tile VAT 12" x 12"	8150/01/01/HH	Assumed	72	SF	0	SF	Tan		1	No	1/D	
1	1	Room 138 within Vocal Music Room 140	N/A	Ceiling Tile 2' x 2'		NAD	128	SF	0	SF			N/A	N/A	N/A	
1	1	Room 138 within Vocal Music Room 140	N/A	Concrete Block Wall		Non Suspect ACM	360	SF	0	SF			N/A	N/A	N/A	
1	1	Room 138 within Vocal Music Room 140	M	Floor Tile VAT 12" x 12"	8150/01/01/HH	Assumed	128	SF	0	SF	Tan		1	No	1/D	
1	1	Hallway between Rooms 136 and 138 within Vocal Music Room 140	N/A	Ceiling Tile 2' x 2'		NAD	40	SF	0	SF			N/A	N/A	N/A	
1	1	Hallway between Rooms 136 and 138 within Vocal Music Room 140	N/A	Concrete Block Wall		Non Suspect ACM	216	SF	0	SF			N/A	N/A	N/A	
1	1	Hallway between Rooms 136 and 138 within Vocal Music Room 140	M	Floor Tile VAT 12" x 12"	8150/01/01/HH	Assumed	40	SF	0	SF	Tan		1	No	1/D	
1	1	Room 141 Scene Prep	N/A	Fiberglass Pipe Insulation		Non Suspect ACM	90	LF	0	LF			N/A	N/A	N/A	
1	1	Room 141 Scene Prep	N/A	Fiberglass Pipe Fitting Insulation		Non Suspect ACM	11	EA	0	EA			N/A	N/A	N/A	
1	1	Room 141 Scene Prep	N/A	Ceiling Tile 2' x 2'		NAD	1824	SF	0	SF			N/A	N/A	N/A	
1	1	Room 141 Scene Prep	N/A	Concrete Block Wall		Non Suspect ACM	1548	SF	0	SF			N/A	N/A	N/A	
1	1	Room 141 Scene Prep	N/A	Concrete Floor		Non Suspect ACM	1824	SF	0	SF			N/A	N/A	N/A	
1	1	Classroom 135	N/A	Ceiling Tile 2' x 2'		NAD	960	SF	0	SF			N/A	N/A	N/A	
1	1	Classroom 135	N/A	Concrete Block Wall		Non Suspect ACM	846	SF	0	SF			N/A	N/A	N/A	

## 8150 Art Academy @ Benjamin Rush- 2015/2016 AHERA Three-Year Report.xls

		School District of Philadelphia Arts Academy at Benjamin Rush  11081 Knights Road, Philadelphia, PA 19154  ULCS# 8150/8040  <b>Built in: 1968</b>		<b>AHERA Three-Year Reinspection 2015-2016 Room by Room Location Log Report</b>							Reinspection Date: 2/17/2016 through 2/22/2016 Building Inspector: Paul Davis Number: 741836 Management Planner: Mary Anne Lerro Number: 742322					
E l e m e n t	F l o o r	On Site Room Name	System Affected	Material Description	HID#	Confirmed, Assumed, NAD, Non Suspect ACM	Amount of Material (SF/LF/A)	Amount of Damage SF/EA	Color required for VAT	Comments/Description/Notes	Attic/Crawlspace Ranking	Damage Potential (DP)	Newly Friable (NF)	Response Action (RA)		
															Red= Confirmed (Contact OEMS prior to the disturbance of any of the following materials and report damage)	Yellow= Assumed (Contact OEMS for assessment and sampling prior to the disturbance of these materials and report damage)
1	1	Classroom 135	T	Fireproofing	8150/01/01/RR	Confirmed	39	LF	0	Tan		1	No	1/D		
1	1	Classroom 135	M	Floor Tile VAT 12" x 12"	8150/01/01/HH	Assumed	960	SF	0	Tan		1	No	1/D		
1	1	Classroom 142	N/A	Fiberglass Pipe Insulation		Non Suspect ACM	36	LF	0			N/A	N/A	N/A		
1	1	Classroom 142	N/A	Fiberglass Pipe Fitting Insulation		Non Suspect ACM	4	EA	0			N/A	N/A	N/A		
1	1	Classroom 142	N/A	Ceiling Tile 2' x 2'		NAD	960	SF	0			N/A	N/A	N/A		
1	1	Classroom 142	N/A	Concrete Block Wall		Non Suspect ACM	846	SF	0			N/A	N/A	N/A		
1	1	Classroom 142	M	Floor Tile VAT 12" x 12"	8150/01/01/HH	Assumed	960	SF	0	Tan		1	No	1/D		
1	1	Classroom 143	N/A	Fiberglass Pipe Insulation		Non Suspect ACM	48	LF	0			N/A	N/A	N/A		
1	1	Classroom 143	N/A	Fiberglass Pipe Fitting Insulation		Non Suspect ACM	8	EA	0			N/A	N/A	N/A		
1	1	Classroom 143	N/A	Ceiling Tile 2' x 2'		NAD	960	SF	0			N/A	N/A	N/A		
1	1	Classroom 143	N/A	Concrete Block Wall		Non Suspect ACM	846	SF	0			N/A	N/A	N/A		
1	1	Classroom 143	M	Floor Tile VAT 12" x 12"	8150/01/01/HH	Assumed	960	SF	0	Tan		1	No	1/D		
1	1	Classroom 144	N/A	Fiberglass Pipe Insulation		Non Suspect ACM	32	LF	0			N/A	N/A	N/A		
1	1	Classroom 144	N/A	Fiberglass Pipe Fitting Insulation		Non Suspect ACM	5	EA	0			N/A	N/A	N/A		
1	1	Classroom 144	N/A	Ceiling Tile 2' x 2'		NAD	1224	SF	0			N/A	N/A	N/A		
1	1	Classroom 144	N/A	Concrete Block Wall		Non Suspect ACM	936	SF	0			N/A	N/A	N/A		
1	1	Classroom 144	M	Floor Tile VAT 12" x 12"	8150/01/01/HH	Assumed	1224	SF	0	Tan		1	No	1/D		
1	1	Classroom 144 Storage Room 144-C	N/A	Fiberglass Pipe Insulation		Non Suspect ACM	16	LF	0			N/A	N/A	N/A		
1	1	Classroom 144 Storage Room 144-C	N/A	Fiberglass Pipe Fitting Insulation		Non Suspect ACM	2	EA	0			N/A	N/A	N/A		
1	1	Classroom 144 Storage Room 144-C	N/A	Ceiling Tile 2' x 2'		NAD	160	SF	0			N/A	N/A	N/A		
1	1	Classroom 144 Storage Room 144-C	N/A	Concrete Block Wall		Non Suspect ACM	468	SF	0			N/A	N/A	N/A		
1	1	Classroom 144 Storage Room 144-C	M	Floor Tile VAT 12" x 12"	8150/01/01/HH	Assumed	160	SF	0	Tan		1	No	1/D		
1	1	Classroom 134	N/A	Ceiling Tile 2' x 2'		NAD	1152	SF	0			N/A	N/A	N/A		
1	1	Classroom 134	N/A	Concrete Block Wall		Non Suspect ACM	900	SF	0			N/A	N/A	N/A		
1	1	Classroom 134	T	Fireproofing	8150/01/01/RR	Confirmed	56	LF	0	Tan		1	No	1/D		
1	1	Classroom 134	M	Floor Tile VAT 12" x 12"	8150/01/01/HH	Assumed	1152	SF	0	Tan		1	No	1/D		
1	1	Room 133 Storage	N/A	Ceiling Tile 2' x 2'		NAD	704	SF	0			N/A	N/A	N/A		
1	1	Room 133 Storage	N/A	Concrete Block Wall		Non Suspect ACM	972	SF	0			N/A	N/A	N/A		
1	1	Room 133 Storage	N/A	Sheetrock Wall		Non Suspect ACM	81	SF	0			N/A	N/A	N/A		
1	1	Room 133 Storage	T	Fireproofing	8150/01/01/RR	Confirmed	34	LF	0	Tan		1	No	1/D		
1	1	Room 133 Storage	M	Floor Tile VAT 12" x 12"	8150/01/01/HH	Assumed	704	SF	0	Tan		1	No	1/D		
1	1	Boy's Restroom next to Room 133 Storage	N/A	Plaster Ceiling		NAD	324	SF	0		Pipe Chase Access in Room.	N/A	N/A	N/A		
1	1	Boy's Restroom next to Room 133 Storage	N/A	Concrete Block Wall		Non Suspect ACM	720	SF	0		Pipe Chase Access in Room.	N/A	N/A	N/A		
1	1	Boy's Restroom next to Room 133 Storage	T	Fireproofing	8150/01/01/RR	Confirmed	17	LF	0	Tan	Pipe Chase Access in Room.	1	No	1/D		
1	1	Boy's Restroom next to Room 133 Storage	N/A	Terrazo Floor		Non Suspect ACM	324	SF	0		Pipe Chase Access in Room.	N/A	N/A	N/A		
1	1	IDF 133-A Computer Server Room next to Boy's Restroom	N/A	Ceiling Tile 2' x 2'		NAD	130	SF	0		No Access/Not Inspected.	N/A	N/A	N/A		
1	1	IDF 133-A Computer Server Room next to Boy's Restroom	N/A	Concrete Block Wall		Non Suspect ACM	324	SF	0		No Access/Not Inspected.	N/A	N/A	N/A		
1	1	IDF 133-A Computer Server Room next to Boy's Restroom	N/A	Concrete Floor		Non Suspect ACM	130	SF	0		No Access/Not Inspected.	N/A	N/A	N/A		
1	1	Teacher's Restroom next to Boy's Restroom	N/A	Plaster Ceiling		NAD	204	SF	1		Pipe Chase Access in Room.	N/A	N/A	N/A		
1	1	Teacher's Restroom next to Boy's Restroom	N/A	Concrete Block Wall		Non Suspect ACM	368	SF	0		Pipe Chase Access in Room.	N/A	N/A	N/A		
1	1	Teacher's Restroom next to Boy's Restroom	T	Fireproofing	8150/01/01/RR	Confirmed	34	LF	0	Tan	Pipe Chase Access in Room.	1	No	1/D		
1	1	Teacher's Restroom next to Boy's Restroom	N/A	Terrazo Floor		Non Suspect ACM	204	SF	0		Pipe Chase Access in Room.	N/A	N/A	N/A		
1	1	Entrance Ramp to School Building	N/A	Ceiling Tile 2' x 2'		NAD	924	SF	0			N/A	N/A	N/A		
1	1	Entrance Ramp to School Building	N/A	Concrete Block Wall		Non Suspect ACM	760	SF	0			N/A	N/A	N/A		
1	1	Entrance Ramp to School Building	N/A	Terrazo Floor		Non Suspect ACM	924	SF	0			N/A	N/A	N/A		
1	1	Storage Closet between Entrance Ramp Area and Main Lobby Area	T	Pipe Fitting Insulation	8150/01/01/11	Assumed	2	EA	0			1	No	1/D		
1	1	Storage Closet between Entrance Ramp Area and Main Lobby Area	T	Pipe Insulation 2-6 inch	8150/01/01/PP	Assumed	5	LF	0			1	No	1/D		
1	1	Storage Closet between Entrance Ramp Area and Main Lobby Area	N/A	Concrete Ceiling		Non Suspect ACM	15	SF	0			N/A	N/A	N/A		
1	1	Storage Closet between Entrance Ramp Area and Main Lobby Area	N/A	Concrete Block Wall		Non Suspect ACM	156	SF	0			N/A	N/A	N/A		

8150 Art Academy @ Benjamin Rush- 2015/2016 AHERA Three-Year Report.xls

		School District of Philadelphia Arts Academy at Benjamin Rush 11081 Knights Road, Philadelphia, PA 19154 ULCS# 8150/8040  <b>Built in: 1968</b>		<b>AHERA Three-Year Reinspection 2015-2016 Room by Room Location Log Report</b>					Reinspection Date: 2/17/2016 through 2/22/2016 Building Inspector: Paul Davis Number: 741836 Management Planner: Mary Anne Lerro Number: 742322						
		Red= Confirmed (Contact OEMS prior to the disturbance of any of the following materials and report damage) Yellow= Assumed (Contact OEMS for assessment and sampling prior to the disturbance of these materials and report damage) Green= Non Asbestos Containing/Non Suspect Material (These materials have been sampled and Laboratory Analysis has indicated NO Asbestos present or NO ASBESTOS DETECTED or these materials are not typically known to contain Asbestos)													
<i>E l e m e n t</i>	<i>F l o o r</i>	<i>On Site Room Name</i>	<i>System Affected</i>	<i>Material Description</i>	<i>HID#</i>	<i>Confirmed, Assumed, NAD, Non Suspect ACM</i>	<i>Amount of Material (SF/LF/EA)</i>	<i>Amount of Damage</i>	<i>SF LF EA</i>	<i>Color required for VAT</i>	<i>Comments/Description/Notes</i>	<i>Attic/Crawlspace Ranking</i>	<i>Damage Potential (DP)</i>	<i>Newly Friable (NF)</i>	<i>Response Action (RA)</i>
1	1	Storage Closet between Entrance Ramp Area and Main Lobby Area	N/A	Fireproofing		NAD	15	0	SF	Grey			N/A	N/A	N/A
1	1	Storage Closet between Entrance Ramp Area and Main Lobby Area	N/A	Concrete Floor		Non Suspect ACM	15	0	SF				N/A	N/A	N/A
1	1	Stairwell 005 next to Main Lobby Area near Main Office	N/A	Plaster Ceiling		NAD	333	0	SF				N/A	N/A	N/A
1	1	Stairwell 005 next to Main Lobby Area near Main Office	N/A	Brick Wall		Non Suspect ACM	1830	0	SF				N/A	N/A	N/A
1	1	Stairwell 005 next to Main Lobby Area near Main Office	N/A	Terrazo Floor		Non Suspect ACM	1800	0	SF				N/A	N/A	N/A
1	1	Men's Restroom across from Main Office	N/A	Plaster Ceiling		NAD	195	0	SF		(2) Pipe Chase Accesses in Room.		N/A	N/A	N/A
1	1	Men's Restroom across from Main Office	N/A	Concrete Block Wall		Non Suspect ACM	344	0	SF		(2) Pipe Chase Accesses in Room.		N/A	N/A	N/A
1	1	Men's Restroom across from Main Office	N/A	Terrazo Floor		Non Suspect ACM	195	0	SF		(2) Pipe Chase Accesses in Room.		N/A	N/A	N/A
1	1	Room 145 Main Office Reception and Clerical Areas	N/A	Ceiling Tile 2' x 2'		NAD	807	0	SF				N/A	N/A	N/A
1	1	Room 145 Main Office Reception and Clerical Areas	N/A	Concrete Block Wall		Non Suspect ACM	416	0	SF				N/A	N/A	N/A
1	1	Room 145 Main Office Reception and Clerical Areas	N/A	Sheetrock Wall		Non Suspect ACM	605	0	SF				N/A	N/A	N/A
1	1	Room 145 Main Office Reception and Clerical Areas	N/A	Carpet		Non Suspect ACM	807	0	SF				N/A	N/A	N/A
1	1	Room 145-B Copy/Fax Room	N/A	Ceiling Tile 2' x 2'		NAD	150	0	SF				N/A	N/A	N/A
1	1	Room 145-B Copy/Fax Room	N/A	Concrete Block Wall		Non Suspect ACM	200	0	SF				N/A	N/A	N/A
1	1	Room 145-B Copy/Fax Room	N/A	Sheetrock Wall		Non Suspect ACM	139	0	SF				N/A	N/A	N/A
1	1	Room 145-B Copy/Fax Room	N/A	Carpet		Non Suspect ACM	150	0	SF				N/A	N/A	N/A
1	1	Main Office Restroom	N/A	Fiberglass Pipe Insulation		Non Suspect ACM	8	0	LF				N/A	N/A	N/A
1	1	Main Office Restroom	N/A	Ceiling Tile 2' x 2'		NAD	54	0	SF				N/A	N/A	N/A
1	1	Main Office Restroom	N/A	Concrete Block Wall		Non Suspect ACM	36	0	SF				N/A	N/A	N/A
1	1	Main Office Restroom	N/A	Ceramic Tile Walls		Non Suspect ACM	120	0	SF				N/A	N/A	N/A
1	1	Main Office Restroom	N/A	Sheetrock Wall		Non Suspect ACM	75	0	SF				N/A	N/A	N/A
1	1	Main Office Restroom	N/A	Ceramic Tile Floors		Non Suspect ACM	54	0	SF				N/A	N/A	N/A
1	1	Main Office Kitchenette	N/A	Ceiling Tile 2' x 2'		NAD	105	0	SF				N/A	N/A	N/A
1	1	Main Office Kitchenette	N/A	Concrete Block Wall		Non Suspect ACM	56	0	SF				N/A	N/A	N/A
1	1	Main Office Kitchenette	N/A	Sheetrock Wall		Non Suspect ACM	275	0	SF				N/A	N/A	N/A
1	1	Main Office Kitchenette	M	Sink Undercoat Mastic	8150/01/01/KEM/PD/2602	Assumed	3	0	SF				1	No	1/D
1	1	Main Office Kitchenette	M	Floor Tile VAT 12" x 12"	8150/01/01/HH	Assumed	105	0	SF	Tan			1	No	1/D
1	1	Room 145-E Roster Office	N/A	Fiberglass Pipe Insulation		Non Suspect ACM	10	0	LF				N/A	N/A	N/A
1	1	Room 145-E Roster Office	N/A	Fiberglass Pipe Fitting Insulation		Non Suspect ACM	2	0	EA				N/A	N/A	N/A
1	1	Room 145-E Roster Office	N/A	Ceiling Tile 2' x 2'		NAD	300	0	SF				N/A	N/A	N/A
1	1	Room 145-E Roster Office	N/A	Concrete Block Wall		Non Suspect ACM	80	0	SF				N/A	N/A	N/A
1	1	Room 145-E Roster Office	N/A	Sheetrock Wall		Non Suspect ACM	339	0	SF				N/A	N/A	N/A
1	1	Room 145-E Roster Office	N/A	Carpet		Non Suspect ACM	300	0	SF				N/A	N/A	N/A
1	1	Room 145-K Support Staff Office	N/A	Ceiling Tile 2' x 2'		NAD	192	0	SF				N/A	N/A	N/A
1	1	Room 145-K Support Staff Office	N/A	Concrete Block Wall		Non Suspect ACM	128	0	SF				N/A	N/A	N/A
1	1	Room 145-K Support Staff Office	N/A	Sheetrock Wall		Non Suspect ACM	299	0	SF				N/A	N/A	N/A
1	1	Room 145-K Support Staff Office	N/A	Carpet		Non Suspect ACM	192	0	SF				N/A	N/A	N/A
1	1	Room 145-J Conference Room	N/A	Ceiling Tile 2' x 2'		NAD	320	0	SF				N/A	N/A	N/A
1	1	Room 145-J Conference Room	N/A	Concrete Block Wall		Non Suspect ACM	128	0	SF				N/A	N/A	N/A
1	1	Room 145-J Conference Room	N/A	Sheetrock Wall		Non Suspect ACM	427	0	SF				N/A	N/A	N/A
1	1	Room 145-J Conference Room	N/A	Carpet		Non Suspect ACM	320	0	SF				N/A	N/A	N/A
1	1	Principal's Office	N/A	Fiberglass Pipe Insulation		Non Suspect ACM	16	0	LF				N/A	N/A	N/A
1	1	Principal's Office	N/A	Fiberglass Pipe Fitting Insulation		Non Suspect ACM	3	0	EA				N/A	N/A	N/A
1	1	Principal's Office	N/A	Ceiling Tile 2' x 2'		NAD	320	0	SF				N/A	N/A	N/A
1	1	Principal's Office	N/A	Concrete Block Wall		Non Suspect ACM	128	0	SF				N/A	N/A	N/A
1	1	Principal's Office	N/A	Sheetrock Wall		Non Suspect ACM	337	0	SF				N/A	N/A	N/A
1	1	Principal's Office	N/A	Carpet		Non Suspect ACM	320	0	SF				N/A	N/A	N/A
1	1	Principal's Office Restroom	N/A	Ceiling Tile 2' x 2'		NAD	48	0	SF				N/A	N/A	N/A
1	1	Principal's Office Restroom	N/A	Concrete Block Wall		Non Suspect ACM	32	0	SF				N/A	N/A	N/A
1	1	Principal's Office Restroom	N/A	Sheetrock Wall		Non Suspect ACM	59	0	SF				N/A	N/A	N/A
1	1	Principal's Office Restroom	N/A	Ceramic Tile Walls		Non Suspect ACM	112	0	SF				N/A	N/A	N/A
1	1	Principal's Office Restroom	N/A	Ceramic Tile Floors		Non Suspect ACM	48	0	SF				N/A	N/A	N/A
1	1	Principal's Office Closet	N/A	Sheetrock Ceiling		Non Suspect ACM	12	0	SF				N/A	N/A	N/A
1	1	Principal's Office Closet	N/A	Sheetrock Wall		Non Suspect ACM	88	0	SF				N/A	N/A	N/A

8150 Art Academy @ Benjamin Rush- 2015/2016 AHERA Three-Year Report.xls

		School District of Philadelphia Arts Academy at Benjamin Rush  11081 Knights Road, Philadelphia, PA 19154  ULCS# 8150/8040  <b>Built in: 1968</b>		<b>AHERA Three-Year Reinspection 2015-2016 Room by Room Location Log Report</b>  Red= Confirmed (Contact OEMS prior to the disturbance of any of the following materials and report damage) Yellow= Assumed (Contact OEMS for assessment and sampling prior to the disturbance of these materials and report damage) Green= Non Asbestos Containing/Non Suspect Material (These materials have been sampled and Laboratory Analysis has indicated NO Asbestos present or NO ASBESTOS DETECTED or these materials are not typically known to contain Asbestos)							Reinspection Date: 2/17/2016 through 2/22/2016 Building Inspector: Paul Davis Number: 741836 Management Planner: Mary Anne Lerro Number: 742322					
E l e m e n t	F l o o r	On Site Room Name	System Affected	Material Description	HID#	Confirmed, Assumed, NAD, Non Suspect ACM	Amount of Material (SF/LF/E A)	Amount of Damage	SF LF EA	Color required for VAT	Comments/Description/Notes	Attic/Crawlspace Ranking	Damage Potential (DP)	Newly Friable (NF)	Response Action (RA)	
1	1	Principal's Office Closet	N/A	Carpet		Non Suspect ACM	12	SF	0	SF			N/A	N/A	N/A	
1	1	Room 146 Nurse's Office Waiting Area	N/A	Ceiling Tile 2' x 2'		NAD	168	SF	0	SF			N/A	N/A	N/A	
1	1	Room 146 Nurse's Office Waiting Area	N/A	Concrete Block Wall		Non Suspect ACM	32	SF	0	SF			N/A	N/A	N/A	
1	1	Room 146 Nurse's Office Waiting Area	N/A	Sheetrock Wall		Non Suspect ACM	259	SF	0	SF			N/A	N/A	N/A	
1	1	Room 146 Nurse's Office Waiting Area	M	Floor Tile VAT 12" x 12"	8150/01/01/HH	Assumed	168	SF	0	SF	Tan		1	No	1/D	
1	1	Room 146-A Nurse's Office	N/A	Ceiling Tile 2' x 2'		NAD	120	SF	0	SF			N/A	N/A	N/A	
1	1	Room 146-A Nurse's Office	N/A	Concrete Block Wall		Non Suspect ACM	80	SF	0	SF			N/A	N/A	N/A	
1	1	Room 146-A Nurse's Office	N/A	Sheetrock Wall		Non Suspect ACM	155	SF	0	SF			N/A	N/A	N/A	
1	1	Room 146-A Nurse's Office	M	Floor Tile VAT 12" x 12"	8150/01/01/HH	Assumed	120	SF	0	SF	Tan		1	No	1/D	
1	1	Nurse's Office Rest Area	N/A	Ceiling Tile 2' x 2'		NAD	324	SF	0	SF			N/A	N/A	N/A	
1	1	Nurse's Office Rest Area	M	Sink Undercoat Mastic	8150/01/01/KEM/PD/2602	Assumed	3	SF	0	SF			1	No	1/D	
1	1	Nurse's Office Rest Area	N/A	Sheetrock Wall		Non Suspect ACM	487	SF	0	SF			N/A	N/A	N/A	
1	1	Nurse's Office Rest Area	M	Floor Tile VAT 12" x 12"	8150/01/01/HH	Assumed	324	SF	0	SF	Tan		1	No	1/D	
1	1	Room 146-D Nurse's Office Exam Room	N/A	Fiberglass Pipe Insulation		Non Suspect ACM	8	LF	0	LF			N/A	N/A	N/A	
1	1	Room 146-D Nurse's Office Exam Room	N/A	Fiberglass Pipe Fitting Insulation		Non Suspect ACM	4	EA	0	EA			N/A	N/A	N/A	
1	1	Room 146-D Nurse's Office Exam Room	N/A	Ceiling Tile 2' x 2'		NAD	96	SF	0	SF			N/A	N/A	N/A	
1	1	Room 146-D Nurse's Office Exam Room	N/A	Concrete Block Wall		Non Suspect ACM	80	SF	0	SF			N/A	N/A	N/A	
1	1	Room 146-D Nurse's Office Exam Room	N/A	Sheetrock Wall		Non Suspect ACM	75	SF	0	SF			N/A	N/A	N/A	
1	1	Room 146-D Nurse's Office Exam Room	M	Floor Tile VAT 12" x 12"	8150/01/01/HH	Assumed	96	SF	0	SF	Tan		1	No	1/D	
1	1	Nurse's Office Restroom	N/A	Ceiling Tile 2' x 2'		NAD	48	SF	0	SF			N/A	N/A	N/A	
1	1	Nurse's Office Restroom	N/A	Sheetrock Wall		Non Suspect ACM	91	SF	0	SF			N/A	N/A	N/A	
1	1	Nurse's Office Restroom	N/A	Ceramic Tile Walls		Non Suspect ACM	112	SF	0	SF			N/A	N/A	N/A	
1	1	Nurse's Office Restroom	M	Sink Undercoat Mastic	8150/01/01/KEM/PD/2602	Assumed	3	SF	0	SF			1	No	1/D	
1	1	Nurse's Office Restroom	N/A	Ceramic Tile Floors		Non Suspect ACM	48	SF	0	SF			N/A	N/A	N/A	
1	1	Nurse's Office Rest Area Closet	N/A	Sheetrock Ceiling		Non Suspect ACM	12	SF	0	SF			N/A	N/A	N/A	
1	1	Nurse's Office Rest Area Closet	N/A	Sheetrock Wall		Non Suspect ACM	88	SF	0	SF			N/A	N/A	N/A	
1	1	Nurse's Office Rest Area Closet	M	Floor Tile VAT 12" x 12"	8150/01/01/HH	Assumed	12	SF	0	SF	Tan		1	No	1/D	
1	1	Room 147 Counselor Suite Waiting Area	N/A	Ceiling Tile 2' x 2'		NAD	360	SF	0	SF			N/A	N/A	N/A	
1	1	Room 147 Counselor Suite Waiting Area	N/A	Concrete Block Wall		Non Suspect ACM	144	SF	0	SF			N/A	N/A	N/A	
1	1	Room 147 Counselor Suite Waiting Area	N/A	Sheetrock Wall		Non Suspect ACM	338	SF	0	SF			N/A	N/A	N/A	
1	1	Room 147 Counselor Suite Waiting Area	N/A	Carpet		Non Suspect ACM	360	SF	0	SF			N/A	N/A	N/A	
1	1	Room 146-B Counselor's Office	N/A	Ceiling Tile 2' x 2'		NAD	120	SF	0	SF			N/A	N/A	N/A	
1	1	Room 146-B Counselor's Office	N/A	Concrete Block Wall		Non Suspect ACM	80	SF	0	SF			N/A	N/A	N/A	
1	1	Room 146-B Counselor's Office	N/A	Sheetrock Wall		Non Suspect ACM	251	SF	0	SF			N/A	N/A	N/A	
1	1	Room 146-B Counselor's Office	N/A	Carpet		Non Suspect ACM	120	SF	0	SF			N/A	N/A	N/A	
1	1	Counselor Suite Restroom	N/A	Ceiling Tile 2' x 2'		NAD	42	SF	0	SF			N/A	N/A	N/A	
1	1	Counselor Suite Restroom	N/A	Sheetrock Wall		Non Suspect ACM	83	SF	0	SF			N/A	N/A	N/A	
1	1	Counselor Suite Restroom	N/A	Ceramic Tile Walls		Non Suspect ACM	104	SF	0	SF			N/A	N/A	N/A	
1	1	Counselor Suite Restroom	N/A	Ceramic Tile Floors		Non Suspect ACM	42	SF	0	SF			N/A	N/A	N/A	
1	1	Room 147-F Counselor's Office	N/A	Fiberglass Pipe Insulation		Non Suspect ACM	16	LF	0	LF			N/A	N/A	N/A	
1	1	Room 147-F Counselor's Office	N/A	Fiberglass Pipe Fitting Insulation		Non Suspect ACM	4	EA	0	EA			N/A	N/A	N/A	
1	1	Room 147-F Counselor's Office	N/A	Ceiling Tile 2' x 2'		NAD	234	SF	0	SF			N/A	N/A	N/A	
1	1	Room 147-F Counselor's Office	N/A	Concrete Block Wall		Non Suspect ACM	32	SF	0	SF			N/A	N/A	N/A	
1	1	Room 147-F Counselor's Office	N/A	Sheetrock Wall		Non Suspect ACM	371	SF	0	SF			N/A	N/A	N/A	
1	1	Room 147-F Counselor's Office	N/A	Carpet		Non Suspect ACM	234	SF	0	SF			N/A	N/A	N/A	
1	1	Room 147-G Counselor's Office Conference Room	N/A	Fiberglass Pipe Insulation		Non Suspect ACM	8	LF	0	LF			N/A	N/A	N/A	
1	1	Room 147-G Counselor's Office Conference Room	N/A	Fiberglass Pipe Fitting Insulation		Non Suspect ACM	1	EA	0	EA			N/A	N/A	N/A	
1	1	Room 147-G Counselor's Office Conference Room	N/A	Ceiling Tile 2' x 2'		NAD	240	SF	0	SF			N/A	N/A	N/A	
1	1	Room 147-G Counselor's Office Conference Room	N/A	Concrete Block Wall		Non Suspect ACM	96	SF	0	SF			N/A	N/A	N/A	
1	1	Room 147-G Counselor's Office Conference Room	N/A	Sheetrock Wall		Non Suspect ACM	395	SF	0	SF			N/A	N/A	N/A	
1	1	Room 147-G Counselor's Office Conference Room	N/A	Carpet		Non Suspect ACM	240	SF	0	SF			N/A	N/A	N/A	
1	1	Room 147-E Counselor's Office	N/A	Ceiling Tile 2' x 2'		NAD	130	SF	0	SF			N/A	N/A	N/A	
1	1	Room 147-E Counselor's Office	N/A	Sheetrock Wall		Non Suspect ACM	347	SF	0	SF			N/A	N/A	N/A	
1	1	Room 147-E Counselor's Office	N/A	Carpet		Non Suspect ACM	130	SF	0	SF			N/A	N/A	N/A	
1	1	Room 147-D Counselor's Office	N/A	Ceiling Tile 2' x 2'		NAD	130	SF	0	SF			N/A	N/A	N/A	
1	1	Room 147-D Counselor's Office	N/A	Concrete Block Wall		Non Suspect ACM	104	SF	0	SF			N/A	N/A	N/A	
1	1	Room 147-D Counselor's Office	N/A	Sheetrock Wall		Non Suspect ACM	264	SF	0	SF			N/A	N/A	N/A	

8150 Art Academy @ Benjamin Rush- 2015/2016 AHERA Three-Year Report.xls

		School District of Philadelphia Arts Academy at Benjamin Rush  11081 Knights Road, Philadelphia, PA 19154  ULCS# 8150/8040  <b>Built in: 1968</b>		<b>AHERA Three-Year Reinspection 2015-2016 Room by Room Location Log Report</b>							Reinspection Date: 2/17/2016 through 2/22/2016 Building Inspector: Paul Davis Number: 741836 Management Planner: Mary Anne Lerro Number: 742322					
		Red= Confirmed (Contact OEMS prior to the disturbance of any of the following materials and report damage) Yellow= Assumed (Contact OEMS for assessment and sampling prior to the disturbance of these materials and report damage) Green= Non Asbestos Containing/Non Suspect Material (These materials have been sampled and Laboratory Analysis has indicated NO Asbestos present or NO ASBESTOS DETECTED or these materials are not typically known to contain Asbestos)														
<i>E l e m e n t</i>	<i>F l o o r</i>	<i>On Site Room Name</i>	<i>System Affected</i>	<i>Material Description</i>	<i>HID#</i>	<i>Confirmed, Assumed, NAD, Non Suspect ACM</i>	<i>Amount of Material (SF/LF/EA)</i>	<i>Amount of Damage</i>	<i>SF LF EA</i>	<i>Color required for VAT</i>	<i>Comments/Description/Notes</i>	<i>Attic/Crawlspace Ranking</i>	<i>Damage Potential (DP)</i>	<i>Newly Friable (NF)</i>	<i>Response Action (RA)</i>	
1	1	Room 147-D Counselor's Office	N/A	Carpet		Non Suspect ACM	130	SF	0	SF			N/A	N/A	N/A	
1	1	Passage Hall for School Police Office Suite	N/A	Ceiling Tile 2' x 2'		NAD	160	SF	0	SF			N/A	N/A	N/A	
1	1	Passage Hall for School Police Office Suite	N/A	Sheetrock Wall		Non Suspect ACM	466	SF	0	SF			N/A	N/A	N/A	
1	1	Passage Hall for School Police Office Suite	T	Fireproofing	8150/01/01/RR	Confirmed	120	LF	0	LF	Tan	Includes Entire School Police Office Suite Area.	1	No	1/D	
1	1	Passage Hall for School Police Office Suite	M	Floor Tile VAT 12" x 12"	8150/01/01/HH	Assumed	160	SF	0	SF	Tan		1	No	1/D	
1	1	Room 148-A Computer Server Room in School Police Office Suite	N/A	Ceiling Tile 2' x 2'		NAD	240	SF	0	SF			N/A	N/A	N/A	
1	1	Room 148-A Computer Server Room in School Police Office Suite	N/A	Concrete Block Wall		Non Suspect ACM	256	SF	0	SF			N/A	N/A	N/A	
1	1	Room 148-A Computer Server Room in School Police Office Suite	N/A	Sheetrock Wall		Non Suspect ACM	219	SF	0	SF			N/A	N/A	N/A	
1	1	Room 148-A Computer Server Room in School Police Office Suite	M	Floor Tile VAT 12" x 12"	8150/01/01/HH	Assumed	240	SF	0	SF	Tan		1	No	1/D	
1	1	Room 148-B Storage Room in School Police Office Suite	N/A	Ceiling Tile 2' x 2'		NAD	200	SF	0	SF			N/A	N/A	N/A	
1	1	Room 148-B Storage Room in School Police Office Suite	N/A	Concrete Block Wall		Non Suspect ACM	80	SF	0	SF			N/A	N/A	N/A	
1	1	Room 148-B Storage Room in School Police Office Suite	N/A	Sheetrock Wall		Non Suspect ACM	331	SF	0	SF			N/A	N/A	N/A	
1	1	Room 148-B Storage Room in School Police Office Suite	M	Floor Tile VAT 12" x 12"	8150/01/01/HH	Assumed	200	SF	0	SF	Tan		1	No	1/D	
1	1	Room 148-C School Police Office	N/A	Fiberglass Pipe Insulation		Non Suspect ACM	8	LF	0	LF			N/A	N/A	N/A	
1	1	Room 148-C School Police Office	N/A	Ceiling Tile 2' x 4'		NAD	156	SF	0	SF			N/A	N/A	N/A	
1	1	Room 148-C School Police Office	N/A	Concrete Block Wall		Non Suspect ACM	96	SF	0	SF			N/A	N/A	N/A	
1	1	Room 148-C School Police Office	N/A	Sheetrock Wall		Non Suspect ACM	179	SF	0	SF			N/A	N/A	N/A	
1	1	Room 148-C School Police Office	M	Floor Tile VAT 12" x 12"	8150/01/01/HH	Assumed	156	SF	0	SF	Tan		1	No	1/D	
1	1	Room 148-E School Police Office	N/A	Fiberglass Pipe Insulation		Non Suspect ACM	16	LF	0	LF			N/A	N/A	N/A	
1	1	Room 148-E School Police Office	N/A	Fiberglass Pipe Fitting Insulation		Non Suspect ACM	1	EA	0	EA			N/A	N/A	N/A	
1	1	Room 148-E School Police Office	N/A	Ceiling Tile 2' x 2'		NAD	144	SF	0	SF			N/A	N/A	N/A	
1	1	Room 148-E School Police Office	N/A	Concrete Block Wall		Non Suspect ACM	112	SF	0	SF			N/A	N/A	N/A	
1	1	Room 148-E School Police Office	N/A	Sheetrock Wall		Non Suspect ACM	203	SF	0	SF			N/A	N/A	N/A	
1	1	Room 148-E School Police Office	N/A	Carpet		Non Suspect ACM	144	SF	0	SF			N/A	N/A	N/A	
1	1	Room 148-D School Police Office	N/A	Ceiling Tile 2' x 2'		NAD	120	SF	0	SF			N/A	N/A	N/A	
1	1	Room 148-D School Police Office	N/A	Sheetrock Wall		Non Suspect ACM	331	SF	0	SF			N/A	N/A	N/A	
1	1	Room 148-D School Police Office	N/A	Carpet		Non Suspect ACM	120	SF	0	SF			N/A	N/A	N/A	
1	1	Stairwell 004 near School Police Office Suite	N/A	Fiberglass Pipe Insulation		Non Suspect ACM	24	LF	0	LF			N/A	N/A	N/A	
1	1	Stairwell 004 near School Police Office Suite	N/A	Steel Stair Deck Ceiling		Non Suspect ACM	132	SF	0	SF			N/A	N/A	N/A	
1	1	Stairwell 004 near School Police Office Suite	N/A	Concrete Block Wall		Non Suspect ACM	810	SF	0	SF			N/A	N/A	N/A	
1	1	Stairwell 004 near School Police Office Suite	N/A	Terrazo Floor		Non Suspect ACM	252	SF	0	SF			N/A	N/A	N/A	
1	1	Room 126-A Boy's Locker Room	N/A	Plaster Ceiling		NAD	1775	SF	0	SF			N/A	N/A	N/A	
1	1	Room 126-A Boy's Locker Room	N/A	Concrete Block Wall		Non Suspect ACM	1728	SF	0	SF			N/A	N/A	N/A	
1	1	Room 126-A Boy's Locker Room	T	Fireproofing	8150/01/01/RR	Confirmed	299	LF	0	LF	Tan	Includes Entire Locker Room Adjacent Areas.	1	No	1/D	
1	1	Room 126-A Boy's Locker Room	M	Floor Tile VAT 12" x 12"	8150/01/01/HH	Assumed	1775	SF	0	SF	Tan		1	No	1/D	
1	1	Hallway from Gymnasium to Boy's Locker Room Area	N/A	Ceiling Tile 2' x 2'		NAD	96	SF	0	SF			N/A	N/A	N/A	
1	1	Hallway from Gymnasium to Boy's Locker Room Area	N/A	Concrete Block Wall		Non Suspect ACM	288	SF	0	SF			N/A	N/A	N/A	
1	1	Hallway from Gymnasium to Boy's Locker Room Area	M	Floor Tile VAT 12" x 12"	8150/01/01/HH	Assumed	96	SF	0	SF	Tan		1	No	1/D	
1	1	Boy's Locker Room Restroom	N/A	Plaster Ceiling		NAD	216	SF	0	SF			N/A	N/A	N/A	
1	1	Boy's Locker Room Restroom	N/A	Concrete Block Wall		Non Suspect ACM	480	SF	0	SF			N/A	N/A	N/A	
1	1	Boy's Locker Room Restroom	N/A	Terrazo Floor		Non Suspect ACM	216	SF	0	SF			N/A	N/A	N/A	
1	1	Boy's Locker Room Drying Area Storage Room	N/A	Plaster Ceiling		NAD	35	SF	0	SF			N/A	N/A	N/A	
1	1	Boy's Locker Room Drying Area Storage Room	N/A	Concrete Block Wall		Non Suspect ACM	216	SF	0	SF			N/A	N/A	N/A	
1	1	Boy's Locker Room Drying Area Storage Room	N/A	Terrazo Floor		Non Suspect ACM	35	SF	0	SF			N/A	N/A	N/A	
1	1	Boy's Locker Room Drying Area	N/A	Plaster Ceiling		NAD	225	SF	0	SF			N/A	N/A	N/A	
1	1	Boy's Locker Room Drying Area	N/A	Concrete Block Wall		Non Suspect ACM	405	SF	0	SF			N/A	N/A	N/A	
1	1	Boy's Locker Room Drying Area	N/A	Terrazo Floor		Non Suspect ACM	225	SF	0	SF			N/A	N/A	N/A	
1	1	Boy's Locker Room Shower Area	N/A	Plaster Ceiling		NAD	224	SF	0	SF			N/A	N/A	N/A	

8150 Art Academy @ Benjamin Rush- 2015/2016 AHERA Three-Year Report.xls

		School District of Philadelphia Arts Academy at Benjamin Rush  11081 Knights Road, Philadelphia, PA 19154  ULCS# 8150/8040  <b>Built in: 1968</b>		<b>AHERA Three-Year Reinspection 2015-2016 Room by Room Location Log Report</b> Red= Confirmed (Contact OEMS prior to the disturbance of any of the following materials and report damage) Yellow= Assumed (Contact OEMS for assessment and sampling prior to the disturbance of these materials and report damage) Green= Non Asbestos Containing/Non Suspect Material (These materials have been sampled and Laboratory Analysis has indicated NO Asbestos present or NO ASBESTOS DETECTED or these materials are not typically known to contain Asbestos)							Reinspection Date: 2/17/2016 through 2/22/2016 Building Inspector: Paul Davis Number: 741836 Management Planner: Mary Anne Lerro Number: 742322					
E l e m e n t	F l o o r	On Site Room Name	System Affected	Material Description	HID#	Confirmed, Assumed, NAD, Non Suspect ACM	Amount of Material (SF/LF/E A)	Amount of Damage	SF LF EA	Color required for VAT	Comments/Description/Notes	Attic/Crawlspace Ranking	Damage Potential (DP)	Newly Friable (NF)	Response Action (RA)	
1	1	Boy's Locker Room Shower Area	N/A	Concrete Block Wall		Non Suspect ACM	648	SF	0	SF			N/A	N/A	N/A	
1	1	Boy's Locker Room Shower Area	N/A	Terrazo Floor		Non Suspect ACM	224	SF	0	SF			N/A	N/A	N/A	
1	1	Room 126-G Gymnasium Storage Area on Boy's Side	N/A	Ceiling Tile 2' x 2'		NAD	180	SF	0	SF			N/A	N/A	N/A	
1	1	Room 126-G Gymnasium Storage Area on Boy's Side	N/A	Concrete Block Wall		Non Suspect ACM	432	SF	0	SF			N/A	N/A	N/A	
1	1	Room 126-G Gymnasium Storage Area on Boy's Side	M	Floor Tile VAT 12" x 12"	8150/01/01/HH	Assumed	180	SF	0	SF	Tan		1	No	1/D	
1	1	Room 126-G Gymnasium Storage Area on Boy's Side's Restroom	N/A	Plaster Ceiling		NAD	117	SF	0	SF			N/A	N/A	N/A	
1	1	Room 126-G Gymnasium Storage Area on Boy's Side's Restroom	N/A	Concrete Block Wall		Non Suspect ACM	352	SF	0	SF			N/A	N/A	N/A	
1	1	Room 126-G Gymnasium Storage Area on Boy's Side's Restroom	N/A	Terrazo Floor		Non Suspect ACM	117	SF	0	SF			N/A	N/A	N/A	
1	1	Corridor from Main Hallway to Gymnasium (between Girl's and Boy's Locker Rooms)	N/A	Ceiling Tile 2' x 2'		NAD	320	SF	0	SF			N/A	N/A	N/A	
1	1	Corridor from Main Hallway to Gymnasium (between Girl's and Boy's Locker Rooms)	N/A	Concrete Block Wall		Non Suspect ACM	640	SF	0	SF			N/A	N/A	N/A	
1	1	Corridor from Main Hallway to Gymnasium (between Girl's and Boy's Locker Rooms)	N/A	Terrazo Floor		Non Suspect ACM	320	SF	0	SF			N/A	N/A	N/A	
1	1	Room 127-A Girl's Locker Room	N/A	Plaster Ceiling		NAD	1775	SF	0	SF			N/A	N/A	N/A	
1	1	Room 127-A Girl's Locker Room	N/A	Concrete Block Wall		Non Suspect ACM	1728	SF	0	SF			N/A	N/A	N/A	
1	1	Room 127-A Girl's Locker Room	T	Fireproofing	8150/01/01/RR	Confirmed	289	LF	0	LF	Tan	Includes Entire Locker Room Adjacent Areas.	1	No	1/D	
1	1	Room 127-A Girl's Locker Room	M	Floor Tile VAT 12" x 12"	8150/01/01/HH	Assumed	1775	SF	0	SF	Tan		1	No	1/D	
1	1	Girl's Locker Room Drying Area	N/A	Plaster Ceiling		NAD	336	SF	0	SF			N/A	N/A	N/A	
1	1	Girl's Locker Room Drying Area	N/A	Concrete Block Wall		Non Suspect ACM	666	SF	0	SF			N/A	N/A	N/A	
1	1	Girl's Locker Room Drying Area	N/A	Terrazo Floor		Non Suspect ACM	336	SF	0	SF			N/A	N/A	N/A	
1	1	Girl's Locker Room Shower Area	N/A	Plaster Ceiling		NAD	180	SF	0	SF			N/A	N/A	N/A	
1	1	Girl's Locker Room Shower Area	N/A	Concrete Block Wall		Non Suspect ACM	648	SF	0	SF			N/A	N/A	N/A	
1	1	Girl's Locker Room Shower Area	N/A	Terrazo Floor		Non Suspect ACM	180	SF	0	SF			N/A	N/A	N/A	
1	1	Girl's Locker Room Drying Area Storage Room	N/A	Fiberglass Pipe Insulation		Non Suspect ACM	3	LF	0	LF			N/A	N/A	N/A	
1	1	Girl's Locker Room Drying Area Storage Room	N/A	Fiberglass Pipe Fitting Insulation		Non Suspect ACM	1	EA	0	EA			N/A	N/A	N/A	
1	1	Girl's Locker Room Drying Area Storage Room	N/A	Plaster Ceiling		NAD	36	SF	0	SF			N/A	N/A	N/A	
1	1	Girl's Locker Room Drying Area Storage Room	N/A	Concrete Block Wall		Non Suspect ACM	216	SF	0	SF			N/A	N/A	N/A	
1	1	Girl's Locker Room Drying Area Storage Room	N/A	Terrazo Floor		Non Suspect ACM	36	SF	0	SF			N/A	N/A	N/A	
1	1	Girl's Locker Room Restroom	N/A	Plaster Ceiling		NAD	110	SF	0	SF		Pipe Chase Access in Room.	N/A	N/A	N/A	
1	1	Girl's Locker Room Restroom	N/A	Concrete Block Wall		Non Suspect ACM	378	SF	0	SF		Pipe Chase Access in Room.	N/A	N/A	N/A	
1	1	Girl's Locker Room Restroom	N/A	Terrazo Floor		Non Suspect ACM	110	SF	0	SF		Pipe Chase Access in Room.	N/A	N/A	N/A	
1	1	Hallway from Gymnasium to Girl's Locker Room Area	N/A	Ceiling Tile 2' x 2'		NAD	102	SF	0	SF			N/A	N/A	N/A	
1	1	Hallway from Gymnasium to Girl's Locker Room Area	N/A	Concrete Block Wall		Non Suspect ACM	306	SF	0	SF			N/A	N/A	N/A	
1	1	Hallway from Gymnasium to Girl's Locker Room Area	M	Floor Tile VAT 12" x 12"	8150/01/01/HH	Assumed	102	SF	0	SF	Tan		1	No	1/D	
1	1	Room 127-F Physical Education Office on Girl's Side	N/A	Ceiling Tile 2' x 2'		NAD	210	SF	0	SF			N/A	N/A	N/A	
1	1	Room 127-F Physical Education Office on Girl's Side	N/A	Concrete Block Wall		Non Suspect ACM	464	SF	0	SF			N/A	N/A	N/A	
1	1	Room 127-F Physical Education Office on Girl's Side	M	Floor Tile VAT 12" x 12"	8150/01/01/HH	Assumed	210	SF	0	SF	Tan		1	No	1/D	
1	1	Room 127-F Physical Education Office on Girl's Side's Restroom	N/A	Plaster Ceiling		NAD	90	SF	0	SF		Pipe Chase Access in Room.	N/A	N/A	N/A	
1	1	Room 127-F Physical Education Office on Girl's Side's Restroom	N/A	Concrete Block Wall		Non Suspect ACM	336	SF	0	SF		Pipe Chase Access in Room.	N/A	N/A	N/A	
1	1	Room 127-F Physical Education Office on Girl's Side's Restroom	N/A	Terrazo Floor		Non Suspect ACM	90	SF	0	SF		Pipe Chase Access in Room.	N/A	N/A	N/A	
1	1	Gymnasium	N/A	Plaster Ceiling		NAD	1368	SF	0	SF		Around Perimeter of Gym.	N/A	N/A	N/A	
1	1	Gymnasium	N/A	Concrete Ceiling		Non Suspect ACM	12420	SF	0	SF			N/A	N/A	N/A	
1	1	Gymnasium	N/A	Concrete Block Wall		Non Suspect ACM	15960	SF	0	SF			N/A	N/A	N/A	
1	1	Gymnasium	T	Fireproofing	8150/01/01/RR	Confirmed	731	LF	0	LF	Tan	Includes Upper Gym Areas.	1	No	1/D	

8150 Art Academy @ Benjamin Rush- 2015/2016 AHERA Three-Year Report.xls

E l e m e n t		School District of Philadelphia Arts Academy at Benjamin Rush  11081 Knights Road, Philadelphia, PA 19154  ULCS# 8150/8040  Built in: 1968	AHERA Three-Year Reinspection 2015-2016 Room by Room Location Log Report					Reinspection Date: 2/17/2016 through 2/22/2016 Building Inspector: Paul Davis Number: 741836 Management Planner: Mary Anne Lerro Number: 742322			Attic/Crawlspace Ranking	Damage Potential (DP)	Newly Friable (NF)	Response Action (RA)	
			System Affected	Material Description	HID#	Confirmed, Assumed, NAD, Non Suspect ACM	Amount of Material (SF/LF/E A)	Amount of Damage	SF LF EA	Color required for VAT					Comments/Description/Notes
1	1	Gymnasium	M	Transite Sills	8150/01/01/TT	Assumed	2	SF	0	SF		Four (4) Fire Extinguisher Sills.	1	No	1/D
1	1	Gymnasium	N/A	Wood Floor		Non Suspect ACM	12420	SF	0	SF			N/A	N/A	N/A
1	1	Gymnasium Caged Storage Area	N/A	Plaster Ceiling		NAD	1320	SF	0	SF			N/A	N/A	N/A
1	1	Gymnasium Caged Storage Area	N/A	Concrete Block Wall		Non Suspect ACM	660	SF	0	SF			N/A	N/A	N/A
1	1	Gymnasium Caged Storage Area	M	Floor Tile VAT 12" x 12"	8150/01/01/HH	Assumed	1320	SF	0	SF	Tan		1	No	1/D
1	1	Classroom 129 Production Studio	N/A	Ceiling Tile 2' x 2'		NAD	612	SF	0	SF			N/A	N/A	N/A
1	1	Classroom 129 Production Studio	N/A	Concrete Block Wall		Non Suspect ACM	774	SF	0	SF			N/A	N/A	N/A
1	1	Classroom 129 Production Studio	T	Fireproofing	8150/01/01/RR	Confirmed	76	LF	0	LF	Tan		1	No	1/D
1	1	Classroom 129 Production Studio	N/A	Terrazo Floor		Non Suspect ACM	612	SF	0	SF			N/A	N/A	N/A
1	1	Classroom 123 Production Studio	N/A	Ceiling Tile 2' x 2'		NAD	1116	SF	0	SF			N/A	N/A	N/A
1	1	Classroom 123 Production Studio	N/A	Concrete Block Wall		Non Suspect ACM	603	SF	0	SF			N/A	N/A	N/A
1	1	Classroom 123 Production Studio	N/A	Sheetrock Wall		Non Suspect ACM	603	SF	0	SF			N/A	N/A	N/A
1	1	Classroom 123 Production Studio	T	Fireproofing	8150/01/01/RR	Confirmed	12	LF	0	LF	Tan		1	No	1/D
1	1	Classroom 123 Production Studio	M	Floor Tile VAT 12" x 12"	8150/01/01/HH	Assumed	1116	SF	0	SF	Tan		1	No	1/D
1	1	Art Studio 122	N/A	Ceiling Tile 2' x 2'		NAD	1620	SF	0	SF			N/A	N/A	N/A
1	1	Art Studio 122	N/A	Concrete Block Wall		Non Suspect ACM	648	SF	0	SF			N/A	N/A	N/A
1	1	Art Studio 122	N/A	Sheetrock Wall		Non Suspect ACM	648	SF	0	SF			N/A	N/A	N/A
1	1	Art Studio 122	M	Sink Undercoat Mastic	8150/01/01/KEM/PD/2602	Assumed	4	SF	0	SF			1	No	1/D
1	1	Art Studio 122	T	Fireproofing	8150/01/01/RR	Confirmed	12	LF	0	LF	Tan		1	No	1/D
1	1	Art Studio 122	M	Floor Tile VAT 12" x 12"	8150/01/01/HH	Assumed	1620	SF	0	SF	Tan		1	No	1/D
1	1	Room 121 Kiln	N/A	Ceiling Tile 2' x 2'		NAD	432	SF	0	SF			N/A	N/A	N/A
1	1	Room 121 Kiln	N/A	Concrete Block Wall		Non Suspect ACM	512	SF	0	SF			N/A	N/A	N/A
1	1	Room 121 Kiln	N/A	Sheetrock Wall		Non Suspect ACM	240	SF	0	SF			N/A	N/A	N/A
1	1	Room 121 Kiln	T	Fireproofing	8150/01/01/RR	Confirmed	36	LF	0	LF	Tan		1	No	1/D
1	1	Room 121 Kiln	M	Floor Tile VAT 12" x 12"	8150/01/01/HH	Assumed	432	SF	0	SF	Tan		1	No	1/D
1	1	Room 107 Storage	N/A	Ceiling Tile 2' x 2'		NAD	528	SF	0	SF			N/A	N/A	N/A
1	1	Room 107 Storage	N/A	Concrete Block Wall		Non Suspect ACM	828	SF	0	SF			N/A	N/A	N/A
1	1	Room 107 Storage	N/A	Ceramic Tile Floors		Non Suspect ACM	528	SF	0	SF			N/A	N/A	N/A
1	1	Computer Server Room next to Elevator	N/A	Ceiling Tile 2' x 2'		NAD	90	SF	0	SF			N/A	N/A	N/A
1	1	Computer Server Room next to Elevator	N/A	Concrete Block Wall		Non Suspect ACM	342	SF	0	SF			N/A	N/A	N/A
1	1	Computer Server Room next to Elevator	N/A	Ceramic Tile Floors		Non Suspect ACM	90	SF	0	SF			N/A	N/A	N/A
1	1	Custodial Closet and Storage Area near Cafeteria	N/A	Fiberglass Pipe Insulation		Non Suspect ACM	30	LF	0	LF			N/A	N/A	N/A
1	1	Custodial Closet and Storage Area near Cafeteria	N/A	Fiberglass Pipe Fitting		Non Suspect ACM	5	EA	0	EA			N/A	N/A	N/A
1	1	Custodial Closet and Storage Area near Cafeteria	N/A	Concrete Ceiling		Non Suspect ACM	162	SF	0	SF			N/A	N/A	N/A
1	1	Custodial Closet and Storage Area near Cafeteria	N/A	Concrete Block Wall		Non Suspect ACM	540	SF	0	SF			N/A	N/A	N/A
1	1	Custodial Closet and Storage Area near Cafeteria	N/A	Sheetrock Wall		Non Suspect ACM	216	SF	0	SF			N/A	N/A	N/A
1	1	Custodial Closet and Storage Area near Cafeteria	N/A	Fireproofing		NAD	140	SF	0	SF	Grey		N/A	N/A	N/A
1	1	Custodial Closet and Storage Area near Cafeteria	N/A	Concrete Floor		Non Suspect ACM	162	SF	0	SF		Evidence that 9x9 VAT used to be in the area, but has been removed.	N/A	N/A	N/A
1	1	Elevator Mechanical Room	N/A	Fiberglass Pipe Insulation		Non Suspect ACM	10	LF	0	LF			N/A	N/A	N/A
1	1	Elevator Mechanical Room	N/A	Fiberglass Pipe Fitting		Non Suspect ACM	4	EA	0	EA			N/A	N/A	N/A
1	1	Elevator Mechanical Room	N/A	Concrete Ceiling		Non Suspect ACM	70	SF	0	SF			N/A	N/A	N/A
1	1	Elevator Mechanical Room	N/A	Concrete Block Wall		Non Suspect ACM	408	SF	0	SF			N/A	N/A	N/A
1	1	Elevator Mechanical Room	N/A	Fireproofing		NAD	50	SF	0	SF	Grey		N/A	N/A	N/A
1	1	Elevator Mechanical Room	N/A	Concrete Floor		Non Suspect ACM	70	SF	0	SF			N/A	N/A	N/A
1	1	Room 106 Art Studio	N/A	Ceiling Tile 2' x 2'		NAD	1804	SF	0	SF			N/A	N/A	N/A
1	1	Room 106 Art Studio	N/A	Concrete Block Wall		Non Suspect ACM	1161	SF	0	SF			N/A	N/A	N/A
1	1	Room 106 Art Studio	N/A	Sheetrock Wall		Non Suspect ACM	252	SF	0	SF			N/A	N/A	N/A
1	1	Room 106 Art Studio	M	Sink Undercoat Mastic	8150/01/01/KEM/PD/2602	Assumed	8	SF	0	SF			1	No	1/D
1	1	Room 106 Art Studio	T	Fireproofing	8150/01/01/RR	Confirmed	109	LF	0	LF	Tan		1	No	1/D
1	1	Room 106 Art Studio	M	Floor Tile VAT 12" x 12"	8150/01/01/HH	Assumed	1804	SF	0	SF	Tan		1	No	1/D
1	1	Cafeteria	N/A	Ceiling Tile 2' x 4'		NAD	2077	SF	0	SF			N/A	N/A	N/A
1	1	Cafeteria	N/A	Plaster Ceiling		NAD	1123	SF	0	SF			N/A	N/A	N/A
1	1	Cafeteria	N/A	Concrete Block Wall		Non Suspect ACM	1200	SF	0	SF			N/A	N/A	N/A
1	1	Cafeteria	N/A	Sheetrock Wall		Non Suspect ACM	898	SF	0	SF			N/A	N/A	N/A
1	1	Cafeteria	M	Floor Tile VAT 12" x 12"	8150/01/01/HH	Assumed	1600	SF	0	SF	Blue		1	No	1/D
1	1	Cafeteria	M	Floor Tile VAT 12" x 12"	8150/01/01/HH	Assumed	1600	SF	0	SF	Tan		1	No	1/D
1	1	Cafeteria Serving Line	N/A	Plaster Ceiling		NAD	426	SF	0	SF			N/A	N/A	N/A

## 8150 Art Academy @ Benjamin Rush- 2015/2016 AHERA Three-Year Report.xls

E l e m e n t		School District of Philadelphia Arts Academy at Benjamin Rush  11081 Knights Road, Philadelphia, PA 19154  ULCS# 8150/8040  <b>Built in: 1968</b>		<b>AHERA Three-Year Reinspection 2015-2016</b> <b>Room by Room Location Log Report</b> Red= Confirmed (Contact OEMS prior to the disturbance of any of the following materials and report damage) Yellow= Assumed (Contact OEMS for assessment and sampling prior to the disturbance of these materials and report damage) Green= Non Asbestos Containing/Non Suspect Material (These materials have been sampled and Laboratory Analysis has indicated NO Asbestos present or NO ASBESTOS DETECTED or these materials are not typically known to contain Asbestos)							Reinspection Date: 2/17/2016 through 2/22/2016		Building Inspector: Paul Davis Number: 741836 Management Planner: Mary Anne Lerro Number: 742322			
				System Affected	Material Description	HID#	Confirmed, Assumed, NAD, Non Suspect ACM	Amount of Material	(SF/LF/EA)	Amount of Damage	SF LF EA	Color required for VAT				
On Site Room Name		System Affected	Material Description	HID#	Confirmed, Assumed, NAD, Non Suspect ACM	Amount of Material	(SF/LF/EA)	Amount of Damage	SF LF EA	Color required for VAT	Comments/Description/Notes	Attic/Crawlspace Ranking	Damage Potential (DP)	Newly Friable (NF)	Response Action (RA)	
1	1	Cafeteria Serving Line	N/A	Ceiling Tile 2' x 2'	NAD	497	SF	0	SF		Metal Ceiling Tiles.		N/A	N/A	N/A	
1	1	Cafeteria Serving Line	N/A	Concrete Block Wall	Non Suspect ACM	921	SF	0	SF				N/A	N/A	N/A	
1	1	Cafeteria Serving Line	N/A	Ceramic Tile Floors	Non Suspect ACM	497	SF	0	SF				N/A	N/A	N/A	
1	1	Cafeteria Serving Line	M	Floor Tile VAT 12" x 12"	8150/01/01/HH	Assumed	462	SF	0	SF	Blue		1	No	1/D	
1	1	Cafeteria Serving Line	M	Floor Tile VAT 12" x 12"	8150/01/01/HH	Assumed	462	SF	0	SF	Tan		1	No	1/D	
1	1	Kitchen	N/A	Ceiling Tile 2' x 2'	NAD	1500	SF	0	SF		Metal Ceiling Tiles.		N/A	N/A	N/A	
1	1	Kitchen	N/A	Concrete Block Wall	Non Suspect ACM	1530	SF	0	SF				N/A	N/A	N/A	
1	1	Kitchen	T	Fireproofing	8150/01/01/RR	Confirmed	67	LF	0	LF	Tan	Includes Adjacent Room Areas.	1	No	1/D	
1	1	Kitchen	M	Transite Sills	8150/01/01/TT	Assumed	1	SF	0	SF		One (1) Fire Extinguisher Sill.	1	No	1/D	
1	1	Kitchen	N/A	Ceramic Tile Floors	Non Suspect ACM	1500	SF	0	SF				N/A	N/A	N/A	
1	1	Kitchen Storage Room with Air Compressors	T	Pipe Insulation 2-6 inch	8150/01/01/PP	Assumed	30	LF	0	LF		No Access; Not Inspected.	1	No	1/D	
1	1	Kitchen Storage Room with Air Compressors	N/A	Fiberglass Pipe Insulation	Non Suspect ACM	40	LF	0	LF			No Access; Not Inspected.	N/A	N/A	N/A	
1	1	Kitchen Storage Room with Air Compressors	N/A	Fiberglass Pipe Fitting Insulation	Non Suspect ACM	7	EA	0	EA			No Access; Not Inspected.	N/A	N/A	N/A	
1	1	Kitchen Storage Room with Air Compressors	N/A	Concrete Ceiling	Non Suspect ACM	130	SF	0	SF			No Access; Not Inspected.	N/A	N/A	N/A	
1	1	Kitchen Storage Room with Air Compressors	N/A	Concrete Block Wall	Non Suspect ACM	552	SF	0	SF			No Access; Not Inspected.	N/A	N/A	N/A	
1	1	Kitchen Storage Room with Air Compressors	N/A	Fireproofing	NAD	70	SF	0	SF	Grey		No Access; Not Inspected.	N/A	N/A	N/A	
1	1	Kitchen Storage Room with Air Compressors	N/A	Ceramic Tile Floors	Non Suspect ACM	130	SF	0	SF			No Access; Not Inspected.	N/A	N/A	N/A	
1	1	Kitchen Office	N/A	Ceiling Tile 2' x 2'	NAD	72	SF	0	SF			No Access; Not Inspected.	N/A	N/A	N/A	
1	1	Kitchen Office	N/A	Concrete Block Wall	Non Suspect ACM	324	SF	0	SF			No Access; Not Inspected.	N/A	N/A	N/A	
1	1	Kitchen Office	M	Floor Tile VAT 12" x 12"	8150/01/01/HH	Assumed	72	SF	0	SF	Tan		1	No	1/D	
1	1	Kitchen Office Restroom	N/A	Plaster Ceiling	NAD	18	SF	0	SF			No Access; Not Inspected.	N/A	N/A	N/A	
1	1	Kitchen Office Restroom	N/A	Concrete Block Wall	Non Suspect ACM	144	SF	0	SF			No Access; Not Inspected.	N/A	N/A	N/A	
1	1	Kitchen Office Restroom	N/A	Terrazo Floor	Non Suspect ACM	18	SF	0	SF			No Access; Not Inspected.	N/A	N/A	N/A	
1	1	Kitchen Office Closet with Safe	N/A	Plaster Ceiling	NAD	12	SF	0	SF			No Access; Not Inspected.	N/A	N/A	N/A	
1	1	Kitchen Office Closet with Safe	N/A	Concrete Block Wall	Non Suspect ACM	112	SF	0	SF			No Access; Not Inspected.	N/A	N/A	N/A	
1	1	Kitchen Office Closet with Safe	M	Floor Tile VAT 12" x 12"	8150/01/01/HH	Assumed	12	SF	0	SF	Tan		1	No	1/D	
1	1	Kitchen Dry Storage Room	N/A	Fiberglass Ceiling Tile 2' x 4'	Non Suspect ACM	108	SF	0	SF			No Access; Not Inspected.	N/A	N/A	N/A	
1	1	Kitchen Dry Storage Room	N/A	Concrete Block Wall	Non Suspect ACM	432	SF	0	SF			No Access; Not Inspected.	N/A	N/A	N/A	
1	1	Kitchen Dry Storage Room	M	Floor Tile VAT 12" x 12"	8150/01/01/HH	Assumed	108	SF	0	SF	Tan		1	No	1/D	
1	1	Faculty Dining Room Kitchen Serving Line	N/A	Ceiling Tile 2' x 2'	NAD	176	SF	0	SF			No Access; Not Inspected.	N/A	N/A	N/A	
1	1	Faculty Dining Room Kitchen Serving Line	N/A	Concrete Block Wall	Non Suspect ACM	416	SF	0	SF				N/A	N/A	N/A	
1	1	Faculty Dining Room Kitchen Serving Line	N/A	Ceramic Tile Floors	Non Suspect ACM	176	SF	0	SF				N/A	N/A	N/A	
1	1	Room 110 Faculty Dining Room	N/A	Ceiling Tile 2' x 4'	NAD	1394	SF	0	SF				N/A	N/A	N/A	
1	1	Room 110 Faculty Dining Room	N/A	Concrete Block Wall	Non Suspect ACM	928	SF	0	SF				N/A	N/A	N/A	
1	1	Room 110 Faculty Dining Room	T	Fireproofing	8150/01/01/RR	Confirmed	12	LF	0	LF	Tan		1	No	1/D	
1	1	Room 110 Faculty Dining Room	M	Floor Tile VAT 12" x 12"	8150/01/01/HH	Assumed	1394	SF	0	SF	Tan		1	No	1/D	
1	1	Room 131 Dance Studio	N/A	Ceiling Tile 2' x 2'	NAD	1540	SF	0	SF				N/A	N/A	N/A	
1	1	Room 131 Dance Studio	N/A	Plaster Ceiling	NAD	525	SF	0	SF				N/A	N/A	N/A	
1	1	Room 131 Dance Studio	N/A	Concrete Block Wall	Non Suspect ACM	1836	SF	0	SF				N/A	N/A	N/A	
1	1	Room 131 Dance Studio	N/A	Sheetrock Wall	Non Suspect ACM	402	SF	0	SF				N/A	N/A	N/A	
1	1	Room 131 Dance Studio	M	Floor Tile VAT 12" x 12"	8150/01/01/HH	Assumed	150	SF	0	SF	Tan		1	No	1/D	
1	1	Room 131 Dance Studio	N/A	Wood Floor	Non Suspect ACM	1915	SF	0	SF				N/A	N/A	N/A	
1	1	Room 131-A Boy's Changing Room	N/A	Ceiling Tile 2' x 2'	NAD	187	SF	0	SF				N/A	N/A	N/A	
1	1	Room 131-A Boy's Changing Room	N/A	Concrete Block Wall	Non Suspect ACM	504	SF	0	SF				N/A	N/A	N/A	
1	1	Room 131-A Boy's Changing Room	M	Sink Undercoat Mastic	8150/01/01/KEM/PD/2602	Assumed	3	SF	0	SF			1	No	1/D	
1	1	Room 131-A Boy's Changing Room	M	Floor Tile VAT 12" x 12"	8150/01/01/HH	Assumed	187	SF	0	SF	Tan		1	No	1/D	
1	1	Room 131-B Girl's Changing Room	N/A	Ceiling Tile 2' x 2'	NAD	221	SF	0	SF				N/A	N/A	N/A	
1	1	Room 131-B Girl's Changing Room	N/A	Concrete Block Wall	Non Suspect ACM	540	SF	0	SF				N/A	N/A	N/A	
1	1	Room 131-B Girl's Changing Room	M	Sink Undercoat Mastic	8150/01/01/KEM/PD/2602	Assumed	3	SF	0	SF			1	No	1/D	
1	1	Room 131-B Girl's Changing Room	M	Floor Tile VAT 12" x 12"	8150/01/01/HH	Assumed	221	SF	0	SF	Tan		1	No	1/D	
1	1	Girl's Restroom across from Room 131 Dance Studio	N/A	Plaster Ceiling	NAD	224	SF	0	SF				N/A	N/A	N/A	
1	1	Girl's Restroom across from Room 131 Dance Studio	N/A	Concrete Block Wall	Non Suspect ACM	576	SF	0	SF				N/A	N/A	N/A	
1	1	Girl's Restroom across from Room 131 Dance Studio	T	Fireproofing	8150/01/01/RR	Confirmed	17	LF	0	LF	Tan		1	No	1/D	
1	1	Girl's Restroom across from Room 131 Dance Studio	N/A	Terrazo Floor	Non Suspect ACM	224	SF	0	SF				N/A	N/A	N/A	
1	1	Auditorium	S	Plaster Ceiling	8150/01/01/14	Assumed	5063	SF	0	SF			1	No	1/D	



8150 Art Academy @ Benjamin Rush- 2015/2016 AHERA Three-Year Report.xls

		School District of Philadelphia Arts Academy at Benjamin Rush  11081 Knights Road, Philadelphia, PA 19154  ULCS# 8150/8040  <b>Built in: 1968</b>	<b>AHERA Three-Year Reinspection 2015-2016 Room by Room Location Log Report</b>										Reinspection Date: 2/17/2016 through 2/22/2016 Building Inspector: Paul Davis Number: 741836 Management Planner: Mary Anne Lerro Number: 742322			
			Red= Confirmed (Contact OEMS prior to the disturbance of any of the following materials and report damage)													
			Yellow= Assumed (Contact OEMS for assessment and sampling prior to the disturbance of these materials and report damage)													
			Green= Non Asbestos Containing/Non Suspect Material (These materials have been sampled and Laboratory Analysis has indicated NO Asbestos present or NO ASBESTOS DETECTED or these materials are not typically known to contain Asbestos)													
E l e m e n t	F l o o r	On Site Room Name	System Affected	Material Description	HID#	Confirmed, Assumed, NAD, Non Suspect ACM	Amount of Material (SF/LF/EA)	Amount of Damage	SF/LF/EA	Color required for VAT	Comments/Description/Notes	Attic/Crawlspace Ranking	Damage Potential (DP)	Newly Friable (NF)	Response Action (RA)	
		1	1	Auditorium	N/A	Concrete Block Wall		Non Suspect ACM	5125	SF	0	SF			N/A	N/A
1	1	Auditorium	T	Fireproofing	8150/01/01/RR	Confirmed	144	LF	0	LF	Tan		1	No	1/D	
1	1	Auditorium	M	Floor Tile VAT 12" x 12"	8150/01/01/HH	Assumed	2310	SF	0	SF	White		1	No	1/D	
1	1	Auditorium	N/A	Carpet		Non Suspect ACM	2753	SF	0	SF			N/A	N/A	N/A	
1	1	Auditorium Stage	N/A	Concrete Ceiling		Non Suspect ACM	2070	SF	0	SF			N/A	N/A	N/A	
1	1	Auditorium Stage	N/A	Concrete Block Wall		Non Suspect ACM	3360	SF	0	SF			N/A	N/A	N/A	
1	1	Auditorium Stage	T	Fireproofing	8150/01/01/RR	Confirmed	169	LF	0	LF	Tan		1	No	1/D	
1	1	Auditorium Stage	N/A	Wood Floor		Non Suspect ACM	2070	SF	0	SF			N/A	N/A	N/A	
1	1	Stage Mechanical Room	N/A	Concrete Ceiling		Non Suspect ACM	45	SF	0	SF			N/A	N/A	N/A	
1	1	Stage Mechanical Room	N/A	Concrete Block Wall		Non Suspect ACM	560	SF	0	SF			N/A	N/A	N/A	
1	1	Stage Mechanical Room	N/A	Concrete Floor		Non Suspect ACM	45	SF	0	SF			N/A	N/A	N/A	
1	1	Stairs 007 between Stage and Vocal Music Room 140	N/A	Ceiling Tile 2' x 2'		NAD	140	SF	0	SF			N/A	N/A	N/A	
1	1	Stairs 007 between Stage and Vocal Music Room 140	N/A	Concrete Block Wall		Non Suspect ACM	420	SF	0	SF			N/A	N/A	N/A	
1	1	Stairs 007 between Stage and Vocal Music Room 140	N/A	Rubber Floor Tile 2' x 2'		Non Suspect ACM	140	SF	0	SF	Blue		N/A	N/A	N/A	
1	1	Stairs 008 between Stage and Instrumental Room 112	N/A	Ceiling Tile 2' x 2'		NAD	140	SF	4	SF			N/A	N/A	N/A	
1	1	Stairs 008 between Stage and Instrumental Room 112	N/A	Concrete Block Wall		Non Suspect ACM	420	SF	0	SF			N/A	N/A	N/A	
1	1	Stairs 008 between Stage and Instrumental Room 112	N/A	Rubber Floor Tile 2' x 2'		Non Suspect ACM	140	SF	0	SF	Blue		N/A	N/A	N/A	
1	1	Hallway from Stage to Instrumental Room 112	N/A	Ceiling Tile 2' x 2'		NAD	156	SF	0	SF			N/A	N/A	N/A	
1	1	Hallway from Stage to Instrumental Room 112	N/A	Concrete Block Wall		Non Suspect ACM	580	SF	0	SF			N/A	N/A	N/A	
1	1	Hallway from Stage to Instrumental Room 112	M	Floor Tile VAT 12" x 12"	8150/01/01/HH	Assumed	72	SF	0	SF	Tan		1	No	1/D	
1	1	Hallway from Stage to Instrumental Room 112	N/A	Rubber Floor Tile 2' x 2'		Non Suspect ACM	84	SF	0	SF	Blue		N/A	N/A	N/A	
1	1	Room 115 within Instrumental Music Room 112	N/A	Ceiling Tile 2' x 2'		NAD	160	SF	0	SF			N/A	N/A	N/A	
1	1	Room 115 within Instrumental Music Room 112	N/A	Concrete Block Wall		Non Suspect ACM	378	SF	0	SF			N/A	N/A	N/A	
1	1	Room 115 within Instrumental Music Room 112	M	Floor Tile VAT 12" x 12"	8150/01/01/HH	Assumed	160	SF	0	SF	Tan		1	No	1/D	
1	1	Room 114 within Instrumental Music Room 112	N/A	Ceiling Tile 2' x 2'		NAD	80	SF	0	SF			N/A	N/A	N/A	
1	1	Room 114 within Instrumental Music Room 112	N/A	Concrete Block Wall		Non Suspect ACM	234	SF	0	SF			N/A	N/A	N/A	
1	1	Room 114 within Instrumental Music Room 112	M	Floor Tile VAT 12" x 12"	8150/01/01/HH	Assumed	80	SF	0	SF	Tan		1	No	1/D	
1	1	Room 113 within Instrumental Music Room 112	N/A	Ceiling Tile 2' x 2'		NAD	80	SF	0	SF			N/A	N/A	N/A	
1	1	Room 113 within Instrumental Music Room 112	N/A	Concrete Block Wall		Non Suspect ACM	252	SF	0	SF			N/A	N/A	N/A	
1	1	Room 113 within Instrumental Music Room 112	M	Floor Tile VAT 12" x 12"	8150/01/01/HH	Assumed	80	SF	0	SF	Tan		1	No	1/D	
1	1	Instrumental Music Room 112	N/A	Ceiling Tile 2' x 4'		NAD	1872	SF	0	SF			N/A	N/A	N/A	
1	1	Instrumental Music Room 112	N/A	Concrete Block Wall		Non Suspect ACM	2640	SF	0	SF			N/A	N/A	N/A	
1	1	Instrumental Music Room 112	T	Fireproofing	8150/01/01/RR	Confirmed	200	SF	0	SF	Tan		1	No	1/D	
1	1	Instrumental Music Room 112	M	Floor Tile VAT 12" x 12"	8150/01/01/HH	Assumed	1872	SF	0	SF	Tan		1	No	1/D	
1	1	Stairwell 001 near Instrumental Music Room 112	N/A	Steel Stair Deck Ceiling		Non Suspect ACM	132	SF	0	SF			N/A	N/A	N/A	
1	1	Stairwell 001 near Instrumental Music Room 112	N/A	Concrete Block Wall		Non Suspect ACM	810	SF	0	SF			N/A	N/A	N/A	
1	1	Stairwell 001 near Instrumental Music Room 112	N/A	Terrazo Floor		Non Suspect ACM	252	SF	0	SF			N/A	N/A	N/A	
1	1	Hallway between Stairwell 003 and Connection Hallway to Annex Building	N/A	Ceiling Tile 2' x 2'		NAD	140	SF	0	SF			N/A	N/A	N/A	
1	1	Hallway between Stairwell 003 and Connection Hallway to Annex Building	N/A	Concrete Block Wall		Non Suspect ACM	480	SF	0	SF			N/A	N/A	N/A	
1	1	Hallway between Stairwell 003 and Connection Hallway to Annex Building	M	Floor Tile VAT 12" x 12"	8150/01/01/HH	Assumed	140	SF	0	SF	Tan		1	No	1/D	
1	1	Stairwell 003 next to IMC	N/A	Fiberglass Pipe Insulation		Non Suspect ACM	3	LF	0	LF			N/A	N/A	N/A	
1	1	Stairwell 003 next to IMC	N/A	Fiberglass Pipe Fitting Insulation		Non Suspect ACM	3	EA	0	EA			N/A	N/A	N/A	
1	1	Stairwell 003 next to IMC	N/A	Steel Stair Deck Ceiling		Non Suspect ACM	132	SF	0	SF			N/A	N/A	N/A	
1	1	Stairwell 003 next to IMC	N/A	Concrete Block Wall		Non Suspect ACM	810	SF	0	SF			N/A	N/A	N/A	
1	1	Stairwell 003 next to IMC	N/A	Terrazo Floor		Non Suspect ACM	252	SF	0	SF			N/A	N/A	N/A	
1	1	Room 105 IMC	N/A	Ceiling Tile 2' x 2'		NAD	7682	SF	0	SF			N/A	N/A	N/A	
1	1	Room 105 IMC	N/A	Plaster Ceiling		NAD	198	SF	0	SF			N/A	N/A	N/A	
1	1	Room 105 IMC	N/A	Concrete Block Wall		Non Suspect ACM	3762	SF	0	SF			N/A	N/A	N/A	
1	1	Room 105 IMC	T	Fireproofing	8150/01/01/RR	Confirmed	370	SF	0	SF	Tan		1	No	1/D	
1	1	Room 105 IMC	N/A	Carpet		Non Suspect ACM	7682	SF	0	SF			N/A	N/A	N/A	
1	1	Room 105-B Sprinkler	N/A	Plaster Ceiling		NAD	162	SF	0	SF			N/A	N/A	N/A	

8150 Art Academy @ Benjamin Rush- 2015/2016 AHERA Three-Year Report.xls

		School District of Philadelphia Arts Academy at Benjamin Rush  11081 Knights Road, Philadelphia, PA 19154  ULCS# 8150/8040  <b>Built in: 1968</b>		<b>AHERA Three-Year Reinspection 2015-2016 Room by Room Location Log Report</b>							Reinspection Date: 2/17/2016 through 2/22/2016 Building Inspector: Paul Davis Number: 741836 Management Planner: Mary Anne Lerro Number: 742322					
		Red= Confirmed (Contact OEMS prior to the disturbance of any of the following materials and report damage) Yellow= Assumed (Contact OEMS for assessment and sampling prior to the disturbance of these materials and report damage) Green= Non Asbestos Containing/Non Suspect Material (These materials have been sampled and Laboratory Analysis has indicated NO Asbestos present or NO ASBESTOS DETECTED or these materials are not typically known to contain Asbestos)														
<i>E l e m e n t</i>	<i>F l o o r</i>	<i>On Site Room Name</i>	<i>System Affected</i>	<i>Material Description</i>	<i>HID#</i>	<i>Confirmed, Assumed, Non Suspect ACM</i>	<i>Amount of Material (SF/LF/EA)</i>	<i>Amount of Damage</i>	<i>SF LF EA</i>	<i>Color required for VAT</i>	<i>Comments/Description/Notes</i>	<i>Attic/Crawlspace Ranking</i>	<i>Damage Potential (DP)</i>	<i>Newly Friable (NF)</i>	<i>Response Action (RA)</i>	
1	1	Room 105-B Sprinkler	N/A	Concrete Block Wall		Non Suspect ACM	360 SF	0	SF				N/A	N/A	N/A	
1	1	Room 105-B Sprinkler	N/A	Fireproofing		NAD	120 SF	0	SF	Grey			N/A	N/A	N/A	
1	1	Room 105-B Sprinkler	N/A	Concrete Floor		Non Suspect ACM	162 SF	0	SF				N/A	N/A	N/A	
1	1	Room 105-D Student Product/Copy Room	N/A	Ceiling Tile 2' x 2'		NAD	270 SF	0	SF				N/A	N/A	N/A	
1	1	Room 105-D Student Product/Copy Room	N/A	Concrete Block Wall		Non Suspect ACM	594 SF	0	SF				N/A	N/A	N/A	
1	1	Room 105-D Student Product/Copy Room	M	Floor Tile VAT 12" x 12"	8150/01/01/HH	Assumed	270 SF	0	SF	Tan			1	No	1/D	
1	1	Room 105-E IMC Work Space	T	Pipe Fitting Insulation	8150/01/01/11	Assumed	2 EA	0	EA				1	No	1/D	
1	1	Room 105-E IMC Work Space	N/A	Ceiling Tile 2' x 2'		NAD	480 SF	0	SF				N/A	N/A	N/A	
1	1	Room 105-E IMC Work Space	N/A	Concrete Block Wall		Non Suspect ACM	612 SF	0	SF				N/A	N/A	N/A	
1	1	Room 105-E IMC Work Space	M	Floor Tile VAT 12" x 12"	8150/01/01/HH	Assumed	480 SF	0	SF	Tan			1	No	1/D	
1	1	Room 105-F Storage Room in IMC	N/A	Ceiling Tile 2' x 2'		NAD	480 SF	0	SF		No Access; Not Inspected.		N/A	N/A	N/A	
1	1	Room 105-F Storage Room in IMC	N/A	Concrete Block Wall		Non Suspect ACM	612 SF	0	SF		No Access; Not Inspected.		N/A	N/A	N/A	
1	1	Room 105-F Storage Room in IMC	M	Floor Tile VAT 12" x 12"	8150/01/01/HH	Assumed	480 SF	0	SF	Tan	No Access; Not Inspected.		1	No	1/D	
1	1	Room 105-G Storage Room in IMC	N/A	Ceiling Tile 2' x 2'		NAD	216 SF	0	SF				N/A	N/A	N/A	
1	1	Room 105-G Storage Room in IMC	N/A	Concrete Block Wall		Non Suspect ACM	540 SF	0	SF				N/A	N/A	N/A	
1	1	Room 105-G Storage Room in IMC	M	Floor Tile VAT 12" x 12"	8150/01/01/HH	Assumed	216 SF	0	SF	Tan			1	No	1/D	
1	1	Room 105-H IMC Office	N/A	Ceiling Tile 2' x 2'		NAD	168 SF	0	SF				N/A	N/A	N/A	
1	1	Room 105-H IMC Office	N/A	Concrete Block Wall		Non Suspect ACM	468 SF	0	SF				N/A	N/A	N/A	
1	1	Room 105-H IMC Office	N/A	Carpet		Non Suspect ACM	168 SF	0	SF				N/A	N/A	N/A	
1	1	Room 105-J Storage in IMC	N/A	Ceiling Tile 2' x 2'		NAD	320 SF	0	SF				N/A	N/A	N/A	
1	1	Room 105-J Storage in IMC	N/A	Concrete Block Wall		Non Suspect ACM	756 SF	0	SF				N/A	N/A	N/A	
1	1	Room 105-J Storage in IMC	M	Floor Tile VAT 12" x 12"	8150/01/01/HH	Assumed	320 SF	0	SF	Tan			1	No	1/D	
1	1	Room 105-K IMC Office	N/A	Ceiling Tile 2' x 2'		NAD	230 SF	0	SF				N/A	N/A	N/A	
1	1	Room 105-K IMC Office	N/A	Concrete Block Wall		Non Suspect ACM	594 SF	0	SF				N/A	N/A	N/A	
1	1	Room 105-K IMC Office	N/A	Carpet		Non Suspect ACM	230 SF	0	SF				N/A	N/A	N/A	
1	1	Room 104 Graphic Arts Studio	N/A	Fiberglass Pipe Insulation		Non Suspect ACM	70 LF	0	LF				N/A	N/A	N/A	
1	1	Room 104 Graphic Arts Studio	N/A	Fiberglass Pipe Fitting Insulation		Non Suspect ACM	15 EA	0	EA				N/A	N/A	N/A	
1	1	Room 104 Graphic Arts Studio	N/A	Ceiling Tile 2' x 2'		NAD	1920 SF	0	SF				N/A	N/A	N/A	
1	1	Room 104 Graphic Arts Studio	N/A	Plaster Ceiling		NAD	50 SF	0	SF				N/A	N/A	N/A	
1	1	Room 104 Graphic Arts Studio	N/A	Concrete Block Wall		Non Suspect ACM	1224 SF	0	SF				N/A	N/A	N/A	
1	1	Room 104 Graphic Arts Studio	M	Sink Undercoat Mastic	8150/01/01/KEM/PD/2602	Assumed	10 SF	0	SF				1	No	1/D	
1	1	Room 104 Graphic Arts Studio	T	Fireproofing	8150/01/01/RR	Confirmed	80 LF	0	LF	Tan			1	No	1/D	
1	1	Room 104 Graphic Arts Studio	M	Floor Tile VAT 12" x 12"	8150/01/01/HH	Assumed	1920 SF	0	SF	Tan			1	No	1/D	
1	1	Room 103 Computer Lab	N/A	Fiberglass Pipe Insulation		Non Suspect ACM	42 LF	0	LF				N/A	N/A	N/A	
1	1	Room 103 Computer Lab	N/A	Fiberglass Pipe Fitting Insulation		Non Suspect ACM	8 EA	0	EA				N/A	N/A	N/A	
1	1	Room 103 Computer Lab	N/A	Ceiling Tile 2' x 2'		NAD	1088 SF	0	SF				N/A	N/A	N/A	
1	1	Room 103 Computer Lab	N/A	Concrete Block Wall		Non Suspect ACM	900 SF	0	SF				N/A	N/A	N/A	
1	1	Room 103 Computer Lab	T	Fireproofing	8150/01/01/RR	Confirmed	56 LF	0	LF	Tan			1	No	1/D	
1	1	Room 103 Computer Lab	M	Floor Tile VAT 12" x 12"	8150/01/01/HH	Assumed	1088 SF	0	SF	Tan			1	No	1/D	
1	1	Women's Restroom next to Room 103 Computer Lab	N/A	Plaster Ceiling		NAD	180 SF	0	SF		Pipe Chase Access in Room.		N/A	N/A	N/A	
1	1	Women's Restroom next to Room 103 Computer Lab	N/A	Concrete Block Wall		Non Suspect ACM	392 SF	0	SF		Pipe Chase Access in Room.		N/A	N/A	N/A	
1	1	Women's Restroom next to Room 103 Computer Lab	N/A	Terrazo Floor		Non Suspect ACM	180 SF	0	SF		Pipe Chase Access in Room.		N/A	N/A	N/A	
1	1	Room 102 Custodial Closet across from Room 106	N/A	Fiberglass Pipe Insulation		Non Suspect ACM	24 LF	0	LF				N/A	N/A	N/A	
1	1	Room 102 Custodial Closet across from Room 106	N/A	Fiberglass Pipe Fitting Insulation		Non Suspect ACM	9 EA	0	EA				N/A	N/A	N/A	
1	1	Room 102 Custodial Closet across from Room 106	N/A	Concrete Ceiling		Non Suspect ACM	15 SF	0	SF				N/A	N/A	N/A	
1	1	Room 102 Custodial Closet across from Room 106	N/A	Concrete Block Wall		Non Suspect ACM	192 SF	0	SF				N/A	N/A	N/A	
1	1	Room 102 Custodial Closet across from Room 106	N/A	Fireproofing		NAD	8 SF	0	SF	Grey			N/A	N/A	N/A	
1	1	Room 102 Custodial Closet across from Room 106	N/A	Concrete Floor		Non Suspect ACM	15 SF	0	SF				N/A	N/A	N/A	
1	1	Girl's Restroom across from Room 106	N/A	Plaster Ceiling		NAD	270 SF	0	SF				N/A	N/A	N/A	
1	1	Girl's Restroom across from Room 106	N/A	Concrete Block Wall		Non Suspect ACM	624 SF	0	SF				N/A	N/A	N/A	
1	1	Girl's Restroom across from Room 106	T	Fireproofing	8150/01/01/RR	Confirmed	139 LF	0	LF	Tan			1	No	1/D	
1	1	Girl's Restroom across from Room 106	T	Radiator Insulation	8150/01/01/KEM/PD/2602	Assumed	15 SF	0	SF		Recessed Radiator added to Report.		1	No	1/D	
1	1	Girl's Restroom across from Room 106	N/A	Terrazo Floor		Non Suspect ACM	270 SF	0	SF				N/A	N/A	N/A	
1	1	Stairwell 002 across from Storage Room 107	N/A	Steel Stair Deck Ceiling		Non Suspect ACM	242 SF	0	SF				N/A	N/A	N/A	
1	1	Stairwell 002 across from Storage Room 107	N/A	Concrete Block Wall		Non Suspect ACM	945 SF	0	SF				N/A	N/A	N/A	

8150 Art Academy @ Benjamin Rush- 2015/2016 AHERA Three-Year Report.xls

		School District of Philadelphia Arts Academy at Benjamin Rush 11081 Knights Road, Philadelphia, PA 19154  ULCS# 8150/8040  <b>Built in: 1968</b>		<b>AHERA Three-Year Reinspection 2015-2016 Room by Room Location Log Report</b> Red= Confirmed (Contact OEMS prior to the disturbance of any of the following materials and report damage) Yellow= Assumed (Contact OEMS for assessment and sampling prior to the disturbance of these materials and report damage) Green= Non Asbestos Containing/Non Suspect Material (These materials have been sampled and Laboratory Analysis has indicated NO Asbestos present or NO ASBESTOS DETECTED or these materials are not typically known to contain Asbestos)							Reinspection Date: 2/17/2016 through 2/22/2016 Building Inspector: Paul Davis Number: 741836 Management Planner: Mary Anne Lerro Number: 742322					
E l e m e n t	F l o o r	On Site Room Name	System Affected	Material Description	HID#	Confirmed, Assumed, NAD, Non Suspect ACM	Amount of Material (SF/LF/EA)	Amount of Damage	SF LF EA	Color required for VAT	Comments/Description/Notes	Attic/Crawlspace Ranking	Damage Potential (DP)	Newly Friable (NF)	Response Action (RA)	
1	1	Stairwell 002 across from Storage Room 107	T	Radiator Insulation	8150/01/01/KEM/PD/2602	Assumed	15 SF	0	SF		Recessed Radiator added to Report.		1	No	1/D	
1	1	Stairwell 002 across from Storage Room 107	N/A	Terrazo Floor		Non Suspect ACM	325 SF	0	SF				N/A	N/A	N/A	
1	1	Boy's Restroom near 110 Faculty Dining	N/A	Plaster Ceiling		NAD	300 SF	0	SF		Pipe Chase Access in Room.		N/A	N/A	N/A	
1	1	Boy's Restroom near 110 Faculty Dining	N/A	Concrete Block Wall		Non Suspect ACM	640 SF	0	SF		Pipe Chase Access in Room.		N/A	N/A	N/A	
1	1	Boy's Restroom near 110 Faculty Dining	T	Fireproofing	8150/01/01/RR	Confirmed	139 LF	0	LF	Tan	Pipe Chase Access in Room.		1	No	1/D	
1	1	Boy's Restroom near 110 Faculty Dining	N/A	Terrazo Floor		Non Suspect ACM	300 SF	0	SF		Pipe Chase Access in Room.		N/A	N/A	N/A	
1	1	Men's Restroom near 110 Faculty Dining	N/A	Plaster Ceiling		NAD	204 SF	0	SF		Pipe Chase Access in Room.		N/A	N/A	N/A	
1	1	Men's Restroom near 110 Faculty Dining	N/A	Concrete Block Wall		Non Suspect ACM	368 SF	0	SF		Pipe Chase Access in Room.		N/A	N/A	N/A	
1	1	Men's Restroom near 110 Faculty Dining	N/A	Terrazo Floor		Non Suspect ACM	204 SF	0	SF		Pipe Chase Access in Room.		N/A	N/A	N/A	
1	1	Room 100-E Male Maintenance Staff Lockers	N/A	Plaster Ceiling		NAD	100 SF	0	SF				N/A	N/A	N/A	
1	1	Room 100-E Male Maintenance Staff Lockers	N/A	Concrete Block Wall		Non Suspect ACM	280 SF	0	SF				N/A	N/A	N/A	
1	1	Room 100-E Male Maintenance Staff Lockers	M	Floor Tile VAT 12" x 12"	8150/01/01/HH	Assumed	100 SF	0	SF	Tan			1	No	1/D	
1	1	Room 100-E Male Maintenance Staff Lockers Restroom	N/A	Plaster Ceiling		NAD	50 SF	0	SF				N/A	N/A	N/A	
1	1	Room 100-E Male Maintenance Staff Lockers Restroom	N/A	Concrete Block Wall		Non Suspect ACM	240 SF	0	SF				N/A	N/A	N/A	
1	1	Room 100-E Male Maintenance Staff Lockers Restroom	N/A	Terrazo Floor		Non Suspect ACM	50 SF	0	SF				N/A	N/A	N/A	
1	1	Room 100-D Receiving Room near Building Engineer's Office	N/A	Fiberglass Pipe Insulation		Non Suspect ACM	200 LF	0	LF				N/A	N/A	N/A	
1	1	Room 100-D Receiving Room near Building Engineer's Office	N/A	Fiberglass Pipe Fitting Insulation		Non Suspect ACM	20 EA	0	EA				N/A	N/A	N/A	
1	1	Room 100-D Receiving Room near Building Engineer's Office	N/A	Concrete Ceiling		Non Suspect ACM	621 SF	0	SF				N/A	N/A	N/A	
1	1	Room 100-D Receiving Room near Building Engineer's Office	N/A	Concrete Block Wall		Non Suspect ACM	1200 SF	0	SF				N/A	N/A	N/A	
1	1	Room 100-D Receiving Room near Building Engineer's Office	T	Fireproofing	8150/01/01/RR	Confirmed	154 LF	0	LF	Tan	Includes Adjacent Room Areas.		1	No	1/D	
1	1	Room 100-D Receiving Room near Building Engineer's Office	N/A	Fireproofing		NAD	300 SF	0	SF	Grey			N/A	N/A	N/A	
1	1	Room 100-D Receiving Room near Building Engineer's Office	N/A	Concrete Floor		Non Suspect ACM	621 SF	0	SF				N/A	N/A	N/A	
1	1	Room 100-B Building Engineer's Office	N/A	Fiberglass Pipe Insulation		Non Suspect ACM	16 LF	0	LF				N/A	N/A	N/A	
1	1	Room 100-B Building Engineer's Office	N/A	Ceiling Tile 2' x 2'		NAD	156 SF	0	SF				N/A	N/A	N/A	
1	1	Room 100-B Building Engineer's Office	N/A	Concrete Block Wall		Non Suspect ACM	450 SF	0	SF				N/A	N/A	N/A	
1	1	Room 100-B Building Engineer's Office	M	Floor Tile VAT 12" x 12"	8150/01/01/HH	Assumed	156 SF	0	SF	Tan			1	No	1/D	
1	1	Room 100-A Maintenance Staff Breakroom next to Building Engineer's Office	N/A	Fiberglass Pipe Insulation		Non Suspect ACM	6 LF	0	LF				N/A	N/A	N/A	
1	1	Room 100-A Maintenance Staff Breakroom next to Building Engineer's Office	N/A	Ceiling Tile 2' x 2'		NAD	156 SF	0	SF				N/A	N/A	N/A	
1	1	Room 100-A Maintenance Staff Breakroom next to Building Engineer's Office	N/A	Concrete Block Wall		Non Suspect ACM	450 SF	0	SF				N/A	N/A	N/A	
1	1	Room 100-A Maintenance Staff Breakroom next to Building Engineer's Office	M	Floor Tile VAT 12" x 12"	8150/01/01/HH	Assumed	156 SF	0	SF	Tan			1	No	1/D	
1	1	Hallway near Room 100-A to Outside Exit	T	Pipe Fitting Insulation	8150/01/01/11	Assumed	1 EA	0	EA				1	No	1/D	
1	1	Hallway near Room 100-A to Outside Exit	N/A	Fiberglass Pipe Insulation		Non Suspect ACM	80 LF	0	LF				N/A	N/A	N/A	
1	1	Hallway near Room 100-A to Outside Exit	N/A	Fiberglass Pipe Fitting Insulation		Non Suspect ACM	26 EA	0	EA				N/A	N/A	N/A	
1	1	Hallway near Room 100-A to Outside Exit	N/A	Concrete Ceiling		Non Suspect ACM	98 SF	0	SF				N/A	N/A	N/A	
1	1	Hallway near Room 100-A to Outside Exit	N/A	Concrete Block Wall		Non Suspect ACM	504 SF	0	SF				N/A	N/A	N/A	
1	1	Hallway near Room 100-A to Outside Exit	N/A	Fireproofing		NAD	50 SF	0	SF	Grey			N/A	N/A	N/A	
1	1	Hallway near Room 100-A to Outside Exit	N/A	Concrete Floor		Non Suspect ACM	98 SF	0	SF				N/A	N/A	N/A	
1	1	Maintenance Storage Room next to Receiving Room 100-D	N/A	Fiberglass Pipe Insulation		Non Suspect ACM	220 LF	0	LF				N/A	N/A	N/A	
1	1	Maintenance Storage Room next to Receiving Room 100-D	N/A	Fiberglass Pipe Fitting Insulation		Non Suspect ACM	30 EA	0	EA				N/A	N/A	N/A	
1	1	Maintenance Storage Room next to Receiving Room 100-D	N/A	Concrete Ceiling		Non Suspect ACM	960 SF	0	SF				N/A	N/A	N/A	
1	1	Maintenance Storage Room next to Receiving Room 100-D	N/A	Concrete Block Wall		Non Suspect ACM	1128 SF	0	SF				N/A	N/A	N/A	
1	1	Maintenance Storage Room next to Receiving Room 100-D	T	Fireproofing	8150/01/01/RR	Confirmed	56 LF	0	LF	Tan	Includes Adjacent Room Areas.		1	No	1/D	

8150 Art Academy @ Benjamin Rush- 2015/2016 AHERA Three-Year Report.xls

		School District of Philadelphia Arts Academy at Benjamin Rush 11081 Knights Road, Philadelphia, PA 19154 ULCS# 8150/8040  Built in: 1968		<b>AHERA Three-Year Reinspection 2015-2016</b> <b>Room by Room Location Log Report</b> Red= Confirmed (Contact OEMS prior to the disturbance of any of the following materials and report damage) Yellow= Assumed (Contact OEMS for assessment and sampling prior to the disturbance of these materials and report damage) Green= Non Asbestos Containing/Non Suspect Material (These materials have been sampled and Laboratory Analysis has indicated NO Asbestos present or NO ASBESTOS DETECTED or these materials are not typically known to contain Asbestos)							Reinspection Date: 2/17/2016 through 2/22/2016 Building Inspector: Paul Davis Number: 741836 Management Planner: Mary Anne Lerro Number: 742322					
E	F	On Site Room Name	System Affected	Material Description	HID#	Confirmed, Assumed, NAD, Non Suspect ACM	Amount of Material (SF/LF/EA)	Amount of Damage	SF LF EA	Color required for VAT	Comments/Description/Notes	Attic/Crawlspace Ranking	Damage Potential (DP)	Newly Friable (NF)	Response Action (RA)	
1	1	Maintenance Storage Room next to Receiving Room 100-D	N/A	Fireproofing		NAD	400	0	SF	Grey			N/A	N/A	N/A	
1	1	Maintenance Storage Room next to Receiving Room 100-D	N/A	Vinyl Vibration Damper Cloth		Non Suspect ACM	5	0	SF				N/A	N/A	N/A	
1	1	Maintenance Storage Room next to Receiving Room 100-D	N/A	Concrete Floor		Non Suspect ACM	960	0	SF				N/A	N/A	N/A	
1	1	Maintenance Storage Room/Shop next to Receiving Room 100-D	N/A	Fiberglass Pipe Insulation		Non Suspect ACM	16	0	LF				N/A	N/A	N/A	
1	1	Maintenance Storage Room/Shop next to Receiving Room 100-D	N/A	Fiberglass Pipe Fitting Insulation		Non Suspect ACM	4	0	EA				N/A	N/A	N/A	
1	1	Maintenance Storage Room/Shop next to Receiving Room 100-D	N/A	Concrete Ceiling		Non Suspect ACM	192	0	SF				N/A	N/A	N/A	
1	1	Maintenance Storage Room/Shop next to Receiving Room 100-D	N/A	Concrete Block Wall		Non Suspect ACM	768	0	SF				N/A	N/A	N/A	
1	1	Maintenance Storage Room/Shop next to Receiving Room 100-D	N/A	Fireproofing		NAD	80	0	SF	Grey			N/A	N/A	N/A	
1	1	Maintenance Storage Room/Shop next to Receiving Room 100-D	N/A	Concrete Floor		Non Suspect ACM	192	0	SF				N/A	N/A	N/A	
1	1	Female Maintenance Staff Lockers	N/A	Plaster Ceiling		NAD	104	0	SF				N/A	N/A	N/A	
1	1	Female Maintenance Staff Lockers	N/A	Concrete Block Wall		Non Suspect ACM	336	0	SF				N/A	N/A	N/A	
1	1	Female Maintenance Staff Lockers	M	Floor Tile VAT 12" x 12"	8150/01/01/HH	Assumed	104	0	SF	Tan			1	No	1/D	
1	1	Female Maintenance Staff Lockers Restroom	N/A	Plaster Ceiling		NAD	40	0	SF				N/A	N/A	N/A	
1	1	Female Maintenance Staff Lockers Restroom	N/A	Concrete Block Wall		Non Suspect ACM	208	0	SF				N/A	N/A	N/A	
1	1	Female Maintenance Staff Lockers Restroom	N/A	Terrazo Floor		Non Suspect ACM	40	0	SF				N/A	N/A	N/A	
1	1	Kitchen Staff Restroom	N/A	Plaster Ceiling		NAD	30	0	SF				N/A	N/A	N/A	
1	1	Kitchen Staff Restroom	N/A	Concrete Block Wall		Non Suspect ACM	176	0	SF				N/A	N/A	N/A	
1	1	Kitchen Staff Restroom	N/A	Terrazo Floor		Non Suspect ACM	30	0	SF				N/A	N/A	N/A	
1	1	Hallway from Stairwell 001 and Room 112 to Men's and Boy's Restrooms	N/A	Ceiling Tile 2' x 2'		NAD	866	0	SF				N/A	N/A	N/A	
1	1	Hallway from Stairwell 001 and Room 112 to Men's and Boy's Restrooms	N/A	Concrete Block Wall		Non Suspect ACM	2144	0	SF				N/A	N/A	N/A	
1	1	Hallway from Stairwell 001 and Room 112 to Men's and Boy's Restrooms	M	Floor Tile VAT 12" x 12"	8150/01/01/HH	Assumed	80	0	SF	Tan			1	No	1/D	
1	1	Hallway from Stairwell 001 and Room 112 to Men's and Boy's Restrooms	N/A	Terrazo Floor		Non Suspect ACM	786	0	SF				N/A	N/A	N/A	
1	1	Hallway from Stairwell 001 and Room 112 to Men's and Boy's Restrooms	M	Transite Sills	8150/01/01/TT	Assumed	1	0	SF		Two (2) Fire Extinguisher Sills.		1	No	1/D	
1	1	Hallway from Men's and Boy's Restrooms to IMC	N/A	Ceiling Tile 2' x 4'		NAD	1980	0	SF				N/A	N/A	N/A	
1	1	Hallway from Men's and Boy's Restrooms to IMC	N/A	Concrete Block Wall		Non Suspect ACM	1488	0	SF				N/A	N/A	N/A	
1	1	Hallway from Men's and Boy's Restrooms to IMC	N/A	Terrazo Floor		Non Suspect ACM	1980	0	SF				N/A	N/A	N/A	
1	1	Hallway from near 110 Faculty Dining to Cafeteria	N/A	Ceiling Tile 2' x 4'		NAD	348	0	SF				N/A	N/A	N/A	
1	1	Hallway from near 110 Faculty Dining to Cafeteria	N/A	Concrete Block Wall		Non Suspect ACM	464	0	SF				N/A	N/A	N/A	
1	1	Hallway from near 110 Faculty Dining to Cafeteria	N/A	Terrazo Floor		Non Suspect ACM	348	0	SF				N/A	N/A	N/A	
1	1	Hallway from Storage Room 107 to Room 123 and Gym Doors	N/A	Ceiling Tile 2' x 4'		NAD	1408	0	SF				N/A	N/A	N/A	
1	1	Hallway from Storage Room 107 to Room 123 and Gym Doors	N/A	Concrete Block Wall		Non Suspect ACM	2048	0	SF				N/A	N/A	N/A	
1	1	Hallway from Storage Room 107 to Room 123 and Gym Doors	M	Transite Sills	8150/01/01/TT	Assumed	1	0	SF		Two (2) Fire Extinguisher Sills.		1	No	1/D	
1	1	Hallway from Storage Room 107 to Room 123 and Gym Doors	N/A	Terrazo Floor		Non Suspect ACM	1408	0	SF				N/A	N/A	N/A	
1	1	Main Lobby Area from Stairwell 005 to both sides of Room 129	N/A	Ceiling Tile 2' x 4'		NAD	1680	0	SF				N/A	N/A	N/A	
1	1	Main Lobby Area from Stairwell 005 to both sides of Room 129	N/A	Concrete Block Wall		Non Suspect ACM	1408	0	SF				N/A	N/A	N/A	
1	1	Main Lobby Area from Stairwell 005 to both sides of Room 129	N/A	Terrazo Floor		Non Suspect ACM	1680	0	SF				N/A	N/A	N/A	
1	1	Hallway along Dance Studio	N/A	Ceiling Tile 2' x 4'		NAD	1008	0	SF				N/A	N/A	N/A	
1	1	Hallway along Dance Studio	N/A	Concrete Block Wall		Non Suspect ACM	1232	0	SF				N/A	N/A	N/A	
1	1	Hallway along Dance Studio	N/A	Sheetrock Wall		Non Suspect ACM	51	0	SF				N/A	N/A	N/A	
1	1	Hallway along Dance Studio	M	Floor Tile VAT 12" x 12"	8150/01/01/HH	Assumed	1008	0	SF	Tan			1	No	1/D	
1	1	Hallway from near Room 112 to Room 131-A	N/A	Ceiling Tile 2' x 4'		NAD	408	0	SF				N/A	N/A	N/A	

8150 Art Academy @ Benjamin Rush- 2015/2016 AHERA Three-Year Report.xls

		School District of Philadelphia Arts Academy at Benjamin Rush  11081 Knights Road, Philadelphia, PA 19154  ULCS# 8150/8040  <b>Built in: 1968</b>		<b>AHERA Three-Year Reinspection 2015-2016 Room by Room Location Log Report</b>							Reinspection Date: 2/17/2016 through 2/22/2016 Building Inspector: Paul Davis Number: 741836 Management Planner: Mary Anne Lerro Number: 742322					
		Red= Confirmed (Contact OEMS prior to the disturbance of any of the following materials and report damage) Yellow= Assumed (Contact OEMS for assessment and sampling prior to the disturbance of these materials and report damage) Green= Non Asbestos Containing/Non Suspect Material (These materials have been sampled and Laboratory Analysis has indicated NO Asbestos present or NO ASBESTOS DETECTED or these materials are not typically known to contain Asbestos)														
<i>E l e m e n t</i>	<i>F l o o r</i>	<i>On Site Room Name</i>	<i>System Affected</i>	<i>Material Description</i>	<i>HID#</i>	<i>Confirmed, Assumed, Non Suspect ACM</i>	<i>Amount of Material (SF/LF/EA)</i>	<i>Amount of Damage</i>	<i>SF LF EA</i>	<i>Color required for VAT</i>	<i>Comments/Description/Notes</i>	<i>Attic/Crawlspace Ranking</i>	<i>Damage Potential (DP)</i>	<i>Newly Friable (NF)</i>	<i>Response Action (RA)</i>	
1	1	Hallway from near Room 112 to Room 131-A	N/A	Plaster Ceiling		NAD	150	SF	0	SF			N/A	N/A	N/A	
1	1	Hallway from near Room 112 to Room 131-A	M	Floor Tile VAT 12" x 12"	8150/01/01/HH	Assumed	631	SF	0	SF	Tan		1	No	1/D	
1	1	Hallway from near Room 112 to Room 131-A	N/A	Terrazo Floor		Non Suspect ACM	217	SF	0	SF			N/A	N/A	N/A	
1	1	Hallway from Room 131-A to Doors past Auditorium	N/A	Ceiling Tile 2' x 4'		NAD	378	SF	0	SF			N/A	N/A	N/A	
1	1	Hallway from Room 131-A to Doors past Auditorium	N/A	Plaster Ceiling		NAD	180	SF	0	SF			N/A	N/A	N/A	
1	1	Hallway from Room 131-A to Doors past Auditorium	N/A	Concrete Block Wall		Non Suspect ACM	1188	SF	0	SF			N/A	N/A	N/A	
1	1	Hallway from Room 131-A to Doors past Auditorium	M	Floor Tile VAT 12" x 12"	8150/01/01/HH	Assumed	265	SF	0	SF	Tan		1	No	1/D	
1	1	Hallway from Doors near Auditorium to Room 135	N/A	Ceiling Tile 2' x 2'		NAD	288	SF	0	SF			N/A	N/A	N/A	
1	1	Hallway from Doors near Auditorium to Room 135	N/A	Concrete Block Wall		Non Suspect ACM	576	SF	0	SF			N/A	N/A	N/A	
1	1	Hallway from Doors near Auditorium to Room 135	N/A	Terrazo Floor		Non Suspect ACM	288	SF	0	SF			N/A	N/A	N/A	
1	1	Hallway from Stairwell 006 and Room 140 to Lobby Area	N/A	Ceiling Tile 2' x 2'		NAD	1620	SF	0	SF			N/A	N/A	N/A	
1	1	Hallway from Stairwell 006 and Room 140 to Lobby Area	N/A	Concrete Block Wall		Non Suspect ACM	2256	SF	0	SF			N/A	N/A	N/A	
1	1	Hallway from Stairwell 006 and Room 140 to Lobby Area	M	Transite Sills	8150/01/01/TT	Assumed	1	SF	0	SF		Two (2) Fire Extinguisher Sills.	1	No	1/D	
1	1	Hallway from Stairwell 006 and Room 140 to Lobby Area	N/A	Terrazo Floor		Non Suspect ACM	1620	SF	0	SF			N/A	N/A	N/A	
1	1	Hallway from Main Office to Stairwell 004	N/A	Ceiling Tile 2' x 2'		NAD	1620	SF	0	SF			N/A	N/A	N/A	
1	1	Hallway from Main Office to Stairwell 004	N/A	Concrete Block Wall		Non Suspect ACM	2538	SF	0	SF			N/A	N/A	N/A	
1	1	Hallway from Main Office to Stairwell 004	M	Transite Sills	8150/01/01/TT	Assumed	1	SF	0	SF		Two (2) Fire Extinguisher Sills.	1	No	1/D	
1	1	Hallway from Main Office to Stairwell 004	N/A	Terrazo Floor		Non Suspect ACM	1620	SF	0	SF			N/A	N/A	N/A	
1	1	Main Entrance Doors to School Building	M	Seam Caulking	8150/01/01/KEM/PD/2602	Assumed	30	LF	0	LF	Grey		1	No	1/D	
1	1	Elevator	N/A	Metal Ceiling		Non Suspect ACM	33	SF	0	SF			N/A	N/A	N/A	
1	1	Elevator	N/A	Metal Walls		Non Suspect ACM	184	SF	0	SF			N/A	N/A	N/A	
1	1	Elevator	M	Floor Tile VAT 12" x 12"	8150/01/01/HH	Assumed	33	SF	0	SF	Blue		1	No	1/D	
1	2	Classroom 200	N/A	Ceiling Tile 2' x 2'		NAD	1156	SF	0	SF			N/A	N/A	N/A	
1	2	Classroom 200	N/A	Concrete Block Wall		Non Suspect ACM	918	SF	0	SF			N/A	N/A	N/A	
1	2	Classroom 200	T	Fireproofing	8150/01/02/SS	Confirmed	128	LF	0	LF	Tan		1	No	1/D	
1	2	Classroom 200	M	Floor Tile VAT 12" x 12"	8150/01/02/11	Assumed	1156	SF	0	SF	Tan		1	No	1/D	
1	2	Stairwell 001 near Classroom 200	N/A	Ceiling Tile 2' x 2'		NAD	336	SF	0	SF			N/A	N/A	N/A	
1	2	Stairwell 001 near Classroom 200	N/A	Concrete Block Wall		Non Suspect ACM	1020	SF	0	SF			N/A	N/A	N/A	
1	2	Stairwell 001 near Classroom 200	N/A	Concrete Floor		Non Suspect ACM	336	SF	0	SF			N/A	N/A	N/A	
1	2	Classroom 225	N/A	Ceiling Tile 2' x 2'		NAD	780	SF	0	SF			N/A	N/A	N/A	
1	2	Classroom 225	N/A	Concrete Block Wall		Non Suspect ACM	1008	SF	0	SF			N/A	N/A	N/A	
1	2	Classroom 225	T	Fireproofing	8150/01/02/SS	Confirmed	190	LF	0	LF	Tan	Includes Adjacent Room Areas.	1	No	1/D	
1	2	Classroom 225	N/A	Carpet		Non Suspect ACM	780	SF	0	SF			N/A	N/A	N/A	
1	2	Classroom 225 Storage Room on Right	N/A	Concrete Ceiling		Non Suspect ACM	216	SF	0	SF			N/A	N/A	N/A	
1	2	Classroom 225 Storage Room on Right	N/A	Concrete Block Wall		Non Suspect ACM	576	SF	0	SF			N/A	N/A	N/A	
1	2	Classroom 225 Storage Room on Right	N/A	Fireproofing		NAD	175	SF	0	SF	Grey		N/A	N/A	N/A	
1	2	Classroom 225 Storage Room on Right	M	Floor Tile VAT 12" x 12"	8150/01/02/11	Assumed	216	SF	0	SF	Tan		1	No	1/D	
1	2	Classroom 225 Storage Room on Left	N/A	Concrete Ceiling		Non Suspect ACM	228	SF	0	SF			N/A	N/A	N/A	
1	2	Classroom 225 Storage Room on Left	N/A	Concrete Block Wall		Non Suspect ACM	600	SF	0	SF			N/A	N/A	N/A	
1	2	Classroom 225 Storage Room on Left	N/A	Fireproofing		NAD	175	SF	0	SF	Grey		N/A	N/A	N/A	
1	2	Classroom 225 Storage Room on Left	M	Floor Tile VAT 12" x 12"	8150/01/02/11	Assumed	228	SF	0	SF	Tan		1	No	1/D	
1	2	Classroom 201	N/A	Ceiling Tile 2' x 2'		NAD	1156	SF	0	SF			N/A	N/A	N/A	
1	2	Classroom 201	N/A	Concrete Block Wall		Non Suspect ACM	918	SF	0	SF			N/A	N/A	N/A	
1	2	Classroom 201	T	Fireproofing	8150/01/02/SS	Confirmed	56	LF	0	LF	Tan		1	No	1/D	
1	2	Classroom 201	M	Floor Tile VAT 12" x 12"	8150/01/02/11	Assumed	1156	SF	0	SF	Tan		1	No	1/D	
1	2	Classroom 202	N/A	Ceiling Tile 2' x 2'		NAD	1156	SF	0	SF			N/A	N/A	N/A	
1	2	Classroom 202	N/A	Concrete Block Wall		Non Suspect ACM	918	SF	0	SF			N/A	N/A	N/A	
1	2	Classroom 202	T	Fireproofing	8150/01/02/SS	Confirmed	44	LF	0	LF	Tan		1	No	1/D	
1	2	Classroom 202	M	Floor Tile VAT 12" x 12"	8150/01/02/11	Assumed	1156	SF	0	SF	Tan		1	No	1/D	
1	2	Lab 224	N/A	Ceiling Tile 2' x 2'		NAD	2052	SF	0	SF			N/A	N/A	N/A	
1	2	Lab 224	N/A	Concrete Block Wall		Non Suspect ACM	1656	SF	0	SF			N/A	N/A	N/A	
1	2	Lab 224	T	Fireproofing	8150/01/02/SS	Confirmed	135	LF	0	LF	Tan		1	No	1/D	
1	2	Lab 224	M	Floor Tile VAT 12" x 12"	8150/01/02/11	Assumed	2052	SF	0	SF	Tan		1	No	1/D	
1	2	Lab 224 Storage Room in Rear	N/A	Ceiling Tile 2' x 2'		NAD	208	SF	0	SF			N/A	N/A	N/A	
1	2	Lab 224 Storage Room in Rear	N/A	Concrete Block Wall		Non Suspect ACM	612	SF	0	SF			N/A	N/A	N/A	
1	2	Lab 224 Storage Room in Rear	M	Floor Tile VAT 12" x 12"	8150/01/02/11	Assumed	208	SF	0	SF	Tan		1	No	1/D	

## 8150 Art Academy @ Benjamin Rush- 2015/2016 AHERA Three-Year Report.xls

		School District of Philadelphia Arts Academy at Benjamin Rush  11081 Knights Road, Philadelphia, PA 19154  ULCS# 8150/8040  <b>Built in: 1968</b>		<b>AHERA Three-Year Reinspection 2015-2016 Room by Room Location Log Report</b>						Reinspection Date: 2/17/2016 through 2/22/2016 Building Inspector: Paul Davis Number: 741836 Management Planner: Mary Anne Lerro Number: 742322						
		Red= Confirmed (Contact OEMS prior to the disturbance of any of the following materials and report damage) Yellow= Assumed (Contact OEMS for assessment and sampling prior to the disturbance of these materials and report damage) Green= Non Asbestos Containing/Non Suspect Material (These materials have been sampled and Laboratory Analysis has indicated NO Asbestos present or NO ASBESTOS DETECTED or these materials are not typically known to contain Asbestos)														
<i>E l e m e n t</i>	<i>F l o o r</i>	<i>O n S i t e R o o m N a m e</i>	<i>S y s t e m A f f e c t e d</i>	<i>M a t e r i a l D e s c r i p t i o n</i>	<i>H I D #</i>	<i>C o n f i r m e d , A s s u m e d , N o n S u s p e c t A C M</i>	<i>A m o u n t o f M a t e r i a l</i>	<i>(S F /L F /E A)</i>	<i>A m o u n t o f D a m a g e</i>	<i>S F L F E A</i>	<i>C o l o r r e q u i r e d f o r V A T</i>	<i>C o m m e n t s /D e s c r i p t i o n s</i>	<i>A t t i c /C r a w l s p a c e R a n k i n g</i>	<i>D a m a g e P o t e n t i a l (D P)</i>	<i>N e w l y F r i a b l e (N F)</i>	<i>R e s p o n s e A c t i o n (R A)</i>
1	2	Prep Room 223 between Labs 224 and 222	N/A	Ceiling Tile 2' x 2'		NAD	330	SF	0	SF				N/A	N/A	N/A
1	2	Prep Room 223 between Labs 224 and 222	N/A	Concrete Block Wall		Non Suspect ACM	774	SF	0	SF				N/A	N/A	N/A
1	2	Prep Room 223 between Labs 224 and 222	M	Floor Tile VAT 12" x 12"	8150/01/02/11	Assumed	330	SF	1	SF	Tan			1	Yes	2/C
1	2	Classroom 203	N/A	Ceiling Tile 2' x 2'		NAD	1156	SF	0	SF				N/A	N/A	N/A
1	2	Classroom 203	N/A	Concrete Block Wall		Non Suspect ACM	918	SF	0	SF				N/A	N/A	N/A
1	2	Classroom 203	T	Fireproofing	8150/01/02/SS	Confirmed	56	LF	0	LF	Tan			1	No	1/D
1	2	Classroom 203	M	Floor Tile VAT 12" x 12"	8150/01/02/11	Assumed	1156	SF	0	SF	Tan			1	No	1/D
1	2	Classroom 204	N/A	Ceiling Tile 2' x 2'		NAD	1156	SF	0	SF				N/A	N/A	N/A
1	2	Classroom 204	N/A	Concrete Block Wall		Non Suspect ACM	918	SF	0	SF				N/A	N/A	N/A
1	2	Classroom 204	T	Fireproofing	8150/01/02/SS	Confirmed	44	LF	0	LF	Tan			1	No	1/D
1	2	Classroom 204	M	Floor Tile VAT 12" x 12"	8150/01/02/11	Assumed	1156	SF	0	SF	Tan			1	No	1/D
1	2	Classroom 205	N/A	Ceiling Tile 2' x 2'		NAD	1156	SF	0	SF				N/A	N/A	N/A
1	2	Classroom 205	N/A	Concrete Block Wall		Non Suspect ACM	918	SF	0	SF				N/A	N/A	N/A
1	2	Classroom 205	T	Fireproofing	8150/01/02/SS	Confirmed	56	LF	0	LF	Tan			1	No	1/D
1	2	Classroom 205	M	Floor Tile VAT 12" x 12"	8150/01/02/11	Assumed	1156	SF	0	SF	Tan			1	No	1/D
1	2	Men's Restroom next to Classroom 205	N/A	Fiberglass Pipe Insulation		Non Suspect ACM	1	LF	0	LF		Pipe Chase Access in Room.		N/A	N/A	N/A
1	2	Men's Restroom next to Classroom 205	N/A	Fiberglass Pipe Fitting		Non Suspect ACM	1	EA	0	EA		Pipe Chase Access in Room.		N/A	N/A	N/A
1	2	Men's Restroom next to Classroom 205	N/A	Plaster Ceiling		NAD	144	SF	0	SF		Pipe Chase Access in Room.		N/A	N/A	N/A
1	2	Men's Restroom next to Classroom 205	N/A	Concrete Block Wall		Non Suspect ACM	369	SF	0	SF		Pipe Chase Access in Room.		N/A	N/A	N/A
1	2	Men's Restroom next to Classroom 205	N/A	Terrazo Floor		Non Suspect ACM	144	SF	0	SF		Pipe Chase Access in Room.		N/A	N/A	N/A
1	2	Boy's Restroom across from Classroom 221	N/A	Plaster Ceiling		NAD	360	SF	0	SF				N/A	N/A	N/A
1	2	Boy's Restroom across from Classroom 221	N/A	Concrete Block Wall		Non Suspect ACM	672	SF	0	SF				N/A	N/A	N/A
1	2	Boy's Restroom across from Classroom 221	T	Fireproofing	8150/01/02/SS	Confirmed	133	LF	0	LF	Tan			1	No	1/D
1	2	Boy's Restroom across from Classroom 221	N/A	Terrazo Floor		Non Suspect ACM	360	SF	0	SF				N/A	N/A	N/A
1	2	Classroom 221	N/A	Ceiling Tile 2' x 2'		NAD	900	SF	0	SF				N/A	N/A	N/A
1	2	Classroom 221	N/A	Concrete Block Wall		Non Suspect ACM	810	SF	0	SF				N/A	N/A	N/A
1	2	Classroom 221	M	Floor Tile VAT 12" x 12"	8150/01/02/11	Assumed	900	SF	0	SF	Tan			1	No	1/D
1	2	Stairwell 002 between Girl's and Boy's Restrooms	N/A	Ceiling Tile 2' x 2'		NAD	338	SF	0	SF				N/A	N/A	N/A
1	2	Stairwell 002 between Girl's and Boy's Restrooms	N/A	Concrete Block Wall		Non Suspect ACM	780	SF	0	SF				N/A	N/A	N/A
1	2	Stairwell 002 between Girl's and Boy's Restrooms	N/A	Concrete Floor		Non Suspect ACM	338	SF	0	SF				N/A	N/A	N/A
1	2	Girl's Restroom near Stairwell 002	N/A	Plaster Ceiling		NAD	360	SF	0	SF				N/A	N/A	N/A
1	2	Girl's Restroom near Stairwell 002	N/A	Concrete Block Wall		Non Suspect ACM	672	SF	0	SF				N/A	N/A	N/A
1	2	Girl's Restroom near Stairwell 002	T	Fireproofing	8150/01/02/SS	Confirmed	133	LF	0	LF	Tan			1	No	1/D
1	2	Girl's Restroom near Stairwell 002	T	Radiator Insulation	8150/01/02/KEM/PD/2602	Assumed	15	SF	0	SF				1	No	1/D
1	2	Girl's Restroom near Stairwell 002	N/A	Terrazo Floor		Non Suspect ACM	360	SF	0	SF				N/A	N/A	N/A
1	2	208 Custodial Closet next to Girl's Restroom	N/A	Concrete Ceiling		Non Suspect ACM	18	SF	0	SF				N/A	N/A	N/A
1	2	208 Custodial Closet next to Girl's Restroom	N/A	Concrete Block Wall		Non Suspect ACM	216	SF	0	SF				N/A	N/A	N/A
1	2	208 Custodial Closet next to Girl's Restroom	N/A	Fireproofing		NAD	18	SF	0	SF	Grey			N/A	N/A	N/A
1	2	208 Custodial Closet next to Girl's Restroom	N/A	Concrete Floor		Non Suspect ACM	18	SF	0	SF				N/A	N/A	N/A
1	2	Women's Restroom next to Classroom 209	N/A	Plaster Ceiling		NAD	200	SF	0	SF		Pipe Chase Access in Room.		N/A	N/A	N/A
1	2	Women's Restroom next to Classroom 209	N/A	Concrete Block Wall		Non Suspect ACM	400	SF	0	SF		Pipe Chase Access in Room.		N/A	N/A	N/A
1	2	Women's Restroom next to Classroom 209	N/A	Terrazo Floor		Non Suspect ACM	200	SF	0	SF		Pipe Chase Access in Room.		N/A	N/A	N/A
1	2	Classroom 209	N/A	Ceiling Tile 2' x 2'		NAD	1156	SF	0	SF				N/A	N/A	N/A
1	2	Classroom 209	N/A	Concrete Block Wall		Non Suspect ACM	918	SF	0	SF				N/A	N/A	N/A
1	2	Classroom 209	T	Fireproofing	8150/01/02/SS	Confirmed	56	LF	0	LF	Tan			1	No	1/D
1	2	Classroom 209	M	Floor Tile VAT 12" x 12"	8150/01/02/11	Assumed	1156	SF	0	SF	Tan			1	No	1/D
1	2	Classroom 210	N/A	Ceiling Tile 2' x 2'		NAD	1156	SF	0	SF				N/A	N/A	N/A
1	2	Classroom 210	N/A	Concrete Block Wall		Non Suspect ACM	837	SF	0	SF				N/A	N/A	N/A
1	2	Classroom 210	N/A	Sheetrock Wall		Non Suspect ACM	81	SF	0	SF		Joint Compound is Assumed.		N/A	N/A	N/A
1	2	Classroom 210	T	Fireproofing	8150/01/02/SS	Confirmed	44	LF	0	LF	Tan			1	No	1/D
1	2	Classroom 210	M	Floor Tile VAT 12" x 12"	8150/01/02/11	Assumed	1156	SF	0	SF	Tan			1	No	1/D
1	2	Lab 222	N/A	Ceiling Tile 2' x 2'		NAD	2028	SF	0	SF				N/A	N/A	N/A
1	2	Lab 222	N/A	Concrete Block Wall		Non Suspect ACM	1638	SF	0	SF				N/A	N/A	N/A
1	2	Lab 222	T	Fireproofing	8150/01/02/SS	Confirmed	101	LF	0	LF	Tan			1	No	1/D
1	2	Lab 222	M	Floor Tile VAT 12" x 12"	8150/01/02/11	Assumed	2028	SF	0	SF	Tan			1	No	1/D
1	2	Room 200-A Roof Access next to Classroom 200	N/A	Concrete Ceiling		Non Suspect ACM	40	SF	0	SF				N/A	N/A	N/A
1	2	Room 200-A Roof Access next to Classroom 200	N/A	Concrete Block Wall		Non Suspect ACM	312	SF	0	SF				N/A	N/A	N/A
1	2	Room 200-A Roof Access next to Classroom 200	N/A	Fireproofing		NAD	40	SF	0	SF	Grey			N/A	N/A	N/A
1	2	Room 200-A Roof Access next to Classroom 200	N/A	Concrete Floor		Non Suspect ACM	40	SF	0	SF				N/A	N/A	N/A

8150 Art Academy @ Benjamin Rush- 2015/2016 AHERA Three-Year Report.xls

		School District of Philadelphia Arts Academy at Benjamin Rush 11081 Knights Road, Philadelphia, PA 19154 ULCS# 8150/8040  <b>Built in: 1968</b>		<b>AHERA Three-Year Reinspection 2015-2016 Room by Room Location Log Report</b>							Reinspection Date: 2/17/2016 through 2/22/2016 Building Inspector: Paul Davis Number: 741836 Management Planner: Mary Anne Lerro Number: 742322					
		Red= Confirmed (Contact OEMS prior to the disturbance of any of the following materials and report damage) Yellow= Assumed (Contact OEMS for assessment and sampling prior to the disturbance of these materials and report damage) Green= Non Asbestos Containing/Non Suspect Material (These materials have been sampled and Laboratory Analysis has indicated NO Asbestos present or NO ASBESTOS DETECTED or these materials are not typically known to contain Asbestos)														
E l e m e n t	F l o o r	On Site Room Name	System Affected	Material Description	HID#	Confirmed, Assumed, NAD, Non Suspect ACM	Amount of Material (SF/LF/EA)	Amount of Damage	SF LF EA	Color required for VAT	Comments/Description/Notes	Attic/Crawlspace Ranking	Damage Potential (DP)	Newly Friable (NF)	Response Action (RA)	
1	2	Storage Room 220	N/A	Fiberglass Pipe Insulation		Non Suspect ACM	16	LF	0	LF			N/A	N/A	N/A	
1	2	Storage Room 220	N/A	Ceiling Tile 2' x 2'		NAD	760	SF	0	SF			N/A	N/A	N/A	
1	2	Storage Room 220	N/A	Concrete Block Wall		Non Suspect ACM	864	SF	0	SF			N/A	N/A	N/A	
1	2	Storage Room 220	T	Fireproofing	8150/01/02/SS	Confirmed	36	LF	0	LF	Tan		1	No	1/D	
1	2	Storage Room 220	M	Floor Tile VAT 12" x 12"	8150/01/02/11	Assumed	760	SF	0	SF	Tan		1	No	1/D	
1	2	Lab 219	N/A	Ceiling Tile 2' x 2'		NAD	1710	SF	0	SF			N/A	N/A	N/A	
1	2	Lab 219	N/A	Concrete Block Wall		Non Suspect ACM	1494	SF	0	SF			N/A	N/A	N/A	
1	2	Lab 219	T	Fireproofing	8150/01/02/SS	Confirmed	129	LF	0	LF	Tan		1	No	1/D	
1	2	Lab 219	M	Floor Tile VAT 12" x 12"	8150/01/02/11	Assumed	1710	SF	0	SF	Tan		1	No	1/D	
1	2	Prep Room 217 between Labs 219 and 216	N/A	Ceiling Tile 2' x 2'		NAD	288	SF	0	SF			N/A	N/A	N/A	
1	2	Prep Room 217 between Labs 219 and 216	N/A	Concrete Block Wall		Non Suspect ACM	738	SF	0	SF			N/A	N/A	N/A	
1	2	Prep Room 217 between Labs 219 and 216	M	Floor Tile VAT 12" x 12"	8150/01/02/11	Assumed	288	SF	0	SF	Tan		1	No	1/D	
1	2	Lab 216	N/A	Ceiling Tile 2' x 2'		NAD	1748	SF	0	SF			N/A	N/A	N/A	
1	2	Lab 216	N/A	Concrete Block Wall		Non Suspect ACM	1512	SF	0	SF			N/A	N/A	N/A	
1	2	Lab 216	T	Fireproofing	8150/01/02/SS	Confirmed	138	LF	0	LF	Tan		1	No	1/D	
1	2	Lab 216	M	Floor Tile VAT 12" x 12"	8150/01/02/11	Assumed	1748	SF	0	SF	Tan		1	No	1/D	
1	2	Classroom 215	N/A	Ceiling Tile 2' x 2'		NAD	1120	SF	0	SF			N/A	N/A	N/A	
1	2	Classroom 215	N/A	Concrete Block Wall		Non Suspect ACM	1116	SF	0	SF			N/A	N/A	N/A	
1	2	Classroom 215	N/A	Sheetrock Wall		Non Suspect ACM	108	SF	0	SF		Joint Compound is Assumed.	N/A	N/A	N/A	
1	2	Classroom 215	T	Fireproofing	8150/01/02/SS	Confirmed	168	LF	0	LF	Tan	Includes Adjacent Room Areas.	1	No	1/D	
1	2	Classroom 215	M	Floor Tile VAT 12" x 12"	8150/01/02/11	Assumed	1120	SF	0	SF	Tan		1	No	1/D	
1	2	Classroom 215 Storage Room	N/A	Ceiling Tile 2' x 2'		NAD	192	SF	0	SF			N/A	N/A	N/A	
1	2	Classroom 215 Storage Room	N/A	Concrete Block Wall		Non Suspect ACM	504	SF	0	SF			N/A	N/A	N/A	
1	2	Classroom 215 Storage Room	M	Floor Tile VAT 12" x 12"	8150/01/02/11	Assumed	192	SF	0	SF	Tan		1	No	1/D	
1	2	Room 215-A Electrical Room in Classroom 215	N/A	Concrete Ceiling		Non Suspect ACM	216	SF	0	SF			N/A	N/A	N/A	
1	2	Room 215-A Electrical Room in Classroom 215	N/A	Concrete Block Wall		Non Suspect ACM	720	SF	0	SF			N/A	N/A	N/A	
1	2	Room 215-A Electrical Room in Classroom 215	N/A	Fireproofing		NAD	175	SF	0	SF	Grey		N/A	N/A	N/A	
1	2	Room 215-A Electrical Room in Classroom 215	M	Floor Tile VAT 12" x 12"	8150/01/02/11	Assumed	216	SF	0	SF	Tan		1	No	1/D	
1	2	Classroom 211	N/A	Ceiling Tile 2' x 2'		NAD	1156	SF	0	SF			N/A	N/A	N/A	
1	2	Classroom 211	N/A	Concrete Block Wall		Non Suspect ACM	918	SF	0	SF			N/A	N/A	N/A	
1	2	Classroom 211	T	Fireproofing	8150/01/02/SS	Confirmed	56	LF	0	LF	Tan		1	No	1/D	
1	2	Classroom 211	M	Floor Tile VAT 12" x 12"	8150/01/02/11	Assumed	1156	SF	0	SF	Tan		1	No	1/D	
1	2	Classroom 212	N/A	Ceiling Tile 2' x 2'		NAD	1156	SF	0	SF			N/A	N/A	N/A	
1	2	Classroom 212	N/A	Concrete Block Wall		Non Suspect ACM	918	SF	0	SF			N/A	N/A	N/A	
1	2	Classroom 212	N/A	Sheetrock Wall		Non Suspect ACM	36	SF	0	SF			N/A	N/A	N/A	
1	2	Classroom 212	T	Fireproofing	8150/01/02/SS	Confirmed	44	LF	0	LF	Tan		1	No	1/D	
1	2	Classroom 212	M	Floor Tile VAT 12" x 12"	8150/01/02/11	Assumed	1156	SF	0	SF	Tan		1	No	1/D	
1	2	Classroom 213	N/A	Ceiling Tile 2' x 2'		NAD	1156	SF	0	SF			N/A	N/A	N/A	
1	2	Classroom 213	N/A	Concrete Block Wall		Non Suspect ACM	918	SF	0	SF			N/A	N/A	N/A	
1	2	Classroom 213	T	Fireproofing	8150/01/02/SS	Confirmed	56	LF	0	LF	Tan		1	No	1/D	
1	2	Classroom 213	M	Floor Tile VAT 12" x 12"	8150/01/02/11	Assumed	1156	SF	0	SF	Tan		1	No	1/D	
1	2	Classroom 214	N/A	Ceiling Tile 2' x 2'		NAD	1156	SF	0	SF			N/A	N/A	N/A	
1	2	Classroom 214	N/A	Concrete Block Wall		Non Suspect ACM	918	SF	0	SF			N/A	N/A	N/A	
1	2	Classroom 214	N/A	Sheetrock Wall		Non Suspect ACM	36	SF	0	SF			N/A	N/A	N/A	
1	2	Classroom 214	T	Fireproofing	8150/01/02/SS	Confirmed	128	LF	0	LF	Tan		1	No	1/D	
1	2	Classroom 214	M	Floor Tile VAT 12" x 12"	8150/01/02/11	Assumed	1156	SF	0	SF	Tan		1	No	1/D	
1	2	Stairwell 003 near Classroom 215	N/A	Fiberglass Pipe Insulation		Non Suspect ACM	90	LF	0	LF			N/A	N/A	N/A	
1	2	Stairwell 003 near Classroom 215	N/A	Fiberglass Pipe Fitting Insulation		Non Suspect ACM	10	EA	0	EA			N/A	N/A	N/A	
1	2	Stairwell 003 near Classroom 215	N/A	Ceiling Tile 2' x 2'		NAD	252	SF	0	SF			N/A	N/A	N/A	
1	2	Stairwell 003 near Classroom 215	N/A	Concrete Block Wall		Non Suspect ACM	990	SF	0	SF			N/A	N/A	N/A	
1	2	Stairwell 003 near Classroom 215	N/A	Concrete Floor		Non Suspect ACM	252	SF	0	SF			N/A	N/A	N/A	
1	2	Classroom 256	N/A	Ceiling Tile 2' x 2'		NAD	1156	SF	0	SF			N/A	N/A	N/A	
1	2	Classroom 256	T	Fireproofing	8150/01/02/SS	Confirmed	126	LF	0	LF	Tan		1	No	1/D	
1	2	Classroom 256	N/A	Concrete Block Wall		Non Suspect ACM	918	SF	0	SF			N/A	N/A	N/A	
1	2	Classroom 256	M	Floor Tile VAT 12" x 12"	8150/01/02/11	Assumed	1156	SF	0	SF	Tan		1	No	1/D	
1	2	Stairwell 004 next to Lab 234	N/A	Ceiling Tile 2' x 2'		NAD	252	SF	0	SF			N/A	N/A	N/A	
1	2	Stairwell 004 next to Lab 234	N/A	Concrete Block Wall		Non Suspect ACM	810	SF	0	SF			N/A	N/A	N/A	
1	2	Stairwell 004 next to Lab 234	N/A	Concrete Floor		Non Suspect ACM	252	SF	0	SF			N/A	N/A	N/A	
1	2	Roof Access Room in Stairwell 004	N/A	Concrete Ceiling		Non Suspect ACM	30	SF	0	SF			N/A	N/A	N/A	

8150 Art Academy @ Benjamin Rush- 2015/2016 AHERA Three-Year Report.xls

		School District of Philadelphia Arts Academy at Benjamin Rush  11081 Knights Road, Philadelphia, PA 19154  ULCS# 8150/8040  <b>Built in: 1968</b>		<b>AHERA Three-Year Reinspection 2015-2016 Room by Room Location Log Report</b>							Reinspection Date: 2/17/2016 through 2/22/2016 Building Inspector: Paul Davis Number: 741836 Management Planner: Mary Anne Lerro Number: 742322					
		Red= Confirmed (Contact OEMS prior to the disturbance of any of the following materials and report damage) Yellow= Assumed (Contact OEMS for assessment and sampling prior to the disturbance of these materials and report damage) Green= Non Asbestos Containing/Non Suspect Material (These materials have been sampled and Laboratory Analysis has indicated NO Asbestos present or NO ASBESTOS DETECTED or these materials are not typically known to contain Asbestos)														
<i>E l e m e n t</i>	<i>F l o o r</i>	<i>On Site Room Name</i>	<i>System Affected</i>	<i>Material Description</i>	<i>HID#</i>	<i>Confirmed, Assumed, NAD, Non Suspect ACM</i>	<i>Amount of Material (SF/LF/E A)</i>	<i>Amount of Damage</i>	<i>SF LF EA</i>	<i>Color required for VAT</i>	<i>Comments/Description/Notes</i>	<i>Attic/Crawlspace Ranking</i>	<i>Damage Potential (DP)</i>	<i>Newly Friable (NF)</i>	<i>Response Action (RA)</i>	
1	2	Roof Access Room in Stairwell 004	N/A	Concrete Block Wall		Non Suspect ACM	264	SF	0	SF			N/A	N/A	N/A	
1	2	Roof Access Room in Stairwell 004	N/A	Fireproofing		NAD	30	SF	0	SF	Grey		N/A	N/A	N/A	
1	2	Roof Access Room in Stairwell 004	N/A	Concrete Floor		Non Suspect ACM	30	SF	0	SF			N/A	N/A	N/A	
1	2	Computer Lab 234	N/A	Ceiling Tile 2' x 2'		NAD	950	SF	0	SF			N/A	N/A	N/A	
1	2	Computer Lab 234	N/A	Concrete Block Wall		Non Suspect ACM	1134	SF	0	SF			N/A	N/A	N/A	
1	2	Computer Lab 234	T	Fireproofing	8150/01/02/SS	Confirmed	152	LF	0	LF	Tan		1	No	1/D	
1	2	Computer Lab 234	M	Floor Tile VAT 12" x 12"	8150/01/02/11	Assumed	950	SF	0	SF	Tan		1	No	1/D	
1	2	Electrical Room 234-B in Computer Lab 234	N/A	Concrete Ceiling		Non Suspect ACM	722	SF	0	SF			N/A	N/A	N/A	
1	2	Electrical Room 234-B in Computer Lab 234	N/A	Concrete Block Wall		Non Suspect ACM	1140	SF	0	SF			N/A	N/A	N/A	
1	2	Electrical Room 234-B in Computer Lab 234	T	Fireproofing	8150/01/02/SS	Confirmed	62	LF	0	LF	Tan		1	No	1/D	
1	2	Electrical Room 234-B in Computer Lab 234	N/A	Fireproofing		NAD	500	SF	0	SF	Grey		N/A	N/A	N/A	
1	2	Electrical Room 234-B in Computer Lab 234	N/A	Concrete Floor		Non Suspect ACM	722	SF	0	SF		Evidence that 9x9 VAT used to be in the area, but has been removed.	N/A	N/A	N/A	
1	2	Classroom 255	N/A	Ceiling Tile 2' x 2'		NAD	1156	SF	0	SF			N/A	N/A	N/A	
1	2	Classroom 255	N/A	Concrete Block Wall		Non Suspect ACM	918	SF	0	SF			N/A	N/A	N/A	
1	2	Classroom 255	T	Fireproofing	8150/01/02/SS	Confirmed	56	LF	0	LF	Tan		1	No	1/D	
1	2	Classroom 255	M	Floor Tile VAT 12" x 12"	8150/01/02/11	Assumed	1156	SF	0	SF	Tan		1	No	1/D	
1	2	Computer Lab 235	N/A	Ceiling Tile 2' x 2'		NAD	988	SF	0	SF			N/A	N/A	N/A	
1	2	Computer Lab 235	N/A	Concrete Block Wall		Non Suspect ACM	1152	SF	0	SF			N/A	N/A	N/A	
1	2	Computer Lab 235	T	Fireproofing	8150/01/02/SS	Confirmed	120	LF	0	LF	Tan	Includes Adjacent Room Areas.	1	No	1/D	
1	2	Computer Lab 235	M	Floor Tile VAT 12" x 12"	8150/01/02/11	Assumed	988	SF	0	SF	Tan		1	No	1/D	
1	2	Rear Storage Room between Labs 234 and 235	N/A	Ceiling Tile 2' x 2'		NAD	150	SF	0	SF			N/A	N/A	N/A	
1	2	Rear Storage Room between Labs 234 and 235	N/A	Concrete Block Wall		Non Suspect ACM	450	SF	0	SF			N/A	N/A	N/A	
1	2	Rear Storage Room between Labs 234 and 235	M	Floor Tile VAT 12" x 12"	8150/01/02/11	Assumed	150	SF	0	SF	Tan		1	No	1/D	
1	2	Front Storage Room between Labs 234 and 235	N/A	Ceiling Tile 2' x 2'		NAD	180	SF	0	SF			N/A	N/A	N/A	
1	2	Front Storage Room between Labs 234 and 235	N/A	Concrete Block Wall		Non Suspect ACM	504	SF	0	SF			N/A	N/A	N/A	
1	2	Front Storage Room between Labs 234 and 235	M	Floor Tile VAT 12" x 12"	8150/01/02/11	Assumed	180	SF	0	SF	Tan		1	No	1/D	
1	2	Classroom 253	N/A	Ceiling Tile 2' x 2'		NAD	1156	SF	0	SF			N/A	N/A	N/A	
1	2	Classroom 253	N/A	Concrete Block Wall		Non Suspect ACM	918	SF	0	SF			N/A	N/A	N/A	
1	2	Classroom 253	T	Fireproofing	8150/01/02/SS	Confirmed	56	LF	0	LF	Tan		1	No	1/D	
1	2	Classroom 253	M	Floor Tile VAT 12" x 12"	8150/01/02/11	Assumed	1156	SF	0	SF	Tan		1	No	1/D	
1	2	Classroom 236 Rear Storage Room	N/A	Ceiling Tile 2' x 2'		NAD	162	SF	0	SF			N/A	N/A	N/A	
1	2	Classroom 236 Rear Storage Room	N/A	Concrete Block Wall		Non Suspect ACM	540	SF	0	SF			N/A	N/A	N/A	
1	2	Classroom 236 Rear Storage Room	M	Floor Tile VAT 12" x 12"	8150/01/02/11	Assumed	162	SF	0	SF	Tan		1	No	1/D	
1	2	Classroom 236	N/A	Ceiling Tile 2' x 2'		NAD	1292	SF	0	SF			N/A	N/A	N/A	
1	2	Classroom 236	N/A	Concrete Block Wall		Non Suspect ACM	1296	SF	0	SF			N/A	N/A	N/A	
1	2	Classroom 236	T	Fireproofing	8150/01/02/SS	Confirmed	104	LF	0	LF	Tan		1	No	1/D	
1	2	Classroom 236	M	Floor Tile VAT 12" x 12"	8150/01/02/11	Assumed	1292	SF	0	SF	Tan		1	No	1/D	
1	2	Classroom 237	N/A	Ceiling Tile 2' x 2'		NAD	1368	SF	0	SF			N/A	N/A	N/A	
1	2	Classroom 237	N/A	Concrete Block Wall		Non Suspect ACM	1170	SF	0	SF			N/A	N/A	N/A	
1	2	Classroom 237	T	Fireproofing	8150/01/02/SS	Confirmed	150	LF	0	LF	Tan		1	No	1/D	
1	2	Classroom 237	M	Floor Tile VAT 12" x 12"	8150/01/02/11	Assumed	1368	SF	0	SF	Tan		1	No	1/D	
1	2	Classroom 251	N/A	Ceiling Tile 2' x 2'		NAD	1156	SF	0	SF			N/A	N/A	N/A	
1	2	Classroom 251	N/A	Concrete Block Wall		Non Suspect ACM	918	SF	0	SF			N/A	N/A	N/A	
1	2	Classroom 251	T	Fireproofing	8150/01/02/SS	Confirmed	56	LF	0	LF	Tan		1	No	1/D	
1	2	Classroom 251	M	Floor Tile VAT 12" x 12"	8150/01/02/11	Assumed	1156	SF	0	SF	Tan		1	No	1/D	
1	2	Stairwell 005 near Classroom 237	N/A	Ceiling Tile 2' x 4'		NAD	200	SF	0	SF			N/A	N/A	N/A	
1	2	Stairwell 005 near Classroom 237	N/A	Plaster Ceiling		NAD	1250	SF	0	SF			N/A	N/A	N/A	
1	2	Stairwell 005 near Classroom 237	N/A	Brick Wall		Non Suspect ACM	2580	SF	0	SF			N/A	N/A	N/A	
1	2	Stairwell 005 near Classroom 237	T	Fireproofing	8150/01/02/SS	Confirmed	60	LF	0	LF	Tan		1	No	1/D	
1	2	Stairwell 005 near Classroom 237	N/A	Terrazo Floor		Non Suspect ACM	1800	SF	0	SF			N/A	N/A	N/A	
1	2	Storage Room 236-A between Labs 235 and 236	N/A	Ceiling Tile 2' x 2'		NAD	210	SF	0	SF			N/A	N/A	N/A	
1	2	Storage Room 236-A between Labs 235 and 236	N/A	Concrete Block Wall		Non Suspect ACM	558	SF	0	SF			N/A	N/A	N/A	
1	2	Storage Room 236-A between Labs 235 and 236	M	Floor Tile VAT 12" x 12"	8150/01/02/11	Assumed	210	SF	0	SF	Tan		1	No	1/D	
1	2	Classroom 254	N/A	Ceiling Tile 2' x 2'		NAD	1156	SF	0	SF			N/A	N/A	N/A	
1	2	Classroom 254	N/A	Concrete Block Wall		Non Suspect ACM	918	SF	0	SF			N/A	N/A	N/A	
1	2	Classroom 254	T	Fireproofing	8150/01/02/SS	Confirmed	44	LF	0	LF	Tan		1	No	1/D	
1	2	Classroom 254	M	Floor Tile VAT 12" x 12"	8150/01/02/11	Assumed	1156	SF	0	SF	Tan		1	No	1/D	
1	2	Classroom 252	N/A	Ceiling Tile 2' x 2'		NAD	1156	SF	0	SF			N/A	N/A	N/A	
1	2	Classroom 252	N/A	Concrete Block Wall		Non Suspect ACM	855	SF	0	SF			N/A	N/A	N/A	



8150 Art Academy @ Benjamin Rush- 2015/2016 AHERA Three-Year Report.xls

		School District of Philadelphia Arts Academy at Benjamin Rush  11081 Knights Road, Philadelphia, PA 19154  ULCS# 8150/8040  <b>Built in: 1968</b>		<b>AHERA Three-Year Reinspection 2015-2016</b> <b>Room by Room Location Log Report</b> Red= Confirmed (Contact OEMS prior to the disturbance of any of the following materials and report damage) Yellow= Assumed (Contact OEMS for assessment and sampling prior to the disturbance of these materials and report damage) Green= Non Asbestos Containing/Non Suspect Material (These materials have been sampled and Laboratory Analysis has indicated NO Asbestos present or NO ASBESTOS DETECTED or these materials are not typically known to contain Asbestos)							Reinspection Date: 2/17/2016 through 2/22/2016 Building Inspector: Paul Davis Number: 741836 Management Planner: Mary Anne Lerro Number: 742322					
E l e m e n t	F l o o r	On Site Room Name	System Affected	Material Description	HID#	Confirmed, Assumed, NAD, Non Suspect ACM	Amount of Material (SF/LF/EA)	Amount of Damage	SF LF EA	Color required for VAT	Comments/Description/Notes	Attic/Crawlspace Ranking	Damage Potential (DP)	Newly Friable (NF)	Response Action (RA)	
1	2	Classroom 252	N/A	Sheetrock Wall		Non Suspect ACM	63	SF	0	SF			N/A	N/A	N/A	
1	2	Classroom 252	T	Fireproofing	8150/01/02/SS	Confirmed	44	LF	0	LF	Tan		1	No	1/D	
1	2	Classroom 252	M	Floor Tile VAT 12" x 12"	8150/01/02/11	Assumed	1156	SF	0	SF	Tan		1	No	1/D	
1	2	IDF 251-A Computer Server Room next to Men's Restroom	N/A	Concrete Ceiling		Non Suspect ACM	80	SF	0	SF			N/A	N/A	N/A	
1	2	IDF 251-A Computer Server Room next to Men's Restroom	N/A	Concrete Block Wall		Non Suspect ACM	432	SF	0	SF			N/A	N/A	N/A	
1	2	IDF 251-A Computer Server Room next to Men's Restroom	N/A	Fireproofing		NAD	50	SF	0	SF	Grey		N/A	N/A	N/A	
1	2	IDF 251-A Computer Server Room next to Men's Restroom	N/A	Concrete Floor		Non Suspect ACM	80	SF	0	SF		Evidence that 9x9 VAT used to be in the area, but has been removed.	N/A	N/A	N/A	
1	2	Men's Restroom near Classroom 237	N/A	Fiberglass Pipe Insulation		Non Suspect ACM	1	LF	0	LF		Pipe Chase Access in Room.	N/A	N/A	N/A	
1	2	Men's Restroom near Classroom 237	N/A	Plaster Ceiling		NAD	132	SF	0	SF		Pipe Chase Access in Room.	N/A	N/A	N/A	
1	2	Men's Restroom near Classroom 237	N/A	Concrete Block Wall		Non Suspect ACM	280	SF	0	SF		Pipe Chase Access in Room.	N/A	N/A	N/A	
1	2	Men's Restroom near Classroom 237	N/A	Terrazo Floor		Non Suspect ACM	132	SF	0	SF		Pipe Chase Access in Room.	N/A	N/A	N/A	
1	2	Men's Restroom near Classroom 237	T	Fireproofing	8150/01/02/SS	Confirmed	42	LF	0	LF	Tan	Pipe Chase Access in Room.	1	No	1/D	
1	2	Women's Restroom near Classroom 249	N/A	Fiberglass Pipe Insulation		Non Suspect ACM	1	LF	0	LF			N/A	N/A	N/A	
1	2	Women's Restroom near Classroom 249	N/A	Plaster Ceiling		NAD	108	SF	0	SF			N/A	N/A	N/A	
1	2	Women's Restroom near Classroom 249	N/A	Concrete Block Wall		Non Suspect ACM	297	SF	0	SF			N/A	N/A	N/A	
1	2	Women's Restroom near Classroom 249	T	Fireproofing	8150/01/02/SS	Confirmed	42	LF	0	LF	Tan		1	No	1/D	
1	2	Women's Restroom near Classroom 249	N/A	Terrazo Floor		Non Suspect ACM	108	SF	0	SF			N/A	N/A	N/A	
1	2	Storage Room 250-A next to Classroom 249	N/A	Fiberglass Pipe Insulation		Non Suspect ACM	100	LF	0	LF		Pipe Chase Access in Room.	N/A	N/A	N/A	
1	2	Storage Room 250-A next to Classroom 249	N/A	Fiberglass Pipe Fitting Insulation		Non Suspect ACM	16	EA	0	EA		Pipe Chase Access in Room.	N/A	N/A	N/A	
1	2	Storage Room 250-A next to Classroom 249	N/A	Concrete Ceiling		Non Suspect ACM	110	SF	0	SF		Pipe Chase Access in Room.	N/A	N/A	N/A	
1	2	Storage Room 250-A next to Classroom 249	N/A	Concrete Block Wall		Non Suspect ACM	384	SF	0	SF		Pipe Chase Access in Room.	N/A	N/A	N/A	
1	2	Storage Room 250-A next to Classroom 249	N/A	Fireproofing		NAD	90	SF	0	SF	Grey	Pipe Chase Access in Room.	N/A	N/A	N/A	
1	2	Storage Room 250-A next to Classroom 249	N/A	Concrete Floor		Non Suspect ACM	110	SF	0	SF		Pipe Chase Access in Room.	N/A	N/A	N/A	
1	2	Classroom 249	N/A	Ceiling Tile 2' x 2'		NAD	1156	SF	0	SF			N/A	N/A	N/A	
1	2	Classroom 249	N/A	Concrete Block Wall		Non Suspect ACM	918	SF	0	SF			N/A	N/A	N/A	
1	2	Classroom 249	T	Fireproofing	8150/01/02/SS	Confirmed	56	LF	0	LF	Tan		1	No	1/D	
1	2	Classroom 249	M	Floor Tile VAT 12" x 12"	8150/01/02/11	Assumed	1156	SF	0	SF	Tan		1	No	1/D	
1	2	Boy's Restroom next to Classroom 240	N/A	Plaster Ceiling		NAD	495	SF	0	SF		Pipe Chase Access in Room.	N/A	N/A	N/A	
1	2	Boy's Restroom next to Classroom 240	N/A	Concrete Block Wall		Non Suspect ACM	896	SF	0	SF		Pipe Chase Access in Room.	N/A	N/A	N/A	
1	2	Boy's Restroom next to Classroom 240	N/A	Terrazo Floor		Non Suspect ACM	495	SF	0	SF		Pipe Chase Access in Room.	N/A	N/A	N/A	
1	2	Boy's Restroom next to Classroom 240	T	Fireproofing	8150/01/02/SS	Confirmed	50	LF	0	LF	Tan	Pipe Chase Access in Room.	1	No	1/D	
1	2	Boy's Restroom next to Classroom 240 - Storage Room in Rear	N/A	Fiberglass Pipe Insulation		Non Suspect ACM	3	LF	0	LF			N/A	N/A	N/A	
1	2	Boy's Restroom next to Classroom 240 - Storage Room in Rear	N/A	Fiberglass Pipe Fitting Insulation		Non Suspect ACM	1	EA	0	EA			N/A	N/A	N/A	
1	2	Boy's Restroom next to Classroom 240 - Storage Room in Rear	N/A	Concrete Ceiling		Non Suspect ACM	50	SF	0	SF			N/A	N/A	N/A	
1	2	Boy's Restroom next to Classroom 240 - Storage Room in Rear	N/A	Fireproofing		NAD	25	SF	0	SF	Grey		N/A	N/A	N/A	
1	2	Boy's Restroom next to Classroom 240 - Storage Room in Rear	N/A	Concrete Block Wall		Non Suspect ACM	250	SF	0	SF			N/A	N/A	N/A	
1	2	Boy's Restroom next to Classroom 240 - Storage Room in Rear	N/A	Concrete Floor		Non Suspect ACM	50	SF	0	SF			N/A	N/A	N/A	
1	2	Classroom 240	N/A	Ceiling Tile 2' x 2'		NAD	3400	SF	0	SF			N/A	N/A	N/A	
1	2	Classroom 240	N/A	Concrete Block Wall		Non Suspect ACM	2412	SF	0	SF			N/A	N/A	N/A	
1	2	Classroom 240	T	Fireproofing	8150/01/02/SS	Confirmed	167	LF	0	LF	Tan		1	No	1/D	
1	2	Classroom 240	M	Floor Tile VAT 12" x 12"	8150/01/02/11	Assumed	3400	SF	0	SF	Tan		1	No	1/D	
1	2	Classroom 248	N/A	Ceiling Tile 2' x 2'		NAD	816	SF	0	SF			N/A	N/A	N/A	
1	2	Classroom 248	N/A	Concrete Block Wall		Non Suspect ACM	828	SF	0	SF			N/A	N/A	N/A	
1	2	Classroom 248	T	Fireproofing	8150/01/02/SS	Confirmed	44	LF	0	LF	Tan		1	No	1/D	
1	2	Classroom 248	M	Floor Tile VAT 12" x 12"	8150/01/02/11	Assumed	816	SF	0	SF	Tan		1	No	1/D	
1	2	Classroom 247	N/A	Ceiling Tile 2' x 2'		NAD	1156	SF	0	SF			N/A	N/A	N/A	
1	2	Classroom 247	N/A	Concrete Block Wall		Non Suspect ACM	918	SF	0	SF			N/A	N/A	N/A	
1	2	Classroom 247	T	Fireproofing	8150/01/02/SS	Confirmed	56	LF	0	LF	Tan		1	No	1/D	
1	2	Classroom 247	M	Floor Tile VAT 12" x 12"	8150/01/02/11	Assumed	1156	SF	0	SF	Tan		1	No	1/D	
1	2	Classroom 246	N/A	Ceiling Tile 2' x 2'		NAD	1156	SF	0	SF			N/A	N/A	N/A	

8150 Art Academy @ Benjamin Rush- 2015/2016 AHERA Three-Year Report.xls

		School District of Philadelphia Arts Academy at Benjamin Rush  11081 Knights Road, Philadelphia, PA 19154  ULCS# 8150/8040  <b>Built in: 1968</b>		<b>AHERA Three-Year Reinspection 2015-2016 Room by Room Location Log Report</b>										Reinspection Date: 2/17/2016 through 2/22/2016 Building Inspector: Paul Davis Number: 741836 Management Planner: Mary Anne Lerro Number: 742322		
		Red= Confirmed (Contact OEMS prior to the disturbance of any of the following materials and report damage) Yellow= Assumed (Contact OEMS for assessment and sampling prior to the disturbance of these materials and report damage) Green= Non Asbestos Containing/Non Suspect Material (These materials have been sampled and Laboratory Analysis has indicated NO Asbestos present or NO ASBESTOS DETECTED or these materials are not typically known to contain Asbestos)														
E l e m e n t	F l o o r	On Site Room Name	System Affected	Material Description	HID#	Confirmed, Assumed, NAD, Non Suspect ACM	Amount of Material	(SF/LF/EA)	Amount of Damage	SF LF EA	Color required for VAT	Comments/Description/Notes	Attic/Crawlspace Ranking	Damage Potential (DP)	Newly Friable (NF)	Response Action (RA)
1	2	Classroom 246	N/A	Concrete Block Wall		Non Suspect ACM	918	SF	0	SF				N/A	N/A	N/A
1	2	Classroom 246	T	Fireproofing	8150/01/02/SS	Confirmed	44	LF	0	LF	Tan			1	No	1/D
1	2	Classroom 246	M	Floor Tile VAT 12" x 12"	8150/01/02/11	Assumed	1156	SF	0	SF	Tan			1	No	1/D
1	2	Classroom 245	N/A	Ceiling Tile 2' x 2'		NAD	1156	SF	0	SF				N/A	N/A	N/A
1	2	Classroom 245	N/A	Concrete Block Wall		Non Suspect ACM	918	SF	0	SF				N/A	N/A	N/A
1	2	Classroom 245	T	Fireproofing	8150/01/02/SS	Confirmed	56	LF	0	LF	Tan			1	No	1/D
1	2	Classroom 245	M	Floor Tile VAT 12" x 12"	8150/01/02/11	Assumed	1156	SF	0	SF	Tan			1	No	1/D
1	2	Classroom 244	N/A	Ceiling Tile 2' x 2'		NAD	1156	SF	0	SF				N/A	N/A	N/A
1	2	Classroom 244	N/A	Concrete Block Wall		Non Suspect ACM	846	SF	0	SF				N/A	N/A	N/A
1	2	Classroom 244	N/A	Sheetrock Wall		Non Suspect ACM	72	SF	0	SF				N/A	N/A	N/A
1	2	Classroom 244	T	Fireproofing	8150/01/02/SS	Confirmed	126	LF	0	LF	Tan			1	No	1/D
1	2	Classroom 244	M	Floor Tile VAT 12" x 12"	8150/01/02/11	Assumed	1156	SF	0	SF	Tan			1	No	1/D
1	2	Classroom 243	N/A	Ceiling Tile 2' x 2'		NAD	1216	SF	0	SF				N/A	N/A	N/A
1	2	Classroom 243	N/A	Concrete Block Wall		Non Suspect ACM	972	SF	0	SF				N/A	N/A	N/A
1	2	Classroom 243	T	Fireproofing	8150/01/02/SS	Confirmed	135	LF	0	LF	Tan			1	No	1/D
1	2	Classroom 243	M	Floor Tile VAT 12" x 12"	8150/01/02/11	Assumed	1216	SF	0	SF	Tan			1	No	1/D
1	2	Stairwell 006 next to Classroom 243	N/A	Ceiling Tile 2' x 2'		NAD	252	SF	0	SF				N/A	N/A	N/A
1	2	Stairwell 006 next to Classroom 243	N/A	Concrete Block Wall		Non Suspect ACM	810	SF	0	SF				N/A	N/A	N/A
1	2	Stairwell 006 next to Classroom 243	N/A	Concrete Floor		Non Suspect ACM	252	SF	0	SF				N/A	N/A	N/A
1	2	Classroom 242	N/A	Ceiling Tile 2' x 2'		NAD	600	SF	0	SF				N/A	N/A	N/A
1	2	Classroom 242	N/A	Concrete Block Wall		Non Suspect ACM	900	SF	0	SF				N/A	N/A	N/A
1	2	Classroom 242	T	Fireproofing	8150/01/02/SS	Confirmed	27	LF	0	LF	Tan			1	No	1/D
1	2	Classroom 242	N/A	Carpet		Non Suspect ACM	600	SF	0	SF				N/A	N/A	N/A
1	2	Electrical Room 242-B in Classroom 242	N/A	Concrete Ceiling		Non Suspect ACM	140	SF	0	SF				N/A	N/A	N/A
1	2	Electrical Room 242-B in Classroom 242	N/A	Concrete Block Wall		Non Suspect ACM	700	SF	0	SF				N/A	N/A	N/A
1	2	Electrical Room 242-B in Classroom 242	N/A	Fireproofing		NAD	100	SF	0	SF	Grey			N/A	N/A	N/A
1	2	Electrical Room 242-B in Classroom 242	T	Fireproofing	8150/01/02/SS	Confirmed	54	LF	0	LF	Tan			1	No	1/D
1	2	Electrical Room 242-B in Classroom 242	N/A	Concrete Floor		Non Suspect ACM	140	SF	0	SF				N/A	N/A	N/A
1	2	Classroom 241	N/A	Ceiling Tile 2' x 2'		NAD	1512	SF	0	SF				N/A	N/A	N/A
1	2	Classroom 241	N/A	Concrete Block Wall		Non Suspect ACM	1080	SF	0	SF				N/A	N/A	N/A
1	2	Classroom 241	T	Fireproofing	8150/01/02/SS	Confirmed	78	LF	0	LF	Tan			1	No	1/D
1	2	Classroom 241	M	Floor Tile VAT 12" x 12"	8150/01/02/11	Assumed	1512	SF	0	SF	Tan			1	No	1/D
1	2	Girl's Restroom near Mechanical Room	N/A	Fiberglass Pipe Insulation		Non Suspect ACM	1	LF	0	LF				N/A	N/A	N/A
1	2	Girl's Restroom near Mechanical Room	N/A	Plaster Ceiling		NAD	405	SF	0	SF				N/A	N/A	N/A
1	2	Girl's Restroom near Mechanical Room	N/A	Concrete Block Wall		Non Suspect ACM	864	SF	0	SF				N/A	N/A	N/A
1	2	Girl's Restroom near Mechanical Room	T	Fireproofing	8150/01/02/SS	Confirmed	50	LF	0	LF	Tan			1	No	1/D
1	2	Girl's Restroom near Mechanical Room	N/A	Terrazo Floor		Non Suspect ACM	405	SF	0	SF				N/A	N/A	N/A
1	2	Mechanical Space behind Classrooms 215 to 216	N/A	Fiberglass Pipe Insulation		Non Suspect ACM	300	LF	0	LF				N/A	N/A	N/A
1	2	Mechanical Space behind Classrooms 215 to 216	N/A	Fiberglass Pipe Fitting Insulation		Non Suspect ACM	100	EA	0	EA				N/A	N/A	N/A
1	2	Mechanical Space behind Classrooms 215 to 216	N/A	Concrete Ceiling		Non Suspect ACM	248	SF	0	SF				N/A	N/A	N/A
1	2	Mechanical Space behind Classrooms 215 to 216	N/A	Concrete Block Wall		Non Suspect ACM	2560	SF	0	SF				N/A	N/A	N/A
1	2	Mechanical Space behind Classrooms 215 to 216	N/A	Fireproofing		NAD	200	SF	0	SF	Grey			N/A	N/A	N/A
1	2	Mechanical Space behind Classrooms 215 to 216	N/A	Concrete Floor		Non Suspect ACM	248	SF	0	SF				N/A	N/A	N/A
1	2	Mechanical Space from 215-A Electrical Room to 234-B Electrical Room	N/A	Fiberglass Pipe Insulation		Non Suspect ACM	120	LF	0	LF				N/A	N/A	N/A
1	2	Mechanical Space from 215-A Electrical Room to 234-B Electrical Room	N/A	Fiberglass Pipe Fitting Insulation		Non Suspect ACM	24	EA	0	EA				N/A	N/A	N/A
1	2	Mechanical Space from 215-A Electrical Room to 234-B Electrical Room	N/A	Concrete Ceiling		Non Suspect ACM	940	SF	0	SF				N/A	N/A	N/A
1	2	Mechanical Space from 215-A Electrical Room to 234-B Electrical Room	N/A	Concrete Block Wall		Non Suspect ACM	2496	SF	0	SF				N/A	N/A	N/A
1	2	Mechanical Space from 215-A Electrical Room to 234-B Electrical Room	N/A	Fireproofing		NAD	850	SF	0	SF	Grey			N/A	N/A	N/A
1	2	Mechanical Space from 215-A Electrical Room to 234-B Electrical Room	N/A	Concrete Floor		Non Suspect ACM	940	SF	0	SF				N/A	N/A	N/A
1	2	Mechanical Space from 234-B Electrical Room to Classroom 237	N/A	Fiberglass Pipe Insulation		Non Suspect ACM	300	LF	0	LF				N/A	N/A	N/A
1	2	Mechanical Space from 234-B Electrical Room to Classroom 237	N/A	Fiberglass Pipe Fitting Insulation		Non Suspect ACM	75	EA	0	EA				N/A	N/A	N/A

8150 Art Academy @ Benjamin Rush- 2015/2016 AHERA Three-Year Report.xls

		School District of Philadelphia Arts Academy at Benjamin Rush  11081 Knights Road, Philadelphia, PA 19154  ULCS# 8150/8040  <b>Built in: 1968</b>		<b>AHERA Three-Year Reinspection 2015-2016 Room by Room Location Log Report</b>							Reinspection Date: 2/17/2016 through 2/22/2016 Building Inspector: Paul Davis Number: 741836 Management Planner: Mary Anne Lerro Number: 742322					
		Red= Confirmed (Contact OEMS prior to the disturbance of any of the following materials and report damage) Yellow= Assumed (Contact OEMS for assessment and sampling prior to the disturbance of these materials and report damage) Green= Non Asbestos Containing/Non Suspect Material (These materials have been sampled and Laboratory Analysis has indicated NO Asbestos present or NO ASBESTOS DETECTED or these materials are not typically known to contain Asbestos)														
<i>E l e m e n t</i>	<i>F l o o r</i>	<i>On Site Room Name</i>	<i>System Affected</i>	<i>Material Description</i>	<i>HID#</i>	<i>Confirmed, Assumed, NAD, Non Suspect ACM</i>	<i>Amount of Material (SF/LF/E A)</i>	<i>Amount of Damage</i>	<i>SF LF EA</i>	<i>Color required for VAT</i>	<i>Comments/Description/Notes</i>	<i>Attic/Crawlspace Ranking</i>	<i>Damage Potential (DP)</i>	<i>Newly Friable (NF)</i>	<i>Response Action (RA)</i>	
1	2	Mechanical Space from 234-B Electrical Room to Classroom 237	N/A	Concrete Ceiling		Non Suspect ACM	360	0	SF				N/A	N/A	N/A	
1	2	Mechanical Space from 234-B Electrical Room to Classroom 237	N/A	Concrete Block Wall		Non Suspect ACM	3760	0	SF				N/A	N/A	N/A	
1	2	Mechanical Space from 234-B Electrical Room to Classroom 237	N/A	Fireproofing		NAD	250	0	SF	Grey			N/A	N/A	N/A	
1	2	Mechanical Space from 234-B Electrical Room to Classroom 237	N/A	Concrete Floor		Non Suspect ACM	360	0	SF				N/A	N/A	N/A	
1	2	Mechanical Space from 242-B Electrical Room to Classroom 240	T	Pipe Fitting Insulation	8150/01/02KEM/PD/1120	Assumed	2	0	EA	EA	Over Room 241 Door to Mechanical Space.		1	No	1/D	
1	2	Mechanical Space from 242-B Electrical Room to Classroom 240	N/A	Fiberglass Pipe Insulation		Non Suspect ACM	500	0	LF	LF			N/A	N/A	N/A	
1	2	Mechanical Space from 242-B Electrical Room to Classroom 240	N/A	Fiberglass Pipe Fitting Insulation		Non Suspect ACM	100	0	EA	EA			N/A	N/A	N/A	
1	2	Mechanical Space from 242-B Electrical Room to Classroom 240	N/A	Concrete Ceiling		Non Suspect ACM	931	0	SF	SF			N/A	N/A	N/A	
1	2	Mechanical Space from 242-B Electrical Room to Classroom 240	N/A	Concrete Block Wall		Non Suspect ACM	5600	0	SF	SF			N/A	N/A	N/A	
1	2	Mechanical Space from 242-B Electrical Room to Classroom 240	N/A	Fireproofing		NAD	800	0	SF	SF	Grey		N/A	N/A	N/A	
1	2	Mechanical Space from 242-B Electrical Room to Classroom 240	N/A	Concrete Floor		Non Suspect ACM	931	0	SF	SF			N/A	N/A	N/A	
1	2	Mechanical Rooms 227 and 228	N/A	Fiberglass Pipe Insulation		Non Suspect ACM	600	0	LF	LF			N/A	N/A	N/A	
1	2	Mechanical Rooms 227 and 228	N/A	Fiberglass Pipe Fitting Insulation		Non Suspect ACM	100	0	EA	EA			N/A	N/A	N/A	
1	2	Mechanical Rooms 227 and 228	N/A	Concrete Ceiling		Non Suspect ACM	3876	0	SF	SF			N/A	N/A	N/A	
1	2	Mechanical Rooms 227 and 228	N/A	Concrete Block Wall		Non Suspect ACM	5080	0	SF	SF			N/A	N/A	N/A	
1	2	Mechanical Rooms 227 and 228	T	Fireproofing	8150/01/02/SS	Confirmed	24	0	LF	LF	Tan		1	No	1/D	
1	2	Mechanical Rooms 227 and 228	N/A	Concrete Floor		Non Suspect ACM	3876	0	SF	SF			N/A	N/A	N/A	
1	2	Electrical Room within Mechanical Room 227 near Entrance Door	N/A	Ceiling Tile 2' x 2'		NAD	270	0	SF	SF			N/A	N/A	N/A	
1	2	Electrical Room within Mechanical Room 227 near Entrance Door	N/A	Concrete Block Wall		Non Suspect ACM	594	0	SF	SF			N/A	N/A	N/A	
1	2	Electrical Room within Mechanical Room 227 near Entrance Door	N/A	Concrete Floor		Non Suspect ACM	270	0	SF	SF	Evidence that 9x9 VAT used to be in the area, but has been removed.		N/A	N/A	N/A	
1	2	Computer Server Room next to Electrical Room within Mechanical Room 227	N/A	Ceiling Tile 2' x 2'		NAD	330	0	SF	SF			N/A	N/A	N/A	
1	2	Computer Server Room next to Electrical Room within Mechanical Room 227	N/A	Concrete Block Wall		Non Suspect ACM	740	0	SF	SF			N/A	N/A	N/A	
1	2	Computer Server Room next to Electrical Room within Mechanical Room 227	N/A	Concrete Floor		Non Suspect ACM	330	0	SF	SF			N/A	N/A	N/A	
1	2	Electrical Room 228-C	N/A	Concrete Ceiling		Non Suspect ACM	333	0	SF	SF			N/A	N/A	N/A	
1	2	Electrical Room 228-C	N/A	Concrete Block Wall		Non Suspect ACM	1104	0	SF	SF			N/A	N/A	N/A	
1	2	Electrical Room 228-C	T	Fireproofing	8150/01/02/SS	Confirmed	90	0	LF	LF	Tan		1	No	1/D	
1	2	Electrical Room 228-C	N/A	Fireproofing		NAD	225	0	SF	SF	Grey		N/A	N/A	N/A	
1	2	Electrical Room 228-C	N/A	Concrete Floor		Non Suspect ACM	333	0	SF	SF			N/A	N/A	N/A	
1	2	Mechanical Space from near Classroom 225 to Lab 222	T	Pipe Fitting Insulation	8150/01/02KEM/PD/1120	Assumed	2	0	EA	EA	Over Room 224 Door to Mechanical Space.		1	No	1/D	
1	2	Mechanical Space from near Classroom 225 to Lab 222	N/A	Fiberglass Pipe Insulation		Non Suspect ACM	800	0	LF	LF			N/A	N/A	N/A	
1	2	Mechanical Space from near Classroom 225 to Lab 222	N/A	Fiberglass Pipe Fitting Insulation		Non Suspect ACM	125	0	EA	EA			N/A	N/A	N/A	
1	2	Mechanical Space from near Classroom 225 to Lab 222	N/A	Concrete Ceiling		Non Suspect ACM	665	0	SF	SF			N/A	N/A	N/A	
1	2	Mechanical Space from near Classroom 225 to Lab 222	N/A	Concrete Block Wall		Non Suspect ACM	5520	0	SF	SF			N/A	N/A	N/A	
1	2	Mechanical Space from near Classroom 225 to Lab 222	N/A	Concrete Floor		Non Suspect ACM	665	0	SF	SF			N/A	N/A	N/A	
1	2	Hallway from Stairwell 003 and Classroom 215 to Girl's Restroom next to Custodial Room 208	N/A	Ceiling Tile 2' x 2'		NAD	2115	0	SF	SF			N/A	N/A	N/A	
1	2	Hallway from Stairwell 003 and Classroom 215 to Girl's Restroom next to Custodial Room 208	N/A	Concrete Block Wall		Non Suspect ACM	2376	0	SF	SF			N/A	N/A	N/A	

8150 Art Academy @ Benjamin Rush- 2015/2016 AHERA Three-Year Report.xls

		School District of Philadelphia Arts Academy at Benjamin Rush  11081 Knights Road, Philadelphia, PA 19154  ULCS# 8150/8040  <b>Built in: 1968</b>	<b>AHERA Three-Year Reinspection 2015-2016 Room by Room Location Log Report</b>								Reinspection Date: 2/17/2016 through 2/22/2016 Building Inspector: Paul Davis Number: 741836 Management Planner: Mary Anne Lerro Number: 742322					
			System Affected	Material Description	HID#	Confirmed, Assumed, NAD, Non Suspect ACM	Amount of Material (SF/LF/E A)	Amount of Damage	SF LF EA	Color required for VAT	Comments/Description/Notes	Attic/Crawlspace Ranking	Damage Potential (DP)	Newly Friable (NF)	Response Action (RA)	
1	2	Hallway from Stairwell 003 and Classroom 215 to Girl's Restroom next to Custodial Room 208	N/A	Sheetrock Wall		Non Suspect ACM	25	0	SF			N/A	N/A	N/A		
1	2	Hallway from Stairwell 003 and Classroom 215 to Girl's Restroom next to Custodial Room 208	M	Transite Sills	8150/01/02/YY	Assumed	2	0	SF		Four (4) Fire Extinguisher Sills.	1	No	1/D		
1	2	Hallway from Stairwell 003 and Classroom 215 to Girl's Restroom next to Custodial Room 208	M	Floor Tile VAT 12" x 12"	8150/01/02/11	Assumed	1057	0	SF	Tan		1	No	1/D		
1	2	Hallway from Stairwell 003 and Classroom 215 to Girl's Restroom next to Custodial Room 208	M	Floor Tile VAT 12" x 12"	8150/01/02/11	Assumed	1058	0	SF	Blue		1	No	1/D		
1	2	Hallway from Boy's Restroom to Stairwell 001 and Classroom 225	N/A	Ceiling Tile 2' x 2'		NAD	2085	0	SF			N/A	N/A	N/A		
1	2	Hallway from Boy's Restroom to Stairwell 001 and Classroom 225	N/A	Concrete Block Wall		Non Suspect ACM	2344	0	SF			N/A	N/A	N/A		
1	2	Hallway from Boy's Restroom to Stairwell 001 and Classroom 225	N/A	Sheetrock Wall		Non Suspect ACM	176	0	SF			N/A	N/A	N/A		
1	2	Hallway from Boy's Restroom to Stairwell 001 and Classroom 225	M	Transite Sills	8150/01/02/YY	Assumed	2	0	SF		Four (4) Fire Extinguisher Sills.	1	No	1/D		
1	2	Hallway from Boy's Restroom to Stairwell 001 and Classroom 225	M	Floor Tile VAT 12" x 12"	8150/01/02/11	Assumed	1042	0	SF	Tan		1	No	1/D		
1	2	Hallway from Boy's Restroom to Stairwell 001 and Classroom 225	M	Floor Tile VAT 12" x 12"	8150/01/02/11	Assumed	1043	0	SF	Blue		1	No	1/D		
1	2	Hallway from Stairwell 002 to Stairwell 005	N/A	Ceiling Tile 2' x 4'		NAD	1929	0	SF		Added Material to Report and Adjusted Quantity vs. 2x2 Ceiling Tiles.	N/A	N/A	N/A		
1	2	Hallway from Stairwell 002 to Stairwell 005	N/A	Ceiling Tile 2' x 2'		NAD	480	0	SF		Adjusted Quantity vs. 2x4 Ceiling Tiles.	N/A	N/A	N/A		
1	2	Hallway from Stairwell 002 to Stairwell 005	N/A	Concrete Block Wall		Non Suspect ACM	3680	0	SF			N/A	N/A	N/A		
1	2	Hallway from Stairwell 002 to Stairwell 005	N/A	Sheetrock Wall		Non Suspect ACM	32	0	SF			N/A	N/A	N/A		
1	2	Hallway from Stairwell 002 to Stairwell 005	M	Transite Sills	8150/01/02/YY	Assumed	1	0	SF		Two (2) Fire Extinguisher Sills.	1	No	1/D		
1	2	Hallway from Stairwell 002 to Stairwell 005	M	Floor Tile VAT 12" x 12"	8150/01/02/11	Assumed	1204	0	SF	Tan		1	No	1/D		
1	2	Hallway from Stairwell 002 to Stairwell 005	M	Floor Tile VAT 12" x 12"	8150/01/02/11	Assumed	1205	0	SF	Blue		1	No	1/D		
1	2	Hallway from Men's Restroom near Classroom 237 to Stairwell 004 near Lab 234	N/A	Ceiling Tile 2' x 2'		NAD	1680	0	SF			N/A	N/A	N/A		
1	2	Hallway from Men's Restroom near Classroom 237 to Stairwell 004 near Lab 234	N/A	Concrete Block Wall		Non Suspect ACM	2336	0	SF			N/A	N/A	N/A		
1	2	Hallway from Men's Restroom near Classroom 237 to Stairwell 004 near Lab 234	M	Transite Sills	8150/01/02/YY	Assumed	1	0	SF		Two (2) Fire Extinguisher Sills.	1	No	1/D		
1	2	Hallway from Men's Restroom near Classroom 237 to Stairwell 004 near Lab 234	M	Floor Tile VAT 12" x 12"	8150/01/02/11	Assumed	840	0	SF	Tan		1	No	1/D		
1	2	Hallway from Men's Restroom near Classroom 237 to Stairwell 004 near Lab 234	M	Floor Tile VAT 12" x 12"	8150/01/02/11	Assumed	840	0	SF	Blue		1	No	1/D		
1	2	Hallway from Boy's Restroom to Stairwell 006 near Classroom 243	N/A	Ceiling Tile 2' x 2'		NAD	1716	0	SF			N/A	N/A	N/A		
1	2	Hallway from Boy's Restroom to Stairwell 006 near Classroom 243	N/A	Concrete Block Wall		Non Suspect ACM	2384	0	SF			N/A	N/A	N/A		
1	2	Hallway from Boy's Restroom to Stairwell 006 near Classroom 243	M	Transite Sills	8150/01/02/YY	Assumed	2	0	SF		Four (4) Fire Extinguisher Sills.	1	No	1/D		
1	2	Hallway from Boy's Restroom to Stairwell 006 near Classroom 243	M	Floor Tile VAT 12" x 12"	8150/01/02/11	Assumed	858	0	SF	Tan		1	No	1/D		
1	2	Hallway from Boy's Restroom to Stairwell 006 near Classroom 243	M	Floor Tile VAT 12" x 12"	8150/01/02/11	Assumed	858	0	SF	Blue		1	No	1/D		
2	1	Secured Computer Server Room inside the Building	N/A	Fiberglass Pipe Insulation		Non Suspect ACM	20	0	LF		No Access to Element 2 Building. The Building is now used by SDP IT Department. Therefore, Building was Not Inspected.	N/A	N/A	N/A		
2	1	Secured Computer Server Room inside the Building	N/A	Fiberglass Pipe Fitting Insulation		Non Suspect ACM	5	0	EA			N/A	N/A	N/A		
2	1	Secured Computer Server Room inside the Building	N/A	Fiberglass Ceiling Tile 2' x 4'		Non Suspect ACM	936	0	SF			N/A	N/A	N/A		
2	1	Secured Computer Server Room inside the Building	N/A	Concrete Block Wall		Non Suspect ACM	1240	0	SF			N/A	N/A	N/A		
2	1	Secured Computer Server Room inside the Building	M	Floor Tile VAT 12" x 12"	8150/02/01/KEM/PD/2012	Assumed	795	0	SF	Pink		1	No	1/D		
2	1	Secured Computer Server Room inside the Building	M	Floor Tile VAT 12" x 12"	8150/02/01/KEM/PD/2000	Assumed	141	0	SF	Tan		1	No	1/D		
2	1	Entrance Area to School near Room 019	N/A	Ceiling Tile 2' x 4'		NAD	150	0	SF			N/A	N/A	N/A		
2	1	Entrance Area to School near Room 019	N/A	Concrete Block Wall		Non Suspect ACM	500	0	SF			N/A	N/A	N/A		
2	1	Entrance Area to School near Room 019	N/A	Concrete Floor		Non Suspect ACM	90	0	SF			N/A	N/A	N/A		

8150 Art Academy @ Benjamin Rush- 2015/2016 AHERA Three-Year Report.xls

		School District of Philadelphia Arts Academy at Benjamin Rush 11081 Knights Road, Philadelphia, PA 19154 ULCS# 8150/8040  <b>Built in: 1968</b>		<b>AHERA Three-Year Reinspection 2015-2016 Room by Room Location Log Report</b>							Reinspection Date: 2/17/2016 through 2/22/2016 Building Inspector: Paul Davis Number: 741836 Management Planner: Mary Anne Lerro Number: 742322					
		Red= Confirmed (Contact OEMS prior to the disturbance of any of the following materials and report damage) Yellow= Assumed (Contact OEMS for assessment and sampling prior to the disturbance of these materials and report damage) Green= Non Asbestos Containing/Non Suspect Material (These materials have been sampled and Laboratory Analysis has indicated NO Asbestos present or NO ASBESTOS DETECTED or these materials are not typically known to contain Asbestos)														
<i>E l e m e n t</i>	<i>F l o o r</i>	<i>On Site Room Name</i>	<i>System Affected</i>	<i>Material Description</i>	<i>HID#</i>	<i>Confirmed, Assumed, NAD, Non Suspect ACM</i>	<i>Amount of Material (SF/LF/EA)</i>	<i>Amount of Damage</i>	<i>SF LF EA</i>	<i>Color required for VAT</i>	<i>Comments/Description/Notes</i>	<i>Attic/Crawlspace Ranking</i>	<i>Damage Potential (DP)</i>	<i>Newly Friable (NF)</i>	<i>Response Action (RA)</i>	
2	1	Entrance Area to School near Room 019	M	Floor Tile VAT 12" x 12"	8150/02/01/KEM/PD/2001	Assumed	60	SF	0	SF	Blue		1	No	1/D	
2	1	Room 019 Offices	N/A	Fiberglass Pipe Insulation		Non Suspect ACM	20	LF	0	LF			N/A	N/A	N/A	
2	1	Room 019 Offices	N/A	Fiberglass Pipe Fitting Insulation		Non Suspect ACM	5	EA	0	EA			N/A	N/A	N/A	
2	1	Room 019 Offices	N/A	Fiberglass Ceiling Tile 2' x 4'		Non Suspect ACM	858	SF	0	SF			N/A	N/A	N/A	
2	1	Room 019 Offices	N/A	Concrete Block Wall		Non Suspect ACM	1180	SF	0	SF			N/A	N/A	N/A	
2	1	Room 019 Offices	N/A	Carpet		Non Suspect ACM	858	SF	0	SF			N/A	N/A	N/A	
2	1	Secured Computer Server Room through outside Entrance	N/A	Fiberglass Pipe Insulation		Non Suspect ACM	10	LF	0	LF			N/A	N/A	N/A	
2	1	Secured Computer Server Room through outside Entrance	N/A	Fiberglass Pipe Fitting Insulation		Non Suspect ACM	2	EA	0	EA			N/A	N/A	N/A	
2	1	Secured Computer Server Room through outside Entrance	N/A	Fiberglass Ceiling Tile 2' x 4'		Non Suspect ACM	910	SF	0	SF			N/A	N/A	N/A	
2	1	Secured Computer Server Room through outside Entrance	N/A	Concrete Block Wall		Non Suspect ACM	1098	SF	0	SF			N/A	N/A	N/A	
2	1	Secured Computer Server Room through outside Entrance	M	Floor Tile VAT 12" x 12"	8150/02/01/KEM/PD/2005	Assumed	910	SF	0	SF	White		1	No	1/D	
2	1	Electrical Room	N/A	Metal Sheeting Ceiling		Non Suspect ACM	224	SF	0	SF			N/A	N/A	N/A	
2	1	Electrical Room	N/A	Concrete Block Wall		Non Suspect ACM	360	SF	0	SF			N/A	N/A	N/A	
2	1	Electrical Room	N/A	Sheetrock Wall		Non Suspect ACM	360	SF	0	SF			N/A	N/A	N/A	
2	1	Electrical Room	M	Floor Tile VAT 12" x 12"	8150/02/01/KEM/PD/2000	Assumed	224	SF	0	SF	Tan		1	No	1/D	
2	1	Storage Room between Computer Server Room and Electrical Room	N/A	Fiberglass Pipe Insulation		Non Suspect ACM	20	LF	0	LF			N/A	N/A	N/A	
2	1	Storage Room between Computer Server Room and Electrical Room	N/A	Fiberglass Pipe Fitting Insulation		Non Suspect ACM	8	EA	0	EA			N/A	N/A	N/A	
2	1	Storage Room between Computer Server Room and Electrical Room	N/A	Ceiling Tile 2' x 4'		NAD	712	SF	0	SF			N/A	N/A	N/A	
2	1	Storage Room between Computer Server Room and Electrical Room	N/A	Concrete Block Wall		Non Suspect ACM	940	SF	0	SF			N/A	N/A	N/A	
2	1	Storage Room between Computer Server Room and Electrical Room	N/A	Sheetrock Wall		Non Suspect ACM	300	SF	0	SF			N/A	N/A	N/A	
2	1	Storage Room between Computer Server Room and Electrical Room	M	Floor Tile VAT 12" x 12"	8150/02/01/KEM/PD/2000	Assumed	712	SF	0	SF	Tan		1	No	1/D	
2	1	MDF Room next to Restroom	N/A	Fiberglass Ceiling Tile 2' x 4'		Non Suspect ACM	286	SF	0	SF			N/A	N/A	N/A	
2	1	MDF Room next to Restroom	N/A	Concrete Block Wall		Non Suspect ACM	740	SF	0	SF			N/A	N/A	N/A	
2	1	MDF Room next to Restroom	M	Floor Tile VAT 12" x 12"	8150/02/01/KEM/PD/2001	Assumed	286	SF	0	SF	Blue		1	No	1/D	
2	1	Staff Restroom next to MDF Room	N/A	Fiberglass Pipe Insulation		Non Suspect ACM	20	LF	0	LF			N/A	N/A	N/A	
2	1	Staff Restroom next to MDF Room	N/A	Fiberglass Pipe Fitting Insulation		Non Suspect ACM	7	EA	0	EA			N/A	N/A	N/A	
2	1	Staff Restroom next to MDF Room	N/A	Fiberglass Ceiling Tile 2' x 4'		Non Suspect ACM	30	SF	0	SF			N/A	N/A	N/A	
2	1	Staff Restroom next to MDF Room	N/A	Concrete Block Wall		Non Suspect ACM	198	SF	0	SF			N/A	N/A	N/A	
2	1	Staff Restroom next to MDF Room	N/A	Ceramic Tile Floors		Non Suspect ACM	30	SF	0	SF			N/A	N/A	N/A	
2	1	Staff Restroom next to Men's Restroom	N/A	Fiberglass Pipe Insulation		Non Suspect ACM	20	LF	0	LF			N/A	N/A	N/A	
2	1	Staff Restroom next to Men's Restroom	N/A	Fiberglass Pipe Fitting Insulation		Non Suspect ACM	6	EA	0	EA			N/A	N/A	N/A	
2	1	Staff Restroom next to Men's Restroom	N/A	Fiberglass Ceiling Tile 2' x 4'		Non Suspect ACM	30	SF	0	SF			N/A	N/A	N/A	
2	1	Staff Restroom next to Men's Restroom	N/A	Concrete Block Wall		Non Suspect ACM	198	SF	0	SF			N/A	N/A	N/A	
2	1	Staff Restroom next to Men's Restroom	N/A	Ceramic Tile Floors		Non Suspect ACM	30	SF	0	SF			N/A	N/A	N/A	
2	1	Men's Restroom	N/A	Fiberglass Ceiling Tile 2' x 4'		Non Suspect ACM	252	SF	0	SF			N/A	N/A	N/A	
2	1	Men's Restroom	N/A	Concrete Block Wall		Non Suspect ACM	660	SF	0	SF			N/A	N/A	N/A	
2	1	Men's Restroom	N/A	Ceramic Tile Floors		Non Suspect ACM	252	SF	0	SF			N/A	N/A	N/A	
2	1	Women's Restroom	N/A	Fiberglass Ceiling Tile 2' x 4'		Non Suspect ACM	234	SF	0	SF			N/A	N/A	N/A	
2	1	Women's Restroom	N/A	Concrete Block Wall		Non Suspect ACM	700	SF	0	SF			N/A	N/A	N/A	
2	1	Women's Restroom	N/A	Ceramic Tile Floors		Non Suspect ACM	234	SF	0	SF			N/A	N/A	N/A	
2	1	Staff Lounge	N/A	Fiberglass Pipe Insulation		Non Suspect ACM	6	LF	0	LF			N/A	N/A	N/A	

8150 Art Academy @ Benjamin Rush- 2015/2016 AHERA Three-Year Report.xls

		School District of Philadelphia Arts Academy at Benjamin Rush  11081 Knights Road, Philadelphia, PA 19154  ULCS# 8150/8040  <b>Built in: 1968</b>		<b>AHERA Three-Year Reinspection 2015-2016 Room by Room Location Log Report</b>							Reinspection Date: 2/17/2016 through 2/22/2016 Building Inspector: Paul Davis Number: 741836 Management Planner: Mary Anne Lerro Number: 742322					
		Red= Confirmed (Contact OEMS prior to the disturbance of any of the following materials and report damage) Yellow= Assumed (Contact OEMS for assessment and sampling prior to the disturbance of these materials and report damage) Green= Non Asbestos Containing/Non Suspect Material (These materials have been sampled and Laboratory Analysis has indicated NO Asbestos present or NO ASBESTOS DETECTED or these materials are not typically known to contain Asbestos)														
<i>E l e m e n t</i>	<i>F l o o r</i>	<i>On Site Room Name</i>	<i>System Affected</i>	<i>Material Description</i>	<i>HID#</i>	<i>Confirmed, Assumed, NAD, Non Suspect ACM</i>	<i>Amount of Material (SF/LF/EA)</i>	<i>Amount of Damage</i>	<i>SF LF EA</i>	<i>Color required for VAT</i>	<i>Comments/Description/Notes</i>	<i>Attic/Crawlspace Ranking</i>	<i>Damage Potential (DP)</i>	<i>Newly Friable (NF)</i>	<i>Response Action (RA)</i>	
2	1	Staff Lounge	N/A	Fiberglass Pipe Fitting Insulation		Non Suspect ACM	5	0	EA				N/A	N/A	N/A	
2	1	Staff Lounge	N/A	Fiberglass Ceiling Tile 2' x 4'		Non Suspect ACM	286	0	SF				N/A	N/A	N/A	
2	1	Staff Lounge	N/A	Concrete Block Wall		Non Suspect ACM	700	0	SF				N/A	N/A	N/A	
2	1	Staff Lounge	M	Floor Tile VAT 12" x 12"	8150/02/01/KEM/PD/2001	Assumed	286	0	SF	Blue		1	No	1/D		
2	1	Mechanical Room next to Staff Lounge	N/A	Fiberglass Pipe Insulation		Non Suspect ACM	100	0	LF				N/A	N/A	N/A	
2	1	Mechanical Room next to Staff Lounge	N/A	Fiberglass Pipe Fitting Insulation		Non Suspect ACM	18	0	EA				N/A	N/A	N/A	
2	1	Mechanical Room next to Staff Lounge	N/A	Metal Sheeting Ceiling		Non Suspect ACM	264	0	SF				N/A	N/A	N/A	
2	1	Mechanical Room next to Staff Lounge	N/A	Concrete Block Wall		Non Suspect ACM	816	0	SF				N/A	N/A	N/A	
2	1	Mechanical Room next to Staff Lounge	M	Floor Tile VAT 12" x 12"	8150/02/01/KEM/PD/2001	Assumed	264	0	SF	Blue		1	No	1/D		
2	1	Office and Cubical Areas	N/A	Fiberglass Pipe Insulation		Non Suspect ACM	20	0	LF				N/A	N/A	N/A	
2	1	Office and Cubical Areas	N/A	Fiberglass Pipe Fitting Insulation		Non Suspect ACM	3	0	EA				N/A	N/A	N/A	
2	1	Office and Cubical Areas	N/A	Fiberglass Ceiling Tile 2' x 4'		Non Suspect ACM	2140	0	SF				N/A	N/A	N/A	
2	1	Office and Cubical Areas	N/A	Concrete Block Wall		Non Suspect ACM	1710	0	SF				N/A	N/A	N/A	
2	1	Office and Cubical Areas	N/A	Sheetrock Wall		Non Suspect ACM	467	0	SF				N/A	N/A	N/A	
2	1	Office and Cubical Areas	N/A	Carpet		Non Suspect ACM	2140	0	SF				N/A	N/A	N/A	
2	1	Far Office on Left in Office and Cubical Area	N/A	Ceiling Tile 2' x 4'		NAD	96	0	SF				N/A	N/A	N/A	
2	1	Far Office on Left in Office and Cubical Area	N/A	Concrete Block Wall		Non Suspect ACM	200	0	SF				N/A	N/A	N/A	
2	1	Far Office on Left in Office and Cubical Area	N/A	Sheetrock Wall		Non Suspect ACM	179	0	SF				N/A	N/A	N/A	
2	1	Far Office on Left in Office and Cubical Area	N/A	Carpet		Non Suspect ACM	96	0	SF				N/A	N/A	N/A	
2	1	Middle Office on Left in Office and Cubical Area	N/A	Ceiling Tile 2' x 4'		NAD	96	0	SF				N/A	N/A	N/A	
2	1	Middle Office on Left in Office and Cubical Area	N/A	Concrete Block Wall		Non Suspect ACM	80	0	SF				N/A	N/A	N/A	
2	1	Middle Office on Left in Office and Cubical Area	N/A	Sheetrock Wall		Non Suspect ACM	299	0	SF				N/A	N/A	N/A	
2	1	Middle Office on Left in Office and Cubical Area	N/A	Carpet		Non Suspect ACM	96	0	SF				N/A	N/A	N/A	
2	1	Office on Left in Office and Cubical Area near Entrance	N/A	Ceiling Tile 2' x 4'		NAD	96	0	SF				N/A	N/A	N/A	
2	1	Office on Left in Office and Cubical Area near Entrance	N/A	Concrete Block Wall		Non Suspect ACM	80	0	SF				N/A	N/A	N/A	
2	1	Office on Left in Office and Cubical Area near Entrance	N/A	Sheetrock Wall		Non Suspect ACM	299	0	SF				N/A	N/A	N/A	
2	1	Office on Left in Office and Cubical Area near Entrance	N/A	Carpet		Non Suspect ACM	96	0	SF				N/A	N/A	N/A	
2	1	Storage Room 010 at End of Hallway	N/A	Fiberglass Pipe Insulation		Non Suspect ACM	20	0	LF				N/A	N/A	N/A	
2	1	Storage Room 010 at End of Hallway	N/A	Fiberglass Pipe Fitting Insulation		Non Suspect ACM	6	0	EA				N/A	N/A	N/A	
2	1	Storage Room 010 at End of Hallway	N/A	Fiberglass Ceiling Tile 2' x 4'		Non Suspect ACM	884	0	SF				N/A	N/A	N/A	
2	1	Storage Room 010 at End of Hallway	N/A	Concrete Block Wall		Non Suspect ACM	1200	0	SF				N/A	N/A	N/A	
2	1	Storage Room 010 at End of Hallway	M	Floor Tile VAT 12" x 12"	8150/02/01/KEM/PD/2000	Assumed	884	0	SF	Tan		1	No	1/D		
2	1	Storage Room 012 next to Conference Room	N/A	Fiberglass Pipe Insulation		Non Suspect ACM	20	0	LF				N/A	N/A	N/A	
2	1	Storage Room 012 next to Conference Room	N/A	Fiberglass Pipe Fitting Insulation		Non Suspect ACM	6	0	EA				N/A	N/A	N/A	
2	1	Storage Room 012 next to Conference Room	N/A	Fiberglass Ceiling Tile 2' x 4'		Non Suspect ACM	884	0	SF				N/A	N/A	N/A	
2	1	Storage Room 012 next to Conference Room	N/A	Concrete Block Wall		Non Suspect ACM	1200	0	SF				N/A	N/A	N/A	
2	1	Storage Room 012 next to Conference Room	M	Floor Tile VAT 12" x 12"	8150/02/01/KEM/PD/2000	Assumed	884	0	SF	Tan		1	No	1/D		
2	1	Conference Room	N/A	Fiberglass Pipe Insulation		Non Suspect ACM	20	0	LF				N/A	N/A	N/A	
2	1	Conference Room	N/A	Fiberglass Pipe Fitting Insulation		Non Suspect ACM	6	0	EA				N/A	N/A	N/A	
2	1	Conference Room	N/A	Fiberglass Ceiling Tile 2' x 4'		Non Suspect ACM	884	0	SF				N/A	N/A	N/A	
2	1	Conference Room	N/A	Concrete Block Wall		Non Suspect ACM	1200	0	SF				N/A	N/A	N/A	
2	1	Conference Room	N/A	Carpet		Non Suspect ACM	884	0	SF				N/A	N/A	N/A	
2	1	Hallway from Secured Computer Server Room to Storage Room 010	N/A	Fiberglass Ceiling Tile 2' x 4'		Non Suspect ACM	2100	0	SF				N/A	N/A	N/A	
2	1	Hallway from Secured Computer Server Room to Storage Room 010	N/A	Concrete Block Wall		Non Suspect ACM	3280	0	SF				N/A	N/A	N/A	

8150 Art Academy @ Benjamin Rush- 2015/2016 AHERA Three-Year Report.xls

		School District of Philadelphia Arts Academy at Benjamin Rush 11081 Knights Road, Philadelphia, PA 19154 ULCS# 8150/8040  <b>Built in: 1968</b>		<b>AHERA Three-Year Reinspection 2015-2016 Room by Room Location Log Report</b>							Reinspection Date: 2/17/2016 through 2/22/2016 Building Inspector: Paul Davis Number: 741836 Management Planner: Mary Anne Lerro Number: 742322					
		Red= Confirmed (Contact OEMS prior to the disturbance of any of the following materials and report damage) Yellow= Assumed (Contact OEMS for assessment and sampling prior to the disturbance of these materials and report damage) Green= Non Asbestos Containing/Non Suspect Material (These materials have been sampled and Laboratory Analysis has indicated NO Asbestos present or NO ASBESTOS DETECTED or these materials are not typically known to contain Asbestos)														
<i>E l e m e n t</i>	<i>F l o o r</i>	<i>On Site Room Name</i>	<i>System Affected</i>	<i>Material Description</i>	<i>HID#</i>	<i>Confirmed, Assumed, NAD, Non Suspect ACM</i>	<i>Amount of Material</i>	<i>(SF/LFE A)</i>	<i>Amount of Damage</i>	<i>SF LF EA</i>	<i>Color required for VAT</i>	<i>Comments/Description/Notes</i>	<i>Attic/Crawlspace Ranking</i>	<i>Damage Potential (DP)</i>	<i>Newly Friable (NF)</i>	<i>Response Action (RA)</i>
2	1	Hallway from Secured Computer Server Room to Storage Room 010	M	Floor Tile VAT 12" x 12"	8150/02/01/KEM/PD/2001	Assumed	2100	SF	0	SF	Blue			1	No	1/D
2	1	Hallway near Electrical Room to Entrance Doors near Office 019	N/A	Fiberglass Ceiling Tile 2' x 4'		Non Suspect ACM	410	SF	0	SF				N/A	N/A	N/A
2	1	Hallway near Electrical Room to Entrance Doors near Office 019	N/A	Concrete Block Wall		Non Suspect ACM	920	SF	0	SF				N/A	N/A	N/A
2	1	Hallway near Electrical Room to Entrance Doors near Office 019	M	Floor Tile VAT 12" x 12"	8150/02/01/KEM/PD/2001	Assumed	410	SF	0	SF	Blue			1	No	1/D
2	1	Main Entrance Area to Building near Mechanical Room	N/A	Fiberglass Ceiling Tile 2' x 4'		Non Suspect ACM	104	SF	0	SF				N/A	N/A	N/A
2	1	Main Entrance Area to Building near Mechanical Room	N/A	Concrete Block Wall		Non Suspect ACM	420	SF	0	SF				N/A	N/A	N/A
2	1	Main Entrance Area to Building near Mechanical Room	N/A	Concrete Floor		Non Suspect ACM	56	SF	0	SF				N/A	N/A	N/A
2	1	Main Entrance Area to Building near Mechanical Room	M	Floor Tile VAT 12" x 12"	8150/02/01/KEM/PD/2001	Assumed	48	SF	0	SF	Blue			1	No	1/D
2	1	Connecting Hallway between Stairwell near IMC and the Annex Building	N/A	Fiberglass Ceiling Tile 2' x 4'		Non Suspect ACM	588	SF	0	SF				N/A	N/A	N/A
2	1	Connecting Hallway between Stairwell near IMC and the Annex Building	N/A	Concrete Block Wall		Non Suspect ACM	1340	SF	0	SF				N/A	N/A	N/A
2	1	Connecting Hallway between Stairwell near IMC and the Annex Building	M	Floor Tile VAT 12" x 12"	8150/02/01/KEM/PD/2004	Assumed	588	SF	0	SF	Grey			1	No	1/D
1	RF	Roof - RTU #7	N/A	Vibration Damper Cloth		NAD						Sampled 11/6/15 (SDP/J.Bartivic). Inspector please verify quantity		N/A	N/A	N/A
1	C	Crawl Space Basemnt Boiler Rm/Main Stairs	X	X	X	X	X	X	X	X	X	100 LF Fiberglass, 20 Hard Fittings	A	X	X	X
1	C	Crawl Space Basemnt Boiler Rm/Exit Stairs	X	X	X	X	X	X	X	X	X	500 LF Fiberglass, 75 Hard Fittings	A	X	X	X
1	A	Attic in 2nd Floor Mech room	X	X	X	X	X	X	X	X	X		A	X	X	X