



City of Philadelphia - Department of Public Health
 Air Management Services, 2nd Fl. Asbestos Control Unit
 321 University Ave. Philadelphia, PA 19104

Office Use Only

Date Received L&I:

Date Received AMS:

Date Inspected

Inspector No.

Asbestos Inspection Report

1. Name of Building / Property: _____ Address _____

2. Name of Building / Property Owner: _____ Address _____ Phone No. _____

3. Name of Philadelphia Certified Investigator: _____ Certification No. _____ Contact Information / Email / Phone No. _____
 L&I Commercial Activity No. (Former Business Privilege License No.) _____ Business Tax ID No. _____

4. Name of Philadelphia Licensed Laboratory: _____ License No. _____ Phone No. _____

5. Scope of Work: (Insert or attach a complete description of the portion of the subject property inspected and the anticipated work that will result in the disturbance of the identified Asbestos Containing Materials (ACMs) (e.g. demolition, asbestos abatement, and / or renovation activities.)

6. Property has been declared to be in imminent danger (ID) of failure or collapse by the City of Philadelphia Department of Licenses & Inspections. Attached is a copy of the L&I Notice of Violation declaring the property I.D. ****Note: INVESTIGATOR MUST BE ON SITE DURING DEMOLITION!**

7. (ACMs) identified? Yes (List Below) No (explain)

8. Suspected ACM's sampled? Yes (attached are copies of the laboratory chain of custody and bulk sample results.) No (Why?)

9. List all identified ACM's located in the planned renovation/demolition areas. Damaged ACM must be listed and then repaired or removed prior to renovation. You (Investigator) must label all ACM that may be left in the work area. (Attached are add'tl sheets)

Location	Description	Type (Code 1)	Amount		Condition (Code 2)	Action (Code 3)
			Square	Linear		

Code 1

FRI - Friable
 NF1 - Non-Friable, Cat. 1
 NF2 - Non-Friable, Cat. 2

Code 2

DD - Deteriorated or Delaminated
 ND - Non-Damaged

Code 3

REM - Removal necessary prior to Demo/Reno
 NRN - No removal necessary, label ACM
 REP - Repair & Label ACM, removal not necessary

10. I hereby certify that the foregoing statements are true and the information contained in this report is true. This certification is made subject to the penalties set forth in 18 PA. C.S. S4904 relating to unsworn falsification to authorities. Furthermore I certify that the inspection, sampling, and labeling requirements of section X of the Asbestos Control Regulation (ACR) have been met. The building owner has been notified of the ACR requirements and given a copy of this report. If the inspection has revealed ACM which will be disturbed by the proposed work or if it has revealed ACM in bad condition, the building owner has been notified to remove or repair the ACM in accordance with the ACR prior to renovation or demolition activity.

11. Signature of Certified Asbestos Investigator:  Date: _____ Signature of Building Owner: _____ Date: _____

		School District of Philadelphia		Survey Type						
		Asbestos Inspection Report - Section 9		6 Month Surveillance						
		Dunbar Elementary School (5250)		Three- Year Reinspection IX						
		1750 N 12th St., Philadelphia, PA 19122		X AIR/EIE						
		Prepared by: Bernard J. Bryson		X Asbestos Abatement Activity						
		Certification # 0437 Date: 12/31/2018		Bulk Sampling Event						
		Classroom Modernization Project		Interior Renovations in Classrooms 102, 105, 107, 108, 201, 202, 203, 204, 205, 206, 208 & 303						
F l o o r	Space #	On Site Room Name	Material Description	Confirmed, Assumed, NAD, Non Suspect ACM	Type (Code 1)	Amount of Material	SF LF EA	Condition (Code 2)	Action (Code 3)	Comments/Description/Notes
	B	1A	Storage Room 1A	Pipe Fitting Insulation	Confirmed	FRI	20	EA	ND	NRN
B	1A	Storage Room 1A	Pipe Insulation 2-6 inch	Confirmed	FRI	80	LF	ND	NRN	
B	1A	Storage Room 1A	Fiberglass Pipe Insulation	Non Suspect ACM	x	100	LF	x	x	
B	1A	Storage Room 1A	Cement Floor	Non Suspect ACM	x	450	SF	x	x	
B	1A	Storage Room 1A	Concrete Block Wall	Non Suspect ACM	x	1000	SF	x	x	
B	1A	Storage Room 1A	Concrete Block Ceiling	Non Suspect ACM	x	450	SF	x	x	
B	001A	Storage below Stairwell 001A	Terrazzo Floor	Non Suspect ACM	x	240	SF	x	x	
B	001A	Storage below Stairwell 001A	Plaster Wall	NAD	x	500	SF	x	x	
B	001A	Storage below Stairwell 001A	Plaster Ceiling	NAD	x	240	SF	x	x	
B	3	Hallway outside of Girl's Restroom	Pipe Fitting Insulation	Confirmed	FRI	6	EA	ND	NRN	
B	3	Hallway outside of Girl's Restroom	Pipe Insulation 2-6 inch	Confirmed	FRI	3	LF	ND	NRN	
B	3	Hallway outside of Girl's Restroom	Fiberglass Pipe Insulation	Non Suspect ACM	x	20	LF	x	x	
B	3	Hallway outside of Girl's Restroom	Cement Floor	Non Suspect ACM	x	400	SF	x	x	
B	3	Hallway outside of Girl's Restroom	Concrete Block Wall	Non Suspect ACM	x	800	SF	x	x	
B	3	Hallway outside of Girl's Restroom	Concrete Block Ceiling	Non Suspect ACM	x	400	SF	x	x	
B	1	Gym Teachers Office	Pipe Fitting Insulation	Confirmed	FRI	20	EA	ND	NRN	
B	1	Gym Teachers Office	Pipe Insulation 2-6 inch	Confirmed	FRI	50	LF	ND	NRN	
B	1	Gym Teachers Office	Floor Tile VAT 9" x 9" & Mastic	Confirmed	NF1	360	SF	ND	NRN	
B	1	Gym Teachers Office	Blackboard Glue Dots	Assumed	NF1	80	SF	ND	NRN	
B	1	Gym Teachers Office	Concrete Block Wall	Non Suspect ACM	x	800	SF	x	x	
B	1	Gym Teachers Office	Concrete Block Ceiling	Non Suspect ACM	x	360	SF	x	x	
B	2	Girl's Restroom	Pipe Fitting Insulation	Confirmed	FRI	15	EA	ND	NRN	
B	2	Girl's Restroom	Pipe Insulation 2-6 inch	Confirmed	FRI	24	LF	ND	NRN	
B	2	Girl's Restroom	Fiberglass Pipe Insulation	Non Suspect ACM	x	65	LF	x	x	
B	2	Girl's Restroom	Cement Floor	Non Suspect ACM	x	900	SF	x	x	
B	2	Girl's Restroom	Concrete Block Wall	Non Suspect ACM	x	1800	SF	x	x	
B	2	Girl's Restroom	Concrete Block Ceiling	Non Suspect ACM	x	900	SF	x	x	
B	2A	Storage Room inside Girl's Restroom	Fiberglass Pipe Insulation	Non Suspect ACM	x	8	LF	x	x	
B	2A	Storage Room inside Girl's Restroom	Cement Floor	Non Suspect ACM	x	120	SF	x	x	
B	2A	Storage Room inside Girl's Restroom	Concrete Block Wall	Non Suspect ACM	x	200	SF	x	x	
B	2A	Storage Room inside Girl's Restroom	Concrete Block Ceiling	Non Suspect ACM	x	120	SF	x	x	
B	2B	Girl's Restroom Pipechase accessed from the adjacent Hallway	Cement Floor	Non Suspect ACM	x	100	SF	x	x	
B	2B	Girl's Restroom Pipechase accessed from the adjacent Hallway	Concrete Block Wall	Non Suspect ACM	x	200	SF	x	x	
B	2B	Girl's Restroom Pipechase accessed from the adjacent Hallway	Concrete Block Ceiling	Non Suspect ACM	x	100	SF	x	x	

		School District of Philadelphia		Survey Type						
		Asbestos Inspection Report - Section 9		6 Month Surveillance						
		Dunbar Elementary School (5250)		Three- Year Reinspection IX						
		1750 N 12th St., Philadelphia, PA 19122		X AIR/EIE						
		Prepared by: Bernard J. Bryson		X Asbestos Abatement Activity						
		Certification # 0437 Date: 12/31/2018		Bulk Sampling Event						
		Classroom Modernization Project		Interior Renovations in Classrooms 102, 105, 107, 108, 201, 202, 203, 204, 205, 206, 208 & 303						
Floor	Space #	On Site Room Name	Material Description	Confirmed, Assumed, NAD, Non Suspect ACM	Type (Code 1)	Amount of Material	SF LF EA	Condition (Code 2)	Action (Code 3)	Comments/Description/Notes
B	2B	Girl's Restroom Pipechase accessed from the adjacent Hallway	Fiberglass Pipe Insulation	Non Suspect ACM	x	100	LF	x	x	
B	3A	Electrical Room	Pipe Fitting Insulation	Confirmed	FRI	1	EA	ND	NRN	
B	3A	Electrical Room	Pipe Insulation 2-6 inch	Confirmed	FRI	9	LF	ND	NRN	
B	3A	Electrical Room	Transite Electrical Panel	Confirmed	NF2	42	SF	ND	NRN	
B	3A	Electrical Room	Fiberglass Pipe Insulation	Non Suspect ACM	x	30	LF	x	x	
B	3A	Electrical Room	Cement Floor	Non Suspect ACM	x	120	SF	x	x	
B	3A	Electrical Room	Concrete Block Wall	Non Suspect ACM	x	250	SF	x	x	
B	3A	Electrical Room	Concrete Block Ceiling	Non Suspect ACM	x	120	SF	x	x	
B	4	Gymnasium	Pipe Fitting Insulation	Confirmed	FRI	32	EA	ND	NRN	
B	4	Gymnasium	Pipe Insulation 2-6 inch	Confirmed	FRI	56	LF	ND	NRN	
B	4	Gymnasium	Wood Floor	Non Suspect ACM	x	4800	SF	x	x	
B	4	Gymnasium	Concrete Block Wall	Non Suspect ACM	x	8000	SF	x	x	
B	4	Gymnasium	Plaster Ceiling	NAD	x	4800	SF	x	x	
B	5	Hallway outside of Boy's Restroom	Pipe Fitting Insulation	Confirmed	FRI	4	EA	ND	NRN	
B	5	Hallway outside of Boy's Restroom	Pipe Insulation 2-6 inch	Confirmed	FRI	16	LF	ND	NRN	
B	5	Hallway outside of Boy's Restroom	Fiberglass Pipe Insulation	Non Suspect ACM	x	16	LF	x	x	
B	5	Hallway outside of Boy's Restroom	Cement Floor	Non Suspect ACM	x	450	SF	x	x	
B	5	Hallway outside of Boy's Restroom	Concrete Block Wall	Non Suspect ACM	x	1000	SF	x	x	
B	5	Hallway outside of Boy's Restroom	Concrete Block Ceiling	Non Suspect ACM	x	450	SF	x	x	
B	6	Boy's Restroom	Pipe Fitting Insulation	Confirmed	FRI	7	EA	ND	NRN	
B	6	Boy's Restroom	Pipe Insulation 2-6 inch	Confirmed	FRI	39	LF	ND	NRN	
B	6	Boy's Restroom	Fiberglass Pipe Insulation	Non Suspect ACM	x	70	LF	x	x	
B	6	Boy's Restroom	Cement Floor	Non Suspect ACM	x	900	SF	x	x	
B	6	Boy's Restroom	Concrete Block Wall	Non Suspect ACM	x	1800	SF	x	x	
B	6	Boy's Restroom	Concrete Block Ceiling	Non Suspect ACM	x	900	SF	x	x	
B	NP-2	Storage Room inside Boy's Restroom	Pipe Fitting Insulation	Confirmed	FRI	18	EA	ND	NRN	
B	NP-2	Storage Room inside Boy's Restroom	Pipe Insulation 2-6 inch	Confirmed	FRI	30	LF	ND	NRN	
B	NP-2	Storage Room inside Boy's Restroom	Fiberglass Pipe Insulation	Non Suspect ACM	x	30	LF	x	x	
B	NP-2	Storage Room inside Boy's Restroom	Cement Floor	Non Suspect ACM	x	120	SF	x	x	
B	NP-2	Storage Room inside Boy's Restroom	Concrete Block Wall	Non Suspect ACM	x	250	SF	x	x	
B	NP-2	Storage Room inside Boy's Restroom	Concrete Block Ceiling	Non Suspect ACM	x	120	SF	x	x	
B	8	Building Engineer's Office	Pipe Fitting Insulation	Confirmed	FRI	8	EA	ND	NRN	
B	8	Building Engineer's Office	Pipe Insulation 2-6 inch	Confirmed	FRI	22	LF	ND	NRN	
B	8	Building Engineer's Office	Pipe Insulation > 6 inch	Confirmed	FRI	30	LF	ND	NRN	
B	8	Building Engineer's Office	Fiberglass Pipe Insulation	Non Suspect ACM	x	10	LF	x	x	

		School District of Philadelphia		Survey Type						
		Asbestos Inspection Report - Section 9		6 Month Surveillance						
		Dunbar Elementary School (5250)		Three- Year Reinspection IX						
		1750 N 12th St., Philadelphia, PA 19122		X AIR/EIE						
		Prepared by: Bernard J. Bryson		X Asbestos Abatement Activity						
		Certification # 0437 Date: 12/31/2018		Bulk Sampling Event						
		Classroom Modernization Project		Interior Renovations in Classrooms 102, 105, 107, 108, 201, 202, 203, 204, 205, 206, 208 & 303						
F l o o r	Space #	On Site Room Name	Material Description	Confirmed, Assumed, NAD, Non Suspect ACM	Type (Code 1)	Amount of Material	SF LF EA	Condition (Code 2)	Action (Code 3)	Comments/Description/Notes
	B	8	Building Engineer's Office	Floor Tile VAT 12" x 12" & Mastic	Assumed	NF1	180	SF	ND	NRN
B	8	Building Engineer's Office	Concrete Block Wall	Non Suspect ACM	x	250	SF	x	x	
B	8	Building Engineer's Office	Concrete Block Ceiling	Non Suspect ACM	x	180	SF	x	x	
B	8A	Building Engineer's Office Restroom	Pipe Fitting Insulation	Confirmed	FRI	1	EA	ND	NRN	
B	8A	Building Engineer's Office Restroom	Pipe Insulation 2-6 inch	Confirmed	FRI	5	LF	ND	NRN	
B	8A	Building Engineer's Office Restroom	Fiberglass Pipe Insulation	Non Suspect ACM	x	5	LF	x	x	
B	8A	Building Engineer's Office Restroom	Cement Floor	Non Suspect ACM	x	30	SF	x	x	
B	8A	Building Engineer's Office Restroom	Plaster Wall	NAD	x	150	SF	x	x	
B	8A	Building Engineer's Office Restroom	Concrete Block Ceiling	Non Suspect ACM	x	30	SF	x	x	
B	9	Building Engineer's Office Closet	Pipe Fitting Insulation	Confirmed	FRI	1	EA	ND	NRN	
B	9	Building Engineer's Office Closet	Pipe Insulation 2-6 inch	Confirmed	FRI	16	LF	ND	NRN	
B	9	Building Engineer's Office Closet	Fiberglass Pipe Insulation	Non Suspect ACM	x	60	LF	x	x	
B	9	Building Engineer's Office Closet	Cement Floor	Non Suspect ACM	x	72	SF	x	x	
B	9	Building Engineer's Office Closet	Plaster Wall	NAD	x	200	SF	x	x	
B	9	Building Engineer's Office Closet	Concrete Block Ceiling	Non Suspect ACM	x	72	SF	x	x	
B	NP-1	Storage across from the Old Ash Room	Pipe Fitting Insulation	Confirmed	FRI	11	EA	ND	NRN	
B	NP-1	Storage across from the Old Ash Room	Pipe Insulation 2-6 inch	Confirmed	FRI	23	LF	ND	NRN	
B	NP-1	Storage across from the Old Ash Room	Cement Floor	Non Suspect ACM	x	240	SF	x	x	
B	NP-1	Storage across from the Old Ash Room	Concrete Block Wall	Non Suspect ACM	x	500	SF	x	x	
B	NP-1	Storage across from the Old Ash Room	Concrete Block Ceiling	Non Suspect ACM	x	240	SF	x	x	
B	006A	Pipe Chase inside Storage across Old Ash Room	Fiberglass Pipe Insulation	Non Suspect ACM	x	60	LF	x	x	
B	006A	Pipe Chase inside Storage across Old Ash Room	Cement Floor	Non Suspect ACM	x	90	SF	x	x	
B	006A	Pipe Chase inside Storage across Old Ash Room	Concrete Block Wall	Non Suspect ACM	x	300	SF	x	x	
B	006A	Pipe Chase inside Storage across Old Ash Room	Concrete Block Ceiling	Non Suspect ACM	x	90	SF	x	x	
B	7	Boiler Room	Pipe Fitting Insulation	Confirmed	FRI	50	EA	ND	NRN	
B	7	Boiler Room	Pipe Insulation 2-6 inch	Confirmed	FRI	300	LF	ND	NRN	
B	7	Boiler Room	Pipe Insulation > 6 inch	Confirmed	FRI	80	LF	ND	NRN	
B	7	Boiler Room	Fiberglass Pipe Insulation	Non Suspect ACM	x	300	LF	x	x	
B	7	Boiler Room	Brick Incinerator	Assumed	FRI/NF2	1	EA	ND	NRN	
B	7	Boiler Room	Sectional Boilers	Assumed	FRI/NF2	2	EA	ND	NRN	
B	7	Boiler Room	Cement Floor	Non Suspect ACM	x	1800	SF	x	x	
B	7	Boiler Room	Concrete Block Wall	Non Suspect ACM	x	7200	SF	x	x	
B	7	Boiler Room	Concrete Block Ceiling	Non Suspect ACM	x	1800	SF	x	x	

		School District of Philadelphia		Survey Type						
		Asbestos Inspection Report - Section 9		6 Month Surveillance						
		Dunbar Elementary School (5250)		Three- Year Reinspection IX						
		1750 N 12th St., Philadelphia, PA 19122		X AIR/EIE						
		Prepared by: Bernard J. Bryson		X Asbestos Abatement Activity						
		Certification # 0437 Date: 12/31/2018		Bulk Sampling Event						
		Classroom Modernization Project		Interior Renovations in Classrooms 102, 105, 107, 108, 201, 202, 203, 204, 205, 206, 208 & 303						
Floor	Space #	On Site Room Name	Material Description	Confirmed, Assumed, NAD, Non Suspect ACM	Type (Code 1)	Amount of Material	SF LF EA	Condition (Code 2)	Action (Code 3)	Comments/Description/Notes
B	10	Old Ash Storage Room	Pipe Fitting Insulation	Confirmed	FRI	18	EA	ND	NRN	All insulation is at a height of approximately 20'-0"
B	10	Old Ash Storage Room	Pipe Insulation 2-6 inch	Confirmed	FRI	68	LF	ND	NRN	All insulation is at a height of approximately 20'-0"
B	10	Old Ash Storage Room	Fiberglass Pipe Insulation	Non Suspect ACM	x	200	LF	x	x	
B	10	Old Ash Storage Room	Generator Flue Insulation	NAD	x	30	LF	x	x	No Asbestos Detected (Synertech Project No. 010-4368)
B	10	Old Ash Storage Room	Cement Floor	Non Suspect ACM	x	600	SF	x	x	
B	10	Old Ash Storage Room	Concrete Block Wall	Non Suspect ACM	x	2400	SF	x	x	
B	10	Old Ash Storage Room	Brick Wall	Non Suspect ACM	x	400	SF	x	x	Smoke Stack Walls
B	10	Old Ash Storage Room	Concrete Block Ceiling	Non Suspect ACM	x	600	SF	x	x	
B	11	Old Coal Storage Room	Pipe Fitting Insulation	Confirmed	FRI	1	EA	ND	NRN	
B	11	Old Coal Storage Room	Pipe Insulation 2-6 inch	Confirmed	FRI	40	LF	ND	NRN	
B	11	Old Coal Storage Room	Fiberglass Pipe Insulation	Non Suspect ACM	x	230	LF	x	x	
B	11	Old Coal Storage Room	Cement Floor	Non Suspect ACM	x	900	SF	x	x	
B	11	Old Coal Storage Room	Concrete Block Wall	Non Suspect ACM	x	3600	SF	x	x	
B	11	Old Coal Storage Room	Concrete Block Ceiling	Non Suspect ACM	x	900	SF	x	x	
B	PL	Auditorium Plenum	Cement Floor	Non Suspect ACM	x	6000	SF	x	x	
B	PL	Auditorium Plenum	Concrete Block Wall	Non Suspect ACM	x	6000	SF	x	x	
B	PL	Auditorium Plenum	Concrete Block Ceiling	Non Suspect ACM	x	6000	SF	x	x	
B	PL	Auditorium Plenum	Pipe Fitting Insulation	Confirmed	FRI	12	EA	ND	NRN	
B	PL	Auditorium Plenum	Pipe Insulation 2-6 inch	Confirmed	FRI	240	LF	ND	NRN	
1	H13	Lobby/Hallway outside Auditorium	Recessed Radiators	Assumed	FRI	20	SF	ND	NRN	
1	H13	Lobby/Hallway outside Auditorium	Terrazzo Floor	Non Suspect ACM	x	620	SF	x	x	
1	H13	Lobby/Hallway outside Auditorium	Plaster Wall	NAD	x	1300	SF	x	x	
1	H13	Lobby/Hallway outside Auditorium	Ceiling Tile 2' x 4'	Non Suspect ACM	x	620	SF	x	x	
1	H13	Lobby/Hallway outside Auditorium	Plaster Ceiling	NAD	x	620	SF	x	x	
1	S16	Stairwell outside of Auditorium	Terrazzo Floor	Non Suspect ACM	x	450	SF	x	x	
1	S16	Stairwell outside of Auditorium	Plaster Wall	NAD	x	2000	SF	x	x	
1	S16	Stairwell outside of Auditorium	Plaster Ceiling	NAD	x	450	SF	x	x	
1	101D	Principal's Office Restroom	Floor Tile VAT 12" x 12" & Mastic	Assumed	NF1	40	SF	ND	NRN	
1	101D	Principal's Office Restroom	Floor Tile VAT 9" x 9" & Mastic	Confirmed	NF1	40	SF	ND	NRN	
1	101D	Principal's Office Restroom	Plaster Wall	NAD	x	100	SF	x	x	
1	101D	Principal's Office Restroom	Plaster Ceiling	NAD	x	40	SF	x	x	
1	101A	Principal's Office	Pipe Insulation 2-6 inch	Confirmed	FRI	24	LF	ND	NRN	
1	101A	Principal's Office	Floor Tile VAT 12" x 12" & Mastic	Assumed	NF1	260	SF	ND	NRN	

		School District of Philadelphia		Survey Type						
		Asbestos Inspection Report - Section 9		6 Month Surveillance						
		Dunbar Elementary School (5250)		Three- Year Reinspection IX						
		1750 N 12th St., Philadelphia, PA 19122		<input checked="" type="checkbox"/> AIR/EIE						
		Prepared by: Bernard J. Bryson		<input checked="" type="checkbox"/> Asbestos Abatement Activity						
		Certification # 0437 Date: 12/31/2018		Bulk Sampling Event						
		Classroom Modernization Project		Interior Renovations in Classrooms 102, 105, 107, 108, 201, 202, 203, 204, 205, 206, 208 & 303						
F l o o r	Space #	On Site Room Name	Material Description	Confirmed, Assumed, NAD, Non Suspect ACM	Type (Code 1)	Amount of Material	SF LF EA	Condition (Code 2)	Action (Code 3)	Comments/Description/Notes
1	101A	Principal's Office	Floor Tile VAT 9" x 9" & Mastic	Confirmed	NF1	260	SF	ND	NRN	
1	101A	Principal's Office	Plaster Wall	NAD	x	500	SF	x	x	
1	101A	Principal's Office	Ceiling Tile 2' x 4'	Non Suspect ACM	x	260	SF	x	x	
1	101A	Principal's Office	Plaster Ceiling	NAD	x	260	SF	x	x	
1	101	Main Office	Pipe Fitting Insulation	Confirmed	FRI	1	EA	ND	NRN	
1	101	Main Office	Pipe Insulation 2-6 inch	Confirmed	FRI	2	LF	ND	NRN	
1	101	Main Office	Floor Tile VAT 12" x 12" & Mastic	Assumed	NF1	260	SF	ND	NRN	
1	101	Main Office	Floor Tile VAT 9" x 9" & Mastic	Confirmed	NF1	260	SF	ND	NRN	
1	101	Main Office	Plaster Wall	NAD	x	500	SF	x	x	
1	101	Main Office	Ceiling Tile 2' x 4'	Non Suspect ACM	x	260	SF	x	x	
1	101	Main Office	Plaster Ceiling	NAD	x	260	SF	x	x	
1	101C	Main Office Closet	Floor Tile VAT 9" x 9" & Mastic	Confirmed	NF1	100	SF	ND	NRN	
1	101C	Main Office Closet	Plaster Wall	NAD	x	200	SF	x	x	
1	101C	Main Office Closet	Plaster Ceiling	NAD	x	100	SF	x	x	
1	100	Auditorium	Wood Floor	Non Suspect ACM	x	6000	SF	x	x	
1	100	Auditorium	Plaster Wall	NAD	x	18000	SF	x	x	
1	100	Auditorium	Plaster Ceiling	NAD	x	6000	SF	x	x	
1	100	Auditorium	Recessed Radiators	Assumed	FRI	150	SF	ND	NRN	
1	100E	Auditorium Stage	Wood Floor	Non Suspect ACM	x	600	SF	x	x	
1	100E	Auditorium Stage	Plaster Wall	NAD	x	1800	SF	x	x	
1	100E	Auditorium Stage	Plaster Ceiling	NAD	x	600	SF	x	x	
1	100E	Auditorium Stage	Recessed Radiators	Assumed	FRI	40	SF	ND	NRN	
1	100E	Auditorium Stage	Stage Curtain	NAD	x	1	EA	ND	NRN	
1	100A	Vestibule beside Stage along Exterior Wall	Fiberglass Pipe Insulation	Non Suspect ACM	x	10	LF	x	x	
1	100A	Vestibule beside Stage along Exterior Wall	Wood Floor	Non Suspect ACM	x	150	SF	x	x	
1	100A	Vestibule beside Stage along Exterior Wall	Plaster Wall	NAD	x	300	SF	x	x	
1	100A	Vestibule beside Stage along Exterior Wall	Plaster Ceiling	NAD	x	150	SF	x	x	
1	100C	Restroom next to Stage along Exterior Wall	Pipe Insulation 2-6 inch	Confirmed	FRI	24	LF	ND	NRN	
1	100C	Restroom next to Stage along Exterior Wall	Cement Floor	Non Suspect ACM	x	18	SF	x	x	
1	100C	Restroom next to Stage along Exterior Wall	Plaster Wall	NAD	x	100	SF	x	x	
1	100C	Restroom next to Stage along Exterior Wall	Plaster Ceiling	NAD	x	18	SF	x	x	
1	100B	Vestibule beside Stage along Hallway Wall	Wood Floor	Non Suspect ACM	x	150	SF	x	x	
1	100B	Vestibule beside Stage along Hallway Wall	Plaster Wall	NAD	x	300	SF	x	x	
1	100B	Vestibule beside Stage along Hallway Wall	Plaster Ceiling	NAD	x	150	SF	x	x	
1	100D	Restroom next to Stage along Hallway Wall	Pipe Insulation 2-6 inch	Confirmed	FRI	6	LF	ND	NRN	
1	100D	Restroom next to Stage along Hallway Wall	Fiberglass Pipe Insulation	Non Suspect ACM	x	3	LF	x	x	

		School District of Philadelphia		Survey Type						
		Asbestos Inspection Report - Section 9		6 Month Surveillance						
		Dunbar Elementary School (5250)		Three- Year Reinspection IX						
		1750 N 12th St., Philadelphia, PA 19122		X AIR/EIE						
		Prepared by: Bernard J. Bryson		X Asbestos Abatement Activity						
		Certification # 0437 Date: 12/31/2018		Bulk Sampling Event						
		Classroom Modernization Project		Interior Renovations in Classrooms 102, 105, 107, 108, 201, 202, 203, 204, 205, 206, 208 & 303						
F l o o r	Space #	On Site Room Name	Material Description	Confirmed, Assumed, NAD, Non Suspect ACM	Type (Code 1)	Amount of Material	SF LF EA	Condition (Code 2)	Action (Code 3)	Comments/Description/Notes
1	100D	Restroom next to Stage along Hallway Wall	Cement Floor	Non Suspect ACM	x	15	SF	x	x	
1	100D	Restroom next to Stage along Hallway Wall	Plaster Wall	NAD	x	100	SF	x	x	
1	100D	Restroom next to Stage along Hallway Wall	Plaster Ceiling	NAD	x	15	SF	x	x	
1	101F	Janitor's Closet	Fiberglass Pipe Insulation	Non Suspect ACM	x	50	LF	x	x	
1	101F	Janitor's Closet	Cement Floor	Non Suspect ACM	x	30	SF	x	x	
1	101F	Janitor's Closet	Plaster Wall	NAD	x	100	SF	x	x	
1	101F	Janitor's Closet	Plaster Ceiling	NAD	x	30	SF	x	x	
1	101E	Closet across from Classroom 102	Cement Floor	Non Suspect ACM	x	120	SF	x	x	
1	101E	Closet across from Classroom 102	Plaster Wall	NAD	x	300	SF	x	x	
1	101E	Closet across from Classroom 102	Plaster Ceiling	NAD	x	120	SF	x	x	
1	102	Classroom 102	Pipe Insulation 2-6 inch	Confirmed	FRI	8	LF	ND	REM	Metal Jacketing may be Present
1	102	Classroom 102	Fiberglass Pipe Insulation	Non Suspect ACM	x	6	LF	x	x	
1	102	Classroom 102	12" x 12" Floor Tile & Mastic	NAD	x	800	SF	x	REM as NAD	No Asbestos Detected in Blue Floor Tile and associated Mastic
1	102	Classroom 102	Blackboard Glue Dots	Assumed	NF1	80	SF	ND	REM	Glue Dots Assumed Present behind Blackboards/Tack Boards
1	102	Classroom 102	Plaster Wall	NAD	x	1350	SF	x	x	
1	102	Classroom 102	Wood Partition Wall	Non Suspect ACM	x	250	SF	x	x	
1	102	Classroom 102	Ceiling Tile 2' x 4'	Non Suspect ACM	x	800	SF	x	x	
1	102	Classroom 102	Plaster Ceiling	NAD	x	800	SF	x	x	
1	102A	Coat Closet inside Classroom 102	Floor Tile VAT 9" x 9"	Confirmed	NF1	120	SF	ND	REM	
1	102A	Coat Closet inside Classroom 102	Plaster Wall	NAD	x	240	SF	x	x	
1	102A	Coat Closet inside Classroom 102	Ceiling Tile 2' x 4'	Non Suspect ACM	x	120	SF	x	x	
1	H14	Main Hallway	Pipe Insulation 2-6 inch	Confirmed	FRI	48	LF	ND	NRN	
1	H14	Main Hallway	Terrazzo Floor	Non Suspect ACM	x	2400	SF	x	x	
1	H14	Main Hallway	Plaster Wall	NAD	x	5000	SF	x	x	
1	H14	Main Hallway	Ceiling Tile 2' x 4'	Non Suspect ACM	x	2400	SF	x	x	
1	H14	Main Hallway	Plaster Ceiling	NAD	x	2400	SF	x	x	
1	103	Classroom 103	Pipe Insulation 2-6 inch	Confirmed	FRI	12	LF	ND	NRN	
1	103	Classroom 103	Fiberglass Pipe Insulation	Non Suspect ACM	x	8	LF	x	x	
1	103	Classroom 103	Floor Tile VAT 12" x 12" & Mastic	Assumed	NF1	800	SF	ND	NRN	
1	103	Classroom 103	Floor Tile VAT 9" x 9" & Mastic	Confirmed	NF1	800	SF	ND	NRN	
1	103	Classroom 103	Blackboard Glue Dots	Assumed	NF1	220	SF	ND	NRN	
1	103	Classroom 103	Plaster Wall	NAD	x	1600	SF	x	x	
1	103	Classroom 103	Ceiling Tile 2' x 4'	Non Suspect ACM	x	800	SF	x	x	
1	103	Classroom 103	Plaster Ceiling	NAD	x	800	SF	x	x	

		School District of Philadelphia		Survey Type						
		Asbestos Inspection Report - Section 9		6 Month Surveillance						
		Dunbar Elementary School (5250)		Three- Year Reinspection IX						
		1750 N 12th St., Philadelphia, PA 19122		X AIR/EIE						
		Prepared by: Bernard J. Bryson		X Asbestos Abatement Activity						
		Certification # 0437 Date: 12/31/2018		Bulk Sampling Event						
		Classroom Modernization Project		Interior Renovations in Classrooms 102, 105, 107, 108, 201, 202, 203, 204, 205, 206, 208 & 303						
Fl o o r	Space #	On Site Room Name	Material Description	Confirmed, Assumed, NAD, Non Suspect ACM	Type (Code 1)	Amount of Material	SF LF EA	Condition (Code 2)	Action (Code 3)	Comments/Description/Notes
1	103A	Closet inside Classroom 103	Floor Tile VAT 12" x 12" & Mastic	Assumed	NF1	50	SF	ND	NRN	
1	103A	Closet inside Classroom 103	Plaster Wall	NAD	x	150	SF	x	x	
1	103A	Closet inside Classroom 103	Ceiling Tile 2' x 4'	Non Suspect ACM	x	50	SF	x	x	
1	103B	Restroom inside Classroom 103	Floor Tile VAT 12" x 12" & Mastic	Assumed	NF1	50	SF	ND	NRN	
1	103B	Restroom inside Classroom 103	Plaster Wall	NAD	x	150	SF	x	x	
1	103B	Restroom inside Classroom 103	Ceiling Tile 2' x 4'	Non Suspect ACM	x	50	SF	x	x	
1	104	Lunchroom	Fiberglass Pipe Insulation	Non Suspect ACM	x	12	LF	x	x	
1	104	Lunchroom	Wood Floor	Non Suspect ACM	x	800	SF	x	x	
1	104	Lunchroom	Plaster Wall	NAD	x	1350	SF	x	x	
1	104	Lunchroom	Wood Partition Wall	Non Suspect ACM	x	250	SF	x	x	
1	104	Lunchroom	Ceiling Tile 2' x 4'	Non Suspect ACM	x	800	SF	x	x	
1	104	Lunchroom	Plaster Ceiling	NAD	x	800	SF	x	x	
1	104A	Dishwashing Room inside of Lunchroom (Former Coat Closet)	Wood Floor	Non Suspect ACM	x	120	SF	x	x	
1	104A	Dishwashing Room inside of Lunchroom (Former Coat Closet)	Plaster Wall	NAD	x	240	SF	x	x	
1	104A	Dishwashing Room inside of Lunchroom (Former Coat Closet)	Ceiling Tile 2' x 4'	Non Suspect ACM	x	120	SF	x	x	
1	106	Lunchroom	Fiberglass Pipe Insulation	Non Suspect ACM	x	6	LF	x	x	
1	106	Lunchroom	Wood Floor	Non Suspect ACM	x	800	SF	x	x	
1	106	Lunchroom	Blackboard Glue Dots	Assumed	NF1	80	SF	ND	NRN	
1	106	Lunchroom	Plaster Wall	NAD	x	1600	SF	x	x	
1	106	Lunchroom	Ceiling Tile 2' x 4'	Non Suspect ACM	x	800	SF	x	x	
1	106	Lunchroom	Plaster Ceiling	NAD	x	800	SF	x	x	
1	106A	Dry Food Storage inside of Lunchroom	Wood Floor	Non Suspect ACM	x	120	SF	x	x	
1	106A	Dry Food Storage inside of Lunchroom	Plaster Wall	NAD	x	240	SF	x	x	
1	106A	Dry Food Storage inside of Lunchroom	Ceiling Tile 2' x 4'	Non Suspect ACM	x	120	SF	x	x	
1	105	Classroom 105	Pipe Insulation 2-6 inch	Confirmed	FRI	12	LF	ND	REM	Metal Jacketing may be Present
1	105	Classroom 105	Fiberglass Pipe Insulation	Non Suspect ACM	x	50	LF	x	x	
1	105	Classroom 105	12" x 12" Floor Tile & Mastic	NAD	x	950	SF	x	REM as NAD	No Asbestos Detected in Grey Floor Tile and associated Mastic
1	105	Classroom 105	Floor Tile VAT 9" x 9"	Confirmed	NF1	950	SF	ND	REM	
1	105	Classroom 105	Blackboard Glue Dots	Assumed	NF1	220	SF	ND	REM	Glue Dots Assumed Present behind Blackboards/Tack Boards
1	105	Classroom 105	Plaster Wall	NAD	x	2000	SF	x	x	
1	105	Classroom 105	Ceiling Tile 2' x 4'	Non Suspect ACM	x	950	SF	x	x	
1	105	Classroom 105	Plaster Ceiling	NAD	x	950	SF	x	x	

		School District of Philadelphia		Survey Type						
		Asbestos Inspection Report - Section 9		6 Month Surveillance						
		Dunbar Elementary School (5250)		Three- Year Reinspection IX						
		1750 N 12th St., Philadelphia, PA 19122		X AIR/EIE						
		Prepared by: Bernard J. Bryson		X Asbestos Abatement Activity						
		Certification # 0437 Date: 12/31/2018		Bulk Sampling Event						
		Classroom Modernization Project		Interior Renovations in Classrooms 102, 105, 107, 108, 201, 202, 203, 204, 205, 206, 208 & 303						
F l o o r	Space #	On Site Room Name	Material Description	Confirmed, Assumed, NAD, Non Suspect ACM	Type (Code 1)	Amount of Material	SF LF EA	Condition (Code 2)	Action (Code 3)	Comments/Description/Notes
1	105A	Closet inside Classroom 105	12" x 12" Floor Tile & Mastic	NAD	x	50	SF	x	REM as NAD	No Asbestos Detected in Grey Floor Tile and associated Mastic
1	105A	Closet inside Classroom 105	Plaster Wall	NAD	x	150	SF	x	x	
1	105A	Closet inside Classroom 105	Ceiling Tile 2' x 4'	Non Suspect ACM	x	50	SF	x	x	
1	105B	Restroom inside Classroom 105	12" x 12" Floor Tile & Mastic	NAD	x	50	SF	x	REM as NAD	No Asbestos Detected in Blue Floor Tile and associated Mastic
1	105B	Restroom inside Classroom 105	Plaster Wall	NAD	x	150	SF	x	x	
1	105B	Restroom inside Classroom 105	Ceiling Tile 2' x 4'	Non Suspect ACM	x	50	SF	x	x	
1	105D	Pipe Shaft in Hallway outside of Classroom 105	Pipe Insulation > 6 inch	Confirmed	FRI	30	LF	ND	NRN	
1	105D	Pipe Shaft in Hallway outside of Classroom 105	Cement Floor	Non Suspect ACM	x	4	SF	x	x	
1	105D	Pipe Shaft in Hallway outside of Classroom 105	Terra Cotta Wall	Non Suspect ACM	x	30	SF	x	x	
1	105D	Pipe Shaft in Hallway outside of Classroom 105	Concrete Block Ceiling	Non Suspect ACM	x	4	SF	x	x	
1	H15	Hallway between Classrooms 105 and 107	Terrazzo Floor	Non Suspect ACM	x	340	SF	x	x	
1	H15	Hallway between Classrooms 105 and 107	Plaster Wall	NAD	x	700	SF	x	x	
1	H15	Hallway between Classrooms 105 and 107	Ceiling Tile 2' x 4'	Non Suspect ACM	x	340	SF	x	x	
1	H15	Hallway between Classrooms 105 and 107	Plaster Ceiling	NAD	x	340	SF	x	x	
1	S12	Stairwell beside Cafeteria	Terrazzo Floor	Non Suspect ACM	x	450	SF	x	x	
1	S12	Stairwell beside Cafeteria	Plaster Wall	NAD	x	1000	SF	x	x	
1	S12	Stairwell beside Cafeteria	Plaster Ceiling	NAD	x	450	SF	x	x	
1	S12	Stairwell beside Cafeteria	Recessed Radiators	Assumed	FRI	20	SF	ND	NRN	
1	107	Kindergarten 107	Pipe Fitting Insulation	Confirmed	FRI	1	EA	ND	REM	
1	107	Kindergarten 107	Pipe Insulation 2-6 inch	Confirmed	FRI	36	LF	ND	REM	Metal Jacketing may be Present
1	107	Kindergarten 107	Fiberglass Pipe Insulation	Non Suspect ACM	x	60	LF	x	x	
1	107	Kindergarten 107	Floor Tile VAT 9" x 9"	Confirmed	NF1	1120	SF	ND	REM	
1	107	Kindergarten 107	Blackboard Glue Dots	Assumed	NF1	140	SF	ND	REM	Glue Dots Assumed Present behind Blackboards/Tack Boards
1	107	Kindergarten 107	Plaster Wall	NAD	x	2000	SF	x	x	
1	107	Kindergarten 107	Ceiling Tile 2' x 4'	Non Suspect ACM	x	1120	SF	x	x	
1	107	Kindergarten 107	Plaster Ceiling	NAD	x	1120	SF	x	x	
1	107A	Coat Closet inside Classroom 107	Wood Floor	Non Suspect ACM	x	120	SF	x	x	
1	107A	Coat Closet inside Classroom 107	Plaster Wall	NAD	x	240	SF	x	x	
1	107A	Coat Closet inside Classroom 107	Ceiling Tile 2' x 4'	Non Suspect ACM	x	120	SF	x	x	
1	107B	Kindergarten 107 Restroom	Pipe Fitting Insulation	Confirmed	FRI	4	EA	ND	REM	
1	107B	Kindergarten 107 Restroom	Pipe Insulation 2-6 inch	Confirmed	FRI	20	LF	ND	REM	Metal Jacketing may be Present
1	107B	Kindergarten 107 Restroom	Fiberglass Pipe Insulation	Non Suspect ACM	x	30	LF	x	x	
1	107B	Kindergarten 107 Restroom	Cement Floor	Non Suspect ACM	x	70	SF	x	x	

		School District of Philadelphia		Survey Type						
		Asbestos Inspection Report - Section 9		6 Month Surveillance						
		Dunbar Elementary School (5250)		Three- Year Reinspection IX						
		1750 N 12th St., Philadelphia, PA 19122		X AIR/EIE						
		Prepared by: Bernard J. Bryson		X Asbestos Abatement Activity						
		Certification # 0437 Date: 12/31/2018		Bulk Sampling Event						
		Classroom Modernization Project		Interior Renovations in Classrooms 102, 105, 107, 108, 201, 202, 203, 204, 205, 206, 208 & 303						
Floor	Space #	On Site Room Name	Material Description	Confirmed, Assumed, NAD, Non Suspect ACM	Type (Code 1)	Amount of Material	SF LF EA	Condition (Code 2)	Action (Code 3)	Comments/Description/Notes
1	107B	Kindergarten 107 Restroom	Plaster Wall	NAD	x	150	SF	x	x	
1	107B	Kindergarten 107 Restroom	Plaster Ceiling	NAD	x	70	SF	x	x	
1	107C	Kindergarten Classroom 107 Closet	Pipe Fitting Insulation	Confirmed	FRI	5	EA	ND	REM	
1	107C	Kindergarten Classroom 107 Closet	Pipe Insulation 2-6 inch	Confirmed	FRI	32	LF	ND	REM	Metal Jacketing may be Present
1	107C	Kindergarten Classroom 107 Closet	Wood Floor	Non Suspect ACM	x	120	SF	x	x	
1	107C	Kindergarten Classroom 107 Closet	Plaster Wall	NAD	x	300	SF	x	x	
1	107C	Kindergarten Classroom 107 Closet	Plaster Ceiling	NAD	x	120	SF	x	x	
1	108	Classroom 108	Pipe Insulation 2-6 inch	Confirmed	FRI	8	LF	ND	REM	Metal Jacketing may be Present
1	108	Classroom 108	Fiberglass Pipe Insulation	Non Suspect ACM	x	8	LF	x	x	
1	108	Classroom 108	12" x 12" Floor Tile & Mastic	NAD	x	800	SF	x	REM as NAD	No Asbestos Detected in Tan Floor Tile and associated Mastic
1	108	Classroom 108	Floor Tile VAT 9" x 9"	Confirmed	NF1	800	SF	ND	REM	
1	108	Classroom 108	Blackboard Glue Dots	Assumed	NF1	160	SF	ND	REM	Glue Dots Assumed Present behind Blackboards/Tack Boards
1	108	Classroom 108	Sink Undercoat Mastic	Assumed	NF1	6	SF	ND	REM	1 Sink - 6 SF
1	108	Classroom 108	Plaster Wall	NAD	x	1600	SF	x	x	
1	108	Classroom 108	Ceiling Tile 2' x 4'	Non Suspect ACM	x	800	SF	x	x	
1	108	Classroom 108	Plaster Ceiling	NAD	x	800	SF	x	x	
1	108A	Classroom 108 Restroom	Fiberglass Pipe Insulation	Non Suspect ACM	x	3	LF	x	x	
1	108A	Classroom 108 Restroom	Cement Floor	Non Suspect ACM	x	80	SF	x	x	
1	108A	Classroom 108 Restroom	Plaster Wall	NAD	x	200	SF	x	x	
1	108A	Classroom 108 Restroom	Plaster Ceiling	NAD	x	80	SF	x	x	
1	108B	Closet inside Classroom 108	12" x 12" Floor Tile & Mastic	NAD	x	50	SF	x	REM as NAD	No Asbestos Detected in Tan Floor Tile and associated Mastic
1	108B	Closet inside Classroom 108	Floor Tile VAT 9" x 9"	Confirmed	NF1	50	SF	ND	REM	
1	108B	Closet inside Classroom 108	Plaster Wall	NAD	x	150	SF	x	x	
1	108B	Closet inside Classroom 108	Ceiling Tile 2' x 4'	Non Suspect ACM	x	50	SF	x	x	
1	107B-1	Speech Therapist	Pipe Insulation 2-6 inch	Confirmed	FRI	12	LF	ND	NRN	
1	107B-1	Speech Therapist	Cement Floor	Non Suspect ACM	x	120	SF	x	x	
1	107B-1	Speech Therapist	Plaster Wall	NAD	x	200	SF	x	x	
1	107B-1	Speech Therapist	Ceiling Tile 2' x 4'	Non Suspect ACM	x	120	SF	x	x	
1	107B-1	Speech Therapist	Plaster Ceiling	NAD	x	120	SF	x	x	
1	110	Special Education	Pipe Insulation 2-6 inch	Confirmed	FRI	12	LF	ND	NRN	
1	110	Special Education	Floor Tile VAT 9" x 9" & Mastic	Confirmed	NF1	130	SF	ND	NRN	At Entrance to 110 and 110B only
1	110	Special Education	Floor Tile VAT 12" x 12" & Mastic	Assumed	NF1	280	SF	ND	NRN	
1	110	Special Education	Tack Board Glue Dots	Assumed	NF1	12	SF	ND	NRN	
1	110	Special Education	Plaster Wall	NAD	x	1000	SF	x	x	
1	110	Special Education	Ceiling Tile 2' x 4'	Non Suspect ACM	x	450	SF	x	x	

		School District of Philadelphia		Survey Type						
		Asbestos Inspection Report - Section 9		6 Month Surveillance						
		Dunbar Elementary School (5250)		Three- Year Reinspection IX						
		1750 N 12th St., Philadelphia, PA 19122		X AIR/EIE						
		Prepared by: Bernard J. Bryson		X Asbestos Abatement Activity						
		Certification # 0437 Date: 12/31/2018		Bulk Sampling Event						
		Classroom Modernization Project		Interior Renovations in Classrooms 102, 105, 107, 108, 201, 202, 203, 204, 205, 206, 208 & 303						
F l o o r	Space #	On Site Room Name	Material Description	Confirmed, Assumed, NAD, Non Suspect ACM	Type (Code 1)	Amount of Material	SF LF EA	Condition (Code 2)	Action (Code 3)	Comments/Description/Notes
	1	110	Special Education	Plaster Ceiling	NAD	x	450	SF	x	x
1	110B	Special Education Classroom Restroom	Pipe Fitting Insulation	Confirmed	FRI	7	EA	ND	NRN	
1	110B	Special Education Classroom Restroom	Pipe Insulation 2-6 inch	Confirmed	FRI	20	LF	ND	NRN	
1	110B	Special Education Classroom Restroom	Fiberglass Pipe Insulation	Non Suspect ACM	x	36	LF	x	x	
1	110B	Special Education Classroom Restroom	Cement Floor	Non Suspect ACM	x	100	SF	x	x	
1	110B	Special Education Classroom Restroom	Plaster Wall	NAD	x	200	SF	x	x	
1	110B	Special Education Classroom Restroom	Plaster Ceiling	NAD	x	100	SF	x	x	
2	200A	Large Book Closet next to Girl's Restroom	Fiberglass Pipe Insulation	Non Suspect ACM	x	40	LF	x	x	
2	200A	Large Book Closet next to Girl's Restroom	Cement Floor	Non Suspect ACM	x	150	SF	x	x	
2	200A	Large Book Closet next to Girl's Restroom	Plaster Wall	NAD	x	300	SF	x	x	
2	200A	Large Book Closet next to Girl's Restroom	Plaster Ceiling	NAD	x	150	SF	x	x	
2	200B	Janitor's Closet	Fiberglass Pipe Insulation	Non Suspect ACM	x	48	LF	x	x	
2	200B	Janitor's Closet	Cement Floor	Non Suspect ACM	x	16	SF	x	x	
2	200B	Janitor's Closet	Plaster Wall	NAD	x	80	SF	x	x	
2	200B	Janitor's Closet	Plaster Ceiling	NAD	x	16	SF	x	x	
2	200C	Small Closet beside Large Book Closet next to Girl's Restroom	Cement Floor	Non Suspect ACM	x	10	SF	x	x	
2	200C	Small Closet beside Large Book Closet next to Girl's Restroom	Plaster Wall	NAD	x	30	SF	x	x	
2	200C	Small Closet beside Large Book Closet next to Girl's Restroom	Plaster Ceiling	NAD	x	10	SF	x	x	
2	200D	Small Closet next to Stairwell beside Classroom 202	Cement Floor	Non Suspect ACM	x	10	SF	x	x	
2	200D	Small Closet next to Stairwell beside Classroom 202	Plaster Wall	NAD	x	30	SF	x	x	
2	200D	Small Closet next to Stairwell beside Classroom 202	Plaster Ceiling	NAD	x	10	SF	x	x	
2	200	Girl's Restroom	Pipe Fitting Insulation	Confirmed	FRI	3	EA	ND	NRN	
2	200	Girl's Restroom	Pipe Insulation 2-6 inch	Confirmed	FRI	11	LF	ND	NRN	
2	200	Girl's Restroom	Fiberglass Pipe Insulation	Non Suspect ACM	x	30	LF	x	x	
2	200	Girl's Restroom	Cement Floor	Non Suspect ACM	x	420	SF	x	x	
2	200	Girl's Restroom	Plaster Wall	NAD	x	1600	SF	x	x	
2	200	Girl's Restroom	Plaster Ceiling	NAD	x	420	SF	x	x	
2	201	Classroom 201	Pipe Insulation 2-6 inch	Confirmed	FRI	12	LF	ND	REM	Metal Jacketing may be Present
2	201	Classroom 201	Blackboard Glue Dots	Assumed	NF1	220	SF	ND	REM	Glue Dots Assumed Present behind Blackboards/Tack Boards
2	201	Classroom 201	Wood Floor	Non Suspect ACM	x	800	SF	x	x	
2	201	Classroom 201	Plaster Wall	NAD	x	1600	SF	x	x	

		School District of Philadelphia	Survey Type							
		Asbestos Inspection Report - Section 9	6 Month Surveillance							
		Dunbar Elementary School (5250)	Three- Year Reinspection IX							
		1750 N 12th St., Philadelphia, PA 19122	<input checked="" type="checkbox"/> AIR/EIE							
		Prepared by: Bernard J. Bryson	<input checked="" type="checkbox"/> Asbestos Abatement Activity							
		Certification # 0437 Date: 12/31/2018	Bulk Sampling Event							
		Classroom Modernization Project	Interior Renovations in Classrooms 102, 105, 107, 108, 201, 202, 203, 204, 205, 206, 208 & 303							
F l o o r	Space #	On Site Room Name	Material Description	Confirmed, Assumed, NAD, Non Suspect ACM	Type (Code 1)	Amount of Material	SF LF EA	Condition (Code 2)	Action (Code 3)	Comments/Description/Notes
2	201	Classroom 201	Ceiling Tile 2' x 4'	Non Suspect ACM	x	800	SF	x	x	
2	201	Classroom 201	Plaster Ceiling	NAD	x	800	SF	x	x	
2	201A	Coat Closet inside Classroom 201	Wood Floor	Non Suspect ACM	x	120	SF	x	x	
2	201A	Coat Closet inside Classroom 201	Plaster Wall	NAD	x	240	SF	x	x	
2	201A	Coat Closet inside Classroom 201	Ceiling Tile 2' x 4'	Non Suspect ACM	x	120	SF	x	x	
2	S26	Stairwell	Pipe Fitting Insulation	Confirmed	FRI	3	EA	ND	NRN	
2	S26	Stairwell beside Classroom 202	Pipe Insulation 2-6 inch	Confirmed	FRI	12	LF	ND	NRN	
2	S26	Stairwell beside Classroom 202	Terrazzo Floor	Non Suspect ACM	x	450	SF	x	x	
2	S26	Stairwell beside Classroom 202	Plaster Wall	NAD	x	2000	SF	x	x	
2	S26	Stairwell beside Classroom 202	Plaster Ceiling	NAD	x	450	SF	x	x	
2	H27	Hallway	Pipe Insulation 2-6 inch	Confirmed	FRI	36	LF	ND	NRN	
2	H27	Hallway	Fiberglass Pipe Insulation	Non Suspect ACM	x	12	LF	x	x	
2	H27	Hallway	Terrazzo Floor	Non Suspect ACM	x	2400	SF	x	x	
2	H27	Hallway	Plaster Wall	NAD	x	5000	SF	x	x	
2	H27	Hallway	Ceiling Tile 2' x 4'	Non Suspect ACM	x	2400	SF	x	x	
2	H27	Hallway	Plaster Ceiling	NAD	x	2400	SF	x	x	
2	202	Classroom 202	Fiberglass Pipe Insulation	Non Suspect ACM	x	15	LF	x	x	
2	202	Classroom 202	Blackboard Glue Dots	Assumed	NF1	80	SF	ND	REM	Glue Dots Assumed Present behind Blackboards/Tack Boards
2	202	Classroom 202	Wood Floor	Non Suspect ACM	x	800	SF	x	x	
2	202	Classroom 202	Plaster Wall	NAD	x	1600	SF	x	x	
2	202	Classroom 202	Ceiling Tile 2' x 4'	Non Suspect ACM	x	800	SF	x	x	
2	202	Classroom 202	Plaster Ceiling	NAD	x	800	SF	x	x	
2	202A	Coat Closet inside Classroom 202	Wood Floor	Non Suspect ACM	x	120	SF	x	x	
2	202A	Coat Closet inside Classroom 202	Plaster Wall	NAD	x	240	SF	x	x	
2	202A	Coat Closet inside Classroom 202	Ceiling Tile 2' x 4'	Non Suspect ACM	x	120	SF	x	x	
2	203	Classroom 203	Pipe Insulation 2-6 inch	Confirmed	FRI	24	LF	ND	REM	Metal Jacketing may be Present
2	203	Classroom 203	Blackboard Glue Dots	Assumed	NF1	220	SF	ND	REM	Glue Dots Assumed Present behind Blackboards/Tack Boards
2	203	Classroom 203	Wood Floor	Non Suspect ACM	x	800	SF	x	x	
2	203	Classroom 203	Plaster Wall	NAD	x	1600	SF	x	x	
2	203	Classroom 203	Ceiling Tile 2' x 4'	Non Suspect ACM	x	800	SF	x	x	
2	203	Classroom 203	Plaster Ceiling	NAD	x	800	SF	x	x	
2	203A	Coat Closet inside Classroom 203	Wood Floor	Non Suspect ACM	x	120	SF	x	x	
2	203A	Coat Closet inside Classroom 203	Plaster Wall	NAD	x	240	SF	x	x	
2	203A	Coat Closet inside Classroom 203	Ceiling Tile 2' x 4'	Non Suspect ACM	x	120	SF	x	x	
2	204	Classroom 204	Fiberglass Pipe Insulation	Non Suspect ACM	x	12	LF	x	x	
2	204	Classroom 204	Blackboard Glue Dots	Assumed	NF1	140	SF	ND	REM	Glue Dots Assumed Present behind Blackboards/Tack Boards

		School District of Philadelphia		Survey Type						
		Asbestos Inspection Report - Section 9		6 Month Surveillance						
		Dunbar Elementary School (5250)		Three- Year Reinspection IX						
		1750 N 12th St., Philadelphia, PA 19122		X AIR/EIE						
		Prepared by: Bernard J. Bryson		X Asbestos Abatement Activity						
		Certification # 0437 Date: 12/31/2018		Bulk Sampling Event						
		Classroom Modernization Project		Interior Renovations in Classrooms 102, 105, 107, 108, 201, 202, 203, 204, 205, 206, 208 & 303						
F l o o r	Space #	On Site Room Name	Material Description	Confirmed, Assumed, NAD, Non Suspect ACM	Type (Code 1)	Amount of Material	SF LF EA	Condition (Code 2)	Action (Code 3)	Comments/Description/Notes
	2	204	Classroom 204	Wood Floor	Non Suspect ACM	x	800	SF	x	x
2	204	Classroom 204	Plaster Wall	NAD	x	1350	SF	x	x	
2	204	Classroom 204	Wood Partition Wall	Non Suspect ACM	x	250	SF	x	x	
2	204	Classroom 204	Ceiling Tile 2' x 4'	Non Suspect ACM	x	800	SF	x	x	
2	204	Classroom 204	Plaster Ceiling	NAD	x	800	SF	x	x	
2	204A	Coat Closet inside Classroom 204	Wood Floor	Non Suspect ACM	x	120	SF	x	x	
2	204A	Coat Closet inside Classroom 204	Plaster Wall	NAD	x	240	SF	x	x	
2	204A	Coat Closet inside Classroom 204	Ceiling Tile 2' x 4'	Non Suspect ACM	x	120	SF	x	x	
2	205	Classroom 205	Pipe Insulation 2-6 inch	Confirmed	FRI	12	LF	ND	REM	Metal Jacketing may be Present
2	205	Classroom 205	Blackboard Glue Dots	Assumed	NF1	220	SF	ND	REM	Glue Dots Assumed Present behind Blackboards/Tack Boards
2	205	Classroom 205	Wood Floor	Non Suspect ACM	x	800	SF	x	x	
2	205	Classroom 205	Plaster Wall	NAD	x	1600	SF	x	x	
2	205	Classroom 205	Ceiling Tile 2' x 4'	Non Suspect ACM	x	800	SF	x	x	
2	205	Classroom 205	Plaster Ceiling	NAD	x	800	SF	x	x	
2	205A	Coat Closet inside Classroom 205	Wood Floor	Non Suspect ACM	x	120	SF	x	x	
2	205A	Coat Closet inside Classroom 205	Plaster Wall	NAD	x	240	SF	x	x	
2	205A	Coat Closet inside Classroom 205	Ceiling Tile 2' x 4'	Non Suspect ACM	x	120	SF	x	x	
2	205D	Pipe Shaft in Hallway outside of Classroom 205	Pipe Insulation > 6 inch	Confirmed	FRI	30	LF	ND	NRN	
2	205D	Pipe Shaft in Hallway outside of Classroom 205	Cement Floor	Non Suspect ACM	x	4	SF	x	x	
2	205D	Pipe Shaft in Hallway outside of Classroom 205	Terra Cotta Wall	Non Suspect ACM	x	30	SF	x	x	
2	205D	Pipe Shaft in Hallway outside of Classroom 205	Concrete Block Ceiling	Non Suspect ACM	x	4	SF	x	x	
2	206	Classroom 206	Pipe Fitting Insulation	Confirmed	FRI	1	EA	ND	REM	
2	206	Classroom 206	Pipe Insulation 2-6 inch	Confirmed	FRI	9	LF	ND	REM	Metal Jacketing may be Present
2	206	Classroom 206	Fiberglass Pipe Insulation	Non Suspect ACM	x	6	LF	x	x	
2	206	Classroom 206	Blackboard Glue Dots	Assumed	NF1	140	SF	ND	REM	Glue Dots Assumed Present behind Blackboards/Tack Boards
2	206	Classroom 206	Wood Floor	Non Suspect ACM	x	800	SF	x	x	
2	206	Classroom 206	Plaster Wall	NAD	x	1350	SF	x	x	
2	206	Classroom 206	Wood Partition Wall	Non Suspect ACM	x	250	SF	x	x	
2	206	Classroom 206	Ceiling Tile 2' x 4'	Non Suspect ACM	x	800	SF	x	x	
2	206	Classroom 206	Plaster Ceiling	NAD	x	800	SF	x	x	
2	206A	Coat Closet inside Classroom 206	Wood Floor	Non Suspect ACM	x	120	SF	x	x	
2	206A	Coat Closet inside Classroom 206	Plaster Wall	NAD	x	240	SF	x	x	
2	206A	Coat Closet inside Classroom 206	Ceiling Tile 2' x 4'	Non Suspect ACM	x	120	SF	x	x	
2	205B	Boy's Restroom	Pipe Fitting Insulation	Confirmed	FRI	2	EA	ND	NRN	
2	205B	Boy's Restroom	Pipe Insulation 2-6 inch	Confirmed	FRI	1	LF	ND	NRN	

		School District of Philadelphia		Survey Type						
		Asbestos Inspection Report - Section 9		6 Month Surveillance						
		Dunbar Elementary School (5250)		Three- Year Reinspection IX						
		1750 N 12th St., Philadelphia, PA 19122		X AIR/EIE						
		Prepared by: Bernard J. Bryson		X Asbestos Abatement Activity						
		Certification # 0437 Date: 12/31/2018		Bulk Sampling Event						
		Classroom Modernization Project		Interior Renovations in Classrooms 102, 105, 107, 108, 201, 202, 203, 204, 205, 206, 208 & 303						
F l o o r	Space #	On Site Room Name	Material Description	Confirmed, Assumed, NAD, Non Suspect ACM	Type (Code 1)	Amount of Material	SF LF EA	Condition (Code 2)	Action (Code 3)	Comments/Description/Notes
2	205B	Boy's Restroom	Fiberglass Pipe Insulation	Non Suspect ACM	x	10	LF	x	x	
2	205B	Boy's Restroom	Cement Floor	Non Suspect ACM	x	280	SF	x	x	
2	205B	Boy's Restroom	Plaster Wall	NAD	x	600	SF	x	x	
2	205B	Boy's Restroom	Plaster Ceiling	NAD	x	280	SF	x	x	
2	205C	Health Room	Pipe Insulation 2-6 inch	Confirmed	FRI	12	LF	ND	NRN	
2	205C	Health Room	Floor Tile VAT 9" x 9" & Mastic	Confirmed	NF1	180	SF	ND	NRN	
2	205C	Health Room	Plaster Wall	NAD	x	400	SF	x	x	
2	205C	Health Room	Plaster Ceiling	NAD	x	180	SF	x	x	
2	S22	Stairwell beside Classroom 206	Pipe Fitting Insulation	Confirmed	FRI	6	EA	ND	NRN	
2	S22	Stairwell beside Classroom 206	Pipe Insulation 2-6 inch	Confirmed	FRI	10	LF	ND	NRN	
2	S22	Stairwell beside Classroom 206	Terrazzo Floor	Non Suspect ACM	x	450	SF	x	x	
2	S22	Stairwell beside Classroom 206	Plaster Wall	NAD	x	2000	SF	x	x	
2	S22	Stairwell beside Classroom 206	Plaster Ceiling	NAD	x	450	SF	x	x	
2	207	Art Classroom 207	Pipe Insulation 2-6 inch	Confirmed	FRI	24	LF	ND	NRN	
2	207	Art Classroom 207	Fiberglass Pipe Insulation	Non Suspect ACM	x	12	LF	x	x	
2	207	Art Classroom 207	Floor Tile VAT 12" x 12" & Mastic	Assumed	NF1	1120	SF	ND	NRN	
2	207	Art Classroom 207	Floor Tile VAT 9" x 9" & Mastic	Confirmed	NF1	1120	SF	ND	NRN	9x9s below 12s
2	207	Art Classroom 207	Plaster Wall	NAD	x	2500	SF	x	x	
2	207	Art Classroom 207	Ceiling Tile 2' x 4'	Non Suspect ACM	x	1120	SF	x	x	
2	207	Art Classroom 207	Plaster Ceiling	NAD	x	1120	SF	x	x	
2	207A	Coat Closet inside Art Classroom 207	Floor Tile VAT 9" x 9" & Mastic	Confirmed	NF1	120	SF	ND	NRN	
2	207A	Coat Closet inside Art Classroom 207	Plaster Wall	NAD	x	240	SF	x	x	
2	207A	Coat Closet inside Art Classroom 207	Ceiling Tile 2' x 4'	Non Suspect ACM	x	120	SF	x	x	
2	207B	Classroom 207 Restroom	Pipe Fitting Insulation	Confirmed	FRI	2	EA	ND	NRN	
2	207B	Classroom 207 Restroom	Pipe Insulation 2-6 inch	Confirmed	FRI	18	LF	ND	NRN	
2	207B	Classroom 207 Restroom	Fiberglass Pipe Insulation	Non Suspect ACM	x	60	LF	x	x	
2	207B	Classroom 207 Restroom	Cement Floor	Non Suspect ACM	x	120	SF	x	x	
2	207B	Classroom 207 Restroom	Plaster Wall	NAD	x	240	SF	x	x	
2	207B	Classroom 207 Restroom	Plaster Ceiling	NAD	x	120	SF	x	x	
2	207C	Classroom 207 Closet	Pipe Fitting Insulation	Confirmed	FRI	4	EA	ND	NRN	
2	207C	Classroom 207 Closet	Pipe Insulation 2-6 inch	Confirmed	FRI	30	LF	ND	NRN	
2	207C	Classroom 207 Closet	Floor Tile VAT 12" x 12" & Mastic	Assumed	NF1	72	SF	ND	NRN	
2	207C	Classroom 207 Closet	Floor Tile VAT 9" x 9" & Mastic	Confirmed	NF1	72	SF	ND	NRN	

		School District of Philadelphia		Survey Type						
		Asbestos Inspection Report - Section 9		6 Month Surveillance						
		Dunbar Elementary School (5250)		Three- Year Reinspection IX						
		1750 N 12th St., Philadelphia, PA 19122		X AIR/EIE						
		Prepared by: Bernard J. Bryson		X Asbestos Abatement Activity						
		Certification # 0437 Date: 12/31/2018		Bulk Sampling Event						
		Classroom Modernization Project		Interior Renovations in Classrooms 102, 105, 107, 108, 201, 202, 203, 204, 205, 206, 208 & 303						
F l o o r	Space #	On Site Room Name	Material Description	Confirmed, Assumed, NAD, Non Suspect ACM	Type (Code 1)	Amount of Material	SF LF EA	Condition (Code 2)	Action (Code 3)	Comments/Description/Notes
2	207C	Classroom 207 Closet	Plaster Wall	NAD	x	150	SF	x	x	
2	207C	Classroom 207 Closet	Plaster Ceiling	NAD	x	72	SF	x	x	
2	208	Classroom 208	Pipe Fitting Insulation	Confirmed	FRI	2	EA	ND	REM	
2	208	Classroom 208	Pipe Insulation 2-6 inch	Confirmed	FRI	8	LF	ND	REM	Metal Jacketing may be Present
2	208	Classroom 208	Fiberglass Pipe Insulation	Non Suspect ACM	x	6	LF	x	x	
2	208	Classroom 208	Blackboard Glue Dots	Assumed	NF1	140	SF	ND	REM	Glue Dots Assumed Present behind Blackboards/Tack Boards
2	208	Classroom 208	Wood Floor	Non Suspect ACM	x	800	SF	x	x	
2	208	Classroom 208	Plaster Wall	NAD	x	1600	SF	x	x	
2	208	Classroom 208	Ceiling Tile 2' x 4'	Non Suspect ACM	x	800	SF	x	x	
2	208	Classroom 208	Plaster Ceiling	NAD	x	800	SF	x	x	
2	208A	Coat Closet inside Classroom 208	Wood Floor	Non Suspect ACM	x	120	SF	x	x	
2	208A	Coat Closet inside Classroom 208	Plaster Wall	NAD	x	240	SF	x	x	
2	208A	Coat Closet inside Classroom 208	Ceiling Tile 2' x 4'	Non Suspect ACM	x	120	SF	x	x	
2	210	Counselor's Office	Pipe Insulation 2-6 inch	Confirmed	FRI	12	LF	ND	NRN	
2	210	Counselor's Office	Floor Tile VAT 9" x 9" & Mastic	Confirmed	NF1	350	SF	ND	NRN	
2	210	Counselor's Office	Transite Wall Panels	Confirmed	NF2	120	SF	ND	NRN	
2	210	Counselor's Office	Plaster Wall	NAD	x	700	SF	x	x	
2	210	Counselor's Office	Ceiling Tile 2' x 4'	Non Suspect ACM	x	350	SF	x	x	
2	210	Counselor's Office	Plaster Ceiling	NAD	x	350	SF	x	x	
2	210A	Couselor's Office Restroom	Pipe Fitting Insulation	Confirmed	FRI	7	EA	ND	NRN	
2	210A	Couselor's Office Restroom	Pipe Insulation 2-6 inch	Confirmed	FRI	18	LF	ND	NRN	
2	210A	Couselor's Office Restroom	Fiberglass Pipe Insulation	Non Suspect ACM	x	90	LF	x	x	
2	210A	Couselor's Office Restroom	Cement Floor	Non Suspect ACM	x	80	SF	x	x	
2	210A	Couselor's Office Restroom	Plaster Wall	NAD	x	160	SF	x	x	
2	210A	Couselor's Office Restroom	Plaster Ceiling	NAD	x	80	SF	x	x	
2	208B	IT MDF Room outside Counselor's Office	Pipe Fitting Insulation	Confirmed	FRI	5	EA	ND	NRN	
2	208B	IT MDF Room outside Counselor's Office	Pipe Insulation 2-6 inch	Confirmed	FRI	36	LF	ND	NRN	
2	208B	IT MDF Room outside Counselor's Office	Cement Floor	Non Suspect ACM	x	72	SF	x	x	
2	208B	IT MDF Room outside Counselor's Office	Plaster Wall	NAD	x	150	SF	x	x	
2	208B	IT MDF Room outside Counselor's Office	Ceiling Tile 2' x 4'	Non Suspect ACM	x	72	SF	x	x	
2	208B	IT MDF Room outside Counselor's Office	Plaster Ceiling	NAD	x	72	SF	x	x	
3	300B	Teacher's Lounge	Floor Tile VAT 9" x 9" & Mastic	Confirmed	NF1	500	SF	ND	NRN	
3	300B	Teacher's Lounge	Pipe Insulation 2-6 inch	Confirmed	FRI	12	LF	ND	NRN	
3	300B	Teacher's Lounge	Plaster Wall	NAD	x	1000	SF	x	x	
3	300B	Teacher's Lounge	Ceiling Tile 2' x 4'	Non Suspect ACM	x	500	SF	x	x	
3	300B	Teacher's Lounge	Plaster Ceiling	NAD	x	500	SF	x	x	
3	300C	Teacher's Lounge Kitchen	Pipe Fitting Insulation	Assumed	FRI	3	EA	ND	NRN	

		School District of Philadelphia		Survey Type						
		Asbestos Inspection Report - Section 9		6 Month Surveillance						
		Dunbar Elementary School (5250)		Three- Year Reinspection IX						
		1750 N 12th St., Philadelphia, PA 19122		X AIR/EIE						
		Prepared by: Bernard J. Bryson		X Asbestos Abatement Activity						
		Certification # 0437 Date: 12/31/2018		Bulk Sampling Event						
		Classroom Modernization Project		Interior Renovations in Classrooms 102, 105, 107, 108, 201, 202, 203, 204, 205, 206, 208 & 303						
F l o o r	Space #	On Site Room Name	Material Description	Confirmed, Assumed, NAD, Non Suspect ACM	Type (Code 1)	Amount of Material	SF LF EA	Condition (Code 2)	Action (Code 3)	Comments/Description/Notes
3	300C	Teacher's Lounge Kitchen	Pipe Insulation 2-6 inch	Confirmed	FRI	12	LF	ND	NRN	
3	300C	Teacher's Lounge Kitchen	Floor Tile VAT 12" x 12" & Mastic	Assumed	NF1	150	SF	ND	NRN	
3	300C	Teacher's Lounge Kitchen	Plaster Wall	NAD	x	300	SF	x	x	
3	300C	Teacher's Lounge Kitchen	Ceiling Tile 2' x 4'	Non Suspect ACM	x	150	SF	x	x	
3	300C	Teacher's Lounge Kitchen	Plaster Ceiling	NAD	x	150	SF	x	x	
3	300D	Teacher's Lounge Kitchen Closet	Cement Floor	Non Suspect ACM	x	25	SF	x	x	
3	300D	Teacher's Lounge Kitchen Closet	Plaster Wall	NAD	x	100	SF	x	x	
3	300D	Teacher's Lounge Kitchen Closet	Plaster Ceiling	NAD	x	25	SF	x	x	
3	309B	Classroom 309 Small Closet	Pipe Insulation 2-6 inch	Confirmed	FRI	12	LF	ND	NRN	
3	309B	Classroom 309 Small Closet	Fiberglass Pipe Insulation	Non Suspect ACM	x	30	LF	x	x	
3	309B	Classroom 309 Small Closet	Floor Tile VAT 9" x 9" & Mastic	Confirmed	NF1	60	SF	ND	NRN	
3	309B	Classroom 309 Small Closet	Plaster Wall	NAD	x	200	SF	x	x	
3	309B	Classroom 309 Small Closet	Plaster Ceiling	NAD	x	60	SF	x	x	
3	309A	Classroom 309 Large Closet	Pipe Fitting Insulation	Assumed	FRI	7	EA	ND	NRN	
3	309A	Classroom 309 Large Closet	Pipe Insulation 2-6 inch	Confirmed	FRI	48	LF	ND	NRN	
3	309A	Classroom 309 Large Closet	Floor Tile VAT 9" x 9" & Mastic	Confirmed	NF1	200	SF	ND	NRN	
3	309A	Classroom 309 Large Closet	Plaster Wall	NAD	x	400	SF	x	x	
3	309A	Classroom 309 Large Closet	Plaster Ceiling	NAD	x	200	SF	x	x	
3	309	Classroom 309	Pipe Insulation 2-6 inch	Confirmed	FRI	24	LF	ND	NRN	
3	309	Classroom 309	Floor Tile VAT 12" x 12" & Mastic	Assumed	NF1	1150	SF	ND	NRN	
3	309	Classroom 309	Blackboard Glue Dots	Assumed	NF1	30	SF	ND	NRN	
3	309	Classroom 309	Plaster Wall	NAD	x	2000	SF	x	x	
3	309	Classroom 309	Ceiling Tile 2' x 4'	Non Suspect ACM	x	1150	SF	x	x	
3	309	Classroom 309	Plaster Ceiling	NAD	x	1150	SF	x	x	
3	300	Computer Lab	Pipe Insulation 2-6 inch	Confirmed	FRI	12	LF	ND	NRN	
3	300	Computer Lab	Blackboard Glue Dots	Assumed	NF1	160	SF	ND	NRN	
3	300	Computer Lab	Wood Floor	Non Suspect ACM	x	800	SF	x	x	
3	300	Computer Lab	Plaster Wall	NAD	x	1600	SF	x	x	
3	300	Computer Lab	Ceiling Tile 2' x 4'	Non Suspect ACM	x	800	SF	x	x	
3	300	Computer Lab	Plaster Ceiling	NAD	x	800	SF	x	x	
3	300A	Coat Closet inside Computer Lab 300	Wood Floor	Non Suspect ACM	x	120	SF	x	x	
3	300A	Coat Closet inside Computer Lab 300	Plaster Wall	NAD	x	240	SF	x	x	
3	300A	Coat Closet inside Computer Lab 300	Ceiling Tile 2' x 4'	Non Suspect ACM	x	120	SF	x	x	
3	301C	Closet next to Girl's Restroom	Cement Floor	Non Suspect ACM	x	80	SF	x	x	
3	301C	Closet next to Girl's Restroom	Plaster Wall	NAD	x	160	SF	x	x	
3	301C	Closet next to Girl's Restroom	Plaster Ceiling	NAD	x	80	SF	x	x	

		School District of Philadelphia		Survey Type						
		Asbestos Inspection Report - Section 9		6 Month Surveillance						
		Dunbar Elementary School (5250)		Three- Year Reinspection IX						
		1750 N 12th St., Philadelphia, PA 19122		X AIR/EIE						
		Prepared by: Bernard J. Bryson		X Asbestos Abatement Activity						
		Certification # 0437 Date: 12/31/2018		Bulk Sampling Event						
		Classroom Modernization Project		Interior Renovations in Classrooms 102, 105, 107, 108, 201, 202, 203, 204, 205, 206, 208 & 303						
F l o o r	Space #	On Site Room Name	Material Description	Confirmed, Assumed, NAD, Non Suspect ACM	Type (Code 1)	Amount of Material	SF LF EA	Condition (Code 2)	Action (Code 3)	Comments/Description/Notes
3	301D	Janitor's Closet	Fiberglass Pipe Insulation	Non Suspect ACM	x	36	LF	x	x	
3	301D	Janitor's Closet	Cement Floor	Non Suspect ACM	x	16	SF	x	x	
3	301D	Janitor's Closet	Plaster Wall	NAD	x	100	SF	x	x	
3	301D	Janitor's Closet	Plaster Ceiling	NAD	x	16	SF	x	x	
3	301B	Girl's Restroom	Cement Floor	Non Suspect ACM	x	420	SF	x	x	
3	301B	Girl's Restroom	Plaster Wall	NAD	x	1600	SF	x	x	
3	301B	Girl's Restroom	Plaster Ceiling	NAD	x	420	SF	x	x	
3	301	Classroom 301	Pipe Insulation 2-6 inch	Confirmed	FRI	12	LF	ND	NRN	
3	301	Classroom 301	Blackboard Glue Dots	Assumed	NF1	160	SF	ND	NRN	
3	301	Classroom 301	Wood Floor	Non Suspect ACM	x	800	SF	x	x	
3	301	Classroom 301	Plaster Wall	NAD	x	1600	SF	x	x	
3	301	Classroom 301	Ceiling Tile 2' x 4'	Non Suspect ACM	x	800	SF	x	x	
3	301	Classroom 301	Plaster Ceiling	NAD	x	800	SF	x	x	
3	301A	Coat Closet inside Classroom 301	Wood Floor	Non Suspect ACM	x	120	SF	x	x	
3	301A	Coat Closet inside Classroom 301	Plaster Wall	NAD	x	240	SF	x	x	
3	301A	Coat Closet inside Classroom 301	Ceiling Tile 2' x 4'	Non Suspect ACM	x	120	SF	x	x	
3	302	Classroom 302	Blackboard Glue Dots	Assumed	NF1	80	SF	ND	NRN	
3	302	Classroom 302	Wood Floor	Non Suspect ACM	x	800	SF	x	x	
3	302	Classroom 302	Plaster Wall	NAD	x	1600	SF	x	x	
3	302	Classroom 302	Ceiling Tile 2' x 4'	Non Suspect ACM	x	800	SF	x	x	
3	302	Classroom 302	Plaster Ceiling	NAD	x	800	SF	x	x	
3	302A	Coat Closet inside Classroom 302	Wood Floor	Non Suspect ACM	x	120	SF	x	x	
3	302A	Coat Closet inside Classroom 302	Plaster Wall	NAD	x	240	SF	x	x	
3	302A	Coat Closet inside Classroom 302	Ceiling Tile 2' x 4'	Non Suspect ACM	x	120	SF	x	x	
3	S36	Stairwell beside Classroom 309	Pipe Fitting Insulation	Assumed	FRI	17	EA	ND	NRN	
3	S36	Stairwell beside Classroom 309	Pipe Insulation 2-6 inch	Confirmed	FRI	54	LF	ND	NRN	
3	S36	Stairwell beside Classroom 309	Terrazzo Floor	Non Suspect ACM	x	450	SF	x	x	
3	S36	Stairwell beside Classroom 309	Plaster Wall	NAD	x	2000	SF	x	x	
3	S36	Stairwell beside Classroom 309	Plaster Ceiling	NAD	x	450	SF	x	x	
3	303	Classroom 303	Fiberglass Pipe Insulation	Non Suspect ACM	x	12	LF	x	x	
3	303	Classroom 303	Wood Floor	Non Suspect ACM	x	800	SF	x	x	
3	303	Classroom 303	Plaster Wall	NAD	x	1350	SF	x	x	
3	303	Classroom 303	Sheetrock Wall	Non Suspect ACM	x	250	SF	x	x	Between 303 and 305
3	303	Classroom 303	Ceiling Tile 2' x 4'	Non Suspect ACM	x	800	SF	x	x	
3	303	Classroom 303	Plaster Ceiling	NAD	x	800	SF	x	x	
3	303	Classroom 303	Transite Tabletops	Assumed	NF2	1	EA	ND	REM	Teacher Demonstration Table Top with Metal Sink - 20 SF
3	303A	Coat Closet inside Classroom 303	Wood Floor	Non Suspect ACM	x	120	SF	x	x	
3	303A	Coat Closet inside Classroom 303	Plaster Wall	NAD	x	240	SF	x	x	
3	303A	Coat Closet inside Classroom 303	Ceiling Tile 2' x 4'	Non Suspect ACM	x	120	SF	x	x	

		School District of Philadelphia		Survey Type						
		Asbestos Inspection Report - Section 9		6 Month Surveillance						
		Dunbar Elementary School (5250)		Three- Year Reinspection IX						
		1750 N 12th St., Philadelphia, PA 19122		X AIR/EIE						
		Prepared by: Bernard J. Bryson		X Asbestos Abatement Activity						
		Certification # 0437 Date: 12/31/2018		Bulk Sampling Event						
		Classroom Modernization Project		Interior Renovations in Classrooms 102, 105, 107, 108, 201, 202, 203, 204, 205, 206, 208 & 303						
F l o o r	Space #	On Site Room Name	Material Description	Confirmed, Assumed, NAD, Non Suspect ACM	Type (Code 1)	Amount of Material	SF LF EA	Condition (Code 2)	Action (Code 3)	Comments/Description/Notes
3	H311	Hallway	Pipe Insulation 2-6 inch	Confirmed	FRI	12	LF	ND	NRN	
3	H311	Hallway	Fiberglass Pipe Insulation	Non Suspect ACM	x	12	LF	x	x	
3	H311	Hallway	Terrazzo Floor	Non Suspect ACM	x	2400	SF	x	x	
3	H311	Hallway	Plaster Wall	NAD	x	5000	SF	x	x	
3	H311	Hallway	Ceiling Tile 2' x 4'	Non Suspect ACM	x	2400	SF	x	x	
3	H311	Hallway	Plaster Ceiling	NAD	x	2400	SF	x	x	
3	305	Classroom 305	Fiberglass Pipe Insulation	Non Suspect ACM	x	12	LF	x	x	
3	305	Classroom 305	Wood Floor	Non Suspect ACM	x	800	SF	x	x	
3	305	Classroom 305	Plaster Wall	NAD	x	1600	SF	x	x	
3	305	Classroom 305	Sheetrock Wall	Non Suspect ACM	x	250	SF	x	x	Between 303 and 305
3	305	Classroom 305	Ceiling Tile 2' x 4'	Non Suspect ACM	x	800	SF	x	x	
3	305	Classroom 305	Plaster Ceiling	NAD	x	800	SF	x	x	
3	305A	Coat Closet inside Classroom 305	Wood Floor	Non Suspect ACM	x	120	SF	x	x	
3	305A	Coat Closet inside Classroom 305	Plaster Wall	NAD	x	240	SF	x	x	
3	305A	Coat Closet inside Classroom 305	Ceiling Tile 2' x 4'	Non Suspect ACM	x	120	SF	x	x	
3	304	Classroom 304	Fiberglass Pipe Insulation	Non Suspect ACM	x	12	LF	x	x	
3	304	Classroom 304	Carpet	Non Suspect ACM	x	800	SF	x	x	Floor Tile Assumed Below Carpeting
3	304	Classroom 304	Wood Floor	Non Suspect ACM	x	800	SF	x	x	
3	304	Classroom 304	Plaster Wall	NAD	x	1600	SF	x	x	
3	304	Classroom 304	Sheetrock Wall	Non Suspect ACM	x	250	SF	x	x	Between 304 and 306
3	304	Classroom 304	Ceiling Tile 2' x 4'	Non Suspect ACM	x	800	SF	x	x	
3	304	Classroom 304	Plaster Ceiling	NAD	x	800	SF	x	x	
3	304A	Coat Closet inside Classroom 304	Wood Floor	Non Suspect ACM	x	120	SF	x	x	
3	304A	Coat Closet inside Classroom 304	Plaster Wall	NAD	x	240	SF	x	x	
3	304A	Coat Closet inside Classroom 304	Ceiling Tile 2' x 4'	Non Suspect ACM	x	120	SF	x	x	
3	306	Classroom 306	Fiberglass Pipe Insulation	Non Suspect ACM	x	12	LF	x	x	
3	306	Classroom 306	Carpet	Non Suspect ACM	x	800	SF	x	x	Floor Tile Assumed Below Carpeting
3	306	Classroom 306	Wood Floor	Non Suspect ACM	x	800	SF	x	x	
3	306	Classroom 306	Plaster Wall	NAD	x	1600	SF	x	x	
3	306	Classroom 306	Sheetrock Wall	Non Suspect ACM	x	250	SF	x	x	Between 304 and 306
3	306	Classroom 306	Ceiling Tile 2' x 4'	Non Suspect ACM	x	800	SF	x	x	
3	306	Classroom 306	Plaster Ceiling	NAD	x	800	SF	x	x	
3	306A	Coat Closet inside Classroom 306	Wood Floor	Non Suspect ACM	x	120	SF	x	x	
3	306A	Coat Closet inside Classroom 306	Plaster Wall	NAD	x	240	SF	x	x	
3	306A	Coat Closet inside Classroom 306	Ceiling Tile 2' x 4'	Non Suspect ACM	x	120	SF	x	x	

		School District of Philadelphia		Survey Type						
		Asbestos Inspection Report - Section 9		6 Month Surveillance						
		Dunbar Elementary School (5250)		Three- Year Reinspection IX						
		1750 N 12th St., Philadelphia, PA 19122		X AIR/EIE						
		Prepared by: Bernard J. Bryson		X Asbestos Abatement Activity						
		Certification # 0437 Date: 12/31/2018		Bulk Sampling Event						
		Classroom Modernization Project		Interior Renovations in Classrooms 102, 105, 107, 108, 201, 202, 203, 204, 205, 206, 208 & 303						
F l o o r	Space #	On Site Room Name	Material Description	Confirmed, Assumed, NAD, Non Suspect ACM	Type (Code 1)	Amount of Material	SF LF EA	Condition (Code 2)	Action (Code 3)	Comments/Description/Notes
3	305D	Pipe Shaft in Hallway outside of Classroom 305	Pipe Insulation > 6 inch	Confirmed	FRI	30	LF	ND	NRN	
3	305D	Pipe Shaft in Hallway outside of Classroom 305	Cement Floor	Non Suspect ACM	x	4	SF	x	x	
3	305D	Pipe Shaft in Hallway outside of Classroom 305	Terra Cotta Wall	Non Suspect ACM	x	30	SF	x	x	
3	305D	Pipe Shaft in Hallway outside of Classroom 305	Concrete Block Ceiling	Non Suspect ACM	x	4	SF	x	x	
3	305B	Closet next to Boy's Restroom	Cement Floor	Non Suspect ACM	x	150	SF	x	x	
3	305B	Closet next to Boy's Restroom	Plaster Wall	NAD	x	300	SF	x	x	
3	305B	Closet next to Boy's Restroom	Plaster Ceiling	NAD	x	150	SF	x	x	
3	305C	Boy's Restroom	Pipe Fitting Insulation	Assumed	FRI	2	EA	ND	NRN	
3	305C	Boy's Restroom	Pipe Insulation 2-6 inch	Confirmed	FRI	6	LF	ND	NRN	
3	305C	Boy's Restroom	Cement Floor	Non Suspect ACM	x	420	SF	x	x	
3	305C	Boy's Restroom	Plaster Wall	NAD	x	1600	SF	x	x	
3	305C	Boy's Restroom	Plaster Ceiling	NAD	x	420	SF	x	x	
3	S32	Stairwell beside Classroom 308	Pipe Fitting Insulation	Assumed	FRI	8	EA	ND	NRN	
3	S32	Stairwell beside Classroom 308	Pipe Insulation 2-6 inch	Confirmed	FRI	35	LF	ND	NRN	
3	S32	Stairwell beside Classroom 308	Terrazzo Floor	Non Suspect ACM	x	450	SF	x	x	
3	S32	Stairwell beside Classroom 308	Plaster Wall	NAD	x	2000	SF	x	x	
3	S32	Stairwell beside Classroom 308	Plaster Ceiling	NAD	x	450	SF	x	x	
3	307	Classroom 307	Pipe Insulation 2-6 inch	Confirmed	FRI	24	LF	ND	NRN	
3	307	Classroom 307	Blackboard Glue Dots	Assumed	NF1	80	SF	ND	NRN	
3	307	Classroom 307	Wood Floor	Non Suspect ACM	x	1200	SF	x	x	
3	307	Classroom 307	Plaster Wall	NAD	x	2400	SF	x	x	
3	307	Classroom 307	Ceiling Tile 2' x 4'	Non Suspect ACM	x	1200	SF	x	x	
3	307	Classroom 307	Plaster Ceiling	NAD	x	1200	SF	x	x	
3	307A	Coat Closet inside Classroom 307	Wood Floor	Non Suspect ACM	x	120	SF	x	x	
3	307A	Coat Closet inside Classroom 307	Plaster Wall	NAD	x	240	SF	x	x	
3	307A	Coat Closet inside Classroom 307	Ceiling Tile 2' x 4'	Non Suspect ACM	x	120	SF	x	x	
3	307B	Classroom 307 Rear Closet	Pipe Insulation 2-6 inch	Confirmed	FRI	12	LF	ND	NRN	
3	307B	Classroom 307 Rear Closet	Wood Floor	Non Suspect ACM	x	170	SF	x	x	
3	307B	Classroom 307 Rear Closet	Plaster Wall	NAD	x	340	SF	x	x	
3	307B	Classroom 307 Rear Closet	Plaster Ceiling	NAD	x	170	SF	x	x	
3	308	Classroom 308	Pipe Insulation 2-6 inch	Confirmed	FRI	10	LF	ND	NRN	
3	308	Classroom 308	Fiberglass Pipe Insulation	Non Suspect ACM	x	8	LF	x	x	
3	308	Classroom 308	Blackboard Glue Dots	Assumed	NF1	160	SF	ND	NRN	
3	308	Classroom 308	Wood Floor	Non Suspect ACM	x	800	SF	x	x	
3	308	Classroom 308	Plaster Wall	NAD	x	1600	SF	x	x	
3	308	Classroom 308	Ceiling Tile 2' x 4'	Non Suspect ACM	x	800	SF	x	x	
3	308	Classroom 308	Plaster Ceiling	NAD	x	800	SF	x	x	

		School District of Philadelphia		Survey Type						
		Asbestos Inspection Report - Section 9		6 Month Surveillance						
		Dunbar Elementary School (5250)		Three- Year Reinspection IX						
		1750 N 12th St., Philadelphia, PA 19122		<input checked="" type="checkbox"/> AIR/EIE						
		Prepared by: Bernard J. Bryson		<input checked="" type="checkbox"/> Asbestos Abatement Activity						
		Certification # 0437 Date: 12/31/2018		Bulk Sampling Event						
		Classroom Modernization Project		Interior Renovations in Classrooms 102, 105, 107, 108, 201, 202, 203, 204, 205, 206, 208 & 303						
F l o o r	Space #	On Site Room Name	Material Description	Confirmed, Assumed, NAD, Non Suspect ACM	Type (Code 1)	Amount of Material	SF LF EA	Condition (Code 2)	Action (Code 3)	Comments/Description/Notes
3	308A	Coat Closet inside Classroom 308	Wood Floor	Non Suspect ACM	x	120	SF	x	x	
3	308A	Coat Closet inside Classroom 308	Plaster Wall	NAD	x	240	SF	x	x	
3	308A	Coat Closet inside Classroom 308	Ceiling Tile 2' x 4'	Non Suspect ACM	x	120	SF	x	x	
3	310	Classroom 310	Pipe Insulation 2-6 inch	Confirmed	FRI	12	LF	ND	NRN	
3	310	Classroom 310	Floor Tile VAT 12" x 12" & Mastic	Assumed	NF1	450	SF	ND	NRN	
3	310	Classroom 310	Blackboard Glue Dots	Assumed	NF1	80	SF	ND	NRN	
3	310	Classroom 310	Plaster Wall	NAD	x	900	SF	x	x	
3	310	Classroom 310	Ceiling Tile 2' x 4'	Non Suspect ACM	x	450	SF	x	x	
3	310	Classroom 310	Plaster Ceiling	NAD	x	450	SF	x	x	
3	310C	Classroom 310 Restroom	Fiberglass Pipe Insulation	Non Suspect ACM	x	36	LF	x	x	
3	310C	Classroom 310 Restroom	Cement Floor	Non Suspect ACM	x	60	SF	x	x	
3	310C	Classroom 310 Restroom	Plaster Wall	NAD	x	120	SF	x	x	
3	310C	Classroom 310 Restroom	Plaster Ceiling	NAD	x	60	SF	x	x	
3	310B	Teacher's Lounge	Pipe Insulation 2-6 inch	Confirmed	FRI	12	LF	ND	NRN	
3	310B	Teacher's Lounge	Cement Floor	Non Suspect ACM	x	80	SF	x	x	
3	310B	Teacher's Lounge	Plaster Wall	NAD	x	160	SF	x	x	
3	310B	Teacher's Lounge	Ceiling Tile 2' x 4'	Non Suspect ACM	x	80	SF	x	x	
3	310B	Teacher's Lounge	Plaster Ceiling	NAD	x	80	SF	x	x	
4	400	Outdoor Classroom 400	Cement Floor	Non Suspect ACM	x	1500	SF	x	x	
4	400	Outdoor Classroom 400	Concrete Block Wall	Non Suspect ACM	x	3000	SF	x	x	
4	400	Outdoor Classroom 400	Concrete Block Ceiling	Non Suspect ACM	x	1500	SF	x	x	
4	401	Vestibule between South Stairwell and Outdoor Classroom 400	Cement Floor	Non Suspect ACM	x	500	SF	x	x	
4	401	Vestibule between South Stairwell and Outdoor Classroom 400	Concrete Block Wall	Non Suspect ACM	x	1500	SF	x	x	
4	401	Vestibule between South Stairwell and Outdoor Classroom 400	Concrete Block Ceiling	Non Suspect ACM	x	500	SF	x	x	
4	403	Girl's Restroom	Cement Floor	Non Suspect ACM	x	500	SF	x	x	
4	403	Girl's Restroom	Concrete Block Wall	Non Suspect ACM	x	1500	SF	x	x	
4	403	Girl's Restroom	Concrete Block Ceiling	Non Suspect ACM	x	500	SF	x	x	
4	S46	Stairwell beside Girl's Restroom	Pipe Fitting Insulation	Confirmed	FRI	7	EA	ND	NRN	
4	S46	Stairwell beside Girl's Restroom	Pipe Insulation 2-6 inch	Confirmed	FRI	30	LF	ND	NRN	
4	S46	Stairwell beside Girl's Restroom	Terrazzo Floor	Non Suspect ACM	x	450	SF	x	x	
4	S46	Stairwell beside Girl's Restroom	Plaster Wall	NAD	x	2000	SF	x	x	
4	S46	Stairwell beside Girl's Restroom	Plaster Ceiling	NAD	x	450	SF	x	x	
4	404	Exterior Rooftop Gym	Cement Floor	Non Suspect ACM	x	10000	SF	x	x	
4	404	Exterior Rooftop Gym	Concrete Block Wall	Non Suspect ACM	x	1000	SF	x	x	
4	404	Exterior Rooftop Gym	Cement Board Step Flashing	NAD	x	500	LF	x	x	

		School District of Philadelphia		Survey Type							
		Asbestos Inspection Report - Section 9		6 Month Surveillance							
		Dunbar Elementary School (5250)		Three- Year Reinspection IX							
		1750 N 12th St., Philadelphia, PA 19122		X AIR/EIE							
		Prepared by: Bernard J. Bryson		X Asbestos Abatement Activity							
		Certification # 0437 Date: 12/31/2018		Bulk Sampling Event							
		Classroom Modernization Project		Interior Renovations in Classrooms 102, 105, 107, 108, 201, 202, 203, 204, 205, 206, 208 & 303							
F l o o r	Space #	On Site Room Name	Material Description	Confirmed, Assumed, NAD, Non Suspect ACM	Type (Code 1)	Amount of Material	SF LF EA	Condition (Code 2)	Action (Code 3)	Comments/Description/Notes	
	4	404	Exterior Rooftop Gym	Grey Caulk around Cement Board Step Flashing	NAD	x	500	LF	x	x	
	4	S42	Stairwell beside Boy's Restroom	Pipe Fitting Insulation	Confirmed	FRI	2	EA	ND	NRN	
	4	S42	Stairwell beside Boy's Restroom	Pipe Insulation 2-6 inch	Confirmed	FRI	14	LF	ND	NRN	
	4	S42	Stairwell beside Boy's Restroom	Terrazzo Floor	Non Suspect ACM	x	450	SF	x	x	
	4	S42	Stairwell beside Boy's Restroom	Plaster Wall	NAD	x	2000	SF	x	x	
	4	S42	Stairwell beside Boy's Restroom	Plaster Ceiling	NAD	x	450	SF	x	x	
	4	406	Vestibule between North Stairwell and Outdoor Classroom 407	Cement Floor	Non Suspect ACM	x	500	SF	x	x	
	4	406	Vestibule between North Stairwell and Outdoor Classroom 407	Concrete Block Wall	Non Suspect ACM	x	1500	SF	x	x	
	4	406	Vestibule between North Stairwell and Outdoor Classroom 407	Concrete Block Ceiling	Non Suspect ACM	x	500	SF	x	x	
	4	407	Outdoor Classroom 407	Cement Floor	Non Suspect ACM	x	1500	SF	x	x	
	4	407	Outdoor Classroom 407	Concrete Block Wall	Non Suspect ACM	x	3000	SF	x	x	
	4	407	Outdoor Classroom 407	Concrete Block Ceiling	Non Suspect ACM	x	1500	SF	x	x	
	4	408	Boy's Restroom	Cement Floor	Non Suspect ACM	x	500	SF	x	x	
	4	408	Boy's Restroom	Concrete Block Wall	Non Suspect ACM	x	1500	SF	x	x	
	4	408	Boy's Restroom	Concrete Block Ceiling	Non Suspect ACM	x	500	SF	x	x	
	4	408A	Boy's Restroom Pipe Chase	Fiberglass Pipe Insulation	Non Suspect ACM	x	45	LF	x	x	
	4	408A	Boy's Restroom Pipe Chase	Cement Floor	Non Suspect ACM	x	50	SF	x	x	
	4	408A	Boy's Restroom Pipe Chase	Concrete Block Wall	Non Suspect ACM	x	250	SF	x	x	
	4	408A	Boy's Restroom Pipe Chase	Concrete Block Ceiling	Non Suspect ACM	x	50	SF	x	x	
	5	500D	Fresh Air Intake/Re-Circulation	Cement Floor	Non Suspect ACM	x	400	SF	x	x	
	5	500D	Fresh Air Intake/Re-Circulation	Concrete Block Wall	Non Suspect ACM	x	1000	SF	x	x	
	5	500D	Fresh Air Intake/Re-Circulation	Concrete Block Ceiling	Non Suspect ACM	x	400	SF	x	x	
	4	500C	Fan Room	X	X		X	X			
	5	500C	Fan Room	Cement Floor	Non Suspect ACM	x	1200	SF	x	x	
	5	500C	Fan Room	Concrete Block Wall	Non Suspect ACM	x	3000	SF	x	x	
	5	500C	Fan Room	Concrete Block Ceiling	Non Suspect ACM	x	1200	SF	x	x	
	4	500G	Exhaust Fan Room	X	X		X	X			
	5	500G	Exhaust Fan Room	Cement Floor	Non Suspect ACM	x	300	SF	x	x	
	5	500G	Exhaust Fan Room	Concrete Block Wall	Non Suspect ACM	x	800	SF	x	x	
	5	500G	Exhaust Fan Room	Concrete Block Ceiling	Non Suspect ACM	x	300	SF	x	x	
	5	500E	North End Penthouse - Water Holding Tank Room	Cement Floor	Non Suspect ACM	x	400	SF	x	x	
	5	500E	North End Penthouse - Water Holding Tank Room	Concrete Block Wall	Non Suspect ACM	x	800	SF	x	x	
	5	500E	North End Penthouse - Water Holding Tank Room	Concrete Block Ceiling	Non Suspect ACM	x	400	SF	x	x	

		School District of Philadelphia	Survey Type								
		Asbestos Inspection Report - Section 9	6 Month Surveillance								
		Dunbar Elementary School (5250)	Three- Year Reinspection IX								
		1750 N 12th St., Philadelphia, PA 19122	<input checked="" type="checkbox"/> AIR/EIE								
		Prepared by: Bernard J. Bryson	<input checked="" type="checkbox"/> Asbestos Abatement Activity								
		Certification # 0437 Date: 12/31/2018	Bulk Sampling Event								
		Classroom Modernization Project	Interior Renovations in Classrooms 102, 105, 107, 108, 201, 202, 203, 204, 205, 206, 208 & 303								
F l o o r	Space #	On Site Room Name	Material Description	Confirmed, Assumed, NAD, Non Suspect ACM	Type (Code 1)	Amount of Material	SF LF EA	Condition (Code 2)	Action (Code 3)	Comments/Description/Notes	
	5	500G	South End Penthouse (Empty Room)	Cement Floor	Non Suspect ACM	x	400	SF	x	x	
	5	500G	South End Penthouse (Empty Room)	Concrete Block Wall	Non Suspect ACM	x	800	SF	x	x	
	5	500G	South End Penthouse (Empty Room)	Concrete Block Ceiling	Non Suspect ACM	x	400	SF	x	x	
	B	1B	Auditorium Supply Plenum (Sub Auditorium crawlspace)	x	x	x	x	x	x	x	Category "A" Space - No Asbestos Containing Material and No Visible Debris Identified
	B	1C	Crawlspace beneath the 1st Floor Lunchroom (104/106)	x	x	x	x	x	x	x	110 linear feet of asbestos pipe insulation with 8 hard fittings are present; Category "B" Space - Asbestos pipe/pipe fitting insulation identified throughout the space with no visible debris or damage observed at time of the inspection
	3	AA	Auditorium Attic	x	x	x	x	x	x	x	Accessible through a floor hatch in the 3rd Floor Teachers Lounge; No catwalks are present in this space. The plaster ceiling is not designed to support any additional weight
4	MA	Main Attic below the 4th Floor Play Deck/Crawlspace between the 3rd and 4th Floors	x	x	x	x	x	x	x	Category "A" Attic - No Asbestos Containing Material and No Visible Debris Identified	



Page 23 of 23

Dunbar Elementary School – Classroom Modernization Project

Project No. 010-4399

12. List all locations inspected that do **NOT** have asbestos containing material present: *Refer to Section 9*
13. List all materials assumed to be Asbestos Containing Materials that will not be disturbed by the Renovation/Demolition Activity. Note: If assumed materials will be impacted by the work, request a sampling strategy that meets OEMS approval. **(Bulk sampling data also obtained in the Dunbar Elementary School’s AHERA Management Plan)**

ASSUMED MATERIALS

12" x 12" floor tile & mastic (except for the confirmed non-asbestos floor tiles listed below)	Fire Doors	Obsolete Brick Incinerator	Pipe Fitting Insulation on the 3 rd Floor
	Sink Undercoat Mastic	2 Sectional Boilers	Vibration Damper Cloth
Glue dot adhesive behind blackboards and tack boards	Interior/Exterior Caulks (expansion seam, window, door, etc.)	Radiator Insulation – behind Recessed Radiators	
Black Vapor Barrier Mastic in the Main Attic	Roofing (field & flashing)	Transite Table Top in Classroom 303	

14. List all homogeneous materials present in this school (Only Positive or Negative Sampled Materials can be listed in box 14 below): **(Bulk sampling data also obtained in the Dunbar Elementary School’s AHERA Mgmt. Plan)**

ASBESTOS CONTAINING MATERIALS	NON-ASBESTOS MATERIALS
Pipe Fitting Insulation throughout building (except on the 3 rd Floor, which is assumed asbestos-containing)	12" x 12" Floor Tile and Mastic in Classroom 102 (blue), Classroom 105 (grey), Classroom 105 Restroom (blue) and Classroom 108 (tan)
2" – 6" Pipe Insulation throughout building	Generator Flue Insulation in the Old Ash Storage Room
> 6" Pipe Insulation throughout building	Fiberglass pipe/pipe fitting insulation
9" x 9" Floor Tile and Mastic throughout building	Plaster Walls and Ceilings throughout building
Transite Wall Panels – 2 nd Floor Counselor's Office	2'x 4' Acoustical Ceiling Tiles throughout building
Transite Electrical Panels – Basement Electrical Room	Auditorium Stage Curtains
	Terrazzo Floors throughout building
	Cement Board Step Flashing and associated Grey Caulk - Exterior Rooftop Gym (mounted to the lower walls, runs around the perimeter of the entire concrete roof/play deck)

15. Caution labels affixed to all ACM ? Yes No

All contractors' employees involved in the demolition or renovation activity must receive a copy or have access to this Asbestos Inspection Report.

Signature of Certified Asbestos Investigator:

Date:

12/31/2018

Signature of Building Owner:

Date: