



City of Philadelphia - Department of Public Health
Air Management Services, 2nd Fl. Asbestos Control Unit
321 University Ave. Philadelphia, PA 19104

Office Use Only

Date Received L&I:

Date Received AMS:

Date Inspected

Inspector No.

Asbestos Inspection Report

1. Name of Building / Property: _____ Address _____

2. Name of Building / Property Owner: _____ Address _____ Phone No. _____

3. Name of Philadelphia Certified Investigator: _____ Certification No. _____ Contact Information / Email / Phone No. _____
L&I Commercial Activity No. (Former Business Privilege License No.) _____ Business Tax ID No. _____

4. Name of Philadelphia Licensed Laboratory: _____ License No. _____ Phone No. _____

5. Scope of Work: (Insert or attach a complete description of the portion of the subject property inspected and the anticipated work that will result in the disturbance of the identified Asbestos Containing Materials (ACMs) (e.g. demolition, asbestos abatement, and / or renovation activities.)

6. Property has been declared to be in imminent danger (ID) of failure or collapse by the City of Philadelphia Department of Licenses & Inspections. Attached is a copy of the L&I Notice of Violation declaring the property I.D. ****Note: INVESTIGATOR MUST BE ON SITE DURING DEMOLITION!**

7. (ACMs) identified? Yes (List Below) No (explain)

8. Suspected ACM's sampled? Yes (attached are copies of the laboratory chain of custody and bulk sample results.) No (Why?)

9. List all identified ACM's located in the planned renovation/demolition areas. Damaged ACM must be listed and then repaired or removed prior to renovation. You (Investigator) must label all ACM that may be left in the work area. (Attached are add'tl sheets)

Location	Description	Type (Code 1)	Amount		Condition (Code 2)	Action (Code 3)
			Square	Linear		

Code 1

FRI - Friable
NF1 - Non-Friable, Cat. 1
NF2 - Non-Friable, Cat. 2

Code 2

DD - Deteriorated or Delaminated
ND - Non-Damaged

Code 3

REM - Removal necessary prior to Demo/Reno
NRN - No removal necessary, label ACM
REP - Repair & Label ACM, removal not necessary

10. I hereby certify that the foregoing statements are true and the information contained in this report is true. This certification is made subject to the penalties set forth in 18 PA. C.S. S4904 relating to unsworn falsification to authorities. Furthermore I certify that the inspection, sampling, and labeling requirements of section X of the Asbestos Control Regulation (ACR) have been met. The building owner has been notified of the ACR requirements and given a copy of this report. If the inspection has revealed ACM which will be disturbed by the proposed work or if it has revealed ACM in bad condition, the building owner has been notified to remove or repair the ACM in accordance with the ACR prior to renovation or demolition activity.

11. Signature of Certified Asbestos Investigator:  Date: _____ Signature of Building Owner: _____ Date: _____

		School District of Philadelphia		Survey Type						
		Asbestos Inspection Report - Section 9		6 Month Surveillance						
		Franklin S. Edmonds Elementary School		Three- Year Reinspection IX						
		8025 Thouron Ave, Philadelphia, PA 19150		X AIR/EIE						
		Prepared by: Bernard J. Bryson		X Asbestos Abatement Activity						
		Certification # 0437 Date: 12/31/2018		Bulk Sampling Event						
		Classroom Modernization Project		Interior Renovations in Classrooms 101, 102, 103, 104, 105, 106, 107, 108, 109, 110, 201, 202, 203, 204, 205, 206 & 210						
Fl o o r	Space #	On Site Room Name	Material Description	Confirmed, Assumed, NAD, Non Suspect ACM	Type (Code 1)	Amount of Material	SF LF EA	Condition (Code 2)	Action (Code 3)	Comments/Description/Notes
-	-	Classrooms 101, 102, 103, 104, 105, 106, 107, 108, 109, 110, 201, 202, 203, 204, 205, 206 & 210	Vinyl Cove Base	Confirmed	NF1	Q/U	SF	ND	REM	Quantities of Vinyl Cove Base to be removed are included in Floor Tile Removal Quantities
-	-	Throughout	Fire Doors	Assumed	NF2	Q/U	SF	ND	NRN	
-	-	Throughout	Interior Caulks and glazings (expansion seam, window, door, etc.)	Assumed	NF2	Q/U	SF	ND	NRN	
-	-	Throughout	Black Slate Window Sills	Non Suspect ACM	x	Q/U	SF	x	x	
-	-	Throughout	Unit-Ventilators	Non Suspect ACM	x	Q/U	SF	x	x	No Heat Shields or Pipe Insulation
B	15	Boiler Room	Fiberglass Pipe Insulation	Non Suspect ACM	x	650	LF	x	x	
B	15	Boiler Room	Concrete Block Walls	Non Suspect ACM	x	15,000	SF	x	x	
B	15	Boiler Room	Cement Floor	Non Suspect ACM	x	5000	SF	x	x	
B	15	Boiler Room	Boiler Rope Insulation	NAD	x	x	x	x	x	Sampled by USA-December 8, 2014; Resampled on 1/14/16 (CL/S.Vena) Note: All 3 Sectional Boilers were installed in 2016
B	15	Boiler Room	Boiler Door	NAD	x	x	x	x	x	Sampled by USA-December 8, 2014; Resampled on 1/14/16 (CL/S.Vena) Note: All 3 Sectional Boilers were installed in 2016
B	15	Boiler Room	Boiler Gasket	NAD	x	x	x	x	x	Sampled by USA-December 8, 2014; Resampled on 1/14/16 (CL/S.Vena) Note: All 3 Sectional Boilers were installed in 2016
B	15	Boiler Room	Concrete Ceiling	Non Suspect ACM	x	5000	SF	x	x	
B	16	Larger Storage behind Boiler Room	Fiberglass Pipe Insulation	Non Suspect ACM	x	20	LF	x	x	
B	16	Larger Storage behind Boiler Room	Concrete Block Walls	Non Suspect ACM	x	6000	SF	x	x	
B	16	Larger Storage behind Boiler Room	Cement Floor	Non Suspect ACM	x	2000	SF	x	x	
B	16	Larger Storage behind Boiler Room	Boiler Sections	Non Suspect ACM	x	1250	SF	x	x	Entire room filled with Boiler Sections (labeled Boiler # 1 and Boiler # 2), Metal Breeching, Piping, etc. - All metal components are clean and free of ACM.
B	16	Larger Storage behind Boiler Room	Concrete Ceiling	Non Suspect ACM	x	2000	SF	x	x	
B	17	Smaller Storage behind Boiler Room	Fiberglass Pipe Insulation	Non Suspect ACM	x	50	SF	x	x	
B	17	Smaller Storage behind Boiler Room	Concrete Block Walls	Non Suspect ACM	x	900	SF	x	x	
B	17	Smaller Storage behind Boiler Room	Cement Floor	Non Suspect ACM	x	575	SF	x	x	
B	17	Smaller Storage behind Boiler Room	Concrete Ceiling	Non Suspect ACM	x	575	SF	x	x	
B	10	Storage between Boiler Room and Building Engineer's Office	Pipe Fitting Insulation	Confirmed	FRI	18	EA	ND	NRN	
B	10	Storage between Boiler Room and Building Engineer's Office	Pipe Insulation 2-6 inch	Confirmed	FRI	160	LF	ND	NRN	

		School District of Philadelphia		Survey Type									
		Asbestos Inspection Report - Section 9		6 Month Surveillance									
		Franklin S. Edmonds Elementary School		Three- Year Reinspection IX									
		8025 Thouron Ave, Philadelphia, PA 19150		X AIR/EIE									
		Prepared by: Bernard J. Bryson		X Asbestos Abatement Activity									
		Certification # 0437 Date: 12/31/2018		Bulk Sampling Event									
		Classroom Modernization Project		Interior Renovations in Classrooms 101, 102, 103, 104, 105, 106, 107, 108, 109, 110, 201, 202, 203, 204, 205, 206 & 210									
F	l	o	r	Space #	On Site Room Name	Material Description	Confirmed, Assumed, NAD, Non Suspect ACM	Type (Code 1)	Amount of Material	SF LF EA	Condition (Code 2)	Action (Code 3)	Comments/Description/Notes
B				10	Storage between Boiler Room and Building Engineer's Office	Fiberglass Pipe Insulation	Non Suspect ACM	x	15	LF	x	x	
B				10	Storage between Boiler Room and Building Engineer's Office	Concrete Block Walls	Non Suspect ACM	x	984	SF	x	x	
B				10	Storage between Boiler Room and Building Engineer's Office	Cement Floor	Non Suspect ACM	x	390	SF	x	x	
B				11	Boys Restroom	Concrete Block Walls	Non Suspect ACM	x	900	SF	x	x	
B				11	Boys Restroom	Cement Floor	Non Suspect ACM	x	390	SF	x	x	
B				11	Boys Restroom	Concrete Block Walls	Non Suspect ACM	x	900	SF	x	x	
B				11	Boys Restroom	Cement Floor	Non Suspect ACM	x	390	SF	x	x	
B				13	Girl's Restroom	Ceramic Floor Tile	Non Suspect ACM	x	200	SF	x	x	
B				13	Girl's Restroom	Concrete Block Walls	Non Suspect ACM	x	600	SF	x	x	
B				13	Girl's Restroom	Concrete Ceiling	Non Suspect ACM	x	200	SF	x	x	
B				13	Girl's Restroom	Pipe Insulation 2-6 inch	Confirmed	FRI	24	LF	ND	NRN	
B				13	Girl's Restroom	Pipe Fitting Insulation	Confirmed	FRI	12	EA	ND	NRN	
B				JC1	Custodial Closet between Boys and Girl's Restrooms	Ceramic Floor Tile	Non Suspect ACM	x	16	SF	x	x	
B				JC1	Custodial Closet between Boys and Girl's Restrooms	Concrete Block Walls	Non Suspect ACM	x	60	SF	x	x	
B				JC1	Custodial Closet between Boys and Girl's Restrooms	Concrete Ceiling	Non Suspect ACM	x	16	SF	x	x	
B				JC1	Custodial Closet between Boys and Girl's Restrooms	Pipe Insulation 2-6 inch	Confirmed	FRI	1	LF	ND	NRN	ACPI Penetrates the wall into a concealed pipe chase between the Boys and Girl's Restrooms
B				9	Building Engineer's Office	Concrete Block Walls	Non Suspect ACM	x	800	SF	x	x	
B				9	Building Engineer's Office	Cement Floor	Non Suspect ACM	x	250	SF	x	x	
B				9	Building Engineer's Office	Pipe Fitting Insulation	Confirmed	FRI	8	LF	ND	NRN	
B				9	Building Engineer's Office	Pipe Insulation 2-6 inch	Confirmed	FRI	60	LF	ND	NRN	
B				9A	Building Engineer's Office Restroom	Concrete Block Walls	Non Suspect ACM	x	360	SF	x	x	
B				9A	Building Engineer's Office Restroom	Cement Floor	Non Suspect ACM	x	50	SF	x	x	
B				9A	Building Engineer's Office Restroom	Pipe Insulation 2-6 inch	Confirmed	FRI	20	LF	ND	NRN	
B				8	Office next to Building Engineer's Office	Pipe Fitting Insulation	Confirmed	FRI	4	EA	ND	NRN	
B				8	Office next to Building Engineer's Office	Pipe Insulation 2-6 inch	Confirmed	FRI	20	LF	ND	NRN	
B				8	Office next to Building Engineer's Office	Pipe Insulation > 6 inch	Confirmed	FRI	28	LF	ND	NRN	
B				8	Office next to Building Engineer's Office	Concrete Block Walls	Non Suspect ACM	x	750	SF	x	x	
B				8	Office next to Building Engineer's Office	Cement Floor	Non Suspect ACM	x	225	SF	x	x	
B				8A	Restroom inside Office next to Building Engineer's Office	Ceramic Floor Tile	Non Suspect ACM	x	16	SF	x	x	
B				8A	Restroom inside Office next to Building Engineer's Office	Concrete Block Walls	Non Suspect ACM	x	60	SF	x	x	
B				8A	Restroom inside Office next to Building Engineer's Office	Concrete Ceiling	Non Suspect ACM	x	16	SF	x	x	

		School District of Philadelphia		Survey Type									
		Asbestos Inspection Report - Section 9		6 Month Surveillance									
		Franklin S. Edmonds Elementary School		Three- Year Reinspection IX									
		8025 Thouron Ave, Philadelphia, PA 19150		<input checked="" type="checkbox"/> AIR/EIE									
		Prepared by: Bernard J. Bryson		<input checked="" type="checkbox"/> Asbestos Abatement Activity									
		Certification # 0437 Date: 12/31/2018		Bulk Sampling Event									
		Classroom Modernization Project		Interior Renovations in Classrooms 101, 102, 103, 104, 105, 106, 107, 108, 109, 110, 201, 202, 203, 204, 205, 206 & 210									
F	l	o	r	Space #	On Site Room Name	Material Description	Confirmed, Assumed, NAD, Non Suspect ACM	Type (Code 1)	Amount of Material	SF LF EA	Condition (Code 2)	Action (Code 3)	Comments/Description/Notes
B				8A	Restroom inside Office next to Building Engineer's Office	Pipe Insulation 2-6 inch	Confirmed	FRI	24	LF	ND	NRN	
B				7	Office next to Building Engineer's Office on Corner	Pipe Fitting Insulation	Confirmed	FRI	12	EA	ND	NRN	
B				7	Office next to Building Engineer's Office on Corner	Pipe Insulation 2-6 inch	Confirmed	FRI	65	LF	ND	NRN	
B				7	Office next to Building Engineer's Office on Corner	Pipe Insulation > 6 inch	Confirmed	FRI	10	LF	ND	NRN	
B				7	Office next to Building Engineer's Office on Corner	Concrete Block Walls	Non Suspect ACM	x	860	SF	x	x	
B				7	Office next to Building Engineer's Office on Corner	Cement Floor	Non Suspect ACM	x	260	SF	x	x	
B				7	Storage Closet "D" next to Small Hallway to Exterior next to Kitchen Storage	Cement Floor	Non Suspect ACM	x	240	SF	x	x	
B				7	Storage Closet "D" next to Small Hallway to Exterior next to Kitchen Storage	Concrete Block Walls	Non Suspect ACM	x	720	SF	x	x	
B				7	Storage Closet "D" next to Small Hallway to Exterior next to Kitchen Storage	Concrete Ceiling	Non Suspect ACM	x	240	SF	x	x	
B				7	Storage Closet "D" next to Small Hallway to Exterior next to Kitchen Storage	Pipe Insulation > 6 inch	Confirmed	FRI	40	LF	ND	NRN	
B				7	Storage Closet "D" next to Small Hallway to Exterior next to Kitchen Storage	Pipe Insulation 2-6 inch	Confirmed	FRI	34	LF	ND	NRN	
B				7	Storage Closet "D" next to Small Hallway to Exterior next to Kitchen Storage	Pipe Fitting Insulation	Confirmed	FRI	10	EA	ND	NRN	
B				13	Storage next to Classroom 5	Pipe Insulation > 6 inch	Confirmed	FRI	25	LF	ND	NRN	
B				13	Storage next to Classroom 5	Pipe Fitting Insulation	Confirmed	FRI	1	EA	ND	NRN	
B				13	Storage next to Classroom 5	Concrete Block Walls	Non Suspect ACM	x	860	SF	x	x	
B				13	Storage next to Classroom 5	Cement Floor	Non Suspect ACM	x	260	SF	x	x	
B				14	Storage Closet "E" next to Classroom 5	9" x 9" Floor Tile & Mastic	Confirmed	NF1	250	SF	ND	NRN	
B				14	Storage Closet "E" next to Classroom 5	Concrete Block Walls	Non Suspect ACM	x	750	SF	x	x	
B				14	Storage Closet "E" next to Classroom 5	Concrete Ceiling	Non Suspect ACM	x	250	SF	x	x	
B				14	Storage Closet "E" next to Classroom 5	Pipe Insulation 2-6 inch	Confirmed	FRI	22	LF	ND	NRN	
B				14	Storage Closet "E" next to Classroom 5	Pipe Fitting Insulation	Confirmed	FRI	3	EA	ND	NRN	
B				14	Storage Closet "E" next to Classroom 5	Pipe Insulation > 6 inch	Confirmed	FRI	30	LF	ND	NRN	
B				5	Classroom 5	Pipe Fitting Insulation	Confirmed	FRI	12	EA	ND	NRN	
B				5	Classroom 5	Pipe Insulation 2-6 inch	Confirmed	FRI	40	SF	ND	NRN	
B				5	Classroom 5	Concrete Block Walls	Non Suspect ACM	x	878	SF	x	x	
B				5	Classroom 5	Cement Floor	Non Suspect ACM	x	546	SF	x	x	
B				5	Classroom 5	9" x 9" Floor Tile & Mastic	Confirmed	NF1	546	SF	ND	NRN	
B				6B	Kitchen Storage	Pipe Insulation 2-6 inch	Confirmed	FRI	25	LF	ND	NRN	
B				6B	Kitchen Storage	Concrete Ceiling	Non Suspect ACM	x	272	SF	x	x	
B				6B	Kitchen Storage	Cement Floor	Non Suspect ACM	x	272	SF	x	x	

		School District of Philadelphia		Survey Type						
		Asbestos Inspection Report - Section 9		6 Month Surveillance						
		Franklin S. Edmonds Elementary School		Three- Year Reinspection IX						
		8025 Thouron Ave, Philadelphia, PA 19150		X AIR/EIE						
		Prepared by: Bernard J. Bryson		X Asbestos Abatement Activity						
		Certification # 0437 Date: 12/31/2018		Bulk Sampling Event						
		Classroom Modernization Project		Interior Renovations in Classrooms 101, 102, 103, 104, 105, 106, 107, 108, 109, 110, 201, 202, 203, 204, 205, 206 & 210						
Floor	Space #	On Site Room Name	Material Description	Confirmed, Assumed, NAD, Non Suspect ACM	Type (Code 1)	Amount of Material	SF LF EA	Condition (Code 2)	Action (Code 3)	Comments/Description/Notes
B	6	Kitchen	Concrete Ceiling	Non Suspect ACM	x	780	SF	x	x	
B	6	Kitchen	Cement Floor	Non Suspect ACM	x	780	SF	x	x	
B	6	Kitchen	Pipe Fitting Insulation	Confirmed	FRI	40	EA	ND	NRN	
B	6	Kitchen	Pipe Insulation 2-6 inch	Confirmed	FRI	230	LF	ND	NRN	
B	6	Kitchen	Concrete Block Walls	Non Suspect ACM	x	1344	SF	x	x	
B	4	Classroom 4	9" x 9" Floor Tile & Mastic	Confirmed	NF1	728	SF	ND	NRN	
B	4	Classroom 4	Pipe Fitting Insulation	Confirmed	FRI	52	EA	ND	NRN	
B	4	Classroom 4	Pipe Insulation 2-6 inch	Confirmed	FRI	130	LF	ND	NRN	
B	4	Classroom 4	Concrete Ceiling	Non Suspect ACM	x	728	SF	x	x	
B	4	Classroom 4	Cement Floor	Non Suspect ACM	x	728	SF	x	x	
B	1	Cafeteria next to Kitchen	Concrete Block Walls	Non Suspect ACM	x	936	SF	x	x	
B	1	Cafeteria next to Kitchen	9" x 9" Floor Tile & Mastic	Confirmed	NF1	780	SF	ND	NRN	
B	1	Cafeteria next to Kitchen	Pipe Fitting Insulation	Confirmed	FRI	31	EA	ND	NRN	
B	1	Cafeteria next to Kitchen	Pipe Insulation 2-6 inch	Confirmed	FRI	180	LF	ND	NRN	
B	1	Cafeteria next to Kitchen	Concrete Ceiling	Non Suspect ACM	x	780	SF	x	x	
B	1	Cafeteria next to Kitchen	Cement Floor	Non Suspect ACM	x	780	SF	x	x	
B	1	Cafeteria next to Kitchen	Fiberglass Pipe Insulation	Non Suspect ACM	x	35	LF	x	x	
B	2	Cafeteria next to Classroom 4	Concrete Block Walls	Non Suspect ACM	x	936	SF	x	x	
B	2	Cafeteria next to Classroom 4	9" x 9" Floor Tile & Mastic	Confirmed	NF1	780	SF	ND	NRN	
B	2	Cafeteria next to Classroom 4	Pipe Fitting Insulation	Confirmed	FRI	32	LF	ND	NRN	
B	2	Cafeteria next to Classroom 4	Pipe Insulation 2-6 inch	Confirmed	FRI	23	LF	ND	NRN	
B	2	Cafeteria next to Classroom 4	Concrete Ceiling	Non Suspect ACM	x	780	SF	x	x	
B	1A	Cafeteria next to Stairwell	Concrete Block Walls	Non Suspect ACM	x	936	SF	x	x	
B	1A	Cafeteria next to Stairwell	9" x 9" Floor Tile & Mastic	Confirmed	NF1	780	SF	ND	NRN	
B	1A	Cafeteria next to Stairwell	Pipe Fitting Insulation	Confirmed	FRI	16	EA	ND	NRN	
B	1A	Cafeteria next to Stairwell	Pipe Insulation 2-6 inch	Confirmed	FRI	13	LF	ND	NRN	
B	1A	Cafeteria next to Stairwell	Concrete Ceiling	Non Suspect ACM	x	780	SF	x	x	
B	1B	Classroom 1B	Concrete Ceiling	Non Suspect ACM	x	586	SF	x	x	
B	1B	Classroom 1B	Concrete Block Walls	Non Suspect ACM	x	567	SF	x	x	
B	1B	Classroom 1B	9" x 9" Floor Tile & Mastic	Confirmed	NF1	586	SF	ND	NRN	
B	1C	Electrical Room	Concrete Ceiling	Non Suspect ACM	x	494	SF	x	x	
B	1C	Electrical Room	Concrete Block Walls	Non Suspect ACM	x	494	SF	x	x	
B	1C	Electrical Room	9" x 9" Floor Tile & Mastic	Confirmed	NF1	492	SF	ND	NRN	
B	S01	Stairwell next to Cafeteria	Cement Floor	Non Suspect ACM	x	375	SF	x	x	
B	S01	Stairwell next to Cafeteria	Concrete Block Walls	Non Suspect ACM	x	1125	SF	x	x	CMU Block Walls with Glazing
B	S01	Stairwell next to Cafeteria	Concrete Ceiling	Non Suspect ACM	x	175	SF	x	x	
B	S01	Stairwell next to Cafeteria	Metal Ceiling	Non Suspect ACM	x	200	SF	x	x	
B	S01	Stairwell next to Cafeteria	Fiberglass Pipe Insulation	Non Suspect ACM	x	45	LF	x	x	
B	S02	Stairwell next to Boiler Room	Cement Floor	Non Suspect ACM	x	375	SF	x	x	
B	S02	Stairwell next to Boiler Room	Concrete Block Walls	Non Suspect ACM	x	1125	SF	x	x	CMU Block Walls with Glazing
B	S02	Stairwell next to Boiler Room	Concrete Ceiling	Non Suspect ACM	x	175	SF	x	x	
B	S02	Stairwell next to Boiler Room	Metal Ceiling	Non Suspect ACM	x	200	SF	x	x	

		School District of Philadelphia		Survey Type									
		Asbestos Inspection Report - Section 9		6 Month Surveillance									
		Franklin S. Edmonds Elementary School		Three- Year Reinspection IX									
		8025 Thouron Ave, Philadelphia, PA 19150		<input checked="" type="checkbox"/> AIR/EIE									
		Prepared by: Bernard J. Bryson		<input checked="" type="checkbox"/> Asbestos Abatement Activity									
		Certification # 0437 Date: 12/31/2018		Bulk Sampling Event									
		Classroom Modernization Project		Interior Renovations in Classrooms 101, 102, 103, 104, 105, 106, 107, 108, 109, 110, 201, 202, 203, 204, 205, 206 & 210									
F	l	o	r	Space #	On Site Room Name	Material Description	Confirmed, Assumed, NAD, Non Suspect ACM	Type (Code 1)	Amount of Material	SF LF EA	Condition (Code 2)	Action (Code 3)	Comments/Description/Notes
B				H01	Hallway from Boiler Room to Exit	Concrete Ceiling	Non Suspect ACM	x	588	SF	x	x	
B				H01	Hallway from Boiler Room to Exit	Concrete Block Walls	Non Suspect ACM	x	2025	SF	x	x	
B				H01	Hallway from Boiler Room to Exit	9" x 9" Floor Tile & Mastic	Confirmed	NF1	588	SF	ND	NRN	
B				H01	Hallway from Boiler Room to Exit	Pipe Fitting Insulation	Confirmed	FRI	23	EA	ND	NRN	
B				H01	Hallway from Boiler Room to Exit	Pipe Insulation 2-6 inch	Confirmed	FRI	500	LF	ND	NRN	
B				H01	Hallway from Boiler Room to Exit	Fiberglass Pipe Insulation	Non Suspect ACM	x	55	LF	x	x	
B				H01A	Small Hallway to Exterior next to Kitchen Storage	Cement Floor	Non Suspect ACM	x	150	SF	x	x	
B				H01A	Small Hallway to Exterior next to Kitchen Storage	Concrete Block Walls	Non Suspect ACM	x	450	SF	x	x	
B				H01A	Small Hallway to Exterior next to Kitchen Storage	Concrete Ceiling	Non Suspect ACM	x	150	SF	x	x	
B				H01A	Small Hallway to Exterior next to Kitchen Storage	Pipe Insulation 2-6 inch	Confirmed	FRI	35	LF	ND	NRN	
B				H01A	Small Hallway to Exterior next to Kitchen Storage	Pipe Insulation > 6 inch	Confirmed	FRI	12	LF	ND	NRN	
B				H01A	Small Hallway to Exterior next to Kitchen Storage	Pipe Fitting Insulation	Confirmed	FRI	7	EA	ND	NRN	
B				H02	Hallway from Classroom 5 to Crawl Space	Concrete Ceiling	Non Suspect ACM	x	90	SF	x	x	
B				H02	Hallway from Classroom 5 to Crawl Space	Concrete Block Walls	Non Suspect ACM	x	1200	SF	x	x	
B				H02	Hallway from Classroom 5 to Crawl Space	9" x 9" Floor Tile & Mastic	Confirmed	NF1	900	SF	ND	NRN	
B				B00	Storage Room at the End of Hallway	Concrete Ceiling	Non Suspect ACM	x	720	SF	x	x	
B				B00	Storage Room at the End of Hallway	Concrete Block Walls	Non Suspect ACM	x	1728	SF	x	x	
B				B00	Storage Room at the End of Hallway	Cement Floor	Non Suspect ACM	x	720	SF	x	x	
1				S12	Stairwell across from Classroom 115	Cement Floor	Non Suspect ACM	x	375	SF	x	x	
1				S12	Stairwell across from Classroom 115	Concrete Block Walls	Non Suspect ACM	x	1125	SF	x	x	
1				S12	Stairwell across from Classroom 115	Concrete Ceiling	Non Suspect ACM	x	175	SF	x	x	
1				S12	Stairwell across from Classroom 115	Metal Ceiling	Non Suspect ACM	x	200	SF	x	x	
1				S13	Stairwell next to Classroom 111	Cement Floor	Non Suspect ACM	x	375	SF	x	x	
1				S13	Stairwell next to Classroom 111	Concrete Block Walls	Non Suspect ACM	x	1125	SF	x	x	
1				S13	Stairwell next to Classroom 111	Concrete Ceiling	Non Suspect ACM	x	175	SF	x	x	
1				S13	Stairwell next to Classroom 111	Metal Ceiling	Non Suspect ACM	x	200	SF	x	x	
1				117	Teacher's Lounge 115A next to Classroom 115	9" x 9" Floor Tile & Mastic	Confirmed	NF1	375	SF	ND	NRN	
1				117	Teacher's Lounge 115A next to Classroom 115	Concrete Block Walls	Non Suspect ACM	x	1125	SF	x	x	
1				117	Teacher's Lounge 115A next to Classroom 115	Concrete Ceiling	Non Suspect ACM	x	375	SF	x	x	
1				117	Teacher's Lounge 115A next to Classroom 115	Pipe Insulation 2-6 inch	Confirmed	FRI	32	LF	ND	NRN	
1				117	Teacher's Lounge 115A next to Classroom 115	Pipe Fitting Insulation	Confirmed	FRI	8	EA	ND	NRN	

		School District of Philadelphia		Survey Type						
		Asbestos Inspection Report - Section 9		6 Month Surveillance						
		Franklin S. Edmonds Elementary School		Three- Year Reinspection IX						
		8025 Thouron Ave, Philadelphia, PA 19150		X AIR/EIE						
		Prepared by: Bernard J. Bryson		X Asbestos Abatement Activity						
		Certification # 0437 Date: 12/31/2018		Bulk Sampling Event						
		Classroom Modernization Project		Interior Renovations in Classrooms 101, 102, 103, 104, 105, 106, 107, 108, 109, 110, 201, 202, 203, 204, 205, 206 & 210						
F l o o r	Space #	On Site Room Name	Material Description	Confirmed, Assumed, NAD, Non Suspect ACM	Type (Code 1)	Amount of Material	SF LF EA	Condition (Code 2)	Action (Code 3)	Comments/Description/Notes
1	117A	Storage Closet inside Teacher's Lounge 115A next to Classroom 115	9" x 9" Floor Tile & Mastic	Confirmed	NF1	25	SF	ND	NRN	
1	117A	Storage Closet inside Teacher's Lounge 115A next to Classroom 115	Concrete Block Walls	Non Suspect ACM	x	75	SF	x	x	
1	117A	Storage Closet inside Teacher's Lounge 115A next to Classroom 115	Concrete Ceiling	Non Suspect ACM	x	25	SF	x	x	
1	117B	Staff Restroom inside Teacher's Lounge 115A next to Classroom 115	Ceramic Floor Tile	Non Suspect ACM	x	36	SF	x	x	
1	117B	Staff Restroom inside Teacher's Lounge 115A next to Classroom 115	Concrete Block Walls	Non Suspect ACM	x	100	SF	x	x	
1	117B	Staff Restroom inside Teacher's Lounge 115A next to Classroom 115	Concrete Ceiling	Non Suspect ACM	x	36	SF	x	x	
1	118	Storage 118 next to Boys Restroom across from Classroom 115	9" x 9" Floor Tile & Mastic	Confirmed	NF1	200	SF	ND	NRN	
1	118	Storage 118 next to Boys Restroom across from Classroom 115	Concrete Block Walls	Non Suspect ACM	x	300	SF	x	x	
1	118	Storage 118 next to Boys Restroom across from Classroom 115	Concrete Ceiling	Non Suspect ACM	x	100	SF	x	x	
1	118	Storage 118 next to Boys Restroom across from Classroom 115	Pipe Insulation 2-6 inch	Confirmed	FRI	32	LF	ND	NRN	
1	118	Storage 118 next to Boys Restroom across from Classroom 115	Pipe Fitting Insulation	Confirmed	FRI	8	EA	ND	NRN	
1	118	Storage 118 next to Boys Restroom across from Classroom 115	Blackboard Glue Dots	Assumed	NF1	40	SF	ND	NRN	
1	119	Boys Restroom across from Classroom 115	Concrete Ceiling	Non Suspect ACM	x	216	SF	x	x	
1	119	Boys Restroom across from Classroom 115	Concrete Block Walls	Non Suspect ACM	x	840	SF	x	x	
1	119	Boys Restroom across from Classroom 115	Ceramic Tile	Non Suspect ACM	x	216	SF	x	x	
1	120	Girl's Restroom across from Classroom 115	Concrete Ceiling	Non Suspect ACM	x	216	SF	x	x	
1	120	Girl's Restroom across from Classroom 115	Concrete Block Walls	Non Suspect ACM	x	840	SF	x	x	
1	120	Girl's Restroom across from Classroom 115	Ceramic Tile	Non Suspect ACM	x	216	SF	x	x	
1	119A	Storage between Restrooms across from Classroom 115	Concrete Ceiling	Non Suspect ACM	x	100	SF	x	x	
1	119A	Storage between Restrooms across from Classroom 115	Concrete Block Walls	Non Suspect ACM	x	480	SF	x	x	
1	119A	Storage between Restrooms across from Classroom 115	Ceramic Tile	Non Suspect ACM	x	100	SF	x	x	
1	115	Classroom 115	Pipe Fitting Insulation	Confirmed	FRI	12	LF	ND	NRN	

		School District of Philadelphia		Survey Type						
		Asbestos Inspection Report - Section 9		6 Month Surveillance						
		Franklin S. Edmonds Elementary School		Three- Year Reinspection IX						
		8025 Thouron Ave, Philadelphia, PA 19150		X AIR/EIE						
		Prepared by: Bernard J. Bryson		X Asbestos Abatement Activity						
		Certification # 0437 Date: 12/31/2018		Bulk Sampling Event						
		Classroom Modernization Project		Interior Renovations in Classrooms 101, 102, 103, 104, 105, 106, 107, 108, 109, 110, 201, 202, 203, 204, 205, 206 & 210						
Floor	Space #	On Site Room Name	Material Description	Confirmed, Assumed, NAD, Non Suspect ACM	Type (Code 1)	Amount of Material	SF LFEA	Condition (Code 2)	Action (Code 3)	Comments/Description/Notes
1	115	Classroom 115	Pipe Insulation 2-6 inch	Confirmed	FRI	68	LF	ND	NRN	
1	115	Classroom 115	Concrete Ceiling	Non Suspect ACM	x	1118	SF	x	x	
1	115	Classroom 115	Concrete Block Walls	Non Suspect ACM	x	1023	SF	x	x	
1	115	Classroom 115	9" x 9" Floor Tile & Mastic	Confirmed	NF1	1118	SF	ND	NRN	
1	115	Classroom 115	Blackboard Glue Dots	Assumed	NF1	200	SF	ND	NRN	
1	115	Classroom 115	Plaster Ceiling	NAD	x	50	SF	x	x	
1	116	Classroom 116	Pipe Fitting Insulation	Confirmed	FRI	10	LF	ND	NRN	
1	116	Classroom 116	Pipe Insulation 2-6 inch	Confirmed	FRI	45	LF	ND	NRN	
1	116	Classroom 116	Concrete Ceiling	Non Suspect ACM	x	864	SF	x	x	
1	116	Classroom 116	Concrete Block Walls	Non Suspect ACM	x	1416	SF	x	x	
1	116	Classroom 116	9" x 9" Floor Tile & Mastic	Confirmed	NF1	864	SF	ND	NRN	
1	116	Classroom 116	Blackboard Glue Dots	Assumed	NF1	200	SF	ND	NRN	
1	116	Classroom 116	Plaster Ceiling	NAD	x	50	SF	x	x	
1	113	Classroom 113	Pipe Fitting Insulation	Confirmed	FRI	16	LF	ND	NRN	
1	113	Classroom 113	Pipe Insulation 2-6 inch	Confirmed	FRI	68	LF	ND	NRN	
1	113	Classroom 113	Concrete Ceiling	Non Suspect ACM	x	864	SF	x	x	
1	113	Classroom 113	Concrete Block Walls	Non Suspect ACM	x	1656	SF	x	x	
1	113	Classroom 113	9" x 9" Floor Tile & Mastic	Confirmed	NF1	1118	SF	ND	NRN	
1	113	Classroom 113	Blackboard Glue Dots	Assumed	NF1	200	SF	ND	NRN	
1	113	Classroom 113	Plaster Ceiling	NAD	x	50	SF	x	x	
1	114	Classroom 114	Pipe Fitting Insulation	Confirmed	FRI	8	EA	ND	NRN	
1	114	Classroom 114	Pipe Insulation 2-6 inch	Confirmed	FRI	30	LF	ND	NRN	
1	114	Classroom 114	Concrete Ceiling	Non Suspect ACM	x	336	SF	x	x	
1	114	Classroom 114	Concrete Block Walls	Non Suspect ACM	x	960	SF	x	x	
1	114	Classroom 114	9" x 9" Floor Tile & Mastic	Confirmed	NF1	336	SF	ND	NRN	
1	112	Nurse's Office	Pipe Fitting Insulation	Confirmed	FRI	8	EA	ND	NRN	
1	112	Nurse's Office	Pipe Insulation 2-6 inch	Confirmed	FRI	40	LF	ND	NRN	
1	112	Nurse's Office	Concrete Ceiling	Non Suspect ACM	x	336	SF	x	x	
1	112	Nurse's Office	Concrete Block Walls	Non Suspect ACM	x	960	SF	x	x	
1	112	Nurse's Office	9" x 9" Floor Tile & Mastic	Confirmed	NF1	336	SF	ND	NRN	
1	112B	Office next to Nurse's Office	Concrete Ceiling	Non Suspect ACM	x	196	SF	x	x	
1	112B	Office next to Nurse's Office	Concrete Block Walls	Non Suspect ACM	x	1344	SF	x	x	
1	112B	Office next to Nurse's Office	9" x 9" Floor Tile & Mastic	Confirmed	NF1	196	SF	ND	NRN	
1	122	Storage next to Nurse's Office	Pipe Fitting Insulation	Confirmed	FRI	8	EA	ND	NRN	
1	122	Storage next to Nurse's Office	Pipe Insulation 2-6 inch	Confirmed	FRI	30	LF	ND	NRN	
1	122	Storage next to Nurse's Office	Concrete Ceiling	Non Suspect ACM	x	1014	SF	x	x	
1	122	Storage next to Nurse's Office	Concrete Block Walls	Non Suspect ACM	x	1560	SF	x	x	
1	122	Storage next to Nurse's Office	9" x 9" Floor Tile & Mastic	Confirmed	NF1	1014	SF	ND	NRN	
1	122C	Hallway at Nurse's Office	Pipe Fitting Insulation	Confirmed	FRI	6	EA	ND	NRN	
1	112C	Hallway at Nurse's Office	Pipe Insulation 2-6 inch	Confirmed	FRI	10	LF	ND	NRN	
1	112C	Hallway at Nurse's Office	Fiberglass Pipe Insulation	Non Suspect ACM	x	10	LF	x	x	
1	112C	Hallway at Nurse's Office	Concrete Ceiling	Non Suspect ACM	x	748	SF	x	x	

		School District of Philadelphia		Survey Type									
		Asbestos Inspection Report - Section 9		6 Month Surveillance									
		Franklin S. Edmonds Elementary School		Three- Year Reinspection IX									
		8025 Thouron Ave, Philadelphia, PA 19150		X AIR/EIE									
		Prepared by: Bernard J. Bryson		X Asbestos Abatement Activity									
		Certification # 0437 Date: 12/31/2018		Bulk Sampling Event									
		Classroom Modernization Project		Interior Renovations in Classrooms 101, 102, 103, 104, 105, 106, 107, 108, 109, 110, 201, 202, 203, 204, 205, 206 & 210									
F	l	o	r	Space #	On Site Room Name	Material Description	Confirmed, Assumed, NAD, Non Suspect ACM	Type (Code 1)	Amount of Material	SF LF EA	Condition (Code 2)	Action (Code 3)	Comments/Description/Notes
1				112C	Hallway at Nurse's Office	Concrete Block Walls	Non Suspect ACM	x	1776	SF	x	x	
1				112C	Hallway at Nurse's Office	9" x 9" Floor Tile & Mastic	Confirmed	NF1	200	SF	ND	NRN	
1				112C	Hallway at Nurse's Office	12" x 12" Floor Tile & Mastic	Assumed	NF1	140	SF	ND	NRN	
1				111	Classroom 111	Pipe Fitting Insulation	Confirmed	FRI	14	EA	ND	NRN	
1				111	Classroom 111	Pipe Insulation 2-6 inch	Confirmed	FRI	68	LF	ND	NRN	
1				111	Classroom 111	Concrete Ceiling	Non Suspect ACM	x	860	SF	x	x	
1				111	Classroom 111	Concrete Block Walls	Non Suspect ACM	x	1656	SF	x	x	
1				111	Classroom 111	9" x 9" Floor Tile & Mastic	Confirmed	NF1	1118	SF	ND	NRN	
1				111	Classroom 111	Blackboard Glue Dots	Assumed	NF1	200	SF	ND	NRN	
1				111	Classroom 111	Plaster Ceiling	NAD	x	50	SF	x	x	
1				H13	Hallway from Faculty Lounge to Classroom 111	Concrete Ceiling	Non Suspect ACM	x	1932	SF	x	x	
1				H13	Hallway from Faculty Lounge to Classroom 111	Concrete Block Walls	Non Suspect ACM	x	4152	SF	x	x	
1				H13	Hallway from Faculty Lounge to Classroom 111	9" x 9" Floor Tile & Mastic	Confirmed	NF1	1932	SF	ND	NRN	
1				H13	Hallway from Faculty Lounge to Classroom 111	Blackboard Glue Dots	Assumed	NF1	20	EA	ND	NRN	
1				124A	Storage at Main Office on Nurse's Office Side	Pipe Fitting Insulation	Confirmed	FRI	6	EA	ND	NRN	
1				124A	Storage at Main Office on Nurse's Office Side	Pipe Insulation 2-6 inch	Confirmed	FRI	23	LF	ND	NRN	
1				124A	Storage at Main Office on Nurse's Office Side	Concrete Ceiling	Non Suspect ACM	x	70	SF	x	x	
1				124A	Storage at Main Office on Nurse's Office Side	Concrete Block Walls	Non Suspect ACM	x	348	SF	x	x	
1				124A	Storage at Main Office on Nurse's Office Side	12" x 12" Floor Tile & Mastic	Assumed	NF1	70	SF	ND	NRN	
1				124B	Storage at Main Office on Hallway Side	Fiberglass Pipe Insulation	Non Suspect ACM	x	50	LF	x	x	
1				124B	Storage at Main Office on Hallway Side	Concrete Ceiling	Non Suspect ACM	x	288	SF	x	x	
1				124B	Storage at Main Office on Hallway Side	Concrete Block Walls	Non Suspect ACM	x	624	SF	x	x	
1				124B	Storage at Main Office on Hallway Side	9" x 9" Floor Tile & Mastic	Confirmed	NF1	288	SF	ND	NRN	
1				124C	Men's Staff Restroom outside of Main Office	Ceramic Floor Tile	Non Suspect ACM	x	100	SF	x	x	
1				124C	Men's Staff Restroom outside of Main Office	Concrete Block Walls	Non Suspect ACM	x	300	SF	x	x	
1				124C	Men's Staff Restroom outside of Main Office	Concrete Ceiling	Non Suspect ACM	x	100	SF	x	x	
1				124	Main Office	Pipe Fitting Insulation	Confirmed	FRI	6	EA	ND	NRN	
1				124	Main Office	Pipe Insulation 2-6 inch	Confirmed	FRI	30	LF	ND	NRN	
1				124	Main Office	Concrete Ceiling	Non Suspect ACM	x	750	SF	x	x	

		School District of Philadelphia		Survey Type						
		Asbestos Inspection Report - Section 9		6 Month Surveillance						
		Franklin S. Edmonds Elementary School		Three- Year Reinspection IX						
		8025 Thouron Ave, Philadelphia, PA 19150		X AIR/EIE						
		Prepared by: Bernard J. Bryson		X Asbestos Abatement Activity						
		Certification # 0437 Date: 12/31/2018		Bulk Sampling Event						
		Classroom Modernization Project		Interior Renovations in Classrooms 101, 102, 103, 104, 105, 106, 107, 108, 109, 110, 201, 202, 203, 204, 205, 206 & 210						
F l o o r	Space #	On Site Room Name	Material Description	Confirmed, Assumed, NAD, Non Suspect ACM	Type (Code 1)	Amount of Material	SF LF EA	Condition (Code 2)	Action (Code 3)	Comments/Description/Notes
1	124	Main Office	Concrete Block Walls	Non Suspect ACM	x	1320	SF	x	x	
1	124	Main Office	12" x 12" Floor Tile & Mastic	Assumed	NF1	750	SF	ND	NRN	
1	128	Principal's Office	Pipe Fitting Insulation	Confirmed	FRI	4	SF	ND	NRN	
1	128	Principal's Office	Pipe Insulation 2-6 inch	Confirmed	FRI	30	LF	ND	NRN	
1	128	Principal's Office	Concrete Ceiling	Non Suspect ACM	x	312	SF	x	x	
1	128	Principal's Office	Concrete Block Walls	Non Suspect ACM	x	888	SF	x	x	
1	128	Principal's Office	12" x 12" Floor Tile & Mastic	Assumed	NF1	312	SF	ND	NRN	
1	128	Principal's Office	Blackboard Glue Dots	Assumed	NF1	20	EA	ND	NRN	
1	130	Auditorium	Textured Plaster Ceiling	Confirmed	FRI	5040	SF	ND	NRN	
1	130	Auditorium	Plaster Walls	Confirmed	FRI	1900	SF	ND	NRN	
1	130	Auditorium	9" x 9" Floor Tile & Mastic	Confirmed	NF1	1200	SF	ND	NRN	
1	130	Auditorium	12" x 12" Floor Tile & Mastic	Assumed	NF1	30	SF	ND	NRN	
1	130	Auditorium	Cement Floor	Non Suspect ACM	x	5040	SF	x	x	
1	130	Auditorium	Radiator Insulation	Assumed	FRI	150	SF	ND	NRN	
1	MEF	Main Entrance Foyer next to Auditorium	Cement Floor	Non Suspect ACM	x	400	SF	x	x	
1	MEF	Main Entrance Foyer next to Auditorium	Plaster Walls	NAD	x	1200	SF	x	x	
1	MEF	Main Entrance Foyer next to Auditorium	Plaster Ceiling	NAD	x	400	SF	x	x	
1	MEF	Main Entrance Foyer next to Auditorium	Radiator Insulation	Assumed	FRI	25	SF	ND	NRN	
1	129	Gym	Concrete Ceiling	Non Suspect ACM	x	4000	SF	x	x	
1	129	Gym	Concrete Block Walls	Non Suspect ACM	x	5200	SF	x	x	
1	129	Gym	Wood Floors	Non Suspect ACM	x	4000	SF	x	x	
1	143	Storage off of Auditorium	Plaster Ceiling	NAD	x	140	SF	x	x	
1	143	Storage off of Auditorium	Concrete Block Walls	Non Suspect ACM	x	432	SF	x	x	
1	143	Storage off of Auditorium	9" x 9" Floor Tile & Mastic	Confirmed	NF1	140	SF	ND	NRN	
1	142	Storage at Gym next to Boys Restroom	Plaster Ceiling	NAD	x	240	SF	x	x	
1	142	Storage at Gym next to Boys Restroom	Concrete Block Walls	Non Suspect ACM	x	640	SF	x	x	
1	142	Storage at Gym next to Boys Restroom	12" x 12" Floor Tile & Mastic	Assumed	NF1	240	SF	ND	NRN	
1	140	Boys Restroom behind Gym	Plaster Ceiling	NAD	x	380	SF	x	x	
1	140	Boys Restroom behind Gym	Concrete Block Walls	Non Suspect ACM	x	432	SF	x	x	
1	140	Boys Restroom behind Gym	Ceramic Tile	Non Suspect ACM	x	380	SF	x	x	
1	141	Storage between Gym Restrooms	Plaster Ceiling	NAD	x	380	SF	x	x	
1	141	Storage between Gym Restrooms	Concrete Block Walls	Non Suspect ACM	x	432	SF	x	x	
1	141	Storage between Gym Restrooms	Ceramic Tile	Non Suspect ACM	x	380	SF	x	x	
1	138	Girl's Restroom behind Gym	Plaster Ceiling	NAD	x	63	SF	x	x	
1	138	Girl's Restroom behind Gym	Concrete Block Walls	Non Suspect ACM	x	288	SF	x	x	
1	138	Girl's Restroom behind Gym	Ceramic Tile	Non Suspect ACM	x	63	SF	x	x	
1	139	Storage next to Girl's Restroom behind Gym	Plaster Ceiling	NAD	x	240	SF	x	x	

		School District of Philadelphia		Survey Type						
		Asbestos Inspection Report - Section 9		6 Month Surveillance						
		Franklin S. Edmonds Elementary School		Three- Year Reinspection IX						
		8025 Thouron Ave, Philadelphia, PA 19150		X AIR/EIE						
		Prepared by: Bernard J. Bryson		X Asbestos Abatement Activity						
		Certification # 0437 Date: 12/31/2018		Bulk Sampling Event						
		Classroom Modernization Project		Interior Renovations in Classrooms 101, 102, 103, 104, 105, 106, 107, 108, 109, 110, 201, 202, 203, 204, 205, 206 & 210						
Fl o o r	Space #	On Site Room Name	Material Description	Confirmed, Assumed, NAD, Non Suspect ACM	Type (Code 1)	Amount of Material	SF LF EA	Condition (Code 2)	Action (Code 3)	Comments/Description/Notes
1	139	Storage next to Girl's Restroom behind Gym	Concrete Block Walls	Non Suspect ACM	x	576	SF	x	x	
1	139	Storage next to Girl's Restroom behind Gym	Ceramic Tile	Non Suspect ACM	x	240	SF	x	x	
1	H16	Hallway behind Gym	Plaster Ceiling	NAD	x	1188	SF	x	x	
1	H16	Hallway behind Gym	Concrete Block Walls	Non Suspect ACM	x	360	SF	x	x	
1	H16	Hallway behind Gym	9" x 9" Floor Tile & Mastic	Confirmed	NF1	360	SF	ND	NRN	
1	H14	Main Office Hallway	Fiberglass Pipe Insulation	Non Suspect ACM	x	6	LF	x	x	
1	H14	Main Office Hallway	Plaster Ceiling	NAD	x	1248	SF	x	x	
1	H14	Main Office Hallway	Concrete Block Walls	Non Suspect ACM	x	2784	SF	x	x	
1	H14	Main Office Hallway	9" x 9" Floor Tile & Mastic	Confirmed	NF1	1248	SF	ND	NRN	
1	H14	Main Office Hallway	Blackboard Glue Dots	Assumed	NF1	20	EA	ND	NRN	
1	132	Storage next to Classroom 109	9" x 9" Floor Tile & Mastic	Confirmed	NF1	250	SF	ND	NRN	
1	132	Storage next to Classroom 109	Concrete Block Walls	Non Suspect ACM	x	750	SF	x	x	
1	132	Storage next to Classroom 109	Concrete Ceiling	Non Suspect ACM	x	250	SF	x	x	
1	132	Storage next to Classroom 109	Pipe Insulation 2-6 inch	Confirmed	FRI	19	LF	ND	NRN	
1	132	Storage next to Classroom 109	Pipe Fitting Insulation	Confirmed	FRI	4	EA	ND	NRN	
1	109	Classroom 109	Pipe Fitting Insulation	Confirmed	FRI	14	EA	ND	REM	
1	109	Classroom 109	Pipe Insulation 2-6 inch	Confirmed	FRI	60	LF	ND	REM	Pipe Insulation may travel through wood shelving and/or casework - Demolish shelving/casework to allow for removal of all Pipe Insulation
1	109	Classroom 109	Concrete Ceiling	Non Suspect ACM	x	1222	SF	x	x	
1	109	Classroom 109	Concrete Block Walls	Non Suspect ACM	x	1752	SF	x	x	
1	109	Classroom 109	9" x 9" Floor Tile, Cove Base & Mastic	Confirmed	NF1	1300	SF	ND	REM	Remove all Floor Tile below Casework; Remove all associated asbestos-containing vinyl cove base; Do not remove remaining mastic from concrete floor substrate
1	109	Classroom 109	Blackboard Glue Dots	Assumed	NF1	200	EA	ND	REM	
1	109	Classroom 109	Plaster Ceiling	NAD	x	50	SF	x	x	Coat Closet and Sink Alcove Ceilings are Plaster
1	131	Storage Room "C-1" next to Classroom 109	9" x 9" Floor Tile & Mastic	Confirmed	NF1	250	SF	ND	NRN	
1	131	Storage Room "C-1" next to Classroom 109	Concrete Block Walls	Non Suspect ACM	x	750	SF	x	x	
1	131	Storage Room "C-1" next to Classroom 109	Concrete Ceiling	Non Suspect ACM	x	250	SF	x	x	
1	131	Storage Room "C-1" next to Classroom 109	Fiberglass Pipe Insulation	Non Suspect ACM	x	30	LF	x	x	

		School District of Philadelphia		Survey Type						
		Asbestos Inspection Report - Section 9		6 Month Surveillance						
		Franklin S. Edmonds Elementary School		Three- Year Reinspection IX						
		8025 Thouron Ave, Philadelphia, PA 19150		X AIR/EIE						
		Prepared by: Bernard J. Bryson		X Asbestos Abatement Activity						
		Certification # 0437 Date: 12/31/2018		Bulk Sampling Event						
		Classroom Modernization Project		Interior Renovations in Classrooms 101, 102, 103, 104, 105, 106, 107, 108, 109, 110, 201, 202, 203, 204, 205, 206 & 210						
Fl o o r	Space #	On Site Room Name	Material Description	Confirmed, Assumed, NAD, Non Suspect ACM	Type (Code 1)	Amount of Material	SF LF EA	Condition (Code 2)	Action (Code 3)	Comments/Description/Notes
1	133	Storage Room "B-1" next to Classroom 109	9" x 9" Floor Tile & Mastic	Confirmed	NF1	150	SF	ND	NRN	
1	133	Storage Room "B-1" next to Classroom 109	Concrete Block Walls	Non Suspect ACM	x	450	SF	x	x	
1	133	Storage Room "B-1" next to Classroom 109	Concrete Ceiling	Non Suspect ACM	x	150	SF	x	x	
1	133	Storage Room "B-1" next to Classroom 109	Pipe Fitting Insulation	Confirmed	FRI	4	EA	ND	NRN	
1	133	Storage Room "B-1" next to Classroom 109	Pipe Insulation 2-6 inch	Confirmed	FRI	16	LF	ND	NRN	
1	110	Classroom 110	Pipe Fitting Insulation	Confirmed	FRI	14	EA	ND	REM	
1	110	Classroom 110	Pipe Insulation 2-6 inch	Confirmed	FRI	70	LF	ND	REM	Metal Jacketing may be Present; Pipe Insulation may travel through wood shelving and/or casework - Demolish shelving/casework to allow for removal of all Pipe Insulation
1	110	Classroom 110	Concrete Ceiling	Non Suspect ACM	x	1056	SF	x	x	
1	110	Classroom 110	Concrete Block Walls	Non Suspect ACM	x	1104	SF	x	x	
1	110	Classroom 110	9" x 9" Floor Tile, Cove Base & Mastic	Confirmed	NF1	1150	SF	ND	REM	Remove all Floor Tile below Casework; Remove all associated asbestos-containing vinyl cove base; Do not remove remaining mastic from concrete floor substrate
1	110	Classroom 110	Blackboard Glue Dots	Assumed	NF1	200	EA	ND	REM	
1	110	Classroom 110	Plaster Ceiling	NAD	x	50	SF	x	x	Coat Closet and Sink Alcove Ceilings are Plaster
1	S14	Stairwell next to Classroom 110	Cement Floor	Non Suspect ACM	x	375	SF	x	x	
1	S14	Stairwell next to Classroom 110	Concrete Block Walls	Non Suspect ACM	x	1125	SF	x	x	CMU Block Walls with Glazing
1	S14	Stairwell next to Classroom 110	Concrete Ceiling	Non Suspect ACM	x	175	SF	x	x	
1	S14	Stairwell next to Classroom 110	Metal Ceiling	Non Suspect ACM	x	200	SF	x	x	
1	S15	Stairwell between Classrooms 102 & 104	Cement Floor	Non Suspect ACM	x	375	SF	x	x	
1	S15	Stairwell between Classrooms 102 & 104	Concrete Block Walls	Non Suspect ACM	x	1125	SF	x	x	CMU Block Walls with Glazing
1	S15	Stairwell between Classrooms 102 & 104	Concrete Ceiling	Non Suspect ACM	x	175	SF	x	x	
1	S15	Stairwell between Classrooms 102 & 104	Metal Ceiling	Non Suspect ACM	x	200	SF	x	x	
1	107	Classroom 107	Fiberglass Pipe Insulation	Non Suspect ACM	x	34	LF	x	x	
1	107	Classroom 107	Concrete Ceiling	Non Suspect ACM	x	754	SF	x	x	
1	107	Classroom 107	Concrete Block Walls	Non Suspect ACM	x	1372	SF	x	x	

		School District of Philadelphia		Survey Type						
		Asbestos Inspection Report - Section 9		6 Month Surveillance						
		Franklin S. Edmonds Elementary School		Three- Year Reinspection IX						
		8025 Thouron Ave, Philadelphia, PA 19150		X AIR/EIE						
		Prepared by: Bernard J. Bryson		X Asbestos Abatement Activity						
		Certification # 0437 Date: 12/31/2018		Bulk Sampling Event						
		Classroom Modernization Project		Interior Renovations in Classrooms 101, 102, 103, 104, 105, 106, 107, 108, 109, 110, 201, 202, 203, 204, 205, 206 & 210						
Floor	Space #	On Site Room Name	Material Description	Confirmed, Assumed, NAD, Non Suspect ACM	Type (Code 1)	Amount of Material	SF LF EA	Condition (Code 2)	Action (Code 3)	Comments/Description/Notes
1	107	Classroom 107	12" x 12" Floor Tile & Mastic	NAD	x	375	SF	x	REM	Grey; Remove all Floor Tile below Casework; Remove all associated asbestos-containing vinyl cove base; Do not remove remaining mastic from concrete floor substrate
1	107	Classroom 107	12" x 12" Floor Tile & Mastic	NAD	x	375	SF	x	REM	Black; Remove all Floor Tile below Casework; Remove all associated asbestos-containing vinyl cove base; Do not remove remaining mastic from concrete floor substrate
1	107	Classroom 107	Vinyl Cove Base	Confirmed	NF1	100	SF	ND	REM	
1	107	Classroom 107	Blackboard Glue Dots	Assumed	NF1	200	EA	ND	REM	
1	NP-2	Teacher's Lounge	Pipe Fitting Insulation	Confirmed	FRI	8	EA	ND	REM	
1	NP-2	Teacher's Lounge	Pipe Insulation 2-6 inch	Confirmed	FRI	30	LF	ND	REM	Metal Jacketing may be Present; Pipe Insulation may travel through wood shelving and/or casework - Demolish shelving/casework to allow for removal of all Pipe Insulation
1	NP-2	Teacher's Lounge	Concrete Ceiling	Non Suspect ACM	x	238	SF	x	x	
1	NP-2	Teacher's Lounge	Concrete Block Walls	Non Suspect ACM	x	408	SF	x	x	
1	NP-2	Teacher's Lounge	9" x 9" Floor Tile, Cove Base & Mastic	Confirmed	NF1	350	SF	ND	REM	Remove all Floor Tile below Casework; Remove all associated asbestos-containing vinyl cove base; Do not remove remaining mastic from concrete floor substrate
1	NP-2	Teacher's Lounge	12" x 12" Floor Tile & Mastic	Assumed	NF1	80	SF	ND	REM	Black; Remove all Floor Tile below Casework; Remove all associated asbestos-containing vinyl cove base; Do not remove remaining mastic from concrete floor substrate
1	NP-2	Teacher's Lounge	Blackboard Glue Dots	Assumed	NF1	20	EA	ND	REM	
1	108	Classroom 108	Pipe Fitting Insulation	Confirmed	FRI	10	EA	ND	REM	
1	108	Classroom 108	Pipe Insulation 2-6 inch	Confirmed	FRI	70	LF	ND	REM	Metal Jacketing may be Present; Pipe Insulation may travel through wood shelving and/or casework - Demolish shelving/casework to allow for removal of all Pipe Insulation

		School District of Philadelphia		Survey Type									
		Asbestos Inspection Report - Section 9		6 Month Surveillance									
		Franklin S. Edmonds Elementary School		Three- Year Reinspection IX									
		8025 Thouron Ave, Philadelphia, PA 19150		X AIR/EIE									
		Prepared by: Bernard J. Bryson		X Asbestos Abatement Activity									
		Certification # 0437 Date: 12/31/2018		Bulk Sampling Event									
		Classroom Modernization Project		Interior Renovations in Classrooms 101, 102, 103, 104, 105, 106, 107, 108, 109, 110, 201, 202, 203, 204, 205, 206 & 210									
<i>F</i>	<i>l</i>	<i>o</i>	<i>r</i>	<i>Space #</i>	<i>On Site Room Name</i>	<i>Material Description</i>	<i>Confirmed, Assumed, NAD, Non Suspect ACM</i>	<i>Type (Code 1)</i>	<i>Amount of Material</i>	<i>SF LF EA</i>	<i>Condition (Code 2)</i>	<i>Action (Code 3)</i>	<i>Comments/Description/Notes</i>
1				108	Classroom 108	Concrete Ceiling	Non Suspect ACM	x	1056	SF	x	x	
1				108	Classroom 108	Concrete Block Walls	Non Suspect ACM	x	1104	SF	x	x	
1				108	Classroom 108	9" x 9" Floor Tile, Cove Base & Mastic	Confirmed	NF1	1150	SF	ND	REM	Remove all Floor Tile below Casework; Remove all associated asbestos-containing vinyl cove base; Do not remove remaining mastic from concrete floor substrate
1				108	Classroom 108	Blackboard Glue Dots	Assumed	NF1	200	EA	ND	REM	
1				108	Classroom 108	Plaster Ceiling	NAD	x	50	SF	x	x	Coat Closet and Sink Alcove Ceilings are Plaster
1				106	Classroom 106	Pipe Fitting Insulation	Confirmed	FRI	10	EA	ND	REM	
1				106	Classroom 106	Pipe Insulation 2-6 inch	Confirmed	FRI	70	LF	ND	REM	Metal Jacketing may be Present; Pipe Insulation may travel through wood shelving and/or casework - Demolish shelving/casework to allow for removal of all Pipe Insulation
1				106	Classroom 106	Concrete Ceiling	Non Suspect ACM	x	1056	SF	x	x	
1				106	Classroom 106	Concrete Block Walls	Non Suspect ACM	x	1104	SF	x	x	
1				106	Classroom 106	9" x 9" Floor Tile, Cove Base & Mastic	Confirmed	NF1	1150	SF	ND	REM	Remove all Floor Tile below Casework; Remove all associated asbestos-containing vinyl cove base; Do not remove remaining mastic from concrete floor substrate
1				106	Classroom 106	Blackboard Glue Dots	Assumed	NF1	200	EA	ND	REM	
1				106	Classroom 106	Plaster Ceiling	NAD	x	50	SF	x	x	Coat Closet and Sink Alcove Ceilings are Plaster
1				105	Classroom 105	Pipe Fitting Insulation	Confirmed	FRI	14	EA	ND	REM	
1				105	Classroom 105	Pipe Insulation 2-6 inch	Confirmed	FRI	60	LF	ND	REM	Metal Jacketing may be Present; Pipe Insulation may travel through wood shelving and/or casework - Demolish shelving/casework to allow for removal of all Pipe Insulation
1				105	Classroom 105	Concrete Ceiling	Non Suspect ACM	x	1128	SF	x	x	
1				105	Classroom 105	Concrete Block Walls	Non Suspect ACM	x	170	SF	x	x	

		School District of Philadelphia		Survey Type						
		Asbestos Inspection Report - Section 9		6 Month Surveillance						
		Franklin S. Edmonds Elementary School		Three- Year Reinspection IX						
		8025 Thouron Ave, Philadelphia, PA 19150		X AIR/EIE						
		Prepared by: Bernard J. Bryson		X Asbestos Abatement Activity						
		Certification # 0437 Date: 12/31/2018		Bulk Sampling Event						
		Classroom Modernization Project		Interior Renovations in Classrooms 101, 102, 103, 104, 105, 106, 107, 108, 109, 110, 201, 202, 203, 204, 205, 206 & 210						
Fl o o r	Space #	On Site Room Name	Material Description	Confirmed, Assumed, NAD, Non Suspect ACM	Type (Code 1)	Amount of Material	SF LF EA	Condition (Code 2)	Action (Code 3)	Comments/Description/Notes
1	105	Classroom 105	12" x 12" Floor Tile & Mastic	NAD	x	1050	SF	x	REM	Grey; Remove all Floor Tile below Casework; Remove all associated asbestos-containing vinyl cove base; Do not remove remaining mastic from concrete floor substrate
1	105	Classroom 105	Vinyl Cove Base	Confirmed	NF1	100	SF	ND	REM	
1	105	Classroom 105	Blackboard Glue Dots	Assumed	NF1	200	EA	ND	REM	
1	105	Classroom 105	Plaster Ceiling	NAD	x	50	SF	x	x	Coat Closet and Sink Alcove Ceilings are Plaster
1	105A	Classroom 105 Restroom	Concrete Ceiling	Non Suspect ACM	x	30	SF	x	x	
1	105A	Classroom 105 Restroom	Concrete Block Walls	Non Suspect ACM	x	144	SF	x	x	
1	105A	Classroom 105 Restroom	Cement Floor	Non Suspect ACM	x	30	SF	x	x	
1	105B	Classroom 105 Storage Closet towards Classroom 103	12" x 12" Floor Tile & Mastic	NAD	x	80	SF	x	REM	Grey; Remove all Floor Tile below Casework; Remove all associated asbestos-containing vinyl cove base; Do not remove remaining mastic from concrete floor substrate
1	105B	Classroom 105 Storage Closet towards Classroom 103	Vinyl Cove Base	Confirmed	NF1	32	SF	ND	REM	
1	105B	Classroom 105 Storage Closet towards Classroom 103	Concrete Block Walls	Non Suspect ACM	x	960	SF	x	x	
1	105B	Classroom 105 Storage Closet towards Classroom 103	Concrete Ceiling	Non Suspect ACM	x	364	SF	x	x	
1	105B	Classroom 105 Storage Closet towards Classroom 103	Vibration Damper Cloth	Assumed	NF2	1	SF	ND	NRN	Bathroom exhaust fan - white cloth VDC
1	136	Girl's Restroom across from Classroom 103	Concrete Ceiling	Non Suspect ACM	x	364	SF	x	x	
1	136	Girl's Restroom across from Classroom 103	Concrete Block Walls	Non Suspect ACM	x	960	SF	x	x	
1	136	Girl's Restroom across from Classroom 103	Ceramic Tile	Non Suspect ACM	x	364	SF	x	x	
1	137	Boys Restroom across from Classroom 103	Concrete Ceiling	Non Suspect ACM	x	364	SF	x	x	
1	137	Boys Restroom across from Classroom 103	Concrete Block Walls	Non Suspect ACM	x	960	SF	x	x	
1	137	Boys Restroom across from Classroom 103	Ceramic Tile	Non Suspect ACM	x	364	SF	x	x	
1	NP-4	Storage outside Girl's Restroom across from Classroom 103	Concrete Ceiling	Non Suspect ACM	x	42	SF	x	x	
1	NP-4	Storage outside Girl's Restroom across from Classroom 103	Concrete Block Walls	Non Suspect ACM	x	384	SF	x	x	

		School District of Philadelphia		Survey Type						
		Asbestos Inspection Report - Section 9		6 Month Surveillance						
		Franklin S. Edmonds Elementary School		Three- Year Reinspection IX						
		8025 Thouron Ave, Philadelphia, PA 19150		X AIR/EIE						
		Prepared by: Bernard J. Bryson		X Asbestos Abatement Activity						
		Certification # 0437 Date: 12/31/2018		Bulk Sampling Event						
		Classroom Modernization Project		Interior Renovations in Classrooms 101, 102, 103, 104, 105, 106, 107, 108, 109, 110, 201, 202, 203, 204, 205, 206 & 210						
Floor	Space #	On Site Room Name	Material Description	Confirmed, Assumed, NAD, Non Suspect ACM	Type (Code 1)	Amount of Material	SF LF EA	Condition (Code 2)	Action (Code 3)	Comments/Description/Notes
1	NP-4	Storage outside Girl's Restroom across from Classroom 103	Ceramic Tile	Non Suspect ACM	x	42	SF	x	x	
1	NP-3	Storage outside Boys Restroom across from Classroom 103	Concrete Ceiling	Non Suspect ACM	x	42	SF	x	x	
1	NP-3	Storage outside Boys Restroom across from Classroom 103	Concrete Block Walls	Non Suspect ACM	x	384	SF	x	x	
1	NP-3	Storage outside Boys Restroom across from Classroom 103	Ceramic Tile	Non Suspect ACM	x	42	SF	x	x	
1	103	Classroom 103	Pipe Fitting Insulation	Confirmed	FRI	16	EA	ND	REM	
1	103	Classroom 103	Pipe Insulation 2-6 inch	Confirmed	FRI	60	EA	ND	REM	Metal Jacketing may be Present; Pipe Insulation may travel through wood shelving and/or casework - Demolish shelving/casework to allow for removal of all Pipe Insulation
1	103	Classroom 103	Concrete Ceiling	Non Suspect ACM	x	1352	SF	x	x	
1	103	Classroom 103	Concrete Block Walls	Non Suspect ACM	x	1872	SF	x	x	
1	103	Classroom 103	Transite Wall	Assumed	NF2	200	SF	ND	REM	Transite Panel Walls around Closet with Wood Framing
1	103	Classroom 103	9" x 9" Floor Tile, Cove Base & Mastic	Confirmed	NF1	1450	SF	ND	REM	Remove all Floor Tile below Casework; Remove all associated asbestos-containing vinyl cove base; Do not remove remaining mastic from concrete floor substrate
1	103	Classroom 103	Blackboard Glue Dots	Assumed	NF1	40	EA	ND	REM	2 Tackboards - 20 SF Each
1	103	Classroom 103	Sink Undercoat Mastic	Assumed	NF1	6	SF	ND	REM	
1	103	Classroom 103	Plaster Ceiling	NAD	x	50	SF	x	x	Coat Closet and Sink Alcove Ceilings are Plaster
1	103C	Classroom 103 Storage Closet towards Classroom 105	Concrete Ceiling	Non Suspect ACM	x	144	SF	x	x	
1	103C	Classroom 103 Storage Closet towards Classroom 105	Concrete Block Walls	Non Suspect ACM	x	576	SF	x	x	
1	103C	Classroom 103 Storage Closet towards Classroom 105	Cement Floor	Non Suspect ACM	x	144	SF	x	x	
1	103D	Classroom 103 Storage Closet towards Classroom 101	9" x 9" Floor Tile, Cove Base & Mastic	Confirmed	NF1	80	SF	ND	REM	Remove all Floor Tile below Casework; Remove all associated asbestos-containing vinyl cove base; Do not remove remaining mastic from concrete floor substrate
1	103D	Classroom 103 Storage Closet towards Classroom 101	Transite Wall	Assumed	NF2	200	SF	ND	REM	Transite Panel Walls around Closet with Wood Framing

		School District of Philadelphia		Survey Type						
		Asbestos Inspection Report - Section 9		6 Month Surveillance						
		Franklin S. Edmonds Elementary School		Three- Year Reinspection IX						
		8025 Thouron Ave, Philadelphia, PA 19150		X AIR/EIE						
		Prepared by: Bernard J. Bryson		X Asbestos Abatement Activity						
		Certification # 0437 Date: 12/31/2018		Bulk Sampling Event						
		Classroom Modernization Project		Interior Renovations in Classrooms 101, 102, 103, 104, 105, 106, 107, 108, 109, 110, 201, 202, 203, 204, 205, 206 & 210						
Floor	Space #	On Site Room Name	Material Description	Confirmed, Assumed, NAD, Non Suspect ACM	Type (Code 1)	Amount of Material	SF LF EA	Condition (Code 2)	Action (Code 3)	Comments/Description/Notes
1	103D	Classroom 103 Storage Closet towards Classroom 101	Concrete Block Walls	Non Suspect ACM	x	200	SF	x	x	
1	103D	Classroom 103 Storage Closet towards Classroom 101	Concrete Ceiling	Non Suspect ACM	x	60	SF	x	x	
1	103A	Classroom 103 Boys Restroom	Concrete Ceiling	Non Suspect ACM	x	20	SF	x	x	
1	103A	Classroom 103 Boys Restroom	Concrete Block Walls	Non Suspect ACM	x	216	SF	x	x	
1	103A	Classroom 103 Boys Restroom	Cement Floor	Non Suspect ACM	x	20	SF	x	x	
1	103B	Classroom 103 Girl's Restroom	Concrete Ceiling	Non Suspect ACM	x	20	SF	x	x	
1	103B	Classroom 103 Girl's Restroom	Concrete Block Walls	Non Suspect ACM	x	216	SF	x	x	
1	103B	Classroom 103 Girl's Restroom	Cement Floor	Non Suspect ACM	x	20	SF	x	x	
1	H18	Hallway at Classroom 103	Pipe Fitting Insulation	Confirmed	FRI	2	EA	ND	REM	
1	H18	Hallway at Classroom 103	Pipe Insulation 2-6 inch	Confirmed	FRI	5	LF	ND	REM	Metal Jacketing may be Present; Pipe Insulation may travel through wood shelving and/or casework - Demolish shelving/casework to allow for removal of all Pipe Insulation
1	H18	Hallway at Classroom 103	Concrete Ceiling	Non Suspect ACM	x	120	SF	x	x	
1	H18	Hallway at Classroom 103	Concrete Block Walls	Non Suspect ACM	x	696	SF	x	x	
1	H18	Hallway at Classroom 103	Cement Floor	Non Suspect ACM	x	120	SF	x	x	
1	NP-1	Classroom 103 Hallway Storage	Pipe Fitting Insulation	Confirmed	FRI	4	EA	ND	REM	
1	NP-1	Classroom 103 Hallway Storage	Pipe Insulation 2-6 inch	Confirmed	FRI	14	LF	ND	REM	Metal Jacketing may be Present; Pipe Insulation may travel through wood shelving and/or casework - Demolish shelving/casework to allow for removal of all Pipe Insulation
1	NP-1	Classroom 103 Hallway Storage	Concrete Ceiling	Non Suspect ACM	x	70	SF	x	x	
1	NP-1	Classroom 103 Hallway Storage	Concrete Block Walls	Non Suspect ACM	x	480	SF	x	x	
1	NP-1	Classroom 103 Hallway Storage	Cement Floor	Non Suspect ACM	x	70	SF	x	x	
1	104	Classroom 104	Pipe Fitting Insulation	Confirmed	FRI	14	LF	ND	REM	
1	104	Classroom 104	Concrete Ceiling	Non Suspect ACM	x	1056	SF	x	x	
1	104	Classroom 104	Concrete Block Walls	Non Suspect ACM	x	1104	SF	x	x	
1	104	Classroom 104	9" x 9" Floor Tile, Cove Base & Mastic	Confirmed	NF1	1150	SF	ND	REM	Remove all Floor Tile below Casework; Remove all associated asbestos-containing vinyl cove base; Do not remove remaining mastic from concrete floor substrate
1	104	Classroom 104	Blackboard Glue Dots	Assumed	NF1	200	EA	ND	REM	
1	104	Classroom 104	Plaster Ceiling	NAD	x	50	SF	x	x	Coat Closet and Sink Alcove Ceilings are Plaster
1	102	Classroom 102	Pipe Fitting Insulation	Confirmed	FRI	10	EA	ND	REM	

		School District of Philadelphia		Survey Type						
		Asbestos Inspection Report - Section 9		6 Month Surveillance						
		Franklin S. Edmonds Elementary School		Three- Year Reinspection IX						
		8025 Thouron Ave, Philadelphia, PA 19150		X AIR/EIE						
		Prepared by: Bernard J. Bryson		X Asbestos Abatement Activity						
		Certification # 0437 Date: 12/31/2018		Bulk Sampling Event						
		Classroom Modernization Project		Interior Renovations in Classrooms 101, 102, 103, 104, 105, 106, 107, 108, 109, 110, 201, 202, 203, 204, 205, 206 & 210						
Floor	Space #	On Site Room Name	Material Description	Confirmed, Assumed, NAD, Non Suspect ACM	Type (Code 1)	Amount of Material	SF LF EA	Condition (Code 2)	Action (Code 3)	Comments/Description/Notes
1	102	Classroom 102	Pipe Insulation 2-6 inch	Confirmed	FRI	70	LF	ND	REM	Metal Jacketing may be Present; Pipe Insulation may travel through wood shelving and/or casework - Demolish shelving/casework to allow for removal of all Pipe Insulation
1	102	Classroom 102	Concrete Ceiling	Non Suspect ACM	x	1056	SF	x	x	
1	102	Classroom 102	Concrete Block Walls	Non Suspect ACM	x	1104	SF	x	x	
1	102	Classroom 102	12" x 12" Floor Tile & Mastic	Confirmed	NF1	1050	SF	ND	REM	Grey; Non-asbestos floor tile with adhered asbestos containing mastic must be treated as ACM; Remove all Floor Tile below Casework; Remove all associated asbestos-containing vinyl cove base; Do not remove remaining mastic from concrete floor substrate
1	102	Classroom 102	Vinyl Cove Base	Confirmed	NF1	100	SF	ND	REM	
1	102	Classroom 102	Blackboard Glue Dots	Assumed	NF1	200	EA	ND	REM	
1	102	Classroom 102	Plaster Ceiling	NAD	x	50	SF	x	x	Coat Closet and Sink Alcove Ceilings are Plaster
1	S16	Hallway/Stairs to Exterior between Classrooms 101 & 102	Cement Floor	Non Suspect ACM	x	150	SF	x	x	
1	S16	Hallway/Stairs to Exterior between Classrooms 101 & 102	Concrete Block Walls	Non Suspect ACM	x	450	SF	x	x	
1	S16	Hallway/Stairs to Exterior between Classrooms 101 & 102	Concrete Ceiling	Non Suspect ACM	x	150	SF	x	x	
1	101	Classroom 101	Pipe Fitting Insulation	Confirmed	FRI	14	EA	ND	REM	
1	101	Classroom 101	Pipe Insulation 2-6 inch	Confirmed	FRI	75	LF	ND	REM	Metal Jacketing may be Present; Pipe Insulation may travel through wood shelving and/or casework - Demolish shelving/casework to allow for removal of all Pipe Insulation
1	101	Classroom 101	Concrete Ceiling	Non Suspect ACM	x	1056	SF	x	x	
1	101	Classroom 101	Concrete Block Walls	Non Suspect ACM	x	1104	SF	x	x	
1	101	Classroom 101	12" x 12" Floor Tile & Mastic	NAD	x	1050	SF	x	REM	Blue; Remove all Floor Tile below Casework; Remove all associated asbestos-containing vinyl cove base; Do not remove remaining mastic from concrete floor substrate
1	101	Classroom 101	Vinyl Cove Base	Confirmed	NF1	100	SF	ND	REM	

		School District of Philadelphia		Survey Type						
		Asbestos Inspection Report - Section 9		6 Month Surveillance						
		Franklin S. Edmonds Elementary School		Three- Year Reinspection IX						
		8025 Thouron Ave, Philadelphia, PA 19150		X AIR/EIE						
		Prepared by: Bernard J. Bryson		X Asbestos Abatement Activity						
		Certification # 0437 Date: 12/31/2018		Bulk Sampling Event						
		Classroom Modernization Project		Interior Renovations in Classrooms 101, 102, 103, 104, 105, 106, 107, 108, 109, 110, 201, 202, 203, 204, 205, 206 & 210						
Floor	Space #	On Site Room Name	Material Description	Confirmed, Assumed, NAD, Non Suspect ACM	Type (Code 1)	Amount of Material	SF LF EA	Condition (Code 2)	Action (Code 3)	Comments/Description/Notes
1	101	Classroom 101	Blackboard Glue Dots	Assumed	NF1	140	EA	ND	REM	
1	101	Classroom 101	Plaster Ceiling	NAD	x	50	SF	x	x	Coat Closet and Sink Alcove Ceilings are Plaster
1	C	Classroom 101 Restroom	Concrete Ceiling	Non Suspect ACM	x	20	SF	x	x	
1	C	Classroom 101 Restroom	Concrete Block Walls	Non Suspect ACM	x	216	SF	x	x	
1	C	Classroom 101 Restroom	Ceramic Tile	Non Suspect ACM	x	1056	SF	x	x	
1	D	Classroom 101 Restroom	Concrete Ceiling	Non Suspect ACM	x	20	SF	x	x	
1	D	Classroom 101 Restroom	Concrete Block Walls	Non Suspect ACM	x	216	SF	x	x	
1	D	Classroom 101 Restroom	Ceramic Tile	Non Suspect ACM	x	20	SF	x	x	
1	101A	Classroom 101 Storage	Concrete Ceiling	Non Suspect ACM	x	72	SF	x	x	
1	101A	Classroom 101 Storage	Concrete Block Walls	Non Suspect ACM	x	432	SF	x	x	
1	101A	Classroom 101 Storage	Ceramic Tile	Non Suspect ACM	x	120	SF	x	x	
1	H17	Hallway at Classroom 101	Ceramic Tile	Non Suspect ACM	x	696	SF	x	x	
1	H17	Hallway at Classroom 101	Concrete Ceiling	Non Suspect ACM	x	120	SF	x	x	
1	H17	Hallway at Classroom 101	Pipe Fitting Insulation	Confirmed	FRI	2	EA	ND	REM	
1	H17	Hallway at Classroom 101	Pipe Insulation 2-6 inch	Confirmed	FRI	6	LF	ND	REM	Metal Jacketing may be Present; Pipe Insulation may travel through wood shelving and/or casework - Demolish shelving/casework to allow for removal of all Pipe Insulation
1	101B	Classroom 101 Hallway Storage	Pipe Fitting Insulation	Confirmed	FRI	4	EA	ND	REM	
1	101B	Classroom 101 Hallway Storage	Pipe Insulation 2-6 inch	Confirmed	FRI	13	LF	ND	REM	Metal Jacketing may be Present; Pipe Insulation may travel through wood shelving and/or casework - Demolish shelving/casework to allow for removal of all Pipe Insulation
1	101B	Classroom 101 Hallway Storage	Concrete Ceiling	Non Suspect ACM	x	70	SF	x	x	
1	101B	Classroom 101 Hallway Storage	Concrete Block Walls	Non Suspect ACM	x	408	SF	x	x	
1	101B	Classroom 101 Hallway Storage	Cement Floor	Non Suspect ACM	x	70	SF	x	x	
1	101E	Storage at Classroom 101	Concrete Ceiling	Non Suspect ACM	x	144	SF	x	x	
1	101E	Storage at Classroom 101	Concrete Block Walls	Non Suspect ACM	x	576	SF	x	x	
1	101E	Storage at Classroom 101	Cement Floor	Non Suspect ACM	x	144	SF	x	x	
1	H15	Main Entrance Hallway	Plaster Ceiling	NAD	x	324	SF	x	x	
1	H15	Main Entrance Hallway	Plaster Walls	NAD	x	972	SF	x	x	
1	H15	Main Entrance Hallway	Blackboard Glue Dots	Assumed	NF1	20	EA	ND	NRN	
2	201	Classroom 201	Concrete Ceiling	Non Suspect ACM	x	1118	SF	x	x	
2	201	Classroom 201	Concrete Block Walls	Non Suspect ACM	x	1656	SF	x	x	

		School District of Philadelphia		Survey Type									
		Asbestos Inspection Report - Section 9		6 Month Surveillance									
		Franklin S. Edmonds Elementary School		Three- Year Reinspection IX									
		8025 Thouron Ave, Philadelphia, PA 19150		<input checked="" type="checkbox"/> AIR/EIE									
		Prepared by: Bernard J. Bryson		<input checked="" type="checkbox"/> Asbestos Abatement Activity									
		Certification # 0437 Date: 12/31/2018		Bulk Sampling Event									
		Classroom Modernization Project		Interior Renovations in Classrooms 101, 102, 103, 104, 105, 106, 107, 108, 109, 110, 201, 202, 203, 204, 205, 206 & 210									
<i>F</i>	<i>l</i>	<i>o</i>	<i>r</i>	<i>Space #</i>	<i>On Site Room Name</i>	<i>Material Description</i>	<i>Confirmed, Assumed, NAD, Non Suspect ACM</i>	<i>Type (Code 1)</i>	<i>Amount of Material</i>	<i>SF LF EA</i>	<i>Condition (Code 2)</i>	<i>Action (Code 3)</i>	<i>Comments/Description/Notes</i>
2				201	Classroom 201	9" x 9" Floor Tile, Cove Base & Mastic	Confirmed	NF1	1150	SF	ND	REM	Remove all Floor Tile below Casework; Remove all associated asbestos-containing vinyl cove base; Do not remove remaining mastic from concrete floor substrate
2				201	Classroom 201	Blackboard Glue Dots	Assumed	NF1	200	SF	ND	REM	
2				201	Classroom 201	Plaster Ceiling	NAD	x	50	SF	x	x	Coat Closet and Sink Alcove Ceilings are Plaster
2				202	Classroom 202	Concrete Ceiling	Non Suspect ACM	x	1118	SF	x	x	
2				202	Classroom 202	Concrete Block Walls	Non Suspect ACM	x	1656	SF	x	x	
2				202	Classroom 202	9" x 9" Floor Tile, Cove Base & Mastic	Confirmed	NF1	1150	SF	ND	REM	Remove all Floor Tile below Casework; Remove all associated asbestos-containing vinyl cove base; Do not remove remaining mastic from concrete floor substrate
2				202	Classroom 202	Blackboard Glue Dots	Assumed	NF1	200	SF	ND	REM	
2				202	Classroom 202	Plaster Ceiling	NAD	x	50	SF	x	x	Coat Closet and Sink Alcove Ceilings are Plaster
2				203	Classroom 203	Concrete Ceiling	Non Suspect ACM	x	1118	SF	x	x	
2				203	Classroom 203	Concrete Block Walls	Non Suspect ACM	x	1656	SF	x	x	
2				203	Classroom 203	9" x 9" Floor Tile, Cove Base & Mastic	Confirmed	NF1	1150	SF	ND	REM	Remove all Floor Tile below Casework; Remove all associated asbestos-containing vinyl cove base; Do not remove remaining mastic from concrete floor substrate
2				203	Classroom 203	Blackboard Glue Dots	Assumed	NF1	200	SF	ND	REM	
2				203	Classroom 203	Plaster Ceiling	NAD	x	50	SF	x	x	Coat Closet and Sink Alcove Ceilings are Plaster
2				204	Classroom 204	Concrete Ceiling	Non Suspect ACM	x	1118	SF	x	x	
2				204	Classroom 204	Concrete Block Walls	Non Suspect ACM	x	1656	SF	x	x	
2				204	Classroom 204	9" x 9" Floor Tile, Cove Base & Mastic	Confirmed	NF1	1150	SF	ND	REM	Remove all Floor Tile below Casework; Remove all associated asbestos-containing vinyl cove base; Do not remove remaining mastic from concrete floor substrate
2				204	Classroom 204	Blackboard Glue Dots	Assumed	NF1	200	SF	ND	REM	
2				204	Classroom 204	Plaster Ceiling	NAD	x	50	SF	x	x	Coat Closet and Sink Alcove Ceilings are Plaster

		School District of Philadelphia		Survey Type							
		Asbestos Inspection Report - Section 9		6 Month Surveillance							
		Franklin S. Edmonds Elementary School		Three- Year Reinspection IX							
		8025 Thouron Ave, Philadelphia, PA 19150		X AIR/EIE							
		Prepared by: Bernard J. Bryson		X Asbestos Abatement Activity							
		Certification # 0437 Date: 12/31/2018		Bulk Sampling Event							
		Classroom Modernization Project		Interior Renovations in Classrooms 101, 102, 103, 104, 105, 106, 107, 108, 109, 110, 201, 202, 203, 204, 205, 206 & 210							
Floor	Space #	On Site Room Name	Material Description	Confirmed, Assumed, NAD, Non Suspect ACM	Type (Code 1)	Amount of Material	SF LF EA	Condition (Code 2)	Action (Code 3)	Comments/Description/Notes	
2	237	Boys Restroom across from Classroom 205	Concrete Ceiling	Non Suspect ACM	x	364	SF	x	x		
2	237	Boys Restroom across from Classroom 205	Concrete Block Walls	Non Suspect ACM	x	987	SF	x	x		
2	237	Boys Restroom across from Classroom 205	Ceramic Tile	Non Suspect ACM	x	364	SF	x	x		
2	238	Girl's Restroom across from Classroom 205	Concrete Ceiling	Non Suspect ACM	x	364	SF	x	x		
2	238	Girl's Restroom across from Classroom 205	Concrete Block Walls	Non Suspect ACM	x	987	SF	x	x		
2	238	Girl's Restroom across from Classroom 205	Ceramic Tile	Non Suspect ACM	x	364	SF	x	x		
2	205	Classroom 205	Concrete Ceiling	Non Suspect ACM	x	1118	SF	x	x		
2	205	Classroom 205	Concrete Block Walls	Non Suspect ACM	x	1656	SF	x	x		
2	205	Classroom 205	9" x 9" Floor Tile, Cove Base & Mastic	Confirmed	NF1	1150	SF	ND	REM	Remove all Floor Tile below Casework; Remove all associated asbestos-containing vinyl cove base; Do not remove remaining mastic from concrete floor substrate	
2	205	Classroom 205	Blackboard Glue Dots	Assumed	NF1	200	SF	ND	REM		
2	205	Classroom 205	Plaster Ceiling	NAD	x	50	SF	x	x	Coat Closet and Sink Alcove Ceilings are Plaster	
2	206	Classroom 206	Concrete Ceiling	Non Suspect ACM	x	1118	SF	x	x		
2	206	Classroom 206	Concrete Block Walls	Non Suspect ACM	x	1656	SF	x	x		
2	206	Classroom 206	9" x 9" Floor Tile, Cove Base & Mastic	Confirmed	NF1	1150	SF	ND	REM	Remove all Floor Tile below Casework; Remove all associated asbestos-containing vinyl cove base; Do not remove remaining mastic from concrete floor substrate	
2	206	Classroom 206	Blackboard Glue Dots	Assumed	NF1	200	SF	ND	REM		
2	206	Classroom 206	Plaster Ceiling	NAD	x	50	SF	x	x	Coat Closet and Sink Alcove Ceilings are Plaster	
2	207	Classroom 207	Concrete Ceiling	Non Suspect ACM	x	1118	SF	x	x		
2	207	Classroom 207	Concrete Block Walls	Non Suspect ACM	x	1656	SF	x	x		
2	207	Classroom 207	9" x 9" Floor Tile & Mastic	Confirmed	NF1	1118	SF	ND	NRN		
2	207	Classroom 207	Blackboard Glue Dots	Assumed	NF1	200	SF	ND	NRN		
2	207	Classroom 207	Plaster Ceiling	NAD	x	50	SF	x	x	Coat Closet and Sink Alcove Ceilings are Plaster	
2	208	Classroom 208	Concrete Ceiling	Non Suspect ACM	x	1118	SF	x	x		
2	208	Classroom 208	Concrete Block Walls	Non Suspect ACM	x	1656	SF	x	x		
2	208	Classroom 208	9" x 9" Floor Tile & Mastic	Confirmed	NF1	1118	SF	ND	NRN		

		School District of Philadelphia		Survey Type						
		Asbestos Inspection Report - Section 9		6 Month Surveillance						
		Franklin S. Edmonds Elementary School		Three- Year Reinspection IX						
		8025 Thouron Ave, Philadelphia, PA 19150		X AIR/EIE						
		Prepared by: Bernard J. Bryson		X Asbestos Abatement Activity						
		Certification # 0437 Date: 12/31/2018		Bulk Sampling Event						
		Classroom Modernization Project		Interior Renovations in Classrooms 101, 102, 103, 104, 105, 106, 107, 108, 109, 110, 201, 202, 203, 204, 205, 206 & 210						
Floor	Space #	On Site Room Name	Material Description	Confirmed, Assumed, NAD, Non Suspect ACM	Type (Code 1)	Amount of Material	SF LF EA	Condition (Code 2)	Action (Code 3)	Comments/Description/Notes
2	208	Classroom 208	Blackboard Glue Dots	Assumed	NF1	200	SF	ND	NRN	
2	208	Classroom 208	Plaster Ceiling	NAD	x	50	SF	x	x	Coat Closet and Sink Alcove Ceilings are Plaster
2	209	Classroom 209	Concrete Ceiling	Non Suspect ACM	x	1118	SF	x	x	
2	209	Classroom 209	Concrete Block Walls	Non Suspect ACM	x	1656	SF	x	x	
2	209	Classroom 209	9" x 9" Floor Tile & Mastic	Confirmed	NF1	1118	SF	ND	NRN	
2	209	Classroom 209	Blackboard Glue Dots	Assumed	NF1	200	SF	ND	NRN	
2	209	Classroom 209	Plaster Ceiling	NAD	x	50	SF	x	x	Coat Closet and Sink Alcove Ceilings are Plaster
2	210	Classroom 210	Concrete Ceiling	Non Suspect ACM	x	1118	SF	x	x	
2	210	Classroom 210	Concrete Block Walls	Non Suspect ACM	x	1656	SF	x	x	
2	210	Classroom 210	9" x 9" Floor Tile, Cove Base & Mastic	Confirmed	NF1	1150	SF	ND	REM	Remove all Floor Tile below Casework; Remove all associated asbestos-containing vinyl cove base; Do not remove remaining mastic from concrete floor substrate
2	210	Classroom 210	Blackboard Glue Dots	Assumed	NF1	200	SF	ND	REM	
2	210	Classroom 210	Plaster Ceiling	NAD	x	50	SF	x	x	Coat Closet and Sink Alcove Ceilings are Plaster
2	211	Classroom 211	Concrete Ceiling	Non Suspect ACM	x	1118	SF	x	x	
2	211	Classroom 211	Concrete Block Walls	Non Suspect ACM	x	1656	SF	x	x	
2	211	Classroom 211	9" x 9" Floor Tile & Mastic	Confirmed	NF1	1118	SF	ND	NRN	
2	211	Classroom 211	Blackboard Glue Dots	Assumed	NF1	60	EA	ND	NRN	
2	211	Classroom 211	Plaster Ceiling	NAD	x	50	SF	x	x	Coat Closet and Sink Alcove Ceilings are Plaster
2	233	Teacher Lounge next to Classroom 211	Concrete Ceiling	Non Suspect ACM	x	375	SF	x	x	
2	233	Teacher Lounge next to Classroom 211	Concrete Block Walls	Non Suspect ACM	x	1125	SF	x	x	
2	233	Teacher Lounge next to Classroom 211	9" x 9" Floor Tile & Mastic	Confirmed	NF1	375	SF	ND	NRN	
2	233	Teacher Lounge next to Classroom 211	Blackboard Glue Dots	Assumed	NF1	200	SF	ND	NRN	
2	233B	Teacher's Lounge Restroom next to Classroom 211	Concrete Ceiling	Non Suspect ACM	x	30	SF	x	x	
2	233B	Teacher's Lounge Restroom next to Classroom 211	Concrete Block Walls	Non Suspect ACM	x	264	SF	x	x	
2	233B	Teacher's Lounge Restroom next to Classroom 211	Ceramic Floor Tile	Non Suspect ACM	x	30	SF	x	x	
2	233B	Teacher's Lounge Restroom next to Classroom 211	Vibration Damper Cloth	Assumed	NF2	1	SF	ND	NRN	Bathroom exhaust fan - white cloth VDC
2	233A	Storage Closet inside Teacher's Lounge 217A next to Classroom 217	x	x	x	x	x	x	x	
2	H25	Hallway from Classrooms 201-211	Concrete Ceiling	Non Suspect ACM	x	2385	SF	x	x	
2	H25	Hallway from Classrooms 201-211	Concrete Block Walls	Non Suspect ACM	x	6576	SF	x	x	

		School District of Philadelphia		Survey Type						
		Asbestos Inspection Report - Section 9		6 Month Surveillance						
		Franklin S. Edmonds Elementary School		Three- Year Reinspection IX						
		8025 Thouron Ave, Philadelphia, PA 19150		X AIR/EIE						
		Prepared by: Bernard J. Bryson		X Asbestos Abatement Activity						
		Certification # 0437 Date: 12/31/2018		Bulk Sampling Event						
		Classroom Modernization Project		Interior Renovations in Classrooms 101, 102, 103, 104, 105, 106, 107, 108, 109, 110, 201, 202, 203, 204, 205, 206 & 210						
Fl o o r	Space #	On Site Room Name	Material Description	Confirmed, Assumed, NAD, Non Suspect ACM	Type (Code 1)	Amount of Material	SF LF EA	Condition (Code 2)	Action (Code 3)	Comments/Description/Notes
2	H25	Hallway from Classrooms 201-211	9" x 9" Floor Tile & Mastic	Confirmed	NF1	2385	SF	ND	NRN	
2	H25	Hallway from Classrooms 201-211	Vinyl Cove Base	Confirmed	NF1	250	SF	ND	NRN	
2	H25	Hallway from Classrooms 201-211	12" x 12" Floor Tile & Mastic	Assumed	NF1	125	SF	ND	NRN	
2	H25	Hallway from Classrooms 201-211	Blackboard Glue Dots	Assumed	NF1	20	EA	ND	NRN	
2	H23	Hallway from Classrooms 213 - 219	9" x 9" Floor Tile & Mastic	Confirmed	NF1	1932	SF	ND	NRN	
2	H23	Hallway from Classrooms 213 - 219	Vinyl Cove Base	Confirmed	NF1	200	SF	ND	NRN	
2	H23	Hallway from Classrooms 213 - 219	Concrete Block Walls	Non Suspect ACM	x	6000	SF	x	x	
2	H23	Hallway from Classrooms 213 - 219	Concrete Ceiling	Non Suspect ACM	x	1932	SF	x	x	
2	213	Classroom 213	Concrete Ceiling	Non Suspect ACM	x	1118	SF	x	x	
2	213	Classroom 213	Concrete Block Walls	Non Suspect ACM	x	1656	SF	x	x	
2	213	Classroom 213	9" x 9" Floor Tile & Mastic	Confirmed	NF1	1118	SF	ND	NRN	
2	213	Classroom 213	Blackboard Glue Dots	Assumed	NF1	200	SF	ND	NRN	
2	213	Classroom 213	Plaster Ceiling	NAD	x	50	SF	x	x	Coat Closet and Sink Alcove Ceilings are Plaster
2	215	Classroom 215	Concrete Ceiling	Non Suspect ACM	x	1118	SF	x	x	
2	215	Classroom 215	Concrete Block Walls	Non Suspect ACM	x	1656	SF	x	x	
2	215	Classroom 215	9" x 9" Floor Tile & Mastic	Confirmed	NF1	1118	SF	ND	NRN	
2	215	Classroom 215	Blackboard Glue Dots	Assumed	NF1	200	SF	ND	NRN	
2	215	Classroom 215	Plaster Ceiling	NAD	x	50	SF	x	x	Coat Closet and Sink Alcove Ceilings are Plaster
2	217	Classroom 217	Concrete Ceiling	Non Suspect ACM	x	1118	SF	x	x	
2	217	Classroom 217	Concrete Block Walls	Non Suspect ACM	x	1656	SF	x	x	
2	217	Classroom 217	9" x 9" Floor Tile & Mastic	Confirmed	NF1	1118	SF	ND	NRN	
2	217	Classroom 217	Blackboard Glue Dots	Assumed	NF1	200	SF	ND	NRN	
2	217	Classroom 217	Plaster Ceiling	NAD	x	50	SF	x	x	Coat Closet and Sink Alcove Ceilings are Plaster
2	220	Teacher's Lounge 217A next to Classroom 217	9" x 9" Floor Tile & Mastic	Confirmed	NF1	375	SF	ND	NRN	
2	220	Teacher's Lounge 217A next to Classroom 217	Concrete Block Walls	Non Suspect ACM	x	1125	SF	x	x	
2	220	Teacher's Lounge 217A next to Classroom 217	Concrete Ceiling	Non Suspect ACM	x	375	SF	x	x	
2	220A	Storage Closet inside Teacher's Lounge 217A next to Classroom 217	9" x 9" Floor Tile & Mastic	Confirmed	NF1	25	SF	ND	NRN	
2	220A	Storage Closet inside Teacher's Lounge 217A next to Classroom 217	Concrete Block Walls	Non Suspect ACM	x	75	SF	x	x	
2	220A	Storage Closet inside Teacher's Lounge 217A next to Classroom 217	Concrete Ceiling	Non Suspect ACM	x	25	SF	x	x	
2	220B	Staff Restroom inside Teacher's Lounge 217A next to Classroom 217	Ceramic Floor Tile	Non Suspect ACM	x	36	SF	x	x	

		School District of Philadelphia		Survey Type							
		Asbestos Inspection Report - Section 9		6 Month Surveillance							
		Franklin S. Edmonds Elementary School		Three- Year Reinspection IX							
		8025 Thouron Ave, Philadelphia, PA 19150		X AIR/EIE							
		Prepared by: Bernard J. Bryson		X Asbestos Abatement Activity							
		Certification # 0437 Date: 12/31/2018		Bulk Sampling Event							
		Classroom Modernization Project		Interior Renovations in Classrooms 101, 102, 103, 104, 105, 106, 107, 108, 109, 110, 201, 202, 203, 204, 205, 206 & 210							
Floor	Space #	On Site Room Name	Material Description	Confirmed, Assumed, NAD, Non Suspect ACM	Type (Code 1)	Amount of Material	SF LFEA	Condition (Code 2)	Action (Code 3)	Comments/Description/Notes	
2	220B	Staff Restroom inside Teacher's Lounge 217A next to Classroom 217	Concrete Block Walls	Non Suspect ACM	x	100	SF	x	x		
2	220B	Staff Restroom inside Teacher's Lounge 217A next to Classroom 217	Concrete Ceiling	Non Suspect ACM	x	36	SF	x	x		
2	223	Boys Restroom across from Classroom 217	Concrete Ceiling	Non Suspect ACM	x	364	SF	x	x		
2	223	Boys Restroom across from Classroom 217	Concrete Block Walls	Non Suspect ACM	x	987	SF	x	x		
2	223	Boys Restroom across from Classroom 217	Ceramic Tile	Non Suspect ACM	x	364	SF	x	x		
2	221	Hallway Storage Room "H2" next to Boys Restroom across from Classroom 217	9" x 9" Floor Tile & Mastic	Confirmed	NF1	150	SF	ND	NRN		
2	221	Hallway Storage Room "H2" next to Boys Restroom across from Classroom 217	Concrete Block Walls	Non Suspect ACM	x	450	SF	x	x		
2	221	Hallway Storage Room "H2" next to Boys Restroom across from Classroom 217	Concrete Ceiling	Non Suspect ACM	x	150	SF	x	x		
2	224	Girl's Restroom across from Classroom 217	Concrete Ceiling	Non Suspect ACM	x	364	SF	x	x		
2	224	Girl's Restroom across from Classroom 217	Concrete Block Walls	Non Suspect ACM	x	987	SF	x	x		
2	224	Girl's Restroom across from Classroom 217	Ceramic Tile	Non Suspect ACM	x	364	SF	x	x		
2	214	IMC (Library)	Carpet	Non Suspect ACM	x	1118	SF	x	x		
2	214	IMC (Library)	Concrete Ceiling	Non Suspect ACM	x	1118	SF	x	x		
2	214	IMC (Library)	Concrete Block Walls	Non Suspect ACM	x	1656	SF	x	x		
2	214	IMC (Library)	Blackboard Glue Dots	Assumed	NF1	20	EA	ND	NRN		
2	214	IMC (Library)	Plaster Ceiling	NAD	x	50	SF	x	x	Coat Closet and Sink Alcove Ceilings are Plaster	
2	216	IMC (Library)	Carpet	Non Suspect ACM	x	1118	SF	x	x		
2	216	IMC (Library)	Concrete Ceiling	Non Suspect ACM	x	1118	SF	x	x		
2	216	IMC (Library)	Concrete Block Walls	Non Suspect ACM	x	1656	SF	x	x		
2	216	IMC (Library)	Blackboard Glue Dots	Assumed	NF1	20	EA	ND	NRN		
2	216	IMC (Library)	Plaster Ceiling	NAD	x	50	SF	x	x	Coat Closet and Sink Alcove Ceilings are Plaster - 15 SF Plaster Ceiling Damage	
2	226	Storage in Hallway across from Classroom 213 (2 over from IMC)	Concrete Ceiling	Non Suspect ACM	x	154	SF	x	x		
2	226	Storage in Hallway across from Classroom 213 (2 over from IMC)	Concrete Block Walls	Non Suspect ACM	x	1656	SF	x	x		
2	226	Storage in Hallway across from Classroom 213 (2 over from IMC)	9" x 9" Floor Tile & Mastic	Confirmed	NF1	154	SF	ND	NRN		
2	213A	Storage in Hallway at IMC (Back Room)	Concrete Ceiling	Non Suspect ACM	x	169	SF	x	x		

		School District of Philadelphia		Survey Type						
		Asbestos Inspection Report - Section 9		6 Month Surveillance						
		Franklin S. Edmonds Elementary School		Three- Year Reinspection IX						
		8025 Thouron Ave, Philadelphia, PA 19150		X AIR/EIE						
		Prepared by: Bernard J. Bryson		X Asbestos Abatement Activity						
		Certification # 0437 Date: 12/31/2018		Bulk Sampling Event						
		Classroom Modernization Project		Interior Renovations in Classrooms 101, 102, 103, 104, 105, 106, 107, 108, 109, 110, 201, 202, 203, 204, 205, 206 & 210						
Fl o o r	Space #	On Site Room Name	Material Description	Confirmed, Assumed, NAD, Non Suspect ACM	Type (Code 1)	Amount of Material	SF LF EA	Condition (Code 2)	Action (Code 3)	Comments/Description/Notes
2	229	Gym Fan Room next to Stairwell adjacent to Classroom 213	Cement Floor	Non Suspect ACM	x	375	SF	x	x	
2	229	Gym Fan Room next to Stairwell adjacent to Classroom 213	Concrete Block Walls	Non Suspect ACM	x	1125	SF	x	x	
2	229	Gym Fan Room next to Stairwell adjacent to Classroom 213	Concrete Ceiling	Non Suspect ACM	x	375	SF	x	x	
2	229	Gym Fan Room next to Stairwell adjacent to Classroom 213	Vibration Damper Cloth	Assumed	NF2	10	SF	ND	NRN	Gymnasium Fan Unit - white cloth VDC
2	230	Fan Room in Hallway next to Gym Fan Room	Cement Floor	Non Suspect ACM	x	375	SF	x	x	
2	230	Fan Room in Hallway next to Gym Fan Room	Concrete Block Walls	Non Suspect ACM	x	1125	SF	x	x	
2	230	Fan Room in Hallway next to Gym Fan Room	Concrete Ceiling	Non Suspect ACM	x	375	SF	x	x	
2	230	Fan Room in Hallway next to Gym Fan Room	Vibration Damper Cloth	Assumed	NF2	20	SF	ND	NRN	
2	S23	Stairwell next to Classroom 213	Cement Floor	Non Suspect ACM	x	375	SF	x	x	
2	S23	Stairwell next to Classroom 213	Concrete Block Walls	Non Suspect ACM	x	1125	SF	x	x	CMU Block Walls with Glazing
2	S23	Stairwell next to Classroom 213	Concrete Ceiling	Non Suspect ACM	x	175	SF	x	x	
2	S23	Stairwell next to Classroom 213	Metal Ceiling	Non Suspect ACM	x	200	SF	x	x	
2	S22	Stairwell next to Classroom 218	Cement Floor	Non Suspect ACM	x	375	SF	x	x	
2	S22	Stairwell next to Classroom 218	Concrete Block Walls	Non Suspect ACM	x	1125	SF	x	x	CMU Block Walls with Glazing
2	S22	Stairwell next to Classroom 218	Concrete Ceiling	Non Suspect ACM	x	175	SF	x	x	
2	S22	Stairwell next to Classroom 218	Metal Ceiling	Non Suspect ACM	x	200	SF	x	x	
2	S24	Stairwell next to Classroom 210	Cement Floor	Non Suspect ACM	x	375	SF	x	x	
2	S24	Stairwell next to Classroom 210	Concrete Block Walls	Non Suspect ACM	x	1125	SF	x	x	CMU Block Walls with Glazing
2	S24	Stairwell next to Classroom 210	Concrete Ceiling	Non Suspect ACM	x	375	SF	x	x	
2	S25	Stairwell between Classrooms 202 & 204	Cement Floor	Non Suspect ACM	x	375	SF	x	x	
2	S25	Stairwell between Classrooms 202 & 204	Concrete Block Walls	Non Suspect ACM	x	1125	SF	x	x	CMU Block Walls with Glazing
2	S25	Stairwell between Classrooms 202 & 204	Concrete Ceiling	Non Suspect ACM	x	375	SF	x	x	
3	301	3rd Floor Room up Stairwell next to Classroom 213	Cement Floor	Non Suspect ACM	x	600	SF	x	x	
3	301	3rd Floor Room up Stairwell next to Classroom 213	Concrete Block Walls	Non Suspect ACM	x	1500	SF	x	x	
3	301	3rd Floor Room up Stairwell next to Classroom 213	Concrete Ceiling	Non Suspect ACM	x	600	SF	x	x	
3	301	3rd Floor Room up Stairwell next to Classroom 213	Vibration Damper Cloth	Assumed	NF2	20	SF	ND	NRN	
2	H24	Hallway from Classrooms 213-211	Concrete Ceiling	Non Suspect ACM	x	630	SF	x	x	
2	H24	Hallway from Classrooms 213-211	Concrete Block Walls	Non Suspect ACM	x	216	SF	x	x	
2	H24	Hallway from Classrooms 213-211	9" x 9" Floor Tile & Mastic	Confirmed	NF1	630	SF	ND	NRN	
2	H24	Hallway from Classrooms 213-211	Vinyl Cove Base	Confirmed	NF1	600	SF	ND	NRN	



Page 28 of 29

F.S. Edmonds Elementary School – Classroom Modernization Project

Project No. 010-4398

12. List all locations inspected that do **NOT** have asbestos containing material present: *Refer to Section 9*

13. List all materials assumed to be Asbestos Containing Materials that will not be disturbed by the Renovation/Demolition Activity. Note: If assumed materials will be impacted by the work, request a sampling strategy that meets OEMS approval. **(Bulk sampling data also obtained in the F.S. Edmonds School’s AHERA Management Plan)**

ASSUMED MATERIAL & LOCATION			
12” x 12” floor tile & mastic throughout the building (confirmed non-asbestos in Classrooms 101, 105 and 107)	Fire Doors (assumed asbestos-containing interior packing)	Glue dot adhesive behind blackboards and tack boards	Interior/Exterior Caulks (expansion seam, door, etc.)
Sink undercoat Mastic associated with Stainless Steel Sinks	Radiator Insulation behind Recessed Radiators in the Auditorium and the Main Entrance Foyer	Transite Walls in Classroom 103 (Storage Closet towards Classroom 101)	Vibration Damper Cloth associated with Bathroom Exhaust Fans and Air Handling Units throughout the building
Roofing (field & flashing)	Interior/Exterior Window Glazing		

Signature of Certified Asbestos Investigator:

Date:

12/31/2018

Signature of Building Owner:

Date:



Page 29 of 29

F.S. Edmonds Elementary School – Classroom Modernization Project

Project No. 010-4398

14. List all homogeneous materials present in this school (Only Positive or Negative Sampled Materials can be listed in box 14 below): **(Bulk sampling data also obtained in the F.S. Edmonds School’s AHERA Mgmt. Plan)**

ASBESTOS CONTAINING MATERIALS	NON-ASBESTOS MATERIALS
9" X 9" Floor Tile and Mastic Throughout the Building	Concrete Floors and Ceilings, Brick Walls, Concrete Block Walls, Ceramic Tile Floors and Walls
Vinyl Cove Base Throughout the Building (installed along the base of the interior walls where the walls meet the floors)	Fiberglass Pipe Insulation Throughout the Building
Mastic associated with 12" X 12" Floor Tile in Classroom 102 (Non-asbestos floor tile with adhered asbestos containing mastic must be treated as ACM)	12" X 12" Floor Tile and Mastic in Classrooms 101, 105 and 107
2-6-inch Pipe Insulation Throughout the Building	Black Slate Window Sills Throughout the Building
>6-inch Pipe Insulation Throughout the Building	Boiler Door Insulation, Boiler Rope between Sections and Boiler Gaskets (Note: All 3 Sectional Boilers were installed in 2016)
	Boiler Sections, Metal Breeching, Piping, etc. in the Larger Storage behind the Boiler Room (all metal components are clean and free of ACM)
Pipe Fitting Insulation Throughout the Building	Unit-Ventilators (No Heat Shields or Pipe Insulation Identified in the Unit-Ventilators Inspected)
Plaster walls and Textured Plaster Ceiling in the Auditorium	Smooth Plaster Walls and Ceilings throughout building

15. Caution labels affixed to all ACM ? Yes No

All contractors' employees involved in the demolition or renovation activity must receive a copy or have access to this Asbestos Inspection Report.

Signature of Certified Asbestos Investigator:

Date:

Signature of Building Owner:

Date:

12/31/2018