



City of Philadelphia - Department of Public Health  
 Air Management Services, 2nd Fl. Asbestos Control Unit  
 321 University Ave. Philadelphia, PA 19104

Office Use Only

Date Received L&I:

Date Received AMS:

Date Inspected

Inspector No.

# Asbestos Inspection Report

1. Name of Building / Property: \_\_\_\_\_ Address \_\_\_\_\_

2. Name of Building / Property Owner: \_\_\_\_\_ Address \_\_\_\_\_ Phone No. \_\_\_\_\_

3. Name of Philadelphia Certified Investigator: \_\_\_\_\_ Certification No. \_\_\_\_\_ Contact Information / Email / Phone No. \_\_\_\_\_  
 L&I Commercial Activity No. (Former Business Privilege License No.) \_\_\_\_\_ Business Tax ID No. \_\_\_\_\_

4. Name of Philadelphia Licensed Laboratory: \_\_\_\_\_ License No. \_\_\_\_\_ Phone No. \_\_\_\_\_

5. Scope of Work: (Insert or attach a complete description of the portion of the subject property inspected and the anticipated work that will result in the disturbance of the identified Asbestos Containing Materials (ACMs) (e.g. demolition, asbestos abatement, and / or renovation activities.)

6.  Property has been declared to be in imminent danger (ID) of failure or collapse by the City of Philadelphia Department of Licenses & Inspections. Attached is a copy of the L&I Notice of Violation declaring the property I.D. **\*\*Note: INVESTIGATOR MUST BE ON SITE DURING DEMOLITION!**

7. (ACMs) identified?  Yes (List Below)  No (explain)

8. Suspected ACM's sampled?  Yes (attached are copies of the laboratory chain of custody and bulk sample results.)  No (Why?)

9. List all identified ACM's located in the planned renovation/demolition areas. Damaged ACM must be listed and then repaired or removed prior to renovation. You (Investigator) must label all ACM that may be left in the work area. (Attached are add'tl sheets)

Location	Description	Type (Code 1)	Amount		Condition (Code 2)	Action (Code 3)
			Square	Linear		

**Code 1**

FRI - Friable  
 NF1 - Non-Friable, Cat. 1  
 NF2 - Non-Friable, Cat. 2

**Code 2**

DD - Deteriorated or Delaminated  
 ND - Non-Damaged

**Code 3**

REM - Removal necessary prior to Demo/Reno  
 NRN - No removal necessary, label ACM  
 REP - Repair & Label ACM, removal not necessary

10. I hereby certify that the foregoing statements are true and the information contained in this report is true. This certification is made subject to the penalties set forth in 18 PA. C.S. S4904 relating to unsworn falsification to authorities. Furthermore I certify that the inspection, sampling, and labeling requirements of section X of the Asbestos Control Regulation (ACR) have been met. The building owner has been notified of the ACR requirements and given a copy of this report. If the inspection has revealed ACM which will be disturbed by the proposed work or if it has revealed ACM in bad condition, the building owner has been notified to remove or repair the ACM in accordance with the ACR prior to renovation or demolition activity.

11. Signature of Certified Asbestos Investigator:  Date: \_\_\_\_\_ Signature of Building Owner: \_\_\_\_\_ Date: \_\_\_\_\_

		School District of Philadelphia		Survey Type						
		Asbestos Inspection Report - Section 9		6 Month Surveillance						
		William C. Bryant Promise Academy		Three- Year Reinspection IX						
		(Pre-K-8; ULCS 1230) Year Built: 1903		X AIR/EIE						
		6001 Cedar Avenue, Philadelphia, PA 19143		Asbestos Abatement Activity						
		Prepared by: Bernard J. Bryson		Bulk Sampling Event						
		Certification # 0437 Date: 2/04/2019		Interior Renovations in Existing Classrooms 101, 102, 103, 104, 105, 106, 107, 108, 113, 114, 202, 203, 204, 205, 206, 207, 208 and 209						
		Classroom Modernization Project								
F l o o r	Space #	On Site Room Name	Material Description	Confirmed, Assumed, NAD, Non Suspect ACM	Type (Code 1)	Amount of Material	SF LF EA	Condition (Code 2)	Action (Code 3)	Comments/Description/Notes
-	-	Throughout Classrooms 101, 102, 103, 105, 106, 107, 108, 113, 114, 204, 206, 207, 208 and 209	Wood Entry Doors	Non Suspect ACM	x	Q/U	EA	x	x	
-	-	Throughout Classrooms 101, 102, 103, 104, 105, 106, 107, 108, 113, 114, 202, 203, 204, 205, 206, 207, 208 and 209	Wood Closet and Restroom Doors	Non Suspect ACM	x	Q/U	EA	x	x	
1	100	Copier Room in Principal's Office	Fiberglass Pipe Insulation	Non Suspect ACM	x	16	LF	x	x	
1	100	Copier Room in Principal's Office	Plaster Ceiling	NAD	x	140	SF	x	x	
1	100	Copier Room in Principal's Office	Plaster Walls	NAD	x	600	SF	x	x	
1	100	Copier Room in Principal's Office	12" x 12" Floor Tile and Mastic	Assumed	NF1	70	SF	ND	NRN	
1	100	Copier Room in Principal's Office	12" x 12" Floor Tile and Mastic	Assumed	NF1	70	SF	ND	NRN	
1	100A	Principal's Office	Fiberglass Pipe Insulation	Non Suspect ACM	x	16	LF	x	x	
1	100A	Principal's Office	Plaster Ceiling	NAD	x	195	SF	x	x	
1	100A	Principal's Office	Plaster Walls	NAD	x	700	SF	x	x	
1	100A	Principal's Office	12" x 12" Floor Tile and Mastic	Assumed	NF1	100	SF	ND	NRN	
1	100A	Principal's Office	12" x 12" Floor Tile and Mastic	Assumed	NF1	95	SF	ND	NRN	
1	100B	Vice Principal's Office	Fiberglass Pipe Fitting Insulation	Non Suspect ACM	x	7	EA	x	x	
1	100B	Vice Principal's Office	Fiberglass Pipe Insulation	Non Suspect ACM	x	60	LF	x	x	
1	100B	Vice Principal's Office	Plaster Ceiling	NAD	x	144	SF	x	x	
1	100B	Vice Principal's Office	Plaster Walls	NAD	x	600	SF	x	x	
1	100B	Vice Principal's Office	Cement Floor	Non Suspect ACM	x	144	SF	x	x	
1	100C	Principal's Office Restroom	Fiberglass Pipe Fitting Insulation	Non Suspect ACM	x	4	LF	x	x	
1	100C	Principal's Office Restroom	Fiberglass Pipe Insulation	Non Suspect ACM	x	17	LF	x	x	
1	100C	Principal's Office Restroom	Plaster Ceiling	NAD	x	35	SF	x	x	
1	100C	Principal's Office Restroom	Plaster Walls	NAD	x	150	SF	x	x	
1	100C	Principal's Office Restroom	Ceramic Tile Floors	Non Suspect ACM	x	35	SF	x	x	
1	100F	Stairwell B by Main Office	Ceiling Tile 2' x 4'	NAD	x	200	SF	x	x	Sampled NAD in original Mgmt. Plan
1	100F	Stairwell B by Main Office	Plaster Ceiling	NAD	x	200	SF	x	x	
1	100F	Stairwell B by Main Office	Plaster Walls	NAD	x	540	SF	x	x	
1	100F	Stairwell B by Main Office	Cement Floor	Non Suspect ACM	x	100	SF	x	x	
1	100G	Restroom outside Principal's Office	Ceiling Tile 2' x 4'	NAD	x	20	SF	x	x	Sampled NAD in original Mgmt. Plan
1	100G	Restroom outside Principal's Office	Plaster Ceiling	NAD	x	20	SF	x	x	
1	100G	Restroom outside Principal's Office	Plaster Walls	NAD	x	200	SF	x	x	

		School District of Philadelphia		Survey Type							
		Asbestos Inspection Report - Section 9		_____ 6 Month Surveillance							
		William C. Bryant Promise Academy		_____ Three- Year Reinspection IX							
		(Pre-K-8; ULCS 1230) Year Built: 1903		___X___ AIR/EIE							
		6001 Cedar Avenue, Philadelphia, PA 19143		_____ Asbestos Abatement Activity							
		Prepared by: Bernard J. Bryson		_____ Bulk Sampling Event							
		Certification # 0437 Date: 2/04/2019		<b>Interior Renovations in Existing Classrooms 101, 102, 103, 104, 105, 106, 107, 108, 113, 114, 202, 203, 204, 205, 206, 207, 208 and 209</b>							
		Classroom Modernization Project									
F l o o r	Space #	On Site Room Name	Material Description	Confirmed, Assumed, NAD, Non Suspect ACM	Type (Code 1)	Amount of Material	SF LF EA	Condition (Code 2)	Action (Code 3)	Comments/Description/Notes	
	1	100G	Restroom outside Principal's Office	12" x 12" Floor Tile and Mastic	Assumed	NF1	20	SF	ND	NRN	
	1	101	Classroom 101	Fiberglass Pipe Insulation	Non Suspect ACM	x	48	LF	x	x	
	1	101	Classroom 101	Plaster Ceiling	NAD	x	1271	SF	x	x	
	1	101	Classroom 101	Plaster Walls	NAD	x	1728	SF	x	x	
	1	101	Classroom 101	Wood Floor	Non Suspect ACM	x	1271	SF	x	x	
	1	101	Classroom 101	Blackboard Glue Dots	Assumed	NF1	100	SF	ND	NRN	
	1	101A	Storage 101 Restroom	Fiberglass Pipe Insulation	Non Suspect ACM	x	18	LF	x	x	
	1	101A	Storage 101 Restroom	Plastic and Metal Stall Partitions	Non Suspect ACM	x	x	x	x	x	
	1	101A	Storage 101 Restroom	Plaster Ceiling	NAD	x	56	SF	x	x	
	1	101A	Storage 101 Restroom	Plaster Walls	NAD	x	360	SF	x	x	
	1	101A	Storage 101 Restroom	12" x 12" Floor Tile and Mastic	NAD	x	60	SF	x	x	12" x 12" Beige Floor Tile, Mastic and Concrete Floor Sampled NAD
	1	101B	Storage 101 Storage Room	Plaster Ceiling	NAD	x	64	SF	x	x	
	1	101B	Storage 101 Storage Room	Plaster Walls	NAD	x	384	SF	x	x	
	1	101B	Storage 101 Storage Room	Wood Floor	Non Suspect ACM	x	64	SF	x	x	
	1	102	Classroom 102	Fiberglass Pipe Insulation	Non Suspect ACM	x	32	LF	x	x	
	1	102	Classroom 102	Plaster Ceiling	NAD	x	690	SF	x	x	
	1	102	Classroom 102	Plaster Walls	NAD	x	1272	SF	x	x	
	1	102	Classroom 102	Wood Floor	Non Suspect ACM	x	690	SF	x	x	
	1	102	Classroom 102	Blackboard Glue Dots	Assumed	NF1	100	SF	ND	NRN	
	1	102A	Classroom 102 Storage	Plaster Ceiling	NAD	x	105	SF	x	x	
	1	102A	Classroom 102 Storage	Plaster Walls	NAD	x	550	SF	x	x	
	1	102A	Classroom 102 Storage	Wood Floor	Non Suspect ACM	x	105	SF	x	x	
	1	102B	Classroom 102 Restroom	Fiberglass Pipe Fitting Insulation	Non Suspect ACM	x	4	EA	x	x	
	1	102B	Classroom 102 Restroom	Fiberglass Pipe Insulation	Non Suspect ACM	x	2	LF	x	x	
	1	102B	Classroom 102 Restroom	Plastic and Metal Stall Partitions	Non Suspect ACM	x	x	x	x	x	
	1	102B	Classroom 102 Restroom	Plaster Ceiling	NAD	x	55	SF	x	x	
	1	102B	Classroom 102 Restroom	Plaster Walls	NAD	x	350	SF	x	x	
	1	102B	Classroom 102 Restroom	12" x 12" Floor Tile and Mastic	NAD	x	60	SF	x	x	12" x 12" Blue/Grey Floor Tile and Mastic Sampled NAD
	1	102C	Classroom 102 Storage	Plaster Ceiling	NAD	x	45	SF	x	x	
	1	102C	Classroom 102 Storage	Plaster Walls	NAD	x	300	SF	x	x	
	1	102C	Classroom 102 Storage	Wood Floor	Non Suspect ACM	x	45	SF	x	x	
	1	103	Classroom 103	Fiberglass Pipe Insulation	Non Suspect ACM	x	32	LF	x	x	
	1	103	Classroom 103	Plaster Ceiling	NAD	x	750	SF	x	x	
	1	103	Classroom 103	Plaster Walls	NAD	x	1300	SF	x	x	
	1	103	Classroom 103	Wood Floor	Non Suspect ACM	x	750	SF	x	x	

		School District of Philadelphia		Survey Type						
		Asbestos Inspection Report - Section 9		6 Month Surveillance						
		William C. Bryant Promise Academy		Three- Year Reinspection IX						
		(Pre-K-8; ULCS 1230) Year Built: 1903		X AIR/EIE						
		6001 Cedar Avenue, Philadelphia, PA 19143		Asbestos Abatement Activity						
		Prepared by: Bernard J. Bryson		Bulk Sampling Event						
		Certification # 0437 Date: 2/04/2019		Interior Renovations in Existing Classrooms 101, 102, 103, 104, 105, 106, 107, 108, 113, 114, 202, 203, 204, 205, 206, 207, 208 and 209						
		Classroom Modernization Project								
F l o o r	Space #	On Site Room Name	Material Description	Confirmed, Assumed, NAD, Non Suspect ACM	Type (Code 1)	Amount of Material	SF LF EA	Condition (Code 2)	Action (Code 3)	Comments/Description/Notes
1	103	Classroom 103	Blackboard Glue Dots	Assumed	NF1	100	SF	ND	NRN	
1	103A	Classroom 103 Restroom	Fiberglass Pipe Fitting Insulation	Non Suspect ACM	x	4	EA	x	x	
1	103A	Classroom 103 Restroom	Plastic and Metal Stall Partitions	Non Suspect ACM	x	x	x	x	x	
1	103A	Classroom 103 Restroom	Plaster Ceiling	NAD	x	60	SF	x	x	
1	103A	Classroom 103 Restroom	Plaster Walls	NAD	x	300	SF	x	x	
1	103A	Classroom 103 Restroom	12" x 12" Floor Tile and Mastic	NAD	x	60	SF	x	x	12" x 12" Beige Floor Tile and Mastic Sampled NAD
1	103A	Classroom 103 Restroom	Vibration Damper Cloth	Assumed	NF2	3	SF	ND	NRN	
1	103B	Classroom 103 Storage	Plaster Ceiling	NAD	x	48	SF	x	x	
1	103B	Classroom 103 Storage	Plaster Walls	NAD	x	300	SF	x	x	
1	103B	Classroom 103 Storage	Wood Floor	Non Suspect ACM	x	48	SF	x	x	
1	104	Classroom 104	Wood Entry Fire Door	Assumed	NF2	1	EA	ND	REM	Replacement to the Original Door - Laminated Wood Exterior - Remove as per demolition note 8 on drawing D1.1 - door will require interior core investigations by the Asbestos Project Inspector prior to the performance of unhinging and disposal
1	104	Classroom 104	Fiberglass Pipe Insulation	Non Suspect ACM	x	16	LF	x	x	
1	104	Classroom 104	Plaster Ceiling	NAD	x	750	SF	x	x	
1	104	Classroom 104	Plaster Walls	NAD	x	1300	SF	x	x	
1	104	Classroom 104	Wood Floor	Non Suspect ACM	x	750	SF	x	x	
1	104	Classroom 104	Blackboard Glue Dots	Assumed	NF1	100	SF	ND	NRN	
1	104A	Classroom 104 Restroom	Plastic and Metal Stall Partitions	Non Suspect ACM	x	x	x	x	x	
1	104A	Classroom 104 Restroom	Plaster Ceiling	NAD	x	48	SF	x	x	
1	104A	Classroom 104 Restroom	Plaster Walls	NAD	x	300	SF	x	x	
1	104A	Classroom 104 Restroom	12" x 12" Floor Tile and Mastic	NAD	x	30	SF	x	x	12" x 12" Beige Floor Tile and Mastic Sampled NAD
1	104B	Classroom 104 Restroom	Fiberglass Pipe Insulation	Non Suspect ACM	x	12	LF	x	x	
1	104B	Classroom 104 Storage	Plaster Ceiling	NAD	x	750	SF	x	x	
1	104B	Classroom 104 Storage	Plaster Walls	NAD	x	1300	SF	x	x	
1	104B	Classroom 104 Storage	Wood Floor	Non Suspect ACM	x	750	SF	x	x	
1	105	Classroom 105	Fiberglass Pipe Insulation	Non Suspect ACM	x	16	LF	x	x	
1	105	Classroom 105	Plaster Ceiling	NAD	x	780	SF	x	x	
1	105	Classroom 105	Plaster Walls	NAD	x	1550	SF	x	x	
1	105	Classroom 105	Wood Floor	Non Suspect ACM	x	780	SF	x	x	
1	105	Classroom 105	Blackboard Glue Dots	Assumed	NF1	100	SF	ND	NRN	
1	105A	Classroom 105 Storage	Plaster Ceiling	NAD	x	80	SF	x	x	

		School District of Philadelphia		Survey Type						
		Asbestos Inspection Report - Section 9		6 Month Surveillance						
		William C. Bryant Promise Academy		Three- Year Reinspection IX						
		(Pre-K-8; ULCS 1230) Year Built: 1903		X AIR/EIE						
		6001 Cedar Avenue, Philadelphia, PA 19143		Asbestos Abatement Activity						
		Prepared by: Bernard J. Bryson		Bulk Sampling Event						
		Certification # 0437 Date: 2/04/2019		Interior Renovations in Existing Classrooms 101, 102, 103, 104, 105, 106, 107, 108, 113, 114, 202, 203, 204, 205, 206, 207, 208 and 209						
		Classroom Modernization Project								
Floor	Space #	On Site Room Name	Material Description	Confirmed, Assumed, NAD, Non Suspect ACM	Type (Code 1)	Amount of Material	SF LF EA	Condition (Code 2)	Action (Code 3)	Comments/Description/Notes
1	105A	Classroom 105 Storage	Plaster Walls	NAD	x	600	SF	x	x	
1	105A	Classroom 105 Storage	Wood Floor	Non Suspect ACM	x	80	SF	x	x	
1	106	Classroom 106	Fiberglass Pipe Insulation	Non Suspect ACM	x	16	LF	x	x	
1	106	Classroom 106	Plaster Ceiling	NAD	x	720	SF	x	x	
1	106	Classroom 106	Plaster Walls	NAD	x	1300	SF	x	x	
1	106	Classroom 106	Partition Room Dividers	Non Suspect ACM	x	300	SF	x	x	Wood Partition Wall with Blackboard Inserts Between 106/107
1	106	Classroom 106	Wood Floor	Non Suspect ACM	x	720	SF	x	x	
1	106	Classroom 106	Blackboard Glue Dots	Assumed	NF1	100	SF	ND	NRN	
1	106A	Classroom 106 Storage	Plaster Ceiling	NAD	x	76	SF	x	x	
1	106A	Classroom 106 Storage	Plaster Walls	NAD	x	600	SF	x	x	
1	106A	Classroom 106 Storage	Wood Floor	Non Suspect ACM	x	76	SF	x	x	
1	107	Classroom 107	Ceiling Tile 2' x 4'	NAD	x	768	SF	x	x	Sampled NAD in original Mgmt. Plan
1	107	Classroom 107	Fiberglass Pipe Insulation	Non Suspect ACM	x	16	LF	x	x	
1	107	Classroom 107	Tin Ceiling	Non Suspect ACM	x	768	SF	x	x	Above Suspended Ceiling
1	107	Classroom 107	Plaster Walls	NAD	x	700	SF	x	x	
1	107	Classroom 107	Partition Room Dividers	Non Suspect ACM	x	300	SF	x	x	Wood Partition Wall with Blackboard Inserts Between 106/107
1	107	Classroom 107	Wood Walls	Non Suspect ACM	x	500	SF	x	x	
1	107	Classroom 107	Wood Floor	Non Suspect ACM	x	750	SF	x	x	
1	107	Classroom 107	Blackboard Glue Dots	Assumed	NF1	100	SF	ND	NRN	
1	107A	Classroom 107 Storage	Ceiling Tile 2' x 4'	NAD	x	85	SF	x	x	Sampled NAD in original Mgmt. Plan
1	107A	Classroom 107 Storage	Tin Ceiling	Non Suspect ACM	x	85	SF	x	x	Above Suspended Ceiling
1	107A	Classroom 107 Storage	Plaster Walls	NAD	x	520	SF	x	x	
1	107A	Classroom 107 Storage	Wood Floor	Non Suspect ACM	x	85	SF	x	x	
1	108	Classroom 108	Ceiling Tile 2' x 4'	NAD	x	800	SF	x	x	Sampled NAD in original Mgmt. Plan
1	108	Classroom 108	Fiberglass Pipe Insulation	Non Suspect ACM	x	16	LF	x	x	
1	108	Classroom 108	Tin Ceiling	Non Suspect ACM	x	800	SF	x	x	Above Suspended Ceiling
1	108	Classroom 108	Plaster Walls	NAD	x	650	SF	x	x	
1	108	Classroom 108	Wood Walls	Non Suspect ACM	x	650	SF	x	x	
1	108	Classroom 108	Wood Floor	Non Suspect ACM	x	800	SF	x	x	
1	108	Classroom 108	Blackboard Glue Dots	Assumed	NF1	100	SF	ND	NRN	
1	108A	Classroom 108 Storage	Ceiling Tile 2' x 4'	NAD	x	90	SF	x	x	Sampled NAD in original Mgmt. Plan
1	108A	Classroom 108 Storage	Tin Ceiling	Non Suspect ACM	x	90	SF	x	x	Above Suspended Ceiling
1	108A	Classroom 108 Storage	Plaster Walls	NAD	x	540	SF	x	x	
1	108A	Classroom 108 Storage	Wood Floor	Non Suspect ACM	x	90	SF	x	x	

		School District of Philadelphia		Survey Type						
		Asbestos Inspection Report - Section 9		6 Month Surveillance						
		William C. Bryant Promise Academy (Pre-K-8; ULCS 1230) Year Built: 1903		Three- Year Reinspection IX						
		6001 Cedar Avenue, Philadelphia, PA 19143		X AIR/EIE						
		Prepared by: Bernard J. Bryson		Asbestos Abatement Activity						
		Certification # 0437 Date: 2/04/2019		Bulk Sampling Event						
		Classroom Modernization Project		Interior Renovations in Existing Classrooms 101, 102, 103, 104, 105, 106, 107, 108, 113, 114, 202, 203, 204, 205, 206, 207, 208 and 209						
Floor	Space #	On Site Room Name	Material Description	Confirmed, Assumed, NAD, Non Suspect ACM	Type (Code 1)	Amount of Material	SF LF EA	Condition (Code 2)	Action (Code 3)	Comments/Description/Notes
1	108A	Classroom 108 Storage	Fiberglass Pipe Insulation	Non Suspect ACM	x	24	LF	x	x	
1	109	Main Office	Ceiling Tile 2' x 4'	NAD	x	800	SF	x	x	Sampled NAD in original Mgmt. Plan
1	109	Main Office	Fiberglass Pipe Insulation	Non Suspect ACM	x	16	LF	x	x	
1	109	Main Office	Plaster Ceiling	NAD	x	800	SF	x	x	
1	109	Main Office	Plaster Walls	NAD	x	1300	SF	x	x	
1	109	Main Office	Wood Floor	Non Suspect ACM	x	800	SF	x	x	
1	109A	Storage/Telephone/Control Room in Main Office	Ceiling Tile 2' x 4'	NAD	x	95	SF	x	x	Sampled NAD in original Mgmt. Plan
1	109A	Storage/Telephone/Control Room in Main Office	Plaster Ceiling	NAD	x	95	SF	x	x	
1	109A	Storage/Telephone/Control Room in Main Office	Plaster Walls	NAD	x	550	SF	x	x	
1	109A	Storage/Telephone/Control Room in Main Office	Wood Floor	Non Suspect ACM	x	95	SF	x	x	
1	110	Nurse's Suite - Rear Office	Fiberglass Pipe Insulation	Non Suspect ACM	x	15	LF	x	x	
1	110	Nurse's Suite - Rear Office	Plaster Ceiling	NAD	x	200	SF	x	x	
1	110	Nurse's Suite - Rear Office	Plaster Walls	NAD	x	700	SF	x	x	
1	110	Nurse's Suite - Rear Office	12" x 12" Floor Tile and Mastic	Assumed	NF1	200	SF	ND	NRN	
1	110A	Nurse's Office	Plaster Ceiling	NAD	x	360	SF	x	x	
1	110A	Nurse's Office	Plaster Walls	NAD	x	900	SF	x	x	
1	110A	Nurse's Office	12" x 12" Floor Tile and Mastic	Assumed	NF1	360	SF	ND	NRN	
1	110B	Nurse's Office Restroom	Plaster Ceiling	NAD	x	48	SF	x	x	Inside Nurse's Office
1	110B	Nurse's Office Restroom	Plaster Walls	NAD	x	300	SF	x	x	Inside Nurse's Office
1	110B	Nurse's Office Restroom	12" x 12" Floor Tile and Mastic	Assumed	NF1	48	SF	ND	NRN	Inside Nurse's Office
1	110B	Nurse's Office Restroom	Vibration Damper Cloth	Assumed	NF2	1	SF	ND	NRN	Inside Nurse's Office
1	110C	Office in Small Hallway next to Nurse's Office	Plaster Ceiling	NAD	x	120	SF	x	x	
1	110C	Office in Small Hallway next to Nurse's Office	Plaster Walls	NAD	x	550	SF	x	x	
1	110C	Office in Small Hallway next to Nurse's Office	12" x 12" Floor Tile and Mastic	Assumed	NF1	120	SF	ND	NRN	
1	110D	Boy's Restroom in Small Hallway next to Nurse's Office	Plaster Ceiling	NAD	x	60	SF	x	x	
1	110D	Boy's Restroom in Small Hallway next to Nurse's Office	Plaster Walls	NAD	x	160	SF	x	x	
1	110D	Boy's Restroom in Small Hallway next to Nurse's Office	Ceramic Tile Walls	Non Suspect ACM	x	160	SF	x	x	
1	110D	Boy's Restroom in Small Hallway next to Nurse's Office	Ceramic Tile Floors	Non Suspect ACM	x	60	SF	x	x	

		School District of Philadelphia		Survey Type						
		Asbestos Inspection Report - Section 9		6 Month Surveillance						
		William C. Bryant Promise Academy (Pre-K-8; ULCS 1230) Year Built: 1903		Three- Year Reinspection IX						
		6001 Cedar Avenue, Philadelphia, PA 19143		X AIR/EIE						
		Prepared by: Bernard J. Bryson		Asbestos Abatement Activity						
		Certification # 0437 Date: 2/04/2019		Bulk Sampling Event						
		Classroom Modernization Project		Interior Renovations in Existing Classrooms 101, 102, 103, 104, 105, 106, 107, 108, 113, 114, 202, 203, 204, 205, 206, 207, 208 and 209						
Floor	Space #	On Site Room Name	Material Description	Confirmed, Assumed, NAD, Non Suspect ACM	Type (Code 1)	Amount of Material	SF LF EA	Condition (Code 2)	Action (Code 3)	Comments/Description/Notes
1	110E	Girl's Restroom in Small Hallway next to Nurse's Office	Plaster Ceiling	NAD	x	60	SF	x	x	
1	110E	Girl's Restroom in Small Hallway next to Nurse's Office	Plaster Walls	NAD	x	160	SF	x	x	
1	110E	Girl's Restroom in Small Hallway next to Nurse's Office	Ceramic Tile Walls	Non Suspect ACM	x	160	SF	x	x	
1	110E	Girl's Restroom in Small Hallway next to Nurse's Office	12" x 12" Floor Tile and Mastic	Assumed	NF1	60	SF	ND	NRN	
1	110F	Small Hallway next to Nurse's Office	Plaster Ceiling	NAD	x	147	SF	x	x	
1	110F	Small Hallway next to Nurse's Office	Plaster Walls	NAD	x	400	SF	x	x	
1	110F	Small Hallway next to Nurse's Office	12" x 12" Floor Tile and Mastic	Assumed	NF1	147	SF	ND	NRN	
1	111	Classroom 111	Fiberglass Pipe Insulation	Non Suspect ACM	x	16	SF	x	x	
1	111	Classroom 111	Plaster Ceiling	NAD	x	720	SF	x	x	
1	111	Classroom 111	Plaster Walls	NAD	x	1300	SF	x	x	
1	111	Classroom 111	Wood Floor	Non Suspect ACM	x	720	SF	x	x	
1	111	Classroom 111	Blackboard Glue Dots	Assumed	NF1	60	SF	ND	NRN	
1	112	Classroom 112	Fiberglass Pipe Insulation	Non Suspect ACM	x	8	SF	x	x	
1	112	Classroom 112	Plaster Ceiling	NAD	x	696	SF	x	x	
1	112	Classroom 112	Plaster Walls	NAD	x	1300	SF	x	x	
1	112	Classroom 112	Wood Floor	Non Suspect ACM	x	696	SF	x	x	
1	112	Classroom 112	Blackboard Glue Dots	Assumed	NF1	60	SF	ND	NRN	
1	112B	Classroom 112 Storage	Pipe Insulation 2-6 inch	Confirmed	FRI	11	LF	ND	NRN	
1	112B	Classroom 112 Storage	Plaster Ceiling	NAD	x	85	SF	x	x	
1	112B	Classroom 112 Storage	Plaster Walls	NAD	x	524	SF	x	x	
1	112B	Classroom 112 Storage	Wood Floor	Non Suspect ACM	x	85	SF	x	x	
1	113	Classroom 113	Fiberglass Pipe Insulation	Non Suspect ACM	x	14	SF	x	x	
1	113	Classroom 113	Plaster Ceiling	NAD	x	720	SF	x	x	
1	113	Classroom 113	Plaster Walls	NAD	x	1200	SF	x	x	
1	113	Classroom 113	Partition Room Dividers	Non Suspect ACM	x	600	SF	x	x	Wood Partition Walls with Blackboard Inserts Between 112/113 and 113/114
1	113	Classroom 113	Wood Floor	Non Suspect ACM	x	720	SF	x	x	
1	113	Classroom 113	Blackboard Glue Dots	Assumed	NF1	60	SF	ND	NRN	
1	113A	Classroom 113 Storage	Plaster Ceiling	NAD	x	12	SF	x	x	
1	113A	Classroom 113 Storage	Plaster Walls	NAD	x	150	SF	x	x	
1	113A	Classroom 113 Storage	Wood Floor	Non Suspect ACM	x	12	SF	x	x	
1	114	Classroom 114	Fiberglass Pipe Insulation	Non Suspect ACM	x	14	SF	x	x	
1	114	Classroom 114	Plaster Ceiling	NAD	x	667	SF	x	x	
1	114	Classroom 114	Plaster Walls	NAD	x	1200	SF	x	x	

		School District of Philadelphia		Survey Type						
		Asbestos Inspection Report - Section 9		6 Month Surveillance						
		William C. Bryant Promise Academy		Three- Year Reinspection IX						
		(Pre-K-8; ULCS 1230) Year Built: 1903		X AIR/EIE						
		6001 Cedar Avenue, Philadelphia, PA 19143		Asbestos Abatement Activity						
		Prepared by: Bernard J. Bryson		Bulk Sampling Event						
		Certification # 0437 Date: 2/04/2019		Interior Renovations in Existing Classrooms 101, 102, 103, 104, 105, 106, 107, 108, 113, 114, 202, 203, 204, 205, 206, 207, 208 and 209						
		Classroom Modernization Project								
F l o o r	Space #	On Site Room Name	Material Description	Confirmed, Assumed, NAD, Non Suspect ACM	Type (Code 1)	Amount of Material	SF LF EA	Condition (Code 2)	Action (Code 3)	Comments/Description/Notes
	1	114	Classroom 114	Partition Room Dividers	Non Suspect ACM	x	300	SF	x	x
1	114	Classroom 114	Wood Floor	Non Suspect ACM	x	667	SF	x	x	
1	114	Classroom 114	Blackboard Glue Dots	Assumed	NF1	60	SF	ND	NRN	
1	114B	Classroom 114 Storage	Tin Ceiling	Non Suspect ACM	x	60	SF	x	x	
1	114B	Classroom 114 Storage	Plaster Walls	NAD	x	400	SF	x	x	
1	114B	Classroom 114 Storage	Wood Floor	Non Suspect ACM	x	60	SF	x	x	
1	114A	Boy's Restroom across from Classroom 106	Fiberglass Pipe Fitting Insulation	Non Suspect ACM	x	14	EA	x	x	
1	114A	Boy's Restroom across from Classroom 106	Fiberglass Pipe Insulation	Non Suspect ACM	x	108	LF	x	x	
1	114A	Boy's Restroom across from Classroom 106	Plaster Ceiling	NAD	x	140	SF	x	x	
1	114A	Boy's Restroom across from Classroom 106	Plaster Walls	NAD	x	288	SF	x	x	
1	114A	Boy's Restroom across from Classroom 106	Ceramic Tile Walls	Non Suspect ACM	x	288	SF	x	x	
1	114A	Boy's Restroom across from Classroom 106	12" x 12" Floor Tile and Mastic	NAD	x	140	SF	x	x	Sampled 8/2017 GC/AV-2nd Layer of FT, Leveling compound and Mastic also sampled negative
1	114C	Custodial Storage in the Hallway by Boys Restroom	Plaster Ceiling	NAD	x	9	SF	x	x	
1	114C	Custodial Storage in the Hallway by Boys Restroom	Plaster Walls	NAD	x	156	SF	x	x	
1	114C	Custodial Storage in the Hallway by Boys Restroom	12" x 12" Floor Tile and Mastic	Assumed	NF1	9	SF	ND	NRN	
1	110JC	Custodial Storage in the Hallway by Nurse's Office	Plaster Ceiling	NAD	x	12	SF	x	x	
1	110JC	Custodial Storage in the Hallway by Nurse's Office	Plaster Walls	NAD	x	98	SF	x	x	
1	110JC	Custodial Storage in the Hallway by Nurse's Office	12" x 12" Floor Tile and Mastic	Assumed	NF1	12	SF	ND	NRN	
1	H11	Hallway at Classrooms 112 to 114	Fiberglass Pipe Fitting Insulation	Non Suspect ACM	x	9	EA	x	x	
1	H11	Hallway at Classrooms 112 to 114	Fiberglass Pipe Insulation	Non Suspect ACM	x	90	LF	x	x	
1	H11	Hallway at Classrooms 112 to 114	Plaster Ceiling	NAD	x	960	SF	x	x	
1	H11	Hallway at Classrooms 112 to 114	Plaster Walls	NAD	x	1000	SF	x	x	
1	H11	Hallway at Classrooms 112 to 114	Transite Cove Base	Assumed	NF2	184	SF	ND	NRN	Cement Cove Base Molding
1	H11	Hallway at Classrooms 112 to 114	Cement Floor	Non Suspect ACM	x	960	SF	x	x	
1	H12	Main Hallway at Classroom 103 to Main Office	Fiberglass Pipe Fitting Insulation	Non Suspect ACM	x	2	EA	x	x	
1	H12	Main Hallway at Classroom 103 to Main Office	Fiberglass Pipe Insulation	Non Suspect ACM	x	88	LF	x	x	
1	H12	Main Hallway at Classroom 103 to Main Office	Fiberglass Ceiling Tile 2' x 4'	Non Suspect ACM	x	750	SF	x	x	
1	H12	Main Hallway at Classroom 103 to Main Office	Plaster Ceiling	NAD	x	1600	SF	x	x	



		School District of Philadelphia		Survey Type						
		Asbestos Inspection Report - Section 9		6 Month Surveillance						
		William C. Bryant Promise Academy		Three- Year Reinspection IX						
		(Pre-K-8; ULCS 1230) Year Built: 1903		X AIR/EIE						
		6001 Cedar Avenue, Philadelphia, PA 19143		Asbestos Abatement Activity						
		Prepared by: Bernard J. Bryson		Bulk Sampling Event						
		Certification # 0437 Date: 2/04/2019		Interior Renovations in Existing Classrooms 101, 102, 103, 104, 105, 106, 107, 108, 113, 114, 202, 203, 204, 205, 206, 207, 208 and 209						
		Classroom Modernization Project								
F l o o r	Space #	On Site Room Name	Material Description	Confirmed, Assumed, NAD, Non Suspect ACM	Type (Code 1)	Amount of Material	SF LF EA	Condition (Code 2)	Action (Code 3)	Comments/Description/Notes
	1	H12	Main Hallway at Classroom 103 to Main Office	Plaster Walls	NAD	x	3000	SF	x	x
1	H12	Main Hallway at Classroom 103 to Main Office	Transite Cove Base	Assumed	NF2	200	SF	ND	NRN	Cement Cove Base Molding
1	H12	Main Hallway at Classroom 103 to Main Office	Wood Floor	Non Suspect ACM	x	750	SF	x	x	
1	H12	Main Hallway at Classroom 103 to Main Office	Cement Floor	Non Suspect ACM	x	850	SF	x	x	
1	H13	Hallway at Classroom 102	Fiberglass Pipe Insulation	Non Suspect ACM	x	24	LF	x	x	
1	H13	Hallway at Classroom 102	Plaster Ceiling	NAD	x	250	SF	x	x	
1	H13	Hallway at Classroom 102	Plaster Walls	NAD	x	700	SF	x	x	
1	H13	Hallway at Classroom 102	Transite Cove Base	Assumed	NF2	80	SF	ND	NRN	Cement Cove Base Molding
1	H13	Hallway at Classroom 102	Cement Floor	Non Suspect ACM	x	250	SF	x	x	
1	S11	Stairwell A at Classrooms 112 to 114	Ceiling Tile 2' x 4'	NAD	x	200	SF	x	x	Sampled NAD in original Mgmt. Plan
1	S11	Stairwell A at Classrooms 112 to 114	Plaster Walls	NAD	x	600	SF	x	x	
1	S11	Stairwell A at Classrooms 112 to 114	Transite Cove Base	Assumed	NF2	55	SF	ND	NRN	Cement Cove Base Molding
1	S11	Stairwell A at Classrooms 112 to 114	Cement Floor	Non Suspect ACM	x	200	SF	x	x	
1	S12	Stairwell B at Main Office	Ceiling Tile 2' x 4'	NAD	x	200	SF	x	x	Sampled NAD in original Mgmt. Plan
1	S12	Stairwell B at Main Office	Plaster Walls	NAD	x	600	SF	x	x	
1	S12	Stairwell B at Main Office	Wood Floor	Non Suspect ACM	x	200	SF	x	x	
1	S13	Stairwell C at Classroom 103	Fiberglass Pipe Fitting Insulation	Non Suspect ACM	x	4	EA	x	x	
1	S13	Stairwell C at Classroom 103	Fiberglass Pipe Insulation	Non Suspect ACM	x	48	LF	x	x	
1	S13	Stairwell C at Classroom 103	Ceiling Tile 2' x 4'	NAD	x	200	SF	x	x	Sampled NAD in original Mgmt. Plan
1	S13	Stairwell C at Classroom 103	Plaster Walls	NAD	x	600	SF	x	x	
1	S13	Stairwell C at Classroom 103	Transite Cove Base	Assumed	NF2	55	SF	ND	NRN	Cement Cove Base Molding
1	S13	Stairwell C at Classroom 103	Cement Floor	Non Suspect ACM	x	200	SF	x	x	
2	200	Teacher's Lounge	Fiberglass Pipe Insulation	Non Suspect ACM	x	24	LF	x	x	
2	200	Teacher's Lounge	Plaster Ceiling	NAD	x	350	SF	x	x	
2	200	Teacher's Lounge	Plaster Walls	NAD	x	960	SF	x	x	
2	200	Teacher's Lounge	12" x 12" Floor Tile and Mastic	Assumed	NF1	175	SF	ND	NRN	
2	200	Teacher's Lounge	12" x 12" Floor Tile and Mastic	Assumed	NF1	175	SF	ND	NRN	
2	200A	Teacher's Lounge Restroom	Fiberglass Pipe Fitting Insulation	Non Suspect ACM	x	2	EA	x	x	
2	200A	Teacher's Lounge Restroom	Fiberglass Pipe Insulation	Non Suspect ACM	x	20	LF	x	x	
2	200A	Teacher's Lounge Restroom	Ceiling Tile 2' x 4'	NAD	x	36	SF	x	x	Sampled NAD in original Mgmt. Plan
2	200A	Teacher's Lounge Restroom	Plaster Ceiling	NAD	x	36	SF	x	x	
2	200A	Teacher's Lounge Restroom	Plaster Walls	NAD	x	288	SF	x	x	
2	200A	Teacher's Lounge Restroom	12" x 12" Floor Tile and Mastic	Assumed	NF1	18	SF	ND	NRN	

<b>School District of Philadelphia</b> <b>Asbestos Inspection Report - Section 9</b> <b>William C. Bryant Promise Academy</b> <b>(Pre-K-8; ULCS 1230) Year Built: 1903</b> 6001 Cedar Avenue, Philadelphia, PA 19143 Prepared by: Bernard J. Bryson Certification # 0437 Date: 2/04/2019 <b>Classroom Modernization Project</b>		Survey Type							
		6 Month Surveillance							
		Three- Year Reinspection IX							
		X AIR/EIE							
		Asbestos Abatement Activity							
		Bulk Sampling Event							
		<i>Interior Renovations in Existing Classrooms 101, 102, 103, 104, 105, 106, 107, 108, 113, 114, 202, 203, 204, 205, 206, 207, 208 and 209</i>							

<b>F</b>	<b>l</b>	<b>o</b>	<b>r</b>	<b>Space #</b>	<b>On Site Room Name</b>	<b>Material Description</b>	<b>Confirmed, Assumed, NAD, Non Suspect ACM</b>	<b>Type (Code 1)</b>	<b>Amount of Material</b>	<b>SF LF EA</b>	<b>Condition (Code 2)</b>	<b>Action (Code 3)</b>	<b>Comments/Description/Notes</b>
				2	200A	Teacher's Lounge Restroom	Assumed	NF1	18	SF	ND	NRN	
				2	200B	Girl's Restroom next to Teacher's Lounge	Non Suspect ACM	x	6	EA	x	x	
				2	200B	Girl's Restroom next to Teacher's Lounge	Non Suspect ACM	x	50	SF	x	x	
				2	200B	Girl's Restroom next to Teacher's Lounge	NAD	x	144	SF	x	x	
				2	200B	Girl's Restroom next to Teacher's Lounge	NAD	x	300	SF	x	x	
				2	200B	Girl's Restroom next to Teacher's Lounge	Non Suspect ACM	x	300	SF	x	x	
				2	200B	Girl's Restroom next to Teacher's Lounge	Non Suspect ACM	x	144	SF	x	x	
				2	200C5	Teacher's Lounge Restroom	Non Suspect ACM	x	1	EA	x	x	
				2	200C5	Teacher's Lounge Restroom	Non Suspect ACM	x	5	LF	x	x	
				2	200C5	Teacher's Lounge Restroom	NAD	x	36	SF	x	x	Sampled NAD in original Mgmt. Plan
				2	200C5	Teacher's Lounge Restroom	NAD	x	36	SF	x	x	
				2	200C5	Teacher's Lounge Restroom	NAD	x	288	SF	x	x	
				2	200C5	Teacher's Lounge Restroom	Assumed	NF1	18	SF	ND	NRN	
				2	200C5	Teacher's Lounge Restroom	Assumed	NF1	18	SF	ND	NRN	
				2	200D	Custodial Storage outside Teachers Lounge Room 200	Non Suspect ACM	x	24	SF	x	x	Sampled NAD in original Mgmt. Plan
				2	200D	Custodial Storage outside Teachers Lounge Room 200	NAD	x	160	SF	x	x	
				2	200D	Custodial Storage outside Teachers Lounge Room 200	Assumed	NF1	24	SF	ND	NRN	
				2	201	Classroom 201	Non Suspect ACM	x	40	LF	x	x	Used as Storage
				2	201	Classroom 201	NAD	x	1326	SF	x	x	Used as Storage
				2	201	Classroom 201	NAD	x	1500	SF	x	x	Used as Storage
				2	201	Classroom 201	Non Suspect ACM	x	1326	SF	x	x	Used as Storage
				2	201	Classroom 201	Assumed	NF1	100	SF	ND	NRN	Used as Storage
				2	201A	Classroom 201 Storage near window wall	Non Suspect ACM	x	12	LF	x	x	
				2	201A	Classroom 201 Storage near window wall	NAD	x	64	SF	x	x	
				2	201A	Classroom 201 Storage near window wall	NAD	x	400	SF	x	x	
				2	201A	Classroom 201 Storage near window wall	Non Suspect ACM	x	64	SF	x	x	
				2	201B	Classroom 201 Storage next to doorway	NAD	x	72	SF	x	x	
				2	201B	Classroom 201 Storage next to doorway	NAD	x	400	SF	x	x	
				2	201B	Classroom 201 Storage next to doorway	Non Suspect ACM	x	72	SF	x	x	
				2	201C	Custodial Storage	Non Suspect ACM	x	5	EA	x	x	
				2	201C	Custodial Storage	Non Suspect ACM	x	20	LF	x	x	
				2	201C	Custodial Storage	NAD	x	9	SF	x	x	

		School District of Philadelphia		Survey Type						
		Asbestos Inspection Report - Section 9		6 Month Surveillance						
		William C. Bryant Promise Academy		Three- Year Reinspection IX						
		(Pre-K-8; ULCS 1230) Year Built: 1903		X AIR/EIE						
		6001 Cedar Avenue, Philadelphia, PA 19143		Asbestos Abatement Activity						
		Prepared by: Bernard J. Bryson		Bulk Sampling Event						
		Certification # 0437 Date: 2/04/2019		Interior Renovations in Existing Classrooms 101, 102, 103, 104, 105, 106, 107, 108, 113, 114, 202, 203, 204, 205, 206, 207, 208 and 209						
		Classroom Modernization Project								
F l o o r	Space #	On Site Room Name	Material Description	Confirmed, Assumed, NAD, Non Suspect ACM	Type (Code 1)	Amount of Material	SF LF EA	Condition (Code 2)	Action (Code 3)	Comments/Description/Notes
	2	201C	Custodial Storage	Plaster Walls	NAD	x	156	SF	x	x
2	201C	Custodial Storage	Cement Floor	Non Suspect ACM	x	9	SF	x	x	
2	202	Classroom 202	Wood Entry Fire Door	Assumed	NF2	1	EA	ND	REM	Replacement to the Original Door - Laminated Wood Exterior - Remove as per demolition note 8 on drawing D1.1 - door will require interior core investigations by the Asbestos Project Inspector prior to the performance of unhinging and disposal
2	202	Classroom 202	Fiberglass Pipe Insulation	Non Suspect ACM	x	16	SF	x	x	
2	202	Classroom 202	Plaster Ceiling	NAD	x	720	SF	x	x	
2	202	Classroom 202	Plaster Walls	NAD	x	1200	SF	x	x	
2	202	Classroom 202	Wood Floor	Non Suspect ACM	x	720	SF	x	x	
2	202	Classroom 202	Blackboard Glue Dots	Assumed	NF1	100	SF	ND	NRN	
2	202A	Classroom 202 Storage	Plaster Ceiling	NAD	x	80	SF	x	x	
2	202A	Classroom 202 Storage	Plaster Walls	NAD	x	576	SF	x	x	
2	202A	Classroom 202 Storage	Wood Floor	Non Suspect ACM	x	80	SF	x	x	
2	202B	Storage outside Classroom 202 by Stairwell C	Pipe Insulation 2-6 inch	Confirmed	FRI	13	LF	ND	NRN	
2	202B	Storage outside Classroom 202 by Stairwell C	Plaster Ceiling	NAD	x	150	SF	x	x	
2	202B	Storage outside Classroom 202 by Stairwell C	Plaster Walls	NAD	x	840	SF	x	x	
2	202B	Storage outside Classroom 202 by Stairwell C	Wood Floor	Non Suspect ACM	x	150	SF	x	x	
2	203	Classroom 203	Wood Entry Fire Door	Assumed	NF2	1	EA	ND	REM	Replacement to the Original Door - Laminated Wood Exterior - Remove as per demolition note 8 on drawing D1.1 - door will require interior core investigations by the Asbestos Project Inspector prior to the performance of unhinging and disposal
2	203	Classroom 203	Fiberglass Pipe Insulation	Non Suspect ACM	x	26	SF	x	x	
2	203	Classroom 203	Plaster Ceiling	NAD	x	750	SF	x	x	
2	203	Classroom 203	Plaster Walls	NAD	x	1350	SF	x	x	
2	203	Classroom 203	Wood Floor	Non Suspect ACM	x	750	SF	x	x	
2	203	Classroom 203	Blackboard Glue Dots	Assumed	NF1	160	SF	ND	NRN	
2	203A	Classroom 203 Storage	Plaster Ceiling	NAD	x	84	SF	x	x	
2	203A	Classroom 203 Storage	Plaster Walls	NAD	x	600	SF	x	x	
2	203A	Classroom 203 Storage	Wood Floor	Non Suspect ACM	x	84	SF	x	x	
2	204	Classroom 204	Fiberglass Pipe Insulation	Non Suspect ACM	x	16	SF	x	x	
2	204	Classroom 204	Plaster Ceiling	NAD	x	780	SF	x	x	
2	204	Classroom 204	Plaster Walls	NAD	x	1400	SF	x	x	
2	204	Classroom 204	Wood Floor	Non Suspect ACM	x	780	SF	x	x	
2	204	Classroom 204	Blackboard Glue Dots	Assumed	NF1	160	SF	ND	NRN	

		School District of Philadelphia		Survey Type						
		Asbestos Inspection Report - Section 9		_____ 6 Month Surveillance						
		William C. Bryant Promise Academy (Pre-K-8; ULCS 1230) Year Built: 1903		_____ Three- Year Reinspection IX						
		6001 Cedar Avenue, Philadelphia, PA 19143		___X___ AIR/EIE						
		Prepared by: Bernard J. Bryson		_____ Asbestos Abatement Activity						
		Certification # 0437 Date: 2/04/2019		_____ Bulk Sampling Event						
		Classroom Modernization Project		<b>Interior Renovations in Existing Classrooms 101, 102, 103, 104, 105, 106, 107, 108, 113, 114, 202, 203, 204, 205, 206, 207, 208 and 209</b>						
F l o o r	Space #	On Site Room Name	Material Description	Confirmed, Assumed, NAD, Non Suspect ACM	Type (Code 1)	Amount of Material	SF LF EA	Condition (Code 2)	Action (Code 3)	Comments/Description/Notes
	2	204A	Classroom 204 Storage	Plaster Ceiling	NAD	x	92	SF	x	x
2	204A	Classroom 204 Storage	Plaster Walls	NAD	x	1300	SF	x	x	
2	204A	Classroom 204 Storage	Wood Floor	Non Suspect ACM	x	92	SF	x	x	
2	205	Classroom 205	Wood Entry Fire Door	Assumed	NF2	1	EA	ND	REM	Replacement to the Original Door - Laminated Wood Exterior - Remove as per demolition note 8 on drawing D1.1 - door will require interior core investigations by the Asbestos Project Inspector prior to the performance of unhinging and disposal
2	205	Classroom 205	Fiberglass Pipe Insulation	Non Suspect ACM	x	16	SF	x	x	
2	205	Classroom 205	Plaster Ceiling	NAD	x	780	SF	x	x	
2	205	Classroom 205	Plaster Walls	NAD	x	1400	SF	x	x	
2	205	Classroom 205	Wood Floor	Non Suspect ACM	x	780	SF	x	x	
2	205	Classroom 205	Blackboard Glue Dots	Assumed	NF1	160	SF	ND	NRN	
2	205A	Classroom 205 Storage	Plaster Ceiling	NAD	x	80	SF	x	x	
2	205A	Classroom 205 Storage	Plaster Walls	NAD	x	576	SF	x	x	
2	205A	Classroom 205 Storage	Wood Floor	Non Suspect ACM	x	80	SF	x	x	
2	206	Classroom 206	Fiberglass Pipe Insulation	Non Suspect ACM	x	16	SF	x	x	
2	206	Classroom 206	Plaster Ceiling	NAD	x	720	SF	x	x	
2	206	Classroom 206	Plaster Walls	NAD	x	1200	SF	x	x	
2	206	Classroom 206	Wood Floor	Non Suspect ACM	x	720	SF	x	x	
2	206	Classroom 206	Blackboard Glue Dots	Assumed	NF1	160	SF	ND	NRN	
2	206A	Classroom 206 Storage	Plaster Ceiling	NAD	x	76	SF	x	x	
2	206A	Classroom 206 Storage	Plaster Walls	NAD	x	550	SF	x	x	
2	206A	Classroom 206 Storage	Wood Floor	Non Suspect ACM	x	76	SF	x	x	
2	214A	Boy's Restroom across from Classroom 206	Fiberglass Pipe Fitting Insulation	Non Suspect ACM	x	10	EA	x	x	
2	214A	Boy's Restroom across from Classroom 206	Fiberglass Pipe Insulation	Non Suspect ACM	x	80	LF	x	x	
2	214A	Boy's Restroom across from Classroom 206	Plaster Ceiling	NAD	x	140	SF	x	x	
2	214A	Boy's Restroom across from Classroom 206	Plaster Walls	NAD	x	288	SF	x	x	
2	214A	Boy's Restroom across from Classroom 206	Ceramic Tile Walls	Non Suspect ACM	x	288	SF	x	x	
2	214A	Boy's Restroom across from Classroom 206	Cement Floor	Non Suspect ACM	x	140	SF	x	x	
2	207	Classroom 207	Pipe Insulation 2-6 inch	Confirmed	FRI	6	LF	ND	REM	Air-Cell applied to a horizontal line directly below the suspended ceiling by the entrance doorway - to be removed by others prior to the commencement of the Classroom Modernization Project
2	207	Classroom 207	Fiberglass Pipe Insulation	Non Suspect ACM	x	30	LF	x	x	
2	207	Classroom 207	Ceiling Tile 2' x 4'	NAD	x	768	SF	x	x	Sampled NAD in original Mgmt. Plan

		School District of Philadelphia		Survey Type										
		Asbestos Inspection Report - Section 9		_____ 6 Month Surveillance										
		William C. Bryant Promise Academy		_____ Three- Year Reinspection IX										
		(Pre-K-8; ULCS 1230) Year Built: 1903		___X___ AIR/EIE										
		6001 Cedar Avenue, Philadelphia, PA 19143		_____ Asbestos Abatement Activity										
		Prepared by: Bernard J. Bryson		_____ Bulk Sampling Event										
		Certification # 0437 Date: 2/04/2019		<b>Interior Renovations in Existing Classrooms 101, 102, 103, 104, 105, 106, 107, 108, 113, 114, 202, 203, 204, 205, 206, 207, 208 and 209</b>										
		Classroom Modernization Project												
<b>F</b>	<b>l</b>	<b>o</b>	<b>o</b>	<b>r</b>	<b>Space #</b>	<b>On Site Room Name</b>	<b>Material Description</b>	<b>Confirmed, Assumed, NAD, Non Suspect ACM</b>	<b>Type (Code 1)</b>	<b>Amount of Material</b>	<b>SF LF EA</b>	<b>Condition (Code 2)</b>	<b>Action (Code 3)</b>	<b>Comments/Description/Notes</b>
2					207	Classroom 207	Tin Ceiling	Non Suspect ACM	x	768	SF	x	x	Above Suspended Ceiling
2					207	Classroom 207	Plaster Walls	NAD	x	1300	SF	x	x	
2					207	Classroom 207	Partition Room Dividers	Non Suspect ACM	x	300	SF	x	x	Wood Partition Wall with Blackboard Inserts Between 207/208
2					207	Classroom 207	Wood Floor	Non Suspect ACM	x	768	SF	x	x	
2					207	Classroom 207	Blackboard Glue Dots	Assumed	NF1	160	SF	ND	NRN	
2					207A	Classroom 207 Storage	Ceiling Tile 2' x 4'	NAD	x	85	SF	x	x	Sampled NAD in original Mgmt. Plan
2					207A	Classroom 207 Storage	Tin Ceiling	Non Suspect ACM	x	85	SF	x	x	Above Suspended Ceiling
2					207A	Classroom 207 Storage	Plaster Walls	NAD	x	500	SF	x	x	
2					207A	Classroom 207 Storage	Wood Floor	Non Suspect ACM	x	85	SF	x	x	
2					208	Classroom 208	Fiberglass Pipe Insulation	Non Suspect ACM	x	16	LF	x	x	
2					208	Classroom 208	Ceiling Tile 2' x 4'	NAD	x	800	SF	x	x	Sampled NAD in original Mgmt. Plan
2					208	Classroom 208	Tin Ceiling	Non Suspect ACM	x	800	SF	x	x	Above Suspended Ceiling
2					208	Classroom 208	Plaster Walls	NAD	x	1350	SF	x	x	
2					208	Classroom 208	Partition Room Dividers	Non Suspect ACM	x	300	SF	x	x	Wood Partition Wall with Blackboard Inserts Between 207/208
2					208	Classroom 208	Wood Floor	Non Suspect ACM	x	800	SF	x	x	
2					208	Classroom 208	Blackboard Glue Dots	Assumed	NF1	160	SF	ND	NRN	
2					208A	Classroom 208 Storage	Fiberglass Pipe Insulation	Non Suspect ACM	x	12	LF	x	x	Sampled NAD in original Mgmt. Plan
2					208A	Classroom 208 Storage	Ceiling Tile 2' x 4'	NAD	x	90	SF	x	x	Sampled NAD in original Mgmt. Plan
2					208A	Classroom 208 Storage	Tin Ceiling	Non Suspect ACM	x	90	SF	x	x	Above Suspended Ceiling
2					208A	Classroom 208 Storage	Plaster Walls	NAD	x	550	SF	x	x	
2					208A	Classroom 208 Storage	Wood Floor	Non Suspect ACM	x	90	SF	x	x	
2					209	Classroom 209	Fiberglass Pipe Insulation	Non Suspect ACM	x	16	LF	x	x	
2					209	Classroom 209	Ceiling Tile 2' x 4'	NAD	x	720	SF	x	x	Sampled NAD in original Mgmt. Plan
2					209	Classroom 209	Tin Ceiling	Non Suspect ACM	x	720	SF	x	x	Above Suspended Ceiling
2					209	Classroom 209	Plaster Walls	NAD	x	1200	SF	x	x	
2					209	Classroom 209	Partition Room Dividers	Non Suspect ACM	x	300	SF	x	x	Wood Partition Wall with Blackboard Inserts Between 208/209
2					209	Classroom 209	Wood Floor	Non Suspect ACM	x	720	SF	x	x	
2					209	Classroom 209	Blackboard Glue Dots	Assumed	NF1	160	SF	ND	NRN	
2					209A	Classroom 209 Storage	Ceiling Tile 2' x 4'	NAD	x	76	SF	x	x	Sampled NAD in original Mgmt. Plan
2					209A	Classroom 209 Storage	Tin Ceiling	Non Suspect ACM	x	76	SF	x	x	Above Suspended Ceiling

<b>School District of Philadelphia</b> <b>Asbestos Inspection Report - Section 9</b> <b>William C. Bryant Promise Academy</b> <b>(Pre-K-8; ULCS 1230) Year Built: 1903</b> 6001 Cedar Avenue, Philadelphia, PA 19143 Prepared by: Bernard J. Bryson Certification # 0437 Date: 2/04/2019 <b>Classroom Modernization Project</b>		Survey Type						
		___ 6 Month Surveillance						
		___ Three- Year Reinspection IX						
		___ <b>X</b> AIR/EIE						
		___ Asbestos Abatement Activity						
		___ Bulk Sampling Event						
		<b>Interior Renovations in Existing Classrooms 101, 102, 103, 104, 105, 106, 107, 108, 113, 114, 202, 203, 204, 205, 206, 207, 208 and 209</b>						

<b>F</b>	<b>l</b>	<b>o</b>	<b>r</b>	<b>Space #</b>	<b>On Site Room Name</b>	<b>Material Description</b>	<b>Confirmed, Assumed, NAD, Non Suspect ACM</b>	<b>Type (Code 1)</b>	<b>Amount of Material</b>	<b>SF LF EA</b>	<b>Condition (Code 2)</b>	<b>Action (Code 3)</b>	<b>Comments/Description/Notes</b>
2				209A	Classroom 209 Storage	Plaster Walls	NAD	x	550	SF	x	x	
2				209A	Classroom 209 Storage	Wood Floor	Non Suspect ACM	x	76	SF	x	x	
2				210	Classroom 210	Fiberglass Pipe Insulation	Non Suspect ACM	x	14	LF	x	x	
2				210	Classroom 210	Plaster Ceiling	NAD	x	840	SF	x	x	
2				210	Classroom 210	Plaster Walls	NAD	x	1400	SF	x	x	
2				210	Classroom 210	Wood Floor	Non Suspect ACM	x	840	SF	x	x	
2				210	Classroom 210	Blackboard Glue Dots	Assumed	NF1	160	SF	ND	NRN	
2				210A	Classroom 210 Closet	Wood Ceiling	Non Suspect ACM	x	6	SF	x	x	
2				210A	Classroom 210 Closet	Wood Walls	Non Suspect ACM	x	80	SF	x	x	
2				210A	Classroom 210 Closet	Wood Floor	Non Suspect ACM	x	6	SF	x	x	
2				211	Classroom 211	Fiberglass Pipe Insulation	Non Suspect ACM	x	14	LF	x	x	
2				211	Classroom 211	Plaster Ceiling	NAD	x	720	SF	x	x	
2				211	Classroom 211	Plaster Walls	NAD	x	1200	SF	x	x	
2				211	Classroom 211	Wood Floor	Non Suspect ACM	x	720	SF	x	x	
2				211	Classroom 211	Blackboard Glue Dots	Assumed	NF1	160	SF	ND	NRN	
2				211A	Classroom 211 Storage	Plaster Ceiling	NAD	x	63	SF	x	x	
2				211A	Classroom 211 Storage	Plaster Walls	NAD	x	350	SF	x	x	
2				211A	Classroom 211 Storage	Wood Floor	Non Suspect ACM	x	63	SF	x	x	
2				212	Classroom 212	Fiberglass Pipe Insulation	Non Suspect ACM	x	14	LF	x	x	
2				212	Classroom 212	Plaster Ceiling	NAD	x	750	SF	x	x	
2				212	Classroom 212	Plaster Walls	NAD	x	1200	SF	x	x	
2				212	Classroom 212	Wood Floor	Non Suspect ACM	x	750	SF	x	x	
2				212	Classroom 212	Blackboard Glue Dots	Assumed	NF1	160	SF	ND	NRN	
2				212A	Classroom 212 Storage	Plaster Ceiling	NAD	x	90	SF	x	x	
2				212A	Classroom 212 Storage	Plaster Walls	NAD	x	500	SF	x	x	
2				212A	Classroom 212 Storage	Wood Floor	Non Suspect ACM	x	90	SF	x	x	
2				213	Classroom 213	Fiberglass Pipe Insulation	Non Suspect ACM	x	14	LF	x	x	
2				213	Classroom 213	Plaster Ceiling	NAD	x	837	SF	x	x	
2				213	Classroom 213	Plaster Walls	NAD	x	1500	SF	x	x	
2				213	Classroom 213	Wood Floor	Non Suspect ACM	x	837	SF	x	x	
2				213	Classroom 213	Blackboard Glue Dots	Assumed	NF1	160	SF	ND	NRN	
2				213A	Classroom 213 Storage	Plaster Ceiling	NAD	x	72	SF	x	x	
2				213A	Classroom 213 Storage	Plaster Walls	NAD	x	500	SF	x	x	
2				213A	Classroom 213 Storage	Wood Floor	Non Suspect ACM	x	72	SF	x	x	
2				214	Classroom 214	Fiberglass Pipe Insulation	Non Suspect ACM	x	14	LF	x	x	
2				214	Classroom 214	Plaster Ceiling	NAD	x	725	SF	x	x	
2				214	Classroom 214	Plaster Walls	NAD	x	1300	SF	x	x	
2				214	Classroom 214	Wood Floor	Non Suspect ACM	x	725	SF	x	x	
2				214	Classroom 214	Blackboard Glue Dots	Assumed	NF1	160	SF	ND	NRN	
2				214B	Classroom 214 Storage	Plaster Ceiling	NAD	x	72	SF	x	x	
2				214B	Classroom 214 Storage	Plaster Walls	NAD	x	500	SF	x	x	
2				214B	Classroom 214 Storage	Wood Floor	Non Suspect ACM	x	72	SF	x	x	

		School District of Philadelphia		Survey Type						
		Asbestos Inspection Report - Section 9		6 Month Surveillance						
		William C. Bryant Promise Academy		Three- Year Reinspection IX						
		(Pre-K-8; ULCS 1230) Year Built: 1903		X AIR/EIE						
		6001 Cedar Avenue, Philadelphia, PA 19143		Asbestos Abatement Activity						
		Prepared by: Bernard J. Bryson		Bulk Sampling Event						
		Certification # 0437 Date: 2/04/2019		Interior Renovations in Existing Classrooms 101, 102, 103, 104, 105, 106, 107, 108, 113, 114, 202, 203, 204, 205, 206, 207, 208 and 209						
		Classroom Modernization Project								
F l o o r	Space #	On Site Room Name	Material Description	Confirmed, Assumed, NAD, Non Suspect ACM	Type (Code 1)	Amount of Material	SF LF EA	Condition (Code 2)	Action (Code 3)	Comments/Description/Notes
2	H21	Hallway at Classrooms 210 to 214	Fiberglass Pipe Fitting Insulation	Non Suspect ACM	x	9	EA	x	x	
2	H21	Hallway at Classrooms 210 to 214	Fiberglass Pipe Insulation	Non Suspect ACM	x	90	LF	x	x	
2	H21	Hallway at Classrooms 210 to 214	Plaster Ceiling	NAD	x	960	SF	x	x	
2	H21	Hallway at Classrooms 210 to 214	Plaster Walls	NAD	x	1000	SF	x	x	
2	H21	Hallway at Classrooms 210 to 214	Transite Cove Base	Assumed	NF2	184	SF	ND	NRN	Cement Cove Base Molding
2	H21	Hallway at Classrooms 210 to 214	Cement Floor	Non Suspect ACM	x	960	SF	x	x	
2	H22	Main Hallway at Classroom 203 to 209	Fiberglass Pipe Fitting Insulation	Non Suspect ACM	x	6	EA	x	x	
2	H22	Main Hallway at Classroom 203 to 209	Fiberglass Pipe Insulation	Non Suspect ACM	x	75	LF	x	x	
2	H22	Main Hallway at Classroom 203 to 209	Fiberglass Ceiling Tile 2' x 4'	Non Suspect ACM	x	750	SF	x	x	
2	H22	Main Hallway at Classroom 203 to 209	Plaster Ceiling	NAD	x	1600	SF	x	x	
2	H22	Main Hallway at Classroom 203 to 209	Plaster Walls	NAD	x	3000	SF	x	x	
2	H22	Main Hallway at Classroom 203 to 209	Transite Cove Base	Assumed	NF2	200	SF	ND	NRN	Cement Cove Base Molding
2	H22	Main Hallway at Classroom 203 to 209	Wood Floor	Non Suspect ACM	x	750	SF	x	x	
2	H22	Main Hallway at Classroom 203 to 209	Cement Floor	Non Suspect ACM	x	850	SF	x	x	
2	H23	Hallway at Classroom 202	Fiberglass Pipe Fitting Insulation	Non Suspect ACM	x	4	EA	x	x	
2	H23	Hallway at Classroom 202	Fiberglass Pipe Insulation	Non Suspect ACM	x	26	LF	x	x	
2	H23	Hallway at Classroom 202	Plaster Ceiling	NAD	x	250	SF	x	x	
2	H23	Hallway at Classroom 202	Plaster Walls	NAD	x	700	SF	x	x	
2	H23	Hallway at Classroom 202	Transite Cove Base	Assumed	NF2	80	SF	ND	NRN	Cement Cove Base Molding
2	H23	Hallway at Classroom 202	Cement Floor	Non Suspect ACM	x	250	SF	x	x	
2	S21	Stairwell A at Classroom 210	Ceiling Tile 2' x 4'	NAD	x	200	SF	x	x	Sampled NAD in original Mgmt. Plan
2	S21	Stairwell A at Classroom 210	Plaster Walls	NAD	x	600	SF	x	x	
2	S21	Stairwell A at Classroom 210	Transite Cove Base	Confirmed	NF2	55	SF	ND	NRN	
2	S21	Stairwell A at Classroom 210	Cement Floor	Non Suspect ACM	x	200	SF	x	x	
2	S22	Stairwell B at Classroom 209	Ceiling Tile 2' x 4'	NAD	x	200	SF	x	x	Sampled NAD in original Mgmt. Plan
2	S22	Stairwell B at Classroom 209	Plaster Walls	NAD	x	600	SF	x	x	
2	S22	Stairwell B at Classroom 209	Wood Floor	Non Suspect ACM	x	200	SF	x	x	
2	S23	Stairwell C at Classroom 203	Fiberglass Pipe Insulation	Non Suspect ACM	x	14	LF	x	x	
2	S23	Stairwell C at Classroom 203	Ceiling Tile 2' x 4'	NAD	x	200	SF	x	x	Sampled NAD in original Mgmt. Plan
2	S23	Stairwell C at Classroom 203	Plaster Walls	NAD	x	600	SF	x	x	
2	S23	Stairwell C at Classroom 203	Transite Cove Base	Confirmed	NF2	55	SF	ND	NRN	
2	S23	Stairwell C at Classroom 203	Cement Floor	Non Suspect ACM	x	200	SF	x	x	
3	300	School Police Office	Plaster Ceiling	NAD	x	350	SF	x	x	
3	300	School Police Office	Plaster Walls	NAD	x	960	SF	x	x	

		School District of Philadelphia		Survey Type							
		Asbestos Inspection Report - Section 9		_____ 6 Month Surveillance							
		William C. Bryant Promise Academy		_____ Three- Year Reinspection IX							
		(Pre-K-8; ULCS 1230) Year Built: 1903		___X___ AIR/EIE							
		6001 Cedar Avenue, Philadelphia, PA 19143		_____ Asbestos Abatement Activity							
		Prepared by: Bernard J. Bryson		_____ Bulk Sampling Event							
		Certification # 0437 Date: 2/04/2019		<b>Interior Renovations in Existing Classrooms 101, 102, 103, 104, 105, 106, 107, 108, 113, 114, 202, 203, 204, 205, 206, 207, 208 and 209</b>							
		Classroom Modernization Project									
F l o o r	Space #	On Site Room Name	Material Description	Confirmed, Assumed, NAD, Non Suspect ACM	Type (Code 1)	Amount of Material	SF LF EA	Condition (Code 2)	Action (Code 3)	Comments/Description/Notes	
		3	300	School Police Office	12" x 12" Floor Tile and Mastic	Assumed	NF1	350	SF	ND	NRN
	3	300A	School Police Office Restroom	Fiberglass Pipe Fitting Insulation	Non Suspect ACM	x	1	EA	x	x	
	3	300A	School Police Office Restroom	Fiberglass Pipe Insulation	Non Suspect ACM	x	4	LF	x	x	
	3	300A	School Police Office Restroom	Plaster Ceiling	NAD	x	36	SF	x	x	
	3	300A	School Police Office Restroom	Plaster Walls	NAD	x	288	SF	x	x	
	3	300A	School Police Office Restroom	12" x 12" Floor Tile and Mastic	Assumed	NF1	36	SF	ND	NRN	
	3	300B	Girl's Restroom near School Police Office	Fiberglass Pipe Fitting Insulation	Non Suspect ACM	x	2	EA	x	x	
	3	300B	Girl's Restroom near School Police Office	Fiberglass Pipe Insulation	Non Suspect ACM	x	6	LF	x	x	
	3	300B	Girl's Restroom near School Police Office	Plaster Ceiling	NAD	x	144	SF	x	x	
	3	300B	Girl's Restroom near School Police Office	Plaster Walls	NAD	x	300	SF	x	x	
	3	300B	Girl's Restroom near School Police Office	Ceramic Tile Walls	Non Suspect ACM	x	300	SF	x	x	
	3	300B	Girl's Restroom near School Police Office	Cement Floor	Non Suspect ACM	x	144	SF	x	x	
	3	300C	School Police Office Restroom	Fiberglass Pipe Fitting Insulation	Non Suspect ACM	x	2	EA	x	x	
	3	300C	School Police Office Restroom	Fiberglass Pipe Insulation	Non Suspect ACM	x	6	LF	x	x	
	3	300C	School Police Office Restroom	Plaster Ceiling	NAD	x	36	SF	x	x	
	3	300C	School Police Office Restroom	Plaster Walls	NAD	x	288	SF	x	x	
	3	300C	School Police Office Restroom	12" x 12" Floor Tile and Mastic	Assumed	NF1	36	SF	ND	NRN	
	3	300D	Custodial Storage outside School Police Office	Ceiling Tile 2' x 4'	NAD	x	24	SF	x	x	Sampled NAD in original Mgmt. Plan
	3	300D	Custodial Storage outside School Police Office	Plaster Walls	NAD	x	160	SF	x	x	
	3	300D	Custodial Storage outside School Police Office	12" x 12" Floor Tile and Mastic	NAD	x	24	SF	x	x	Sampled NAD 3/10/2017 (S. Vena/Criterion)
	3	301	Computer Room	Ceiling Tile 2' x 4'	NAD	x	1326	SF	x	x	Sampled NAD in original Mgmt. Plan
	3	301	Computer Room	Plaster Ceiling	NAD	x	1326	SF	x	x	
	3	301	Computer Room	Plaster Walls	NAD	x	1750	SF	x	x	
	3	301	Computer Room	12" x 12" Floor Tile and Mastic	Assumed	NF1	663	SF	ND	NRN	
	3	301	Computer Room	12" x 12" Floor Tile and Mastic	Assumed	NF1	663	SF	ND	NRN	
	3	301	Computer Room	Blackboard Glue Dots	Assumed	NF1	100	SF	ND	NRN	
	3	301A	Computer Room Storage by Window Wall	Plaster Ceiling	NAD	x	64	SF	x	x	
	3	301A	Computer Room Storage by Window Wall	Plaster Walls	NAD	x	400	SF	x	x	
	3	301A	Computer Room Storage by Window Wall	12" x 12" Floor Tile and Mastic	Assumed	NF1	32	SF	ND	NRN	



<b>School District of Philadelphia</b> <b>Asbestos Inspection Report - Section 9</b> <b>William C. Bryant Promise Academy</b> <b>(Pre-K-8; ULCS 1230) Year Built: 1903</b> 6001 Cedar Avenue, Philadelphia, PA 19143 Prepared by: Bernard J. Bryson Certification # 0437 Date: 2/04/2019 <b>Classroom Modernization Project</b>		Survey Type						
		_____ 6 Month Surveillance						
		_____ Three- Year Reinspection IX						
		___X___ AIR/EIE						
		_____ Asbestos Abatement Activity						
		_____ Bulk Sampling Event						
		<b>Interior Renovations in Existing Classrooms 101, 102, 103, 104, 105, 106, 107, 108, 113, 114, 202, 203, 204, 205, 206, 207, 208 and 209</b>						

F l o o r	Space #	On Site Room Name	Material Description	Confirmed, Assumed, NAD, Non Suspect ACM	Type (Code 1)	Amount of Material	SF LF EA	Condition (Code 2)	Action (Code 3)	Comments/Description/Notes
3	301A	Computer Room Storage by Window Wall	12" x 12" Floor Tile and Mastic	Assumed	NF1	32	SF	ND	NRN	
3	301B	Computer Room Storage by Doorway	Plaster Ceiling	NAD	x	72	SF	x	x	
3	301B	Computer Room Storage by Doorway	Plaster Walls	NAD	x	400	SF	x	x	
3	301B	Computer Room Storage by Doorway	Wood Floor	Non Suspect ACM	x	72	SF	x	x	
3	301C	Custodial Storage	Plaster Ceiling	NAD	x	9	SF	x	x	
3	301C	Custodial Storage	Plaster Walls	NAD	x	144	SF	x	x	
3	301C	Custodial Storage	Cement Floor	Non Suspect ACM	x	9	SF	x	x	
3	302	Classroom 302	Plaster Ceiling	NAD	x	900	SF	x	x	
3	302	Classroom 302	Plaster Walls	NAD	x	1440	SF	x	x	
3	302	Classroom 302	Wood Floor	Non Suspect ACM	x	900	SF	x	x	
3	302	Classroom 302	Blackboard Glue Dots	Assumed	NF1	220	SF	ND	NRN	
3	302A	Classroom 302 Storage	Plaster Ceiling	NAD	x	150	SF	x	x	
3	302A	Classroom 302 Storage	Plaster Walls	NAD	x	840	SF	x	x	
3	302A	Classroom 302 Storage	Wood Floor	Non Suspect ACM	x	150	SF	x	x	
3	302B	Storage outside Classroom 302 by Stairwell C	Plaster Ceiling	NAD	x	150	SF	x	x	
3	302B	Storage outside Classroom 302 by Stairwell C	Plaster Walls	NAD	x	840	SF	x	x	
3	302B	Storage outside Classroom 302 by Stairwell C	Wood Floor	Non Suspect ACM	x	150	SF	x	x	
3	303	Classroom 303	Ceiling Tile 2' x 4'	NAD	x	750	SF	x	x	Sampled NAD in original Mgmt. Plan
3	303	Classroom 303	Plaster Ceiling	NAD	x	750	SF	x	x	
3	303	Classroom 303	Plaster Walls	NAD	x	1350	SF	x	x	
3	303	Classroom 303	12" x 12" Floor Tile and Mastic	Assumed	NF1	375	SF	ND	NRN	
3	303	Classroom 303	12" x 12" Floor Tile and Mastic	Assumed	NF1	375	SF	ND	NRN	
3	303	Classroom 303	Blackboard Glue Dots	Assumed	NF1	220	SF	ND	NRN	
3	303A	Classroom 303 Storage	Plaster Ceiling	NAD	x	84	SF	x	x	
3	303A	Classroom 303 Storage	Plaster Walls	NAD	x	600	SF	x	x	
3	303A	Classroom 303 Storage	12" x 12" Floor Tile and Mastic	Assumed	NF1	42	SF	ND	NRN	
3	303A	Classroom 303 Storage	12" x 12" Floor Tile and Mastic	Assumed	NF1	42	SF	ND	NRN	
3	304	Classroom 304	Plaster Ceiling	NAD	x	780	SF	x	x	
3	304	Classroom 304	Plaster Walls	NAD	x	1400	SF	x	x	
3	304	Classroom 304	Wood Floor	Non Suspect ACM	x	780	SF	x	x	
3	304	Classroom 304	Blackboard Glue Dots	Assumed	NF1	220	SF	ND	NRN	
3	304A	Classroom 304 Storage	Plaster Ceiling	NAD	x	92	SF	x	x	
3	304A	Classroom 304 Storage	Plaster Walls	NAD	x	1300	SF	x	x	
3	304A	Classroom 304 Storage	Wood Floor	Non Suspect ACM	x	92	SF	x	x	
3	305	Classroom 305	Plaster Ceiling	NAD	x	780	SF	x	x	
3	305	Classroom 305	Plaster Walls	NAD	x	1400	SF	x	x	

		School District of Philadelphia		Survey Type						
		Asbestos Inspection Report - Section 9		6 Month Surveillance						
		William C. Bryant Promise Academy		Three- Year Reinspection IX						
		(Pre-K-8; ULCS 1230) Year Built: 1903		X AIR/EIE						
		6001 Cedar Avenue, Philadelphia, PA 19143		Asbestos Abatement Activity						
		Prepared by: Bernard J. Bryson		Bulk Sampling Event						
		Certification # 0437 Date: 2/04/2019		Interior Renovations in Existing Classrooms 101, 102, 103, 104, 105, 106, 107, 108, 113, 114, 202, 203, 204, 205, 206, 207, 208 and 209						
		Classroom Modernization Project								
F l o o r	Space #	On Site Room Name	Material Description	Confirmed, Assumed, NAD, Non Suspect ACM	Type (Code 1)	Amount of Material	SF LF EA	Condition (Code 2)	Action (Code 3)	Comments/Description/Notes
	3	305	Classroom 305	Wood Floor	Non Suspect ACM	x	780	SF	x	x
3	305	Classroom 305	Blackboard Glue Dots	Assumed	NF1	220	SF	ND	NRN	
3	305A	Classroom 305 Storage	Plaster Ceiling	NAD	x	80	SF	x	x	
3	305A	Classroom 305 Storage	Plaster Walls	NAD	x	576	SF	x	x	
3	305A	Classroom 305 Storage	Wood Floor	Non Suspect ACM	x	80	SF	x	x	
3	306	Classroom 306	Ceiling Tile 2' x 4'	NAD	x	720	SF	x	x	Sampled NAD in original Mgmt. Plan
3	306	Classroom 306	Plaster Ceiling	NAD	x	720	SF	x	x	
3	306	Classroom 306	Plaster Walls	NAD	x	1200	SF	x	x	
3	306	Classroom 306	12" x 12" Floor Tile and Mastic	Assumed	NF1	360	SF	ND	NRN	
3	306	Classroom 306	12" x 12" Floor Tile and Mastic	Assumed	NF1	360	SF	ND	NRN	
3	306A	Classroom 306 Storage	Plaster Ceiling	NAD	x	76	SF	x	x	
3	306A	Classroom 306 Storage	Plaster Walls	NAD	x	550	SF	x	x	
3	306A	Classroom 306 Storage	Wood Floor	Non Suspect ACM	x	76	SF	x	x	
3	314A	Boy's Restroom across from Classroom 306	Fiberglass Pipe Fitting Insulation	Non Suspect ACM	x	4	EA	x	x	
3	314A	Boy's Restroom across from Classroom 306	Fiberglass Pipe Insulation	Non Suspect ACM	x	22	LF	x	x	
3	314A	Boy's Restroom across from Classroom 306	Plaster Ceiling	NAD	x	120	SF	x	x	
3	314A	Boy's Restroom across from Classroom 306	Plaster Walls	NAD	x	144	SF	x	x	
3	314A	Boy's Restroom across from Classroom 306	Ceramic Tile Walls	Non Suspect ACM	x	288	SF	x	x	
3	314A	Boy's Restroom across from Classroom 306	Cement Floor	Non Suspect ACM	x	120	SF	x	x	
3	307	Classroom 307	Ceiling Tile 2' x 4'	NAD	x	768	SF	x	x	Sampled NAD in original Mgmt. Plan
3	307	Classroom 307	Plaster Ceiling	NAD	x	768	SF	x	x	
3	307	Classroom 307	Plaster Walls	NAD	x	1300	SF	x	x	
3	307	Classroom 307	Wood Floor	Non Suspect ACM	x	768	SF	x	x	
3	307	Classroom 307	Blackboard Glue Dots	Assumed	NF1	220	SF	ND	NRN	
3	307A	Classroom 307 Storage	Ceiling Tile 2' x 4'	NAD	x	85	SF	x	x	Sampled NAD in original Mgmt. Plan
3	307A	Classroom 307 Storage	Plaster Ceiling	NAD	x	85	SF	x	x	
3	307A	Classroom 307 Storage	Plaster Walls	NAD	x	500	SF	x	x	
3	307A	Classroom 307 Storage	Wood Floor	Non Suspect ACM	x	85	SF	x	x	
3	308	Classroom 308	Fiberglass Pipe Insulation	Non Suspect ACM	x	4	LF	x	x	
3	308	Classroom 308	Ceiling Tile 2' x 4'	NAD	x	800	SF	x	x	Sampled NAD in original Mgmt. Plan
3	308	Classroom 308	Plaster Ceiling	NAD	x	800	SF	x	x	
3	308	Classroom 308	Plaster Walls	NAD	x	1350	SF	x	x	
3	308	Classroom 308	Wood Floor	Non Suspect ACM	x	800	SF	x	x	
3	308	Classroom 308	Blackboard Glue Dots	Assumed	NF1	220	SF	ND	NRN	

<b>School District of Philadelphia</b> <b>Asbestos Inspection Report - Section 9</b> <b>William C. Bryant Promise Academy</b> <b>(Pre-K-8; ULCS 1230) Year Built: 1903</b> 6001 Cedar Avenue, Philadelphia, PA 19143 Prepared by: Bernard J. Bryson Certification # 0437 Date: 2/04/2019 <b>Classroom Modernization Project</b>		Survey Type							
		_____ 6 Month Surveillance							
		_____ Three- Year Reinspection IX							
		___X___ AIR/EIE							
		_____ Asbestos Abatement Activity							
		_____ Bulk Sampling Event							
		<b>Interior Renovations in Existing Classrooms 101, 102, 103, 104, 105, 106, 107, 108, 113, 114, 202, 203, 204, 205, 206, 207, 208 and 209</b>							

Floor	Space #	On Site Room Name	Material Description	Confirmed, Assumed, NAD, Non Suspect ACM	Type (Code 1)	Amount of Material	SF LF EA	Condition (Code 2)	Action (Code 3)	Comments/Description/Notes
3	308A	Classroom 308 Storage	Ceiling Tile 2' x 4'	NAD	x	90	SF	x	x	Sampled NAD in original Mgmt. Plan
3	308A	Classroom 308 Storage	Plaster Ceiling	NAD	x	90	SF	x	x	
3	308A	Classroom 308 Storage	Plaster Walls	NAD	x	550	SF	x	x	
3	308A	Classroom 308 Storage	Wood Floor	Non Suspect ACM	x	90	SF	x	x	
3	309	Classroom 309	Ceiling Tile 2' x 4'	NAD	x	720	SF	x	x	Sampled NAD in original Mgmt. Plan
3	309	Classroom 309	Plaster Ceiling	NAD	x	720	SF	x	x	
3	309	Classroom 309	Plaster Walls	NAD	x	1200	SF	x	x	
3	309	Classroom 309	Wood Floor	Non Suspect ACM	x	720	SF	x	x	
3	309	Classroom 309	Blackboard Glue Dots	Assumed	NF1	220	SF	ND	NRN	
3	309A	Classroom 309 Storage	Ceiling Tile 2' x 4'	NAD	x	76	SF	x	x	Sampled NAD in original Mgmt. Plan
3	309A	Classroom 309 Storage	Plaster Ceiling	NAD	x	76	SF	x	x	
3	309A	Classroom 309 Storage	Plaster Walls	NAD	x	550	SF	x	x	
3	309A	Classroom 309 Storage	Wood Floor	Non Suspect ACM	x	76	SF	x	x	
3	310	Classroom 310	Fiberglass Pipe Insulation	Non Suspect ACM	x	6	LF	x	x	
3	310	Classroom 310	Plaster Ceiling	NAD	x	840	SF	x	x	
3	310	Classroom 310	Plaster Walls	NAD	x	1400	SF	x	x	
3	310	Classroom 310	Wood Floor	Non Suspect ACM	x	840	SF	x	x	
3	310	Classroom 310	Blackboard Glue Dots	Assumed	NF1	160	SF	ND	NRN	
3	310A	Classroom 310 Storage	Plaster Ceiling	NAD	x	72	SF	x	x	
3	310A	Classroom 310 Storage	Plaster Walls	NAD	x	450	SF	x	x	
3	310A	Classroom 310 Storage	Wood Floor	Non Suspect ACM	x	72	SF	x	x	
3	311	Classroom 311	Fiberglass Pipe Insulation	Non Suspect ACM	x	6	LF	x	x	
3	311	Classroom 311	Plaster Ceiling	NAD	x	720	SF	x	x	
3	311	Classroom 311	Plaster Walls	NAD	x	1200	SF	x	x	
3	311	Classroom 311	Wood Floor	Non Suspect ACM	x	720	SF	x	x	
3	311	Classroom 311	Blackboard Glue Dots	Assumed	NF1	160	SF	ND	NRN	
3	311A	Classroom 311 Storage	Plaster Ceiling	NAD	x	63	SF	x	x	
3	311A	Classroom 311 Storage	Plaster Walls	NAD	x	350	SF	x	x	
3	311A	Classroom 311 Storage	Wood Floor	Non Suspect ACM	x	63	SF	x	x	
3	312	Classroom 312	Fiberglass Pipe Insulation	Non Suspect ACM	x	6	LF	x	x	
3	312	Classroom 312	Plaster Ceiling	NAD	x	750	SF	x	x	
3	312	Classroom 312	Plaster Walls	NAD	x	1200	SF	x	x	
3	312	Classroom 312	Wood Floor	Non Suspect ACM	x	750	SF	x	x	
3	312	Classroom 312	Blackboard Glue Dots	Assumed	NF1	160	SF	ND	NRN	
3	312A	Classroom 312 Storage	Plaster Ceiling	NAD	x	90	SF	x	x	
3	312A	Classroom 312 Storage	Plaster Walls	NAD	x	500	SF	x	x	
3	312A	Classroom 312 Storage	Wood Floor	Non Suspect ACM	x	90	SF	x	x	
3	313	Classroom 313	Fiberglass Pipe Insulation	Non Suspect ACM	x	6	LF	x	x	
3	313	Classroom 313	Plaster Ceiling	NAD	x	837	SF	x	x	

		School District of Philadelphia		Survey Type						
		Asbestos Inspection Report - Section 9		6 Month Surveillance						
		William C. Bryant Promise Academy		Three- Year Reinspection IX						
		(Pre-K-8; ULCS 1230) Year Built: 1903		X AIR/EIE						
		6001 Cedar Avenue, Philadelphia, PA 19143		Asbestos Abatement Activity						
		Prepared by: Bernard J. Bryson		Bulk Sampling Event						
		Certification # 0437 Date: 2/04/2019		Interior Renovations in Existing Classrooms 101, 102, 103, 104, 105, 106, 107, 108, 113, 114, 202, 203, 204, 205, 206, 207, 208 and 209						
		Classroom Modernization Project								
F l o o r	Space #	On Site Room Name	Material Description	Confirmed, Assumed, NAD, Non Suspect ACM	Type (Code 1)	Amount of Material	SF LF EA	Condition (Code 2)	Action (Code 3)	Comments/Description/Notes
	3	313	Classroom 313	Plaster Walls	NAD	x	1500	SF	x	x
3	313	Classroom 313	Wood Floor	Non Suspect ACM	x	837	SF	x	x	
3	313	Classroom 313	Blackboard Glue Dots	Assumed	NF1	160	SF	ND	NRN	
3	313A	Classroom 313 Storage	Plaster Ceiling	NAD	x	72	SF	x	x	
3	313A	Classroom 313 Storage	Plaster Walls	NAD	x	500	SF	x	x	
3	313A	Classroom 313 Storage	Wood Floor	Non Suspect ACM	x	72	SF	x	x	
3	314	Classroom 314	Fiberglass Pipe Insulation	Non Suspect ACM	x	14	LF	x	x	
3	314	Classroom 314	Plaster Ceiling	NAD	x	725	SF	x	x	
3	314	Classroom 314	Plaster Walls	NAD	x	1300	SF	x	x	
3	314	Classroom 314	Wood Floor	Non Suspect ACM	x	725	SF	x	x	
3	314	Classroom 314	Blackboard Glue Dots	Assumed	NF1	160	SF	ND	NRN	
3	314B	Classroom 314 Storage	Plaster Ceiling	NAD	x	210	SF	x	x	
3	314B	Classroom 314 Storage	Plaster Walls	NAD	x	800	SF	x	x	
3	314B	Classroom 314 Storage	Wood Floor	Non Suspect ACM	x	210	SF	x	x	
3	H31	Hallway at Classrooms 310 to 314	Plaster Ceiling	NAD	x	960	SF	x	x	
3	H31	Hallway at Classrooms 310 to 314	Plaster Walls	NAD	x	1000	SF	x	x	
3	H31	Hallway at Classrooms 310 to 314	Transite Cove Base	Assumed	NF2	184	SF	ND	NRN	Cement Cove Base Molding
3	H31	Hallway at Classrooms 310 to 314	Cement Floor	Non Suspect ACM	x	960	SF	x	x	
3	H32	Main Hallway at Classroom 303 to 309	Fiberglass Ceiling Tile 2' x 4'	Non Suspect ACM	x	750	SF	x	x	
3	H32	Main Hallway at Classroom 303 to 309	Plaster Ceiling	NAD	x	1600	SF	x	x	
3	H32	Main Hallway at Classroom 303 to 309	Plaster Walls	NAD	x	3000	SF	x	x	
3	H32	Main Hallway at Classroom 303 to 309	Transite Cove Base	Assumed	NF2	200	SF	ND	NRN	Cement Cove Base Molding
3	H32	Main Hallway at Classroom 303 to 309	Wood Floor	Non Suspect ACM	x	750	SF	x	x	
3	H32	Main Hallway at Classroom 303 to 309	Cement Floor	Non Suspect ACM	x	850	SF	x	x	
3	H33	Hallway at Classroom 302	Plaster Ceiling	NAD	x	250	SF	x	x	
3	H33	Hallway at Classroom 302	Plaster Walls	NAD	x	700	SF	x	x	
3	H33	Hallway at Classroom 302	Transite Cove Base	Assumed	NF2	80	SF	ND	NRN	Cement Cove Base Molding
3	H33	Hallway at Classroom 302	Cement Floor	Non Suspect ACM	x	250	SF	x	x	
3	S31	Stairwell A at Classroom 310	Ceiling Tile 2' x 4'	NAD	x	200	SF	x	x	Sampled NAD in original Mgmt. Plan
3	S31	Stairwell A at Classroom 310	Plaster Walls	NAD	x	600	SF	x	x	
3	S31	Stairwell A at Classroom 310	Transite Cove Base	Confirmed	NF2	55	SF	ND	NRN	
3	S21	Stairwell A at Classroom 310	Cement Floor	Non Suspect ACM	x	200	SF	x	x	
3	S32	Stairwell B at Classroom 309	Ceiling Tile 2' x 4'	NAD	x	200	SF	x	x	Sampled NAD in original Mgmt. Plan
3	S32	Stairwell B at Classroom 309	Plaster Walls	NAD	x	600	SF	x	x	
3	S32	Stairwell B at Classroom 309	Wood Floor	Non Suspect ACM	x	200	SF	x	x	
3	S33	Stairwell C at Classroom 303	Ceiling Tile 2' x 4'	NAD	x	200	SF	x	x	Sampled NAD in original Mgmt. Plan
3	S33	Stairwell C at Classroom 303	Plaster Walls	NAD	x	600	SF	x	x	
3	S33	Stairwell C at Classroom 303	Transite Cove Base	Confirmed	NF2	55	SF	ND	NRN	

		School District of Philadelphia		Survey Type										
		Asbestos Inspection Report - Section 9		_____ 6 Month Surveillance										
		William C. Bryant Promise Academy (Pre-K-8; ULCS 1230) Year Built: 1903		_____ Three- Year Reinspection IX										
		6001 Cedar Avenue, Philadelphia, PA 19143		___X___ AIR/EIE										
		Prepared by: Bernard J. Bryson		_____ Asbestos Abatement Activity										
		Certification # 0437 Date: 2/04/2019		_____ Bulk Sampling Event										
		Classroom Modernization Project		<b>Interior Renovations in Existing Classrooms 101, 102, 103, 104, 105, 106, 107, 108, 113, 114, 202, 203, 204, 205, 206, 207, 208 and 209</b>										
<i>F</i>	<i>l</i>	<i>o</i>	<i>r</i>	<i>Space #</i>	<i>On Site Room Name</i>	<i>Material Description</i>	<i>Confirmed, Assumed, NAD, Non Suspect ACM</i>	<i>Type (Code 1)</i>	<i>Amount of Material</i>	<i>SF LF EA</i>	<i>Condition (Code 2)</i>	<i>Action (Code 3)</i>	<i>Comments/Description/Notes</i>	
				3	S33	Stairwell C at Classroom 303	Cement Floor	Non Suspect ACM	x	200	SF	x	x	
				B	001B	Classroom by Stairwell C (current storage room)	Fiberglass Pipe Fitting Insulation	Non Suspect ACM	x	8	EA	x	x	
				B	001B	Classroom by Stairwell C (current storage room)	Fiberglass Pipe Insulation	Non Suspect ACM	x	100	LF	x	x	
				B	001B	Classroom by Stairwell C (current storage room)	Concrete Ceiling	Non Suspect ACM	x	999	SF	x	x	
				B	001B	Classroom by Stairwell C (current storage room)	Brick Wall	Non Suspect ACM	x	1300	SF	x	x	
				B	001B	Classroom by Stairwell C (current storage room)	9" x 9" Floor Tile and Mastic	Confirmed	NF1	999	SF	ND	NRN	
				B	001BA	Storage #1 in Room 001B	Fiberglass Pipe Insulation	Non Suspect ACM	x	20	LF	x	x	
				B	001BA	Storage #1 in Room 001B	Concrete Ceiling	Non Suspect ACM	x	64	SF	x	x	
				B	001BA	Storage #1 in Room 001B	Brick Wall	Non Suspect ACM	x	350	SF	x	x	
				B	001BA	Storage #1 in Room 001B	Cement Floor	Non Suspect ACM	x	64	SF	x	x	
				B	001BB	Storage #2 in Room 001B	Fiberglass Pipe Insulation	Non Suspect ACM	x	20	LF	x	x	
				B	001BB	Storage #2 in Room 001B	Concrete Ceiling	Non Suspect ACM	x	72	SF	x	x	
				B	001BB	Storage #2 in Room 001B	Brick Wall	Non Suspect ACM	x	370	SF	x	x	
				B	001BB	Storage #2 in Room 001B	Cement Floor	Non Suspect ACM	x	72	SF	x	x	
				B	002B	Storage	Fiberglass Pipe Fitting Insulation	Non Suspect ACM	x	12	EA	x	x	
				B	002B	Storage	Fiberglass Pipe Insulation	Non Suspect ACM	x	65	LF	x	x	
				B	002B	Storage	Plaster Ceiling	NAD	x	696	SF	x	x	
				B	002B	Storage	Wood Walls	Non Suspect ACM	x	1000	SF	x	x	
				B	002B	Storage	12" x 12" Floor Tile and Mastic	Assumed	NF1	696	SF	ND	NRN	
				B	003B	Classroom by Stairwell B - used as Storage	Fiberglass Pipe Fitting Insulation	Non Suspect ACM	x	10	EA	x	x	
				B	003B	Classroom by Stairwell B - used as Storage	Fiberglass Pipe Insulation	Non Suspect ACM	x	95	LF	x	x	
				B	003B	Classroom by Stairwell B - used as Storage	Plaster Ceiling	NAD	x	1032	SF	x	x	
				B	003B	Classroom by Stairwell B - used as Storage	Wood Ceiling	Non Suspect ACM	x	1032	SF	x	x	
				B	003B	Classroom by Stairwell B - used as Storage	Wood Walls	Non Suspect ACM	x	1100	SF	x	x	
				B	003B	Classroom by Stairwell B - used as Storage	12" x 12" Floor Tile and Mastic	Assumed	NF1	1032	SF	ND	NRN	
				B	003B	Classroom by Stairwell B - used as Storage	Blackboard Glue Dots	Assumed	NF1	160	SF	ND	NRN	
				B	004B	Storage	Fiberglass Pipe Insulation	Non Suspect ACM	x	16	LF	x	x	
				B	004B	Storage	Concrete Ceiling	Non Suspect ACM	x	56	SF	x	x	
				B	004B	Storage	Brick Wall	Non Suspect ACM	x	240	SF	x	x	
				B	004B	Storage	Cement Floor	Non Suspect ACM	x	56	SF	x	x	
				B	005B/006B	Storage	Fiberglass Pipe Fitting Insulation	Non Suspect ACM	x	12	EA	x	x	

		School District of Philadelphia		Survey Type						
		Asbestos Inspection Report - Section 9		_____ 6 Month Surveillance						
		William C. Bryant Promise Academy (Pre-K-8; ULCS 1230) Year Built: 1903		_____ Three- Year Reinspection IX						
		6001 Cedar Avenue, Philadelphia, PA 19143		___X___ AIR/EIE						
		Prepared by: Bernard J. Bryson		_____ Asbestos Abatement Activity						
		Certification # 0437 Date: 2/04/2019		_____ Bulk Sampling Event						
		Classroom Modernization Project		<b>Interior Renovations in Existing Classrooms 101, 102, 103, 104, 105, 106, 107, 108, 113, 114, 202, 203, 204, 205, 206, 207, 208 and 209</b>						
<b>F</b>	<b>I</b>	<b>O</b>	<b>R</b>							
Space #	On Site Room Name	Material Description	Confirmed, Assumed, NAD, Non Suspect ACM	Type (Code 1)	Amount of Material	SF LF EA	Condition (Code 2)	Action (Code 3)	Comments/Description/Notes	
B 005B/006B	Storage	Fiberglass Pipe Insulation	Non Suspect ACM	x	75	LF	x	x		
B 005B/006B	Storage	Wood Ceiling	Non Suspect ACM	x	528	SF	x	x		
B 005B/006B	Storage	Wood Walls	Non Suspect ACM	x	700	SF	x	x		
B 005B/006B	Storage	Wood Floor	Non Suspect ACM	x	528	SF	x	x		
B 007B	Restroom	Fiberglass Pipe Fitting Insulation	Non Suspect ACM	x	20	EA	x	x		
B 007B	Restroom	Fiberglass Pipe Insulation	Non Suspect ACM	x	70	LF	x	x		
B 007B	Restroom	Plaster Ceiling	NAD	x	65	SF	x	x		
B 007B	Restroom	Wood Ceiling	Non Suspect ACM	x	65	SF	x	x		
B 007B	Restroom	Brick Wall	Non Suspect ACM	x	120	SF	x	x		
B 007B	Restroom	Concrete Block Wall	Non Suspect ACM	x	120	SF	x	x		
B 007B	Restroom	12" x 12" Floor Tile and Mastic	Assumed	NF1	65	SF	ND	NRN		
B 007C	Custodial Storage	Fiberglass Pipe Fitting Insulation	Non Suspect ACM	x	7	EA	x	x		
B 007C	Custodial Storage	Fiberglass Pipe Insulation	Non Suspect ACM	x	36	LF	x	x		
B 007C	Custodial Storage	Plaster Ceiling	NAD	x	40	SF	x	x		
B 007C	Custodial Storage	Wood Ceiling	Non Suspect ACM	x	40	SF	x	x		
B 007C	Custodial Storage	Brick Wall	Non Suspect ACM	x	100	SF	x	x		
B 007C	Custodial Storage	Concrete Block Wall	Non Suspect ACM	x	100	SF	x	x		
B 007C	Custodial Storage	12" x 12" Floor Tile and Mastic	Assumed	NF1	40	SF	ND	NRN		
B 008B	Girl's Restroom in Main Hallway	Fiberglass Pipe Fitting Insulation	Non Suspect ACM	x	31	EA	x	x		
B 008B	Girl's Restroom in Main Hallway	Fiberglass Pipe Insulation	Non Suspect ACM	x	130	LF	x	x		
B 008B	Girl's Restroom in Main Hallway	Plaster Ceiling	NAD	x	340	SF	x	x		
B 008B	Girl's Restroom in Main Hallway	Brick Wall	Non Suspect ACM	x	200	SF	x	x		
B 008B	Girl's Restroom in Main Hallway	Concrete Block Wall	Non Suspect ACM	x	300	SF	x	x		
B 008B	Girl's Restroom in Main Hallway	Ceramic Tile Walls	Non Suspect ACM	x	300	SF	x	x		
B 008B	Girl's Restroom in Main Hallway	Cement Floor	Non Suspect ACM	x	340	SF	x	x		
B 009B	Boiler Room Storage	Fiberglass Pipe Fitting Insulation	Non Suspect ACM	x	27	EA	x	x		
B 009B	Boiler Room Storage	Fiberglass Pipe Insulation	Non Suspect ACM	x	100	LF	x	x		
B 009B	Boiler Room Storage	Concrete Ceiling	Non Suspect ACM	x	256	SF	x	x		
B 009B	Boiler Room Storage	Brick Wall	Non Suspect ACM	x	1440	SF	x	x		
B 009B	Boiler Room Storage	Cement Floor	Non Suspect ACM	x	256	SF	x	x		
B 010B	Boiler Room	Fiberglass Pipe Fitting Insulation	Non Suspect ACM	x	120	EA	x	x		

<b>School District of Philadelphia</b> <b>Asbestos Inspection Report - Section 9</b> <b>William C. Bryant Promise Academy</b> <b>(Pre-K-8; ULCS 1230) Year Built: 1903</b> 6001 Cedar Avenue, Philadelphia, PA 19143 Prepared by: Bernard J. Bryson Certification # 0437 Date: 2/04/2019 <b>Classroom Modernization Project</b>		Survey Type						
		_____ 6 Month Surveillance						
		_____ Three- Year Reinspection IX						
		___X___ AIR/EIE						
		_____ Asbestos Abatement Activity						
		_____ Bulk Sampling Event						
		<b>Interior Renovations in Existing Classrooms 101, 102, 103, 104, 105, 106, 107, 108, 113, 114, 202, 203, 204, 205, 206, 207, 208 and 209</b>						

Floor	Space #	On Site Room Name	Material Description	Confirmed, Assumed, NAD, Non Suspect ACM	Type (Code 1)	Amount of Material	SF LF EA	Condition (Code 2)	Action (Code 3)	Comments/Description/Notes
B	010B	Boiler Room	Fiberglass Pipe Insulation	Non Suspect ACM	x	805	LF	x	x	
B	010B	Boiler Room	Concrete Ceiling	Non Suspect ACM	x	1200	SF	x	x	
B	010B	Boiler Room	Concrete Block Wall	Non Suspect ACM	x	1500	SF	x	x	
B	010B	Boiler Room	Brick Wall	Non Suspect ACM	x	1500	SF	x	x	
B	010B	Boiler Room	Cement Floor	Non Suspect ACM	x	1200	SF	x	x	
B	010B-1	Pump Room in Boiler Room	Fiberglass Pipe Fitting Insulation	Non Suspect ACM	x	18	EA	x	x	Accessed from the Boiler Room
B	010B-1	Pump Room in Boiler Room	Fiberglass Pipe Insulation	Non Suspect ACM	x	85	LF	x	x	Accessed from the Boiler Room
B	010B-1	Pump Room in Boiler Room	Concrete Ceiling	Non Suspect ACM	x	300	SF	x	x	Accessed from the Boiler Room
B	010B-1	Pump Room in Boiler Room	Concrete Block Wall	Non Suspect ACM	x	500	SF	x	x	Accessed from the Boiler Room
B	010B-1	Pump Room in Boiler Room	Brick Wall	Non Suspect ACM	x	460	SF	x	x	Accessed from the Boiler Room
B	010B-1	Pump Room in Boiler Room	Cement Floor	Non Suspect ACM	x	300	SF	x	x	Accessed from the Boiler Room
B	010B-2	Water Meter Room in Boiler Room	Fiberglass Pipe Fitting Insulation	Non Suspect ACM	x	17	EA	x	x	Accessed from the Boiler Room
B	010B-2	Water Meter Room in Boiler Room	Fiberglass Pipe Insulation	Non Suspect ACM	x	250	LF	x	x	Accessed from the Boiler Room
B	010B-2	Water Meter Room in Boiler Room	Concrete Ceiling	Non Suspect ACM	x	1000	SF	x	x	Accessed from the Boiler Room
B	010B-2	Water Meter Room in Boiler Room	Concrete Block Wall	Non Suspect ACM	x	750	SF	x	x	Accessed from the Boiler Room
B	010B-2	Water Meter Room in Boiler Room	Brick Wall	Non Suspect ACM	x	750	SF	x	x	Accessed from the Boiler Room
B	010B-2	Water Meter Room in Boiler Room	Cement Floor	Non Suspect ACM	x	1000	SF	x	x	Accessed from the Boiler Room
B	011B	Fan Room 1 next to Boy's Restroom	Fiberglass Pipe Fitting Insulation	Non Suspect ACM	x	22	EA	x	x	
B	011B	Fan Room 1 next to Boy's Restroom	Fiberglass Pipe Insulation	Non Suspect ACM	x	110	LF	x	x	
B	011B	Fan Room 1 next to Boy's Restroom	Concrete Ceiling	Non Suspect ACM	x	1242	SF	x	x	
B	011B	Fan Room 1 next to Boy's Restroom	Concrete Block Wall	Non Suspect ACM	x	1250	SF	x	x	
B	011B	Fan Room 1 next to Boy's Restroom	Brick Wall	Non Suspect ACM	x	1000	SF	x	x	
B	011B	Fan Room 1 next to Boy's Restroom	Cement Floor	Non Suspect ACM	x	1242	SF	x	x	
B	012B	Boy's Restroom across from Boiler Room	Fiberglass Pipe Fitting Insulation	Non Suspect ACM	x	33	EA	x	x	
B	012B	Boy's Restroom across from Boiler Room	Fiberglass Pipe Insulation	Non Suspect ACM	x	200	LF	x	x	
B	012B	Boy's Restroom across from Boiler Room	Concrete Ceiling	Non Suspect ACM	x	912	SF	x	x	
B	012B	Boy's Restroom across from Boiler Room	Concrete Block Wall	Non Suspect ACM	x	750	SF	x	x	
B	012B	Boy's Restroom across from Boiler Room	Brick Wall	Non Suspect ACM	x	500	SF	x	x	
B	012B	Boy's Restroom across from Boiler Room	Cement Floor	Non Suspect ACM	x	912	SF	x	x	
B	012B	Boy's Restroom across from Boiler Room	Transite	Assumed	NF2	75	SF	ND	NRN	above urinals
B	013B	Building Engineer's Office	Concrete Ceiling	Non Suspect ACM	x	360	SF	x	x	
B	013B	Building Engineer's Office	Concrete Block Wall	Non Suspect ACM	x	300	SF	x	x	
B	013B	Building Engineer's Office	Brick Wall	Non Suspect ACM	x	200	SF	x	x	
B	013B	Building Engineer's Office	Cement Floor	Non Suspect ACM	x	360	SF	x	x	
B	013B	Building Engineer's Office	Transite Cove Base	Assumed	NF2	74	SF	ND	NRN	Cement Cove Base Molding
B	014B	Classroom 014B by Stairwell C	Fiberglass Pipe Fitting Insulation	Non Suspect ACM	x	20	EA	x	x	Used as Storage
B	014B	Classroom 014B by Stairwell C	Fiberglass Pipe Insulation	Non Suspect ACM	x	120	LF	x	x	Used as Storage

<b>School District of Philadelphia</b> <b>Asbestos Inspection Report - Section 9</b> <b>William C. Bryant Promise Academy</b> <b>(Pre-K-8; ULCS 1230) Year Built: 1903</b> 6001 Cedar Avenue, Philadelphia, PA 19143 Prepared by: Bernard J. Bryson Certification # 0437 Date: 2/04/2019 <b>Classroom Modernization Project</b>		Survey Type						
		6 Month Surveillance						
		Three- Year Reinspection IX						
		X AIR/EIE						
		Asbestos Abatement Activity						
		Bulk Sampling Event						
		<b>Interior Renovations in Existing Classrooms 101, 102, 103, 104, 105, 106, 107, 108, 113, 114, 202, 203, 204, 205, 206, 207, 208 and 209</b>						

Floor	Space #	On Site Room Name	Material Description	Confirmed, Assumed, NAD, Non Suspect ACM	Type (Code 1)	Amount of Material	SF LF EA	Condition (Code 2)	Action (Code 3)	Comments/Description/Notes
B	014B	Classroom 014B by Stairwell C	Plaster Ceiling	NAD	x	810	SF	x	x	Used as Storage
B	014B	Classroom 014B by Stairwell C	Plaster Walls	NAD	x	1500	SF	x	x	Used as Storage
B	014B	Classroom 014B by Stairwell C	Wood Floor	Non Suspect ACM	x	810	SF	x	x	Used as Storage
B	014B	Classroom 014B by Stairwell C	Blackboard Glue Dots	Assumed	NF1	240	SF	ND	NRN	Used as Storage
B	014C	Classroom 014B Storage by Window Wall	Fiberglass Pipe Insulation	Non Suspect ACM	x	25	LF	x	x	
B	014C	Classroom 014B Storage by Window Wall	Plaster Ceiling	NAD	x	64	SF	x	x	
B	014C	Classroom 014B Storage by Window Wall	Concrete Block Wall	Non Suspect ACM	x	200	SF	x	x	
B	014C	Classroom 014B Storage by Window Wall	Brick Wall	Non Suspect ACM	x	120	SF	x	x	
B	014C	Classroom 014B Storage by Window Wall	Cement Floor	Non Suspect ACM	x	64	SF	x	x	
B	014D	Classroom 014B Storage by Doorway	Fiberglass Pipe Insulation	Non Suspect ACM	x	20	LF	x	x	
B	014D	Classroom 014B Storage by Doorway	Plaster Ceiling	NAD	x	56	SF	x	x	
B	014D	Classroom 014B Storage by Doorway	Concrete Block Wall	Non Suspect ACM	x	200	SF	x	x	
B	014D	Classroom 014B Storage by Doorway	Brick Wall	Non Suspect ACM	x	100	SF	x	x	
B	014D	Classroom 014B Storage by Doorway	Cement Floor	Non Suspect ACM	x	56	SF	x	x	
B	014F	Storage next to Stairwell	Fiberglass Pipe Fitting Insulation	Non Suspect ACM	x	6	EA	x	x	
B	014F	Storage next to Stairwell C	Fiberglass Pipe Insulation	Non Suspect ACM	x	50	LF	x	x	
B	014F	Storage next to Stairwell C	Concrete Ceiling	Non Suspect ACM	x	60	SF	x	x	
B	014F	Storage next to Stairwell C	Brick Wall	Non Suspect ACM	x	400	SF	x	x	
B	014F	Storage next to Stairwell C	Cement Floor	Non Suspect ACM	x	60	SF	x	x	
B	015B	Fan Room 2	Fiberglass Pipe Fitting Insulation	Non Suspect ACM	x	30	EA	x	x	
B	015B	Fan Room 2	Fiberglass Pipe Insulation	Non Suspect ACM	x	175	LF	x	x	
B	015B	Fan Room 2	Concrete Ceiling	Non Suspect ACM	x	945	SF	x	x	
B	015B	Fan Room 2	Brick Wall	Non Suspect ACM	x	1200	SF	x	x	
B	015B	Fan Room 2	Cement Floor	Non Suspect ACM	x	945	SF	x	x	
B	016B	Gym	Fiberglass Pipe Fitting Insulation	Non Suspect ACM	x	52	EA	x	x	
B	016B	Gym	Fiberglass Pipe Insulation	Non Suspect ACM	x	375	LF	x	x	
B	016B	Gym	Plaster Ceiling	NAD	x	2880	SF	x	x	
B	016B	Gym	Brick Wall	Non Suspect ACM	x	2500	SF	x	x	
B	016B	Gym	12" x 12" Floor Tile and Mastic	Assumed	NF1	1440	SF	ND	NRN	
B	016B	Gym	12" x 12" Floor Tile and Mastic	Assumed	NF1	1440	SF	ND	NRN	
B	016B	Gym	Blackboard Glue Dots	Assumed	NF1	160	SF	ND	NRN	
B	017B	Staff Restroom by Gym in Main Hallway	Fiberglass Pipe Fitting Insulation	Non Suspect ACM	x	12	EA	x	x	
B	017B	Staff Restroom by Gym in Main Hallway	Fiberglass Pipe Insulation	Non Suspect ACM	x	100	LF	x	x	
B	017B	Staff Restroom by Gym in Main Hallway	Concrete Ceiling	Non Suspect ACM	x	154	SF	x	x	
B	017B	Staff Restroom by Gym in Main Hallway	Brick Wall	Non Suspect ACM	x	600	SF	x	x	
B	017B	Staff Restroom by Gym in Main Hallway	Cement Floor	Non Suspect ACM	x	154	SF	x	x	



		School District of Philadelphia		Survey Type						
		Asbestos Inspection Report - Section 9		6 Month Surveillance						
		William C. Bryant Promise Academy (Pre-K-8; ULCS 1230) Year Built: 1903		Three- Year Reinspection IX						
		6001 Cedar Avenue, Philadelphia, PA 19143		X AIR/EIE						
		Prepared by: Bernard J. Bryson		Asbestos Abatement Activity						
		Certification # 0437 Date: 2/04/2019		Bulk Sampling Event						
		Classroom Modernization Project		Interior Renovations in Existing Classrooms 101, 102, 103, 104, 105, 106, 107, 108, 113, 114, 202, 203, 204, 205, 206, 207, 208 and 209						
F l o o r	Space #	On Site Room Name	Material Description	Confirmed, Assumed, NAD, Non Suspect ACM	Type (Code 1)	Amount of Material	SF LF EA	Condition (Code 2)	Action (Code 3)	Comments/Description/Notes
B	017B	Staff Restroom by Gym in Main Hallway	Transite Panel	Assumed	NF2	6	SF	ND	NRN	
B	018B	Custodial Storage in Main Hallway	Fiberglass Pipe Fitting Insulation	Non Suspect ACM	x	2	EA	x	x	
B	018B	Custodial Storage in Main Hallway	Fiberglass Pipe Insulation	Non Suspect ACM	x	20	LF	x	x	
B	018B	Custodial Storage in Main Hallway	Concrete Ceiling	Non Suspect ACM	x	25	SF	x	x	
B	018B	Custodial Storage in Main Hallway	Brick Wall	Non Suspect ACM	x	300	SF	x	x	
B	018B	Custodial Storage in Main Hallway	Cement Floor	Non Suspect ACM	x	25	SF	x	x	
B	H1B	Hallway by Mechanical Rooms	Fiberglass Pipe Fitting Insulation	Non Suspect ACM	x	25	EA	x	x	
B	H1B	Hallway by Mechanical Rooms	Fiberglass Pipe Insulation	Non Suspect ACM	x	220	LF	x	x	
B	H1B	Hallway by Mechanical Rooms	Concrete Ceiling	Non Suspect ACM	x	720	SF	x	x	
B	H1B	Hallway by Mechanical Rooms	Concrete Block Wall	Non Suspect ACM	x	700	SF	x	x	
B	H1B	Hallway by Mechanical Rooms	Brick Wall	Non Suspect ACM	x	650	SF	x	x	
B	H1B	Hallway by Mechanical Rooms	Cement Floor	Non Suspect ACM	x	720	SF	x	x	
B	H1B	Hallway by Mechanical Rooms	Transite Cove Base	Assumed	NF2	120	SF	ND	NRN	Cement Cove Base Molding
B	H2B	Main Hallway	Fiberglass Pipe Fitting Insulation	Non Suspect ACM	x	40	EA	x	x	
B	H2B	Main Hallway	Fiberglass Pipe Insulation	Non Suspect ACM	x	650	LF	x	x	
B	H2B	Main Hallway	Plaster Ceiling	NAD	x	1200	SF	x	x	
B	H2B	Main Hallway	Concrete Ceiling	Non Suspect ACM	x	1200	SF	x	x	
B	H2B	Main Hallway	Concrete Block Wall	Non Suspect ACM	x	1250	SF	x	x	
B	H2B	Main Hallway	Brick Wall	Non Suspect ACM	x	1250	SF	x	x	
B	H2B	Main Hallway	Cement Floor	Non Suspect ACM	x	2400	SF	x	x	
1	100D	Mechanical Room in Stairwell connecting Elements 1 & 2	Fiberglass Pipe Fitting Insulation	Non Suspect ACM	x	6	EA	x	x	
1	100D	Mechanical Room in Stairwell connecting Elements 1 & 2	Fiberglass Pipe Insulation	Non Suspect ACM	x	95	LF	x	x	
1	100D	Mechanical Room in Stairwell connecting Elements 1 & 2	Ceiling Tile 2' x 4'	NAD	x	112	SF	x	x	Sampled NAD in original Mgmt. Plan
1	100D	Mechanical Room in Stairwell connecting Elements 1 & 2	Concrete Ceiling	Non Suspect ACM	x	112	SF	x	x	
1	100D	Mechanical Room in Stairwell connecting Elements 1 & 2	Concrete Block Wall	Non Suspect ACM	x	500	SF	x	x	
1	100D	Mechanical Room in Stairwell connecting Elements 1 & 2	Cement Floor	Non Suspect ACM	x	112	SF	x	x	
1	101	Lobby	Ceiling Tile 2' x 4'	NAD	x	960	SF	x	x	Sampled NAD in original Mgmt. Plan
1	101	Lobby	Concrete Ceiling	Non Suspect ACM	x	960	SF	x	x	
1	101	Lobby	Concrete Block Wall	Non Suspect ACM	x	2000	SF	x	x	
1	101	Lobby	12" x 12" Floor Tile and Mastic	Assumed	NF1	55	SF	ND	NRN	

		School District of Philadelphia		Survey Type						
		Asbestos Inspection Report - Section 9		6 Month Surveillance						
		William C. Bryant Promise Academy (Pre-K-8; ULCS 1230) Year Built: 1903		Three- Year Reinspection IX						
		6001 Cedar Avenue, Philadelphia, PA 19143		X AIR/EIE						
		Prepared by: Bernard J. Bryson		Asbestos Abatement Activity						
		Certification # 0437 Date: 2/04/2019		Bulk Sampling Event						
		Classroom Modernization Project		Interior Renovations in Existing Classrooms 101, 102, 103, 104, 105, 106, 107, 108, 113, 114, 202, 203, 204, 205, 206, 207, 208 and 209						
Floor	Space #	On Site Room Name	Material Description	Confirmed, Assumed, NAD, Non Suspect ACM	Type (Code 1)	Amount of Material	SF LF EA	Condition (Code 2)	Action (Code 3)	Comments/Description/Notes
1	101	Lobby	12" x 12" Floor Tile and Mastic	Assumed	NF1	50	SF	ND	NRN	
1	101	Lobby	Ceramic Tile Floors	Non Suspect ACM	x	852	SF	x	x	
1	102	Women's Restroom in Lobby	Fiberglass Pipe Insulation	Non Suspect ACM	x	16	LF	x	x	
1	102	Women's Restroom in Lobby	Plaster Ceiling	NAD	x	120	SF	x	x	
1	102	Women's Restroom in Lobby	Concrete Block Wall	Non Suspect ACM	x	350	SF	x	x	
1	102	Women's Restroom in Lobby	Ceramic Tile Floors	Non Suspect ACM	x	120	SF	x	x	
1	103	Men's Restroom in Lobby	Fiberglass Pipe Insulation	Non Suspect ACM	x	16	LF	x	x	
1	103	Men's Restroom in Lobby	Plaster Ceiling	NAD	x	120	SF	x	x	
1	103	Men's Restroom in Lobby	Concrete Block Wall	Non Suspect ACM	x	350	SF	x	x	
1	103	Men's Restroom in Lobby	Ceramic Tile Floors	Non Suspect ACM	x	120	SF	x	x	
1	107	Home & School Office next to Girl's Restroom	Plaster Ceiling	NAD	x	150	SF	x	x	
1	107	Home & School Office next to Girl's Restroom	Concrete Block Wall	Non Suspect ACM	x	500	SF	x	x	
1	107	Home & School Office next to Girl's Restroom	12" x 12" Floor Tile and Mastic	Assumed	NF1	150	SF	ND	NRN	
1	108	Girl's Restroom in Cafetorium	Plaster Ceiling	NAD	x	120	SF	x	x	
1	108	Girl's Restroom in Cafetorium	Concrete Block Wall	Non Suspect ACM	x	500	SF	x	x	
1	108	Girl's Restroom in Cafetorium	Ceramic Tile Floors	Non Suspect ACM	x	120	SF	x	x	
1	107A	Room 107	Pipe Fitting Insulation A/W Fiberglass Pipe Insulation	NAD	x	16	LF	x	x	Roof Drain Inspection 9/2017 G&C/AV Sample taken above ceiling at Roof Drain
1	119	Walkway @ Wall by Food Services	Pipe Fitting Insulation A/W Fiberglass Pipe Insulation	NAD	x	16	LF	x	x	Roof Drain Inspection 9/2017 G&C/AV Sample taken above ceiling at Roof Drain
1	109	Boy's Restroom (9-A) in Cafetorium	Plaster Ceiling	NAD	x	120	SF	x	x	
1	109	Boy's Restroom (9-A) in Cafetorium	Concrete Block Wall	Non Suspect ACM	x	500	SF	x	x	
1	109	Boy's Restroom (9-A) in Cafetorium	Ceramic Tile Floors	Non Suspect ACM	x	120	SF	x	x	
1	110	Storage 3 (10-A) next to Boy's Restroom in Cafetorium	Ceiling Tile 2' x 4'	NAD	x	240	SF	x	x	Sampled NAD in original Mgmt. Plan
1	110	Storage 3 (10-A) next to Boy's Restroom in Cafetorium	Plaster Ceiling	NAD	x	240	SF	x	x	
1	110	Storage 3 (10-A) next to Boy's Restroom in Cafetorium	Concrete Block Wall	Non Suspect ACM	x	600	SF	x	x	
1	110	Storage 3 (10-A) next to Boy's Restroom in Cafetorium	Cement Floor	Non Suspect ACM	x	240	SF	x	x	
1	112	Electrical Room (12-A) next to Boy's Restroom in Cafetorium	Plaster Ceiling	NAD	x	30	SF	x	x	
1	112	Electrical Room (12-A) next to Boy's Restroom in Cafetorium	Concrete Block Wall	Non Suspect ACM	x	250	SF	x	x	
1	112	Electrical Room (12-A) next to Boy's Restroom in Cafetorium	Cement Floor	Non Suspect ACM	x	30	SF	x	x	

		School District of Philadelphia		Survey Type						
		Asbestos Inspection Report - Section 9		_____ 6 Month Surveillance						
		William C. Bryant Promise Academy		_____ Three- Year Reinspection IX						
		(Pre-K-8; ULCS 1230) Year Built: 1903		___X___ AIR/EIE						
		6001 Cedar Avenue, Philadelphia, PA 19143		_____ Asbestos Abatement Activity						
		Prepared by: Bernard J. Bryson		_____ Bulk Sampling Event						
		Certification # 0437 Date: 2/04/2019		<b>Interior Renovations in Existing Classrooms 101, 102, 103, 104, 105, 106, 107, 108, 113, 114, 202, 203, 204, 205, 206, 207, 208 and 209</b>						
		Classroom Modernization Project								
F l o o r	Space #	On Site Room Name	Material Description	Confirmed, Assumed, NAD, Non Suspect ACM	Type (Code 1)	Amount of Material	SF LF EA	Condition (Code 2)	Action (Code 3)	Comments/Description/Notes
1	114	Cafetorium	Ceiling Tile 2' x 4'	NAD	x	2736	SF	x	x	Sampled NAD in original Mgmt. Plan
1	114	Cafetorium	Plaster Ceiling	NAD	x	2736	SF	x	x	
1	114	Cafetorium	Concrete Block Wall	Non Suspect ACM	x	1800	SF	x	x	
1	114	Cafetorium	12" x 12" Floor Tile and Mastic	Assumed	NF1	1368	SF	ND	NRN	
1	114	Cafetorium	12" x 12" Floor Tile and Mastic	Assumed	NF1	1368	SF	ND	NRN	
1	124	Stage	Ceiling Tile 2' x 4'	NAD	x	510	SF	x	x	Sampled NAD in original Mgmt. Plan
1	124	Stage	Plaster Ceiling	NAD	x	510	SF	x	x	
1	124	Stage	Concrete Block Wall	Non Suspect ACM	x	750	SF	x	x	
1	124	Stage	12" x 12" Floor Tile and Mastic	Assumed	NF1	255	SF	ND	NRN	
1	124	Stage	12" x 12" Floor Tile and Mastic	Assumed	NF1	255	SF	ND	NRN	
1	115	Freezer Room	Ceiling Tile 2' x 4'	NAD	x	304	SF	x	x	Sampled NAD in original Mgmt. Plan
1	115	Freezer Room	Plaster Ceiling	NAD	x	304	SF	x	x	
1	115	Freezer Room	Concrete Block Wall	Non Suspect ACM	x	750	SF	x	x	
1	115	Freezer Room	12" x 12" Floor Tile and Mastic	Assumed	NF1	200	SF	ND	NRN	
1	116	Kitchen	Fiberglass Pipe Insulation	Non Suspect ACM	x	24	LF	x	x	
1	116	Kitchen	Ceiling Tile 2' x 4'	NAD	x	324	SF	x	x	Sampled NAD in original Mgmt. Plan
1	116	Kitchen	Plaster Ceiling	NAD	x	324	SF	x	x	
1	116	Kitchen	Concrete Block Wall	Non Suspect ACM	x	450	SF	x	x	
1	116	Kitchen	Ceramic Tile Floors	Non Suspect ACM	x	324	SF	x	x	
1	117/118	Kitchen Service Line Area	Ceiling Tile 2' x 4'	NAD	x	510	SF	x	x	Sampled NAD in original Mgmt. Plan
1	117/118	Kitchen Service Line Area	Plaster Ceiling	NAD	x	510	SF	x	x	
1	117/118	Kitchen Service Line Area	Concrete Block Wall	Non Suspect ACM	x	450	SF	x	x	
1	117/118	Kitchen Service Line Area	Ceramic Tile Floors	Non Suspect ACM	x	360	SF	x	x	
1	117/118	Kitchen Service Line Area	12" x 12" Floor Tile and Mastic	Assumed	NF1	75	SF	ND	NRN	
1	117/118	Kitchen Service Line Area	12" x 12" Floor Tile and Mastic	Assumed	NF1	75	SF	ND	NRN	
1	119	Exit Walkway through Kitchen Area	Fiberglass Pipe Insulation	Non Suspect ACM	x	18	LF	x	x	
1	119	Exit Walkway through Kitchen Area	Ceiling Tile 2' x 4'	NAD	x	100	SF	x	x	Sampled NAD in original Mgmt. Plan
1	119	Exit Walkway through Kitchen Area	Concrete Block Wall	Non Suspect ACM	x	500	SF	x	x	
1	119	Exit Walkway through Kitchen Area	Ceramic Tile Floors	Non Suspect ACM	x	55	SF	x	x	

<b>School District of Philadelphia</b> <b>Asbestos Inspection Report - Section 9</b> <b>William C. Bryant Promise Academy</b> <b>(Pre-K-8; ULCS 1230) Year Built: 1903</b> 6001 Cedar Avenue, Philadelphia, PA 19143 Prepared by: Bernard J. Bryson Certification # 0437 Date: 2/04/2019 <b>Classroom Modernization Project</b>		Survey Type						
		_____ 6 Month Surveillance						
		_____ Three- Year Reinspection IX						
		___X___ AIR/EIE						
		_____ Asbestos Abatement Activity						
		_____ Bulk Sampling Event						
		<b>Interior Renovations in Existing Classrooms 101, 102, 103, 104, 105, 106, 107, 108, 113, 114, 202, 203, 204, 205, 206, 207, 208 and 209</b>						

<b>F</b>	<b>I</b>	<b>o</b>	<b>r</b>	<b>Space #</b>	<b>On Site Room Name</b>	<b>Material Description</b>	<b>Confirmed, Assumed, NAD, Non Suspect ACM</b>	<b>Type (Code 1)</b>	<b>Amount of Material</b>	<b>SF LF EA</b>	<b>Condition (Code 2)</b>	<b>Action (Code 3)</b>	<b>Comments/Description/Notes</b>
1	119				Exit Walkway through Kitchen Area	12" x 12" Floor Tile and Mastic	Assumed	NF1	45	SF	ND	NRN	
1	120				Kitchen Office	Ceiling Tile 2' x 4'	NAD	x	80	SF	x	x	Sampled NAD in original Mgmt. Plan
1	120				Kitchen Office	Concrete Block Wall	Non Suspect ACM	x	350	SF	x	x	
1	120				Kitchen Office	12" x 12" Floor Tile and Mastic	Assumed	NF1	80	SF	ND	NRN	
1	121				Restroom by Kitchen Office	Plaster Ceiling	NAD	x	60	SF	x	x	
1	121				Restroom by Kitchen Office	Concrete Block Wall	Non Suspect ACM	x	200	SF	x	x	
1	121				Restroom by Kitchen Office	Ceramic Tile Floors	Non Suspect ACM	x	60	SF	x	x	
1	122				Storage 2 next to Storage 3 by Stage	Ceiling Tile 2' x 4'	NAD	x	90	SF	x	x	Sampled NAD in original Mgmt. Plan
1	122				Storage 2 next to Storage 3 by Stage	Concrete Block Wall	Non Suspect ACM	x	450	SF	x	x	
1	122				Storage 2 next to Storage 3 by Stage	Cement Floor	Non Suspect ACM	x	90	SF	x	x	
1	123				Storage 3 next to Stage	Fiberglass Pipe Fitting Insulation	Non Suspect ACM	x	8	EA	x	x	
1	123				Storage 3 next to Stage	Fiberglass Pipe Insulation	Non Suspect ACM	x	44	LF	x	x	
1	123				Storage 3 next to Stage	Ceiling Tile 2' x 4'	NAD	x	90	SF	x	x	Sampled NAD in original Mgmt. Plan
1	123				Storage 3 next to Stage	Concrete Block Wall	Non Suspect ACM	x	450	SF	x	x	
1	123				Storage 3 next to Stage	Cement Floor	Non Suspect ACM	x	90	SF	x	x	
2	200				Foyer	Ceiling Tile 2' x 4'	NAD	x	120	SF	x	x	Sampled NAD in original Mgmt. Plan
2	200				Foyer	Plaster Ceiling	NAD	x	120	SF	x	x	
2	200				Foyer	Concrete Block Wall	Non Suspect ACM	x	440	SF	x	x	
2	200				Foyer	12" x 12" Floor Tile and Mastic	Assumed	NF1	120	SF	ND	NRN	
2	201				Women's Restroom in Foyer	Plaster Ceiling	NAD	x	60	SF	x	x	
2	201				Women's Restroom in Foyer	Concrete Block Wall	Non Suspect ACM	x	320	SF	x	x	
2	201				Women's Restroom in Foyer	Ceramic Tile Floors	Non Suspect ACM	x	60	SF	x	x	
2	202				Men's Restroom in Foyer	Plaster Ceiling	NAD	x	60	SF	x	x	
2	202				Men's Restroom in Foyer	Concrete Block Wall	Non Suspect ACM	x	320	SF	x	x	
2	202				Men's Restroom in Foyer	Ceramic Tile Floors	Non Suspect ACM	x	60	SF	x	x	
2	203				Book Storage in Foyer	Fiberglass Pipe Insulation	Non Suspect ACM	x	8	LF	x	x	
2	203				Book Storage in Foyer	Ceiling Tile 2' x 4'	NAD	x	160	SF	x	x	Sampled NAD in original Mgmt. Plan
2	203				Book Storage in Foyer	Concrete Block Wall	Non Suspect ACM	x	560	SF	x	x	
2	203				Book Storage in Foyer	Cement Floor	Non Suspect ACM	x	160	SF	x	x	
2	204				Library Center Office behind Restrooms	Ceiling Tile 2' x 4'	NAD	x	250	SF	x	x	Sampled NAD in original Mgmt. Plan
2	204				Library Center Office behind Restrooms	Plaster Ceiling	NAD	x	250	SF	x	x	
2	204				Library Center Office behind Restrooms	Concrete Block Wall	Non Suspect ACM	x	650	SF	x	x	

		School District of Philadelphia		Survey Type						
		Asbestos Inspection Report - Section 9		6 Month Surveillance						
		William C. Bryant Promise Academy		Three- Year Reinspection IX						
		(Pre-K-8; ULCS 1230) Year Built: 1903		X AIR/EIE						
		6001 Cedar Avenue, Philadelphia, PA 19143		Asbestos Abatement Activity						
		Prepared by: Bernard J. Bryson		Bulk Sampling Event						
		Certification # 0437 Date: 2/04/2019		Interior Renovations in Existing Classrooms 101, 102, 103, 104, 105, 106, 107, 108, 113, 114, 202, 203, 204, 205, 206, 207, 208 and 209						
		Classroom Modernization Project								
F l o o r	Space #	On Site Room Name	Material Description	Confirmed, Assumed, NAD, Non Suspect ACM	Type (Code 1)	Amount of Material	SF LF EA	Condition (Code 2)	Action (Code 3)	Comments/Description/Notes
	204	Library Center Office behind Restrooms	12" x 12" Floor Tile and Mastic	Assumed	NF1	250	SF	ND	NRN	
	205	Office across from Library Center Office	Ceiling Tile 2' x 4'	NAD	x	340	SF	x	x	Sampled NAD in original Mgmt. Plan
	205	Office across from Library Center Office	Plaster Ceiling	NAD	x	340	SF	x	x	
	205	Office across from Library Center Office	Concrete Block Wall	Non Suspect ACM	x	700	SF	x	x	
	205	Office across from Library Center Office	12" x 12" Floor Tile and Mastic	Assumed	NF1	340	SF	ND	NRN	
	206	Audio Visual Review Room	Ceiling Tile 2' x 4'	NAD	x	280	SF	x	x	Sampled NAD in original Mgmt. Plan
	206	Audio Visual Review Room	Plaster Ceiling	NAD	x	280	SF	x	x	
	206	Audio Visual Review Room	Concrete Block Wall	Non Suspect ACM	x	180	SF	x	x	
	206	Audio Visual Review Room	9" x 9" Floor Tile and Mastic	Confirmed	NF1	280	SF	ND	NRN	
	207	Library	Fiberglass Pipe Fitting Insulation	Non Suspect ACM	x	2	EA	x	x	
	207	Library	Fiberglass Pipe Insulation	Non Suspect ACM	x	6	LF	x	x	
	207	Library	Ceiling Tile 2' x 4'	NAD	x	350	SF	x	x	Sampled NAD in original Mgmt. Plan
	207	Library	Sheetrock Ceiling	Non Suspect ACM	x	1320	SF	x	x	
	207	Library	12" x 12" Floor Tile and Mastic	Assumed	NF1	1710	SF	ND	NRN	
	207	Library	12" x 12" Floor Tile and Mastic	Assumed	NF1	1710	SF	ND	NRN	
	208	Kitchen in Library	Ceiling Tile 2' x 4'	NAD	x	300	SF	x	x	Sampled NAD in original Mgmt. Plan
	208	Kitchen in Library	Concrete Block Wall	Non Suspect ACM	x	700	SF	x	x	
	208	Kitchen in Library	12" x 12" Floor Tile and Mastic	Assumed	NF1	150	SF	ND	NRN	
	208	Kitchen in Library	12" x 12" Floor Tile and Mastic	Assumed	NF1	150	SF	ND	NRN	
	209	Mechanical Room along back wall of Library	Fiberglass Pipe Fitting Insulation	Non Suspect ACM	x	7	EA	x	x	
	209	Mechanical Room along back wall of Library	Fiberglass Pipe Insulation	Non Suspect ACM	x	25	LF	x	x	
	209	Mechanical Room along back wall of Library	Concrete Ceiling	Non Suspect ACM	x	200	SF	x	x	
	209	Mechanical Room along back wall of Library	Concrete Block Wall	Non Suspect ACM	x	560	SF	x	x	
	209	Mechanical Room along back wall of Library	Cement Floor	Non Suspect ACM	x	200	SF	x	x	
	209	Mechanical Room along back wall of Library	Vibration Damper Cloth	Assumed	NF2	8	SF	ND	NRN	
	210	Rear Stairwell next to Mechanical Room	Ceiling Tile 2' x 4'	NAD	x	200	SF	x	x	Sampled NAD in original Mgmt. Plan
	210	Rear Stairwell next to Mechanical Room	Concrete Ceiling	Non Suspect ACM	x	200	SF	x	x	
	210	Rear Stairwell next to Mechanical Room	Concrete Block Wall	Non Suspect ACM	x	1200	SF	x	x	

		School District of Philadelphia		Survey Type						
		Asbestos Inspection Report - Section 9		_____ 6 Month Surveillance						
		William C. Bryant Promise Academy (Pre-K-8; ULCS 1230) Year Built: 1903		_____ Three- Year Reinspection IX						
		6001 Cedar Avenue, Philadelphia, PA 19143		__X__ AIR/EIE						
		Prepared by: Bernard J. Bryson		_____ Asbestos Abatement Activity						
		Certification # 0437 Date: 2/04/2019		_____ Bulk Sampling Event						
		Classroom Modernization Project		<b>Interior Renovations in Existing Classrooms 101, 102, 103, 104, 105, 106, 107, 108, 113, 114, 202, 203, 204, 205, 206, 207, 208 and 209</b>						
<i>F l o o r</i>	Space #	On Site Room Name	Material Description	Confirmed, Assumed, NAD, Non Suspect ACM	Type (Code 1)	Amount of Material	SF LF EA	Condition (Code 2)	Action (Code 3)	Comments/Description/Notes
2	210	Rear Stairwell next to Mechanical Room	12" x 12" Floor Tile and Mastic	Assumed	NF1	80	SF	ND	NRN	
AT	A	Attic-Third Floor Stairwell	x	x		x	x			Horse Hair; Pipe Insulation/Skim Coat on Concrete/Pyrobar/Floor Underlayment Paper/Original Roof Tar Paper all sampled NAD 3/10/16 (W. Garrity/ACER)
CS	C	Crawl Space	x	x		x	x			None
2	200	IMC Hallway	Pipe Fitting Insulation A/W Fiberglass Pipe Insulation	NAD	x	16	LF	x	x	Roof Drain Inspection 9/2017 G&C/AV Sample taken above ceiling at Roof Drain



12. List all locations inspected that do **NOT** have asbestos containing material present: *Refer to Section 9*
13. List all materials assumed to be Asbestos Containing Materials that will not be disturbed by the Renovation/Demolition Activity. Note: If assumed materials will be impacted by the work, request a sampling strategy that meets OEMS approval. **(Bulk sampling data also obtained in the Bryant Elementary School's AHERA Management Plan)**

ASSUMED ASBESTOS CONTAINING MATERIALS			
12" x 12" floor tile & mastic (except for the confirmed non-asbestos floor tiles listed below)	Wood Entry Fire Doors in Classrooms 104, 202, 203 and 205	Internal Materials associated with the Boilers	Transite Panel in the Basement Staff Restroom by Gym in Main Hallway
Vibration Damper Cloth in Classroom 103 Restroom, Nurse's Office Restroom and the Mechanical Room along back wall of Library	Transite Cove Base Molding in Stairwells and Hallways throughout the Building  (confirmed in Stairwells A and C)	Transite Panels above Urinals in the Boy's Restroom across from Boiler Room	Interior/Exterior Caulks (expansion seam, window, door, etc.)
Glue dot adhesive behind blackboards and tack boards	Roofing (field & flashing)		

Signature of Certified Asbestos Investigator:

Date:

2/04/2019

Signature of Building Owner:

Date:



14. List all homogeneous materials present in this school (Only Positive or Negative Sampled Materials can be listed in box 14 below): **(Bulk sampling data also obtained in the Bryant Elementary School's AHERA Mgmt. Plan)**

CONFIRMED ASBESTOS CONTAINING MATERIALS	NON-ASBESTOS MATERIALS
9" x 9" Floor Tile and Mastic in the Basement Classroom by Stairwell C and the Second Floor Audio Visual Room	Wood Floors, Concrete Floors, Walls and Ceilings, Brick Walls, Concrete Block Walls, Tin Ceilings, Ceramic Floor Tile Floors and Walls
2" – 6" Pipe Insulation in Classroom 112 Storage, Second Floor Storage outside Classroom 202 by Stairwell C and Classroom 207	12" x 12" Floor Tile and Mastic in Classroom Restrooms 101, 102, 103 and 104
Transite Cove Base Molding in Stairwells A and C	Plastic and Metal Stall Partitions in Classroom Restrooms 101, 102, 103 and 104
	12" x 12" Floor Tile and Mastic in the First Floor Boy's Restroom across from Classroom 106 and the Third Floor Custodial Storage Room outside of the School Police Office
	Original Wood Entry Doors in Classrooms 101, 102, 103, 105, 106, 107, 108, 113, 114, 204, 206, 207, 208 and 209
	Wood Closet and Restroom Doors in Classrooms 101, 102, 103, 104, 105, 106, 107, 108, 113, 114, 202, 203, 204, 205, 206, 207, 208 and 209
	Fiberglass pipe/pipe fitting insulation throughout building
	Plaster Walls and Ceilings throughout building
	2'x 4' Acoustical Ceiling Tiles throughout building
	Drywall/Joint Compound Ceiling in the Second Floor Library
	Wood Partition Walls with Blackboard Inserts
	Pipe Fitting Insulation associated with Fiberglass Pipe Insulation applied to Roof Drains in Room 107, First Floor Walkway @ Wall by Food Services and Second Floor IMC Hallway

15. Caution labels affixed to all ACM ?  Yes  No

*All contractors' employees involved in the demolition or renovation activity must receive a copy or have access to this Asbestos Inspection Report.*

Signature of Certified Asbestos Investigator:

Date:

2/04/2019

Signature of Building Owner:

Date: