



City of Philadelphia - Department of Public Health
 Public Health Services - Air Management Services
 Asbestos Control Unit - 321 University Av., 19104

Office Use Only

Date Received L&I:

Date Received AMS:

Date Inspected:

Inspector #

Asbestos Inspection Report

School District of Philadelphia projects ONLY

1. Name of Building: Roosevelt Elementary School Phone # 215-951-4170
 SDP Work Order # 1621690 SDP Control 2017611002 OEMS Task Assignment Date 12/15/2016

2. Name of Building Owner: **School District of Philadelphia** Phone # **215-400-4750**
440 North Broad Street, Philadelphia, PA 19130

3. Name of Licensed Investigator: Ian Forster License # 0477
 Company Name: Criterion Laboratories Phone # 215-224-1300

4. Name of Certified Lab: Criterion Laboratories License # 000106 Phone # 215-244-1300

5. Scope of Work: (include all locations)
New Roof, New Flooring in specific classrooms and new steam valve system

5A. A review of the SDP Design Drawings was performed
 Yes (List Information Below) No -Schedule a meeting with OEMS to review project scope of work with PSIT Design Team.

(Bid Number B-800C – B803C Drawing Number(s) TS-001 – T-400 Drawing Date: Not noted on drawings

Asbestos Containing Material Present? Yes (List Below) No Assumed Material Present? Yes (See Box 8) No

6. List Asbestos Containing Material (ACM) located in the planned renovation/demolition area(s). Damaged ACM must be listed and then repaired or removed prior to renovation. You (Investigator) must label all ACM that may be left in the work area. Page 1 of __

Location	Description	Type (Code 1)	Amount		Condition (Code 2)	Action (Code 3)
			Square	Linear		

Code 1

FRI - Friable
 NF1 - Non-Friable, Cat. 1
 NF2 - Non-Friable, Cat. 2

Code 2

DD - Deteriorated or
 Delaminated / Amount
 ND - Non-Damaged

Code 3

REM - Removal necessary prior to Demo/Reno
 NRN - No removal necessary, label ACM
 REP - Repair & Label ACM, removal not necessary

I hereby certify that the foregoing statements are true and the information contained in this report is true. This certification is made subject to the penalties set forth in 18 PA. C.S. S4904 relating to unsworn falsification to authorities. Furthermore I certify that the inspection, sampling, and labeling requirements of section X of the Asbestos Control Regulation (ACR) have been met. The building owner has been notified of the ACR requirements and given a copy of this report. If the inspection has revealed ACM which will be disturbed by the proposed work or if it has revealed ACM in bad condition, the building owner has been notified to remove or repair the ACM in accordance with the ACR prior to renovation or demolition activity.

Signature of Licensed Asbestos Investigator: [Signature] Date: 5/31/2017 Signature of Building Owner: [Signature] Date: 5/31/2017



Page 2 of _____ Project Name: _____ Project No. _____

7. List all locations inspected that do **NOT** have asbestos containing material present:

Location	Location	Location	Location
Ceiling tiles	Plaster	Sheetrock	Fiberglass pipe insulation

8. List all materials assumed to be Asbestos Containing Materials that will not be disturbed by the Renovation/Demolition Activity.

Note: If assumed materials will be impacted by the work, request a sampling strategy that meets OEMS Approval.

Assumed Material & Location	Assumed Material & Location	Assumed Material & Location	Assumed Material & Location
Transite sills	Transite stalls		

9. List all homogeneous materials present in this school (Only Positive or Negative Sampled Materials can be listed in box 9 below):

ASBESTOS CONTAINING MATERIALS	NON-ASBESTOS MATERIALS
Pipe Insulation	
Pipe Fitting Insulation	
Floor Tile	

10. Caution labels affixed to all ACM ? Yes No

All contractors' employees involved in the demolition or renovation activity must receive a copy or have access to this Asbestos Inspection Report.

Signature  Date 5/30/2017

6110 Theodore Roosevelt ES 2015-2016 AHERA Three-Year Report.xls

		Theodore Roosevelt Elementary School 430 Washington Lane, Philadelphia, PA 19144 ULCS# 6110 Prepared by: Ian Forster Certification Number: 0477		School District of Philadelphia Asbestos Inspection Report Scope Determination for Major Renovation Date: May 31, 2017						
E l e m e n t	F l o o r	On Site Room Name	Material Description	Type (Code 1)	Confirmed Assumed NAD Non Suspect ACM	Amount of Material	SF LF EA	Condition (Code 2)	Action (Code 3)	Comments/Description/Notes
1	3	Classroom 303	Blackboard Glue Dots	NF1	Assumed	20	SF	ND	NRN	
1	3	Classroom 303	Transite Sills	NF2	Assumed	20	SF	ND	NRN	
1	3	Custodial Closet across from Classroom 303	Pipe Insulation 2-6 inch	FRI	Confirmed	9	LF	ND	REM	
1	3	Custodial Closet across from Classroom 303	Pipe Fitting Insulation	FRI	Assumed	2	EA	ND	REM	
1	3	Classroom 304	Blackboard Glue Dots	NF1	Assumed	20	SF	ND	NRN	
1	3	Classroom 304	Transite Sills	NF2	Assumed	20	SF	ND	NRN	
1	3	Classroom 305	Blackboard Glue Dots	NF1	Assumed	20	SF	ND	NRN	
1	3	Classroom 305	Transite Sills	NF2	Assumed	20	SF	ND	NRN	
1	3	Classroom 306	Blackboard Glue Dots	NF1	Assumed	20	SF	ND	NRN	
1	3	Classroom 306	Pipe Insulation 2-6 inch	FRI	Confirmed	8	LF	ND	REM	
1	3	Classroom 307	Blackboard Glue Dots	NF1	Assumed	20	SF	ND	NRN	
1	3	Classroom 308	Floor Tile VAT 12" x 12"	NF1	Assumed	700	SF	ND	NRN	
1	3	Classroom 308	Blackboard Glue Dots	NF1	Assumed	20	SF	ND	NRN	
1	3	Classroom 309	Blackboard Glue Dots	NF1	Assumed	20	SF	ND	NRN	
1	3	Classroom 309	Transite Sills	NF2	Assumed	19	SF	ND	NRN	
1	3	Classroom 309	Pipe Fitting Insulation	FRI	Assumed	2	EA	ND	REM	
1	3	Classroom 309 Closet	Transite Sills	NF2	Assumed	4	SF	ND	NRN	
1	3	Classroom 310	Blackboard Glue Dots	NF1	Assumed	20	SF	ND	NRN	
1	3	Classroom 310	Transite Sills	NF2	Assumed	20	SF	ND	NRN	
1	3	Classroom 310 Closet	Transite Sills	NF2	Assumed	4	SF	ND	NRN	
1	3	Classroom 310 Closet	Pipe Insulation 2-6 inch	FRI	Confirmed	20	LF	ND	REM	
1	3	Classroom 311	Floor Tile VAT 12" x 12"	NF1	Assumed	350	SF	ND	NRN	
1	3	Classroom 311	Blackboard Glue Dots	NF1	Assumed	20	SF	ND	NRN	
1	3	Classroom 311	Transite Sills	NF2	Assumed	20	SF	ND	NRN	
1	3	Classroom 311	Floor Tile VAT 12" x 12"	NF1	Assumed	350	SF	ND	NRN	
1	3	Classroom 311 and 312 Closet	Floor Tile VAT 9" x 9"	NF1	Confirmed	300	SF	ND	NRN	
1	3	Classroom 312	Floor Tile VAT 12" x 12"	NF1	Assumed	350	SF	ND	NRN	
1	3	Classroom 312	Blackboard Glue Dots	NF1	Assumed	20	SF	ND	NRN	
1	3	Classroom 312	Floor Tile VAT 12" x 12"	NF1	Assumed	350	SF	N/A	NRN	
1	3	Classroom 312	Transite Sills	NF2	Assumed	20	SF	N/A	NRN	
1	3	Classroom 313	Floor Tile VAT 12" x 12"	NF1	Assumed	700	SF	N/A	NRN	
1	3	Classroom 313	Transite Sills	NF2	Assumed	40	SF	ND	NRN	
1	3	Classroom 314	Blackboard Glue Dots	NF1	Assumed	20	SF	ND	NRN	
1	3	Classroom 314	Transite Sills	NF2	Assumed	20	SF	ND	NRN	
1	3	Classroom 324A	Floor Tile VAT 9" x 9"	NF1	Confirmed	450	SF	ND	NRN	
1	3	Classroom 324B	Floor Tile VAT 9" x 9"	NF1	Confirmed	450	SF	ND	NRN	
1	3	Classroom 324C	Floor Tile VAT 9" x 9"	NF1	Confirmed	450	SF	ND	NRN	
1	3	Classroom 324C	Sheetrock Wall	FRI	Assumed	400	SF	ND	NRN	
1	3	Classroom 324C	Pipe Insulation 2-6 inch	FRI	Confirmed	8	LF	ND	REM	
1	3	Classroom 315	Blackboard Glue Dots	NF1	Assumed	20	SF	ND	NRN	
1	3	Classroom 315	Transite Sills	NF2	Assumed	20	SF	ND	NRN	
1	3	Classroom 316	Blackboard Glue Dots	NF1	Assumed	10	SF	ND	NRN	
1	3	Classroom 316	Transite Sills	NF2	Assumed	20	SF	ND	NRN	
1	3	Custodial Closet across from Classroom 316	Pipe Insulation 2-6 inch	FRI	Confirmed	9	LF	ND	REM	
1	3	Custodial Closet across from Classroom 316	Pipe Fitting Insulation	FRI	Assumed	2	EA	ND	REM	
1	3	Women's Restroom next to Classroom 316	Pipe Fitting Insulation	FRI	Assumed	3	EA	ND	REM	
1	3	Women's Restroom next to Classroom 316	Pipe Insulation 2-6 inch	FRI	Confirmed	28	LF	ND	REM	
1	3	Women's Restroom next to Classroom 316	Floor Tile VAT 12" x 12"	NF1	Assumed	35	SF	ND	NRN	
1	3	Women's Restroom next to Classroom 316	Transite Stalls	NF2	Assumed	175	SF	ND	NRN	
1	3	Women's Restroom next to Classroom 316	Transite Sills	NF2	Assumed	8	SF	ND	NRN	
1	3	Classroom 317	Blackboard Glue Dots	NF1	Assumed	20	SF	ND	NRN	
1	3	Classroom 317	Transite Sills	NF2	Assumed	20	SF	ND	NRN	
1	3	Classroom 318	Blackboard Glue Dots	NF1	Assumed	20	SF	ND	NRN	

6110 Theodore Roosevelt ES 2015-2016 AHERA Three-Year Report.xls

		Theodore Roosevelt Elementary School 430 Washington Lane, Philadelphia, PA 19144 ULCS# 6110 Prepared by: Ian Forster Certification Number: 0477		School District of Philadelphia Asbestos Inspection Report Scope Determination for Major Renovation Date: May 31, 2017						
E l e m e n t	F l o o r	On Site Room Name	Material Description	Type (Code 1)	Confirmed Assumed NAD Non Suspect ACM	Amount of Material	SF LF EA	Condition (Code 2)	Action (Code 3)	Comments/Description/Notes
1	3	Classroom 318	Transite Sills	NF2	Assumed	20	SF	ND	NRN	
1	3	Classroom 319	Blackboard Glue Dots	NF1	Assumed	20	SF	ND	NRN	
1	3	Classroom 319	Transite Sills	NF2	Assumed	20	SF	ND	NRN	
1	3	Classroom 320	Blackboard Glue Dots	NF1	Assumed	20	SF	ND	NRN	
1	3	Classroom 320	Transite Sills	NF2	Assumed	20	SF	ND	NRN	
1	3	Classroom 320	Pipe Insulation 2-6 inch	FRI	Confirmed	18	LF	ND	REM	
1	3	Classroom 321	Blackboard Glue Dots	NF1	Assumed	20	SF	ND	NRN	
1	3	Classroom 321	Transite Sills	NF2	Assumed	20	SF	ND	NRN	
1	3	Classroom 322	Blackboard Glue Dots	NF1	Assumed	20	SF	ND	NRN	
1	3	Classroom 322	Pipe Insulation 2-6 inch	FRI	Confirmed	22	LF	ND	REM	
1	3	Classroom 322	Transite Sills	NF2	Assumed	20	SF	ND	NRN	
1	3	Classroom 301	Floor Tile VAT 24" x 24"	NF1	Assumed	700	SF	ND	NRN	
1	3	Classroom 301	Pipe Insulation 2-6 inch	FRI	Confirmed	28	LF	ND	REM	
1	3	Classroom 301	Transite Sills	NF2	Assumed	20	SF	ND	NRN	
1	3	Classroom 302	Blackboard Glue Dots	NF1	Assumed	20	SF	ND	NRN	
1	3	Classroom 302	Transite Sills	NF2	Assumed	20	SF	ND	NRN	
1	3	Elevator	Floor Tile VAT 9" x 9"	NF1	Confirmed	65	SF	ND	REM	
1	3	Men's Restroom next to Classroom 302	Floor Tile VAT 12" x 12"	NF1	Assumed	350	SF	ND	NRN	
1	3	Men's Restroom next to Classroom 302	Pipe Fitting Insulation	FRI	Assumed	2	EA	ND	REM	
1	3	Men's Restroom next to Classroom 302	Transite Stalls	NF2	Assumed	60	SF	ND	NRN	
1	3	Men's Restroom next to Classroom 302	Transite Sills	NF2	Assumed	8	SF	ND	NRN	
1	3	Third Floor Hallways	Blackboard Glue Dots	NF1	Assumed	5	SF	ND	NRN	
1	3	Third Floor Hallways	Pipe Insulation > 6 inch	FRI	Assumed	24	LF	ND	REM	
1	3	Third Floor Hallways	Pipe Insulation 2-6 inch	FRI	Confirmed	8	LF	ND	REM	
1	2	Classroom 203	Blackboard Glue Dots	NF1	Assumed	20	SF	ND	NRN	
1	2	Classroom 203	Transite Sills	NF2	Assumed	20	SF	ND	NRN	
1	2	Classroom 200A	Floor Tile VAT 12" x 12"	NF1	Assumed	450	SF	ND	NRN	
1	2	Classroom 200A	Sheetrock Wall	FRI	Assumed	400	SF	ND	NRN	
1	2	Classroom 200C	Floor Tile VAT 12" x 12"	NF1	Assumed	450	SF	ND	NRN	
1	2	Classroom 200B	Floor Tile VAT 12" x 12"	NF1	Assumed	450	SF	ND	NRN	
1	2	Custodial Closet across from Classroom 203	Pipe Insulation 2-6 inch	FRI	Confirmed	9	LF	ND	REM	
1	2	Custodial Closet across from Classroom 203	Pipe Fitting Insulation	FRI	Confirmed	4	EA	ND	REM	
1	2	Classroom 204	Blackboard Glue Dots	NF1	Assumed	20	SF	ND	NRN	
1	2	Classroom 204	Transite Sills	NF2	Assumed	20	SF	ND	NRN	
1	2	Classroom 205	Blackboard Glue Dots	NF2	Assumed	20	SF	ND	NRN	
1	2	Classroom 205	Transite Sills	NF2	Assumed	20	SF	ND	NRN	
1	2	206 Lobby to Administrative Offices	Floor Tile VAT 12" x 12"	NF1	Assumed	450	SF	ND	NRN	
1	2	206 Lobby to Administrative Offices	Sheetrock Wall	FRI	Assumed	400	SF	ND	NRN	
1	2	Vice Principal's Office 206A	Sheetrock Wall	FRI	Assumed	400	SF	ND	NRN	
1	2	Vice Principal's Office 206A	Transite Sills	NF2	Assumed	8	SF	ND	NRN	
1	2	Vice Principal's Office 206A	Floor Tile VAT 12" x 12"	NF1	Assumed	250	SF	ND	NRN	
1	2	Vice Principal's Office 206A	Cove Base Adhesive	NF1	Assumed	25	SF	ND	NRN	
1	2	Office 206B	Floor Tile VAT 12" x 12"	NF1	Assumed	250	SF	ND	NRN	
1	2	Office 206B	Cove Base Adhesive	NF1	Assumed	25	SF	ND	NRN	
1	2	Office 206B	Transite Sills	NF2	Assumed	2	SF	ND	NRN	
1	2	Office 206B	Sheetrock Wall	FRI	Assumed	500	SF	ND	NRN	
1	2	Office 206C	Floor Tile VAT 12" x 12"	NF1	Assumed	250	SF	ND	NRN	
1	2	Office 206C	Cove Base Adhesive	NF1	Assumed	25	SF	ND	NRN	
1	2	Office 206C	Sheetrock Wall	FRI	Assumed	500	SF	ND	NRN	
1	2	Office 206C	Transite Sills	NF2	Assumed	12	SF	ND	NRN	
1	2	Office 206D	Floor Tile VAT 12" x 12"	NF1	Assumed	250	SF	ND	NRN	
1	2	Office 206D	Cove Base Adhesive	NF1	Assumed	25	SF	ND	NRN	
1	2	Office 206D	Sheetrock Wall	FRI	Assumed	500	SF	ND	NRN	

6110 Theodore Roosevelt ES 2015-2016 AHERA Three-Year Report.xls

		Theodore Roosevelt Elementary School 430 Washington Lane, Philadelphia, PA 19144 ULCS# 6110 Prepared by: Ian Forster Certification Number: 0477		School District of Philadelphia Asbestos Inspection Report Scope Determination for Major Renovation Date: May 31, 2017						
E l e m e n t	F l o o r									
		<i>On Site Room Name</i>	<i>Material Description</i>	<i>Type (Code 1)</i>	<i>Confirmed Assumed NAD Non Suspect ACM</i>	<i>Amount of Material</i>	<i>SF LF EA</i>	<i>Condition (Code 2)</i>	<i>Action (Code 3)</i>	<i>Comments/Description/Notes</i>
1	2	Office 206D	Transite Sills	NF2	Assumed	12	SF	ND	NRN	
1	2	Office 206E	Floor Tile VAT 12" x 12"	NF1	Assumed	250	SF	ND	NRN	
1	2	Office 206E	Cove Base Adhesive	NF1	Assumed	25	SF	ND	NRN	
1	2	Office 206E	Sheetrock Wall	FRI	Assumed	500	SF	ND	NRN	
1	2	Office 206E	Transite Sills	NF2	Assumed	8	SF	ND	NRN	
1	2	Counselor Office next to 206 Suites	Sheetrock Wall	FRI	Assumed	500	SF	ND	NRN	
1	2	Counselor Office next to 206 Suites	Transite Sills	NF2	Assumed	8	SF	ND	NRN	
1	2	Counselor Office next to 206 Suites	Floor Tile VAT 12" x 12"	NF1	Assumed	250	SF	ND	NRN	
1	2	Office 207 Lobby area to Left of 206 Suites	Floor Tile VAT 9" x 9"	NF1	Confirmed	300	SF	ND	NRN	
1	2	Office 207 Lobby area to Left of 206 Suites	Sheetrock Wall	FRI	Assumed	400	SF	ND	NRN	
1	2	Conference Room near Main Office	Floor Tile VAT 12" x 12"	NF1	Assumed	500	SF	ND	NRN	
1	2	Conference Room near Main Office	Sheetrock Wall	FRI	Assumed	400	SF	ND	NRN	
1	2	Second Office from Right in Conference Room	Floor Tile VAT 12" x 12"	NF1	Assumed	250	SF	ND	NRN	
1	2	Second Office from Right in Conference Room	Sheetrock Wall	FRI	Assumed	250	SF	ND	NRN	
1	2	Second Office from Right in Conference Room	Transite Sills	NF2	Assumed	8	SF	ND	NRN	
1	2	Second Office from Left in Conference Room	Floor Tile VAT 12" x 12"	NF1	Assumed	250	SF	ND	NRN	
1	2	Second Office from Left in Conference Room	Sheetrock Wall	FRI	Assumed	250	SF	ND	NRN	
1	2	Second Office from Left in Conference Room	Transite Sills	NF2	Assumed	8	SF	ND	NRN	
1	2	Office next to Main Office	Floor Tile VAT 12" x 12"	NF1	Assumed	250	SF	ND	NRN	
1	2	Office next to Main Office	Sheetrock Wall	FRI	Assumed	250	SF	ND	NRN	
1	2	Office next to Main Office	Transite Sills	NF2	Assumed	8	SF	ND	NRN	
1	2	Main Office	Floor Tile VAT 12" x 12"	NF1	Assumed	450	SF	ND	NRN	
1	2	Main Office	Sheetrock Wall	FRI	Assumed	400	SF	ND	NRN	
1	2	Main Office Storage Closet	Floor Tile VAT 12" x 12"	NF1	Assumed	200	SF	ND	NRN	
1	2	Main Office Staff Restroom	Pipe Insulation 2-6 inch	FRI	Confirmed	15	LF	ND	REM	
1	2	Principal's Office	Floor Tile VAT 12" x 12"	NF1	Assumed	450	SF	ND	NRN	
1	2	Principal's Office	Sheetrock Wall	FRI	Assumed	400	SF	ND	NRN	
1	2	Auditorium Balcony	Plaster Ceiling	FRI	Assumed	1800	SF	ND	NRN	Plaster Ceiling debris on floor sampled NAD 12/11/2015 - Ceilings will remain Assumed
1	2	Auditorium Balcony	Radiator Insulation	FRI	Assumed	21	SF	ND	NRN	
1	2	Teacher's Lounge next to Classroom 210	Floor Tile VAT 12" x 12"	NF1	Assumed	550	SF	ND	NRN	
1	2	Teacher's Lounge next to Classroom 210	Sheetrock Wall	FRI	Assumed	400	SF	ND	NRN	
1	2	Teacher's Lounge next to Classroom 210	Transite Sills	NF2	Assumed	8	SF	ND	NRN	
1	2	Nurse's Office	Floor Tile VAT 12" x 12"	NF1	Assumed	550	SF	ND	NRN	
1	2	Nurse's Office	Sheetrock Wall	FRI	Assumed	400	SF	ND	NRN	
1	2	Nurse's Office	Transite Sills	NF2	Assumed	16	SF	ND	NRN	
1	2	Classroom 210	Floor Tile VAT 12" x 12"	NF1	Assumed	700	SF	ND	NRN	
1	2	Classroom 210	Transite Sills	NF2	Assumed	18	SF	ND	NRN	
1	2	Classroom 211	Floor Tile VAT 12" x 12"	NF1	Assumed	500	SF	ND	NRN	
1	2	Classroom 211 Storage	Floor Tile VAT 9" x 9"	NF1	Confirmed	300	SF	ND	NRN	
1	2	Classroom 211 Storage	Floor Tile VAT 12" x 12"	NF1	Assumed	250	SF	ND	NRN	
1	2	Classroom 211 Storage	Transite Sills	NF2	Assumed	8	SF	ND	NRN	
1	2	Classroom 212	Floor Tile VAT 9" x 9"	NF1	Confirmed	700	SF	ND	NRN	
1	2	Classroom 221A	Floor Tile VAT 9" x 9"	NF1	Confirmed	450	SF	ND	NRN	
1	2	Classroom 213	Blackboard Glue Dots	NF1	Assumed	20	SF	ND	NRN	
1	2	Classroom 213	Transite Sills	NF2	Assumed	20	SF	ND	NRN	
1	2	Classroom 221B	Floor Tile VAT 9" x 9"	NF1	Confirmed	450	SF	ND	NRN	
1	2	Classroom 221B	Sheetrock Wall	FRI	Assumed	400	SF	ND	NRN	
1	2	Classroom 221C	Floor Tile VAT 9" x 9"	NF1	Confirmed	450	SF	ND	NRN	
1	2	Classroom 221C	Sheetrock Wall	FRI	Assumed	400	SF	N/A	NRN	
1	2	Custodial Closet across from Classroom 214	Pipe Insulation 2-6 inch	FRI	Confirmed	9	LF	ND	REM	
1	2	Custodial Closet across from Classroom 214	Pipe Fitting Insulation	FRI	Confirmed	4	EA	ND	REM	
1	2	Classroom 214	Blackboard Glue Dots	NF1	Assumed	20	SF	ND	NRN	

6110 Theodore Roosevelt ES 2015-2016 AHERA Three-Year Report.xls

		Theodore Roosevelt Elementary School 430 Washington Lane, Philadelphia, PA 19144 ULCS# 6110 Prepared by: Ian Forster Certification Number: 0477	School District of Philadelphia Asbestos Inspection Report Scope Determination for Major Renovation							
					Date: May 31, 2017					
<i>E l e m e n t</i>	<i>F l o o r</i>	<i>On Site Room Name</i>	<i>Material Description</i>	<i>Type (Code 1)</i>	<i>Confirmed Assumed NAD Non Suspect ACM</i>	<i>Amount of Material</i>	<i>SF LF EA</i>	<i>Condition (Code 2)</i>	<i>Action (Code 3)</i>	<i>Comments/Description/Notes</i>
		1	2	Classroom 214	Transite Sills	NF2	Assumed	20	SF	ND
1	2	Women's Restroom next to Classroom 214	Pipe Fitting Insulation	FRI	Confirmed	2	EA	ND	REM	
1	2	Women's Restroom next to Classroom 214	Transite Stalls	NF2	Assumed	60	SF	ND	NRN	
1	2	Women's Restroom next to Classroom 214	Transite Sills	NF2	Assumed	8	SF	ND	NRN	
1	2	Classroom 215	Blackboard Glue Dots	NF1	Assumed	20	SF	ND	REM	
1	2	Classroom 215	Transite Sills	NF2	Assumed	20	SF	ND	NRN	
1	2	Classroom 216	Blackboard Glue Dots	NF2	Assumed	20	SF	ND	NRN	
1	2	Classroom 216	Transite Sills	NF2	Assumed	20	SF	ND	NRN	
1	2	Classroom 216	Pipe Insulation 2-6 inch	FRI	Confirmed	15	LF	ND	REM	
1	2	Classroom 217	Blackboard Glue Dots	NF1	Assumed	20	SF	ND	NRN	
1	2	Classroom 217	Transite Sills	NF2	Assumed	20	SF	ND	NRN	
1	2	Classroom 218	Blackboard Glue Dots	NF1	Assumed	20	SF	ND	NRN	
1	2	Classroom 218	Transite Sills	NF2	Assumed	20	SF	ND	NRN	
1	2	Storage across from Classroom 218	Floor Tile VAT 9" x 9"	FRI	Confirmed	200	SF	ND	NRN	No access
1	2	Classroom 219	Blackboard Glue Dots	NF1	Assumed	20	SF	ND	NRN	
1	2	Classroom 219	Transite Sills	NF2	Assumed	20	SF	ND	NRN	
1	2	Classroom 219	Pipe Insulation 2-6 inch	FRI	Confirmed	16	LF	ND	REM	
1	2	Classroom 219	Pipe Fitting Insulation	FRI	Confirmed	1	EA	ND	REM	
1	2	Classroom 220	Blackboard Glue Dots	NF1	Assumed	20	SF	ND	NRN	
1	2	Classroom 220	Transite Sills	NF2	Assumed	20	SF	ND	NRN	
1	2	Classroom 220	Pipe Insulation 2-6 inch	FRI	Confirmed	2	LF	ND	REM	
1	2	Classroom 201	Blackboard Glue Dots	NF1	Assumed	20	SF	ND	NRN	
1	2	Classroom 201	Transite Sills	NF2	Assumed	20	SF	ND	NRN	
1	2	Classroom 201	Pipe Insulation 2-6 inch	FRI	Confirmed	2	LF	ND	REM	
1	2	Classroom 202	Blackboard Glue Dots	NF1	Assumed	20	SF	ND	NRN	
1	2	Men's Restroom next to Classroom 202	Pipe Fitting Insulation	FRI	Confirmed	2	EA	ND	REM	
1	2	Men's Restroom next to Classroom 202	Transite Stalls	NF2	Assumed	60	SF	ND	NRN	
1	2	Men's Restroom next to Classroom 202	Transite Sills	NF2	Assumed	8	SF	ND	NRN	
1	2	Men's Restroom next to Classroom 202	Floor Tile VAT 12" x 12"	NF1	Assumed	50	SF	ND	NRN	
1	2	Men's Restroom next to Classroom 202	Pipe Fitting Insulation	FRI	Confirmed	2	EA	ND	REM	
1	2	Second Floor Hallways	Pipe Insulation > 6 inch	FRI	Assumed	24	LF	ND	REM	
1	2	Second Floor Hallways	Pipe Insulation 2-6 inch	FRI	Confirmed	20	LF	ND	REM	
1	2	Second Floor Hallways	Pipe Fitting Insulation	FRI	Confirmed	1	EA	ND	REM	
1	1	Cafeteria closest to Washington Lane	Floor Tile VAT 12" x 12"	NF1	Assumed	1800	SF	ND	NRN	
1	1	Cafeteria closest to Washington Lane	Ceiling Tile 1' x 1'	FRI	Assumed	1800	SF	ND	NRN	
1	1	Cafeteria closest to Washington Lane	Pipe Insulation 2-6 inch	FRI	Confirmed	325	LF	ND	REM	
1	1	Cafeteria closest to Washington Lane	Pipe Fitting Insulation	FRI	Confirmed	12	EA	ND	REM	
1	1	Kitchen	Floor Tile VAT 12" x 12"	NF1	Assumed	800	SF	ND	NRN	
1	1	Kitchen	Metal Pan Ceiling Insulation	FRI	Assumed	800	SF	ND	NRN	Possible Acoustic Pillow wrapped with Poly that contained FG Batt Insulation- Insulation associated with Metal 1' x 1' Ceiling Tiles
1	1	Kitchen	Transite Electrical Panel	NF2	Assumed	25	SF	ND	NRN	
1	1	Kitchen	Pipe Insulation 2-6 inch	FRI	Confirmed	25	LF	ND	REM	
1	1	Kitchen	Pipe Fitting Insulation	FRI	Confirmed	10	EA	ND	REM	
1	1	Cafeteria at Corner of Building near Parking Lot	Floor Tile VAT 12" x 12"	NF1	Assumed	1800	SF	ND	NRN	
1	1	Cafeteria at Corner of Building near Parking Lot	Ceiling Tile 1' x 1'	FRI	Assumed	1800	SF	ND	NRN	
1	1	Cafeteria at Corner of Building near Parking Lot	Pipe Insulation 2-6 inch	FRI	Confirmed	300	LF	ND	REM	
1	1	Cafeteria at Corner of Building near Parking Lot	Pipe Fitting Insulation	FRI	Confirmed	9	EA	ND	REM	
1	1	Office/Restroom to Left of Exit to Parking Lot	Vibration Damper Cloth	FRI	Assumed	4	SF	ND	NRN	
1	1	Office/Restroom to Left of Exit to Parking Lot	Pipe Fitting Insulation	FRI	Confirmed	2	EA	ND	REM	
1	1	Custodial Closet adjacent to Classroom 110	Pipe Fitting Insulation	FRI	Confirmed	4	EA	ND	REM	
1	1	Custodial Closet adjacent to Classroom 110	Pipe Insulation 2-6 inch	FRI	Confirmed	9	LF	ND	REM	
1	1	Classroom 110	Floor Tile VAT 12" x 12"	NF1	Assumed	800	SF	ND	REM	
1	1	Classroom 110	Transite Sills	NF2	Assumed	22	SF	ND	NRN	

6110 Theodore Roosevelt ES 2015-2016 AHERA Three-Year Report.xls

		Theodore Roosevelt Elementary School 430 Washington Lane, Philadelphia, PA 19144 ULCS# 6110 Prepared by: Ian Forster Certification Number: 0477		School District of Philadelphia Asbestos Inspection Report Scope Determination for Major Renovation Date: May 31, 2017						
E l e m e n t	F l o o r	On Site Room Name	Material Description	Type (Code 1)	Confirmed Assumed NAD Non Suspect ACM	Amount of Material	SF LF EA	Condition (Code 2)	Action (Code 3)	Comments/Description/Notes
1	1	Classroom 110	Blackboard Glue Dots	NF1	Assumed	20	SF	ND	REM	
1	1	Classroom 109	Floor Tile VAT 12" x 12"	NF1	Assumed	1300	SF	ND	REM	
1	1	Classroom 109	Transite Sills	NF2	Assumed	28	SF	ND	NRN	
1	1	Classroom 109	Blackboard Glue Dots	NF1	Assumed	30	SF	ND	REM	
1	1	Classroom 108	Floor Tile VAT 9" x 9"	NF1	Confirmed	800	SF	ND	REM	
1	1	Classroom 108	Transite Sills	NF2	Assumed	22	SF	ND	NRN	
1	1	Classroom 108	Blackboard Glue Dots	NF1	Assumed	20	SF	ND	REM	
1	1	Classroom 107	Floor Tile VAT 9" x 9"	NF1	Confirmed	800	SF	ND	NRN	
1	1	Classroom 107	Transite Sills	NF2	Assumed	22	SF	ND	NRN	
1	1	Classroom 107	Blackboard Glue Dots	NF1	Assumed	20	SF	ND	NRN	
1	1	Classroom/Office 106	Floor Tile VAT 12" x 12"	NF1	Assumed	1300	SF	ND	REM	45 SF of Floor Tile 12x12 is green
1	1	Classroom/Office 106	Floor Tile VAT 9" x 9"	NF1	Confirmed	20	SF	ND	REM	
1	1	Classroom/Office 106	Transite Sills	NF2	Assumed	28	SF	ND	NRN	
1	1	IMC	Floor Tile VAT 12" x 12"	NF1	Assumed	2000	SF	ND	REM	
1	1	IMC Storage	Floor Tile VAT 12" x 12"	NF1	Assumed	800	SF	ND	REM	
1	1	Library Office	Floor Tile VAT 12" x 12"	NF1	Assumed	250	SF	ND	NRN	
1	1	Classroom 105	Floor Tile VAT 9" x 9"	NF1	Confirmed	800	SF	ND	REM	
1	1	Classroom 105	Transite Sills	NF2	Assumed	22	SF	ND	NRN	
1	1	Classroom 105	Blackboard Glue Dots	NF1	Assumed	20	SF	ND	REM	
1	1	Hallway Corridor at IMC side of Auditorium	Floor Tile VAT 12" x 12"	NF1	Assumed	500	SF	ND	NRN	
1	1	Hallway Corridor at IMC side of Auditorium	Floor Tile VAT 12" x 12"	NF1	Assumed	200	SF	ND	NRN	
1	1	Auditorium	Plaster Ceiling	FRI	Assumed	3000	SF	ND	NRN	
1	1	Storage to Left of Auditorium	Transite Electrical Panel	NF2	Assumed	40	SF	ND	NRN	
1	1	Storage to Left of Auditorium	Pipe Insulation 2-6 inch	FRI	Confirmed	18	LF	ND	REM	
1	1	Storage to Left of Auditorium	Pipe Fitting Insulation	FRI	Confirmed	1	EA	ND	REM	
1	1	Hallway Corridor at Left side of Auditorium	Floor Tile VAT 12" x 12"	NF1	Assumed	500	SF	ND	NRN	
1	1	Hallway Corridor at Left side of Auditorium	Floor Tile VAT 12" x 12"	NF1	Assumed	200	SF	ND	NRN	
1	1	Women's Restroom across from Auditorium	Pipe Fitting Insulation	FRI	Confirmed	4	EA	ND	REM	
1	1	Women's Restroom across from Auditorium	Pipe Insulation 2-6 inch	FRI	Confirmed	55	LF	ND	REM	
1	1	Men's Restroom across from Auditorium	Pipe Fitting Insulation	FRI	Confirmed	4	EA	ND	REM	
1	1	Men's Restroom across from Auditorium	Pipe Insulation 2-6 inch	FRI	Confirmed	55	LF	ND	REM	
1	1	Classroom 104	Floor Tile VAT 9" x 9"	NF1	Confirmed	800	SF	ND	REM	
1	1	Classroom 104	Transite Sills	NF2	Assumed	22	SF	ND	NRN	
1	1	Classroom 104	Blackboard Glue Dots	NF1	Assumed	20	SF	ND	REM	
1	1	Classroom 103	Floor Tile VAT 12" x 12"	NF1	Assumed	800	SF	ND	REM	
1	1	Classroom 103	Sheetrock Wall	FRI	Assumed	400	SF	ND	REM	
1	1	Classroom 103	Blackboard Glue Dots	NF1	Assumed	20	SF	ND	REM	
1	1	Room C next to Classroom 103	Sheetrock Wall	FRI	Assumed	400	SF	ND	REM	
1	1	Room C next to Classroom 103	Pipe Fitting Insulation	FRI	Confirmed	11	EA	ND	REM	
1	1	Room C next to Classroom 103	Floor Tile VAT 9" x 9"	NF1	Confirmed	200	SF	ND	REM	
1	1	Room B	Pipe Fitting Insulation	FRI	Confirmed	3	EA	ND	REM	
1	1	Classroom 102	Floor Tile VAT 9" x 9"	NF1	Confirmed	450	SF	ND	REM	
1	1	Classroom 100/101	Sheetrock Wall	FRI	Assumed	300	SF	ND	NRN	
1	1	Custodial Closet across from Classroom 100/101	Pipe Insulation 2-6 inch	FRI	Confirmed	8	LF	ND	REM	
1	1	Custodial Closet across from Classroom 100/101	Pipe Fitting Insulation	FRI	Confirmed	4	EA	ND	REM	
1	1	Building Engineer's Office	Vibration Damper Cloth	FRI	Assumed	4	SF	ND	NRN	
1	1	Classroom across from Cafeteria closest to Washington Lane	Floor Tile VAT 12" x 12"	NF1	Assumed	600	SF	ND	NRN	
1	1	First Floor Hallways	Pipe Fitting Insulation	FRI	Confirmed	1	EA	ND	REM	
1	1	First Floor Hallways	Pipe Insulation > 6 inch	FRI	Assumed	2	LF	ND	REM	
1	B	Electrical Room	Transite Electrical Panel	NF2	Assumed	80	SF	ND	NRN	
1	B	Fan Room	Vibration Damper Cloth	FRI	Assumed	16	SF	ND	NRN	
2	1	Hallway/Stairwell to Gymnasiums	Floor Tile VAT 12" x 12"	NF1	Assumed	1200	SF	ND	NRN	
2	1	Hallway/Stairwell to Gymnasiums	Transite Electrical Panel	NF2	Assumed	40	SF	ND	NRN	

6110 Theodore Roosevelt ES 2015-2016 AHERA Three-Year Report.xls

		Theodore Roosevelt Elementary School 430 Washington Lane, Philadelphia, PA 19144 ULCS# 6110 Prepared by: Ian Forster Certification Number: 0477		School District of Philadelphia Asbestos Inspection Report Scope Determination for Major Renovation Date: May 31, 2017						
<i>E l e m e n t</i>	<i>F l o o r</i>									
		<i>On Site Room Name</i>	<i>Material Description</i>	<i>Type (Code 1)</i>	<i>Confirmed Assumed NAD Non Suspect ACM</i>	<i>Amount of Material</i>	<i>SF LF EA</i>	<i>Condition (Code 2)</i>	<i>Action (Code 3)</i>	<i>Comments/Description/Notes</i>
2	1	Girl's Gymnasium	Vibration Damper Cloth	FRI	Assumed	10	SF	ND	NRN	
2	1	Girl's Gymnasium	Glue Dots	NF1	Assumed	5	SF	ND	NRN	Glue Dots exposed behind gym wall padding
2	1	Girl's Gymnasium Locker Room	Floor Tile VAT 12" x 12"	NF1	Assumed	800	SF	ND	NRN	
2	1	Girl's Gymnasium Office	Floor Tile VAT 12" x 12"	NF1	Assumed	350	SF	ND	NRN	
2	1	Girl's Restroom near Gymnasium	Floor Tile VAT 12" x 12"	X	Assumed	150	SF	ND	NRN	
2	1	Boy's Gymnasium	Vibration Damper Cloth	FRI	Assumed	10	SF	ND	NRN	
2	1	Boy's Gymnasium	Glue Dots	NF1	Assumed	5	SF	ND	NRN	
2	1	Boy's Gymnasium Locker Room	Floor Tile VAT 12" x 12"	NF1	Assumed	800	SF	ND	NRN	
2	1	Boy's Gymnasium Office	Floor Tile VAT 12" x 12"	NF1	Assumed	350	SF	ND	NRN	
2	1	Boy's Restroom near Gymnasium	Floor Tile VAT 12" x 12"	NF1	Assumed	150	SF	ND	NRN	
2	1	Classroom near Right side of Gymnasium	Floor Tile VAT 9" x 9"	NF1	Confirmed	300	SF	ND	NRN	Unoccupied at time of inspection
2	1	Generator Room in Gym Hallway	Pipe Fitting Insulation	FRI	Confirmed	10	EA	ND	REM	