



		School District of Philadelphia		Survey Type						
		Asbestos Inspection Report – Section 9		_____ 6 Month Surveillance						
		Alexander Adaire Elementary School (5200)		_____ Three- Year Re Inspection IX				Note: The quantities listed for (NAD) non-asbestos containing materials and/or Non-Suspect Materials are only estimated and were not measured for the purpose of this report. Field verification of quantities for renovation purposes would be necessary.		
		1300 East Palmer Street, Philadelphia, PA 19125		__X__ AIR/EIE (Year Built: 1966)						
		Prepared by: Bernard J. Bryson		_____ Asbestos Abatement Activity						
		Certification # 0437 Date: 11/06/2017		_____ Bulk Sampling Event						
		Mechanical Plant Replacement								
Fl o o r	Space #	On-Site Room Name	Material Description	Confirmed/Assumed/NAD/ Non Suspect ACM	Type (Code 1)	Amount of Material	SF LF EA	Condition (Code 2)	Action (Code 3)	Comments/Description/Notes
-	-	Throughout Building	Fire Doors	Assumed	NF2	Q/U	EA	ND	NRN	Wood and metal doors throughout the building are assumed to contain concealed ACM
-	-	Throughout Building	Wire Insulation	Assumed	NF2	Q/U	LF	ND	NRN	10 LF of white woven wire insulation assumed within all wall mounted electric panels
		Electrical and Lighting Wiring Throughout Building	Wire Insulation	Assumed	NF2	Q/U	LF	ND	NRN	
-	-	Throughout Building	Black Damp-proofing/ Vapor Barrier applied to exterior walls inside Wall Cavities Throughout	Assumed	NF1	Q/U	SF	ND	NRN	Material is currently concealed and assumed present
-	-	Throughout	Interior Caulks and glazings (window, expansion seam, door, etc.)	Assumed	NF2	Q/U	LF	ND	NRN	
-	-	Throughout	Exterior Caulks and glazings (window, expansion seam, door, etc.)	Assumed	NF2	Q/U	LF	ND	NRN	
-	-	Throughout	Roof (field and flashing)	Assumed	NF1	Q/U	SF	ND	NRN	
2	200	Classroom 200	9" x 9" Floor Tile & Mastic	Confirmed	NF1	1000	SF	ND	NRN	
2	200	Classroom 200	Cement Floor	Non Suspect ACM	x	1000	SF	x	x	
2	200	Classroom 200	Concrete Block Wall	Non Suspect ACM	x	3000	SF	x	x	
2	200	Classroom 200	Concrete Ceiling	Non Suspect ACM	x	1000	SF	x	x	
2	200	Classroom 200	Mastic behind Blackboards & Tack Boards	Assumed	NF1	160	SF	ND	NRN	
2	200	Classroom 200	Sink Undercoat Mastic	Assumed	NF1	6	SF	ND	NRN	
2	200	Classroom 200	Transite	Confirmed	NF2	15	SF	ND	NRN	Ceiling above Classroom Sink
2	200	Classroom 200	Transite Sills	Confirmed	NF2	25	SF	ND	NRN	
2	200	Classroom 200	Transite	Confirmed	NF2	15	SF	ND	NRN	Ceiling above Classroom Entrance Foyer
2	201	Classroom 201	9" x 9" Floor Tile & Mastic	Confirmed	NF1	1000	SF	ND	NRN	
2	201	Classroom 201	Cement Floor	Non Suspect ACM	x	1000	SF	x	x	
2	201	Classroom 201	Concrete Block Wall	Non Suspect ACM	x	3000	SF	x	x	
2	201	Classroom 201	Concrete Ceiling	Non Suspect ACM	x	1000	SF	x	x	
2	201	Classroom 201	Mastic behind Blackboards & Tack Boards	Assumed	NF1	160	SF	ND	NRN	
2	201	Classroom 201	Sink Undercoat Mastic	Assumed	NF1	6	SF	ND	NRN	
2	201	Classroom 201	Transite	Confirmed	NF2	15	SF	ND	NRN	Ceiling above Classroom Sink
2	201	Classroom 201	Transite Sills	Confirmed	NF2	25	SF	ND	NRN	
2	201	Classroom 201	Transite	Confirmed	NF2	15	SF	ND	NRN	Ceiling above Classroom Entrance Foyer
2	201A	Storage Closet next to Classroom 201	Carpet	Non Suspect ACM	x	200	SF	x	x	9" x 9" Floor Tile & Mastic Below Carpeting
2	201A	Storage Closet next to Classroom 201	9" x 9" Floor Tile & Mastic	Confirmed	NF1	200	SF	ND	NRN	Below Carpeting
2	201A	Storage Closet next to Classroom 201	Cement Floor	Non Suspect ACM	x	200	SF	x	x	
2	201A	Storage Closet next to Classroom 201	Concrete Block Wall	Non Suspect ACM	x	600	SF	x	x	
2	201A	Storage Closet next to Classroom 201	Concrete Ceiling	Non Suspect ACM	x	200	SF	x	x	
2	201A	Storage Closet next to Classroom 201	Vibration Damper Cloth	Assumed	NF2	2	SF	ND	NRN	

		School District of Philadelphia		Survey Type							
		Asbestos Inspection Report – Section 9		_____ 6 Month Surveillance							
		Alexander Adaire Elementary School (5200)		_____ Three- Year Re Inspection IX				Note: The quantities listed for (NAD) non-asbestos containing materials and/or Non-Suspect Materials are only estimated and were not measured for the purpose of this report. Field verification of quantities for renovation purposes would be necessary.			
		1300 East Palmer Street, Philadelphia, PA 19125		__X__ AIR/EIE (Year Built: 1966)							
		Prepared by: Bernard J. Bryson		_____ Asbestos Abatement Activity							
		Certification # 0437 Date: 11/06/2017		_____ Bulk Sampling Event							
		Mechanical Plant Replacement									
Floor	Space #	On-Site Room Name	Material Description	Confirmed/Assumed/NAD/Non Suspect ACM	Type (Code 1)	Amount of Material	SF LF EA	Condition (Code 2)	Action (Code 3)	Comments/Description/Notes	
2	202	Classroom 202	9" x 9" Floor Tile & Mastic	Confirmed	NF1	1000	SF	ND	NRN		
2	202	Classroom 202	Cement Floor	Non Suspect ACM	x	1000	SF	x	x		
2	202	Classroom 202	Concrete Block Wall	Non Suspect ACM	x	3000	SF	x	x		
2	202	Classroom 202	Concrete Ceiling	Non Suspect ACM	x	1000	SF	x	x		
2	202	Classroom 202	Mastic behind Blackboards & Tack Boards	Assumed	NF1	160	SF	ND	NRN		
2	202	Classroom 202	Sink Undercoat Mastic	Assumed	NF1	6	SF	ND	NRN		
2	202	Classroom 202	Transite	Confirmed	NF2	15	SF	ND	NRN	Ceiling above Classroom Sink	
2	202	Classroom 202	Transite Sills	Confirmed	NF2	25	SF	ND	NRN		
2	202	Classroom 202	Transite	Confirmed	NF2	15	SF	ND	NRN	Ceiling above Classroom Entrance Foyer	
2	203	IMC (Library) 203	12" x 12" Floor Tile & Mastic	Assumed	NF1	1200	SF	ND	NRN	Blue/Grey	
2	203	IMC (Library) 203	9" x 9" Floor Tile & Mastic	Confirmed	NF1	1200	SF	ND	NRN	Below 12x12s	
2	203	IMC (Library) 203	Cement Floor	Non Suspect ACM	x	1200	SF	x	x		
2	203	IMC (Library) 203	Concrete Block Wall	Non Suspect ACM	x	3600	SF	x	x		
2	203	IMC (Library) 203	Concrete Ceiling	Non Suspect ACM	x	1200	SF	x	x		
2	203	IMC (Library) 203	Ceiling Tile 2' x 4'	Non Suspect ACM	x	1200	SF	x	x	Random Pinholes - Fairly New	
2	203	IMC (Library) 203	Sink Undercoat Mastic	Assumed	NF1	6	SF	ND	NRN		
2	203	IMC (Library) 203	Transite	Confirmed	NF2	15	SF	ND	NRN	Ceiling above Classroom Sink	
2	203	IMC (Library) 203	Transite Sills	Confirmed	NF2	25	SF	ND	NRN		
2	203	IMC (Library) 203	Transite	Confirmed	NF2	15	SF	ND	NRN	Ceiling above Classroom Entrance Foyer	
2	203A	Storage Closet next to IMC (Library)	12" x 12" Floor Tile & Mastic	Assumed	NF1	80	SF	ND	NRN	Blue/Grey	
2	203A	Storage Closet next to IMC (Library)	9" x 9" Floor Tile & Mastic	Confirmed	NF1	80	SF	ND	NRN	Below 12x12s	
2	203A	Storage Closet next to IMC (Library)	Concrete Block Wall	Non Suspect ACM	x	240	SF	x	x		
2	203A	Storage Closet next to IMC (Library)	Concrete Ceiling	Non Suspect ACM	x	80	SF	x	x		
2	203A	Storage Closet next to IMC (Library)	Transite	Confirmed	NF2	15	SF	ND	NRN	Ceiling above Closet Entrance Foyer	
2	204	Classroom 204	9" x 9" Floor Tile & Mastic	Confirmed	NF1	1000	SF	ND	NRN		
2	204	Classroom 204	Cement Floor	Non Suspect ACM	x	1000	SF	x	x		
2	204	Classroom 204	Concrete Block Wall	Non Suspect ACM	x	3000	SF	x	x		
2	204	Classroom 204	Concrete Ceiling	Non Suspect ACM	x	1000	SF	x	x		
2	204	Classroom 204	Mastic behind Blackboards & Tack Boards	Assumed	NF1	160	SF	ND	NRN		
2	204	Classroom 204	Sink Undercoat Mastic	Assumed	NF1	6	SF	ND	NRN		
2	204	Classroom 204	Transite	Confirmed	NF2	15	SF	ND	NRN	Ceiling above Classroom Sink	
2	204	Classroom 204	Transite Sills	Confirmed	NF2	25	SF	ND	NRN		
2	204	Classroom 204	Transite	Confirmed	NF2	15	SF	ND	NRN	Ceiling above Classroom Entrance Foyer	
2	203B	Storage Closet across from Classroom 204	9" x 9" Floor Tile & Mastic	Confirmed	NF1	40	SF	ND	NRN	Roof Access Closet	
2	203B	Storage Closet across from Classroom 204	Cement Floor	Non Suspect ACM	x	40	SF	x	x		
2	203B	Storage Closet across from Classroom 204	Concrete Block Wall	Non Suspect ACM	x	120	SF	x	x		
2	203B	Storage Closet across from Classroom 204	Concrete Ceiling	Non Suspect ACM	x	40	SF	x	x		
2	204A	Storage Closet next to Men's Restroom	9" x 9" Floor Tile & Mastic	Confirmed	NF1	80	SF	ND	NRN		
2	204A	Storage Closet next to Men's Restroom	Cement Floor	Non Suspect ACM	x	80	SF	x	x		
2	204A	Storage Closet next to Men's Restroom	Concrete Block Wall	Non Suspect ACM	x	240	SF	x	x		
2	204A	Storage Closet next to Men's Restroom	Concrete Ceiling	Non Suspect ACM	x	80	SF	x	x		
2	204A	Storage Closet next to Men's Restroom	Vibration Damper Cloth	Assumed	NF2	1	SF	ND	NRN		

		School District of Philadelphia		Survey Type						
		Asbestos Inspection Report – Section 9		_____ 6 Month Surveillance						
		Alexander Adaire Elementary School (5200)		_____ Three- Year Re Inspection IX				Note: The quantities listed for (NAD) non-asbestos containing materials and/or Non-Suspect Materials are only estimated and were not measured for the purpose of this report. Field verification of quantities for renovation purposes would be necessary.		
		1300 East Palmer Street, Philadelphia, PA 19125		__X__ AIR/EIE (Year Built: 1966)						
		Prepared by: Bernard J. Bryson		_____ Asbestos Abatement Activity						
		Certification # 0437 Date: 11/06/2017		_____ Bulk Sampling Event						
		Mechanical Plant Replacement								
Fl o o r	Space #	On-Site Room Name	Material Description	Confirmed/Assumed/NAD/ Non Suspect ACM	Type (Code 1)	Amount of Material	SF LF EA	Condition (Code 2)	Action (Code 3)	Comments/Description/Notes
2	204B	Men's Restroom across from Classroom 208	9" x 9" Floor Tile & Mastic	Confirmed	NF1	50	SF	ND	NRN	
2	204B	Men's Restroom across from Classroom 208	Cement Floor	Non Suspect ACM	x	50	SF	x	x	
2	204B	Men's Restroom across from Classroom 208	Concrete Block Wall	Non Suspect ACM	x	150	SF	x	x	
2	204B	Men's Restroom across from Classroom 208	Concrete Ceiling	Non Suspect ACM	x	50	SF	x	x	
2	204B	Men's Restroom across from Classroom 208	Transite Stalls	Confirmed	NF2	20	SF	ND	NRN	
2	S21	Stairwell across from Classroom 208	9" x 9" Floor Tile & Mastic	Confirmed	NF1	150	SF	ND	NRN	
2	S21	Stairwell across from Classroom 208	Cement Floor	Non Suspect ACM	x	300	SF	x	x	
2	S21	Stairwell across from Classroom 208	Concrete Block Wall	Non Suspect ACM	x	450	SF	x	x	
2	S21	Stairwell across from Classroom 208	Concrete Ceiling	Non Suspect ACM	x	300	SF	x	x	
2	205C	Women's Restroom across from Classroom 208	9" x 9" Floor Tile & Mastic	Confirmed	NF1	300	SF	ND	NRN	
2	205C	Women's Restroom across from Classroom 208	Cement Floor	Non Suspect ACM	x	300	SF	x	x	
2	205C	Women's Restroom across from Classroom 208	Concrete Block Wall	Non Suspect ACM	x	900	SF	x	x	
2	205C	Women's Restroom across from Classroom 208	Concrete Ceiling	Non Suspect ACM	x	300	SF	x	x	
2	205C	Women's Restroom across from Classroom 208	Transite Stalls	Confirmed	NF2	20	SF	ND	NRN	
2	205A	Boy's Restroom across from Classroom 210	Cement Floor	Non Suspect ACM	x	300	SF	x	x	
2	205A	Boy's Restroom across from Classroom 210	Concrete Block Wall	Non Suspect ACM	x	900	SF	x	x	
2	205A	Boy's Restroom across from Classroom 210	Concrete Ceiling	Non Suspect ACM	x	300	SF	x	x	
2	205A	Boy's Restroom across from Classroom 210	Transite Stalls	Confirmed	NF2	32	SF	ND	NRN	
2	205A	Boy's Restroom across from Classroom 210	Fiberglass Pipe Insulation	Non Suspect ACM	x	4	LF	x	x	
2	H21A	Custodial Closet across from Classroom 210	9" x 9" Floor Tile & Mastic	Confirmed	NF1	80	SF	ND	NRN	
2	H21A	Custodial Closet across from Classroom 210	Cement Floor	Non Suspect ACM	x	80	SF	x	x	
2	H21A	Custodial Closet across from Classroom 210	Concrete Block Wall	Non Suspect ACM	x	240	SF	x	x	
2	H21A	Custodial Closet across from Classroom 210	Concrete Ceiling	Non Suspect ACM	x	80	SF	x	x	
2	H21A	Custodial Closet across from Classroom 210	Vibration Damper Cloth	Assumed	NF2	5	SF	ND	NRN	
2	H21B	Pipe Chase inside Custodial Closet across from Classroom 210	Cement Floor	Non Suspect ACM	x	50	SF	x	x	
2	H21B	Pipe Chase inside Custodial Closet across from Classroom 210	Concrete Block Wall	Non Suspect ACM	x	150	SF	x	x	
2	H21B	Pipe Chase inside Custodial Closet across from Classroom 210	Concrete Ceiling	Non Suspect ACM	x	50	SF	x	x	
2	H21B	Pipe Chase inside Custodial Closet across from Classroom 210	Fiberglass Pipe Insulation	Non Suspect ACM	x	30	LF	x	x	
2	H21B	Pipe Chase inside Custodial Closet across from Classroom 210	Pipe Fitting Insulation	NAD	x	15	EA	x	x	Sampled and confirmed non-asbestos on all floors
2	205B	Girl's Restroom across from Classroom 210	Cement Floor	Non Suspect ACM	x	300	SF	x	x	
2	205B	Girl's Restroom across from Classroom 210	Concrete Block Wall	Non Suspect ACM	x	900	SF	x	x	
2	205B	Girl's Restroom across from Classroom 210	Concrete Ceiling	Non Suspect ACM	x	300	SF	x	x	
2	205B	Girl's Restroom across from Classroom 210	Transite Stalls	Confirmed	NF2	50	SF	ND	NRN	
2	205B	Girl's Restroom across from Classroom 210	Fiberglass Pipe Insulation	Non Suspect ACM	x	10	LF	x	x	
2	205	Classroom 205	9" x 9" Floor Tile & Mastic	Confirmed	NF1	1000	SF	ND	NRN	
2	205	Classroom 205	Cement Floor	Non Suspect ACM	x	1000	SF	x	x	
2	205	Classroom 205	Concrete Block Wall	Non Suspect ACM	x	3000	SF	x	x	

		School District of Philadelphia		Survey Type						
		Asbestos Inspection Report – Section 9		_____ 6 Month Surveillance						
		Alexander Adaire Elementary School (5200)		_____ Three- Year Re Inspection IX				Note: The quantities listed for (NAD) non-asbestos containing materials and/or Non-Suspect Materials are only estimated and were not measured for the purpose of this report. Field verification of quantities for renovation purposes would be necessary.		
		1300 East Palmer Street, Philadelphia, PA 19125		__X__ AIR/EIE (Year Built: 1966)						
		Prepared by: Bernard J. Bryson		_____ Asbestos Abatement Activity						
		Certification # 0437 Date: 11/06/2017		_____ Bulk Sampling Event						
		Mechanical Plant Replacement								
Floor	Space #	On-Site Room Name	Material Description	Confirmed/Assumed/NAD/Non Suspect ACM	Type (Code 1)	Amount of Material	SF LF EA	Condition (Code 2)	Action (Code 3)	Comments/Description/Notes
2	205	Classroom 205	Concrete Ceiling	Non Suspect ACM	x	1000	SF	x	x	
2	205	Classroom 205	Mastic behind Blackboards & Tack Boards	Assumed	NF1	160	SF	ND	NRN	
2	205	Classroom 205	Sink Undercoat Mastic	Assumed	NF1	6	SF	ND	NRN	
2	205	Classroom 205	Transite	Confirmed	NF2	15	SF	ND	NRN	Ceiling above Classroom Sink
2	205	Classroom 205	Transite Sills	Confirmed	NF2	25	SF	ND	NRN	
2	205	Classroom 205	Transite	Confirmed	NF2	15	SF	ND	NRN	Ceiling above Classroom Entrance Foyer
2	206	Classroom 206	Carpet	Non Suspect ACM	x	800	SF	x	x	9x9s removed - black mastic likely present
2	206	Classroom 206	Cement Floor	Non Suspect ACM	x	1000	SF	x	x	
2	206	Classroom 206	12" x 12" Floor Tile & Mastic	Assumed	NF1	200	SF	ND	NRN	
2	206	Classroom 206	Concrete Block Wall	Non Suspect ACM	x	3000	SF	x	x	
2	206	Classroom 206	Concrete Ceiling	Non Suspect ACM	x	1000	SF	x	x	
2	206	Classroom 206	Fiberglass Ceiling Tile 2' x 4'	Non Suspect ACM	x	1200	SF	x	x	
2	206	Classroom 206	Sink Undercoat Mastic	Assumed	NF1	6	SF	ND	NRN	
2	206	Classroom 206	Transite	Confirmed	NF2	15	SF	ND	NRN	Ceiling above Classroom Sink
2	206	Classroom 206	Transite Sills	Confirmed	NF2	25	SF	ND	NRN	
2	206	Classroom 206	Transite	Confirmed	NF2	15	SF	ND	NRN	Ceiling above Classroom Entrance Foyer
2	206A	Classroom 206 Storage Closet	12" x 12" Floor Tile & Mastic	Assumed	NF1	100	SF	ND	NRN	
2	206A	Classroom 206 Storage Closet	Cement Floor	Non Suspect ACM	x	100	SF	x	x	
2	206A	Classroom 206 Storage Closet	Concrete Block Wall	Non Suspect ACM	x	300	SF	x	x	
2	206A	Classroom 206 Storage Closet	Concrete Ceiling	Non Suspect ACM	x	100	SF	x	x	
2	206A	Classroom 206 Storage Closet	Fiberglass Ceiling Tile 2' x 4'	Non Suspect ACM	x	100	SF	x	x	
2	207A	Teacher Lounge - Room 207	9" x 9" Floor Tile & Mastic	Confirmed	NF1	500	SF	ND	NRN	
2	207A	Teacher Lounge - Room 207	Cement Floor	Non Suspect ACM	x	500	SF	x	x	
2	207A	Teacher Lounge - Room 207	Concrete Block Wall	Non Suspect ACM	x	1000	SF	x	x	
2	207A	Teacher Lounge - Room 207	Sheetrock Wall	NAD	x	500	SF	x	x	
2	207A	Teacher Lounge - Room 207	Concrete Ceiling	Non Suspect ACM	x	500	SF	x	x	
2	207A	Teacher Lounge - Room 207	Mastic behind Blackboards & Tack Boards	Assumed	NF1	160	SF	ND	NRN	
2	207A	Teacher Lounge - Room 207	Transite Sills	Confirmed	NF2	13	SF	ND	NRN	
2	207A	Teacher Lounge - Room 207	Transite	Confirmed	NF2	15	SF	ND	NRN	Ceiling above Lounge Entrance Foyer
2	207B	Classroom 207	9" x 9" Floor Tile & Mastic	Confirmed	NF1	500	SF	ND	NRN	
2	207B	Classroom 207	Cement Floor	Non Suspect ACM	x	500	SF	x	x	
2	207B	Classroom 207	Concrete Block Wall	Non Suspect ACM	x	1000	SF	x	x	
2	207B	Classroom 207	Sheetrock Wall	NAD	x	500	SF	x	x	
2	207B	Classroom 207	Concrete Ceiling	Non Suspect ACM	x	500	SF	x	x	
2	207B	Classroom 207	Mastic behind Blackboards & Tack Boards	Assumed	NF1	160	SF	ND	NRN	
2	207B	Classroom 207	Sink Undercoat Mastic	Assumed	NF1	6	SF	ND	NRN	
2	207B	Classroom 207	Transite	Confirmed	NF2	15	SF	ND	NRN	Ceiling above Classroom Sink
2	207B	Classroom 207	Transite Sills	Confirmed	NF2	12	SF	ND	NRN	
2	208	Classroom 208	9" x 9" Floor Tile & Mastic	Confirmed	NF1	1000	SF	ND	NRN	
2	208	Classroom 208	Cement Floor	Non Suspect ACM	x	1000	SF	x	x	

		School District of Philadelphia		Survey Type						
		Asbestos Inspection Report – Section 9		_____ 6 Month Surveillance						
		Alexander Adaire Elementary School (5200)		_____ Three- Year Re Inspection IX				Note: The quantities listed for (NAD) non-asbestos containing materials and/or Non-Suspect Materials are only estimated and were not measured for the purpose of this report. Field verification of quantities for renovation purposes would be necessary.		
		1300 East Palmer Street, Philadelphia, PA 19125		__X__ AIR/EIE (Year Built: 1966)						
		Prepared by: Bernard J. Bryson		_____ Asbestos Abatement Activity						
		Certification # 0437 Date: 11/06/2017		_____ Bulk Sampling Event						
		Mechanical Plant Replacement								
Fl o o r	Space #	On-Site Room Name	Material Description	Confirmed/Assumed/NAD/ Non Suspect ACM	Type (Code 1)	Amount of Material	SF LF EA	Condition (Code 2)	Action (Code 3)	Comments/Description/Notes
2	208	Classroom 208	Concrete Block Wall	Non Suspect ACM	x	3000	SF	x	x	
2	208	Classroom 208	Concrete Ceiling	Non Suspect ACM	x	1000	SF	x	x	
2	208	Classroom 208	Mastic behind Blackboards & Tack Boards	Assumed	NF1	160	SF	ND	NRN	
2	208	Classroom 208	Sink Undercoat Mastic	Assumed	NF1	6	SF	ND	NRN	
2	208	Classroom 208	Transite	Confirmed	NF2	15	SF	ND	NRN	Ceiling above Classroom Sink
2	208	Classroom 208	Transite Sills	Confirmed	NF2	25	SF	ND	NRN	
2	208	Classroom 208	Transite	Confirmed	NF2	15	SF	ND	NRN	Ceiling above Classroom Entrance Foyer
2	209	Classroom 209	9" x 9" Floor Tile & Mastic	Confirmed	NF1	1000	SF	ND	NRN	
2	209	Classroom 209	Cement Floor	Non Suspect ACM	x	1000	SF	x	x	
2	209	Classroom 209	Concrete Block Wall	Non Suspect ACM	x	3000	SF	x	x	
2	209	Classroom 209	Concrete Ceiling	Non Suspect ACM	x	1000	SF	x	x	
2	209	Classroom 209	Mastic behind Blackboards & Tack Boards	Assumed	NF1	160	SF	ND	NRN	
2	209	Classroom 209	Sink Undercoat Mastic	Assumed	NF1	6	SF	ND	NRN	
2	209	Classroom 209	Transite	Confirmed	NF2	15	SF	ND	NRN	Ceiling above Classroom Sink
2	209	Classroom 209	Transite Sills	Confirmed	NF2	25	SF	ND	NRN	
2	209	Classroom 209	Transite	Confirmed	NF2	15	SF	ND	NRN	Ceiling above Classroom Entrance Foyer
2	210	Classroom 210	9" x 9" Floor Tile & Mastic	Confirmed	NF1	1000	SF	ND	NRN	
2	210	Classroom 210	Cement Floor	Non Suspect ACM	x	1000	SF	x	x	
2	210	Classroom 210	Concrete Block Wall	Non Suspect ACM	x	3000	SF	x	x	
2	210	Classroom 210	Concrete Ceiling	Non Suspect ACM	x	1000	SF	x	x	
2	210	Classroom 210	Mastic behind Blackboards & Tack Boards	Assumed	NF1	160	SF	ND	NRN	
2	210	Classroom 210	Sink Undercoat Mastic	Assumed	NF1	6	SF	ND	NRN	
2	210	Classroom 210	Transite	Confirmed	NF2	15	SF	ND	NRN	Ceiling above Classroom Sink
2	210	Classroom 210	Transite Sills	Confirmed	NF2	25	SF	ND	NRN	
2	210	Classroom 210	Transite	Confirmed	NF2	15	SF	ND	NRN	Ceiling above Classroom Entrance Foyer
2	211	Classroom 211	9" x 9" Floor Tile & Mastic	Confirmed	NF1	1000	SF	ND	NRN	
2	211	Classroom 211	Cement Floor	Non Suspect ACM	x	1000	SF	x	x	
2	211	Classroom 211	Concrete Block Wall	Non Suspect ACM	x	3000	SF	x	x	
2	211	Classroom 211	Concrete Ceiling	Non Suspect ACM	x	1000	SF	x	x	
2	211	Classroom 211	Mastic behind Blackboards & Tack Boards	Assumed	NF1	160	SF	ND	NRN	
2	211	Classroom 211	Sink Undercoat Mastic	Assumed	NF1	6	SF	ND	NRN	
2	211	Classroom 211	Transite	Confirmed	NF2	15	SF	ND	NRN	Ceiling above Classroom Sink
2	211	Classroom 211	Transite Sills	Confirmed	NF2	25	SF	ND	NRN	
2	211	Classroom 211	Transite	Confirmed	NF2	15	SF	ND	NRN	Ceiling above Classroom Entrance Foyer
2	212	Classroom 212	12" x 12" Floor Tile & Mastic	Assumed	NF1	1000	SF	ND	NRN	Blue/Grey
2	212	Classroom 212	9" x 9" Floor Tile & Mastic	Confirmed	NF1	1000	SF	ND	NRN	Below 12x12s
2	212	Classroom 212	Cement Floor	Non Suspect ACM	x	1000	SF	x	x	
2	212	Classroom 212	Concrete Block Wall	Non Suspect ACM	x	3000	SF	x	x	
2	212	Classroom 212	Concrete Ceiling	Non Suspect ACM	x	1000	SF	x	x	

		School District of Philadelphia		Survey Type							
		Asbestos Inspection Report – Section 9		_____ 6 Month Surveillance							
		Alexander Adaire Elementary School (5200)		_____ Three- Year Re Inspection IX				Note: The quantities listed for (NAD) non-asbestos containing materials and/or Non-Suspect Materials are only estimated and were not measured for the purpose of this report. Field verification of quantities for renovation purposes would be necessary.			
		1300 East Palmer Street, Philadelphia, PA 19125		__X__ AIR/EIE (Year Built: 1966)							
		Prepared by: Bernard J. Bryson		_____ Asbestos Abatement Activity							
		Certification # 0437 Date: 11/06/2017		_____ Bulk Sampling Event							
		Mechanical Plant Replacement									
F l o o r	Space #	On-Site Room Name	Material Description	Confirmed/Assumed/NAD/ Non Suspect ACM	Type (Code 1)	Amount of Material	SF LF EA	Condition (Code 2)	Action (Code 3)	Comments/Description/Notes	
2	212	Classroom 212	Mastic behind Blackboards & Tack Boards	Assumed	NF1	160	SF	ND	NRN		
2	212	Classroom 212	Sink Undercoat Mastic	Assumed	NF1	6	SF	ND	NRN		
2	212	Classroom 212	Transite	Confirmed	NF2	15	SF	ND	NRN	Ceiling above Classroom Sink	
2	212	Classroom 212	Transite Sills	Confirmed	NF2	25	SF	ND	NRN		
2	212	Classroom 212	Transite	Confirmed	NF2	15	SF	ND	NRN	Ceiling above Classroom Entrance Foyer	
2	214	Classroom 214	9" x 9" Floor Tile & Mastic	Confirmed	NF1	1000	SF	ND	NRN		
2	214	Classroom 214	Cement Floor	Non Suspect ACM	x	1000	SF	x	x		
2	214	Classroom 214	Concrete Block Wall	Non Suspect ACM	x	3000	SF	x	x		
2	214	Classroom 214	Concrete Ceiling	Non Suspect ACM	x	1000	SF	x	x		
2	214	Classroom 214	Mastic behind Blackboards & Tack Boards	Assumed	NF1	160	SF	ND	NRN		
2	214	Classroom 214	Sink Undercoat Mastic	Assumed	NF1	6	SF	ND	NRN		
2	214	Classroom 214	Transite	Confirmed	NF2	15	SF	ND	NRN	Ceiling above Classroom Sink	
2	214	Classroom 214	Transite Sills	Confirmed	NF2	25	SF	ND	NRN		
2	214	Classroom 214	Transite	Confirmed	NF2	15	SF	ND	NRN	Ceiling above Classroom Entrance Foyer	
2	216A	Classroom 216A	9" x 9" Floor Tile & Mastic	Confirmed	NF1	500	SF	ND	NRN		
2	216A	Classroom 216A	Cement Floor	Non Suspect ACM	x	500	SF	x	x		
2	216A	Classroom 216A	Concrete Block Wall	Non Suspect ACM	x	1250	SF	x	x		
2	216A	Classroom 216A	Sheetrock Wall	NAD	x	250	SF	x	x		
2	216A	Classroom 216A	Concrete Ceiling	Non Suspect ACM	x	500	SF	x	x		
2	216A	Classroom 216A	Mastic behind Blackboards & Tack Boards	Assumed	NF1	80	SF	ND	NRN		
2	216A	Classroom 216A	Sink Undercoat Mastic	Assumed	NF1	6	SF	ND	NRN		
2	216A	Classroom 216A	Transite	Confirmed	NF2	15	SF	ND	NRN	Ceiling above Classroom Sink	
2	216A	Classroom 216A	Transite Sills	Confirmed	NF2	12	SF	ND	NRN		
2	216A	Classroom 216A	Transite	Confirmed	NF2	15	SF	ND	NRN	Ceiling above Classroom Entrance Foyer	
2	216B	Classroom 216B	9" x 9" Floor Tile & Mastic	Confirmed	NF1	500	SF	ND	NRN		
2	216B	Classroom 216B	Cement Floor	Non Suspect ACM	x	500	SF	x	x		
2	216B	Classroom 216B	Concrete Block Wall	Non Suspect ACM	x	1250	SF	x	x		
2	216B	Classroom 216B	Sheetrock Wall	NAD	x	250	SF	x	x		
2	216B	Classroom 216B	Concrete Ceiling	Non Suspect ACM	x	500	SF	x	x		
2	216B	Classroom 216B	Mastic behind Blackboards & Tack Boards	Assumed	NF1	80	SF	ND	NRN		
2	216B	Classroom 216B	Sink Undercoat Mastic	Assumed	NF1	6	SF	ND	NRN		
2	216B	Classroom 216B	Transite	Confirmed	NF2	15	SF	ND	NRN	Ceiling above Classroom Sink	
2	216B	Classroom 216B	Transite Sills	Confirmed	NF2	13	SF	ND	NRN		
2	218	Classroom 218	12" x 12" Floor Tile & Mastic	Assumed	NF1	1000	SF	ND	NRN	Blue/Grey	
2	218	Classroom 218	9" x 9" Floor Tile & Mastic	Confirmed	NF1	1000	SF	ND	NRN	Below 12x12s	
2	218	Classroom 218	Cement Floor	Non Suspect ACM	x	1000	SF	x	x		
2	218	Classroom 218	Concrete Block Wall	Non Suspect ACM	x	3000	SF	x	x		
2	218	Classroom 218	Concrete Ceiling	Non Suspect ACM	x	1000	SF	x	x		
2	218	Classroom 218	Mastic behind Blackboards & Tack Boards	Assumed	NF1	160	SF	ND	NRN		

		School District of Philadelphia		Survey Type						
		Asbestos Inspection Report – Section 9		_____ 6 Month Surveillance						
		Alexander Adaire Elementary School (5200)		_____ Three- Year Re Inspection IX				Note: The quantities listed for (NAD) non-asbestos containing materials and/or Non-Suspect Materials are only estimated and were not measured for the purpose of this report. Field verification of quantities for renovation purposes would be necessary.		
		1300 East Palmer Street, Philadelphia, PA 19125		__X__ AIR/EIE (Year Built: 1966)						
		Prepared by: Bernard J. Bryson		_____ Asbestos Abatement Activity						
		Certification # 0437 Date: 11/06/2017		_____ Bulk Sampling Event						
		Mechanical Plant Replacement								
Floor	Space #	On-Site Room Name	Material Description	Confirmed/Assumed/NAD/Non Suspect ACM	Type (Code 1)	Amount of Material	SF LF EA	Condition (Code 2)	Action (Code 3)	Comments/Description/Notes
2	218	Classroom 218	Sink Undercoat Mastic	Assumed	NF1	6	SF	ND	NRN	
2	218	Classroom 218	Transite	Confirmed	NF2	15	SF	ND	NRN	Ceiling above Classroom Sink
2	218	Classroom 218	Transite Sills	Confirmed	NF2	25	SF	ND	NRN	
2	218	Classroom 218	Transite	Confirmed	NF2	15	SF	ND	NRN	Ceiling above Classroom Entrance Foyer
2	S23	Stairwell across from Classroom 211	9" x 9" Floor Tile & Mastic	Confirmed	NF1	150	SF	ND	NRN	
2	S23	Stairwell across from Classroom 211	Cement Floor	Non Suspect ACM	x	300	SF	x	x	
2	S23	Stairwell across from Classroom 211	Concrete Block Wall	Non Suspect ACM	x	450	SF	x	x	
2	S23	Stairwell across from Classroom 211	Concrete Ceiling	Non Suspect ACM	x	300	SF	x	x	
2	S19	Stairwell across from Classroom 200	9" x 9" Floor Tile & Mastic	Confirmed	NF1	90	SF	ND	NRN	1st - 2nd Floor Landing
2	S19	Stairwell across from Classroom 200	Cement Floor	Non Suspect ACM	x	300	SF	x	x	
2	S19	Stairwell across from Classroom 200	Concrete Block Wall	Non Suspect ACM	x	450	SF	x	x	
2	S19	Stairwell across from Classroom 200	Concrete Ceiling	Non Suspect ACM	x	300	SF	x	x	
2	FAN	Auditorium Fan Room	Cement Floor	Non Suspect ACM	x	700	SF	x	x	Entrance in Stairwell across from Classroom 208 - 1st - 2nd Floor Landing
2	FAN	Auditorium Fan Room	Concrete Block Wall	Non Suspect ACM	x	2100	SF	x	x	
2	FAN	Auditorium Fan Room	Concrete Ceiling	Non Suspect ACM	x	700	SF	x	x	
2	FAN	Auditorium Fan Room	Fiberglass Pipe Insulation	Non Suspect ACM	x	20	LF	x	x	
2	FAN	Auditorium Fan Room	Pipe Fitting Insulation	NAD	x	6	EA	x	x	Sampled and confirmed non-asbestos on all floors
2	FAN	Auditorium Fan Room	Vibration Damper Cloth	NAD	x	31	LF	x	x	Dark brown vibration damper cloth sampled NAD (Synertech Project No. 010-4242)
2	FAN	Auditorium Fan Room	AHU, Supply and Return Ductwork	Non Suspect ACM	x	x	x	x	Duct Cleaning	
2	FAN	Gymnasium Fan Room	Cement Floor	Non Suspect ACM	x	500	SF	x	x	Entrance in Hallway beside Kindergarten Room 109
2	FAN	Gymnasium Fan Room	Concrete Block Wall	Non Suspect ACM	x	1500	SF	x	x	
2	FAN	Gymnasium Fan Room	Trowled-on Cement Ceiling	NAD	x	500	SF	x	Stabilize and Repaint	White painted Trowled-on cement ceiling sampled NAD (Synertech Project No. 010-4242)
2	FAN	Gymnasium Fan Room	Fiberglass Pipe Insulation	Non Suspect ACM	x	100	LF	x	x	
2	FAN	Gymnasium Fan Room	Pipe Fitting Insulation	NAD	x	20	EA	x	x	Sampled and confirmed non-asbestos on all floors
2	FAN	Gymnasium Fan Room	Vibration Damper Cloth	NAD	x	54	LF	x	x	Dark brown vibration damper cloth sampled NAD (Synertech Project No. 010-4242)
2	FAN	Gymnasium Fan Room	AHU, Supply and Return Ductwork	Non Suspect ACM	x	x	x	x	Duct Cleaning	
2	H21	Hallway outside Classrooms 205 to 218	9" x 9" Floor Tile & Mastic	Confirmed	NF1	2100	SF	ND	NRN	
2	H21	Hallway outside Classrooms 205 to 218	Cement Floor	Non Suspect ACM	x	2100	SF	x	x	
2	H21	Hallway outside Classrooms 205 to 218	Concrete Block Wall	Non Suspect ACM	x	6300	SF	x	x	
2	H21	Hallway outside Classrooms 205 to 218	Concrete Ceiling	Non Suspect ACM	x	2100	SF	x	x	
2	H21	Hallway outside Classrooms 205 to 218	Radiator Insulation	Non Suspect ACM	x	x	x	x	x	Fiberglass and/or no insulation present behind the sheet metal casing
2	H23	Hallway outside Classrooms 200 to 204	9" x 9" Floor Tile & Mastic	Confirmed	NF1	1440	SF	ND	NRN	



		School District of Philadelphia		Survey Type						
		Asbestos Inspection Report – Section 9		_____ 6 Month Surveillance						
		Alexander Adaire Elementary School (5200)		_____ Three- Year Re Inspection IX				Note: The quantities listed for (NAD) non-asbestos containing materials and/or Non-Suspect Materials are only estimated and were not measured for the purpose of this report. Field verification of quantities for renovation purposes would be necessary.		
		1300 East Palmer Street, Philadelphia, PA 19125		__X__ AIR/EIE (Year Built: 1966)						
		Prepared by: Bernard J. Bryson		_____ Asbestos Abatement Activity						
		Certification # 0437 Date: 11/06/2017		_____ Bulk Sampling Event						
		Mechanical Plant Replacement								
F l o o r	Space #	On-Site Room Name	Material Description	Confirmed/Assumed/NAD/ Non Suspect ACM	Type (Code 1)	Amount of Material	SF LF EA	Condition (Code 2)	Action (Code 3)	Comments/Description/Notes
2	H23	Hallway outside Classrooms 200 to 204	Cement Floor	Non Suspect ACM	x	1440	SF	x	x	
2	H23	Hallway outside Classrooms 200 to 204	Concrete Block Wall	Non Suspect ACM	x	4320	SF	x	x	
2	H23	Hallway outside Classrooms 200 to 204	Concrete Ceiling	Non Suspect ACM	x	1440	SF	x	x	
2	H23	Hallway outside Classrooms 200 to 204	Radiator Insulation	Non Suspect ACM	x	x	x	x	x	Fiberglass and/or no insulation present behind the sheet metal casing
1	100	Classroom 100	9" x 9" Floor Tile & Mastic	Confirmed	NF1	1000	SF	ND	NRN	
1	100	Classroom 100	Cement Floor	Non Suspect ACM	x	1000	SF	x	x	
1	100	Classroom 100	Concrete Block Wall	Non Suspect ACM	x	3000	SF	x	x	
1	100	Classroom 100	Concrete Ceiling	Non Suspect ACM	x	1000	SF	x	x	
1	100	Classroom 100	Mastic behind Blackboards & Tack Boards	Assumed	NF1	160	SF	ND	NRN	
1	100	Classroom 100	Sink Undercoat Mastic	Assumed	NF1	6	SF	ND	NRN	
1	100	Classroom 100	Transite	Confirmed	NF2	15	SF	ND	NRN	Ceiling above Classroom Sink
1	100	Classroom 100	Transite Sills	Confirmed	NF2	25	SF	ND	NRN	
1	100	Classroom 100	Transite	Confirmed	NF2	15	SF	ND	NRN	Ceiling above Classroom Entrance Foyer
1	100	Classroom 100	Fiberglass Pipe Insulation	Non Suspect ACM	x	6	LF	x	x	In Closet
1	101	Classroom 101	9" x 9" Floor Tile & Mastic	Confirmed	NF1	1000	SF	ND	NRN	
1	101	Classroom 101	Cement Floor	Non Suspect ACM	x	1000	SF	x	x	
1	101	Classroom 101	Concrete Block Wall	Non Suspect ACM	x	3000	SF	x	x	
1	101	Classroom 101	Concrete Ceiling	Non Suspect ACM	x	1000	SF	x	x	
1	101	Classroom 101	Mastic behind Blackboards & Tack Boards	Assumed	NF1	160	SF	ND	NRN	
1	101	Classroom 101	Sink Undercoat Mastic	Assumed	NF1	6	SF	ND	NRN	
1	101	Classroom 101	Transite	Confirmed	NF2	15	SF	ND	NRN	Ceiling above Classroom Sink
1	101	Classroom 101	Transite Sills	Confirmed	NF2	25	SF	ND	NRN	
1	101	Classroom 101	Transite	Confirmed	NF2	15	SF	ND	NRN	Ceiling above Classroom Entrance Foyer
1	102	Classroom 102	9" x 9" Floor Tile & Mastic	Confirmed	NF1	1000	SF	ND	NRN	
1	102	Classroom 102	Cement Floor	Non Suspect ACM	x	1000	SF	x	x	
1	102	Classroom 102	Concrete Block Wall	Non Suspect ACM	x	3000	SF	x	x	
1	102	Classroom 102	Concrete Ceiling	Non Suspect ACM	x	1000	SF	x	x	
1	102	Classroom 102	Mastic behind Blackboards & Tack Boards	Assumed	NF1	160	SF	ND	NRN	
1	102	Classroom 102	Sink Undercoat Mastic	Assumed	NF1	6	SF	ND	NRN	
1	102	Classroom 102	Transite	Confirmed	NF2	15	SF	ND	NRN	Ceiling above Classroom Sink
1	102	Classroom 102	Transite Sills	Confirmed	NF2	25	SF	ND	NRN	
1	102	Classroom 102	Transite	Confirmed	NF2	15	SF	ND	NRN	Ceiling above Classroom Entrance Foyer
1	103	Classroom 103	9" x 9" Floor Tile & Mastic	Confirmed	NF1	1000	SF	ND	NRN	
1	103	Classroom 103	Cement Floor	Non Suspect ACM	x	1000	SF	x	x	
1	103	Classroom 103	Concrete Block Wall	Non Suspect ACM	x	3000	SF	x	x	
1	103	Classroom 103	Concrete Ceiling	Non Suspect ACM	x	1000	SF	x	x	
1	103	Classroom 103	Mastic behind Blackboards & Tack Boards	Assumed	NF1	160	SF	ND	NRN	
1	103	Classroom 103	Sink Undercoat Mastic	Assumed	NF1	6	SF	ND	NRN	

		School District of Philadelphia		Survey Type							
		Asbestos Inspection Report – Section 9		_____ 6 Month Surveillance							
		Alexander Adaire Elementary School (5200)		_____ Three- Year Re Inspection IX				Note: The quantities listed for (NAD) non-asbestos containing materials and/or Non-Suspect Materials are only estimated and were not measured for the purpose of this report. Field verification of quantities for renovation purposes would be necessary.			
		1300 East Palmer Street, Philadelphia, PA 19125		__X__ AIR/EIE (Year Built: 1966)							
		Prepared by: Bernard J. Bryson		_____ Asbestos Abatement Activity							
		Certification # 0437 Date: 11/06/2017		_____ Bulk Sampling Event							
		Mechanical Plant Replacement									
Floor	Space #	On-Site Room Name	Material Description	Confirmed/Assumed/NAD/Non Suspect ACM	Type (Code 1)	Amount of Material	SF LF EA	Condition (Code 2)	Action (Code 3)	Comments/Description/Notes	
1	103	Classroom 103	Transite	Confirmed	NF2	15	SF	ND	NRN	Ceiling above Classroom Sink	
1	103	Classroom 103	Transite Sills	Confirmed	NF2	25	SF	ND	NRN		
1	103	Classroom 103	Transite	Confirmed	NF2	15	SF	ND	NRN	Ceiling above Classroom Entrance Foyer	
1	103	Classroom 103	Fiberglass Pipe Insulation	Non Suspect ACM	x	80	LF	x	x		
1	104	Classroom 104	9" x 9" Floor Tile & Mastic	Confirmed	NF1	1000	SF	ND	NRN		
1	104	Classroom 104	Cement Floor	Non Suspect ACM	x	1000	SF	x	x		
1	104	Classroom 104	Concrete Block Wall	Non Suspect ACM	x	3000	SF	x	x		
1	104	Classroom 104	Concrete Ceiling	Non Suspect ACM	x	1000	SF	x	x		
1	104	Classroom 104	Mastic behind Blackboards & Tack Boards	Assumed	NF1	160	SF	ND	NRN		
1	104	Classroom 104	Sink Undercoat Mastic	Assumed	NF1	6	SF	ND	NRN		
1	104	Classroom 104	Transite	Confirmed	NF2	15	SF	ND	NRN	Ceiling above Classroom Sink	
1	104	Classroom 104	Transite Sills	Confirmed	NF2	25	SF	ND	NRN		
1	104	Classroom 104	Transite	Confirmed	NF2	15	SF	ND	NRN	Ceiling above Classroom Entrance Foyer	
1	105	Classroom 105	9" x 9" Floor Tile & Mastic	Confirmed	NF1	1000	SF	ND	NRN		
1	105	Classroom 105	Cement Floor	Non Suspect ACM	x	1000	SF	x	x		
1	105	Classroom 105	Concrete Block Wall	Non Suspect ACM	x	3000	SF	x	x		
1	105	Classroom 105	Concrete Ceiling	Non Suspect ACM	x	1000	SF	x	x		
1	105	Classroom 105	Mastic behind Blackboards & Tack Boards	Assumed	NF1	160	SF	ND	NRN		
1	105	Classroom 105	Sink Undercoat Mastic	Assumed	NF1	6	SF	ND	NRN		
1	105	Classroom 105	Transite	Confirmed	NF2	15	SF	ND	NRN	Ceiling above Classroom Sink	
1	105	Classroom 105	Transite Sills	Confirmed	NF2	25	SF	ND	NRN		
1	105	Classroom 105	Transite	Confirmed	NF2	15	SF	ND	NRN	Ceiling above Classroom Entrance Foyer	
1	105	Classroom 105	Fiberglass Pipe Insulation	Non Suspect ACM	x	6	LF	x	x		
1	106	Classroom 106	12" x 12" Floor Tile & Mastic	Assumed	NF1	1000	SF	ND	NRN	Blue/Grey	
1	106	Classroom 106	9" x 9" Floor Tile & Mastic	Confirmed	NF1	1000	SF	ND	NRN	Below 12x12s	
1	106	Classroom 106	Cement Floor	Non Suspect ACM	x	1000	SF	x	x		
1	106	Classroom 106	Concrete Block Wall	Non Suspect ACM	x	3000	SF	x	x		
1	106	Classroom 106	Concrete Ceiling	Non Suspect ACM	x	1000	SF	x	x		
1	106	Classroom 106	Mastic behind Blackboards & Tack Boards	Assumed	NF1	160	SF	ND	NRN		
1	106	Classroom 106	Sink Undercoat Mastic	Assumed	NF1	6	SF	ND	NRN		
1	106	Classroom 106	Transite	Confirmed	NF2	15	SF	ND	NRN	Ceiling above Classroom Sink	
1	106	Classroom 106	Transite Sills	Confirmed	NF2	25	SF	ND	NRN		
1	106	Classroom 106	Transite	Confirmed	NF2	15	SF	ND	NRN	Ceiling above Classroom Entrance Foyer	
1	106	Classroom 106	Fiberglass Pipe Insulation	Non Suspect ACM	x	12	LF	x	x		
1	106	Classroom 106	Pipe Insulation 2-6 inch	Confirmed	FRI	24	LF	ND	NRN	Compressed Paper ACPI - 2 risers, mostly concealed behind the Closet CMU Wall	
1	107	Conference Room across from Classroom 103	9" x 9" Floor Tile & Mastic	Confirmed	NF1	500	SF	ND	NRN		
1	107	Conference Room across from Classroom 103	Cement Floor	Non Suspect ACM	x	500	SF	x	x		
1	107	Conference Room across from Classroom 103	Concrete Block Wall	Non Suspect ACM	x	1500	SF	x	x		

		School District of Philadelphia		Survey Type						
		Asbestos Inspection Report – Section 9		_____ 6 Month Surveillance						
		Alexander Adaire Elementary School (5200)		_____ Three- Year Re Inspection IX				Note: The quantities listed for (NAD) non-asbestos containing materials and/or Non-Suspect Materials are only estimated and were not measured for the purpose of this report. Field verification of quantities for renovation purposes would be necessary.		
		1300 East Palmer Street, Philadelphia, PA 19125		__X__ AIR/EIE (Year Built: 1966)						
		Prepared by: Bernard J. Bryson		_____ Asbestos Abatement Activity						
		Certification # 0437 Date: 11/06/2017		_____ Bulk Sampling Event						
		Mechanical Plant Replacement								
Floor	Space #	On-Site Room Name	Material Description	Confirmed/Assumed/NAD/Non Suspect ACM	Type (Code 1)	Amount of Material	SF LF EA	Condition (Code 2)	Action (Code 3)	Comments/Description/Notes
1	107	Conference Room across from Classroom 103	Concrete Ceiling	Non Suspect ACM	x	500	SF	x	x	
1	107	Conference Room across from Classroom 103	Mastic behind Blackboards & Tack Boards	Assumed		80	SF	ND	NRN	
1	107	Conference Room across from Classroom 103	Transite Sills	Confirmed	NF2	12	SF	ND	NRN	
1	107	Conference Room across from Classroom 103	Transite	Confirmed	NF2	15	SF	ND	NRN	Ceiling above Entrance Foyer
1	108	Gym/Cafeteria	12" x 12" Floor Tile & Mastic	Assumed	NF1	3000	SF	ND	NRN	Blue/White
1	108	Gym/Cafeteria	9" x 9" Floor Tile & Mastic	Confirmed	NF1	3000	SF	ND	NRN	Below 12x12s
1	108	Gym/Cafeteria	Cement Floor	Non Suspect ACM	x	3000	SF	x	x	
1	108	Gym/Cafeteria	Concrete Block Wall	Non Suspect ACM	x	9000	SF	x	x	
1	108	Gym/Cafeteria	Concrete Ceiling	Non Suspect ACM	x	3000	SF	x	x	
1	108	Gym/Cafeteria	Fiberglass Pipe Insulation	Non Suspect ACM	x	70	LF	x	x	
1	108A	Gym Teacher's Office	Carpet	Non Suspect ACM	x	250	SF	x	x	9" x 9" Floor Tile & Mastic Below Carpeting
1	108A	Gym Teacher's Office	9" x 9" Floor Tile & Mastic	Confirmed	NF1	500	SF	ND	NRN	Below Carpeting
1	108A	Gym Teacher's Office	Cement Floor	Non Suspect ACM	x	500	SF	x	x	
1	108A	Gym Teacher's Office	Concrete Block Wall	Non Suspect ACM	x	1500	SF	x	x	
1	108A	Gym Teacher's Office	Concrete Ceiling	Non Suspect ACM	x	500	SF	x	x	
1	108A	Gym Teacher's Office	Fiberglass Pipe Insulation	Non Suspect ACM	x	15	LF	x	x	
1	108A	Gym Teacher's Office	Pipe Fitting Insulation	NAD	x	3	EA	x	x	Sampled and confirmed non-asbestos on all floors
1	108-A	Cafeteria Tables Storage Room	9" x 9" Floor Tile & Mastic	Confirmed	NF1	500	SF	ND	NRN	
1	108-A	Cafeteria Tables Storage Room	Cement Floor	Non Suspect ACM	x	500	SF	x	x	
1	108-A	Cafeteria Tables Storage Room	Concrete Block Wall	Non Suspect ACM	x	1500	SF	x	x	
1	108-A	Cafeteria Tables Storage Room	Concrete Ceiling	Non Suspect ACM	x	500	SF	x	x	
1	108-A	Cafeteria Tables Storage Room	Fiberglass Pipe Insulation	Non Suspect ACM	x	6	LF	x	x	
1	108B	Kitchen	9" x 9" Floor Tile & Mastic	Confirmed	NF1	500	SF	ND	NRN	
1	108B	Kitchen	Cement Floor	Non Suspect ACM	x	500	SF	x	x	
1	108B	Kitchen	Concrete Block Wall	Non Suspect ACM	x	1500	SF	x	x	
1	108B	Kitchen	Concrete Ceiling	Non Suspect ACM	x	500	SF	x	x	
1	109	Classroom 109	12" x 12" Floor Tile & Mastic	Assumed	NF1	1500	SF	ND	NRN	White/Brown/Green
1	109	Classroom 109	9" x 9" Floor Tile & Mastic	Confirmed	NF1	1500	SF	ND	NRN	Below 12x12s
1	109	Classroom 109	Cement Floor	Non Suspect ACM	x	1500	SF	x	x	
1	109	Classroom 109	Concrete Block Wall	Non Suspect ACM	x	4500	SF	x	x	
1	109	Classroom 109	Concrete Ceiling	Non Suspect ACM	x	1500	SF	x	x	
1	109	Classroom 109	Mastic behind Blackboards & Tack Boards	Assumed		80	SF	ND	NRN	
1	109	Classroom 109	Neoprene Pipe Insulation	Non Suspect ACM	x	8	LF	x	x	
1	109A	Classroom 109 Restroom	12" x 12" Floor Tile & Mastic	Assumed	NF1	100	SF	ND	NRN	
1	109A	Classroom 109 Restroom	9" x 9" Floor Tile & Mastic	Confirmed	NF1	100	SF	ND	NRN	Below 12x12s
1	109A	Classroom 109 Restroom	Cement Floor	Non Suspect ACM	x	100	SF	x	x	
1	109A	Classroom 109 Restroom	Concrete Block Wall	Non Suspect ACM	x	300	SF	x	x	
1	109A	Classroom 109 Restroom	Concrete Ceiling	Non Suspect ACM	x	100	SF	x	x	
1	109A	Classroom 109 Restroom	Transite Stalls	Confirmed	NF2	20	SF	ND	NRN	
1	109A	Classroom 109 Restroom	Acoustical Plaster Ceiling	Confirmed	FRI	100	SF	ND	NRN	
1	109B	Classroom 109 Coat Closet	9" x 9" Floor Tile & Mastic	Confirmed	NF1	100	SF	ND	NRN	
1	109B	Classroom 109 Coat Closet	Cement Floor	Non Suspect ACM	x	100	SF	x	x	
1	109B	Classroom 109 Coat Closet	Concrete Block Wall	Non Suspect ACM	x	300	SF	x	x	

		School District of Philadelphia		Survey Type						
		Asbestos Inspection Report – Section 9		_____ 6 Month Surveillance						
		Alexander Adaire Elementary School (5200)		_____ Three- Year Re Inspection IX				Note: The quantities listed for (NAD) non-asbestos containing materials and/or Non-Suspect Materials are only estimated and were not measured for the purpose of this report. Field verification of quantities for renovation purposes would be necessary.		
		1300 East Palmer Street, Philadelphia, PA 19125		__X__ AIR/EIE (Year Built: 1966)						
		Prepared by: Bernard J. Bryson		_____ Asbestos Abatement Activity						
		Certification # 0437 Date: 11/06/2017		_____ Bulk Sampling Event						
		Mechanical Plant Replacement								
Floor	Space #	On-Site Room Name	Material Description	Confirmed/Assumed/NAD/Non Suspect ACM	Type (Code 1)	Amount of Material	SF LF EA	Condition (Code 2)	Action (Code 3)	Comments/Description/Notes
1	109B	Classroom 109 Coat Closet	Concrete Ceiling	Non Suspect ACM	x	100	SF	x	x	
1	109B	Classroom 109 Coat Closet	Vibration Damper Cloth	Assumed	NF2	1	SF	ND	NRN	
1	109D	Small Classroom inside Classroom 109	Carpet	Non Suspect ACM	x	200	SF	x	x	9" x 9" Floor Tile & Mastic Below Carpeting
1	109D	Small Classroom inside Classroom 109	9" x 9" Floor Tile & Mastic	Confirmed	NF1	200	SF	ND	NRN	Below Carpeting
1	109D	Small Classroom inside Classroom 109	Cement Floor	Non Suspect ACM	x	200	SF	x	x	
1	109D	Small Classroom inside Classroom 109	Concrete Block Wall	Non Suspect ACM	x	600	SF	x	x	
1	109D	Small Classroom inside Classroom 109	Concrete Ceiling	Non Suspect ACM	x	200	SF	x	x	
1	109D	Small Classroom inside Classroom 109	Mastic behind Blackboards & Tack Boards	Assumed		32	SF	ND	NRN	
1	109D	Small Classroom inside Classroom 109	Fiberglass Pipe Insulation	Non Suspect ACM	x	3	LF	x	x	
1	109D	Small Classroom inside Classroom 109	Pipe Fitting Insulation	NAD	x	2	EA	x	x	Sampled and confirmed non-asbestos on all floors
1	109E	Office inside Classroom 109	9" x 9" Floor Tile & Mastic	Confirmed	NF1	150	SF	ND	NRN	
1	109E	Office inside Classroom 109	Cement Floor	Non Suspect ACM	x	150	SF	x	x	
1	109E	Office inside Classroom 109	Concrete Block Wall	Non Suspect ACM	x	450	SF	x	x	
1	109E	Office inside Classroom 109	Concrete Ceiling	Non Suspect ACM	x	150	SF	x	x	
1	109F	Classroom 109 Storage Closet	9" x 9" Floor Tile & Mastic	Confirmed	NF1	75	SF	ND	NRN	
1	109F	Classroom 109 Storage Closet	Cement Floor	Non Suspect ACM	x	75	SF	x	x	
1	109F	Classroom 109 Storage Closet	Concrete Block Wall	Non Suspect ACM	x	225	SF	x	x	
1	109F	Classroom 109 Storage Closet	Concrete Ceiling	Non Suspect ACM	x	75	SF	x	x	
1	S09	Stairwell from 1st Floor to Gym/Cafeteria - outside Classroom 105	12" x 12" Floor Tile & Mastic	Assumed	NF1	80	SF	ND	NRN	White/Blue
1	S09	Stairwell from 1st Floor to Gym/Cafeteria - outside Classroom 105	9" x 9" Floor Tile & Mastic	Confirmed	NF1	80	SF	ND	NRN	Below 12x12s
1	S09	Stairwell from 1st Floor to Gym/Cafeteria - outside Classroom 105	Cement Floor	Non Suspect ACM	x	300	SF	x	x	
1	S09	Stairwell from 1st Floor to Gym/Cafeteria - outside Classroom 105	Concrete Block Wall	Non Suspect ACM	x	900	SF	x	x	
1	S09	Stairwell from 1st Floor to Gym/Cafeteria - outside Classroom 105	Concrete Ceiling	Non Suspect ACM	x	300	SF	x	x	
1	S13	Stairwell next to Classroom 106	12" x 12" Floor Tile & Mastic	Assumed	NF1	150	SF	ND	NRN	White/Blue
1	S13	Stairwell next to Classroom 106	9" x 9" Floor Tile & Mastic	Confirmed	NF1	150	SF	ND	NRN	
1	S13	Stairwell next to Classroom 106	Cement Floor	Non Suspect ACM	x	300	SF	x	x	
1	S13	Stairwell next to Classroom 106	Concrete Block Wall	Non Suspect ACM	x	450	SF	x	x	
1	S13	Stairwell next to Classroom 106	Concrete Ceiling	Non Suspect ACM	x	300	SF	x	x	
1	S19	Stairwell next to Auditorium	12" x 12" Floor Tile & Mastic	Assumed	NF1	150	SF	ND	NRN	White/Blue
1	S19	Stairwell next to Auditorium	9" x 9" Floor Tile & Mastic	Confirmed	NF1	150	SF	ND	NRN	Below 12x12s
1	S19	Stairwell next to Auditorium	Cement Floor	Non Suspect ACM	x	300	SF	x	x	
1	S19	Stairwell next to Auditorium	Concrete Block Wall	Non Suspect ACM	x	450	SF	x	x	
1	S19	Stairwell next to Auditorium	Concrete Ceiling	Non Suspect ACM	x	300	SF	x	x	
1	110B	Closet No. 1	9" x 9" Floor Tile & Mastic	Confirmed	NF1	80	SF	ND	NRN	
1	110B	Closet No. 1	Cement Floor	Non Suspect ACM	x	80	SF	x	x	
1	110B	Closet No. 1	Concrete Block Wall	Non Suspect ACM	x	240	SF	x	x	
1	110B	Closet No. 1	Concrete Ceiling	Non Suspect ACM	x	80	SF	x	x	
1	110C	Closet No. 2	9" x 9" Floor Tile & Mastic	Confirmed	NF1	180	SF	ND	NRN	
1	110C	Closet No. 2	Concrete Block Wall	Non Suspect ACM	x	540	SF	x	x	

		School District of Philadelphia		Survey Type							
		Asbestos Inspection Report – Section 9		_____ 6 Month Surveillance							
		Alexander Adaire Elementary School (5200)		_____ Three- Year Re Inspection IX				Note: The quantities listed for (NAD) non-asbestos containing materials and/or Non-Suspect Materials are only estimated and were not measured for the purpose of this report. Field verification of quantities for renovation purposes would be necessary.			
		1300 East Palmer Street, Philadelphia, PA 19125		__X__ AIR/EIE (Year Built: 1966)							
		Prepared by: Bernard J. Bryson		_____ Asbestos Abatement Activity							
		Certification # 0437 Date: 11/06/2017		_____ Bulk Sampling Event							
		Mechanical Plant Replacement									
Floor	Space #	On-Site Room Name	Material Description	Confirmed/Assumed/NAD/Non Suspect ACM	Type (Code 1)	Amount of Material	SF LF EA	Condition (Code 2)	Action (Code 3)	Comments/Description/Notes	
1	110C	Closet No. 2	Concrete Ceiling	Non Suspect ACM	x	180	SF	x	x		
1	110D	Closet No. 3	9" x 9" Floor Tile & Mastic	Confirmed	NF1	15	SF	ND	NRN		
1	110D	Closet No. 3	Concrete Block Wall	Non Suspect ACM	x	60	SF	x	x		
1	110D	Closet No. 3	Concrete Ceiling	Non Suspect ACM	x	15	SF	x	x		
1	110A	Closet 110A	Cement Floor	Non Suspect ACM	x	150	SF	x	x		
1	110A	Closet 110A	Concrete Block Wall	Non Suspect ACM	x	450	SF	x	x		
1	110A	Closet 110A	Concrete Ceiling	Non Suspect ACM	x	150	SF	x	x		
1	110A	Closet 110A	Fiberglass Pipe Insulation	Non Suspect ACM	x	12	LF	x	x		
1	111	Boy's Restroom across from Classroom 104	Cement Floor	Non Suspect ACM	x	625	SF	x	x	Newer Stall Dividers	
1	111	Boy's Restroom across from Classroom 104	Concrete Block Wall	Non Suspect ACM	x	1875	SF	x	x		
1	111	Boy's Restroom across from Classroom 104	Concrete Ceiling	Non Suspect ACM	x	625	SF	x	x		
1	111	Boy's Restroom across from Classroom 104	Fiberglass Pipe Insulation	Non Suspect ACM	x	40	LF	x	x		
1	111	Boy's Restroom across from Classroom 104	Transite	Confirmed	NF2	15	SF	ND	NRN	Ceiling above Restroom Entrance Foyer	
1	H11A	Men's Restroom across from Classroom 104	12" x 12" Floor Tile & Mastic	Assumed	NF1	25	SF	ND	NRN	White/Blue	
1	H11A	Men's Restroom across from Classroom 104	9" x 9" Floor Tile & Mastic	Confirmed	NF1	25	SF	ND	NRN	Below 12x12s	
1	H11A	Men's Restroom across from Classroom 104	Cement Floor	Non Suspect ACM	x	25	SF	x	x		
1	H11A	Men's Restroom across from Classroom 104	Concrete Block Wall	Non Suspect ACM	x	75	SF	x	x		
1	H11A	Men's Restroom across from Classroom 104	Concrete Ceiling	Non Suspect ACM	x	25	SF	x	x		
1	113	Women's Restroom across from Classroom 103	12" x 12" Floor Tile & Mastic	Assumed	NF1	60	SF	ND	NRN	White/Blue	
1	113	Women's Restroom across from Classroom 103	9" x 9" Floor Tile & Mastic	Confirmed	NF1	60	SF	ND	NRN	Below 12x12s	
1	113	Women's Restroom across from Classroom 103	Cement Floor	Non Suspect ACM	x	60	SF	x	x		
1	113	Women's Restroom across from Classroom 103	Concrete Block Wall	Non Suspect ACM	x	180	SF	x	x		
1	113	Women's Restroom across from Classroom 103	Concrete Ceiling	Non Suspect ACM	x	60	SF	x	x		
1	113	Women's Restroom across from Classroom 103	Transite Sills	Confirmed	NF2	50	SF	ND	NRN		
1	113	Women's Restroom across from Classroom 103	Transite Stalls	Confirmed	NF2	40	SF	ND	NRN		
1	113	Women's Restroom across from Classroom 103	Fiberglass Pipe Insulation	Non Suspect ACM	x	12	LF	x	x		
1	113	Women's Restroom across from Classroom 103	Pipe Fitting Insulation	NAD	x	2	EA	x	x	Sampled and confirmed non-asbestos on all floors	
1	112	Girl's Restroom across from Classroom 104	Cement Floor	Non Suspect ACM	x	625	SF	x	x	Newer Stall Dividers	
1	112	Girl's Restroom across from Classroom 104	Concrete Block Wall	Non Suspect ACM	x	1875	SF	x	x		
1	112	Girl's Restroom across from Classroom 104	Concrete Ceiling	Non Suspect ACM	x	625	SF	x	x		
1	112	Girl's Restroom across from Classroom 104	Fiberglass Pipe Insulation	Non Suspect ACM	x	30	LF	x	x		
1	112	Girl's Restroom across from Classroom 104	Transite	Confirmed	NF2	15	SF	ND	NRN	Ceiling above Restroom Entrance Foyer	
1	114	Hallway across from Classroom 104	12" x 12" Floor Tile & Mastic	Assumed	NF1	125	SF	ND	NRN	White/Blue	
1	114	Hallway across from Classroom 104	9" x 9" Floor Tile & Mastic	Confirmed	NF1	125	SF	ND	NRN	Below 12x12s	
1	114	Hallway across from Classroom 104	Cement Floor	Non Suspect ACM	x	125	SF	x	x		
1	114	Hallway across from Classroom 104	Concrete Block Wall	Non Suspect ACM	x	375	SF	x	x		

		School District of Philadelphia		Survey Type						
		Asbestos Inspection Report – Section 9		_____ 6 Month Surveillance						
		Alexander Adaire Elementary School (5200)		_____ Three- Year Re Inspection IX				Note: The quantities listed for (NAD) non-asbestos containing materials and/or Non-Suspect Materials are only estimated and were not measured for the purpose of this report. Field verification of quantities for renovation purposes would be necessary.		
		1300 East Palmer Street, Philadelphia, PA 19125		__X__ AIR/EIE (Year Built: 1966)						
		Prepared by: Bernard J. Bryson		_____ Asbestos Abatement Activity						
		Certification # 0437 Date: 11/06/2017		_____ Bulk Sampling Event						
		Mechanical Plant Replacement								
Floor	Space #	On-Site Room Name	Material Description	Confirmed/Assumed/NAD/Non Suspect ACM	Type (Code 1)	Amount of Material	SF LF EA	Condition (Code 2)	Action (Code 3)	Comments/Description/Notes
1	114	Hallway across from Classroom 104	Concrete Ceiling	Non Suspect ACM	x	125	SF	x	x	
1	H12	Hallway from Classrooms 104 to 109	12" x 12" Floor Tile & Mastic	Assumed	NF1	560	SF	ND	NRN	White/Blue - Entrance to Gymnasium Fan Room at end of Hall outside Classroom 109
1	H12	Hallway from Classrooms 104 to 109	9" x 9" Floor Tile & Mastic	Confirmed	NF1	560	SF	ND	NRN	Below 12x12s
1	H12	Hallway from Classrooms 104 to 109	Cement Floor	Non Suspect ACM	x	560	SF	x	x	
1	H12	Hallway from Classrooms 104 to 109	Concrete Block Wall	Non Suspect ACM	x	1680	SF	x	x	
1	H12	Hallway from Classrooms 104 to 109	Concrete Ceiling	Non Suspect ACM	x	560	SF	x	x	
1	H12	Hallway from Classrooms 104 to 109	Fiberglass Pipe Insulation	Non Suspect ACM	x	2	LF	x	x	
1	H12	Hallway from Classrooms 104 to 109	Radiator Insulation	Non Suspect ACM	x	x	x	x	x	Fiberglass and/or no insulation present behind the sheet metal casing
1	H11	Hallway from Classrooms 100 to 105	12" x 12" Floor Tile & Mastic	Assumed	NF1	2500	SF	ND	NRN	White/Blue
1	H11	Hallway from Classrooms 100 to 105	9" x 9" Floor Tile & Mastic	Confirmed	NF1	2500	SF	ND	NRN	Below 12x12s
1	H11	Hallway from Classrooms 100 to 105	Cement Floor	Non Suspect ACM	x	2500	SF	x	x	
1	H11	Hallway from Classrooms 100 to 105	Concrete Block Wall	Non Suspect ACM	x	7500	SF	x	x	
1	H11	Hallway from Classrooms 100 to 105	Concrete Ceiling	Non Suspect ACM	x	2500	SF	x	x	
1	H11	Hallway from Classrooms 100 to 105	Radiator Insulation	Non Suspect ACM	x	x	x	x	x	Fiberglass and/or no insulation present behind the sheet metal casing
1	108	Locker Room/Storage Room next to Nurses Office	12" x 12" Floor Tile & Mastic	Assumed	NF1	140	SF	ND	NRN	
1	108	Locker Room/Storage Room next to Nurses Office	9" x 9" Floor Tile & Mastic	Confirmed	NF1	140	SF	ND	NRN	Below 12x12s
1	108	Locker Room/Storage Room next to Nurses Office	Cement Floor	Non Suspect ACM	x	140	SF	x	x	
1	108	Locker Room/Storage Room next to Nurses Office	Concrete Block Wall	Non Suspect ACM	x	280	SF	x	x	
1	108	Locker Room/Storage Room next to Nurses Office	Sheetrock Wall	NAD	x	140	SF	x	x	
1	108	Locker Room/Storage Room next to Nurses Office	Concrete Ceiling	Non Suspect ACM	x	140	SF	x	x	
1	108A	Restroom inside Locker Room/Storage Room next to Nurses Office	12" x 12" Floor Tile & Mastic	Assumed	NF1	15	SF	ND	NRN	
1	108A	Restroom inside Locker Room/Storage Room next to Nurses Office	9" x 9" Floor Tile & Mastic	Confirmed	NF1	15	SF	ND	NRN	Below 12x12s
1	108A	Restroom inside Locker Room/Storage Room next to Nurses Office	Cement Floor	Non Suspect ACM	x	15	SF	x	x	
1	108A	Restroom inside Locker Room/Storage Room next to Nurses Office	Concrete Block Wall	Non Suspect ACM	x	60	SF	x	x	
1	108A	Restroom inside Locker Room/Storage Room next to Nurses Office	Concrete Ceiling	Non Suspect ACM	x	15	SF	x	x	
1	108A	Restroom inside Locker Room/Storage Room next to Nurses Office	Fiberglass Pipe Insulation	Non Suspect ACM	x	4	LF	x	x	
1	108A	Restroom inside Locker Room/Storage Room next to Nurses Office	Pipe Fitting Insulation	NAD	x	1	EA	x	x	Sampled and confirmed non-asbestos on all floors
1	108A	Restroom inside Locker Room/Storage Room next to Nurses Office	Sink Undercoat Mastic	Assumed	NF1	6	SF	ND	NRN	

		School District of Philadelphia		Survey Type							
		Asbestos Inspection Report – Section 9		_____ 6 Month Surveillance							
		Alexander Adaire Elementary School (5200)		_____ Three- Year Re Inspection IX				Note: The quantities listed for (NAD) non-asbestos containing materials and/or Non-Suspect Materials are only estimated and were not measured for the purpose of this report. Field verification of quantities for renovation purposes would be necessary.			
		1300 East Palmer Street, Philadelphia, PA 19125		__X__ AIR/EIE (Year Built: 1966)							
		Prepared by: Bernard J. Bryson		_____ Asbestos Abatement Activity							
		Certification # 0437 Date: 11/06/2017		_____ Bulk Sampling Event							
		Mechanical Plant Replacement									
Floor	Space #	On-Site Room Name	Material Description	Confirmed/Assumed/NAD/Non Suspect ACM	Type (Code 1)	Amount of Material	SF LF EA	Condition (Code 2)	Action (Code 3)	Comments/Description/Notes	
	1 108B	Electrical Room next to Nurses Office	Cement Floor	Non Suspect ACM	x	100	SF	x	x	Black mastic residue present on concrete floor	
	1 108B	Electrical Room next to Nurses Office	Concrete Block Wall	Non Suspect ACM	x	300	SF	x	x		
	1 108B	Electrical Room next to Nurses Office	Sheetrock Wall	NAD	x	100	SF	x	x		
	1 108B	Electrical Room next to Nurses Office	Concrete Ceiling	Non Suspect ACM	x	100	SF	x	x		
	1 108B	Electrical Room next to Nurses Office	Transite Sills	Confirmed	NF2	5	SF	ND	NRN		
	1 108B	Electrical Room next to Nurses Office	Neoprene Pipe Insulation	Non Suspect ACM	x	6	LF	x	x		
	1 115	Vestibule to Nurses and Counselors Offices	12" x 12" Floor Tile & Mastic	Assumed	NF1	150	SF	ND	NRN		
	1 115	Vestibule to Nurses and Counselors Offices	9" x 9" Floor Tile & Mastic	Confirmed	NF1	150	SF	ND	NRN	Below 12x12s	
	1 115	Vestibule to Nurses and Counselor's Offices	Cement Floor	Non Suspect ACM	x	150	SF	x	x		
	1 115	Vestibule to Nurses and Counselor's Offices	Concrete Block Wall	Non Suspect ACM	x	450	SF	x	x		
	1 115	Vestibule to Nurses and Counselor's Offices	Concrete Ceiling	Non Suspect ACM	x	150	SF	x	x		
	1 115	Vestibule to Nurses and Counselor's Offices	Ceiling Tile 1' x 1'	NAD	x	150	SF	x	x	Homogeneous to the 1'x1' Ceiling Tile Sampled in the Auditorium	
	1 115	Vestibule to Nurses and Counselor's Offices	Glue Dot Adhesive	Assumed	NF1	150	SF	ND	NRN	Glue Dot Adhesive Assumed Present	
	1 115	Vestibule to Nurses and Counselor's Offices	Mastic behind Blackboards & Tack Boards	Assumed		20	SF	ND	NRN		
	1 115	Vestibule to Nurses and Counselor's Offices	Transite	Confirmed	NF2	15	SF	ND	NRN	Ceiling above Entrance Foyer	
	1 115B	Nurses Office	12" x 12" Floor Tile & Mastic	Assumed	NF1	100	SF	ND	NRN		
	1 115B	Nurses Office	9" x 9" Floor Tile & Mastic	Confirmed	NF1	100	SF	ND	NRN	Below 12x12s	
	1 115B	Nurses Office	Cement Floor	Non Suspect ACM	x	100	SF	x	x		
	1 115B	Nurses Office	Concrete Block Wall	Non Suspect ACM	x	300	SF	x	x		
	1 115B	Nurses Office	Concrete Ceiling	Non Suspect ACM	x	100	SF	x	x		
	1 115B	Nurses Office	Transite Sills	Confirmed	NF2	25	SF	ND	NRN		
	1 115C	Counselor's Office	12" x 12" Floor Tile & Mastic	Assumed	NF1	150	SF	ND	NRN		
	1 115C	Counselor's Office	9" x 9" Floor Tile & Mastic	Confirmed	NF1	150	SF	ND	NRN		
	1 115C	Counselor's Office	Cement Floor	Non Suspect ACM	x	150	SF	x	x		
	1 115C	Counselor's Office	Concrete Block Wall	Non Suspect ACM	x	450	SF	x	x		
	1 115C	Counselor's Office	Concrete Ceiling	Non Suspect ACM	x	150	SF	x	x		
	1 116	Main Office	12" x 12" Floor Tile & Mastic	Assumed	NF1	700	SF	ND	NRN	Blue/White	
	1 116	Main Office	9" x 9" Floor Tile & Mastic	Confirmed	NF1	700	SF	ND	NRN	Below 12x12s	
	1 116	Main Office	Cement Floor	Non Suspect ACM	x	700	SF	x	x		
	1 116	Main Office	Concrete Block Wall	Non Suspect ACM	x	2100	SF	x	x		
	1 116	Main Office	Concrete Ceiling	Non Suspect ACM	x	700	SF	x	x		
	1 116	Main Office	Ceiling Tile 1' x 1'	NAD	x	700	SF	x	x	Homogeneous to the 1'x1' Ceiling Tile Sampled in the Auditorium	
	1 116	Main Office	Glue Dot Adhesive	Assumed	NF1	700	SF	ND	NRN	Glue Dot Adhesive Assumed Present	
	1 116	Main Office	Fiberglass Pipe Insulation	Non Suspect ACM	x	24	LF	x	x		
	1 116	Main Office	Transite Sills	Confirmed	NF2	15	SF	ND	NRN		
	1 117B	Vestibule to Principal's Office and Security Room	12" x 12" Floor Tile & Mastic	Assumed	NF1	75	SF	ND	NRN	Blue/White	
	1 117B	Vestibule to Principal's Office and Security Room	9" x 9" Floor Tile & Mastic	Confirmed	NF1	75	SF	ND	NRN	Below 12x12s	
	1 117B	Vestibule to Principal's Office and Security Room	Cement Floor	Non Suspect ACM	x	75	SF	x	x		
	1 117B	Vestibule to Principal's Office and Security Room	Concrete Block Wall	Non Suspect ACM	x	225	SF	x	x		

		School District of Philadelphia	Survey Type								
		Asbestos Inspection Report – Section 9	_____ 6 Month Surveillance								
		Alexander Adaire Elementary School (5200)	_____ Three- Year Re Inspection IX					Note: The quantities listed for (NAD) non-asbestos containing materials and/or Non-Suspect Materials are only estimated and were not measured for the purpose of this report. Field verification of quantities for renovation purposes would be necessary.			
		1300 East Palmer Street, Philadelphia, PA 19125	__X__ AIR/EIE (Year Built: 1966)								
		Prepared by: Bernard J. Bryson	_____ Asbestos Abatement Activity								
		Certification # 0437 Date: 11/06/2017	_____ Bulk Sampling Event								
		Mechanical Plant Replacement									
Floor	Space #	On-Site Room Name	Material Description	Confirmed/Assumed/NAD/Non Suspect ACM	Type (Code 1)	Amount of Material	SF LF EA	Condition (Code 2)	Action (Code 3)	Comments/Description/Notes	
1	117B	Vestibule to Principal's Office and Security Room	Concrete Ceiling	Non Suspect ACM	x	75	SF	x	x		
1	117B	Vestibule to Principal's Office and Security Room	Ceiling Tile 1' x 1'	Non Suspect ACM	x	75	SF	x	x	1'x1' Fissured Ceiling Tile - Replacement to the Original 1'x1' Smooth Ceiling Tile	
1	117B	Vestibule to Principal's Office and Security Room	Glue Dot Adhesive	Assumed	NF1	75	SF	ND	NRN	Glue Dot Adhesive Assumed Present	
1	117A	Principal's Office Restroom	12" x 12" Floor Tile & Mastic	Assumed	NF1	12	SF	ND	NRN		
1	117A	Principal's Office Restroom	9" x 9" Floor Tile & Mastic	Confirmed	NF1	12	SF	ND	NRN	Below 12x12s	
1	117A	Principal's Office Restroom	Cement Floor	Non Suspect ACM	x	12	SF	x	x		
1	117A	Principal's Office Restroom	Concrete Block Wall	Non Suspect ACM	x	50	SF	x	x		
1	117A	Principal's Office Restroom	Concrete Ceiling	Non Suspect ACM	x	12	SF	x	x		
1	117A	Principal's Office Restroom	Fiberglass Pipe Insulation	Non Suspect ACM	x	4	LF	x	x		
1	117A	Principal's Office Restroom	Pipe Fitting Insulation	NAD	x	2	EA	x	x	Sampled and confirmed non-asbestos on all floors	
1	117	Principal's Office	12" x 12" Floor Tile & Mastic	Assumed	NF1	75	SF	ND	NRN		
1	117	Principal's Office	9" x 9" Floor Tile & Mastic	Confirmed	NF1	75	SF	ND	NRN	Below 12x12s	
1	117	Principal's Office	Cement Floor	Non Suspect ACM	x	75	SF	x	x		
1	117	Principal's Office	Concrete Block Wall	Non Suspect ACM	x	225	SF	x	x		
1	117	Principal's Office	Concrete Ceiling	Non Suspect ACM	x	75	SF	x	x		
1	117	Principal's Office	Fiberglass Ceiling Tile 2' x 4'	Non Suspect ACM	x	75	SF	x	x		
1	117	Principal's Office	Fiberglass Pipe Insulation	Non Suspect ACM	x	16	LF	x	x		
1	117	Principal's Office	Pipe Fitting Insulation	NAD	x	3	EA	x	x	Sampled and confirmed non-asbestos on all floors	
1	113B	Storage Closet next to Girl's Restroom	9" x 9" Floor Tile & Mastic	Confirmed	NF1	18	SF	ND	NRN		
1	113B	Storage Closet next to Girl's Restroom	Cement Floor	Non Suspect ACM	x	18	SF	x	x		
1	113B	Storage Closet next to Girl's Restroom	Concrete Block Wall	Non Suspect ACM	x	80	SF	x	x		
1	113B	Storage Closet next to Girl's Restroom	Concrete Ceiling	Non Suspect ACM	x	18	SF	x	x		
1	118	Security Camera Office	12" x 12" Floor Tile & Mastic	Assumed	NF1	135	SF	ND	NRN		
1	118	Security Camera Office	9" x 9" Floor Tile & Mastic	Confirmed	NF1	135	SF	ND	NRN	Below 12x12s	
1	118	Security Camera Office	Cement Floor	Non Suspect ACM	x	135	SF	x	x		
1	118	Security Camera Office	Concrete Block Wall	Non Suspect ACM	x	400	SF	x	x		
1	118	Security Camera Office	Concrete Ceiling	Non Suspect ACM	x	135	SF	x	x		
1	118	Security Camera Office	Ceiling Tile 1' x 1'	NAD	x	135	SF	x	x	Homogeneous to the 1'x1' Ceiling Tile Sampled in the Auditorium	
1	118	Security Camera Office	Glue Dot Adhesive	Assumed	NF1	135	SF	ND	NRN	Glue Dot Adhesive Assumed Present	
1	118	Security Camera Office	Fiberglass Pipe Insulation	Non Suspect ACM	x	16	LF	x	x		
1	S11	Stairwell across from Classroom 101	12" x 12" Floor Tile & Mastic	Assumed	NF1	150	SF	ND	NRN	Blue/White	
1	S11	Stairwell across from Classroom 101	9" x 9" Floor Tile & Mastic	Confirmed	NF1	150	SF	ND	NRN	Below 12x12s	
1	S11	Stairwell across from Classroom 101	Cement Floor	Non Suspect ACM	x	300	SF	x	x		
1	S11	Stairwell across from Classroom 101	Concrete Block Wall	Non Suspect ACM	x	450	SF	x	x		
1	S11	Stairwell across from Classroom 101	Concrete Ceiling	Non Suspect ACM	x	300	SF	x	x		
1	S15	Stairwell from 1st Floor to Basement	Cement Floor	Non Suspect ACM	x	150	SF	x	x		
1	S15	Stairwell from 1st Floor to Basement	Concrete Block Wall	Non Suspect ACM	x	450	SF	x	x		
1	S15	Stairwell from 1st Floor to Basement	Concrete Ceiling	Non Suspect ACM	x	150	SF	x	x		
1	H-13	Hallway outside of Auditorium	12" x 12" Floor Tile & Mastic	Assumed	NF1	1200	SF	ND	NRN	Blue/White/Grey	
1	H-13	Hallway outside of Auditorium	9" x 9" Floor Tile & Mastic	Confirmed	NF1	1200	SF	ND	NRN	Below 12x12s	



		School District of Philadelphia		Survey Type						
		Asbestos Inspection Report – Section 9		_____ 6 Month Surveillance						
		Alexander Adaire Elementary School (5200)		_____ Three- Year Re Inspection IX				Note: The quantities listed for (NAD) non-asbestos containing materials and/or Non-Suspect Materials are only estimated and were not measured for the purpose of this report. Field verification of quantities for renovation purposes would be necessary.		
		1300 East Palmer Street, Philadelphia, PA 19125		__X__ AIR/EIE (Year Built: 1966)						
		Prepared by: Bernard J. Bryson		_____ Asbestos Abatement Activity						
		Certification # 0437 Date: 11/06/2017		_____ Bulk Sampling Event						
		Mechanical Plant Replacement								
Floor	Space #	On-Site Room Name	Material Description	Confirmed/Assumed/NAD/Non Suspect ACM	Type (Code 1)	Amount of Material	SF LF EA	Condition (Code 2)	Action (Code 3)	Comments/Description/Notes
1	H-13	Hallway outside of Auditorium	Cement Floor	Non Suspect ACM	x	1200	SF	x	x	
1	H-13	Hallway outside of Auditorium	Concrete Block Wall	Non Suspect ACM	x	3600	SF	x	x	
1	H-13	Hallway outside of Auditorium	Concrete Ceiling	Non Suspect ACM	x	1200	SF	x	x	
1	H-13	Hallway outside of Auditorium	Ceiling Tile 1' x 1'	NAD	x	1200	SF	x	x	Homogeneous to the 1'x1' Ceiling Tile Sampled in the Auditorium
1	H-13	Hallway outside of Auditorium	Glue Dot Adhesive	Assumed	NF1	135	SF	ND	NRN	Glue Dot Adhesive Assumed Present
1	H-13	Hallway outside of Auditorium	Radiator Insulation	Non Suspect ACM	x	x	x	x	x	Fiberglass and/or no insulation present behind the sheet metal casing
1	101A	Auditorium	9" x 9" Floor Tile & Mastic	Confirmed	NF1	3000	SF	ND	NRN	
1	101A	Auditorium	Auditorium Plaster Walls	Assumed	FRI	2500	SF	ND	NRN	
1	101A	Auditorium	Concrete Ceiling	Non Suspect ACM	x	3000	SF	x	x	
1	101A	Auditorium	Ceiling Tile 1' x 1'	NAD	x	3000	SF	x	x	1'x1' Smooth Ceiling Tile
1	101A	Auditorium	Glue Dot Adhesive	Assumed	NF1	3000	SF	ND	NRN	Glue Dot Adhesive Assumed Present
1	101A	Auditorium	Radiator Insulation	Non Suspect ACM	x	x	x	x	x	Fiberglass and/or no insulation present behind the sheet metal casing
1	101B	Auditorium Stage	9" x 9" Floor Tile & Mastic	Confirmed	NF1	1500	SF	ND	NRN	
1	101B	Auditorium Stage	Auditorium Plaster Walls	Assumed	FRI	1250	SF	ND	NRN	
1	101B	Auditorium Stage	Concrete Ceiling	Non Suspect ACM	x	1500	SF	x	x	
1	101B	Auditorium Stage	Mastic behind Blackboards & Tack Boards	Assumed		80	SF	ND	NRN	
1	101B	Auditorium Stage	Radiator Insulation	Non Suspect ACM	x	x	x	x	x	Fiberglass and/or no insulation present behind the sheet metal casing
1	101C	Rear Hall/Vestibule behind Auditorium	12" x 12" Floor Tile & Mastic	Assumed	NF1	1800	SF	ND	NRN	
1	101C	Rear Hall/Vestibule behind Auditorium	9" x 9" Floor Tile & Mastic	Confirmed	NF1	1800	SF	ND	NRN	Below 12x12s
1	101C	Rear Hall/Vestibule behind Auditorium	Cement Floor	Non Suspect ACM	x	1800	SF	x	x	
1	101C	Rear Hall/Vestibule behind Auditorium	Concrete Block Wall	Non Suspect ACM	x	5400	SF	x	x	
1	101C	Rear Hall/Vestibule behind Auditorium	Concrete Ceiling	Non Suspect ACM	x	1800	SF	x	x	
1	101C	Rear Hall/Vestibule behind Auditorium	Ceiling Tile 1' x 1'	NAD	x	1800	SF	x	x	1'x1' Smooth Ceiling Tile
1	101C	Rear Hall/Vestibule behind Auditorium	Glue Dot Adhesive	Assumed	NF1	1800	SF	ND	NRN	Glue Dot Adhesive Assumed Present
1	101C	Rear Hall/Vestibule behind Auditorium	Mastic behind Blackboards & Tack Boards	Assumed		80	SF	ND	NRN	
1	119A	Women's Restroom behind Auditorium	9" x 9" Floor Tile & Mastic	Confirmed	NF1	100	SF	ND	NRN	
1	119A	Women's Restroom behind Auditorium	Cement Floor	Non Suspect ACM	x	100	SF	x	x	
1	119A	Women's Restroom behind Auditorium	Concrete Block Wall	Non Suspect ACM	x	300	SF	x	x	
1	119A	Women's Restroom behind Auditorium	Concrete Ceiling	Non Suspect ACM	x	100	SF	x	x	
1	119A	Women's Restroom behind Auditorium	Transite Stalls	Confirmed	NF2	32	SF	ND	NRN	
1	119	Men's Restroom behind Auditorium	9" x 9" Floor Tile & Mastic	Confirmed	NF1	80	SF	ND	NRN	
1	119	Men's Restroom behind Auditorium	Cement Floor	Non Suspect ACM	x	80	SF	x	x	
1	119	Men's Restroom behind Auditorium	Concrete Block Wall	Non Suspect ACM	x	240	SF	x	x	
1	119	Men's Restroom behind Auditorium	Concrete Ceiling	Non Suspect ACM	x	80	SF	x	x	
1	119	Men's Restroom behind Auditorium	Transite Stalls	Confirmed	NF2	20	SF	ND	NRN	
1	119B	Storage Room next to Women's Restroom behind Auditorium	9" x 9" Floor Tile & Mastic	Confirmed	NF1	50	SF	ND	NRN	

		School District of Philadelphia		Survey Type						
		Asbestos Inspection Report – Section 9		_____ 6 Month Surveillance						
		Alexander Adaire Elementary School (5200)		_____ Three- Year Re Inspection IX				Note: The quantities listed for (NAD) non-asbestos containing materials and/or Non-Suspect Materials are only estimated and were not measured for the purpose of this report. Field verification of quantities for renovation purposes would be necessary.		
		1300 East Palmer Street, Philadelphia, PA 19125		__X__ AIR/EIE (Year Built: 1966)						
		Prepared by: Bernard J. Bryson		_____ Asbestos Abatement Activity						
		Certification # 0437 Date: 11/06/2017		_____ Bulk Sampling Event						
		Mechanical Plant Replacement								
F l o o r	Space #	On-Site Room Name	Material Description	Confirmed/Assumed/NAD/ Non Suspect ACM	Type (Code 1)	Amount of Material	SF LF EA	Condition (Code 2)	Action (Code 3)	Comments/Description/Notes
1	119B	Storage Room next to Women's Restroom behind Auditorium	Cement Floor	Non Suspect ACM	x	50	SF	x	x	
1	119B	Storage Room next to Women's Restroom behind Auditorium	Concrete Block Wall	Non Suspect ACM	x	150	SF	x	x	
1	119B	Storage Room next to Women's Restroom behind Auditorium	Concrete Ceiling	Non Suspect ACM	x	50	SF	x	x	
B	S01	Stairwell from 1st Floor to Basement	Cement Floor	Non Suspect ACM	x	200	SF	x	x	
B	S01	Stairwell from 1st Floor to Basement	Concrete Block Wall	Non Suspect ACM	x	400	SF	x	Stabilize and Repair	
B	S01	Stairwell from 1st Floor to Basement	Concrete Ceiling	Non Suspect ACM	x	200	SF	x	Stabilize and Repair	
B	1	Boiler Room	Cement Floor	Non Suspect ACM	x	3000	SF	x	x	
B	1	Boiler Room	Concrete Block Wall	Non Suspect ACM	x	4000	SF	x	Stabilize and Repair	
B	1	Boiler Room	Concrete Ceiling	Non Suspect ACM	x	3000	SF	x	Stabilize and Repair	
B	1	Boiler Room	Sectional Boiler	Confirmed	FRI/NF2	3	EA	ND	REM	3 Heating System Boilers - Each Boiler is 6'x8'x6' High with 18 Sections - demolish under asbestos abatement conditions
B	1	Boiler Room	Exterior Boiler Insulation	Assumed	FRI	750	SF	ND	REM	250 SF per Boiler - Exposed on Boiler # 1 - assumed present below metal jacketing on Boilers # 2 & 3
B	1	Boiler Room	Sectional Boiler	Confirmed	FRI/NF2	1	EA	ND	REM	Summer Boiler - 3'x4'x5' High with 6 Sections – Boiler Rope between sections and Exterior Boiler Insulation have previously been removed – Concealed ACMs assumed present - demolish under asbestos abatement conditions
B	1	Boiler Room	Boiler Breeching	NAD	x	700	SF	x	x	
B	1	Boiler Room	Transite Electrical Panel	Assumed	NF2	45	SF	ND	NRN	
B	1	Boiler Room	Brick Incinerator	Assumed	FRI/NF2	1	EA	ND	REM	Abandoned Incinerator - 10'x6'x6' High - demolish under asbestos abatement conditions
		Boiler Room	Internal Incinerator Breeching Insulation	Assumed	FRI/NF2	1	EA	ND	REM	Assumed Present - demolish under asbestos abatement conditions
B	1	Boiler Room	Vibration Damper Cloth	Assumed	NF2	1	SF	ND	REM	Associated with Brick Incinerator
B	1	Boiler Room	Fire Brick	Confirmed	NF2	10	SF	ND	REM	Loose Fire Brick Present - dispersed throughout the Boiler Room
B	2	Storage Room next to Boiler Room	Cement Floor	Non Suspect ACM	x	900	SF	x	x	
B	2	Storage Room next to Boiler Room	Concrete Block Wall	Non Suspect ACM	x	2700	SF	x	x	
B	2	Storage Room next to Boiler Room	Concrete Ceiling	Non Suspect ACM	x	900	SF	x	x	
B	3	Upper Boiler Room/Break Room	Cement Floor	Non Suspect ACM	x	600	SF	x	x	
B	3	Upper Boiler Room/Break Room	Concrete Block Wall	Non Suspect ACM	x	1200	SF	x	Stabilize and Repair	
B	3	Upper Boiler Room/Break Room	Concrete Ceiling	Non Suspect ACM	x	600	SF	x	Stabilize and Repair	

		School District of Philadelphia		Survey Type							
		Asbestos Inspection Report – Section 9		_____ 6 Month Surveillance							
		Alexander Adaire Elementary School (5200)		_____ Three- Year Re Inspection IX				Note: The quantities listed for (NAD) non-asbestos containing materials and/or Non-Suspect Materials are only estimated and were not measured for the purpose of this report. Field verification of quantities for renovation purposes would be necessary.			
		1300 East Palmer Street, Philadelphia, PA 19125		__X__ AIR/EIE (Year Built: 1966)							
		Prepared by: Bernard J. Bryson		_____ Asbestos Abatement Activity							
		Certification # 0437 Date: 11/06/2017		_____ Bulk Sampling Event							
		Mechanical Plant Replacement									
Floor	Space #	On-Site Room Name	Material Description	Confirmed/Assumed/NAD/Non Suspect ACM	Type (Code 1)	Amount of Material	SF LF EA	Condition (Code 2)	Action (Code 3)	Comments/Description/Notes	
B	4	Electrical Room	Cement Floor	Non Suspect ACM	x	100	SF	x	x		
B	4	Electrical Room	Concrete Block Wall	Non Suspect ACM	x	300	SF	x	Stabilize and Repair		
B	4	Electrical Room	Concrete Ceiling	Non Suspect ACM	x	100	SF	x	Stabilize and Repair		
B	4	Electrical Room	Fiberglass Pipe Insulation	Non Suspect ACM	x	30	LF	x	x		
B	4	Electrical Room	Pipe Fitting Insulation	NAD	x	8	EA	x	x	Sampled and confirmed non-asbestos on all floors	
B	4	Electrical Room	Transite Electrical Panel	Assumed	NF2	25	SF	ND	NRN		
B	5	Telecommunications Room	Cement Floor	Non Suspect ACM	x	100	SF	x	x		
B	5	Telecommunications Room	Concrete Block Wall	Non Suspect ACM	x	300	SF	x	Stabilize and Repair		
B	5	Telecommunications Room	Concrete Ceiling	Non Suspect ACM	x	100	SF	x	Stabilize and Repair		
B	5	Telecommunications Room	Fiberglass Pipe Insulation	Non Suspect ACM	x	40	LF	x	x		
B	5	Telecommunications Room	Pipe Fitting Insulation	NAD	x	12	EA	x	x	Sampled and confirmed non-asbestos on all floors	
B	6	Staff Restroom	Cement Floor	Non Suspect ACM	x	100	SF	x	x		
B	6	Staff Restroom	Concrete Block Wall	Non Suspect ACM	x	300	SF	x	Stabilize and Repair		
B	6	Staff Restroom	Concrete Ceiling	Non Suspect ACM	x	100	SF	x	Stabilize and Repair		
B	6	Staff Restroom	Fiberglass Pipe Insulation	Non Suspect ACM	x	40	LF	x	x		
B	6	Staff Restroom	Pipe Fitting Insulation	NAD	x	12	EA	x	x	Sampled and confirmed non-asbestos on all floors	
B	6	Staff Restroom	Transite Stalls	Confirmed	NF2	60	SF	ND	NRN		
B	7	Building Engineer's Office	Cement Floor	Non Suspect ACM	x	225	SF	x	x		
B	7	Building Engineer's Office	Concrete Block Wall	Non Suspect ACM	x	675	SF	x	Stabilize and Repair		
B	7	Building Engineer's Office	Concrete Ceiling	Non Suspect ACM	x	225	SF	x	Stabilize and Repair		
B	7	Building Engineer's Office	Fiberglass Pipe Insulation	Non Suspect ACM	x	70	LF	x	x		
B	7	Building Engineer's Office	Pipe Fitting Insulation	NAD	x	14	EA	x	x	Sampled and confirmed non-asbestos on all floors	
B	7	Building Engineer's Office	Transite Stalls	Confirmed	NF2	40	SF	ND	NRN		
B	8	Storage Room/Water Main Room next to Boiler Room	Cement Floor	Non Suspect ACM	x	1500	SF	x	x		
B	8	Storage Room/Water Main Room next to Boiler Room	Concrete Block Wall	Non Suspect ACM	x	4500	SF	x	x		
B	8	Storage Room/Water Main Room next to Boiler Room	Concrete Ceiling	Non Suspect ACM	x	1500	SF	x	x		
C	CS-1	South Crawlspace adjacent to Boiler Room (along Thompson Street)	Dirt Floor	Non Suspect ACM	x	x	x	x	x	This crawlspace is a Category "A" Area, meaning that sample results indicate no ACM was identified on pipes, fittings, elbows, or equipment located within this functional space and no visible debris observed at time of this inspection	





Page 21 of 22

Alexander Adaire Elementary School – Mechanical Plant Replacement Project  
 Project No. 010-4289

12. List all locations inspected that do **NOT** have asbestos containing material present:

Location	Location	Location	Location
See Section 9			

13. List all materials assumed to be Asbestos Containing Materials that will not be disturbed by the Renovation/Demolition Activity. **Note:** If assumed materials will be impacted by the work, request a sampling strategy that meets OEMS Approval.

Assumed Material & Location	Assumed Material & Location	Assumed Material & Location	Assumed Material & Location
exterior boiler insulation exposed on boiler # 1 - assumed present below metal jacketing on boilers # 2 & 3	incinerator fire brick, mortar & internal materials	internal incinerator breaching insulation – assumed present	woven vibration damper cloth associated with incinerator
sink undercoat mastic throughout building	12" x 12" floor tile & mastic throughout building	fire doors throughout building (wood and metal)	glue dot adhesive associated with 1' x 1' ceiling tiles – (assumed present)
woven vibration damper cloth in storage and janitor's closets throughout building	mastic behind blackboards & tack boards throughout building	auditorium plaster walls	interior/exterior caulks (expansion seam, window, door, etc.)
black damp-proofing/vapor barrier applied to exterior walls inside wall cavities throughout - material is currently concealed and assumed present	ebonite service switch panels	woven wire insulation – electrical/lighting wiring throughout building	woven wire insulation assumed within all wall mounted electric panels throughout building
window glazing	roof (field & flashing)		

Signature of Licensed Asbestos Investigator:

Date: 11/06/2017



Page 22 of 22

Alexander Adaire Elementary School – Mechanical Plant Replacement Project  
 Project No. 010-4289

14. List all homogeneous materials present in this school (Only Positive or Negative Sampled Materials can be listed in box 14 below):  
**(All bulk sampling data was obtained in the Alexander Adaire Elementary School's AHERA Management Plan)**

ASBESTOS CONTAINING MATERIALS	NON-ASBESTOS MATERIALS
boiler rope and refractory insulation associated with the 3 heating system boilers	boiler breeching insulation
loose fire brick dispersed throughout the boiler room	hard packed pipe fitting insulation throughout building
9" x 9" floor tile & mastic throughout building	black neoprene pipe insulation
textured acoustical ceiling plaster – classroom 109 restroom	fiberglass pipe insulation throughout building (no suspect saddle blocks identified)
transite ceiling panels - above classroom entrance foyers and classroom cabinetry/sinks	vinyl vibration damper connectors
2"– 6" pipe insulation – first floor classroom 106 (behind CMU wall in closet - 2 risers)	dark brown vibration damper cloth in the auditorium and gymnasium fan rooms – homogeneous with vibration damper cloth associated with the heating convectors in the crawlspaces
transite shower partitions – building engineer's office basement restroom	radiator heat shields – recessed radiators and unit-ventilators throughout building (fiberglass and/or no insulation present behind the sheet metal casing)
transite bathroom stall partitions throughout building	2' x 4' acoustic ceiling tiles - fiberglass
transite window sills throughout building	1' x 1' ceiling tile throughout building
	concrete floors, CMU block walls and concrete ceilings throughout building
	drywall/joint compound throughout building
	hard coat plaster walls and ceilings throughout the first floor (excluding auditorium plaster walls, which remain assumed)
	trowled-on paint associated with concrete ceiling in gymnasium fan room

15. Caution labels affixed to all ACM ?  Yes  No

*All contractors' employees involved in the demolition or renovation activity must receive a copy or have access to this Asbestos Inspection Report.*

Signature of Licensed Asbestos Investigator:

Date: 11/06/2017