



City of Philadelphia - Department of Public Health
Air Management Services, 2nd Fl. Asbestos Control Unit
321 University Ave. Philadelphia, PA 19104

Office Use Only

Date Received L&I:

Date Received AMS:

Date Inspected

Inspector No.

Asbestos Inspection Report

1. Name of Building / Property: _____ Address _____

2. Name of Building / Property Owner: _____ Address _____ Phone No. _____

3. Name of Philadelphia Certified Investigator: _____ Certification No. _____ Contact Information / Email / Phone No. _____
L&I Commercial Activity No. (Former Business Privilege License No.) _____ Business Tax ID No. _____

4. Name of Philadelphia Licensed Laboratory: _____ License No. _____ Phone No. _____

5. Scope of Work: (Insert or attach a complete description of the portion of the subject property inspected and the anticipated work that will result in the disturbance of the identified Asbestos Containing Materials (ACMs) (e.g. demolition, asbestos abatement, and / or renovation activities.)

6. Property has been declared to be in imminent danger (ID) of failure or collapse by the City of Philadelphia Department of Licenses & Inspections. Attached is a copy of the L&I Notice of Violation declaring the property I.D. ****Note: INVESTIGATOR MUST BE ON SITE DURING DEMOLITION!**

7. (ACMs) identified? Yes (List Below) No (explain)

8. Suspected ACM's sampled? Yes (attached are copies of the laboratory chain of custody and bulk sample results.) No (Why?)

9. List all identified ACM's located in the planned renovation/demolition areas. Damaged ACM must be listed and then repaired or removed prior to renovation. You (Investigator) must label all ACM that may be left in the work area. (Attached are add'tl sheets)

Location	Description	Type (Code 1)	Amount		Condition (Code 2)	Action (Code 3)
			Square	Linear		

Code 1

FRI - Friable
NF1 - Non-Friable, Cat. 1
NF2 - Non-Friable, Cat. 2

Code 2

DD - Deteriorated or Delaminated
ND - Non-Damaged

Code 3

REM - Removal necessary prior to Demo/Reno
NRN - No removal necessary, label ACM
REP - Repair & Label ACM, removal not necessary

10. I hereby certify that the foregoing statements are true and the information contained in this report is true. This certification is made subject to the penalties set forth in 18 PA. C.S. S4904 relating to unsworn falsification to authorities. Furthermore I certify that the inspection, sampling, and labeling requirements of section X of the Asbestos Control Regulation (ACR) have been met. The building owner has been notified of the ACR requirements and given a copy of this report. If the inspection has revealed ACM which will be disturbed by the proposed work or if it has revealed ACM in bad condition, the building owner has been notified to remove or repair the ACM in accordance with the ACR prior to renovation or demolition activity.

11. Signature of Certified Asbestos Investigator: _____ Date: _____ Signature of Building Owner: _____ Date: _____

		School District of Philadelphia	Survey Type							
		Asbestos Inspection Report - Section 9	6 Month Surveillance							
		Mitchell Elementary School (1370)	Three- Year Reinspection IX							
		Year Built: 1916	X AIR/EIE							
		5500 Kingsessing Avenue, Philadelphia, PA 19143	Asbestos Abatement Activity							
		Prepared by: Bernard J. Bryson	Bulk Sampling Event							
		Certification # 0437 Date: 1/28/2019	Interior Renovations in Classrooms 101, 102, 103, 104, 105, 106, 107, 108, 111, 112, 216, 217 and 218							
		Classroom Modernization Project								
F l o o r	Space #	On Site Room Name	Material Description	Confirmed, Assumed, NAD, Non Suspect ACM	Type (Code 1)	Amount of Material	SF LF EA	Condition (Code 2)	Action (Code 3)	Comments/Description/Notes
-	-	Throughout Classrooms 101, 102, 103, 104, 105, 106, 107, 108, 111, 112, 216, 217 and 218	Wood Entry Doors	Non Suspect ACM	x	Q/U	EA	x	x	Doors are solid wood core
-	-	Throughout Classrooms 101, 102, 103, 104, 105, 106, 107, 108, 111, 112, 216, 217 and 218	Wood Closet and Restroom Doors	Non Suspect ACM	x	Q/U	EA	x	x	Doors are solid wood core
B	013D	Mechanical Room/Storage Area	Fiberglass Pipe Insulation	Non Suspect ACM	x	350	LF	x	x	Under Auditorium
B	013D	Mechanical Room/Storage Area	Fiberglass Pipe Fitting Insulation	Non Suspect ACM	x	8	EA	x	x	Under Auditorium
B	013D	Mechanical Room/Storage Area	Concrete Ceiling	Non Suspect ACM	x	2451	SF	x	x	Under Auditorium
B	013D	Mechanical Room/Storage Area	Concrete Walls	Non Suspect ACM	x	2400	SF	x	x	Under Auditorium
B	013D	Mechanical Room/Storage Area	Cement Floor	Non Suspect ACM	x	2451	SF	x	x	Under Auditorium
B	013B	Fan Room (No. 3)	Fiberglass Pipe Insulation	Non Suspect ACM	x	90	LF	x	x	
B	013B	Fan Room (No. 3)	Fiberglass Pipe Fitting Insulation	Non Suspect ACM	x	11	EA	x	x	
B	013B	Fan Room (No. 3)	Concrete Ceiling	Non Suspect ACM	x	1530	SF	x	x	
B	013B	Fan Room (No. 3)	Concrete Walls	Non Suspect ACM	x	1944	SF	x	x	
B	013B	Fan Room (No. 3)	Cement Floor	Non Suspect ACM	x	1530	SF	x	x	
B	H04	Hallway between Boiler Room & Fan Room	Concrete Ceiling	Non Suspect ACM	x	114	SF	x	x	
B	H04	Hallway between Boiler Room & Fan Room	Cement Floor	Non Suspect ACM	x	114	SF	x	x	
B	H04	Hallway between Boiler Room & Fan Room	Brick Wall	Non Suspect ACM	x	528	SF	x	x	
B	S09	Stairwell from Boiler Room to Storage Area and Fan Room	Concrete Ceiling	Non Suspect ACM	x	54	SF	x	x	
B	S09	Stairwell from Boiler Room to Storage Area and Fan Room	Cement Floor	Non Suspect ACM	x	54	SF	x	x	
B	S09	Stairwell from Boiler Room to Storage Area and Fan Room	Brick Wall	Non Suspect ACM	x	384	SF	x	x	
B	012B	Storage Area between Boiler Room and Fan Room	Fiberglass Pipe Insulation	Non Suspect ACM	x	375	LF	x	x	
B	012B	Storage Area between Boiler Room and Fan Room	Fiberglass Pipe Fitting Insulation	Non Suspect ACM	x	37	EA	x	x	

		School District of Philadelphia	Survey Type							
		Asbestos Inspection Report - Section 9	6 Month Surveillance							
		Mitchell Elementary School (1370)	Three- Year Reinspection IX							
		Year Built: 1916	X AIR/EIE							
		5500 Kingsessing Avenue, Philadelphia, PA 19143	Asbestos Abatement Activity							
		Prepared by: Bernard J. Bryson	Bulk Sampling Event							
		Certification # 0437 Date: 1/28/2019	Interior Renovations in Classrooms 101, 102, 103, 104, 105, 106, 107, 108, 111, 112, 216, 217 and 218							
		Classroom Modernization Project								
F l o o r	Space #	On Site Room Name	Material Description	Confirmed, Assumed, NAD, Non Suspect ACM	Type (Code 1)	Amount of Material	SF LF EA	Condition (Code 2)	Action (Code 3)	Comments/Description/Notes
B	012B	Storage Area between Boiler Room and Fan Room	Concrete Ceiling	Non Suspect ACM	x	2805	SF	x	x	
B	012B	Storage Area between Boiler Room and Fan Room	Cement Floor	Non Suspect ACM	x	2805	SF	x	x	
B	012B	Storage Area between Boiler Room and Fan Room	Concrete Block Wall	Non Suspect ACM	x	2544	SF	x	x	
B	010B	Boiler Room	Internal Boiler Materials	Assumed	x	2	EA	x	x	Installed in 2002
B	010B	Boiler Room	Fiberglass Pipe Insulation	Non Suspect ACM	x	900	LF	x	x	
B	010B	Boiler Room	Fiberglass Pipe Fitting Insulation	Non Suspect ACM	x	100	EA	x	x	
B	010B	Boiler Room	Fiberglass Tank Insulation	Non Suspect ACM	x	200	SF	x	x	
B	010B	Boiler Room	Concrete Ceiling	Non Suspect ACM	x	2160	SF	x	x	
B	010B	Boiler Room	Cement Floor	Non Suspect ACM	x	2160	SF	x	x	
B	010B	Boiler Room	Brick Wall	Non Suspect ACM	x	3840	SF	x	x	
B	013C	Storage Room connected to Boiler Room	Fiberglass Pipe Insulation	Non Suspect ACM	x	275	LF	x	x	
B	013C	Storage Room connected to Boiler Room	Fiberglass Pipe Fitting Insulation	Non Suspect ACM	x	22	EA	x	x	
B	013C	Storage Room connected to Boiler Room	Concrete Ceiling	Non Suspect ACM	x	1456	SF	x	x	
B	013C	Storage Room connected to Boiler Room	Cement Floor	Non Suspect ACM	x	1456	SF	x	x	
B	013C	Storage Room connected to Boiler Room	Brick Wall	Non Suspect ACM	x	3040	SF	x	x	
B	017C	Storage under Stairwell (near Boys Restroom)	Concrete Ceiling	Non Suspect ACM	x	80	SF	x	x	
B	017C	Storage under Stairwell (near Boys Restroom)	Cement Floor	Non Suspect ACM	x	80	SF	x	x	
B	017C	Storage under Stairwell (near Boys Restroom)	Brick Wall	Non Suspect ACM	x	462	SF	x	x	
B	S08	Rear Stairwell near Boys Restroom	Concrete Ceiling	Non Suspect ACM	x	276	SF	x	x	
B	S08	Rear Stairwell near Boys Restroom	Cement Floor	Non Suspect ACM	x	276	SF	x	x	
B	S08	Rear Stairwell near Boys Restroom	Brick Wall	Non Suspect ACM	x	630	SF	x	x	
B	011B	Boys Restroom	Fiberglass Pipe Insulation	Non Suspect ACM	x	120	LF	x	x	
B	011B	Boys Restroom	Fiberglass Pipe Fitting Insulation	Non Suspect ACM	x	25	EA	x	x	

		School District of Philadelphia	Survey Type							
		Asbestos Inspection Report - Section 9	6 Month Surveillance							
		Mitchell Elementary School (1370)	Three- Year Reinspection IX							
		Year Built: 1916	X AIR/EIE							
		5500 Kingsessing Avenue, Philadelphia, PA 19143	Asbestos Abatement Activity							
		Prepared by: Bernard J. Bryson	Bulk Sampling Event							
		Certification # 0437 Date: 1/28/2019	Interior Renovations in Classrooms 101, 102, 103, 104, 105, 106, 107, 108, 111, 112, 216, 217 and 218							
		Classroom Modernization Project								
F l o o r	Space #	On Site Room Name	Material Description	Confirmed, Assumed, NAD, Non Suspect ACM	Type (Code 1)	Amount of Material	SF LF EA	Condition (Code 2)	Action (Code 3)	Comments/Description/Notes
B	011B	Boys Restroom	Concrete Ceiling	Non Suspect ACM	x	392	SF	x	x	
B	011B	Boys Restroom	Cement Floor	Non Suspect ACM	x	392	SF	x	x	
B	011B	Boys Restroom	Plaster Walls	NAD	x	588	SF	x	x	
B	011B	Boys Restroom	Brick Wall	Non Suspect ACM	x	588	SF	x	x	Pipe Chase Access by Entrance Door
B	PC011B	Pipe Chase in Boys Restroom	x	x	x	x	x	x	x	Not Accessed
B	010C	Pipe Shaft	Pipe Fitting Insulation	Confirmed	FRI	4	EA	ND	NRN	
B	010C	Pipe Shaft	Pipe Insulation 2-6 inch	Confirmed	FRI	9	LF	ND	NRN	
B	010C	Pipe Shaft	Pipe Insulation > 6 inch	Confirmed	FRI	12	LF	ND	NRN	
B	010C	Pipe Shaft	Concrete Ceiling	Non Suspect ACM	x	180	SF	x	x	
B	010C	Pipe Shaft	Cement Floor	Non Suspect ACM	x	180	SF	x	x	
B	010C	Pipe Shaft	Brick Wall	Non Suspect ACM	x	1160	SF	x	x	
B	008B	Storage/Fan Room (near Pipe Shaft)	Concrete Ceiling	Non Suspect ACM	x	1196	SF	x	x	
B	008B	Storage/Fan Room (near Pipe Shaft)	Concrete Walls	Non Suspect ACM	x	2016	SF	x	x	
B	008B	Storage/Fan Room (near Pipe Shaft)	Cement Floor	Non Suspect ACM	x	1196	SF	x	x	
B	008B	Storage/Fan Room (near Pipe Shaft)	Emergency Generator Piping	Assumed	FRI	1	LF	ND	NRN	
B	010D	Storage/Pipe Shaft (next to Shaft Way)	Pipe Fitting Insulation	Confirmed		1	EA			
B	010D	Storage/Pipe Shaft (next to Shaft Way)	Pipe Insulation > 6 inch	Confirmed	FRI	30	LF	ND	NRN	
B	010D	Storage/Pipe Shaft (next to Shaft Way)	Brick Wall	Non Suspect ACM	x	420	SF	x	x	
B	010D	Storage/Pipe Shaft (next to Shaft Way)	Cement Floor	Non Suspect ACM	x	12	SF	x	x	
B	H01	Hallway from Classroom B1 to Rear Exit past Boys Restroom	Pipe Fitting Insulation	Confirmed		21	EA			
B	H01	Hallway from Classroom B1 to Rear Exit past Boys Restroom	Pipe Insulation 2-6 inch	Confirmed	FRI	142	LF	ND	NRN	
B	H01	Hallway from Classroom B1 to Rear Exit past Boys Restroom	Pipe Insulation > 6 inch	Confirmed	FRI	9	LF	ND	NRN	
B	H01	Hallway from Classroom B1 to Rear Exit past Boys Restroom	Concrete Ceiling	Non Suspect ACM	x	860	SF	x	x	

		School District of Philadelphia	Survey Type							
		Asbestos Inspection Report - Section 9	6 Month Surveillance							
		Mitchell Elementary School (1370)	Three- Year Reinspection IX							
		Year Built: 1916	X AIR/EIE							
		5500 Kingsessing Avenue, Philadelphia, PA 19143	Asbestos Abatement Activity							
		Prepared by: Bernard J. Bryson	Bulk Sampling Event							
		Certification # 0437 Date: 1/28/2019	Interior Renovations in Classrooms 101, 102, 103, 104, 105, 106, 107, 108, 111, 112, 216, 217 and 218							
		Classroom Modernization Project								
Floor	Space #	On Site Room Name	Material Description	Confirmed, Assumed, NAD, Non Suspect ACM	Type (Code 1)	Amount of Material	SF LF EA	Condition (Code 2)	Action (Code 3)	Comments/Description/Notes
B	H01	Hallway from Classroom B1 to Rear Exit past Boys Restroom	Cement Floor	Non Suspect ACM	x	860	SF	x	x	
B	H01	Hallway from Classroom B1 to Rear Exit past Boys Restroom	Sheetrock Wall	Non Suspect ACM	x	56	SF	x	x	
B	H01	Hallway from Classroom B1 to Rear Exit past Boys Restroom	Brick Wall	Non Suspect ACM	x	2548	SF	x	x	
B	007B	Classroom B1	Pipe Fitting Insulation	Confirmed		21	EA			
B	007B	Classroom B1	Pipe Insulation 2-6 inch	Confirmed	FRI	150	LF	ND	NRN	
B	007B	Classroom B1	Pipe Insulation > 6 inch	Confirmed	FRI	27	LF	ND	NRN	
B	007B	Classroom B1	Pipe Fitting Insulation	Confirmed		1	EA			
B	007B	Classroom B1	Fiberglass Pipe Insulation	Non Suspect ACM	x	10	LF	x	x	
B	007B	Classroom B1	Concrete Ceiling	Non Suspect ACM	x	756	SF	x	x	
B	007B	Classroom B1	12" x 12" Floor Tile and Mastic	Assumed	NF1	756	SF	ND	NRN	
B	007B	Classroom B1	Plaster Walls	NAD	x	1100	SF	x	x	
B	007B	Classroom B1	Brick Wall	Non Suspect ACM	x	440	SF	x	x	
B	007C	Storage behind Classroom B1	Pipe Fitting Insulation	Confirmed	FRI	6	EA	ND	NRN	
B	007C	Storage behind Classroom B1	Pipe Insulation 2-6 inch	Confirmed	FRI	49	LF	ND	NRN	
B	007C	Storage behind Classroom B1	Plaster Ceiling	NAD	x	128	SF	x	x	
B	007C	Storage behind Classroom B1	Plaster Walls	NAD	x	672	SF	x	x	
B	007C	Storage behind Classroom B1	12" x 12" Floor Tile and Mastic	Assumed	NF1	24	SF	ND	NRN	
B	007C	Storage behind Classroom B1	Wood Floor	Non Suspect ACM	x	104	SF	x	x	
B	H02	Hallway from Classroom B1 to Gymnasium	Fiberglass Pipe Insulation	Non Suspect ACM	x	8	LF	x	x	
B	H02	Hallway from Classroom B1 to Gymnasium	Plaster Ceiling	NAD	x	384	SF	x	x	
B	H02	Hallway from Classroom B1 to Gymnasium	Cement Floor	Non Suspect ACM	x	384	SF	x	x	
B	H02	Hallway from Classroom B1 to Gymnasium	Plaster Walls	NAD	x	792	SF	x	x	
B	S03	Stairwell (Right side of Lobby) at Main Entrance	Plaster Ceiling	NAD	x	264	SF	x	x	Includes Vestibule
B	S03	Stairwell (Right side of Lobby) at Main Entrance	Plaster Walls	NAD	x	680	SF	x	x	Includes Vestibule

		School District of Philadelphia	Survey Type							
		Asbestos Inspection Report - Section 9	6 Month Surveillance							
		Mitchell Elementary School (1370)	Three- Year Reinspection IX							
		Year Built: 1916	X AIR/EIE							
		5500 Kingsessing Avenue, Philadelphia, PA 19143	Asbestos Abatement Activity							
		Prepared by: Bernard J. Bryson	Bulk Sampling Event							
		Certification # 0437 Date: 1/28/2019	Interior Renovations in Classrooms 101, 102, 103, 104, 105, 106, 107, 108, 111, 112, 216, 217 and 218							
		Classroom Modernization Project								
F l o o r	Space #	On Site Room Name	Material Description	Confirmed, Assumed, NAD, Non Suspect ACM	Type (Code 1)	Amount of Material	SF LF EA	Condition (Code 2)	Action (Code 3)	Comments/Description/Notes
B	S03	Stairwell (Right side of Lobby) at Main Entrance	Marble Walls	Non Suspect ACM	x	272	SF	x	x	Includes Vestibule
B	S03	Stairwell (Right side of Lobby) at Main Entrance	Marble Floor/Steps	Non Suspect ACM	x	162	SF	x	x	Includes Vestibule
B	S03	Stairwell (Right side of Lobby) at Main Entrance	Ceramic Tile Floors	Non Suspect ACM	x	102	SF	x	x	Includes Vestibule
B	S04	Stairwell (Left side of Lobby) at Main Entrance	Plaster Ceiling	NAD	x	264	SF	x	x	Includes Vestibule
B	S04	Stairwell (Left side of Lobby) at Main Entrance	Plaster Walls	NAD	x	680	SF	x	x	Includes Vestibule
B	S04	Stairwell (Left side of Lobby) at Main Entrance	Marble Walls	Non Suspect ACM	x	272	SF	x	x	Includes Vestibule
B	S04	Stairwell (Left side of Lobby) at Main Entrance	Marble Floor/Steps	Non Suspect ACM	x	162	SF	x	x	Includes Vestibule
B	S04	Stairwell (Left side of Lobby) at Main Entrance	Ceramic Tile Floors	Non Suspect ACM	x	102	SF	x	x	Includes Vestibule
B	017RR	Building Engineer's Office - Restroom	Fiberglass Pipe Insulation	Non Suspect ACM	x	42	LF	x	x	
B	017RR	Building Engineer's Office - Restroom	Fiberglass Pipe Fitting Insulation	Non Suspect ACM	x	6	EA	x	x	
B	017RR	Building Engineer's Office - Restroom	Concrete Ceiling	Non Suspect ACM	x	56	SF	x	x	
B	017RR	Building Engineer's Office - Restroom	Cement Floor	Non Suspect ACM	x	56	SF	x	x	
B	017RR	Building Engineer's Office - Restroom	Brick Wall	Non Suspect ACM	x	275	SF	x	x	
B	017RR	Building Engineer's Office - Restroom	Sheetrock Wall	Non Suspect ACM	x	100	SF	x	x	
B	017B	Building Engineer's Office	Concrete Ceiling	Non Suspect ACM	x	200	SF	x	x	
B	017B	Building Engineer's Office	Cement Floor	Non Suspect ACM	x	200	SF	x	x	
B	017B	Building Engineer's Office	Brick Wall	Non Suspect ACM	x	845	SF	x	x	
B	017B	Building Engineer's Office	Sheetrock Wall	Non Suspect ACM	x	100	SF	x	x	
B	001B	Gymnasium	Pipe Fitting Insulation	Confirmed	FRI	21	EA	ND	NRN	
B	001B	Gymnasium	Pipe Insulation 2-6 inch	Confirmed	FRI	353	LF	ND	NRN	
B	001B	Gymnasium	Pipe Insulation > 6 inch	Confirmed	FRI	147	LF	ND	NRN	

		School District of Philadelphia	Survey Type							
		Asbestos Inspection Report - Section 9	6 Month Surveillance							
		Mitchell Elementary School (1370)	Three- Year Reinspection IX							
		Year Built: 1916	X AIR/EIE							
		5500 Kingsessing Avenue, Philadelphia, PA 19143	Asbestos Abatement Activity							
		Prepared by: Bernard J. Bryson	Bulk Sampling Event							
		Certification # 0437 Date: 1/28/2019	Interior Renovations in Classrooms 101, 102, 103, 104, 105, 106, 107, 108, 111, 112, 216, 217 and 218							
		Classroom Modernization Project								
F l o o r	Space #	On Site Room Name	Material Description	Confirmed, Assumed, NAD, Non Suspect ACM	Type (Code 1)	Amount of Material	SF LF EA	Condition (Code 2)	Action (Code 3)	Comments/Description/Notes
B	001B	Gymnasium	Pipe Fitting Insulation	Confirmed	FRI	3	EA	ND	NRN	
B	001B	Gymnasium	Fiberglass Pipe Insulation	Non Suspect ACM	x	100	LF	x	x	
B	001B	Gymnasium	Concrete Ceiling	Non Suspect ACM	x	3360	SF	x	x	
B	001B	Gymnasium	Brick Wall	Non Suspect ACM	x	3472	SF	x	x	
B	001B	Gymnasium	12" x 12" Floor Tile and Mastic	Assumed	NF1	3360	SF	ND	NRN	
B	004B	Gym Office & Storage	Pipe Fitting Insulation	Confirmed	FRI	3	EA	ND	NRN	
B	004B	Gym Office & Storage	Pipe Insulation 2-6 inch	Confirmed	FRI	60	LF	ND	NRN	
B	004B	Gym Office & Storage	Plaster Ceiling	NAD	x	280	SF	x	x	
B	004B	Gym Office & Storage	Plaster Walls	NAD	x	280	SF	x	x	
B	004B	Gym Office & Storage	Brick Wall	Non Suspect ACM	x	94	SF	x	x	
B	004B	Gym Office & Storage	Concrete Block Wall	Non Suspect ACM	x	374	SF	x	x	
B	004B	Gym Office & Storage	12" x 12" Floor Tile and Mastic	Assumed	NF1	280	SF	ND	NRN	
B	H03	Hallway from Gymnasium to Classroom B4 (Art Room)	Pipe Fitting Insulation	Confirmed	FRI	15	EA	ND	NRN	
B	H03	Hallway from Gymnasium to Classroom B4 (Art Room)	Pipe Insulation 2-6 inch	Confirmed	FRI	393	LF	ND	NRN	
B	H03	Hallway from Gymnasium to Classroom B4 (Art Room)	Pipe Insulation > 6 inch	Confirmed	FRI	64	LF	ND	NRN	
B	H03	Hallway from Gymnasium to Classroom B4 (Art Room)	Fiberglass Pipe Insulation	Non Suspect ACM	x	23	LF	x	x	
B	H03	Hallway from Gymnasium to Classroom B4 (Art Room)	Concrete Ceiling	Non Suspect ACM	x	864	SF	x	x	
B	H03	Hallway from Gymnasium to Classroom B4 (Art Room)	Cement Floor	Non Suspect ACM	x	864	SF	x	x	
B	H03	Hallway from Gymnasium to Classroom B4 (Art Room)	Plaster Walls	NAD	x	1296	SF	x	x	
B	H03	Hallway from Gymnasium to Classroom B4 (Art Room)	Brick Wall	Non Suspect ACM	x	720	SF	x	x	
B	004C	Security Office	Plaster Ceiling	NAD	x	84	SF	x	x	

		School District of Philadelphia	Survey Type							
		Asbestos Inspection Report - Section 9	6 Month Surveillance							
		Mitchell Elementary School (1370)	Three- Year Reinspection IX							
		Year Built: 1916	X AIR/EIE							
		5500 Kingsessing Avenue, Philadelphia, PA 19143	Asbestos Abatement Activity							
		Prepared by: Bernard J. Bryson	Bulk Sampling Event							
		Certification # 0437 Date: 1/28/2019	Interior Renovations in Classrooms 101, 102, 103, 104, 105, 106, 107, 108, 111, 112, 216, 217 and 218							
		Classroom Modernization Project								
F l o o r	Space #	On Site Room Name	Material Description	Confirmed, Assumed, NAD, Non Suspect ACM	Type (Code 1)	Amount of Material	SF LF EA	Condition (Code 2)	Action (Code 3)	Comments/Description/Notes
B	004C	Security Office	Plaster Walls	NAD	x	140	SF	x	x	
B	004C	Security Office	Brick Wall	Non Suspect ACM	x	100	SF	x	x	
B	004C	Security Office	Concrete Block Wall	Non Suspect ACM	x	240	SF	x	x	
B	004C	Security Office	Wood Floor	Non Suspect ACM	x	84	SF	x	x	
B	002B	B-3 Disciplinarian Office	Pipe Fitting Insulation	Confirmed	FRI	13	EA	ND	NRN	
B	002B	B-3 Disciplinarian Office	Pipe Insulation 2-6 inch	Confirmed	FRI	51	LF	ND	NRN	
B	002B	B-3 Disciplinarian Office	Fiberglass Pipe Insulation	Non Suspect ACM	x	10	LF	x	x	
B	002B	B-3 Disciplinarian Office	Plaster Ceiling	NAD	x	609	SF	x	x	
B	002B	B-3 Disciplinarian Office	Plaster Walls	NAD	x	429	SF	x	x	
B	002B	B-3 Disciplinarian Office	Brick Wall	Non Suspect ACM	x	355	SF	x	x	
B	002B	B-3 Disciplinarian Office	Concrete Block Wall	Non Suspect ACM	x	406	SF	x	x	
B	002B	B-3 Disciplinarian Office	Wood Floor	Non Suspect ACM	x	609	SF	x	x	
B	003B	Art Classroom B4	Pipe Fitting Insulation	Confirmed	FRI	28	EA	ND	NRN	
B	003B	Art Classroom B4	Pipe Insulation 2-6 inch	Confirmed	FRI	220	LF	ND	NRN	
B	003B	Art Classroom B4	Fiberglass Pipe Insulation	Non Suspect ACM	x	10	LF	x	x	
B	003B	Art Classroom B4	Plaster Ceiling	NAD	x	980	SF	x	x	
B	003B	Art Classroom B4	Plaster Walls	NAD	x	1134	SF	x	x	
B	003B	Art Classroom B4	Brick Wall	Non Suspect ACM	x	630	SF	x	x	
B	003B	Art Classroom B4	12" x 12" Floor Tile and Mastic	Assumed	NF1	980	SF	ND	NRN	
B	003C	Art Classroom B4 - Storage Closet	Plaster Ceiling	NAD	x	77	SF	x	x	
B	003C	Art Classroom B4 - Storage Closet	Plaster Walls	NAD	x	125	SF	x	x	
B	003C	Art Classroom B4 - Storage Closet	Brick Wall	Non Suspect ACM	x	125	SF	x	x	
B	003C	Art Classroom B4 - Storage Closet	Concrete Block Wall	Non Suspect ACM	x	100	SF	x	x	
B	003C	Art Classroom B4 - Storage Closet	12" x 12" Floor Tile and Mastic	Assumed	NF1	77	SF	ND	NRN	
B	S01	Stairwell (Left side Lobby) Entrance near Cafeteria	Plaster Ceiling	NAD	x	120	SF	x	x	Includes Vestibule
B	S01	Stairwell (Left side Lobby) Entrance near Cafeteria	Plaster Walls	NAD	x	468	SF	x	x	Includes Vestibule

		School District of Philadelphia	Survey Type							
		Asbestos Inspection Report - Section 9	6 Month Surveillance							
		Mitchell Elementary School (1370)	Three- Year Reinspection IX							
		Year Built: 1916	X AIR/EIE							
		5500 Kingsessing Avenue, Philadelphia, PA 19143	Asbestos Abatement Activity							
		Prepared by: Bernard J. Bryson	Bulk Sampling Event							
		Certification # 0437 Date: 1/28/2019	Interior Renovations in Classrooms 101, 102, 103, 104, 105, 106, 107, 108, 111, 112, 216, 217 and 218							
		Classroom Modernization Project								
Floor	Space #	On Site Room Name	Material Description	Confirmed, Assumed, NAD, Non Suspect ACM	Type (Code 1)	Amount of Material	SF LF EA	Condition (Code 2)	Action (Code 3)	Comments/Description/Notes
B	S01	Stairwell (Left side Lobby) Entrance near Cafeteria	Marble Walls	Non Suspect ACM	x	208	SF	x	x	Includes Vestibule
B	S01	Stairwell (Left side Lobby) Entrance near Cafeteria	Cement Floor	Non Suspect ACM	x	60	SF	x	x	Includes Vestibule
B	S01	Stairwell (Left side Lobby) Entrance near Cafeteria	Marble Floor/Steps	Non Suspect ACM	x	60	SF	x	x	Includes Vestibule
B	S02	Stairwell (Right side Lobby) Entrance near Cafeteria	Plaster Ceiling	NAD	x	120	SF	x	x	Includes Vestibule
B	S02	Stairwell (Right side Lobby) Entrance near Cafeteria	Plaster Walls	NAD	x	468	SF	x	x	Includes Vestibule
B	S02	Stairwell (Right side Lobby) Entrance near Cafeteria	Marble Walls	Non Suspect ACM	x	208	SF	x	x	Includes Vestibule
B	S02	Stairwell (Right side Lobby) Entrance near Cafeteria	Cement Floor	Non Suspect ACM	x	60	SF	x	x	Includes Vestibule
B	S02	Stairwell (Right side Lobby) Entrance near Cafeteria	Marble Floor/Steps	Non Suspect ACM	x	60	SF	x	x	Includes Vestibule
B	H07	Hallway from Classroom B4 (Art Room) to Cafeteria	Pipe Fitting Insulation	Confirmed	FRI	3	EA	ND	NRN	
B	H07	Hallway from Classroom B4 (Art Room) to Cafeteria	Pipe Insulation 2-6 inch	Confirmed	FRI	3	LF	ND	NRN	
B	H07	Hallway from Classroom B4 (Art Room) to Cafeteria	Fiberglass Pipe Insulation	Non Suspect ACM	x	10	LF	x	x	
B	H07	Hallway from Classroom B4 (Art Room) to Cafeteria	Plaster Ceiling	NAD	x	288	SF	x	x	
B	H07	Hallway from Classroom B4 (Art Room) to Cafeteria	Plaster Walls	NAD	x	648	SF	x	x	
B	H07	Hallway from Classroom B4 (Art Room) to Cafeteria	Cement Floor	Non Suspect ACM	x	288	SF	x	x	
B	H05	Hallway along Side of Cafeteria	Pipe Fitting Insulation	Confirmed	FRI	7	EA	ND	NRN	

		School District of Philadelphia	Survey Type										
		Asbestos Inspection Report - Section 9	____ 6 Month Surveillance										
		Mitchell Elementary School (1370)	____ Three- Year Reinspection IX										
		Year Built: 1916	__X__ AIR/EIE										
		5500 Kingsessing Avenue, Philadelphia, PA 19143	____ Asbestos Abatement Activity										
		Prepared by: Bernard J. Bryson	____ Bulk Sampling Event										
		Certification # 0437 Date: 1/28/2019											
		Classroom Modernization Project	Interior Renovations in Classrooms 101, 102, 103, 104, 105, 106, 107, 108, 111, 112, 216, 217 and 218										
F	I	o	r	Space #	On Site Room Name	Material Description	Confirmed, Assumed, NAD, Non Suspect ACM	Type (Code 1)	Amount of Material	SF LF EA	Condition (Code 2)	Action (Code 3)	Comments/Description/Notes
B				H05	Hallway along Side of Cafeteria	Pipe Insulation 2-6 inch	Confirmed	FRI	40	LF	ND	NRN	
B				H05	Hallway along Side of Cafeteria	Fiberglass Pipe Insulation	Non Suspect ACM	x	100	LF	x	x	
B				H05	Hallway along Side of Cafeteria	Concrete Ceiling	Non Suspect ACM	x	774	SF	x	x	
B				H05	Hallway along Side of Cafeteria	Brick Wall	Non Suspect ACM	x	2408	SF	x	x	
B				H05	Hallway along Side of Cafeteria	Cement Floor	Non Suspect ACM	x	774	SF	x	x	
B				H08	Hallway leading to IMC from Hallway along side of Cafeteria	Concrete Ceiling	Non Suspect ACM	x	304	SF	x	x	
B				H08	Hallway leading to IMC from Hallway along side of Cafeteria	Concrete Walls	Non Suspect ACM	x	736	SF	x	x	
B				H08	Hallway leading to IMC from Hallway along side of Cafeteria	Cement Floor	Non Suspect ACM	x	304	SF	x	x	
B				019B	IMC/Library	Ceiling Tile 1' x 1'	NAD	x	1404	SF	x	x	
B				019B	IMC/Library	Spline Ceiling Glue Dots	Assumed	NF1	350	SF	ND	NRN	
B				019B	IMC/Library	Concrete Walls	Non Suspect ACM	x	1738	SF	x	x	
B				019B	IMC/Library	Transite Wall	Assumed	NF2	60	SF	ND	NRN	
B				019B	IMC/Library	12" x 12" Floor Tile and Mastic	Assumed	NF1	74	SF	ND	NRN	
B				019B	IMC/Library	Carpet	Non Suspect ACM	x	1330	SF	x	x	
B				019B	IMC/Library	Sink Undercoat Mastic	Assumed	NF1	9	SF	ND	NRN	
B				S05	Rear Stairwell between Cafeteria and IMC	Concrete Ceiling	Non Suspect ACM	x	414	SF	x	x	
B				S05	Rear Stairwell between Cafeteria and IMC	Brick Wall	Non Suspect ACM	x	820	SF	x	x	
B				S05	Rear Stairwell between Cafeteria and IMC	Cement Floor	Non Suspect ACM	x	414	SF	x	x	
B				015B	Storage/Fan Room	Fiberglass Pipe Insulation	Non Suspect ACM	x	75	LF	x	x	
B				015B	Storage/Fan Room	Fiberglass Pipe Fitting Insulation	Non Suspect ACM	x	12	EA	x	x	
B				015B	Storage/Fan Room	Concrete Ceiling	Non Suspect ACM	x	900	SF	x	x	
B				015B	Storage/Fan Room	Cement Floor	Non Suspect ACM	x	900	SF	x	x	
B				015B	Storage/Fan Room	Concrete Walls	Non Suspect ACM	x	1680	SF	x	x	
B				H06	Hallway from Hallway along side of Cafeteria to Classroom B6	Pipe Fitting Insulation	Confirmed	FRI	12	EA	ND	NRN	

		School District of Philadelphia	Survey Type							
		Asbestos Inspection Report - Section 9	6 Month Surveillance							
		Mitchell Elementary School (1370)	Three- Year Reinspection IX							
		Year Built: 1916	X AIR/EIE							
		5500 Kingsessing Avenue, Philadelphia, PA 19143	Asbestos Abatement Activity							
		Prepared by: Bernard J. Bryson	Bulk Sampling Event							
		Certification # 0437 Date: 1/28/2019	Interior Renovations in Classrooms 101, 102, 103, 104, 105, 106, 107, 108, 111, 112, 216, 217 and 218							
		Classroom Modernization Project								
Floor	Space #	On Site Room Name	Material Description	Confirmed, Assumed, NAD, Non Suspect ACM	Type (Code 1)	Amount of Material	SF LF EA	Condition (Code 2)	Action (Code 3)	Comments/Description/Notes
B	H06	Hallway from Hallway along side of Cafeteria to Classroom B6	Pipe Insulation 2-6 inch	Confirmed	FRI	24	LF	ND	NRN	
B	H06	Hallway from Hallway along side of Cafeteria to Classroom B6	Pipe Insulation > 6 inch	Confirmed	FRI	10	LF	ND	NRN	
B	H06	Hallway from Hallway along side of Cafeteria to Classroom B6	Concrete Ceiling	Non Suspect ACM	x	190	SF	x	x	
B	H06	Hallway from Hallway along side of Cafeteria to Classroom B6	Brick Wall	Non Suspect ACM	x	1064	SF	x	x	
B	H06	Hallway from Hallway along side of Cafeteria to Classroom B6	Cement Floor	Non Suspect ACM	x	190	SF	x	x	
B	014B	Classroom B6	Pipe Fitting Insulation	Confirmed	FRI	26	EA	ND	NRN	
B	014B	Classroom B6	Fiberglass Pipe Insulation	Non Suspect ACM	x	125	LF	x	x	
B	014B	Classroom B6	Concrete Ceiling	Non Suspect ACM	x	1344	SF	x	x	
B	014B	Classroom B6	Plaster Walls	NAD	x	575	SF	x	x	
B	014B	Classroom B6	Brick Wall	Non Suspect ACM	x	340	SF	x	x	
B	014B	Classroom B6	Sheetrock Wall	Non Suspect ACM	x	231	SF	x	x	
B	014B	Classroom B6	Floor Tile VAT 12" x 12"	NAD	x	1344	SF	x	x	Floor Tile and Mastic in B6 Closet sample negative/KEM/BJ 11/29/2017
B	015C	Office in B6	Pipe Fitting Insulation	Confirmed	FRI	Q/U	EA	ND	NRN	
B	015C	Office in B6	Fiberglass Pipe Insulation	Non Suspect ACM	x	x	LF	x	x	
B	015C	Office in B6	Concrete Ceiling	Non Suspect ACM	x	x	SF	x	x	
B	015C	Office in B6	Plaster Walls	NAD	x	x	SF	x	x	
B	015C	Office in B6	Brick Wall	Non Suspect ACM	x	x	SF	x	x	
B	015C	Office in B6	Sheetrock Wall	Non Suspect ACM	x	x	SF	x	x	
B	015C	Office in B6	12" x 12" Floor Tile and Mastic	Assumed	NF1	x	SF	ND	NRN	
B	015F	Storage behind Office in B6	x	x	x	x	x	x	x	Not Accessed
B	015D	Office in B6 (near entrance door)	Fiberglass Pipe Insulation	Non Suspect ACM	x	20	LF	x	x	
B	015D	Office in B6 (near entrance door)	Pipe Fitting Insulation	Confirmed	FRI	9	EA	ND	NRN	

		School District of Philadelphia	Survey Type							
		Asbestos Inspection Report - Section 9	6 Month Surveillance							
		Mitchell Elementary School (1370)	Three- Year Reinspection IX							
		Year Built: 1916	X AIR/EIE							
		5500 Kingsessing Avenue, Philadelphia, PA 19143	Asbestos Abatement Activity							
		Prepared by: Bernard J. Bryson	Bulk Sampling Event							
		Certification # 0437 Date: 1/28/2019	Interior Renovations in Classrooms 101, 102, 103, 104, 105, 106, 107, 108, 111, 112, 216, 217 and 218							
		Classroom Modernization Project								
F l o o r	Space #	On Site Room Name	Material Description	Confirmed, Assumed, NAD, Non Suspect ACM	Type (Code 1)	Amount of Material	SF LF EA	Condition (Code 2)	Action (Code 3)	Comments/Description/Notes
B	015D	Office in B6 (near entrance door)	Concrete Ceiling	Non Suspect ACM	x	90	SF	x	x	
B	015D	Office in B6 (near entrance door)	Plaster Walls	NAD	x	72	SF	x	x	
B	015D	Office in B6 (near entrance door)	Brick Wall	Non Suspect ACM	x	45	SF	x	x	
B	015D	Office in B6 (near entrance door)	Wood Panelling Walls	Non Suspect ACM	x	300	SF	x	x	
B	015D	Office in B6 (near entrance door)	Floor Tile VAT 12" x 12"	NAD	x	90	SF	x	x	Grey and Black (same as Room B6 Floor Tiles)
B	015E	Office in B6 (near entrance door) - Storage Area	Fiberglass Pipe Insulation	Non Suspect ACM	x	8	LF	x	x	
B	015E	Office in B6 (near entrance door) - Storage Area	Pipe Fitting Insulation	Confirmed	FRI	2	EA	ND	NRN	
B	015E	Office in B6 (near entrance door) - Storage Area	Concrete Ceiling	Non Suspect ACM	x	96	SF	x	x	
B	015E	Office in B6 (near entrance door) - Storage Area	Plaster Walls	NAD	x	80	SF	x	x	
B	015E	Office in B6 (near entrance door) - Storage Area	Brick Wall	Non Suspect ACM	x	200	SF	x	x	
B	015E	Office in B6 (near entrance door) - Storage Area	12" x 12" Floor Tile and Mastic	Assumed	NF1	96	SF	ND	NRN	
B	005A	Cafeteria	Pipe Fitting Insulation	Confirmed	FRI	45	EA	ND	NRN	
B	005A	Cafeteria	Pipe Insulation 2-6 inch	Confirmed	FRI	350	LF	ND	NRN	
B	005A	Cafeteria	Fiberglass Pipe Insulation	Non Suspect ACM	x	60	LF	x	x	
B	005A	Cafeteria	Ceiling Tile 1' x 1'	NAD	x	1890	SF	x	x	
B	005A	Cafeteria	Plaster Walls	NAD	x	1503	SF	x	x	
B	005A	Cafeteria	Brick Wall	Non Suspect ACM	x	835	SF	x	x	
B	005A	Cafeteria	12" x 12" Floor Tile and Mastic	Assumed	NF1	1890	SF	ND	NRN	
B	005B	Kitchen	Pipe Fitting Insulation	Confirmed	FRI	15	EA	ND	NRN	
B	005B	Kitchen	Pipe Insulation 2-6 inch	Confirmed	FRI	111	LF	ND	NRN	
B	005B	Kitchen	Fiberglass Pipe Insulation	Non Suspect ACM	x	5	LF	x	x	
B	005B	Kitchen	Ceiling Tile 1' x 1'	NAD	x	540	SF	x	x	

		School District of Philadelphia	Survey Type							
		Asbestos Inspection Report - Section 9	6 Month Surveillance							
		Mitchell Elementary School (1370)	Three- Year Reinspection IX							
		Year Built: 1916	X AIR/EIE							
		5500 Kingsessing Avenue, Philadelphia, PA 19143	Asbestos Abatement Activity							
		Prepared by: Bernard J. Bryson	Bulk Sampling Event							
		Certification # 0437 Date: 1/28/2019	Interior Renovations in Classrooms 101, 102, 103, 104, 105, 106, 107, 108, 111, 112, 216, 217 and 218							
		Classroom Modernization Project								
F l o o r	Space #	On Site Room Name	Material Description	Confirmed, Assumed, NAD, Non Suspect ACM	Type (Code 1)	Amount of Material	SF LF EA	Condition (Code 2)	Action (Code 3)	Comments/Description/Notes
B	005B	Kitchen	Plaster Walls	NAD	x	603	SF	x	x	
B	005B	Kitchen	Brick Wall	Non Suspect ACM	x	335	SF	x	x	
B	005B	Kitchen	Cement Floor	Non Suspect ACM	x	540	SF	x	x	
B	005C	Kitchen Office	Pipe Fitting Insulation	Confirmed	FRI	3	EA	ND	NRN	
B	005C	Kitchen Office	Pipe Insulation 2-6 inch	Confirmed	FRI	43	LF	ND	NRN	
B	005C	Kitchen Office	Plaster Ceiling	NAD	x	144	SF	x	x	
B	005C	Kitchen Office	Plaster Walls	NAD	x	468	SF	x	x	
B	005C	Kitchen Office	Brick Wall	Non Suspect ACM	x	260	SF	x	x	
B	005C	Kitchen Office	Wood Floor	Non Suspect ACM	x	144	SF	x	x	
B	016B	Girl's Restroom	Fiberglass Pipe Insulation	Non Suspect ACM	x	75	LF	x	x	
B	016B	Girl's Restroom	Fiberglass Pipe Fitting Insulation	Non Suspect ACM	x	12	EA	x	x	
B	016B	Girl's Restroom	Plaster Ceiling	NAD	x	299	SF	x	x	
B	016B	Girl's Restroom	Cement Floor	Non Suspect ACM	x	299	SF	x	x	
B	016B	Girl's Restroom	Plaster Walls	NAD	x	504	SF	x	x	
B	016B	Girl's Restroom	Brick Wall	Non Suspect ACM	x	504	SF	x	x	
B	S06	Stairwell to the Outdoors leading down from Auditorium/Stage (Auditorium Left Side)	Plaster Ceiling	NAD	x	150	SF	x	x	
B	S06	Stairwell to the Outdoors leading down from Auditorium/Stage (Auditorium Left Side)	Cement Floor	Non Suspect ACM	x	150	SF	x	x	
B	S06	Stairwell to the Outdoors leading down from Auditorium/Stage (Auditorium Left Side)	Brick Wall	Non Suspect ACM	x	744	SF	x	x	
B	S07	Stairwell to the Outdoors leading down from Auditorium/Stage (Auditorium Right Side)	Plaster Ceiling	NAD	x	150	SF	x	x	
B	S07	Stairwell to the Outdoors leading down from Auditorium/Stage (Auditorium Right Side)	Cement Floor	Non Suspect ACM	x	150	SF	x	x	
B	S07	Stairwell to the Outdoors leading down from Auditorium/Stage (Auditorium Right Side)	Brick Wall	Non Suspect ACM	x	744	SF	x	x	
1	S18	Rear Stairwell near Classroom 112	Plaster Ceiling	NAD	x	276	SF	x	x	
1	S18	Rear Stairwell near Classroom 112	Plaster Walls	NAD	x	700	SF	x	x	

		School District of Philadelphia	Survey Type							
		Asbestos Inspection Report - Section 9	6 Month Surveillance							
		Mitchell Elementary School (1370)	Three- Year Reinspection IX							
		Year Built: 1916	X AIR/EIE							
		5500 Kingsessing Avenue, Philadelphia, PA 19143	Asbestos Abatement Activity							
		Prepared by: Bernard J. Bryson	Bulk Sampling Event							
		Certification # 0437 Date: 1/28/2019	Interior Renovations in Classrooms 101, 102, 103, 104, 105, 106, 107, 108, 111, 112, 216, 217 and 218							
		Classroom Modernization Project								
F l o o r	Space #	On Site Room Name	Material Description	Confirmed, Assumed, NAD, Non Suspect ACM	Type (Code 1)	Amount of Material	SF LF EA	Condition (Code 2)	Action (Code 3)	Comments/Description/Notes
1	S18	Rear Stairwell near Classroom 112	Brick Wall	Non Suspect ACM	x	606	SF	x	x	
1	S18	Rear Stairwell near Classroom 112	Cement Floor	Non Suspect ACM	x	276	SF	x	x	
1	H109	Hallway to Fire Tower next to Classroom 112	Plaster Ceiling	NAD	x	66	SF	x	x	
1	H109	Hallway to Fire Tower next to Classroom 112	Brick Wall	Non Suspect ACM	x	374	SF	x	x	
1	H109	Hallway to Fire Tower next to Classroom 112	Cement Floor	Non Suspect ACM	x	66	SF	x	x	
1	112A	Boys Restroom	Fiberglass Pipe Insulation	Non Suspect ACM	x	28	LF	x	x	
1	112A	Boys Restroom	Fiberglass Pipe Fitting Insulation	Non Suspect ACM	x	5	EA	x	x	
1	112A	Boys Restroom	Plaster Ceiling	NAD	x	304	SF	x	x	
1	112A	Boys Restroom	Plaster Walls	NAD	x	420	SF	x	x	
1	112A	Boys Restroom	Brick Wall	Non Suspect ACM	x	560	SF	x	x	
1	112A	Boys Restroom	Cement Floor	Non Suspect ACM	x	304	SF	x	x	
1	H108	Hallway from Classroom 111 to Boys Restroom	Fiberglass Pipe Insulation	Non Suspect ACM	x	24	LF	x	x	
1	H108	Hallway from Classroom 111 to Boys Restroom	Ceiling Tile 2' x 4'	NAD	x	720	SF	x	x	
1	H108	Hallway from Classroom 111 to Boys Restroom	Plaster Walls	NAD	x	1183	SF	x	x	
1	H108	Hallway from Classroom 111 to Boys Restroom	Brick Wall	Non Suspect ACM	x	845	SF	x	x	
1	H108	Hallway from Classroom 111 to Boys Restroom	Cement Floor	Non Suspect ACM	x	720	SF	x	x	
1	112	Classroom 112	Fiberglass Ceiling Tile 2' x 4'	NAD	x	840	SF	x	x	No insulation above suspended ceiling
1	112	Classroom 112	Plaster Ceiling	NAD	x	20	SF	x	x	
1	112	Classroom 112	Plaster Walls	NAD	x	1056	SF	x	x	

		School District of Philadelphia	Survey Type							
		Asbestos Inspection Report - Section 9	6 Month Surveillance							
		Mitchell Elementary School (1370)	Three- Year Reinspection IX							
		Year Built: 1916	X AIR/EIE							
		5500 Kingsessing Avenue, Philadelphia, PA 19143	Asbestos Abatement Activity							
		Prepared by: Bernard J. Bryson	Bulk Sampling Event							
		Certification # 0437 Date: 1/28/2019	Interior Renovations in Classrooms 101, 102, 103, 104, 105, 106, 107, 108, 111, 112, 216, 217 and 218							
		Classroom Modernization Project								
Floor	Space #	On Site Room Name	Material Description	Confirmed, Assumed, NAD, Non Suspect ACM	Type (Code 1)	Amount of Material	SF LF EA	Condition (Code 2)	Action (Code 3)	Comments/Description/Notes
1	112	Classroom 112	Partition Room Dividers	Non Suspect ACM	x	336	SF	x	x	(1) Wood Partition Wall Divider with Blackboard Inserts
1	112	Classroom 112	Wood Floor	Non Suspect ACM	x	840	SF	x	x	
1	112	Classroom 112	Fiberglass Pipe Insulation	Non Suspect ACM	x	6	LF	x	x	
1	112	Classroom 112	Blackboard Glue Dots	Assumed	NF1	150	SF	ND	NRN	Blackboards/Tack boards to remain intact as per demolition note 16 on D1.1
1	111	Classroom 111	Pipe Fitting Insulation	Confirmed	FRI	2	EA	ND	REM	Above Closet beside entrance (below suspended ceiling) - to be removed by others prior to the commencement of the Classroom Modernization Project
1	111	Classroom 111	Pipe Insulation 2-6 inch	Confirmed	FRI	6	LF	ND	REM	Pipe Riser along exterior wall beside wood partition adjacent to 112 - to be removed by others prior to the commencement of the Classroom Modernization Project
1	111	Classroom 111	Fiberglass Ceiling Tile 2' x 4'	NAD	x	720	SF	x	x	No insulation above suspended ceiling
1	111	Classroom 111	Plaster Ceiling	NAD	x	20	SF	x	x	
1	111	Classroom 111	Plaster Walls	NAD	x	720	SF	x	x	
1	111	Classroom 111	Partition Room Dividers	Non Suspect ACM	x	576	SF	x	x	(2) Wood Partition Wall Dividers with Blackboard Inserts
1	111	Classroom 111	Wood Floor	Non Suspect ACM	x	720	SF	x	x	
1	111A	Main Office	Pipe Insulation 2-6 inch	Confirmed	FRI	18	LF	ND	NRN	
1	111A	Main Office	Fiberglass Pipe Insulation	Non Suspect ACM	x	6	LF	x	x	
1	111A	Main Office	Ceiling Tile 2' x 4'	NAD	x	456	SF	x	x	
1	111A	Main Office	Plaster Walls	NAD	x	1032	SF	x	x	
1	111A	Main Office	12" x 12" Floor Tile and Mastic	Assumed	NF1	456	SF	ND	NRN	
1	111C	Principal's Office	Ceiling Tile 2' x 4'	NAD	x	216	SF	x	x	

		School District of Philadelphia	Survey Type							
		Asbestos Inspection Report - Section 9	6 Month Surveillance							
		Mitchell Elementary School (1370)	Three- Year Reinspection IX							
		Year Built: 1916	X AIR/EIE							
		5500 Kingsessing Avenue, Philadelphia, PA 19143	Asbestos Abatement Activity							
		Prepared by: Bernard J. Bryson	Bulk Sampling Event							
		Certification # 0437 Date: 1/28/2019	Interior Renovations in Classrooms 101, 102, 103, 104, 105, 106, 107, 108, 111, 112, 216, 217 and 218							
		Classroom Modernization Project								
Floor	Space #	On Site Room Name	Material Description	Confirmed, Assumed, NAD, Non Suspect ACM	Type (Code 1)	Amount of Material	SF LF EA	Condition (Code 2)	Action (Code 3)	Comments/Description/Notes
1	111C	Principal's Office	Plaster Walls	NAD	x	792	SF	x	x	
1	111C	Principal's Office	Wood Floor	Non Suspect ACM	x	216	SF	x	x	
1	110	Large Counselor's Office (Room 110)	Pipe Insulation 2-6 inch	Confirmed	FRI	6	LF	ND	NRN	
1	110	Large Counselor's Office (Room 110)	Ceiling Tile 2' x 4'	NAD	x	720	SF	x	x	
1	110	Large Counselor's Office (Room 110)	Plaster Ceiling	NAD	x	20	SF	x	x	
1	110	Large Counselor's Office (Room 110)	Plaster Walls	NAD	x	1008	SF	x	x	
1	110	Large Counselor's Office (Room 110)	Partition Room Dividers	Non Suspect ACM	x	288	SF	x	x	Cubicles
1	110	Large Counselor's Office (Room 110)	Partition Room Dividers	Non Suspect ACM	x	294	SF	x	x	
1	110	Large Counselor's Office (Room 110)	Wood Floor	Non Suspect ACM	x	720	SF	x	x	
1	110A	Small Counselor's Office	Plaster Ceiling	NAD	x	136	SF	x	x	
1	110A	Small Counselor's Office	Plaster Walls	NAD	x	550	SF	x	x	
1	110A	Small Counselor's Office	Wood Floor	Non Suspect ACM	x	136	SF	x	x	
1	S13	Stairwell near Classroom 110	Fiberglass Pipe Insulation	Non Suspect ACM	x	12	LF	x	x	
1	S13	Stairwell near Classroom 110	Plaster Ceiling	NAD	x	736	SF	x	x	
1	S13	Stairwell near Classroom 110	Plaster Walls	NAD	x	1821	SF	x	x	
1	S13	Stairwell near Classroom 110	Marble Walls	Non Suspect ACM	x	269	SF	x	x	
1	S13	Stairwell near Classroom 110	Marble Floor/Steps	Non Suspect ACM	x	736	SF	x	x	
1	109	Classroom 109	Pipe Insulation 2-6 inch	Confirmed	FRI	6	LF	ND	NRN	
1	109	Classroom 109	Fiberglass Pipe Insulation	Non Suspect ACM	x	12	LF	x	x	
1	109	Classroom 109	Ceiling Tile 2' x 4'	NAD	x	840	SF	x	x	
1	109	Classroom 109	Plaster Ceiling	NAD	x	20	SF	x	x	
1	109	Classroom 109	Plaster Walls	NAD	x	1056	SF	x	x	
1	109	Classroom 109	Partition Room Dividers	Non Suspect ACM	x	336	SF	x	x	
1	109	Classroom 109	Wood Floor	Non Suspect ACM	x	840	SF	x	x	
1	109	Classroom 109	Blackboard Glue Dots	Assumed	NF1	12	SF	ND	NRN	
1	108	Classroom 108	Fiberglass Pipe Insulation	Non Suspect ACM	x	18	LF	x	x	
1	108	Classroom 108	Fiberglass Ceiling Tile 2' x 4'	NAD	x	840	SF	x	x	No insulation above suspended ceiling
1	108	Classroom 108	Plaster Ceiling	NAD	x	20	SF	x	x	

		School District of Philadelphia	Survey Type										
		Asbestos Inspection Report - Section 9	___ 6 Month Surveillance										
		Mitchell Elementary School (1370)	___ Three- Year Reinspection IX										
		Year Built: 1916	__X__ AIR/EIE										
		5500 Kingsessing Avenue, Philadelphia, PA 19143	___ Asbestos Abatement Activity										
		Prepared by: Bernard J. Bryson	___ Bulk Sampling Event										
		Certification # 0437 Date: 1/28/2019											
		Classroom Modernization Project	<i>Interior Renovations in Classrooms 101, 102, 103, 104, 105, 106, 107, 108, 111, 112, 216, 217 and 218</i>										
<i>F</i>	<i>l</i>	<i>o</i>	<i>r</i>	Space #	On Site Room Name	Material Description	Confirmed, Assumed, NAD, Non Suspect ACM	Type (Code 1)	Amount of Material	SF LF EA	Condition (Code 2)	Action (Code 3)	Comments/Description/Notes
1				108	Classroom 108	Plaster Walls	NAD	x	720	SF	x	x	
1				108	Classroom 108	Partition Room Dividers	Non Suspect ACM	x	672	SF	x	x	(1) Wood Partition Wall Divider with Blackboard Inserts
1				108	Classroom 108	Wood Floor	Non Suspect ACM	x	840	SF	x	x	
1				107	Classroom 107	Fiberglass Pipe Insulation	Non Suspect ACM	x	10	LF	x	x	
1				107	Classroom 107	Fiberglass Ceiling Tile 2' x 4'	NAD	x	840	SF	x	x	No insulation above suspended ceiling
1				107	Classroom 107	Plaster Ceiling	NAD	x	20	SF	x	x	
1				107	Classroom 107	Plaster Walls	NAD	x	720	SF	x	x	
1				107	Classroom 107	Partition Room Dividers	Non Suspect ACM	x	672	SF	x	x	(2) Wood Partition Wall Dividers with Blackboard Inserts
1				107	Classroom 107	Wood Floor	Non Suspect ACM	x	840	SF	x	x	
1				106	Classroom 106	Pipe Insulation 2-6 inch	Confirmed	FRI	6	LF	ND	REM	Pipe Riser along exterior wall beside wood partition adjacent to 107 - to be removed by others prior to the commencement of the Classroom Modernization Project
1				106	Classroom 106	Fiberglass Pipe Insulation	Non Suspect ACM	x	10	LF	x	x	
1				106	Classroom 106	Fiberglass Ceiling Tile 2' x 4'	NAD	x	840	SF	x	x	No insulation above suspended ceiling
1				106	Classroom 106	Plaster Ceiling	NAD	x	20	SF	x	x	
1				106	Classroom 106	Plaster Walls	NAD	x	720	SF	x	x	
1				106	Classroom 106	Partition Room Dividers	Non Suspect ACM	x	672	SF	x	x	(2) Wood Partition Wall Dividers with Blackboard Inserts
1				106	Classroom 106	Wood Floor	Non Suspect ACM	x	840	SF	x	x	
1				105	Classroom 105	Fiberglass Pipe Insulation	Non Suspect ACM	x	24	LF	x	x	
1				105	Classroom 105	Fiberglass Ceiling Tile 2' x 4'	NAD	x	840	SF	x	x	No insulation above suspended ceiling
1				105	Classroom 105	Plaster Ceiling	NAD	x	20	SF	x	x	
1				105	Classroom 105	Plaster Walls	NAD	x	1056	SF	x	x	

		School District of Philadelphia	Survey Type							
		Asbestos Inspection Report - Section 9	6 Month Surveillance							
		Mitchell Elementary School (1370)	Three- Year Reinspection IX							
		Year Built: 1916	X AIR/EIE							
		5500 Kingsessing Avenue, Philadelphia, PA 19143	Asbestos Abatement Activity							
		Prepared by: Bernard J. Bryson	Bulk Sampling Event							
		Certification # 0437 Date: 1/28/2019	Interior Renovations in Classrooms 101, 102, 103, 104, 105, 106, 107, 108, 111, 112, 216, 217 and 218							
		Classroom Modernization Project								
Floor	Space #	On Site Room Name	Material Description	Confirmed, Assumed, NAD, Non Suspect ACM	Type (Code 1)	Amount of Material	SF LF EA	Condition (Code 2)	Action (Code 3)	Comments/Description/Notes
1	105	Classroom 105	Partition Room Dividers	Non Suspect ACM	x	336	SF	x	x	(1) Wood Partition Wall Divider with Blackboard Inserts
1	105	Classroom 105	Wood Floor	Non Suspect ACM	x	840	SF	x	x	
1	105	Classroom 105	Blackboard Glue Dots	Assumed	NF1	150	SF	ND	NRN	Blackboards/Tack boards to remain intact as per demolition note 16 on D1.1
1	105A	Women's Restroom & Storage	Plaster Ceiling	NAD	x	248	SF	x	x	
1	105A	Women's Restroom & Storage	Plaster Walls	NAD	x	1014	SF	x	x	
1	105A	Women's Restroom & Storage	12" x 12" Floor Tile and Mastic	Assumed	NF1	150	SF	ND	NRN	
1	105A	Women's Restroom & Storage	Cement Floor	Non Suspect ACM	x	72	SF	x	x	
1	S11	Stairwell near Classroom 104	Fiberglass Pipe Insulation	Non Suspect ACM	x	12	LF	x	x	
1	S11	Stairwell near Classroom 104	Plaster Ceiling	NAD	x	736	SF	x	x	
1	S11	Stairwell near Classroom 104	Plaster Walls	NAD	x	1821	SF	x	x	
1	S11	Stairwell near Classroom 104	Marble Walls	Non Suspect ACM	x	269	SF	x	x	
1	S11	Stairwell near Classroom 104	Marble Floor/Steps	Non Suspect ACM	x	736	SF	x	x	
1	104	Classroom 104	Fiberglass Pipe Insulation	Non Suspect ACM	x	24	LF	x	x	
1	104	Classroom 104	Fiberglass Ceiling Tile 2' x 4'	NAD	x	840	SF	x	x	No insulation above suspended ceiling
1	104	Classroom 104	Plaster Ceiling	NAD	x	20	SF	x	x	
1	104	Classroom 104	Plaster Walls	NAD	x	1056	SF	x	x	
1	104	Classroom 104	Partition Room Dividers	Non Suspect ACM	x	336	SF	x	x	(1) Wood Partition Wall Divider with Blackboard Inserts
1	104	Classroom 104	Wood Floor	Non Suspect ACM	x	840	SF	x	x	
1	104	Classroom 104	Blackboard Glue Dots	Assumed	NF1	32	SF	ND	NRN	Blackboards/Tack boards to remain intact as per demolition note 16 on D1.1
1	104A	Classroom 104 Storage	Pipe Insulation 2-6 inch	Confirmed	FRI	3	LF	ND	REM	To be removed by others prior to the commencement of the Classroom Modernization Project
1	104A	Classroom 104 Storage	Plaster Ceiling	NAD	x	128	SF	x	x	

		School District of Philadelphia	Survey Type							
		Asbestos Inspection Report - Section 9	6 Month Surveillance							
		Mitchell Elementary School (1370)	Three- Year Reinspection IX							
		Year Built: 1916	X AIR/EIE							
		5500 Kingsessing Avenue, Philadelphia, PA 19143	Asbestos Abatement Activity							
		Prepared by: Bernard J. Bryson	Bulk Sampling Event							
		Certification # 0437 Date: 1/28/2019	Interior Renovations in Classrooms 101, 102, 103, 104, 105, 106, 107, 108, 111, 112, 216, 217 and 218							
		Classroom Modernization Project								
F l o o r	Space #	On Site Room Name	Material Description	Confirmed, Assumed, NAD, Non Suspect ACM	Type (Code 1)	Amount of Material	SF LF EA	Condition (Code 2)	Action (Code 3)	Comments/Description/Notes
1	104A	Classroom 104 Storage	Plaster Walls	NAD	x	672	SF	x	x	
1	104A	Classroom 104 Storage	Wood Floor	Non Suspect ACM	x	128	SF	x	x	
1	102C	Girl's Restroom	Fiberglass Pipe Insulation	Non Suspect ACM	x	28	LF	x	x	Rips/Tears
1	102C	Girl's Restroom	Fiberglass Pipe Fitting Insulation	Non Suspect ACM	x	7	EA	x	x	Rips/Tears
1	102C	Girl's Restroom	Plaster Ceiling	NAD	x	190	SF	x	x	
1	102C	Girl's Restroom	Plaster Walls	NAD	x	348	SF	x	x	
1	102C	Girl's Restroom	Brick Wall	Non Suspect ACM	x	464	SF	x	x	
1	102C	Girl's Restroom	Cement Floor	Non Suspect ACM	x	190	SF	x	x	
1	103	Classroom 103	Fiberglass Pipe Insulation	Non Suspect ACM	x	24	LF	x	x	
1	103	Classroom 103	Fiberglass Ceiling Tile 2' x 4'	NAD	x	840	SF	x	x	No insulation above suspended ceiling
1	103	Classroom 103	Plaster Ceiling	NAD	x	20	SF	x	x	
1	103	Classroom 103	Plaster Walls	NAD	x	720	SF	x	x	
1	103	Classroom 103	Partition Room Dividers	Non Suspect ACM	x	672	SF	x	x	(2) Wood Partition Wall Dividers with Blackboard Inserts
1	103	Classroom 103	Wood Floor	Non Suspect ACM	x	840	SF	x	x	
1	102	Classroom 102	Plaster Ceiling	NAD	x	20	SF	x	x	
1	102	Classroom 102	Fiberglass Ceiling Tile 2' x 4'	NAD	x	672	SF	x	x	No insulation above suspended ceiling
1	102	Classroom 102	Plaster Walls	NAD	x	1248	SF	x	x	
1	102	Classroom 102	Wood Floor	Non Suspect ACM	x	672	SF	x	x	
1	102	Classroom 102	Blackboard Glue Dots	Assumed	NF1	200	SF	ND	NRN	Blackboards/Tack boards to remain intact as per demolition note 16 on D1.1
1	102A	Classroom 102 Restroom	Plaster Ceiling	NAD	x	70	SF	x	x	
1	102A	Classroom 102 Restroom	Plaster Walls	NAD	x	476	SF	x	x	
1	102A	Classroom 102 Restroom	Wood Laminate/Plastic Stall Partitions	Non Suspect ACM	x	Q/U	SF	x	x	
1	102A	Classroom 102 Restroom	Cement Floor	Non Suspect ACM	x	70	SF	x	x	
1	102E	Classroom 102 - Closet next to Restroom	Plaster Ceiling	NAD	x	10	SF	x	x	

		School District of Philadelphia	Survey Type							
		Asbestos Inspection Report - Section 9	6 Month Surveillance							
		Mitchell Elementary School (1370)	Three- Year Reinspection IX							
		Year Built: 1916	X AIR/EIE							
		5500 Kingsessing Avenue, Philadelphia, PA 19143	Asbestos Abatement Activity							
		Prepared by: Bernard J. Bryson	Bulk Sampling Event							
		Certification # 0437 Date: 1/28/2019	Interior Renovations in Classrooms 101, 102, 103, 104, 105, 106, 107, 108, 111, 112, 216, 217 and 218							
		Classroom Modernization Project								
Floor	Space #	On Site Room Name	Material Description	Confirmed, Assumed, NAD, Non Suspect ACM	Type (Code 1)	Amount of Material	SF LF EA	Condition (Code 2)	Action (Code 3)	Comments/Description/Notes
1	102E	Classroom 102 - Closet next to Restroom	Plaster Walls	NAD	x	50	SF	x	x	
1	102E	Classroom 102 - Closet next to Restroom	Wood Floor	Non Suspect ACM	x	10	SF	x	x	
1	102B	Classroom 102 Storage	Plaster Ceiling	NAD	x	77	SF	x	x	
1	102B	Classroom 102 Storage	Plaster Walls	NAD	x	432	SF	x	x	
1	102B	Classroom 102 Storage	Wood Floor	Non Suspect ACM	x	77	SF	x	x	
1	101	Classroom 101	Fiberglass Pipe Insulation	Non Suspect ACM	x	12	LF	x	x	
1	101	Classroom 101	Fiberglass Ceiling Tile 2' x 4'	NAD	x	770	SF	x	x	No insulation above suspended ceiling
1	101	Classroom 101	Plaster Ceiling	NAD	x	15	SF	x	x	
1	101	Classroom 101	Plaster Walls	NAD	x	972	SF	x	x	
1	101	Classroom 101	Partition Room Dividers	Non Suspect ACM	x	336	SF	x	x	(1) Wood Partition Wall Divider with Blackboard Inserts
1	101	Classroom 101	12" x 12" Salmon and Dark Orange Colored Floor Tile	NAD	x	700	SF	x	x	
1	101	Classroom 101	Black Mastic associated with 12" x 12" Floor Tile	NAD	x	700	SF	x	x	
1	101	Classroom 101	Blackboard Glue Dots	Assumed	NF1	75	SF	ND	NRN	Blackboards/Tack boards to remain intact as per demolition note 16 on D1.1
1	101	Classroom 101	Sheetrock Wall	Non Suspect ACM	x	204	SF	x	x	Restroom Walls
1	101A	Classroom 101 Restroom	Fiberglass Pipe Insulation	Non Suspect ACM	x	16	LF	x	x	
1	101A	Classroom 101 Restroom	Plaster Ceiling	NAD	x	70	SF	x	x	
1	101A	Classroom 101 Restroom	Plaster Walls	NAD	x	120	SF	x	x	
1	101A	Classroom 101 Restroom	Sheetrock Wall	Non Suspect ACM	x	204	SF	x	x	
1	101A	Classroom 101 Restroom	Wood Laminate Stall Partitions	Non Suspect ACM	x	Q/U	SF	x	x	
1	101A	Classroom 101 Restroom	Ceramic Tile Floors	Non Suspect ACM	x	70	SF	x	x	
1	H112	Hallway to Fire Tower next to Classroom 101	Plaster Ceiling	NAD	x	66	SF	x	x	

		School District of Philadelphia	Survey Type							
		Asbestos Inspection Report - Section 9	6 Month Surveillance							
		Mitchell Elementary School (1370)	Three- Year Reinspection IX							
		Year Built: 1916	X AIR/EIE							
		5500 Kingsessing Avenue, Philadelphia, PA 19143	Asbestos Abatement Activity							
		Prepared by: Bernard J. Bryson	Bulk Sampling Event							
		Certification # 0437 Date: 1/28/2019	Interior Renovations in Classrooms 101, 102, 103, 104, 105, 106, 107, 108, 111, 112, 216, 217 and 218							
		Classroom Modernization Project								
F l o o r	Space #	On Site Room Name	Material Description	Confirmed, Assumed, NAD, Non Suspect ACM	Type (Code 1)	Amount of Material	SF LF EA	Condition (Code 2)	Action (Code 3)	Comments/Description/Notes
1	H112	Hallway to Fire Tower next to Classroom 101	Brick Wall	Non Suspect ACM	x	374	SF	x	x	
1	H112	Hallway to Fire Tower next to Classroom 101	Cement Floor	Non Suspect ACM	x	66	SF	x	x	
1	S15	Rear Stairwell near Classroom 101	Fiberglass Pipe Insulation	Non Suspect ACM	x	20	LF	x	x	
1	S15	Rear Stairwell near Classroom 101	Plaster Ceiling	NAD	x	414	SF	x	x	
1	S15	Rear Stairwell near Classroom 101	Plaster Walls	NAD	x	738	SF	x	x	
1	S15	Rear Stairwell near Classroom 101	Brick Wall	Non Suspect ACM	x	574	SF	x	x	
1	S15	Rear Stairwell near Classroom 101	Cement Floor	Non Suspect ACM	x	414	SF	x	x	
1	H111	Hallway from Classroom 103 to Rear Stairwell past Classroom 101	Fiberglass Pipe Insulation	Non Suspect ACM	x	30	LF	x	x	
1	H111	Hallway from Classroom 103 to Rear Stairwell past Classroom 101	Ceiling Tile 2' x 4'	NAD	x	720	SF	x	x	
1	H111	Hallway from Classroom 103 to Rear Stairwell past Classroom 101	Plaster Walls	NAD	x	1183	SF	x	x	
1	H111	Hallway from Classroom 103 to Rear Stairwell past Classroom 101	Brick Wall	Non Suspect ACM	x	845	SF	x	x	
1	H111	Hallway from Classroom 103 to Rear Stairwell past Classroom 101	Cement Floor	Non Suspect ACM	x	720	SF	x	x	
1	102D	Custodial Closet adjacent to Girl's Restroom	Pipe Fitting Insulation	Confirmed	FRI	2	EA	ND	NRN	
1	102D	Custodial Closet adjacent to Girl's Restroom	Pipe Insulation 2-6 inch	Confirmed	FRI	48	LF	ND	NRN	
1	102D	Custodial Closet adjacent to Girl's Restroom	Concrete Ceiling	Non Suspect ACM	x	72	SF	x	x	
1	102D	Custodial Closet adjacent to Girl's Restroom	Plaster Walls	NAD	x	408	SF	x	x	Pipe Chase Access in Room
1	102D	Custodial Closet adjacent to Girl's Restroom	Cement Floor	Non Suspect ACM	x	72	SF	x	x	

	School District of Philadelphia		Survey Type							
	Asbestos Inspection Report - Section 9		6 Month Surveillance							
	Mitchell Elementary School (1370)		Three- Year Reinspection IX							
	Year Built: 1916		X AIR/EIE							
	5500 Kingsessing Avenue, Philadelphia, PA 19143		Asbestos Abatement Activity							
	Prepared by: Bernard J. Bryson Certification # 0437 Date: 1/28/2019		Bulk Sampling Event							
	Classroom Modernization Project		Interior Renovations in Classrooms 101, 102, 103, 104, 105, 106, 107, 108, 111, 112, 216, 217 and 218							
Fl o o r	Space #	On Site Room Name	Material Description	Confirmed, Assumed, NAD, Non Suspect ACM	Type (Code 1)	Amount of Material	SF LF EA	Condition (Code 2)	Action (Code 3)	Comments/Description/Notes
1	PC102D	Pipe Chase in Custodial Closet adjacent to Girl's Restroom	x	x	x	x	x	x	x	Not Accessed
1	H110	Hallway from Classroom 104 to Classroom 110	Fiberglass Pipe Insulation	Non Suspect ACM	x	100	LF	x	x	
1	H110	Hallway from Classroom 104 to Classroom 110	Ceiling Tile 2' x 4'	NAD	x	2568	SF	x	x	
1	H110	Hallway from Classroom 104 to Classroom 110	Plaster Walls	NAD	x	3164	SF	x	x	
1	H110	Hallway from Classroom 104 to Classroom 110	Brick Wall	Non Suspect ACM	x	2260	SF	x	x	
1	H110	Hallway from Classroom 104 to Classroom 110	Cement Floor	Non Suspect ACM	x	2568	SF	x	x	
1	012C	Auditorium	Plaster Ceiling	NAD	x	6264	SF	x	x	Sampled June 2009 White/Tan Coat
1	012C	Auditorium	Plaster Walls	NAD	x	9590	SF	x	x	Sampled June 1999 White/Brown Coat
1	012C	Auditorium	Wood Walls	Non Suspect ACM	x	1370	SF	x	x	
1	012C	Auditorium	Wood Floor	Non Suspect ACM	x	6264	SF	x	x	
1	S16	Stairwell - Near Stage Right to Second Floor	Plaster Ceiling	NAD	x	40	SF	x	x	
1	S16	Stairwell - Near Stage Right to Second Floor	Plaster Walls	NAD	x	280	SF	x	x	
1	S16	Stairwell - Near Stage Right to Second Floor	Steel Steps	Non Suspect ACM	x	40	SF	x	x	
1	S111	Stairwell - Near Stage Right	Plaster Ceiling	NAD	x	96	SF	x	x	
1	S111	Stairwell - Near Stage Right	Plaster Walls	NAD	x	480	SF	x	x	
1	S111	Stairwell - Near Stage Right	Wood Floor	Non Suspect ACM	x	96	SF	x	x	
1	S113	Stairwell - Near Stage Right continuing to Second Floor	Plaster Ceiling	NAD	x	81	SF	x	x	

		School District of Philadelphia	Survey Type							
		Asbestos Inspection Report - Section 9	6 Month Surveillance							
		Mitchell Elementary School (1370)	Three- Year Reinspection IX							
		Year Built: 1916	X AIR/EIE							
		5500 Kingsessing Avenue, Philadelphia, PA 19143	Asbestos Abatement Activity							
		Prepared by: Bernard J. Bryson	Bulk Sampling Event							
		Certification # 0437 Date: 1/28/2019	Interior Renovations in Classrooms 101, 102, 103, 104, 105, 106, 107, 108, 111, 112, 216, 217 and 218							
		Classroom Modernization Project								
Floor	Space #	On Site Room Name	Material Description	Confirmed, Assumed, NAD, Non Suspect ACM	Type (Code 1)	Amount of Material	SF LF EA	Condition (Code 2)	Action (Code 3)	Comments/Description/Notes
1	S113	Stairwell - Near Stage Right continuing to Second Floor	Plaster Walls	NAD	x	432	SF	x	x	
1	S113	Stairwell - Near Stage Right continuing to Second Floor	Steel Steps	Non Suspect ACM	x	81	SF	x	x	
1	S113D	Stage Right Dressing Room	Plaster Ceiling	NAD	x	96	SF	x	x	
1	S113D	Stage Right Dressing Room	Plaster Walls	NAD	x	400	SF	x	x	
1	S113D	Stage Right Dressing Room	Wood Floor	Non Suspect ACM	x	96	SF	x	x	
1	S113C	Stage Right Dressing Room - Closet under Stairs	Steel Steps (for ceiling)	NAD	x	24	SF	x	x	
1	S113C	Stage Right Dressing Room - Closet under Stairs	Plaster Walls	NAD	x	75	SF	x	x	
1	S113C	Stage Right Dressing Room - Closet under Stairs	Wood Floor	Non Suspect ACM	x	24	SF	x	x	
1	STAGE	Stage	Plaster Ceiling	NAD	x	1000	SF	x	x	
1	STAGE	Stage	Plaster Walls	NAD	x	2200	SF	x	x	
1	STAGE	Stage	Wood Walls	Non Suspect ACM	x	410	SF	x	x	
1	STAGE	Stage	Wood Floor	Non Suspect ACM	x	1000	SF	x	x	
1	S113H	Hallway behind Stage	Plaster Ceiling	NAD	x	108	SF	x	x	
1	S113H	Hallway behind Stage	Plaster Walls	NAD	x	420	SF	x	x	
1	S113H	Hallway behind Stage	Wood Floor	Non Suspect ACM	x	108	SF	x	x	
1	S112	Stairwell - Near Stage Left	Plaster Ceiling	NAD	x	96	SF	x	x	
1	S112	Stairwell - Near Stage Left	Plaster Walls	NAD	x	480	SF	x	x	
1	S112	Stairwell - Near Stage Left	Wood Floor	Non Suspect ACM	x	96	SF	x	x	
1	S17	Stairwell - Near Stage Left to Second Floor	Plaster Ceiling	NAD	x	48	SF	x	x	
1	S17	Stairwell - Near Stage Left to Second Floor	Plaster Walls	NAD	x	380	SF	x	x	
1	S17	Stairwell - Near Stage Left to Second Floor	Steel Steps	Non Suspect ACM	x	48	SF	x	x	
1	S114	Stairwell - Near Stage Left continuing to Second Floor	Plaster Ceiling	NAD	x	81	SF	x	x	

		School District of Philadelphia	Survey Type							
		Asbestos Inspection Report - Section 9	6 Month Surveillance							
		Mitchell Elementary School (1370)	Three- Year Reinspection IX							
		Year Built: 1916	X AIR/EIE							
		5500 Kingsessing Avenue, Philadelphia, PA 19143	Asbestos Abatement Activity							
		Prepared by: Bernard J. Bryson	Bulk Sampling Event							
		Certification # 0437 Date: 1/28/2019	Interior Renovations in Classrooms 101, 102, 103, 104, 105, 106, 107, 108, 111, 112, 216, 217 and 218							
		Classroom Modernization Project								
F l o o r	Space #	On Site Room Name	Material Description	Confirmed, Assumed, NAD, Non Suspect ACM	Type (Code 1)	Amount of Material	SF LF EA	Condition (Code 2)	Action (Code 3)	Comments/Description/Notes
1	S114	Stairwell - Near Stage Left continuing to Second Floor	Plaster Walls	NAD	x	432	SF	x	x	
1	S114	Stairwell - Near Stage Left continuing to Second Floor	Steel Steps	Non Suspect ACM	x	81	SF	x	x	
1	S114D	Stage Left Dressing Room	Plaster Ceiling	NAD	x	96	SF	x	x	
1	S114D	Stage Left Dressing Room	Plaster Walls	NAD	x	400	SF	x	x	
1	S114D	Stage Left Dressing Room	Wood Floor	Non Suspect ACM	x	96	SF	x	x	
1	S114C	Stage Left Dressing Room - Closet under Stairs	Steel Steps (for ceiling)	Non Suspect ACM	x	24	SF	x	x	
1	S114C	Stage Left Dressing Room - Closet under Stairs	Plaster Walls	NAD	x	75	SF	x	x	
1	S114C	Stage Left Dressing Room - Closet under Stairs	Wood Floor	Non Suspect ACM	x	24	SF	x	x	
1	109A	Principal's Restroom/Storage Area	Pipe Insulation 2-6 inch	Confirmed	FRI	48	LF	ND	NRN	
1	109A	Principal's Restroom/Storage Area	Pipe Insulation > 6 inch	Confirmed	FRI	13	LF	ND	NRN	
1	109A	Principal's Restroom/Storage Area	Plaster Ceiling	NAD	x	348	SF	x	x	
1	109A	Principal's Restroom/Storage Area	Plaster Walls	NAD	x	1066	SF	x	x	
1	109A	Principal's Restroom/Storage Area	12" x 12" Floor Tile and Mastic	Assumed	NF1	168	SF	ND	NRN	
1	109A	Principal's Restroom/Storage Area	Cement Floor	Non Suspect ACM	x	72	SF	x	x	
2	S15	Stairwell near Room 213	Plaster Ceiling	NAD	x	414	SF	x	x	
2	S15	Stairwell near Room 213	Brick Wall	Non Suspect ACM	x	1312	SF	x	x	
2	S15	Stairwell near Room 213	Cement Floor	Non Suspect ACM	x	414	SF	x	x	
2	H216	Hallway to Fire Tower Stairwell next to Classroom 213	Plaster Ceiling	NAD	x	66	SF	x	x	
2	H216	Hallway to Fire Tower Stairwell next to Classroom 213	Brick Wall	Non Suspect ACM	x	374	SF	x	x	
2	H216	Hallway to Fire Tower Stairwell next to Classroom 213	Cement Floor	Non Suspect ACM	x	66	SF	x	x	
2	H215	Hallway along Classrooms 213-214	Fiberglass Pipe Insulation	Non Suspect ACM	x	27	LF	x	x	

		School District of Philadelphia	Survey Type											
		Asbestos Inspection Report - Section 9	____ 6 Month Surveillance											
		Mitchell Elementary School (1370)	____ Three- Year Reinspection IX											
		Year Built: 1916	__X__ AIR/EIE											
		5500 Kingsessing Avenue, Philadelphia, PA 19143	____ Asbestos Abatement Activity											
		Prepared by: Bernard J. Bryson	____ Bulk Sampling Event											
		Certification # 0437 Date: 1/28/2019												
		Classroom Modernization Project	<i>Interior Renovations in Classrooms 101, 102, 103, 104, 105, 106, 107, 108, 111, 112, 216, 217 and 218</i>											
<i>F</i>	<i>l</i>	<i>o</i>	<i>o</i>	<i>r</i>	<i>Space #</i>	<i>On Site Room Name</i>	<i>Material Description</i>	<i>Confirmed, Assumed, NAD, Non Suspect ACM</i>	<i>Type (Code 1)</i>	<i>Amount of Material</i>	<i>SF LF EA</i>	<i>Condition (Code 2)</i>	<i>Action (Code 3)</i>	<i>Comments/Description/Notes</i>
2					H215	Hallway along Classrooms 213-214	Ceiling Tile 2' x 4'	NAD	x	720	SF	x	x	
2					H215	Hallway along Classrooms 213-214	Plaster Walls	NAD	x	1120	SF	x	x	
2					H215	Hallway along Classrooms 213-214	Brick Wall	Non Suspect ACM	x	800	SF	x	x	
2					H215	Hallway along Classrooms 213-214	Cement Floor	Non Suspect ACM	x	720	SF	x	x	
2					213	Classroom 213	Fiberglass Pipe Insulation	Non Suspect ACM	x	18	LF	x	x	
2					213	Classroom 213	Ceiling Tile 2' x 4'	NAD	x	840	SF	x	x	
2					213	Classroom 213	Plaster Ceiling	NAD	x	20	SF	x	x	Over Windows.
2					213	Classroom 213	Plaster Walls	NAD	x	1056	SF	x	x	
2					213	Classroom 213	Sheetrock Wall	Non Suspect ACM	x	200	SF	x	x	
2					213	Classroom 213	Wood Floor	Non Suspect ACM	x	840	SF	x	x	
2					213	Classroom 213	Blackboard Glue Dots	Assumed	NF1	12	SF	ND	NRN	
2					213B	Custodial Closet adjacent to Girl's Restroom	Pipe Fitting Insulation	Confirmed	FRI	4	EA	ND	NRN	
2					213B	Custodial Closet adjacent to Girl's Restroom	Pipe Insulation 2-6 inch	Confirmed	FRI	45	LF	ND	NRN	
2					213B	Custodial Closet adjacent to Girl's Restroom	Pipe Insulation > 6 inch	Confirmed	FRI	15	LF	ND	NRN	
2					213B	Custodial Closet adjacent to Girl's Restroom	Plaster Ceiling	NAD	x	72	SF	x	x	
2					213B	Custodial Closet adjacent to Girl's Restroom	Plaster Walls	NAD	x	510	SF	x	x	Pipe Chase Access in Room.
2					213B	Custodial Closet adjacent to Girl's Restroom	Cement Floor	Non Suspect ACM	x	72	SF	x	x	
2					PC213B	Pipe Chase in Custodial Closet adjacent to Girl's Restroom	x	x	x	x	x	x	x	Not Accessed
2					214	Classroom 214	Fiberglass Pipe Insulation	Non Suspect ACM	x	32	LF	x	x	
2					214	Classroom 214	Ceiling Tile 2' x 4'	NAD	x	840	SF	x	x	
2					214	Classroom 214	Plaster Walls	NAD	x	720	SF	x	x	
2					214	Classroom 214	Sheetrock Wall	Non Suspect ACM	x	400	SF	x	x	

		School District of Philadelphia	Survey Type							
		Asbestos Inspection Report - Section 9	6 Month Surveillance							
		Mitchell Elementary School (1370)	Three- Year Reinspection IX							
		Year Built: 1916	X AIR/EIE							
		5500 Kingsessing Avenue, Philadelphia, PA 19143	Asbestos Abatement Activity							
		Prepared by: Bernard J. Bryson	Bulk Sampling Event							
		Certification # 0437 Date: 1/28/2019	Interior Renovations in Classrooms 101, 102, 103, 104, 105, 106, 107, 108, 111, 112, 216, 217 and 218							
		Classroom Modernization Project								
Floor	Space #	On Site Room Name	Material Description	Confirmed, Assumed, NAD, Non Suspect ACM	Type (Code 1)	Amount of Material	SF LF EA	Condition (Code 2)	Action (Code 3)	Comments/Description/Notes
2	214	Classroom 214	12" x 12" Floor Tile and Mastic	Assumed	NF1	840	SF	ND	NRN	
2	213A	Girl's Restroom	Fiberglass Pipe Insulation	Non Suspect ACM	x	40	LF	x	x	
2	213A	Girl's Restroom	Plaster Ceiling	NAD	x	190	SF	x	x	
2	213A	Girl's Restroom	Plaster Walls	NAD	x	348	SF	x	x	
2	213A	Girl's Restroom	Brick Wall	Non Suspect ACM	x	464	SF	x	x	
2	213A	Girl's Restroom	Cement Floor	Non Suspect ACM	x	190	SF	x	x	
2	215	Classroom 215	Fiberglass Pipe Insulation	Non Suspect ACM	x	18	LF	x	x	
2	215	Classroom 215	Ceiling Tile 2' x 4'	NAD	x	840	SF	x	x	
2	215	Classroom 215	Plaster Ceiling	NAD	x	20	SF	x	x	
2	215	Classroom 215	Plaster Walls	NAD	x	1056	SF	x	x	
2	215	Classroom 215	Sheetrock Wall	Non Suspect ACM	x	200	SF	x	x	
2	215	Classroom 215	Wood Floor	Non Suspect ACM	x	840	SF	x	x	
2	215	Classroom 215	Blackboard Glue Dots	Assumed	NF1	12	SF	ND	NRN	
2	215A	Room 215 Storage Area	Plaster Ceiling	NAD	x	128	SF	x	x	
2	215A	Room 215 Storage Area	Plaster Walls	NAD	x	672	SF	x	x	
2	215A	Room 215 Storage Area	Wood Floor	Non Suspect ACM	x	128	SF	x	x	
2	S21	Stairwell near Classroom 215	Fiberglass Pipe Insulation	Non Suspect ACM	x	18	LF	x	x	
2	S21	Stairwell near Classroom 215	Plaster Ceiling	NAD	x	736	SF	x	x	
2	S21	Stairwell near Classroom 215	Plaster Walls	NAD	x	1960	SF	x	x	
2	S21	Stairwell near Classroom 215	Marble Walls	Non Suspect ACM	x	130	SF	x	x	
2	S21	Stairwell near Classroom 215	Cement Floor	Non Suspect ACM	x	736	SF	x	x	
2	216A	Men's Restroom/Book Closet	Fiberglass Pipe Insulation	Non Suspect ACM	x	13	LF	x	x	
2	216A	Men's Restroom/Book Closet	Plaster Ceiling	NAD	x	306	SF	x	x	
2	216A	Men's Restroom/Book Closet	Plaster Walls	NAD	x	1118	SF	x	x	
2	216A	Men's Restroom/Book Closet	Sheetrock Wall	Non Suspect ACM	x	156	SF	x	x	
2	216A	Men's Restroom/Book Closet	12" x 12" Floor Tile and Mastic	Assumed	NF1	216	SF	ND	NRN	
2	216A	Men's Restroom/Book Closet	Ceramic Tile Floors	Non Suspect ACM	x	72	SF	x	x	
2	216	Classroom 216	Fiberglass Pipe Insulation	Non Suspect ACM	x	22	LF	x	x	

		School District of Philadelphia	Survey Type											
		Asbestos Inspection Report - Section 9	____ 6 Month Surveillance											
		Mitchell Elementary School (1370)	____ Three- Year Reinspection IX											
		Year Built: 1916	__X__ AIR/EIE											
		5500 Kingsessing Avenue, Philadelphia, PA 19143	____ Asbestos Abatement Activity											
		Prepared by: Bernard J. Bryson	____ Bulk Sampling Event											
		Certification # 0437 Date: 1/28/2019												
		Classroom Modernization Project	<i>Interior Renovations in Classrooms 101, 102, 103, 104, 105, 106, 107, 108, 111, 112, 216, 217 and 218</i>											
<i>F</i>	<i>l</i>	<i>o</i>	<i>o</i>	<i>r</i>	<i>Space #</i>	<i>On Site Room Name</i>	<i>Material Description</i>	<i>Confirmed, Assumed, NAD, Non Suspect ACM</i>	<i>Type (Code 1)</i>	<i>Amount of Material</i>	<i>SF LF EA</i>	<i>Condition (Code 2)</i>	<i>Action (Code 3)</i>	<i>Comments/Description/Notes</i>
2					216	Classroom 216	Fiberglass Ceiling Tile 2' x 4'	NAD	x	840	SF	x	x	No insulation above suspended ceiling
2					216	Classroom 216	Plaster Ceiling	NAD	x	20	SF	x	x	
2					216	Classroom 216	Plaster Walls	NAD	x	1056	SF	x	x	
2					216	Classroom 216	Partition Room Dividers	Non Suspect ACM	x	336	SF	x	x	(1) Wood Partition Wall Divider with Blackboard Inserts
2					216	Classroom 216	Wood Floor	Non Suspect ACM	x	840	SF	x	x	
2					216	Classroom 216	Blackboard Glue Dots	Assumed	NF1	150	SF	ND	NRN	Blackboards/Tack boards to remain intact as per demolition note 16 on D1.1
2					217	Classroom 217	Fiberglass Pipe Insulation	Non Suspect ACM	x	18	LF	x	x	
2					217	Classroom 217	Fiberglass Ceiling Tile 2' x 4'	NAD	x	840	SF	x	x	No insulation above suspended ceiling
2					217	Classroom 217	Plaster Ceiling	NAD	x	20	SF	x	x	
2					217	Classroom 217	Plaster Walls	NAD	x	720	SF	x	x	
2					217	Classroom 217	Partition Room Dividers	Non Suspect ACM	x	672	SF	x	x	(2) Wood Partition Wall Dividers with Blackboard Inserts
2					217	Classroom 217	Wood Floor	Non Suspect ACM	x	840	SF	x	x	
2					218	Classroom 218	Fiberglass Pipe Insulation	Non Suspect ACM	x	12	LF	x	x	
2					218	Classroom 218	Fiberglass Ceiling Tile 2' x 4'	NAD	x	840	SF	x	x	No insulation above suspended ceiling
2					218	Classroom 218	Plaster Ceiling	NAD	x	20	SF	x	x	
2					218	Classroom 218	Plaster Walls	NAD	x	720	SF	x	x	
2					218	Classroom 218	Partition Room Dividers	Non Suspect ACM	x	336	SF	x	x	(2) Wood Partition Wall Dividers with Blackboard Inserts - The partition wall separating 218 and 219 is covered with sheetrock
2					218	Classroom 218	Sheetrock Wall	Non Suspect ACM	x	200	SF	x	x	
2					218	Classroom 218	Wood Floor	Non Suspect ACM	x	840	SF	x	x	
2					219	Classroom 219	Fiberglass Pipe Insulation	Non Suspect ACM	x	12	LF	x	x	

		School District of Philadelphia	Survey Type							
		Asbestos Inspection Report - Section 9	6 Month Surveillance							
		Mitchell Elementary School (1370)	Three- Year Reinspection IX							
		Year Built: 1916	X AIR/EIE							
		5500 Kingsessing Avenue, Philadelphia, PA 19143	Asbestos Abatement Activity							
		Prepared by: Bernard J. Bryson	Bulk Sampling Event							
		Certification # 0437 Date: 1/28/2019	Interior Renovations in Classrooms 101, 102, 103, 104, 105, 106, 107, 108, 111, 112, 216, 217 and 218							
		Classroom Modernization Project								
Floor	Space #	On Site Room Name	Material Description	Confirmed, Assumed, NAD, Non Suspect ACM	Type (Code 1)	Amount of Material	SF LF EA	Condition (Code 2)	Action (Code 3)	Comments/Description/Notes
2	219	Classroom 219	Ceiling Tile 2' x 4'	NAD	x	840	SF	x	x	
2	219	Classroom 219	Plaster Walls	NAD	x	720	SF	x	x	
2	219	Classroom 219	Sheetrock Wall	Non Suspect ACM	x	400	SF	x	x	
2	219	Classroom 219	12" x 12" Floor Tile and Mastic	Assumed	NF1	840	SF	ND	NRN	
2	219	Classroom 219	Transite Wall	Assumed	NF2	20	SF	ND	NRN	
2	220	Classroom 220	Ceiling Tile 2' x 4'	NAD	x	840	SF	x	x	
2	220	Classroom 220	Plaster Walls	NAD	x	1056	SF	x	x	
2	220	Classroom 220	Sheetrock Wall	Non Suspect ACM	x	200	SF	x	x	
2	220	Classroom 220	12" x 12" Floor Tile and Mastic	Assumed	NF1	840	SF	ND	NRN	
2	202A	Women's Restroom/Storage	Pipe Insulation 2-6 inch	Confirmed	FRI	39	LF	ND	NRN	
2	202A	Women's Restroom/Storage	Pipe Insulation > 6 inch	Confirmed	FRI	13	LF	ND	NRN	
2	202A	Women's Restroom/Storage	Fiberglass Pipe Insulation	Non Suspect ACM	x	4	LF	x	x	
2	202A	Women's Restroom/Storage	Plaster Ceiling	NAD	x	280	SF	x	x	
2	202A	Women's Restroom/Storage	Plaster Walls	NAD	x	1118	SF	x	x	
2	202A	Women's Restroom/Storage	12" x 12" Floor Tile and Mastic	Assumed	NF1	144	SF	ND	NRN	
2	202A	Women's Restroom/Storage	Cement Floor	Non Suspect ACM	x	72	SF	x	x	
2	S23	Stairwell near Classroom 221	Fiberglass Pipe Insulation	Non Suspect ACM	x	12	LF	x	x	
2	S23	Stairwell near Classroom 221	Plaster Ceiling	NAD	x	736	SF	x	x	
2	S23	Stairwell near Classroom 221	Plaster Walls	NAD	x	2000	SF	x	x	
2	S23	Stairwell near Classroom 221	Marble Walls	Non Suspect ACM	x	130	SF	x	x	
2	S23	Stairwell near Classroom 221	Cement Floor	Non Suspect ACM	x	736	SF	x	x	
2	221	Classroom 221 (Computer Lab)	Pipe Fitting Insulation	Confirmed	FRI	6	EA	ND	NRN	
2	221	Classroom 221 (Computer Lab)	Fiberglass Pipe Insulation	Non Suspect ACM	x	12	LF	x	x	
2	221	Classroom 221 (Computer Lab)	Ceiling Tile 2' x 4'	NAD	x	840	SF	x	x	
2	221	Classroom 221 (Computer Lab)	Plaster Ceiling	NAD	x	20	SF	x	x	Over Windows.
2	221	Classroom 221 (Computer Lab)	Plaster Walls	NAD	x	1056	SF	x	x	
2	221	Classroom 221 (Computer Lab)	Partition Room Dividers	Non Suspect ACM	x	336	SF	x	x	(1) Wood Divider
2	221	Classroom 221 (Computer Lab)	Wood Floor	Non Suspect ACM	x	840	SF	x	x	
2	221	Classroom 221 (Computer Lab)	Blackboard Glue Dots	Assumed	NF1	12	SF	ND	NRN	

		School District of Philadelphia	Survey Type							
		Asbestos Inspection Report - Section 9	6 Month Surveillance							
		Mitchell Elementary School (1370)	Three- Year Reinspection IX							
		Year Built: 1916	X AIR/EIE							
		5500 Kingsessing Avenue, Philadelphia, PA 19143	Asbestos Abatement Activity							
		Prepared by: Bernard J. Bryson	Bulk Sampling Event							
		Certification # 0437 Date: 1/28/2019	Interior Renovations in Classrooms 101, 102, 103, 104, 105, 106, 107, 108, 111, 112, 216, 217 and 218							
		Classroom Modernization Project								
Floor	Space #	On Site Room Name	Material Description	Confirmed, Assumed, NAD, Non Suspect ACM	Type (Code 1)	Amount of Material	SF LF EA	Condition (Code 2)	Action (Code 3)	Comments/Description/Notes
2	221A	Classroom 221 Storage Room	Pipe Fitting Insulation	Confirmed	FRI	4	EA	ND	NRN	
2	221A	Classroom 221 Storage Room	Fiberglass Pipe Insulation	Non Suspect ACM	x	30	LF	x	x	
2	221A	Classroom 221 Storage Room	Plaster Ceiling	NAD	x	136	SF	x	x	
2	221A	Classroom 221 Storage Room	Plaster Walls	NAD	x	550	SF	x	x	
2	221A	Classroom 221 Storage Room	Wood Floor	Non Suspect ACM	x	136	SF	x	x	
2	222B	Nurse's Office	Ceiling Tile 2' x 4'	NAD	x	406	SF	x	x	
2	222B	Nurse's Office	Plaster Walls	NAD	x	1032	SF	x	x	
2	222B	Nurse's Office	Sheetrock Wall	Non Suspect ACM	x	600	SF	x	x	
2	222B	Nurse's Office	Wood Floor	Non Suspect ACM	x	406	SF	x	x	
2	222RR	Nurse's Office Restroom	Ceiling Tile 2' x 4'	NAD	x	18	SF	x	x	
2	222RR	Nurse's Office Restroom	Plaster Walls	NAD	x	90	SF	x	x	
2	222RR	Nurse's Office Restroom	Sheetrock Wall	Non Suspect ACM	x	90	SF	x	x	
2	222RR	Nurse's Office Restroom	Wood Floor	Non Suspect ACM	x	18	SF	x	x	
2	222	Classroom 222	Fiberglass Pipe Insulation	Non Suspect ACM	x	12	LF	x	x	
2	222	Classroom 222	Ceiling Tile 2' x 4'	NAD	x	840	SF	x	x	
2	222	Classroom 222	Plaster Ceiling	NAD	x	20	SF	x	x	Over Windows.
2	222	Classroom 222	Plaster Walls	NAD	x	720	SF	x	x	
2	222	Classroom 222	Partition Room Dividers	Non Suspect ACM	x	672	SF	x	x	(2) Wood Dividers
2	222	Classroom 222	Wood Floor	Non Suspect ACM	x	840	SF	x	x	
2	222A	Faculty Dining (Room 224)	Ceiling Tile 2' x 4'	NAD	x	390	SF	x	x	
2	222A	Faculty Dining (Room 224)	Plaster Walls	NAD	x	902	SF	x	x	
2	222A	Faculty Dining (Room 224)	Sheetrock Wall	Non Suspect ACM	x	200	SF	x	x	
2	222A	Faculty Dining (Room 224)	12" x 12" Floor Tile and Mastic	Assumed	NF1	390	SF	ND	NRN	
2	222A	Faculty Dining (Room 224)	Sink Undercoat Mastic	Assumed	NF1	5	SF	ND	NRN	
2	222C	Computer/Data Room in Faculty Dining (Room 224)	x	x	x	x	x	x	x	Not Accessed
2	223	Classroom 223	Fiberglass Pipe Insulation	Non Suspect ACM	x	12	LF	x	x	
2	223	Classroom 223	Ceiling Tile 2' x 4'	NAD	x	840	SF	x	x	
2	223	Classroom 223	Plaster Ceiling	NAD	x	20	SF	x	x	Over Windows.

		School District of Philadelphia	Survey Type							
		Asbestos Inspection Report - Section 9	6 Month Surveillance							
		Mitchell Elementary School (1370)	Three- Year Reinspection IX							
		Year Built: 1916	X AIR/EIE							
		5500 Kingsessing Avenue, Philadelphia, PA 19143	Asbestos Abatement Activity							
		Prepared by: Bernard J. Bryson	Bulk Sampling Event							
		Certification # 0437 Date: 1/28/2019	Interior Renovations in Classrooms 101, 102, 103, 104, 105, 106, 107, 108, 111, 112, 216, 217 and 218							
		Classroom Modernization Project								
F l o o r	Space #	On Site Room Name	Material Description	Confirmed, Assumed, NAD, Non Suspect ACM	Type (Code 1)	Amount of Material	SF LF EA	Condition (Code 2)	Action (Code 3)	Comments/Description/Notes
2	223	Classroom 223	Plaster Walls	NAD	x	1056	SF	x	x	
2	223	Classroom 223	Partition Room Dividers	Non Suspect ACM	x	336	SF	x	x	(1) Wood Divider
2	223	Classroom 223	Wood Floor	Non Suspect ACM	x	840	SF	x	x	
2	223	Classroom 223	Blackboard Glue Dots	Assumed	NF1	12	SF	ND	NRN	
2	H223B	Hallway to Fire Tower next to Classroom 223	Plaster Ceiling	NAD	x	66	SF	x	x	
2	H223B	Hallway to Fire Tower next to Classroom 223	Brick Wall	Non Suspect ACM	x	374	SF	x	x	
2	H223B	Hallway to Fire Tower next to Classroom 223	Cement Floor	Non Suspect ACM	x	66	SF	x	x	
2	S28	Rear Stairwell across from Boys Restroom	Plaster Ceiling	NAD	x	276	SF	x	x	
2	S28	Rear Stairwell across from Boys Restroom	Brick Wall	Non Suspect ACM	x	1260	SF	x	x	
2	S28	Rear Stairwell across from Boys Restroom	Cement Floor	Non Suspect ACM	x	276	SF	x	x	
2	223A	Boys Restroom	Fiberglass Pipe Insulation	Non Suspect ACM	x	35	LF	x	x	
2	223A	Boys Restroom	Plaster Ceiling	NAD	x	304	SF	x	x	
2	223A	Boys Restroom	Plaster Walls	NAD	x	630	SF	x	x	
2	223A	Boys Restroom	Brick Wall	Non Suspect ACM	x	560	SF	x	x	
2	223A	Boys Restroom	Cement Floor	Non Suspect ACM	x	304	SF	x	x	
2	H213	Hallway along Classrooms 222-223	Fiberglass Pipe Insulation	Non Suspect ACM	x	34	LF	x	x	
2	H213	Hallway along Classrooms 222-223	Ceiling Tile 2' x 4'	NAD	x	720	SF	x	x	
2	H213	Hallway along Classrooms 222-223	Plaster Walls	NAD	x	1014	SF	x	x	
2	H213	Hallway along Classrooms 222-223	Brick Wall	Non Suspect ACM	x	845	SF	x	x	
2	H213	Hallway along Classrooms 222-223	Cement Floor	Non Suspect ACM	x	720	SF	x	x	
2	H215	Main Hallway along Classrooms 221-215	Fiberglass Pipe Insulation	Non Suspect ACM	x	95	LF	x	x	
2	H215	Main Hallway along Classrooms 221-215	Ceiling Tile 2' x 4'	NAD	x	2568	SF	x	x	
2	H215	Main Hallway along Classrooms 221-215	Plaster Walls	NAD	x	3164	SF	x	x	
2	H215	Main Hallway along Classrooms 221-215	Brick Wall	Non Suspect ACM	x	2260	SF	x	x	
2	H215	Main Hallway along Classrooms 221-215	Cement Floor	Non Suspect ACM	x	2568	SF	x	x	

		School District of Philadelphia	Survey Type											
		Asbestos Inspection Report - Section 9	____ 6 Month Surveillance											
		Mitchell Elementary School (1370)	____ Three- Year Reinspection IX											
		Year Built: 1916	__X__ AIR/EIE											
		5500 Kingsessing Avenue, Philadelphia, PA 19143	____ Asbestos Abatement Activity											
		Prepared by: Bernard J. Bryson	____ Bulk Sampling Event											
		Certification # 0437 Date: 1/28/2019												
		Classroom Modernization Project	<i>Interior Renovations in Classrooms 101, 102, 103, 104, 105, 106, 107, 108, 111, 112, 216, 217 and 218</i>											
<i>F</i>	<i>l</i>	<i>o</i>	<i>o</i>	<i>r</i>	<i>Space #</i>	<i>On Site Room Name</i>	<i>Material Description</i>	<i>Confirmed, Assumed, NAD, Non Suspect ACM</i>	<i>Type (Code 1)</i>	<i>Amount of Material</i>	<i>SF LF EA</i>	<i>Condition (Code 2)</i>	<i>Action (Code 3)</i>	<i>Comments/Description/Notes</i>
2					218B	Rear Balcony Hallway near Stage Left Stairwell	Plaster Ceiling	NAD	x	108	SF	x	x	
2					218B	Rear Balcony Hallway near Stage Left Stairwell	Plaster Walls	NAD	x	504	SF	x	x	
2					218B	Rear Balcony Hallway near Stage Left Stairwell	Wood Floor	Non Suspect ACM	x	108	SF	x	x	
2					218BD	Balcony Stage Left Side Dressing Room	Plaster Ceiling	NAD	x	70	SF	x	x	
2					218BD	Balcony Stage Left Side Dressing Room	Plaster Walls	NAD	x	400	SF	x	x	
2					218BD	Balcony Stage Left Side Dressing Room	Wood Floor	Non Suspect ACM	x	70	SF	x	x	
2					218C	Rear Balcony Hallway near Stage Right Stairwell	Plaster Ceiling	NAD	x	130	SF	x	x	
2					218C	Rear Balcony Hallway near Stage Right Stairwell	Plaster Walls	NAD	x	552	SF	x	x	
2					218C	Rear Balcony Hallway near Stage Right Stairwell	Wood Floor	Non Suspect ACM	x	130	SF	x	x	
2					218CD	Balcony Stage Right Side Dressing Room	Plaster Ceiling	NAD	x	70	SF	x	x	
2					218CD	Balcony Stage Right Side Dressing Room	Plaster Walls	NAD	x	400	SF	x	x	
2					218CD	Balcony Stage Right Side Dressing Room	Wood Floor	Non Suspect ACM	x	70	SF	x	x	
2					218A	Auditorium Balcony	Plaster Ceiling	NAD	x	1288	SF	x	x	Sampled June 2009 White/Tan Coat
2					218A	Auditorium Balcony	Plaster Walls	NAD	x	3180	SF	x	x	Sampled June 1999 White/Brown Coat
2					218A	Auditorium Balcony	Wood Floor	Non Suspect ACM	x	1288	SF	x	x	
2					218A	Auditorium Balcony	Transite Panels	Assumed	NF2	3	SF	ND	NRN	Movie Projector Room
2					218RH	Auditorium Balcony - Rear Hallway between Dressing Rooms	Plaster Ceiling	NAD	x	96	SF	x	x	
2					218RH	Auditorium Balcony - Rear Hallway between Dressing Rooms	Plaster Walls	NAD	x	725	SF	x	x	

		School District of Philadelphia	Survey Type							
		Asbestos Inspection Report - Section 9	6 Month Surveillance							
		Mitchell Elementary School (1370)	Three- Year Reinspection IX							
		Year Built: 1916	X AIR/EIE							
		5500 Kingsessing Avenue, Philadelphia, PA 19143	Asbestos Abatement Activity							
		Prepared by: Bernard J. Bryson	Bulk Sampling Event							
		Certification # 0437 Date: 1/28/2019	Interior Renovations in Classrooms 101, 102, 103, 104, 105, 106, 107, 108, 111, 112, 216, 217 and 218							
		Classroom Modernization Project								
F l o o r	Space #	On Site Room Name	Material Description	Confirmed, Assumed, NAD, Non Suspect ACM	Type (Code 1)	Amount of Material	SF LF EA	Condition (Code 2)	Action (Code 3)	Comments/Description/Notes
2	218RH	Auditorium Balcony - Rear Hallway between Dressing Rooms	Wood Floor	Non Suspect ACM	x	96	SF	x	x	
3	334A	Boys Restroom	Fiberglass Pipe Insulation	Non Suspect ACM	x	2	LF	x	x	
3	334A	Boys Restroom	Fiberglass Pipe Fitting Insulation	Non Suspect ACM	x	3	EA	x	x	
3	334A	Boys Restroom	Plaster Ceiling	NAD	x	304	SF	x	x	
3	334A	Boys Restroom	Plaster Walls	NAD	x	280	SF	x	x	
3	334A	Boys Restroom	Brick Wall	Non Suspect ACM	x	490	SF	x	x	
3	334A	Boys Restroom	Cement Floor	Non Suspect ACM	x	304	SF	x	x	
3	S38	Rear Stairwell near Boys Restroom	Plaster Ceiling	NAD	x	72	SF	x	x	
3	S38	Rear Stairwell near Boys Restroom	Brick Wall	Non Suspect ACM	x	396	SF	x	x	
3	S38	Rear Stairwell near Boys Restroom	Cement Floor	Non Suspect ACM	x	72	SF	x	x	
3	H230	Hallway to Fire Tower next to Classroom 334	Plaster Ceiling	NAD	x	66	SF	x	x	
3	H230	Hallway to Fire Tower next to Classroom 334	Brick Wall	Non Suspect ACM	x	390	SF	x	x	
3	H230	Hallway to Fire Tower next to Classroom 334	Cement Floor	Non Suspect ACM	x	66	SF	x	x	
3	334	Classroom 334	Fiberglass Pipe Insulation	Non Suspect ACM	x	12	LF	x	x	
3	334	Classroom 334	Ceiling Tile 2' x 4'	NAD	x	840	SF	x	x	
3	334	Classroom 334	Plaster Walls	NAD	x	1056	SF	x	x	
3	334	Classroom 334	Partition Room Dividers	Non Suspect ACM	x	336	SF	x	x	(1) Wood Divider
3	334	Classroom 334	Wood Floor	Non Suspect ACM	x	840	SF	x	x	
3	334	Classroom 334	Blackboard Glue Dots	Assumed	NF1	12	SF	ND	NRN	
3	333	Classroom 333	Fiberglass Pipe Insulation	Non Suspect ACM	x	6	LF	x	x	
3	333	Classroom 333	Ceiling Tile 2' x 4'	NAD	x	840	SF	x	x	
3	333	Classroom 333	Plaster Walls	NAD	x	720	SF	x	x	
3	333	Classroom 333	Partition Room Dividers	Non Suspect ACM	x	672	SF	x	x	(2) Wood Dividers
3	333	Classroom 333	Wood Floor	Non Suspect ACM	x	840	SF	x	x	
3	332	Classroom 332	Fiberglass Pipe Insulation	Non Suspect ACM	x	12	LF	x	x	

		School District of Philadelphia	Survey Type							
		Asbestos Inspection Report - Section 9	6 Month Surveillance							
		Mitchell Elementary School (1370)	Three- Year Reinspection IX							
		Year Built: 1916	X AIR/EIE							
		5500 Kingsessing Avenue, Philadelphia, PA 19143	Asbestos Abatement Activity							
		Prepared by: Bernard J. Bryson	Bulk Sampling Event							
		Certification # 0437 Date: 1/28/2019	Interior Renovations in Classrooms 101, 102, 103, 104, 105, 106, 107, 108, 111, 112, 216, 217 and 218							
		Classroom Modernization Project								
F l o o r	Space #	On Site Room Name	Material Description	Confirmed, Assumed, NAD, Non Suspect ACM	Type (Code 1)	Amount of Material	SF LF EA	Condition (Code 2)	Action (Code 3)	Comments/Description/Notes
3	332	Classroom 332	Ceiling Tile 2' x 4'	NAD	x	840	SF	x	x	
3	332	Classroom 332	Plaster Walls	NAD	x	1056	SF	x	x	
3	332	Classroom 332	Partition Room Dividers	Non Suspect ACM	x	336	SF	x	x	(1) Wood Divider
3	332	Classroom 332	Wood Floor	Non Suspect ACM	x	840	SF	x	x	
3	332A	Classroom 332 Storage Room	Ceiling Tile 2' x 4'	NAD	x	136	SF	x	x	
3	332A	Classroom 332 Storage Room	Plaster Walls	NAD	x	550	SF	x	x	
3	332A	Classroom 332 Storage Room	Wood Floor	Non Suspect ACM	x	136	SF	x	x	
3	H319	Hallway along Classrooms 333-334	Fiberglass Pipe Insulation	Non Suspect ACM	x	33	LF	x	x	
3	H319	Hallway along Classrooms 333-334	Ceiling Tile 2' x 4'	NAD	x	720	SF	x	x	
3	H319	Hallway along Classrooms 333-334	Plaster Walls	NAD	x	1014	SF	x	x	
3	H319	Hallway along Classrooms 333-334	Brick Wall	Non Suspect ACM	x	845	SF	x	x	
3	H319	Hallway along Classrooms 333-334	Cement Floor	Non Suspect ACM	x	720	SF	x	x	
3	S33	Stairwell near Classroom 332	Fiberglass Pipe Insulation	Non Suspect ACM	x	12	LF	x	x	
3	S33	Stairwell near Classroom 332	Ceiling Tile 2' x 4'	NAD	x	276	SF	x	x	
3	S33	Stairwell near Classroom 332	Plaster Ceiling	NAD	x	460	SF	x	x	
3	S33	Stairwell near Classroom 332	Plaster Walls	NAD	x	1320	SF	x	x	
3	S33	Stairwell near Classroom 332	Cement Floor	Non Suspect ACM	x	736	SF	x	x	
3	331A	Women's Restroom	Plaster Ceiling	NAD	x	80	SF	x	x	
3	331A	Women's Restroom	Plaster Walls	NAD	x	504	SF	x	x	
3	331A	Women's Restroom	Cement Floor	Non Suspect ACM	x	80	SF	x	x	
3	H323	Hallway to Women's Restroom	Plaster Ceiling	NAD	x	176	SF	x	x	
3	H323	Hallway to Women's Restroom	Plaster Walls	NAD	x	780	SF	x	x	
3	H323	Hallway to Women's Restroom	12" x 12" Floor Tile and Mastic	Assumed	NF1	176	SF	ND	NRN	
3	S15	Stairwell to Attic	Plaster Ceiling	NAD	x	8	SF	x	x	Part of "Ceiling" are the steel stairs going to attic.
3	S15	Stairwell to Attic	Plaster Walls	NAD	x	800	SF	x	x	
3	S15	Stairwell to Attic	12" x 12" Floor Tile and Mastic	Assumed	NF1	25	SF	ND	NRN	
3	S15	Stairwell to Attic	Steel Stairs	Non Suspect ACM	x	70	SF	x	x	
3	331	Classroom 331	Fiberglass Pipe Insulation	Non Suspect ACM	x	6	LF	x	x	

		School District of Philadelphia	Survey Type							
		Asbestos Inspection Report - Section 9	6 Month Surveillance							
		Mitchell Elementary School (1370)	Three- Year Reinspection IX							
		Year Built: 1916	X AIR/EIE							
		5500 Kingsessing Avenue, Philadelphia, PA 19143	Asbestos Abatement Activity							
		Prepared by: Bernard J. Bryson	Bulk Sampling Event							
		Certification # 0437 Date: 1/28/2019	Interior Renovations in Classrooms 101, 102, 103, 104, 105, 106, 107, 108, 111, 112, 216, 217 and 218							
		Classroom Modernization Project								
F l o o r	Space #	On Site Room Name	Material Description	Confirmed, Assumed, NAD, Non Suspect ACM	Type (Code 1)	Amount of Material	SF LF EA	Condition (Code 2)	Action (Code 3)	Comments/Description/Notes
3	331	Classroom 331	Ceiling Tile 2' x 4'	NAD	x	840	SF	x	x	
3	331	Classroom 331	Plaster Walls	NAD	x	1056	SF	x	x	
3	331	Classroom 331	Partition Room Dividers	Non Suspect ACM	x	336	SF	x	x	
3	331	Classroom 331	Wood Floor	Non Suspect ACM	x	840	SF	x	x	
3	331	Classroom 331	Blackboard Glue Dots	Assumed	NF1	12	SF	ND	NRN	
3	330	Classroom 330	Fiberglass Pipe Insulation	Non Suspect ACM	x	12	LF	x	x	
3	330	Classroom 330	Ceiling Tile 2' x 4'	NAD	x	840	SF	x	x	
3	330	Classroom 330	Plaster Walls	NAD	x	720	SF	x	x	
3	330	Classroom 330	Partition Room Dividers	Non Suspect ACM	x	672	SF	x	x	(2) Wood Dividers
3	330	Classroom 330	Wood Floor	Non Suspect ACM	x	840	SF	x	x	
3	329	Classroom 329	Fiberglass Pipe Insulation	Non Suspect ACM	x	9	LF	x	x	
3	329	Classroom 329	Ceiling Tile 2' x 4'	NAD	x	840	SF	x	x	
3	329	Classroom 329	Plaster Walls	NAD	x	720	SF	x	x	
3	329	Classroom 329	Partition Room Dividers	Non Suspect ACM	x	672	SF	x	x	(2) Wood Dividers
3	329	Classroom 329	Wood Floor	Non Suspect ACM	x	840	SF	x	x	
3	328	Classroom 328	Fiberglass Pipe Insulation	Non Suspect ACM	x	9	LF	x	x	
3	328	Classroom 328	Ceiling Tile 2' x 4'	NAD	x	840	SF	x	x	
3	328	Classroom 328	Plaster Walls	NAD	x	720	SF	x	x	
3	328	Classroom 328	Partition Room Dividers	Non Suspect ACM	x	672	SF	x	x	(2) Wood Dividers
3	328	Classroom 328	Wood Floor	Non Suspect ACM	x	840	SF	x	x	
3	327	Classroom 327	Fiberglass Pipe Insulation	Non Suspect ACM	x	12	LF	x	x	
3	327	Classroom 327	Ceiling Tile 2' x 4'	NAD	x	840	SF	x	x	
3	327	Classroom 327	Plaster Walls	NAD	x	1056	SF	x	x	
3	327	Classroom 327	Partition Room Dividers	Non Suspect ACM	x	336	SF	x	x	(1) Wood Divider
3	327	Classroom 327	Wood Floor	Non Suspect ACM	x	840	SF	x	x	
3	327	Classroom 327	Blackboard Glue Dots	Assumed	NF1	12	SF	ND	NRN	
3	S31	Stairwell near Classroom 326	Fiberglass Pipe Insulation	Non Suspect ACM	x	10	LF	x	x	
3	S31	Stairwell near Classroom 326	Ceiling Tile 2' x 4'	NAD	x	276	SF	x	x	
3	S31	Stairwell near Classroom 326	Plaster Ceiling	NAD	x	460	SF	x	x	

		School District of Philadelphia	Survey Type							
		Asbestos Inspection Report - Section 9	___ 6 Month Surveillance							
		Mitchell Elementary School (1370)	___ Three- Year Reinspection IX							
		Year Built: 1916	__X__ AIR/EIE							
		5500 Kingsessing Avenue, Philadelphia, PA 19143	___ Asbestos Abatement Activity							
		Prepared by: Bernard J. Bryson	___ Bulk Sampling Event							
		Certification # 0437 Date: 1/28/2019								
		Classroom Modernization Project	Interior Renovations in Classrooms 101, 102, 103, 104, 105, 106, 107, 108, 111, 112, 216, 217 and 218							
F l o o r	Space #	On Site Room Name	Material Description	Confirmed, Assumed, NAD, Non Suspect ACM	Type (Code 1)	Amount of Material	SF LF EA	Condition (Code 2)	Action (Code 3)	Comments/Description/Notes
3	S31	Stairwell near Classroom 326	Plaster Walls	NAD	x	1320	SF	x	x	
3	S31	Stairwell near Classroom 326	Cement Floor	Non Suspect ACM	x	736	SF	x	x	
3	S16	Stairwell to Attic	Plaster Ceiling	NAD	x	64	SF	x	x	
3	S16	Stairwell to Attic	Plaster Walls	NAD	x	480	SF	x	x	
3	S16	Stairwell to Attic	12" x 12" Floor Tile and Mastic	Assumed	NF1	28	SF	ND	NRN	
3	S16	Stairwell to Attic	Steel Stairs	Non Suspect ACM	x	36	SF	x	x	
3	H322	Hallway to Men's Restroom	Plaster Ceiling	NAD	x	72	SF	x	x	Part of "Ceiling" are steel stairs going to attic (~104 SF).
3	H322	Hallway to Men's Restroom	Plaster Walls	NAD	x	780	SF	x	x	
3	H322	Hallway to Men's Restroom	12" x 12" Floor Tile and Mastic	Assumed	NF1	176	SF	ND	NRN	
3	327A	Men's Restroom	Plaster Ceiling	NAD	x	80	SF	x	x	
3	327A	Men's Restroom	Plaster Walls	NAD	x	504	SF	x	x	
3	327A	Men's Restroom	Ceramic Tile Floors	Non Suspect ACM	x	80	SF	x	x	
3	326	Classroom 326	Fiberglass Pipe Insulation	Non Suspect ACM	x	12	LF	x	x	
3	326	Classroom 326	Ceiling Tile 2' x 4'	NAD	x	840	SF	x	x	
3	326	Classroom 326	Plaster Walls	NAD	x	1056	SF	x	x	
3	326	Classroom 326	Partition Room Dividers	Non Suspect ACM	x	336	SF	x	x	(1) Wood Divider
3	326	Classroom 326	Wood Floor	Non Suspect ACM	x	840	SF	x	x	
3	326	Classroom 326	Blackboard Glue Dots	Assumed	NF1	12	SF	ND	NRN	
3	326A	Storage in Room 326	Plaster Ceiling	NAD	x	128	SF	x	x	
3	326A	Storage in Room 326	Plaster Walls	NAD	x	672	SF	x	x	
3	326A	Storage in Room 326	Wood Floor	Non Suspect ACM	x	128	SF	x	x	
3	324A	Girl's Restroom	Fiberglass Pipe Insulation	Non Suspect ACM	x	20	LF	x	x	
3	324A	Girl's Restroom	Fiberglass Pipe Fitting Insulation	Non Suspect ACM	x	12	EA	x	x	
3	324A	Girl's Restroom	Plaster Ceiling	NAD	x	190	SF	x	x	
3	324A	Girl's Restroom	Plaster Walls	NAD	x	348	SF	x	x	
3	324A	Girl's Restroom	Brick Wall	Non Suspect ACM	x	464	SF	x	x	
3	324A	Girl's Restroom	Cement Floor	Non Suspect ACM	x	190	SF	x	x	
3	324B	Custodial Closet next to Girl's Restroom	Pipe Insulation 2-6 inch	Confirmed	FRI	30	LF	ND	NRN	

		School District of Philadelphia	Survey Type							
		Asbestos Inspection Report - Section 9	6 Month Surveillance							
		Mitchell Elementary School (1370)	Three- Year Reinspection IX							
		Year Built: 1916	X AIR/EIE							
		5500 Kingsessing Avenue, Philadelphia, PA 19143	Asbestos Abatement Activity							
		Prepared by: Bernard J. Bryson	Bulk Sampling Event							
		Certification # 0437 Date: 1/28/2019	Interior Renovations in Classrooms 101, 102, 103, 104, 105, 106, 107, 108, 111, 112, 216, 217 and 218							
		Classroom Modernization Project								
Floor	Space #	On Site Room Name	Material Description	Confirmed, Assumed, NAD, Non Suspect ACM	Type (Code 1)	Amount of Material	SF LF EA	Condition (Code 2)	Action (Code 3)	Comments/Description/Notes
3	324B	Custodial Closet next to Girl's Restroom	Pipe Insulation > 6 inch	Confirmed	FRI	15	LF	ND	NRN	
3	324B	Custodial Closet next to Girl's Restroom	Plaster Ceiling	NAD	x	64	SF	x	x	
3	324B	Custodial Closet next to Girl's Restroom	Plaster Walls	NAD	x	480	SF	x	x	Pipe Chase Access in Room.
3	324B	Custodial Closet next to Girl's Restroom	Cement Floor	Non Suspect ACM	x	64	SF	x	x	
3	PC324B	Pipe Chase in Custodial Closet next to Girl's Restroom	x	x	x	x	x	x	x	Not Accessed
3	325	Classroom 325	Fiberglass Pipe Insulation	Non Suspect ACM	x	12	LF	x	x	
3	325	Classroom 325	Ceiling Tile 2' x 4'	NAD	x	840	SF	x	x	
3	325	Classroom 325	Plaster Walls	NAD	x	720	SF	x	x	
3	325	Classroom 325	Partition Room Dividers	Non Suspect ACM	x	672	SF	x	x	(2) Wood Dividers
3	325	Classroom 325	Wood Floor	Non Suspect ACM	x	840	SF	x	x	
3	324	Classroom 324	Fiberglass Pipe Insulation	Non Suspect ACM	x	12	LF	x	x	
3	324	Classroom 324	Ceiling Tile 2' x 4'	NAD	x	840	SF	x	x	
3	324	Classroom 324	Plaster Walls	NAD	x	1056	SF	x	x	
3	324	Classroom 324	Partition Room Dividers	Non Suspect ACM	x	336	SF	x	x	(1) Wood Divider
3	324	Classroom 324	Wood Floor	Non Suspect ACM	x	840	SF	x	x	
3	324	Classroom 324	Blackboard Glue Dots	Assumed	NF1	12	SF	ND	NRN	
3	H321	Hallway to Fire Tower	Plaster Ceiling	NAD	x	66	SF	x	x	
3	H321	Hallway to Fire Tower	Brick Wall	Non Suspect ACM	x	374	SF	x	x	
3	H321	Hallway to Fire Tower	Cement Floor	Non Suspect ACM	x	66	SF	x	x	
3	S35	Rear Stairwell near Classroom 324	Plaster Ceiling	NAD	x	414	SF	x	x	
3	S35	Rear Stairwell near Classroom 324	Brick Wall	Non Suspect ACM	x	1968	SF	x	x	
3	S35	Rear Stairwell near Classroom 324	Cement Floor	Non Suspect ACM	x	414	SF	x	x	
3	H317	Hallway along Classrooms 324-325	Fiberglass Pipe Insulation	Non Suspect ACM	x	24	LF	x	x	
3	H317	Hallway along Classrooms 324-325	Ceiling Tile 2' x 4'	NAD	x	720	SF	x	x	
3	H317	Hallway along Classrooms 324-325	Plaster Walls	NAD	x	1183	SF	x	x	
3	H317	Hallway along Classrooms 324-325	Brick Wall	Non Suspect ACM	x	845	SF	x	x	
3	H317	Hallway along Classrooms 324-325	Cement Floor	Non Suspect ACM	x	720	SF	x	x	
3	H318	Hallway along Classrooms 326-332	Fiberglass Pipe Insulation	Non Suspect ACM	x	75	LF	x	x	



Page 38 of 39

Mitchell Elementary School (1370) – Classroom Modernization Project

Project No. 010-4409

12. List all locations inspected that do **NOT** have asbestos containing material present: *Refer to Section 9*

13. List all materials assumed to be Asbestos Containing Materials that will not be disturbed by the Renovation/Demolition Activity. Note: If assumed materials will be impacted by the work, request a sampling strategy that meets OEMS approval. **(Bulk sampling data obtained in the Mitchell Elementary School's AHERA Management Plan)**

ASSUMED ASBESTOS CONTAINING MATERIALS			
12" x 12" floor tile & mastic throughout the building (various colors)	Metal Interior and Exterior Fire Doors (assumed asbestos-containing interior packing)	Glue dot adhesive behind blackboards and tack boards (concealed)	Transite Walls in the IMC/Library and Classroom 219
Emergency Generator Flue Pipe Insulation	Sink undercoat Mastic associated with Stainless Steel Sinks throughout the building	Spline Ceiling Glue Dots in the IMC/Library	Transite Panels in the Auditorium Balcony Movie Projector Room
Internal Materials associated with the 2 Boilers	Interior/Exterior Window Glazing	Interior/Exterior Caulks (expansion seam, door, etc.)	Roofing (field & flashing)

Signature of Certified Asbestos Investigator:

Date:

1/28/2019

Signature of Building Owner:

Date:



Page 39 of 39

Mitchell Elementary School (1370) – Classroom Modernization Project

Project No. 010-4409

14. List all homogeneous materials present in this school (Only Positive or Negative Sampled Materials can be listed in box 14 below): **(Bulk sampling data obtained in the Mitchell Elementary School's AHERA Mgmt. Plan)**

CONFIRMED ASBESTOS CONTAINING MATERIALS	NON-ASBESTOS MATERIALS
2-6-inch diameter Pipe Insulation Throughout the Building	Concrete Floors, Walls and Ceilings, Brick Walls, Concrete Block Walls, Ceramic Floor and Wall Tile, Marble Floors, Stairs and Walls, Wood Floors and Wood Paneling Walls
>6-inch diameter Pipe Insulation Throughout the Building	Plaster Walls and Ceilings Throughout the Building (including the Auditorium Plaster Walls and Ceiling)
Pipe Fitting Insulation Throughout the Building	Fiberglass Pipe Insulation Throughout the Building
	2' x 4' Acoustical Ceiling Tiles Throughout the Building
	1' x 1' Ceiling Tiles in the IMC/Library, Cafeteria and Kitchen
	Wood Laminate Stall Partitions in Classroom 101 Restroom; Wood Laminate/Plastic Stall Partitions in Classroom 102 Restroom
	Drywall/Joint Compound Walls and Ceilings Throughout the Building
	Fiberglass Tank Insulation in the Boiler Room
	12" x 12" Salmon Floor Tile and Associated Black Mastic in Classroom 101
	12" x 12" Dark Orange Floor Tile and associated Black Mastic in Classroom 101
	Wood Partition Wall Divider with Blackboard Inserts

15. Caution labels affixed to all ACM ? Yes No

All contractors' employees involved in the demolition or renovation activity must receive a copy or have access to this Asbestos Inspection Report.

Signature of Certified Asbestos Investigator:

Date:

1/28/2019

Signature of Building Owner:

Date: