



City of Philadelphia - Department of Public Health  
 Public Health Services - Air Management Services  
 Asbestos Control Unit - 321 University Av., 19104

Office Use Only

Date Received L&I:

Date Received AMS:

Date Inspected:

Inspector #

# Asbestos Inspection Report

## School District of Philadelphia projects ONLY

1. Name of Building: Feltonville Intermediate School Phone # 215-456-3012  
 SDP Work Order # 1680837 SDP Control # 2018750001 OEMS Task Assignment Date 7/26/2017

2. Name of Building Owner: School District of Philadelphia Phone # 215-400-4750  
440 North Broad Street, Philadelphia, PA 19130

3. Name of Licensed Investigator: Ian Forster License # 0477  
 Company Name: Criterion Laboratories Phone # 215-244-1300

4. Name of Certified Lab: Criterion Laboratories License # 000106 Phone # 215-244-1300

5. Scope of Work: (include all locations)  
Classroom Modernization project – new flooring, repainting, new insulation, new ceiling tiles, new chalk boards

5A. A review of the SDP Design Drawings was performed  
 Yes (List Information Below)  No -Schedule a meeting with OEMS to review project scope of work with PSIT Design Team.

(Bid Number \_\_\_\_\_ Drawing Number(s) \_\_\_\_\_ Drawing Date \_\_\_\_\_)

Asbestos Containing Material Present?  Yes (List Below)  No Assumed Material Present?  Yes (See Box 8)  No

6. List Asbestos Containing Material (ACM) located in the planned renovation/demolition area(s). Damaged ACM must be listed and then repaired or removed prior to renovation. You (Investigator) must label all ACM that may be left in the work area. Page 1 of \_\_

Location	Description	Type (Code 1)	Amount		Condition (Code 2)	Action (Code 3)
			Square	Linear		
See Attached						

<p><b>Code 1</b></p> <p>FRI - Friable                  NF1 - Non-Friable, Cat. 1                  NF2 - Non-Friable, Cat. 2</p>	<p><b>Code 2</b></p> <p>DD - Deteriorated or                  Delaminated / Amount                  ND - Non-Damaged</p>	<p><b>Code 3</b></p> <p>REM - Removal necessary prior to Demo/Reno                  NRN - No removal necessary, label ACM                  REP - Repair &amp; Label ACM, removal not necessary</p>
---	--	--

I hereby certify that the foregoing statements are true and the information contained in this report is true. This certification is made subject to the penalties set forth in 18 PA. C.S. S4904 relating to unsworn falsification to authorities. Furthermore I certify that the inspection, sampling, and labeling requirements of section X of the Asbestos Control Regulation (ACR) have been met. The building owner has been notified of the ACR requirements and given a copy of this report. If the inspection has revealed ACM which will be disturbed by the proposed work or if it has revealed ACM in bad condition, the building owner has been notified to remove or repair the ACM in accordance with the ACR prior to renovation or demolition activity.

Signature of Licensed Asbestos Investigator: 	Date: May 4, 2018	Signature of Building Owner:	Date:
--	-------------------	------------------------------	-------



Page 2 of \_\_\_\_\_ Project Name: Classroom Modernization Project Project No. \_\_\_\_\_

7. List all locations inspected that do **NOT** have asbestos containing material present:

Location	Location	Location	Location

8. List all materials assumed to be Asbestos Containing Materials that will not be disturbed by the Renovation/Demolition Activity.  
**Note:** If assumed materials will be impacted by the work, request a sampling strategy that meets OEMS Approval.

Assumed Material & Location	Assumed Material & Location	Assumed Material & Location
Blackboard glue dots – Classroom 309, 311, 313, 304, 303, 302, 301, 300, 315, 305, 306, 307, 209 and 210	12x12 floor tile – 3 <sup>rd</sup> floor hallways	

9. List all homogeneous materials present in this school (Only Positive or Negative Sampled Materials can be listed in box 9 below):

ASBESTOS CONTAINING MATERIALS	NON-ASBESTOS MATERIALS
Pipe Insulation	Plaster walls
Pipe fitting insulation	12x12 floor tile and mastic
9x9 floor tile	2x4 lay-in ceiling tiles
	Fiberglass pipe insulation

10. Caution labels affixed to all ACM?  Yes  No

*All contractors' employees involved in the demolition or renovation activity must receive a copy or have access to this Asbestos Inspection Report.*

Signature \_\_\_\_\_

Date May 4, 2018

**Feltonville Intermediate School**  
 238 E. Wyoming Avenue, Philadelphia, PA 19120

ULCS# 7500

Year Built: 1936

Prepared by: Ian Forster

Certification Number: 0477

**School District of Philadelphia**

**Asbestos Inspection Report**

Project Name: Classroom Modernization Project

Date: May 4, 2018

Element ID	On Site Room Name	Material Description	Type (Code 1)	Confirmed, Assumed, NAD, Non Suspect ACM	Amount of Material	SF LF EA	Condition (Code 2)	Action/Code 3
1	Classroom 309	Floor Tile VAT 9" x 9"	NF-1	Confirmed	575	SF	ND	RMV
1	Classroom 309	Blackboard Glue Dots	NF-1	Assumed	120	SF	ND	RMV
1	Classroom 311	Floor Tile VAT 9" x 9"	NF-1	Confirmed	575	SF	ND	RMV
1	Classroom 311	Blackboard Glue Dots	NF-1	Assumed	130	SF	ND	RMV
1	Classroom 311	Pipe Insulation 2-6 inch	FRI	Confirmed	24	LF	ND	RMV
1	Classroom 313	Floor Tile VAT 9" x 9"	NF-1	Confirmed	575	SF	ND	RMV
1	Classroom 313	Blackboard Glue Dots	NF-1	Assumed	150	SF	ND	RMV
1	Classroom 313	Pipe Insulation 2-6 inch	FRI	Confirmed	12	LF	DD	RMV
1	Classroom 304	Blackboard Glue Dots	NF-1	Assumed	160	SF	ND	RMV
1	Classroom 304	Pipe Insulation 2-6 inch	FRI	Confirmed	20	LF	ND	RMV
1	Classroom 303	Blackboard Glue Dots	NF-1	Assumed	160	SF	ND	RMV
1	Classroom 303	Pipe Insulation 2-6 inch	FRI	Confirmed	50	LF	DD	RMV
1	Classroom 302	Pipe Insulation 2-6 inch	FRI	Confirmed	30	LF	DD	RMV
1	Classroom 302	Blackboard Glue Dots	NF-1	Assumed	160	SF	ND	RMV
1	Classroom 301	Blackboard Glue Dots	NF-1	Assumed	60	SF	ND	RMV
1	Classroom 300	Blackboard Glue Dots	NF-1	Assumed	190	SF	ND	RMV
1	Classroom 300	Pipe Insulation 2-6 inch	FRI	Confirmed	30	LF	DD	RMV
1	Classroom 315 (AKA 303 A)	Blackboard Glue Dots	NF-1	Assumed	160	SF	ND	RMV
1	Classroom 315 (AKA 303 A)	Pipe Insulation 2-6 inch	FRI	Confirmed	35	LF	ND	RMV
1	Classroom 305	Blackboard Glue Dots	NF-1	Assumed	140	SF	ND	RMV
1	Classroom 306	Blackboard Glue Dots	NF-1	Assumed	140	SF	ND	RMV
1	Classroom 306	Pipe Insulation 2-6 inch	FRI	Confirmed	20	LF	ND	RMV
1	3rd Floor Hallways (all)	Floor Tile VAT 12" x 12"	NF-1	Assumed	5000	SF	ND	NRN
1	3rd Floor Hallways (all)	Floor Tile VAT 12" x 12"	NF-1	Assumed	1000	SF	ND	NRN
1	Classroom 307	Floor Tile VAT 9" x 9"	NF-1	Confirmed	900	SF	ND	RMV
1	Classroom 307	Blackboard Glue Dots	NF-1	Assumed	140	SF	ND	RMV
1	Classroom 209	Floor Tile VAT 9" x 9"	NF-1	Confirmed	750	SF	ND	RMV
1	Classroom 209	Pipe Fitting Insulation	FRI	Confirmed	2	EA	ND	RMV
1	Classroom 209	Blackboard Glue Dots	NF-1	Assumed	110	SF	ND	RMV
1	Classroom 210	Blackboard Glue Dots	NF-1	Assumed	120	SF	ND	RMV