

				Inspection Dates: 12/28-31/2021	School District of Philadelphia						
				Inspector Name and Certificate Number: J. Chuck Wilkins, 006732	Lead Safe Certification Assessment Report						
				Inspection Company: Acer Associates LLC	McMichael School						
ULCS#	Element	Floor	Space #	On-Site Room Name	Component	Substrate Material	Color	Description of Damage	Damage Quantity (sf)	XRF Reading (mg/cm2)	XRF (positive/negative)
1360	1	1	100	Teachers Lounge	W1	N/A	N/A	None	0	N/A	N/A
1360	1	1	100	Teachers Lounge	W2	N/A	N/A	None	0	N/A	N/A
1360	1	1	100	Teachers Lounge	W3	N/A	N/A	None	0	N/A	N/A
1360	1	1	100	Teachers Lounge	W4	N/A	N/A	None	0	N/A	N/A
1360	1	1	100	Teachers Lounge	Ceiling	N/A	N/A	None	0	N/A	N/A
1360	1	1	100	Teachers Lounge	Floor	N/A	N/A	None	0	N/A	N/A
1360	1	1	100	Teachers Lounge	Door Casing 1	Metal	Beige	None	0	0.5	Negative
1360	1	1	100	Teachers Lounge	Door Casing 3	Metal	Gray	None	0	0.1	Negative
1360	1	1	100C	Closet Inside Teachers Lounge 100	W1	N/A	N/A	None	0	N/A	N/A
1360	1	1	100C	Closet Inside Teachers Lounge 100	W2	N/A	N/A	None	0	N/A	N/A
1360	1	1	100C	Closet Inside Teachers Lounge 100	W3	N/A	N/A	None	0	N/A	N/A
1360	1	1	100C	Closet Inside Teachers Lounge 100	W4	N/A	N/A	None	0	N/A	N/A
1360	1	1	100C	Closet Inside Teachers Lounge 100	Ceiling	N/A	N/A	None	0	N/A	N/A
1360	1	1	100C	Closet Inside Teachers Lounge 100	Floor	N/A	N/A	None	0	N/A	N/A
1360	1	1	101	Classroom 101	W1	N/A	N/A	None	0	N/A	N/A
1360	1	1	101	Classroom 101	W2	N/A	N/A	None	0	N/A	N/A
1360	1	1	101	Classroom 101	W3	N/A	N/A	None	0	N/A	N/A
1360	1	1	101	Classroom 101	W4	N/A	N/A	None	0	N/A	N/A
1360	1	1	101	Classroom 101	Ceiling	N/A	N/A	None	0	N/A	N/A
1360	1	1	101	Classroom 101	Floor	N/A	N/A	None	0	N/A	N/A
1360	1	1	101	Classroom 101	Door Casing 1	Metal	Beige	None	0	0.4	Negative
1360	1	1	101	Classroom 101	Door Casing 4	Metal	Beige	None	0	0.4	Negative
1360	1	1	101	Classroom 101	Door Casing 4	Metal	Beige	None	0	0.3	Negative
1360	1	1	103	Room 103	W1	N/A	N/A	None	0	N/A	N/A
1360	1	1	103	Room 103	W2	N/A	N/A	None	0	N/A	N/A
1360	1	1	103	Room 103	W3	N/A	N/A	None	0	N/A	N/A
1360	1	1	103	Room 103	W4	N/A	N/A	None	0	N/A	N/A
1360	1	1	103	Room 103	Ceiling	N/A	N/A	None	0	N/A	N/A
1360	1	1	103	Room 103	Floor	N/A	N/A	None	0	N/A	N/A
1360	1	1	103	Room 103	Door Casing	Metal	Beige	None	0	0.4	Negative
1360	1	1	102	Room 102 Conference Rooms	W1	N/A	N/A	None	0	N/A	N/A
1360	1	1	102	Room 102 Conference Rooms	W2	N/A	N/A	None	0	N/A	N/A
1360	1	1	102	Room 102 Conference Rooms	W3	N/A	N/A	None	0	N/A	N/A
1360	1	1	102	Room 102 Conference Rooms	W4	N/A	N/A	None	0	N/A	N/A
1360	1	1	102	Room 102 Conference Rooms	Ceiling	N/A	N/A	None	0	N/A	N/A
1360	1	1	102	Room 102 Conference Rooms	Floor	N/A	N/A	None	0	N/A	N/A
1360	1	1	102	Room 102 Conference Rooms	Door Casing 1	Metal	Gray	None	0	0.4	Negative
1360	1	1	102	Room 102 Conference Rooms	Door Casing 1	Metal	Gray	None	0	0	Negative
1360	1	1	102	Room 102 Conference Rooms	Door Casing 2	Metal	Gray	None	0	0.1	Negative
1360	1	1	102RR	Conference Rooms 102 Restroom	W1	N/A	N/A	None	0	N/A	N/A
1360	1	1	102RR	Conference Rooms 102 Restroom	W2	N/A	N/A	None	0	N/A	N/A

				Inspection Dates: 12/28-31/2021	School District of Philadelphia							
				Inspector Name and Certificate Number: J. Chuck Wilkins, 006732	Lead Safe Certification Assessment Report							
				Inspection Company: Acer Associates LLC	McMichael School							
ULCS#	E l e m e n t	F l o o r	Space #	On-Site Room Name	Component	Substrate Material	Color	Description of Damage	Damage Quantity (sf)	XRF Reading (mg/cm2)	XRF (positive/negative)	
1360	1	1	102RR	Conference Rooms 102 Restroom	W3	N/A	N/A	None	0	N/A	N/A	
1360	1	1	102RR	Conference Rooms 102 Restroom	W4	N/A	N/A	None	0	N/A	N/A	
1360	1	1	102RR	Conference Rooms 102 Restroom	Ceiling	N/A	N/A	None	0	N/A	N/A	
1360	1	1	102RR	Conference Rooms 102 Restroom	Floor	N/A	N/A	None	0	N/A	N/A	
1360	1	1	101C	Classroom 101	W1	N/A	N/A	None	0	N/A	N/A	
1360	1	1	101C	Classroom 101	W2	N/A	N/A	None	0	N/A	N/A	
1360	1	1	101C	Classroom 101	W3	N/A	N/A	None	0	N/A	N/A	
1360	1	1	101C	Classroom 101	W4	N/A	N/A	None	0	N/A	N/A	
1360	1	1	101C	Classroom 101	Ceiling	N/A	N/A	None	0	N/A	N/A	
1360	1	1	101C	Classroom 101	Floor	N/A	N/A	None	0	N/A	N/A	
1360	1	1	WR	Women's Restroom in Hallway next to Room 102	W1	N/A	N/A	None	0	N/A	N/A	
1360	1	1	WR	Women's Restroom in Hallway next to Room 102	W2	N/A	N/A	None	0	N/A	N/A	
1360	1	1	WR	Women's Restroom in Hallway next to Room 102	W3	N/A	N/A	None	0	N/A	N/A	
1360	1	1	WR	Women's Restroom in Hallway next to Room 102	W4	N/A	N/A	None	0	N/A	N/A	
1360	1	1	WR	Women's Restroom in Hallway next to Room 102	Ceiling	N/A	N/A	None	0	N/A	N/A	
1360	1	1	WR	Women's Restroom in Hallway next to Room 102	Floor	N/A	N/A	None	0	N/A	N/A	
1360	1	1	MR	Men's Restroom in Hallway next to Room 102	W1	N/A	N/A	None	0	N/A	N/A	
1360	1	1	MR	Men's Restroom in Hallway next to Room 102	W2	N/A	N/A	None	0	N/A	N/A	
1360	1	1	MR	Men's Restroom in Hallway next to Room 102	W3	N/A	N/A	None	0	N/A	N/A	
1360	1	1	MR	Men's Restroom in Hallway next to Room 102	W4	N/A	N/A	None	0	N/A	N/A	
1360	1	1	MR	Men's Restroom in Hallway next to Room 102	Ceiling	N/A	N/A	None	0	N/A	N/A	
1360	1	1	MR	Men's Restroom in Hallway next to Room 102	Floor	N/A	N/A	None	0	N/A	N/A	
1360	1	1	100A	Girls Restroom at Cafeteria	W1	CMU	Tan	None	0	0.1	Negative	
1360	1	1	100A	Girls Restroom at Cafeteria	W2	N/A	N/A	None	0	N/A	N/A	
1360	1	1	100A	Girls Restroom at Cafeteria	W3	N/A	N/A	None	0	N/A	N/A	
1360	1	1	100A	Girls Restroom at Cafeteria	W4	N/A	N/A	None	0	N/A	N/A	
1360	1	1	100A	Girls Restroom at Cafeteria	Ceiling	Concrete	Tan	None	0	0.1	Negative	
1360	1	1	100A	Girls Restroom at Cafeteria	Floor	Concrete	Gray	None	0	0.1	Negative	
1360	1	1	100A	Girls Restroom at Cafeteria	Door Casing 1	Metal	Tan	None	0	0	Negative	
1360	1	1	100A	Girls Restroom at Cafeteria	Door 3	Metal	Tan	None	0	0.1	Negative	
1360	1	1	100A	Girls Restroom at Cafeteria	Door Casing 3	Metal	Tan	None	0	0.1	Negative	
1360	1	1	100B	Boys Restroom at Cafeteria	W1	N/A	N/A	None	0	N/A	N/A	
1360	1	1	100B	Boys Restroom at Cafeteria	W2	N/A	N/A	None	0	N/A	N/A	
1360	1	1	100B	Boys Restroom at Cafeteria	W3	N/A	N/A	None	0	N/A	N/A	
1360	1	1	100B	Boys Restroom at Cafeteria	W4	N/A	N/A	None	0	N/A	N/A	
1360	1	1	100B	Boys Restroom at Cafeteria	Ceiling	Concrete	Gray	None	0	N/A	N/A	
1360	1	1	100B	Boys Restroom at Cafeteria	Floor	N/A	N/A	None	0	N/A	N/A	
1360	1	1	116	Cafeteria	W1	CMU	Blue	Flaking	2	0.4	Negative	
1360	1	1	116	Cafeteria	W1	CMU	Tan	None	0	0	Negative	
1360	1	1	116	Cafeteria	W2	Concrete	Blue	Flaking	18	0.1	Negative	
1360	1	1	116	Cafeteria	W3	N/A	N/A	None	0	N/A	N/A	

				Inspection Dates: 12/28-31/2021	School District of Philadelphia							
				Inspector Name and Certificate Number: J. Chuck Wilkins, 006732	Lead Safe Certification Assessment Report							
				Inspection Company: Acer Associates LLC	McMichael School							
ULCS#	E l e m e n t	F l o o r	Space #	On-Site Room Name	Component	Substrate Material	Color	Description of Damage	Damage Quantity (sf)	XRF Reading (mg/cm2)	XRF (positive/negative)	
1360	1	1	116	Cafeteria	W4	Concrete	Blue	Flaking	8	0.1	Negative	
1360	1	1	116	Cafeteria	W4	CMU	White	Flaking	6	0.4	Negative	
1360	1	1	116	Cafeteria	Ceiling	Concrete	Tan	None	0	0.1	Negative	
1360	1	1	116	Cafeteria	Floor	Concrete	Gray	None	0	0.2	Negative	
1360	1	1	116	Cafeteria	Door Casing 1	Metal	Tan	Flaking	1	0.6	Negative	
1360	1	1	116	Cafeteria	Door 1	Metal	Tan	None	0	0	Negative	
1360	1	1	116	Cafeteria	Door Casing 2	Metal	Tan	Flaking	2	0.4	Negative	
1360	1	1	116	Cafeteria	Door 2	Metal	Tan	None	0	0	Negative	
1360	1	1	116	Cafeteria	Radiator 2	Metal	Tan	None	0	0.1	Negative	
1360	1	1	116	Cafeteria	Door Casing 3	Metal	Tan	Flaking	1	0.5	Negative	
1360	1	1	116	Cafeteria	Duct	Metal	White	None	0	0.1	Negative	
1360	1	1	117	Boy's Dressing Room behind Cafeteria	W1	N/A	N/A	None	0	N/A	N/A	
1360	1	1	117	Boy's Dressing Room behind Cafeteria	W2	N/A	N/A	None	0	N/A	N/A	
1360	1	1	117	Boy's Dressing Room behind Cafeteria	W3	N/A	N/A	None	0	N/A	N/A	
1360	1	1	117	Boy's Dressing Room behind Cafeteria	W4	N/A	N/A	None	0	N/A	N/A	
1360	1	1	117	Boy's Dressing Room behind Cafeteria	Ceiling	N/A	N/A	None	0	N/A	N/A	
1360	1	1	117	Boy's Dressing Room behind Cafeteria	Floor	N/A	N/A	None	0	N/A	N/A	
1360	1	1	121	Table Storage Room behind Cafeteria	W1	N/A	N/A	None	0	N/A	N/A	
1360	1	1	121	Table Storage Room behind Cafeteria	W2	N/A	N/A	None	0	N/A	N/A	
1360	1	1	121	Table Storage Room behind Cafeteria	W3	N/A	N/A	None	0	N/A	N/A	
1360	1	1	121	Table Storage Room behind Cafeteria	W4	N/A	N/A	None	0	N/A	N/A	
1360	1	1	121	Table Storage Room behind Cafeteria	Ceiling	N/A	N/A	None	0	N/A	N/A	
1360	1	1	121	Table Storage Room behind Cafeteria	Floor	N/A	N/A	None	0	N/A	N/A	
1360	1	1	121A	Storage Room inside the Table Storage Room 121	W1	N/A	N/A	None	0	N/A	N/A	
1360	1	1	121A	Storage Room inside the Table Storage Room 121	W2	N/A	N/A	None	0	N/A	N/A	
1360	1	1	121A	Storage Room inside the Table Storage Room 121	W3	N/A	N/A	None	0	N/A	N/A	
1360	1	1	121A	Storage Room inside the Table Storage Room 121	W4	N/A	N/A	None	0	N/A	N/A	
1360	1	1	121A	Storage Room inside the Table Storage Room 121	Ceiling	N/A	N/A	None	0	N/A	N/A	
1360	1	1	121A	Storage Room inside the Table Storage Room 121	Floor	N/A	N/A	None	0	N/A	N/A	
1360	1	1	114A	Storage Room at Boiler Room	W1	N/A	N/A	None	0	N/A	N/A	
1360	1	1	114A	Storage Room at Boiler Room	W2	N/A	N/A	None	0	N/A	N/A	
1360	1	1	114A	Storage Room at Boiler Room	W3	N/A	N/A	None	0	N/A	N/A	
1360	1	1	114A	Storage Room at Boiler Room	W4	N/A	N/A	None	0	N/A	N/A	
1360	1	1	114A	Storage Room at Boiler Room	Ceiling	N/A	N/A	None	0	N/A	N/A	
1360	1	1	114A	Storage Room at Boiler Room	Floor	N/A	N/A	None	0	N/A	N/A	
1360	1	1	114A	Storage Room at Boiler Room	Door Casing	Metal	Blue	None	0	0.5	Negative	
1360	1	1	114A	Storage Room at Boiler Room	Door	Metal	Blue	None	0	0	Negative	
1360	1	1	114A	Storage Room at Boiler Room	Door	Metal	Beige	None	0	0.1	Negative	
1360	1	1	114A	Storage Room at Boiler Room	Door Casing	Metal	Beige	None	0	0.5	Negative	
1360	1	1	114A	Storage Room at Boiler Room	Electrical Panel	Wood	Gray	None	0	0.1	Negative	
1360	1	1	114A	Storage Room at Boiler Room	Electrical Panel	Metal	White	None	0	0.2	Negative	

				Inspection Dates: 12/28-31/2021	School District of Philadelphia						
				Inspector Name and Certificate Number: J. Chuck Wilkins, 006732	Lead Safe Certification Assessment Report						
				Inspection Company: Acer Associates LLC	McMichael School						
ULCS#	E l e m e n t	F l o o r	Space #	On-Site Room Name	Component	Substrate Material	Color	Description of Damage	Damage Quantity (sf)	XRF Reading (mg/cm2)	XRF (positive/negative)
1360	1	1	115	Room 121-Former Library	W1	CMU	Blue	Flaking	12	0	Negative
1360	1	1	115	Room 121-Former Library	W2	N/A	N/A	None	0	N/A	N/A
1360	1	1	115	Room 121-Former Library	W3	CMU	Blue	Flaking	2	0.3	Negative
1360	1	1	115	Room 121-Former Library	W3	Concrete	Blue	Flaking	10	0.2	Negative
1360	1	1	115	Room 121-Former Library	W4	N/A	N/A	None	0	N/A	N/A
1360	1	1	115	Room 121-Former Library	Ceiling	Concrete	White	None	0	N/A	N/A
1360	1	1	115	Room 121-Former Library	Floor	N/A	N/A	None	0	N/A	N/A
1360	1	1	115	Room 121-Former Library	Door Casing 1	Metal	Tan	Flaking	2	0.3	Negative
1360	1	1	115A	Room 121A in the Former Library	W1	N/A	N/A	None	0	N/A	N/A
1360	1	1	115A	Room 121A in the Former Library	W2	N/A	N/A	None	0	N/A	N/A
1360	1	1	115A	Room 121A in the Former Library	W3	N/A	N/A	None	0	N/A	N/A
1360	1	1	115A	Room 121A in the Former Library	W4	N/A	N/A	None	0	N/A	N/A
1360	1	1	115A	Room 121A in the Former Library	Ceiling	N/A	N/A	None	0	N/A	N/A
1360	1	1	115A	Room 121A in the Former Library	Floor	N/A	N/A	None	0	N/A	N/A
1360	1	1	109A	Storage 115A across from Room 114	W1	N/A	N/A	None	0	N/A	N/A
1360	1	1	109A	Storage 115A across from Room 114	W2	N/A	N/A	None	0	N/A	N/A
1360	1	1	109A	Storage 115A across from Room 114	W3	N/A	N/A	None	0	N/A	N/A
1360	1	1	109A	Storage 115A across from Room 114	W4	N/A	N/A	None	0	N/A	N/A
1360	1	1	109A	Storage 115A across from Room 114	Ceiling	N/A	N/A	None	0	N/A	N/A
1360	1	1	109A	Storage 115A across from Room 114	Floor	N/A	N/A	None	0	N/A	N/A
1360	1	1	109B	Men's Restroom next to Elevator	W1	N/A	N/A	None	0	N/A	N/A
1360	1	1	109B	Men's Restroom next to Elevator	W2	N/A	N/A	None	0	N/A	N/A
1360	1	1	109B	Men's Restroom next to Elevator	W3	CMU	Tan	Peeling	2	0.4	Negative
1360	1	1	109B	Men's Restroom next to Elevator	W4	N/A	N/A	None	0	N/A	N/A
1360	1	1	109B	Men's Restroom next to Elevator	Ceiling	N/A	N/A	None	0	N/A	N/A
1360	1	1	109B	Men's Restroom next to Elevator	Floor	Concrete	Gray	Peeling	4	0.1	Negative
1360	1	1	109B	Men's Restroom next to Elevator	Door Casing 1	Metal	Tan	None	0	0.6	Negative
1360	1	1	115B	Women's Restroom across from Cafeteria	W1	N/A	N/A	None	0	N/A	N/A
1360	1	1	115B	Women's Restroom across from Cafeteria	W2	N/A	N/A	None	0	N/A	N/A
1360	1	1	115B	Women's Restroom across from Cafeteria	W3	N/A	N/A	None	0	N/A	N/A
1360	1	1	115B	Women's Restroom across from Cafeteria	W4	N/A	N/A	None	0	N/A	N/A
1360	1	1	115B	Women's Restroom across from Cafeteria	Ceiling	Concrete	White	Flaking	20	0.1	Negative
1360	1	1	115B	Women's Restroom across from Cafeteria	Floor	Concrete	Gray	Peeling	30	0.3	Negative
1360	1	1	115B	Women's Restroom across from Cafeteria	Door Casing 1	Metal	Tan	Flaking	1	0.5	Negative
1360	1	1	115D	Storage 101A across from 100A Girl's Bathroom	W1	N/A	N/A	None	0	N/A	N/A
1360	1	1	115D	Storage 101A across from 100A Girl's Bathroom	W2	N/A	N/A	None	0	N/A	N/A
1360	1	1	115D	Storage 101A across from 100A Girl's Bathroom	W3	N/A	N/A	None	0	N/A	N/A
1360	1	1	115D	Storage 101A across from 100A Girl's Bathroom	W4	N/A	N/A	None	0	N/A	N/A
1360	1	1	115D	Storage 101A across from 100A Girl's Bathroom	Ceiling	N/A	N/A	None	0	N/A	N/A
1360	1	1	115D	Storage 101A across from 100A Girl's Bathroom	Floor	N/A	N/A	None	0	N/A	N/A
1360	1	1	114	Classroom 114	W1	N/A	N/A	None	0	N/A	N/A

				Inspection Dates: 12/28-31/2021	School District of Philadelphia							
				Inspector Name and Certificate Number: J. Chuck Wilkins, 006732	Lead Safe Certification Assessment Report							
				Inspection Company: Acer Associates LLC	McMichael School							
ULCS#	E l e m e n t	F l o o r	Space #	On-Site Room Name	Component	Substrate Material	Color	Description of Damage	Damage Quantity (sf)	XRF Reading (mg/cm2)	XRF (positive/negative)	
1360	1	1	114	Classroom 114	W2	N/A	N/A	None	0	N/A	N/A	
1360	1	1	114	Classroom 114	W3	N/A	N/A	None	0	N/A	N/A	
1360	1	1	114	Classroom 114	W4	N/A	N/A	None	0	N/A	N/A	
1360	1	1	114	Classroom 114	Ceiling	Concrete	White	None	0	N/A	N/A	
1360	1	1	114	Classroom 114	Floor	N/A	N/A	None	0	N/A	N/A	
1360	1	1	114	Classroom 114	Door Casing 1	Metal	Tan	Peeling	1	0.5	Negative	
1360	1	1	112	Classroom 112	W1	N/A	N/A	None	0	N/A	N/A	
1360	1	1	112	Classroom 112	W2	N/A	N/A	None	0	N/A	N/A	
1360	1	1	112	Classroom 112	W3	N/A	N/A	None	0	N/A	N/A	
1360	1	1	112	Classroom 112	W4	N/A	N/A	None	0	N/A	N/A	
1360	1	1	112	Classroom 112	Ceiling	Concrete	White	None	0	N/A	N/A	
1360	1	1	112	Classroom 112	Floor	N/A	N/A	None	0	N/A	N/A	
1360	1	1	112	Classroom 112	Door Casing 1	Metal	Tan	Peeling	1	0.5	Negative	
1360	1	1	109	Classroom 109	W1	CMU	Gray	None	0	0.4	Negative	
1360	1	1	109	Classroom 109	W2	CMU	Gray	None	0	0.5	Negative	
1360	1	1	109	Classroom 109	W3	CMU	Gray	None	0	0.5	Negative	
1360	1	1	109	Classroom 109	W4	CMU	Gray	None	0	0	Negative	
1360	1	1	109	Classroom 109	Ceiling	Concrete	White	None	0	0.2	Negative	
1360	1	1	109	Classroom 109	Floor	N/A	N/A	None	0	N/A	N/A	
1360	1	1	109	Classroom 109	Door 1	Wood	Gray	None	0	0	Negative	
1360	1	1	109	Classroom 109	Door Casing 1	Metal	Gray	None	0	0	Negative	
1360	1	1	109	Classroom 109	Door 3	Wood	Gray	None	0	0	Negative	
1360	1	1	109	Classroom 109	Door Casing 3	Metal	Gray	None	0	0	Negative	
1360	1	1	109	Classroom 109	Radiator 3	Metal	Gray	None	0	0	Negative	
1360	1	1	109	Classroom 109	Door 4	Wood	Gray	None	0	0	Negative	
1360	1	1	109	Classroom 109	Door Casing 4	Metal	Gray	None	0	0	Negative	
1360	1	1	109C	Classroom 109 Storage Left side	W1	N/A	N/A	None	0	N/A	N/A	
1360	1	1	109C	Classroom 109 Storage Left side	W2	N/A	N/A	None	0	N/A	N/A	
1360	1	1	109C	Classroom 109 Storage Left side	W3	N/A	N/A	None	0	N/A	N/A	
1360	1	1	109C	Classroom 109 Storage Left side	W4	N/A	N/A	None	0	N/A	N/A	
1360	1	1	109C	Classroom 109 Storage Left side	Ceiling	N/A	N/A	None	0	N/A	N/A	
1360	1	1	109C	Classroom 109 Storage Left side	Floor	N/A	N/A	None	0	N/A	N/A	
1360	1	1	109D	Classroom 109 Storage Middle	W1	N/A	N/A	None	0	N/A	N/A	
1360	1	1	109D	Classroom 109 Storage Middle	W2	N/A	N/A	None	0	N/A	N/A	
1360	1	1	109D	Classroom 109 Storage Middle	W3	N/A	N/A	None	0	N/A	N/A	
1360	1	1	109D	Classroom 109 Storage Middle	W4	N/A	N/A	None	0	N/A	N/A	
1360	1	1	109D	Classroom 109 Storage Middle	Ceiling	N/A	N/A	None	0	N/A	N/A	
1360	1	1	109D	Classroom 109 Storage Middle	Floor	N/A	N/A	None	0	N/A	N/A	
1360	1	1	109E	Classroom 109 Storage Right side	W1	N/A	N/A	None	0	N/A	N/A	
1360	1	1	109E	Classroom 109 Storage Right side	W2	N/A	N/A	None	0	N/A	N/A	
1360	1	1	109E	Classroom 109 Storage Right side	W3	N/A	N/A	None	0	N/A	N/A	

				Inspection Dates: 12/28-31/2021	School District of Philadelphia						
				Inspector Name and Certificate Number: J. Chuck Wilkins, 006732	Lead Safe Certification Assessment Report						
				Inspection Company: Acer Associates LLC	McMichael School						
ULCS#	E l e m e n t	F l o o r	Space #	On-Site Room Name	Component	Substrate Material	Color	Description of Damage	Damage Quantity (sf)	XRF Reading (mg/cm2)	XRF (positive/negative)
1360	1	1	109E	Classroom 109 Storage Right side	W4	N/A	N/A	None	0	N/A	N/A
1360	1	1	109E	Classroom 109 Storage Right side	Ceiling	N/A	N/A	None	0	N/A	N/A
1360	1	1	109E	Classroom 109 Storage Right side	Floor	N/A	N/A	None	0	N/A	N/A
1360	1	1	109F	Office Inside Classroom 109	W1	N/A	N/A	None	0	N/A	N/A
1360	1	1	109F	Office Inside Classroom 109	W2	N/A	N/A	None	0	N/A	N/A
1360	1	1	109F	Office Inside Classroom 109	W3	N/A	N/A	None	0	N/A	N/A
1360	1	1	109F	Office Inside Classroom 109	W4	N/A	N/A	None	0	N/A	N/A
1360	1	1	109F	Office Inside Classroom 109	Ceiling	N/A	N/A	None	0	N/A	N/A
1360	1	1	109F	Office Inside Classroom 109	Floor	N/A	N/A	None	0	N/A	N/A
1360	1	1	110	Classroom 110	W1	Concrete	Gray	None	0	0	Negative
1360	1	1	110	Classroom 110	W2	N/A	N/A	None	0	N/A	N/A
1360	1	1	110	Classroom 110	W3	Concrete	Gray	None	0	0.1	Negative
1360	1	1	110	Classroom 110	W3	Concrete	Gray	Flaking	1	0.3	Negative
1360	1	1	110	Classroom 110	W4	N/A	N/A	None	0	N/A	N/A
1360	1	1	110	Classroom 110	Ceiling	Concrete	White	Flaking	3	0.1	Negative
1360	1	1	110	Classroom 110	Floor	N/A	N/A	None	0	N/A	N/A
1360	1	1	110	Classroom 110	Door Casing 1	Metal	Tan	Peeling	1	0.5	Negative
1360	1	1	110	Classroom 110	Radiator 3	Metal	Gray	Flaking	2	0.1	Negative
1360	1	1	110	Classroom 110	Univent 3	Metal	Gray	Flaking	2	0.8	Positive
1360	1	1	108	Classroom 108	W1	Concrete	Gray	None	0	0	Negative
1360	1	1	108	Classroom 108	W2	N/A	N/A	None	0	N/A	N/A
1360	1	1	108	Classroom 108	W3	Concrete	Gray	Flaking	3	0.1	Negative
1360	1	1	108	Classroom 108	W4	N/A	N/A	None	0	N/A	N/A
1360	1	1	108	Classroom 108	Ceiling	Concrete	White	Flaking	2	0.3	Negative
1360	1	1	108	Classroom 108	Floor	N/A	N/A	None	0	N/A	N/A
1360	1	1	108	Classroom 108	Door Casing 1	Metal	Gray	Peeling	1	0.4	Negative
1360	1	1	108	Classroom 108	Univent	Metal	Gray	Flaking	3	0.8	Positive
1360	1	1	108	Classroom 108	Radiator	Metal	Gray	Flaking	7	0	Negative
1360	1	1	105	Classroom 105	W1	N/A	N/A	None	0	N/A	N/A
1360	1	1	105	Classroom 105	W2	N/A	N/A	None	0	N/A	N/A
1360	1	1	105	Classroom 105	W3	N/A	N/A	None	0	N/A	N/A
1360	1	1	105	Classroom 105	W4	N/A	N/A	None	0	N/A	N/A
1360	1	1	105	Classroom 105	Ceiling	N/A	N/A	None	0	N/A	N/A
1360	1	1	105	Classroom 105	Floor	N/A	N/A	None	0	N/A	N/A
1360	1	1	105	Classroom 105	Door Casing	Metal	Beige	None	0	0.5	Negative
1360	1	1	105	Classroom 105	Door Casing	Metal	Beige	None	0	0	Negative
1360	1	1	106B	Classroom 106 Left side Storage	W1	N/A	N/A	None	0	N/A	N/A
1360	1	1	106B	Classroom 106 Left side Storage	W2	N/A	N/A	None	0	N/A	N/A
1360	1	1	106B	Classroom 106 Left side Storage	W3	N/A	N/A	None	0	N/A	N/A
1360	1	1	106B	Classroom 106 Left side Storage	W4	N/A	N/A	None	0	N/A	N/A
1360	1	1	106B	Classroom 106 Left side Storage	Ceiling	N/A	N/A	None	0	N/A	N/A

				Inspection Dates: 12/28-31/2021	School District of Philadelphia							
				Inspector Name and Certificate Number: J. Chuck Wilkins, 006732	Lead Safe Certification Assessment Report							
				Inspection Company: Acer Associates LLC	McMichael School							
ULCS#	E l e m e n t	F l o o r	Space #	On-Site Room Name	Component	Substrate Material	Color	Description of Damage	Damage Quantity (sf)	XRF Reading (mg/cm2)	XRF (positive/negative)	
1360	1	1	106B	Classroom 106 Left side Storage	Floor	N/A	N/A	None	0	N/A	N/A	
1360	1	1	106C	Classroom 106 Middle Storage	W1	N/A	N/A	None	0	N/A	N/A	
1360	1	1	106C	Classroom 106 Middle Storage	W2	N/A	N/A	None	0	N/A	N/A	
1360	1	1	106C	Classroom 106 Middle Storage	W3	N/A	N/A	None	0	N/A	N/A	
1360	1	1	106C	Classroom 106 Middle Storage	W4	N/A	N/A	None	0	N/A	N/A	
1360	1	1	106C	Classroom 106 Middle Storage	Ceiling	N/A	N/A	None	0	N/A	N/A	
1360	1	1	106C	Classroom 106 Middle Storage	Floor	N/A	N/A	None	0	N/A	N/A	
1360	1	1	106D	Classroom 106 Right side Storage	W1	N/A	N/A	None	0	N/A	N/A	
1360	1	1	106D	Classroom 106 Right side Storage	W2	N/A	N/A	None	0	N/A	N/A	
1360	1	1	106D	Classroom 106 Right side Storage	W3	N/A	N/A	None	0	N/A	N/A	
1360	1	1	106D	Classroom 106 Right side Storage	W4	N/A	N/A	None	0	N/A	N/A	
1360	1	1	106D	Classroom 106 Right side Storage	Ceiling	N/A	N/A	None	0	N/A	N/A	
1360	1	1	106D	Classroom 106 Right side Storage	Floor	N/A	N/A	None	0	N/A	N/A	
1360	1	1	106E	Rear Walkway between Rooms 104 & 106	W1	N/A	N/A	None	0	N/A	N/A	
1360	1	1	106E	Rear Walkway between Rooms 104 & 106	W2	N/A	N/A	None	0	N/A	N/A	
1360	1	1	106E	Rear Walkway between Rooms 104 & 106	W3	N/A	N/A	None	0	N/A	N/A	
1360	1	1	106E	Rear Walkway between Rooms 104 & 106	W4	N/A	N/A	None	0	N/A	N/A	
1360	1	1	106E	Rear Walkway between Rooms 104 & 106	Ceiling	N/A	N/A	None	0	N/A	N/A	
1360	1	1	106E	Rear Walkway between Rooms 104 & 106	Floor	N/A	N/A	None	0	N/A	N/A	
1360	1	1	104	Office 104	W1	CMU	Tan	None	0	0	Negative	
1360	1	1	104	Office 104	W2	CMU	Tan	None	0	0.4	Negative	
1360	1	1	104	Office 104	W3	CMU	Tan	Peeling	1	0	Negative	
1360	1	1	104	Office 104	W4	CMU	Tan	None	0	0.4	Negative	
1360	1	1	104	Office 104	Ceiling	N/A	N/A	None	0	N/A	N/A	
1360	1	1	104	Office 104	Floor	N/A	N/A	None	0	N/A	N/A	
1360	1	1	104	Office 104	Door Casing 1	Metal	Beige	None	0	0.5	Negative	
1360	1	1	104	Office 104	Door Casing 2	Metal	Beige	None	0	0	Negative	
1360	1	1	104A	Office 104 Conference Room 104A	W1	N/A	N/A	None	0	N/A	N/A	
1360	1	1	104A	Office 104 Conference Room 104A	W2	N/A	N/A	None	0	N/A	N/A	
1360	1	1	104A	Office 104 Conference Room 104A	W3	N/A	N/A	None	0	N/A	N/A	
1360	1	1	104A	Office 104 Conference Room 104A	W4	N/A	N/A	None	0	N/A	N/A	
1360	1	1	104A	Office 104 Conference Room 104A	Ceiling	N/A	N/A	None	0	N/A	N/A	
1360	1	1	104A	Office 104 Conference Room 104A	Floor	N/A	N/A	None	0	N/A	N/A	
1360	1	1	104B	Office 104 Left Side Storage	W1	N/A	N/A	None	0	N/A	N/A	
1360	1	1	104B	Office 104 Left Side Storage	W2	N/A	N/A	None	0	N/A	N/A	
1360	1	1	104B	Office 104 Left Side Storage	W3	N/A	N/A	None	0	N/A	N/A	
1360	1	1	104B	Office 104 Left Side Storage	W4	N/A	N/A	None	0	N/A	N/A	
1360	1	1	104B	Office 104 Left Side Storage	Ceiling	N/A	N/A	None	0	N/A	N/A	
1360	1	1	104B	Office 104 Left Side Storage	Floor	N/A	N/A	None	0	N/A	N/A	
1360	1	1	104D	Assistant Superintendent's Office inside 104	W1	N/A	N/A	None	0	N/A	N/A	
1360	1	1	104D	Assistant Superintendent's Office inside 104	W2	N/A	N/A	None	0	N/A	N/A	

				Inspection Dates: 12/28-31/2021	School District of Philadelphia						
				Inspector Name and Certificate Number: J. Chuck Wilkins, 006732	Lead Safe Certification Assessment Report						
				Inspection Company: Acer Associates LLC	McMichael School						
ULCS#	Element	Floor	Space #	On-Site Room Name	Component	Substrate Material	Color	Description of Damage	Damage Quantity (sf)	XRF Reading (mg/cm2)	XRF (positive/negative)
1360	1	1	104D	Assistant Superintendent's Office inside 104	W3	N/A	N/A	None	0	N/A	N/A
1360	1	1	104D	Assistant Superintendent's Office inside 104	W4	N/A	N/A	None	0	N/A	N/A
1360	1	1	104D	Assistant Superintendent's Office inside 104	Ceiling	Concrete	White	Flaking	4	0.1	Negative
1360	1	1	104D	Assistant Superintendent's Office inside 104	Floor	N/A	N/A	None	0	N/A	N/A
1360	1	1	104E	Storage Closet inside Assistant Superintendent's Office	W1	N/A	N/A	None	0	N/A	N/A
1360	1	1	104E	Storage Closet inside Assistant Superintendent's Office	W2	N/A	N/A	None	0	N/A	N/A
1360	1	1	104E	Storage Closet inside Assistant Superintendent's Office	W3	N/A	N/A	None	0	N/A	N/A
1360	1	1	104E	Storage Closet inside Assistant Superintendent's Office	W4	N/A	N/A	None	0	N/A	N/A
1360	1	1	104E	Storage Closet inside Assistant Superintendent's Office	Ceiling	N/A	N/A	None	0	N/A	N/A
1360	1	1	104E	Storage Closet inside Assistant Superintendent's Office	Floor	N/A	N/A	None	0	N/A	N/A
1360	1	1	H12	Hallway from 109 to boiler room	W1	N/A	N/A	None	0	N/A	N/A
1360	1	1	H12	Hallway from 109 to boiler room	W2	CMU	Tan	Peeling	1	0.1	Negative
1360	1	1	H12	Hallway from 109 to boiler room	W3	N/A	N/A	None	0	N/A	N/A
1360	1	1	H12	Hallway from 109 to boiler room	W4	N/A	N/A	None	0	N/A	N/A
1360	1	1	H12	Hallway from 109 to boiler room	Ceiling	Concrete	White	Peeling	14	0.3	Negative
1360	1	1	H12	Hallway from 109 to boiler room	Floor	N/A	N/A	None	0	N/A	N/A
1360	1	1	H12	Hallway from 109 to boiler room	Door 2	Metal	Blue	None	0	0	Negative
1360	1	1	H13	Hallway from stairwell E to room 100	W1	N/A	N/A	None	0	N/A	N/A
1360	1	1	H13	Hallway from stairwell E to room 100	W2	N/A	N/A	None	0	N/A	N/A
1360	1	1	H13	Hallway from stairwell E to room 100	W3	N/A	N/A	None	0	N/A	N/A
1360	1	1	H13	Hallway from stairwell E to room 100	W4	N/A	N/A	None	0	N/A	N/A
1360	1	1	H13	Hallway from stairwell E to room 100	Ceiling	Concrete	White	Peeling	8	0.4	Negative
1360	1	1	H13	Hallway from stairwell E to room 100	Floor	N/A	N/A	None	0	N/A	N/A
1360	1	1	H13	Hallway from stairwell E to room 100	Door 4	Metal	Blue	None	0	0	Negative
1360	1	1	H14	Hallway at exit doors near stairwell A & 108 to 104	W1	CMU	Tan	Peeling	15	0.2	Negative
1360	1	1	H14	Hallway at exit doors near stairwell A & 108 to 104	W2	N/A	N/A	None	0	N/A	N/A
1360	1	1	H14	Hallway at exit doors near stairwell A & 108 to 104	W3	CMU	Tan	Peeling	1	0.1	Negative
1360	1	1	H14	Hallway at exit doors near stairwell A & 108 to 104	W4	N/A	N/A	None	0	N/A	N/A
1360	1	1	H14	Hallway at exit doors near stairwell A & 108 to 104	Ceiling	Concrete	White	Flaking	10	0.3	Negative
1360	1	1	H14	Hallway at exit doors near stairwell A & 108 to 104	Floor	N/A	N/A	None	0	N/A	N/A
1360	1	1	H14	Hallway at exit doors near stairwell A & 108 to 104	Door 3	Metal	Blue	None	0	0.1	Negative
1360	1	1	H15	Hallway from stairwell B to Stairwell E	W1	N/A	N/A	None	0	N/A	N/A
1360	1	1	H15	Hallway from stairwell B to Stairwell E	W2	N/A	N/A	None	0	N/A	N/A
1360	1	1	H15	Hallway from stairwell B to Stairwell E	W3	N/A	N/A	None	0	N/A	N/A
1360	1	1	H15	Hallway from stairwell B to Stairwell E	W4	N/A	N/A	None	0	N/A	N/A
1360	1	1	H15	Hallway from stairwell B to Stairwell E	Ceiling	Concrete	White	Peeling	1	0.3	Negative

				Inspection Dates: 12/28-31/2021	School District of Philadelphia						
				Inspector Name and Certificate Number: J. Chuck Wilkins, 006732	Lead Safe Certification Assessment Report						
				Inspection Company: Acer Associates LLC	McMichael School						
ULCS#	E l e m e n t	F l o o r	Space #	On-Site Room Name	Component	Substrate Material	Color	Description of Damage	Damage Quantity (sf)	XRF Reading (mg/cm2)	XRF (positive/negative)
1360	1	1	H15	Hallway from stairwell B to Stairwell E	Floor	N/A	N/A	None	0	N/A	N/A
1360	1	1	H16	Hallway behind Cafeteria	W1	N/A	N/A	None	0	N/A	N/A
1360	1	1	H16	Hallway behind Cafeteria	W2	N/A	N/A	None	0	N/A	N/A
1360	1	1	H16	Hallway behind Cafeteria	W3	N/A	N/A	None	0	N/A	N/A
1360	1	1	H16	Hallway behind Cafeteria	W4	N/A	N/A	None	0	N/A	N/A
1360	1	1	H16	Hallway behind Cafeteria	Ceiling	N/A	N/A	None	0	N/A	N/A
1360	1	1	H16	Hallway behind Cafeteria	Floor	N/A	N/A	None	0	N/A	N/A
1360	1	1	H16-B	Second Hallway behind Cafeteria	W1	N/A	N/A	None	0	N/A	N/A
1360	1	1	H16-B	Second Hallway behind Cafeteria	W2	N/A	N/A	None	0	N/A	N/A
1360	1	1	H16-B	Second Hallway behind Cafeteria	W3	N/A	N/A	None	0	N/A	N/A
1360	1	1	H16-B	Second Hallway behind Cafeteria	W4	N/A	N/A	None	0	N/A	N/A
1360	1	1	H16-B	Second Hallway behind Cafeteria	Ceiling	N/A	N/A	None	0	N/A	N/A
1360	1	1	H16-B	Second Hallway behind Cafeteria	Floor	N/A	N/A	None	0	N/A	N/A
1360	1	1	S12	Stairwell A by Room 110	W1	N/A	N/A	None	0	N/A	N/A
1360	1	1	S12	Stairwell A by Room 110	W2	N/A	N/A	None	0	N/A	N/A
1360	1	1	S12	Stairwell A by Room 110	W3	N/A	N/A	None	0	N/A	N/A
1360	1	1	S12	Stairwell A by Room 110	W4	N/A	N/A	None	0	N/A	N/A
1360	1	1	S12	Stairwell A by Room 110	Ceiling	N/A	N/A	None	0	N/A	N/A
1360	1	1	S12	Stairwell A by Room 110	Floor	N/A	N/A	None	0	N/A	N/A
1360	1	1	S12	Stairwell A by Room 110	Door Casing	Metal	Tan	Peeling	2	0.5	Negative
1360	1	1	S12	Stairwell A by Room 110	Stairs - Riser	Metal	Brown	None	0	0.1	Negative
1360	1	1	S12	Stairwell A by Room 110	Stairs - Stringer	Metal	Brown	None	0	0.1	Negative
1360	1	1	S12	Stairwell A by Room 110	Stairs - Newell Post	Metal	Brown	None	0	0.1	Negative
1360	1	1	S13	Stairwell F by Room 104	W1	N/A	N/A	None	0	N/A	N/A
1360	1	1	S13	Stairwell F by Room 104	W2	N/A	N/A	None	0	N/A	N/A
1360	1	1	S13	Stairwell F by Room 104	W3	N/A	N/A	None	0	N/A	N/A
1360	1	1	S13	Stairwell F by Room 104	W4	N/A	N/A	None	0	N/A	N/A
1360	1	1	S13	Stairwell F by Room 104	Ceiling	N/A	N/A	None	0	N/A	N/A
1360	1	1	S13	Stairwell F by Room 104	Floor	N/A	N/A	None	0	N/A	N/A
1360	1	1	S13	Stairwell F by Room 104	Door Casing 1	Metal	Tan	None	0	0.2	Negative
1360	1	1	S13	Stairwell F by Room 104	Stairs - Riser	Metal	Brown	None	0	0	Negative
1360	1	1	S13	Stairwell F by Room 104	Stairs - Stringer	Metal	Brown	None	0	0.2	Negative
1360	1	1	S13	Stairwell F by Room 104	Stairs - Newell Post	Metal	Brown	None	0	0.1	Negative
1360	1	1	S14	Stairwell E by Boys Restroom	W1	N/A	N/A	None	0	N/A	N/A
1360	1	1	S14	Stairwell E by Boys Restroom	W2	N/A	N/A	None	0	N/A	N/A
1360	1	1	S14	Stairwell E by Boys Restroom	W3	N/A	N/A	None	0	N/A	N/A
1360	1	1	S14	Stairwell E by Boys Restroom	W4	N/A	N/A	None	0	N/A	N/A
1360	1	1	S14	Stairwell E by Boys Restroom	Ceiling	N/A	N/A	None	0	N/A	N/A
1360	1	1	S14	Stairwell E by Boys Restroom	Floor	N/A	N/A	None	0	N/A	N/A

				Inspection Dates: 12/28-31/2021	School District of Philadelphia							
				Inspector Name and Certificate Number: J. Chuck Wilkins, 006732	Lead Safe Certification Assessment Report							
				Inspection Company: Acer Associates LLC	McMichael School							
ULCS#	Element	Floor	Space #	On-Site Room Name	Component	Substrate Material	Color	Description of Damage	Damage Quantity (sf)	XRF Reading (mg/cm2)	XRF (positive/negative)	
1360	1	1	S14	Stairwell E by Boys Restroom	Door Casing	Metal	Tan	Peeling	5	0.5	Negative	
1360	1	1	S14	Stairwell E by Boys Restroom	Stairs - Riser	Metal	Brown	None	0	0.1	Negative	
1360	1	1	S14	Stairwell E by Boys Restroom	Stairs - Newell Post	Metal	Brown	None	0	0	Negative	
1360	1	1	S14	Stairwell E by Boys Restroom	Stairs - Stringer	Metal	Brown	None	0	0	Negative	
1360	1	1	S15	Stairwell D behind Cafeteria	W1	N/A	N/A	None	0	N/A	N/A	
1360	1	1	S15	Stairwell D behind Cafeteria	W2	N/A	N/A	None	0	N/A	N/A	
1360	1	1	S15	Stairwell D behind Cafeteria	W3	N/A	N/A	None	0	N/A	N/A	
1360	1	1	S15	Stairwell D behind Cafeteria	W4	N/A	N/A	None	0	N/A	N/A	
1360	1	1	S15	Stairwell D behind Cafeteria	Ceiling	N/A	N/A	None	0	N/A	N/A	
1360	1	1	S15	Stairwell D behind Cafeteria	Floor	N/A	N/A	None	0	N/A	N/A	
1360	1	1	S15	Stairwell D behind Cafeteria	Stairs - Newell Post	Metal	Brown	None	0	0.2	Negative	
1360	1	1	S15	Stairwell D behind Cafeteria	Stairs - Stringer	Metal	Brown	None	0	0.2	Negative	
1360	1	1	S15	Stairwell D behind Cafeteria	Stairs - Riser	Metal	Brown	None	0	0.1	Negative	
1360	1	1	S11	Stairwell C	W1	N/A	N/A	None	0	N/A	N/A	
1360	1	1	S11	Stairwell C	W2	N/A	N/A	None	0	N/A	N/A	
1360	1	1	S11	Stairwell C	W3	N/A	N/A	None	0	N/A	N/A	
1360	1	1	S11	Stairwell C	W4	N/A	N/A	None	0	N/A	N/A	
1360	1	1	S11	Stairwell C	Ceiling	N/A	N/A	None	0	N/A	N/A	
1360	1	1	S11	Stairwell C	Floor	N/A	N/A	None	0	N/A	N/A	
1360	1	1	S11	Stairwell C	Stairs - Newell Post	Metal	Brown	None	0	0.1	Negative	
1360	1	1	S11	Stairwell C	Stairs - Stringer	Metal	Brown	None	0	0.2	Negative	
1360	1	1	S11	Stairwell C	Stairs - Riser	Metal	Brown	None	0	0	Negative	
1360	1	1	S16	Stairwell B by Room 114	W1	N/A	N/A	None	0	N/A	N/A	
1360	1	1	S16	Stairwell B by Room 114	W2	N/A	N/A	None	0	N/A	N/A	
1360	1	1	S16	Stairwell B by Room 114	W3	N/A	N/A	None	0	N/A	N/A	
1360	1	1	S16	Stairwell B by Room 114	W4	N/A	N/A	None	0	N/A	N/A	
1360	1	1	S16	Stairwell B by Room 114	Ceiling	N/A	N/A	None	0	N/A	N/A	
1360	1	1	S16	Stairwell B by Room 114	Floor	N/A	N/A	None	0	N/A	N/A	
1360	1	1	S16	Stairwell B by Room 114	Door Casing 1	Metal	Tan	Peeling	4	0.5	Negative	
1360	1	1	S16	Stairwell B by Room 114	Stairs - Stringer	Metal	Brown	None	0	0.1	Negative	
1360	1	1	S16	Stairwell B by Room 114	Stairs - Newell Post	Metal	Brown	None	0	0.1	Negative	
1360	1	1	S16	Stairwell B by Room 114	Stairs - Riser	Metal	Brown	None	0	0	Negative	
1360	1	2	227	Main Office	W1	N/A	N/A	None	0	N/A	N/A	
1360	1	2	227	Main Office	W2	N/A	N/A	None	0	N/A	N/A	
1360	1	2	227	Main Office	W3	N/A	N/A	None	0	N/A	N/A	
1360	1	2	227	Main Office	W4	N/A	N/A	None	0	N/A	N/A	
1360	1	2	227	Main Office	Ceiling	Concrete	White	Peeling	4	0.3	Negative	

				Inspection Dates: 12/28-31/2021	School District of Philadelphia							
				Inspector Name and Certificate Number: J. Chuck Wilkins, 006732	Lead Safe Certification Assessment Report							
				Inspection Company: Acer Associates LLC	McMichael School							
ULCS#	E l e m e n t	F l o o r	Space #	On-Site Room Name	Component	Substrate Material	Color	Description of Damage	Damage Quantity (sf)	XRF Reading (mg/cm2)	XRF (positive/negative)	
1360	1	2	227	Main Office	Floor	N/A	N/A	None	0	N/A	N/A	
1360	1	2	227	Main Office	Door 1	Metal	Blue	None	0	0.2	Negative	
1360	1	2	227B	Assistant Principal's Office in Main Office	W1	N/A	N/A	None	0	N/A	N/A	
1360	1	2	227B	Assistant Principal's Office in Main Office	W2	N/A	N/A	None	0	N/A	N/A	
1360	1	2	227B	Assistant Principal's Office in Main Office	W3	N/A	N/A	None	0	N/A	N/A	
1360	1	2	227B	Assistant Principal's Office in Main Office	W4	N/A	N/A	None	0	N/A	N/A	
1360	1	2	227B	Assistant Principal's Office in Main Office	Ceiling	N/A	N/A	None	0	N/A	N/A	
1360	1	2	227B	Assistant Principal's Office in Main Office	Floor	N/A	N/A	None	0	N/A	N/A	
1360	1	2	227B	Assistant Principal's Office in Main Office	Door Casing 1	Metal	Tan	None	0	0.5	Negative	
1360	1	2	227C	Testing Room	W1	N/A	N/A	None	0	N/A	N/A	
1360	1	2	227C	Testing Room	W2	N/A	N/A	None	0	N/A	N/A	
1360	1	2	227C	Testing Room	W3	N/A	N/A	None	0	N/A	N/A	
1360	1	2	227C	Testing Room	W4	N/A	N/A	None	0	N/A	N/A	
1360	1	2	227C	Testing Room	Ceiling	N/A	N/A	None	0	N/A	N/A	
1360	1	2	227C	Testing Room	Floor	N/A	N/A	None	0	N/A	N/A	
1360	1	2	227C	Testing Room	Door	Metal	Blue	None	0	0.2	Negative	
1360	1	2	227D	Storage in Main Office	W1	Concrete	Tan	None	0	0.3	Negative	
1360	1	2	227D	Storage in Main Office	W2	N/A	N/A	None	0	N/A	N/A	
1360	1	2	227D	Storage in Main Office	W3	Concrete	Green	Peeling	12	0.2	Negative	
1360	1	2	227D	Storage in Main Office	W3	Concrete	Tan	None	0	0	Negative	
1360	1	2	227D	Storage in Main Office	W4	N/A	N/A	None	0	N/A	N/A	
1360	1	2	227D	Storage in Main Office	Ceiling	Concrete	White	Peeling	2	0.1	Negative	
1360	1	2	227D	Storage in Main Office	Floor	N/A	N/A	None	0	N/A	N/A	
1360	1	2	227D	Storage in Main Office	Door Casing 1	Metal	Tan	None	0	0.5	Negative	
1360	1	2	227E	Counselor's Office in Main Office	W1	N/A	N/A	None	0	N/A	N/A	
1360	1	2	227E	Counselor's Office in Main Office	W2	N/A	N/A	None	0	N/A	N/A	
1360	1	2	227E	Counselor's Office in Main Office	W3	N/A	N/A	None	0	N/A	N/A	
1360	1	2	227E	Counselor's Office in Main Office	W4	N/A	N/A	None	0	N/A	N/A	
1360	1	2	227E	Counselor's Office in Main Office	Ceiling	N/A	N/A	None	0	N/A	N/A	
1360	1	2	227E	Counselor's Office in Main Office	Floor	N/A	N/A	None	0	N/A	N/A	
1360	1	2	227E	Counselor's Office in Main Office	Door Casing 1	Metal	Tan	None	0	0.6	Negative	
1360	1	2	228A	School Psychologist Office	W1	N/A	N/A	None	0	N/A	N/A	
1360	1	2	228A	School Psychologist Office	W2	N/A	N/A	None	0	N/A	N/A	
1360	1	2	228A	School Psychologist Office	W3	N/A	N/A	None	0	N/A	N/A	
1360	1	2	228A	School Psychologist Office	W4	N/A	N/A	None	0	N/A	N/A	
1360	1	2	228A	School Psychologist Office	Ceiling	N/A	N/A	None	0	N/A	N/A	
1360	1	2	228A	School Psychologist Office	Floor	N/A	N/A	None	0	N/A	N/A	
1360	1	2	228A	School Psychologist Office	Door Casing 1	Metal	Tan	None	0	0.1	Negative	
1360	1	2	228B	Speech Therapy Office in Main Office	W1	N/A	N/A	None	0	N/A	N/A	
1360	1	2	228B	Speech Therapy Office in Main Office	W2	N/A	N/A	None	0	N/A	N/A	
1360	1	2	228B	Speech Therapy Office in Main Office	W3	N/A	N/A	None	0	N/A	N/A	

				Inspection Dates: 12/28-31/2021	School District of Philadelphia						
				Inspector Name and Certificate Number: J. Chuck Wilkins, 006732	Lead Safe Certification Assessment Report						
				Inspection Company: Acer Associates LLC	McMichael School						
ULCS#	E l e m e n t	F l o o r	Space #	On-Site Room Name	Component	Substrate Material	Color	Description of Damage	Damage Quantity (sf)	XRF Reading (mg/cm2)	XRF (positive/negative)
1360	1	2	228B	Speech Therapy Office in Main Office	W4	N/A	N/A	None	0	N/A	N/A
1360	1	2	228B	Speech Therapy Office in Main Office	Ceiling	Concrete	White	Peeling	6	0.2	Negative
1360	1	2	228B	Speech Therapy Office in Main Office	Floor	N/A	N/A	None	0	N/A	N/A
1360	1	2	228C	Waiting Area at Nurse's Office	W1	N/A	N/A	None	0	N/A	N/A
1360	1	2	228C	Waiting Area at Nurse's Office	W2	N/A	N/A	None	0	N/A	N/A
1360	1	2	228C	Waiting Area at Nurse's Office	W3	N/A	N/A	None	0	N/A	N/A
1360	1	2	228C	Waiting Area at Nurse's Office	W4	N/A	N/A	None	0	N/A	N/A
1360	1	2	228C	Waiting Area at Nurse's Office	Ceiling	N/A	N/A	None	0	N/A	N/A
1360	1	2	228C	Waiting Area at Nurse's Office	Floor	N/A	N/A	None	0	N/A	N/A
1360	1	2	228	Nurse's Office	W1	CMU	Tan	None	0	0	Negative
1360	1	2	228	Nurse's Office	W2	CMU	Tan	None	0	0.4	Negative
1360	1	2	228	Nurse's Office	W3	Concrete	Tan	Peeling	18	0.2	Negative
1360	1	2	228	Nurse's Office	W4	N/A	N/A	None	0	N/A	N/A
1360	1	2	228	Nurse's Office	Ceiling	N/A	N/A	None	0	N/A	N/A
1360	1	2	228	Nurse's Office	Floor	N/A	N/A	None	0	N/A	N/A
1360	1	2	228	Nurse's Office	Door Casing 1	Metal	Tan	None	0	0.4	Negative
1360	1	2	228D	Nurse's Office Restroom	W1	CMU	Tan	Peeling	6	0	Negative
1360	1	2	228D	Nurse's Office Restroom	W2	N/A	N/A	None	0	N/A	N/A
1360	1	2	228D	Nurse's Office Restroom	W3	N/A	N/A	None	0	N/A	N/A
1360	1	2	228D	Nurse's Office Restroom	W4	N/A	N/A	None	0	N/A	N/A
1360	1	2	228D	Nurse's Office Restroom	Ceiling	Concrete	White	Peeling	6	0.2	Negative
1360	1	2	228D	Nurse's Office Restroom	Floor	N/A	N/A	None	0	N/A	N/A
1360	1	2	228E	Closet Next to Nurse's Office Restroom	W1	N/A	N/A	None	0	N/A	N/A
1360	1	2	228E	Closet Next to Nurse's Office Restroom	W2	N/A	N/A	None	0	N/A	N/A
1360	1	2	228E	Closet Next to Nurse's Office Restroom	W3	N/A	N/A	None	0	N/A	N/A
1360	1	2	228E	Closet Next to Nurse's Office Restroom	W4	N/A	N/A	None	0	N/A	N/A
1360	1	2	228E	Closet Next to Nurse's Office Restroom	Ceiling	N/A	N/A	None	0	N/A	N/A
1360	1	2	228E	Closet Next to Nurse's Office Restroom	Floor	N/A	N/A	None	0	N/A	N/A
1360	1	2	227A	Principal's Office	W1	CMU	Tan	Peeling	1	0	Negative
1360	1	2	227A	Principal's Office	W2	N/A	N/A	None	0	N/A	N/A
1360	1	2	227A	Principal's Office	W3	N/A	N/A	None	0	N/A	N/A
1360	1	2	227A	Principal's Office	W4	N/A	N/A	None	0	N/A	N/A
1360	1	2	227A	Principal's Office	Ceiling	N/A	N/A	None	0	N/A	N/A
1360	1	2	227A	Principal's Office	Floor	N/A	N/A	None	0	N/A	N/A
1360	1	2	227A	Principal's Office	Door 1	Metal	Blue	None	0	0.2	Negative
1360	1	2	227A-C	Principal's Office Closet	W1	N/A	N/A	None	0	N/A	N/A
1360	1	2	227A-C	Principal's Office Closet	W2	N/A	N/A	None	0	N/A	N/A
1360	1	2	227A-C	Principal's Office Closet	W3	N/A	N/A	None	0	N/A	N/A
1360	1	2	227A-C	Principal's Office Closet	W4	N/A	N/A	None	0	N/A	N/A
1360	1	2	227A-C	Principal's Office Closet	Ceiling	N/A	N/A	None	0	N/A	N/A
1360	1	2	227A-C	Principal's Office Closet	Floor	N/A	N/A	None	0	N/A	N/A

				Inspection Dates: 12/28-31/2021	School District of Philadelphia							
				Inspector Name and Certificate Number: J. Chuck Wilkins, 006732	Lead Safe Certification Assessment Report							
				Inspection Company: Acer Associates LLC	McMichael School							
ULCS#	Element	Floor	Space #	On-Site Room Name	Component	Substrate Material	Color	Description of Damage	Damage Quantity (sf)	XRF Reading (mg/cm2)	XRF (positive/negative)	
1360	1	2	201A	Conference Room at Principal's Office	W1	N/A	N/A	None	0	N/A	N/A	
1360	1	2	201A	Conference Room at Principal's Office	W2	N/A	N/A	None	0	N/A	N/A	
1360	1	2	201A	Conference Room at Principal's Office	W3	N/A	N/A	None	0	N/A	N/A	
1360	1	2	201A	Conference Room at Principal's Office	W4	N/A	N/A	None	0	N/A	N/A	
1360	1	2	201A	Conference Room at Principal's Office	Ceiling	N/A	N/A	None	0	N/A	N/A	
1360	1	2	201A	Conference Room at Principal's Office	Floor	N/A	N/A	None	0	N/A	N/A	
1360	1	2	201A	Conference Room at Principal's Office	Door Casing 1	Metal	Tan	None	0	0.1	Negative	
1360	1	2	200A	Girl's Restroom at Gym	W1	N/A	N/A	None	0	N/A	N/A	
1360	1	2	200A	Girl's Restroom at Gym	W2	N/A	N/A	None	0	N/A	N/A	
1360	1	2	200A	Girl's Restroom at Gym	W3	N/A	N/A	None	0	N/A	N/A	
1360	1	2	200A	Girl's Restroom at Gym	W4	N/A	N/A	None	0	N/A	N/A	
1360	1	2	200A	Girl's Restroom at Gym	Ceiling	N/A	N/A	None	0	N/A	N/A	
1360	1	2	200A	Girl's Restroom at Gym	Floor	N/A	N/A	None	0	N/A	N/A	
1360	1	2	200A	Girl's Restroom at Gym	Door 1	Metal	Blue	None	0	0.2	Negative	
1360	1	2	230	Gym	W1	CMU	White	Peeling	5	0.2	Negative	
1360	1	2	230	Gym	W2	CMU	White	Peeling	4	0	Negative	
1360	1	2	230	Gym	W3	N/A	N/A	None	0	N/A	N/A	
1360	1	2	230	Gym	W4	CMU	White	Peeling	9	0.5	Negative	
1360	1	2	230	Gym	Ceiling	N/A	N/A	None	0	N/A	N/A	
1360	1	2	230	Gym	Floor	N/A	N/A	None	0	N/A	N/A	
1360	1	2	230	Gym	Door 1	Metal	Blue	None	0	0.2	Negative	
1360	1	2	230	Gym	Radiator	Metal	Black	Peeling	2	0	Negative	
1360	1	2	230A	Boys/Girls Restrooms in Gym across from Gym Office	W1	N/A	N/A	None	0	N/A	N/A	
1360	1	2	230A	Boys/Girls Restrooms in Gym across from Gym Office	W2	N/A	N/A	None	0	N/A	N/A	
1360	1	2	230A	Boys/Girls Restrooms in Gym across from Gym Office	W3	N/A	N/A	None	0	N/A	N/A	
1360	1	2	230A	Boys/Girls Restrooms in Gym across from Gym Office	W4	N/A	N/A	None	0	N/A	N/A	
1360	1	2	230A	Boys/Girls Restrooms in Gym across from Gym Office	Ceiling	Concrete	White	Peeling	2	0.3	Negative	
1360	1	2	230A	Boys/Girls Restrooms in Gym across from Gym Office	Floor	N/A	N/A	None	0	N/A	N/A	
1360	1	2	230A	Boys/Girls Restrooms in Gym across from Gym Office	Door 1	Metal	Blue	None	0	0.2	Negative	
1360	1	2	230B	Gym Office	W1	N/A	N/A	None	0	N/A	N/A	
1360	1	2	230B	Gym Office	W2	N/A	N/A	None	0	N/A	N/A	
1360	1	2	230B	Gym Office	W3	N/A	N/A	None	0	N/A	N/A	
1360	1	2	230B	Gym Office	W4	N/A	N/A	None	0	N/A	N/A	
1360	1	2	230B	Gym Office	Ceiling	N/A	N/A	None	0	N/A	N/A	
1360	1	2	230B	Gym Office	Floor	N/A	N/A	None	0	N/A	N/A	
1360	1	2	230B	Gym Office	Door 1	Metal	Blue	None	0	0.2	Negative	
1360	1	2	230C	Gym Office Restroom	W1	N/A	N/A	None	0	N/A	N/A	
1360	1	2	230C	Gym Office Restroom	W2	N/A	N/A	None	0	N/A	N/A	
1360	1	2	230C	Gym Office Restroom	W3	N/A	N/A	None	0	N/A	N/A	
1360	1	2	230C	Gym Office Restroom	W4	N/A	N/A	None	0	N/A	N/A	
1360	1	2	230C	Gym Office Restroom	Ceiling	Concrete	White	None	0	N/A	N/A	

				Inspection Dates: 12/28-31/2021	School District of Philadelphia						
				Inspector Name and Certificate Number: J. Chuck Wilkins, 006732	Lead Safe Certification Assessment Report						
				Inspection Company: Acer Associates LLC	McMichael School						
ULCS#	E l e m e n t	F l o o r	Space #	On-Site Room Name	Component	Substrate Material	Color	Description of Damage	Damage Quantity (sf)	XRF Reading (mg/cm2)	XRF (positive/negative)
1360	1	2	230C	Gym Office Restroom	Floor	N/A	N/A	None	0	N/A	N/A
1360	1	2	230C	Gym Office Restroom	Door 1	Metal	Blue	None	0	0.2	Negative
1360	1	2	230D	Gym Storage	W1	N/A	N/A	None	0	N/A	N/A
1360	1	2	230D	Gym Storage	W2	N/A	N/A	None	0	N/A	N/A
1360	1	2	230D	Gym Storage	W3	N/A	N/A	None	0	N/A	N/A
1360	1	2	230D	Gym Storage	W4	N/A	N/A	None	0	N/A	N/A
1360	1	2	230D	Gym Storage	Ceiling	N/A	N/A	None	0	N/A	N/A
1360	1	2	230D	Gym Storage	Floor	N/A	N/A	None	0	N/A	N/A
1360	1	2	230D	Gym Storage	Door 1	Metal	Blue	None	0	0.2	Negative
1360	1	2	229	Auditorium	W1	N/A	N/A	None	0	N/A	N/A
1360	1	2	229	Auditorium	W2	CMU	Tan	Peeling	4	0.4	Negative
1360	1	2	229	Auditorium	W3	N/A	N/A	None	0	N/A	N/A
1360	1	2	229	Auditorium	W4	CMU	Tan	Peeling	14	0	Negative
1360	1	2	229	Auditorium	Ceiling	N/A	N/A	None	0	N/A	N/A
1360	1	2	229	Auditorium	Floor	N/A	N/A	None	0	N/A	N/A
1360	1	2	229	Auditorium	Door 1	Metal	Blue	None	0	0.2	Negative
1360	1	2	S29	Auditorium Stage	W1	CMU	Green	Peeling	3	0.4	Negative
1360	1	2	S29	Auditorium Stage	W2	N/A	N/A	None	0	N/A	N/A
1360	1	2	S29	Auditorium Stage	W3	N/A	N/A	None	0	N/A	N/A
1360	1	2	S29	Auditorium Stage	W4	N/A	N/A	None	0	N/A	N/A
1360	1	2	S29	Auditorium Stage	Ceiling	N/A	N/A	None	0	N/A	N/A
1360	1	2	S29	Auditorium Stage	Floor	N/A	N/A	None	0	N/A	N/A
1360	1	2	226	Classroom 226	W1	CMU	Tan	Peeling	3	0.1	Negative
1360	1	2	226	Classroom 226	W2	N/A	N/A	None	0	N/A	N/A
1360	1	2	226	Classroom 226	W3	N/A	N/A	None	0	N/A	N/A
1360	1	2	226	Classroom 226	W4	N/A	N/A	None	0	N/A	N/A
1360	1	2	226	Classroom 226	Ceiling	N/A	N/A	None	0	N/A	N/A
1360	1	2	226	Classroom 226	Floor	N/A	N/A	None	0	N/A	N/A
1360	1	2	226	Classroom 226	Door	Metal	Blue	None	0	0.2	Negative
1360	1	2	224	Classroom 224	W1	N/A	N/A	None	0	N/A	N/A
1360	1	2	224	Classroom 224	W2	N/A	N/A	None	0	N/A	N/A
1360	1	2	224	Classroom 224	W3	N/A	N/A	None	0	N/A	N/A
1360	1	2	224	Classroom 224	W4	N/A	N/A	None	0	N/A	N/A
1360	1	2	224	Classroom 224	Ceiling	Concrete	White	Peeling	6	0.3	Negative
1360	1	2	224	Classroom 224	Floor	N/A	N/A	None	0	N/A	N/A
1360	1	2	224	Classroom 224	Door Casing	Metal	Tan	None	0	0.5	Negative
1360	1	2	222	Classroom 222	W1	N/A	N/A	None	0	N/A	N/A
1360	1	2	222	Classroom 222	W2	N/A	N/A	None	0	N/A	N/A
1360	1	2	222	Classroom 222	W3	CMU	Yellow	Peeling	2	0.1	Negative
1360	1	2	222	Classroom 222	W3	Concrete	Yellow	Peeling	6	0.1	Negative
1360	1	2	222	Classroom 222	W4	N/A	N/A	None	0	N/A	N/A

				Inspection Dates: 12/28-31/2021	School District of Philadelphia							
				Inspector Name and Certificate Number: J. Chuck Wilkins, 006732	Lead Safe Certification Assessment Report							
				Inspection Company: Acer Associates LLC	McMichael School							
ULCS#	E l e m e n t	F l o o r	Space #	On-Site Room Name	Component	Substrate Material	Color	Description of Damage	Damage Quantity (sf)	XRF Reading (mg/cm2)	XRF (positive/negative)	
1360	1	2	222	Classroom 222	Ceiling	Concrete	White	Peeling	4	0.1	Negative	
1360	1	2	222	Classroom 222	Floor	N/A	N/A	None	0	N/A	N/A	
1360	1	2	222	Classroom 222	Door Casing	Metal	Tan	None	0	0.1	Negative	
1360	1	2	219	Staff Room 219/217	W1	N/A	N/A	None	0	N/A	N/A	
1360	1	2	219	Staff Room 219/217	W2	N/A	N/A	None	0	N/A	N/A	
1360	1	2	219	Staff Room 219/217	W3	CMU	Blue	None	0	0.5	Negative	
1360	1	2	219	Staff Room 219/217	W4	N/A	N/A	None	0	N/A	N/A	
1360	1	2	219	Staff Room 219/217	Ceiling	Concrete	White	Peeling	4	0.2	Negative	
1360	1	2	219	Staff Room 219/217	Floor	N/A	N/A	None	0	N/A	N/A	
1360	1	2	219	Staff Room 219/217	Door Casing 1	Metal	Tan	None	0	0.5	Negative	
1360	1	2	219A	Storage Room across from Classroom 222	W1	N/A	N/A	None	0	N/A	N/A	
1360	1	2	219A	Storage Room across from Classroom 222	W2	N/A	N/A	None	0	N/A	N/A	
1360	1	2	219A	Storage Room across from Classroom 222	W3	N/A	N/A	None	0	N/A	N/A	
1360	1	2	219A	Storage Room across from Classroom 222	W4	N/A	N/A	None	0	N/A	N/A	
1360	1	2	219A	Storage Room across from Classroom 222	Ceiling	N/A	N/A	None	0	N/A	N/A	
1360	1	2	219A	Storage Room across from Classroom 222	Floor	N/A	N/A	None	0	N/A	N/A	
1360	1	2	219B	Women's Restroom in Middle Hallway	W1	N/A	N/A	None	0	N/A	N/A	
1360	1	2	219B	Women's Restroom in Middle Hallway	W2	N/A	N/A	None	0	N/A	N/A	
1360	1	2	219B	Women's Restroom in Middle Hallway	W3	N/A	N/A	None	0	N/A	N/A	
1360	1	2	219B	Women's Restroom in Middle Hallway	W4	N/A	N/A	None	0	N/A	N/A	
1360	1	2	219B	Women's Restroom in Middle Hallway	Ceiling	Concrete	White	Peeling	3	0.1	Negative	
1360	1	2	219B	Women's Restroom in Middle Hallway	Floor	N/A	N/A	None	0	N/A	N/A	
1360	1	2	219B	Women's Restroom in Middle Hallway	Door Casing 1	Metal	Tan	None	0	0.1	Negative	
1360	1	2	219C	Boys Restroom in Middle Hallway	W1	CMU	Tan	Peeling	4	0	Negative	
1360	1	2	219C	Boys Restroom in Middle Hallway	W2	N/A	N/A	None	0	N/A	N/A	
1360	1	2	219C	Boys Restroom in Middle Hallway	W3	N/A	N/A	None	0	N/A	N/A	
1360	1	2	219C	Boys Restroom in Middle Hallway	W4	N/A	N/A	None	0	N/A	N/A	
1360	1	2	219C	Boys Restroom in Middle Hallway	Ceiling	Concrete	White	Peeling	2	0.3	Negative	
1360	1	2	219C	Boys Restroom in Middle Hallway	Floor	N/A	N/A	None	0	N/A	N/A	
1360	1	2	219C	Boys Restroom in Middle Hallway	Door Casing 1	Metal	Tan	None	0	0.3	Negative	
1360	1	2	219D	Girls Restroom in Middle Hallway	W1	N/A	N/A	None	0	N/A	N/A	
1360	1	2	219D	Girls Restroom in Middle Hallway	W2	CMU	Tan	Peeling	4	0.2	Negative	
1360	1	2	219D	Girls Restroom in Middle Hallway	W3	N/A	N/A	None	0	N/A	N/A	
1360	1	2	219D	Girls Restroom in Middle Hallway	W4	N/A	N/A	None	0	N/A	N/A	
1360	1	2	219D	Girls Restroom in Middle Hallway	Ceiling	Concrete	White	Peeling	120	0.2	Negative	
1360	1	2	219D	Girls Restroom in Middle Hallway	Floor	N/A	N/A	None	0	N/A	N/A	
1360	1	2	219D	Girls Restroom in Middle Hallway	Door Casing 1	Metal	Tan	None	0	0.5	Negative	
1360	1	2	220	Classroom 220	W1	Concrete	Yellow	Peeling	3	0.1	Negative	
1360	1	2	220	Classroom 220	W1	CMU	Yellow	Peeling	1	0	Negative	
1360	1	2	220	Classroom 220	W2	Concrete	Yellow	Peeling	1	0.2	Negative	
1360	1	2	220	Classroom 220	W3	Concrete	Yellow	Peeling	3	0.1	Negative	

				Inspection Dates: 12/28-31/2021	School District of Philadelphia						
				Inspector Name and Certificate Number: J. Chuck Wilkins, 006732	Lead Safe Certification Assessment Report						
				Inspection Company: Acer Associates LLC	McMichael School						
ULCS#	E l e m e n t	F l o o r	Space #	On-Site Room Name	Component	Substrate Material	Color	Description of Damage	Damage Quantity (sf)	XRF Reading (mg/cm2)	XRF (positive/negative)
1360	1	2	220	Classroom 220	W4	N/A	N/A	None	0	N/A	N/A
1360	1	2	220	Classroom 220	Ceiling	Concrete	White	Peeling	4	0.2	Negative
1360	1	2	220	Classroom 220	Floor	N/A	N/A	None	0	N/A	N/A
1360	1	2	220	Classroom 220	Door Casing 1	Metal	Tan	None	0	0.5	Negative
1360	1	2	220	Classroom 220	Univent	Metal	Tan	Peeling	1	0.9	Positive
1360	1	2	218	Classroom 218	W1	N/A	N/A	None	0	N/A	N/A
1360	1	2	218	Classroom 218	W2	N/A	N/A	None	0	N/A	N/A
1360	1	2	218	Classroom 218	W3	Concrete	Gray	Peeling	2	0.2	Negative
1360	1	2	218	Classroom 218	W4	N/A	N/A	None	0	N/A	N/A
1360	1	2	218	Classroom 218	Ceiling	Concrete	White	None	0	N/A	N/A
1360	1	2	218	Classroom 218	Floor	N/A	N/A	None	0	N/A	N/A
1360	1	2	218	Classroom 218	Door Casing 1	Metal	Tan	None	0	0.5	Negative
1360	1	2	216	Classroom 216	W1	N/A	N/A	None	0	N/A	N/A
1360	1	2	216	Classroom 216	W2	N/A	N/A	None	0	N/A	N/A
1360	1	2	216	Classroom 216	W3	N/A	N/A	None	0	N/A	N/A
1360	1	2	216	Classroom 216	W4	N/A	N/A	None	0	N/A	N/A
1360	1	2	216	Classroom 216	Ceiling	N/A	N/A	None	0	N/A	N/A
1360	1	2	216	Classroom 216	Floor	N/A	N/A	None	0	N/A	N/A
1360	1	2	216	Classroom 216	Door Casing 1	Metal	Tan	None	0	0	Negative
1360	1	2	214	Classroom 214	W1	N/A	N/A	None	0	N/A	N/A
1360	1	2	214	Classroom 214	W2	N/A	N/A	None	0	N/A	N/A
1360	1	2	214	Classroom 214	W3	Concrete	Gray	Peeling	2	0.2	Negative
1360	1	2	214	Classroom 214	W4	N/A	N/A	None	0	N/A	N/A
1360	1	2	214	Classroom 214	Ceiling	N/A	N/A	None	0	N/A	N/A
1360	1	2	214	Classroom 214	Floor	N/A	N/A	None	0	N/A	N/A
1360	1	2	214	Classroom 214	Door Casing 1	Metal	Tan	None	0	0	Negative
1360	1	2	214	Classroom 214	Radiator 3	Metal	Grey	Peeling	1	0.1	Negative
1360	1	2	212	Classroom 212	W1	N/A	N/A	None	0	N/A	N/A
1360	1	2	212	Classroom 212	W2	N/A	N/A	None	0	N/A	N/A
1360	1	2	212	Classroom 212	W3	Concrete	Gray	Peeling	2	0.1	Negative
1360	1	2	212	Classroom 212	W4	N/A	N/A	None	0	N/A	N/A
1360	1	2	212	Classroom 212	Ceiling	Concrete	White	Peeling	2	0.3	Negative
1360	1	2	212	Classroom 212	Floor	N/A	N/A	None	0	N/A	N/A
1360	1	2	212	Classroom 212	Door Casing 1	Metal	Tan	None	0	0.1	Negative
1360	1	2	212	Classroom 212	Radiator 3	Metal	Grey	Peeling	2	0.1	Negative
1360	1	2	210	Classroom 210	W1	Concrete	Yellow	Peeling	2	0.1	Negative
1360	1	2	210	Classroom 210	W2	N/A	N/A	None	0	N/A	N/A
1360	1	2	210	Classroom 210	W3	Concrete	Yellow	Peeling	2	0.2	Negative
1360	1	2	210	Classroom 210	W4	N/A	N/A	None	0	N/A	N/A
1360	1	2	210	Classroom 210	Ceiling	Concrete	White	Peeling	2	0.1	Negative
1360	1	2	210	Classroom 210	Floor	N/A	N/A	None	0	N/A	N/A

				Inspection Dates: 12/28-31/2021	School District of Philadelphia							
				Inspector Name and Certificate Number: J. Chuck Wilkins, 006732	Lead Safe Certification Assessment Report							
				Inspection Company: Acer Associates LLC	McMichael School							
ULCS#	E l e m e n t	F l o o r	Space #	On-Site Room Name	Component	Substrate Material	Color	Description of Damage	Damage Quantity (sf)	XRF Reading (mg/cm2)	XRF (positive/negative)	
1360	1	2	210	Classroom 210	Door Casing 1	Metal	Tan	None	0	0.5	Negative	
1360	1	2	210	Classroom 210	Univent	Metal	Gray	Peeling	6	0.9	Positive	
1360	1	2	207	Classroom 207	W1	Concrete	Gray	Peeling	6	0.3	Negative	
1360	1	2	207	Classroom 207	W2	N/A	N/A	None	0	N/A	N/A	
1360	1	2	207	Classroom 207	W3	N/A	N/A	None	0	N/A	N/A	
1360	1	2	207	Classroom 207	W4	CMU	Blue	Peeling	2	0.4	Negative	
1360	1	2	207	Classroom 207	Ceiling	Concrete	White	None	0	N/A	N/A	
1360	1	2	207	Classroom 207	Floor	N/A	N/A	None	0	N/A	N/A	
1360	1	2	207	Classroom 207	Door Casing 1	Metal	Tan	None	0	0.4	Negative	
1360	1	2	207	Classroom 207	Univent	Metal	Gray	Peeling	2	0.9	Positive	
1360	1	2	208	IMC (Rooms 204+206+208)	W1	N/A	N/A	None	0	N/A	N/A	
1360	1	2	208	IMC (Rooms 204+206+208)	W2	N/A	N/A	None	0	N/A	N/A	
1360	1	2	208	IMC (Rooms 204+206+208)	W3	Concrete	Tan	Peeling	1	0.3	Negative	
1360	1	2	208	IMC (Rooms 204+206+208)	W4	N/A	N/A	None	0	N/A	N/A	
1360	1	2	208	IMC (Rooms 204+206+208)	Ceiling	N/A	N/A	None	0	N/A	N/A	
1360	1	2	208	IMC (Rooms 204+206+208)	Floor	N/A	N/A	None	0	N/A	N/A	
1360	1	2	208	IMC (Rooms 204+206+208)	Door Casing 1	Metal	Tan	Peeling	3	0.5	Negative	
1360	1	2	205	Classroom 205	W1	N/A	N/A	None	0	N/A	N/A	
1360	1	2	205	Classroom 205	W2	N/A	N/A	None	0	N/A	N/A	
1360	1	2	205	Classroom 205	W3	Concrete	Gray	Peeling	2	0.1	Negative	
1360	1	2	205	Classroom 205	W4	N/A	N/A	None	0	N/A	N/A	
1360	1	2	205	Classroom 205	Ceiling	Concrete	White	Peeling	2	0.3	Negative	
1360	1	2	205	Classroom 205	Floor	N/A	N/A	None	0	N/A	N/A	
1360	1	2	205	Classroom 205	Door Casing 1	Metal	Tan	None	0	0.6	Negative	
1360	1	2	205	Classroom 205	Radiator 3	Metal	Grey	Peeling	2	0	Negative	
1360	1	2	205A	Book Closet	W1	N/A	N/A	None	0	N/A	N/A	
1360	1	2	205A	Book Closet	W2	N/A	N/A	None	0	N/A	N/A	
1360	1	2	205A	Book Closet	W3	N/A	N/A	None	0	N/A	N/A	
1360	1	2	205A	Book Closet	W4	N/A	N/A	None	0	N/A	N/A	
1360	1	2	205A	Book Closet	Ceiling	N/A	N/A	None	0	N/A	N/A	
1360	1	2	205A	Book Closet	Floor	N/A	N/A	None	0	N/A	N/A	
1360	1	2	205B	Men's Restroom	W1	N/A	N/A	None	0	N/A	N/A	
1360	1	2	205B	Men's Restroom	W2	N/A	N/A	None	0	N/A	N/A	
1360	1	2	205B	Men's Restroom	W3	N/A	N/A	None	0	N/A	N/A	
1360	1	2	205B	Men's Restroom	W4	N/A	N/A	None	0	N/A	N/A	
1360	1	2	205B	Men's Restroom	Ceiling	Concrete	White	Peeling	10	0.3	Negative	
1360	1	2	205B	Men's Restroom	Floor	N/A	N/A	None	0	N/A	N/A	
1360	1	2	205B	Men's Restroom	Door Casing 1	Metal	Tan	None	0	0.4	Negative	
1360	1	2	202	Classroom 202	W1	N/A	N/A	None	0	N/A	N/A	
1360	1	2	202	Classroom 202	W2	CMU	Gray	Flaking	2	0	Negative	
1360	1	2	202	Classroom 202	W3	N/A	N/A	None	0	N/A	N/A	

				Inspection Dates: 12/28-31/2021	School District of Philadelphia						
				Inspector Name and Certificate Number: J. Chuck Wilkins, 006732	Lead Safe Certification Assessment Report						
				Inspection Company: Acer Associates LLC	McMichael School						
ULCS#	E l e m e n t	F l o o r	Space #	On-Site Room Name	Component	Substrate Material	Color	Description of Damage	Damage Quantity (sf)	XRF Reading (mg/cm2)	XRF (positive/negative)
1360	1	2	202	Classroom 202	W4	N/A	N/A	None	0	N/A	N/A
1360	1	2	202	Classroom 202	Ceiling	N/A	N/A	None	0	N/A	N/A
1360	1	2	202	Classroom 202	Floor	N/A	N/A	None	0	N/A	N/A
1360	1	2	202	Classroom 202	Door Casing 1	Metal	Tan	None	0	0.5	Negative
1360	1	2	202	Classroom 202	Radiator 3	Metal	Grey	Peeling	2	0	Negative
1360	1	2	201	Classroom 201	W1	N/A	N/A	None	0	N/A	N/A
1360	1	2	201	Classroom 201	W2	N/A	N/A	None	0	N/A	N/A
1360	1	2	201	Classroom 201	W3	N/A	N/A	None	0	N/A	N/A
1360	1	2	201	Classroom 201	W4	CMU	Yellow	Peeling	1	0.4	Negative
1360	1	2	201	Classroom 201	Ceiling	N/A	N/A	None	0	N/A	N/A
1360	1	2	201	Classroom 201	Floor	N/A	N/A	None	0	N/A	N/A
1360	1	2	201	Classroom 201	Door Casing 1	Metal	Tan	None	0	0	Negative
1360	1	2	200	Classroom 200	W1	N/A	N/A	None	0	N/A	N/A
1360	1	2	200	Classroom 200	W2	N/A	N/A	None	0	N/A	N/A
1360	1	2	200	Classroom 200	W3	N/A	N/A	None	0	N/A	N/A
1360	1	2	200	Classroom 200	W4	N/A	N/A	None	0	N/A	N/A
1360	1	2	200	Classroom 200	Ceiling	N/A	N/A	None	0	N/A	N/A
1360	1	2	200	Classroom 200	Floor	N/A	N/A	None	0	N/A	N/A
1360	1	2	200	Classroom 200	Door Casing 1	Metal	Tan	None	0	0.5	Negative
1360	1	2	H212	Main Lobby	W1	N/A	N/A	None	0	N/A	N/A
1360	1	2	H212	Main Lobby	W2	N/A	N/A	None	0	N/A	N/A
1360	1	2	H212	Main Lobby	W3	N/A	N/A	None	0	N/A	N/A
1360	1	2	H212	Main Lobby	W4	N/A	N/A	None	0	N/A	N/A
1360	1	2	H212	Main Lobby	Ceiling	Concrete	White	None	0	0.2	Negative
1360	1	2	H212	Main Lobby	Floor	N/A	N/A	None	0	N/A	N/A
1360	1	2	S28	School Main Entrance Area to Main Lobby	W1	N/A	N/A	None	0	N/A	N/A
1360	1	2	S28	School Main Entrance Area to Main Lobby	W2	N/A	N/A	None	0	N/A	N/A
1360	1	2	S28	School Main Entrance Area to Main Lobby	W3	N/A	N/A	None	0	N/A	N/A
1360	1	2	S28	School Main Entrance Area to Main Lobby	W4	N/A	N/A	None	0	N/A	N/A
1360	1	2	S28	School Main Entrance Area to Main Lobby	Ceiling	N/A	N/A	None	0	N/A	N/A
1360	1	2	S28	School Main Entrance Area to Main Lobby	Floor	N/A	N/A	None	0	N/A	N/A
1360	1	2	S28	School Main Entrance Area to Main Lobby	Door 1	Metal	Blue	None	0	0.2	Negative
1360	1	2	S28	School Main Entrance Area to Main Lobby	Door Casing 1	Metal	Tan	None	0	0.5	Negative
1360	1	2	H211	Hallway at Classrooms 218-226	W1	N/A	N/A	None	0	N/A	N/A
1360	1	2	H211	Hallway at Classrooms 218-226	W2	N/A	N/A	None	0	N/A	N/A
1360	1	2	H211	Hallway at Classrooms 218-226	W3	N/A	N/A	None	0	N/A	N/A
1360	1	2	H211	Hallway at Classrooms 218-226	W4	N/A	N/A	None	0	N/A	N/A
1360	1	2	H211	Hallway at Classrooms 218-226	Ceiling	Concrete	White	Peeling	8	0.2	Negative
1360	1	2	H211	Hallway at Classrooms 218-226	Floor	N/A	N/A	None	0	N/A	N/A
1360	1	2	H27	Hallway at Main Office	W1	N/A	N/A	None	0	N/A	N/A
1360	1	2	H27	Hallway at Main Office	W2	N/A	N/A	None	0	N/A	N/A

				Inspection Dates: 12/28-31/2021	School District of Philadelphia						
				Inspector Name and Certificate Number: J. Chuck Wilkins, 006732	Lead Safe Certification Assessment Report						
				Inspection Company: Acer Associates LLC	McMichael School						
ULCS#	Element	Floor	Space #	On-Site Room Name	Component	Substrate Material	Color	Description of Damage	Damage Quantity (sf)	XRF Reading (mg/cm2)	XRF (positive/negative)
1360	1	2	H27	Hallway at Main Office	W3	N/A	N/A	None	0	N/A	N/A
1360	1	2	H27	Hallway at Main Office	W4	N/A	N/A	None	0	N/A	N/A
1360	1	2	H27	Hallway at Main Office	Ceiling	Concrete	White	Peeling	4	0.2	Negative
1360	1	2	H27	Hallway at Main Office	Floor	N/A	N/A	None	0	N/A	N/A
1360	1	2	H210	Hallway at Classrooms 200-208	W1	N/A	N/A	None	0	N/A	N/A
1360	1	2	H210	Hallway at Classrooms 200-208	W2	N/A	N/A	None	0	N/A	N/A
1360	1	2	H210	Hallway at Classrooms 200-208	W3	N/A	N/A	None	0	N/A	N/A
1360	1	2	H210	Hallway at Classrooms 200-208	W4	N/A	N/A	None	0	N/A	N/A
1360	1	2	H210	Hallway at Classrooms 200-208	Ceiling	Concrete	White	Peeling	4	0.2	Negative
1360	1	2	H210	Hallway at Classrooms 200-208	Floor	N/A	N/A	None	0	N/A	N/A
1360	1	2	H29	Hallway at Classroom 210-216	W1	N/A	N/A	None	0	N/A	N/A
1360	1	2	H29	Hallway at Classroom 210-216	W2	N/A	N/A	None	0	N/A	N/A
1360	1	2	H29	Hallway at Classroom 210-216	W3	N/A	N/A	None	0	N/A	N/A
1360	1	2	H29	Hallway at Classroom 210-216	W4	N/A	N/A	None	0	N/A	N/A
1360	1	2	H29	Hallway at Classroom 210-216	Ceiling	Concrete	White	Peeling	2	0.3	Negative
1360	1	2	H29	Hallway at Classroom 210-216	Floor	N/A	N/A	None	0	N/A	N/A
1360	1	2	H28	Middle Hallway at Restrooms	W1	N/A	N/A	None	0	N/A	N/A
1360	1	2	H28	Middle Hallway at Restrooms	W2	N/A	N/A	None	0	N/A	N/A
1360	1	2	H28	Middle Hallway at Restrooms	W3	N/A	N/A	None	0	N/A	N/A
1360	1	2	H28	Middle Hallway at Restrooms	W4	N/A	N/A	None	0	N/A	N/A
1360	1	2	H28	Middle Hallway at Restrooms	Ceiling	Concrete	White	Peeling	16	0.1	Negative
1360	1	2	H28	Middle Hallway at Restrooms	Floor	N/A	N/A	None	0	N/A	N/A
1360	1	2	S22	Stairwell A by Room 218	W1	N/A	N/A	None	0	N/A	N/A
1360	1	2	S22	Stairwell A by Room 218	W2	N/A	N/A	None	0	N/A	N/A
1360	1	2	S22	Stairwell A by Room 218	W3	N/A	N/A	None	0	N/A	N/A
1360	1	2	S22	Stairwell A by Room 218	W4	N/A	N/A	None	0	N/A	N/A
1360	1	2	S22	Stairwell A by Room 218	Ceiling	N/A	N/A	None	0	N/A	N/A
1360	1	2	S22	Stairwell A by Room 218	Floor	N/A	N/A	None	0	N/A	N/A
1360	1	2	S22	Stairwell A by Room 218	Door 1	Metal	Blue	None	0	0.2	Negative
1360	1	2	S22	Stairwell A by Room 218	Door Casing 1	Metal	Tan	None	0	0.5	Negative
1360	1	2	S22	Stairwell A by Room 218	Stairs - Riser	Metal	Brown	None	0	0.1	Negative
1360	1	2	S22	Stairwell A by Room 218	Stairs - Stringer	Metal	Brown	None	0	0.1	Negative
1360	1	2	S22	Stairwell A by Room 218	Stairs - Newell Post	Metal	Brown	None	0	0.1	Negative
1360	1	2	S23	Stairwell F by Room 210	W1	N/A	N/A	None	0	N/A	N/A
1360	1	2	S23	Stairwell F by Room 210	W2	N/A	N/A	None	0	N/A	N/A
1360	1	2	S23	Stairwell F by Room 210	W3	N/A	N/A	None	0	N/A	N/A
1360	1	2	S23	Stairwell F by Room 210	W4	N/A	N/A	None	0	N/A	N/A
1360	1	2	S23	Stairwell F by Room 210	Ceiling	N/A	N/A	None	0	N/A	N/A
1360	1	2	S23	Stairwell F by Room 210	Floor	N/A	N/A	None	0	N/A	N/A
1360	1	2	S23	Stairwell F by Room 210	Door 1	Metal	Blue	None	0	0.2	Negative

				Inspection Dates: 12/28-31/2021	School District of Philadelphia						
				Inspector Name and Certificate Number: J. Chuck Wilkins, 006732	Lead Safe Certification Assessment Report						
				Inspection Company: Acer Associates LLC	McMichael School						
ULCS#	E l e m e n t	F l o o r	Space #	On-Site Room Name	Component	Substrate Material	Color	Description of Damage	Damage Quantity (sf)	XRF Reading (mg/cm2)	XRF (positive/negative)
1360	1	2	S23	Stairwell F by Room 210	Door Casing 1	Metal	Tan	None	0	0.5	Negative
1360	1	2	S23	Stairwell F by Room 210	Stairs - Riser	Metal	Brown	None	0	0	Negative
1360	1	2	S23	Stairwell F by Room 210	Stairs - Stringer	Metal	Brown	None	0	0.1	Negative
1360	1	2	S23	Stairwell F by Room 210	Stairs - Newell Post	Metal	Brown	None	0	0.1	Negative
1360	1	2	S24	Stairwell E by Room 202	W1	N/A	N/A	None	0	N/A	N/A
1360	1	2	S24	Stairwell E by Room 202	W2	N/A	N/A	None	0	N/A	N/A
1360	1	2	S24	Stairwell E by Room 202	W3	N/A	N/A	None	0	N/A	N/A
1360	1	2	S24	Stairwell E by Room 202	W4	N/A	N/A	None	0	N/A	N/A
1360	1	2	S24	Stairwell E by Room 202	Ceiling	N/A	N/A	None	0	N/A	N/A
1360	1	2	S24	Stairwell E by Room 202	Floor	N/A	N/A	None	0	N/A	N/A
1360	1	2	S24	Stairwell E by Room 202	Door 1	Metal	Blue	None	0	0.2	Negative
1360	1	2	S24	Stairwell E by Room 202	Door Casing 1	Metal	Tan	None	0	0.5	Negative
1360	1	2	S24	Stairwell E by Room 202	Stairs - Riser	Metal	Brown	None	0	0.1	Negative
1360	1	2	S24	Stairwell E by Room 202	Stairs - Newell Post	Metal	Brown	None	0	0.2	Negative
1360	1	2	S24	Stairwell E by Room 202	Stairs - Stringer	Metal	Brown	None	0	0	Negative
1360	1	2	S25	Stairwell D by Gym	W1	N/A	N/A	None	0	N/A	N/A
1360	1	2	S25	Stairwell D by Gym	W2	N/A	N/A	None	0	N/A	N/A
1360	1	2	S25	Stairwell D by Gym	W3	N/A	N/A	None	0	N/A	N/A
1360	1	2	S25	Stairwell D by Gym	W4	N/A	N/A	None	0	N/A	N/A
1360	1	2	S25	Stairwell D by Gym	Ceiling	N/A	N/A	None	0	N/A	N/A
1360	1	2	S25	Stairwell D by Gym	Floor	N/A	N/A	None	0	N/A	N/A
1360	1	2	S25	Stairwell D by Gym	Door 1	Metal	Blue	None	0	0.2	Negative
1360	1	2	S25	Stairwell D by Gym	Door Casing 1	Metal	Tan	None	0	0.5	Negative
1360	1	2	S25	Stairwell D by Gym	Stairs - Stringer	Metal	Brown	None	0	0.3	Negative
1360	1	2	S25	Stairwell D by Gym	Stairs - Riser	Metal	Brown	None	0	0.3	Negative
1360	1	2	S25	Stairwell D by Gym	Stairs - Newell Post	Metal	Brown	None	0	0.1	Negative
1360	1	2	S21	Stairwell C by Stage	W1	N/A	N/A	None	0	N/A	N/A
1360	1	2	S21	Stairwell C by Stage	W2	N/A	N/A	None	0	N/A	N/A
1360	1	2	S21	Stairwell C by Stage	W3	N/A	N/A	None	0	N/A	N/A
1360	1	2	S21	Stairwell C by Stage	W4	N/A	N/A	None	0	N/A	N/A
1360	1	2	S21	Stairwell C by Stage	Ceiling	N/A	N/A	None	0	N/A	N/A
1360	1	2	S21	Stairwell C by Stage	Floor	N/A	N/A	None	0	N/A	N/A
1360	1	2	S21	Stairwell C by Stage	Door 1	Metal	Blue	None	0	0.2	Negative
1360	1	2	S21	Stairwell C by Stage	Door Casing 1	Metal	Tan	None	0	0.5	Negative
1360	1	2	S21	Stairwell C by Stage	Stairs - Newell Post	Metal	Brown	None	0	0.1	Negative
1360	1	2	S21	Stairwell C by Stage	Stairs - Stringer	Metal	Brown	None	0	0.1	Negative
1360	1	2	S21	Stairwell C by Stage	Stairs - Riser	Metal	Brown	None	0	0	Negative

				Inspection Dates: 12/28-31/2021	School District of Philadelphia							
				Inspector Name and Certificate Number: J. Chuck Wilkins, 006732	Lead Safe Certification Assessment Report							
				Inspection Company: Acer Associates LLC	McMichael School							
ULCS#	Element	Floor	Space #	On-Site Room Name	Component	Substrate Material	Color	Description of Damage	Damage Quantity (sf)	XRF Reading (mg/cm2)	XRF (positive/negative)	
1360	1	2	S26	Stairwell B by Room 222	W1	N/A	N/A	None	0	N/A	N/A	
1360	1	2	S26	Stairwell B by Room 222	W2	N/A	N/A	None	0	N/A	N/A	
1360	1	2	S26	Stairwell B by Room 222	W3	N/A	N/A	None	0	N/A	N/A	
1360	1	2	S26	Stairwell B by Room 222	W4	N/A	N/A	None	0	N/A	N/A	
1360	1	2	S26	Stairwell B by Room 222	Ceiling	N/A	N/A	None	0	N/A	N/A	
1360	1	2	S26	Stairwell B by Room 222	Floor	N/A	N/A	None	0	N/A	N/A	
1360	1	2	S26	Stairwell B by Room 222	Door 1	Metal	Blue	None	0	0.2	Negative	
1360	1	2	S26	Stairwell B by Room 222	Door Casing 1	Metal	Tan	None	0	0.5	Negative	
1360	1	2	S26	Stairwell B by Room 222	Stairs - Riser	Metal	Brown	None	0	0.1	Negative	
1360	1	2	S26	Stairwell B by Room 222	Stairs - Newell Post	Metal	Brown	None	0	0	Negative	
1360	1	2	S26	Stairwell B by Room 222	Stairs - Stringer	Metal	Brown	None	0	0.3	Negative	
1360	1	3	300A	Storage Room in the Hallway at Stairwell D	W1	N/A	N/A	None	0	N/A	N/A	
1360	1	3	300A	Storage Room in the Hallway at Stairwell D	W2	N/A	N/A	None	0	N/A	N/A	
1360	1	3	300A	Storage Room in the Hallway at Stairwell D	W3	N/A	N/A	None	0	N/A	N/A	
1360	1	3	300A	Storage Room in the Hallway at Stairwell D	W4	N/A	N/A	None	0	N/A	N/A	
1360	1	3	300A	Storage Room in the Hallway at Stairwell D	Ceiling	N/A	N/A	None	0	N/A	N/A	
1360	1	3	300A	Storage Room in the Hallway at Stairwell D	Floor	N/A	N/A	None	0	N/A	N/A	
1360	1	3	300	Classroom 300	W1	Concrete	Blue	None	0	0.1	Negative	
1360	1	3	300	Classroom 300	W2	N/A	N/A	None	0	N/A	N/A	
1360	1	3	300	Classroom 300	W3	Concrete	Blue	Peeling	10	0.2	Negative	
1360	1	3	300	Classroom 300	W4	N/A	N/A	None	0	N/A	N/A	
1360	1	3	300	Classroom 300	Ceiling	Concrete	White	Peeling	12	0.3	Negative	
1360	1	3	300	Classroom 300	Floor	N/A	N/A	None	0	N/A	N/A	
1360	1	3	300	Classroom 300	Door Casing 1	Metal	Tan	None	0	0.4	Negative	
1360	1	3	301	Classroom 301	W1	Concrete	Blue	Peeling	6	0.1	Negative	
1360	1	3	301	Classroom 301	W2	N/A	N/A	None	0	N/A	N/A	
1360	1	3	301	Classroom 301	W3	Concrete	Blue	Peeling	8	0.1	Negative	
1360	1	3	301	Classroom 301	W4	N/A	N/A	None	0	N/A	N/A	
1360	1	3	301	Classroom 301	Ceiling	Concrete	White	Peeling	2	0.3	Negative	
1360	1	3	301	Classroom 301	Floor	N/A	N/A	None	0	N/A	N/A	
1360	1	3	301	Classroom 301	Door Casing 1	Metal	Tan	None	0	0.5	Negative	
1360	1	3	302	Classroom 302	W1	Concrete	Blue	Peeling	2	0.2	Negative	
1360	1	3	302	Classroom 302	W2	N/A	N/A	None	0	N/A	N/A	
1360	1	3	302	Classroom 302	W3	Concrete	Blue	Peeling	2	0.1	Negative	
1360	1	3	302	Classroom 302	W4	N/A	N/A	None	0	N/A	N/A	
1360	1	3	302	Classroom 302	Ceiling	Concrete	White	Peeling	7	0.3	Negative	
1360	1	3	302	Classroom 302	Floor	N/A	N/A	None	0	N/A	N/A	
1360	1	3	302	Classroom 302	Door Casing 1	Metal	Tan	None	0	0.5	Negative	
1360	1	3	303	Classroom 303	W1	Concrete	Blue	Peeling	2	0.1	Negative	
1360	1	3	303	Classroom 303	W2	N/A	N/A	None	0	N/A	N/A	

				Inspection Dates: 12/28-31/2021	School District of Philadelphia						
				Inspector Name and Certificate Number: J. Chuck Wilkins, 006732	Lead Safe Certification Assessment Report						
				Inspection Company: Acer Associates LLC	McMichael School						
ULCS#	Element	Floor	Space #	On-Site Room Name	Component	Substrate Material	Color	Description of Damage	Damage Quantity (sf)	XRF Reading (mg/cm2)	XRF (positive/negative)
1360	1	3	303	Classroom 303	W3	Concrete	Blue	Peeling	6	0.1	Negative
1360	1	3	303	Classroom 303	W4	N/A	N/A	None	0	N/A	N/A
1360	1	3	303	Classroom 303	Ceiling	Concrete	White	None	0	N/A	N/A
1360	1	3	303	Classroom 303	Floor	N/A	N/A	None	0	N/A	N/A
1360	1	3	303	Classroom 303	Door Casing 1	Metal	Tan	None	0	0.5	Negative
1360	1	3	304/306	Science Classrooms 304 & 306	W1	N/A	N/A	None	0	N/A	N/A
1360	1	3	304/306	Science Classrooms 304 & 306	W2	N/A	N/A	None	0	N/A	N/A
1360	1	3	304/306	Science Classrooms 304 & 306	W3	Concrete	Blue	Peeling	2	0.3	Negative
1360	1	3	304/306	Science Classrooms 304 & 306	W3	CMU	Blue	Peeling	2	0	Negative
1360	1	3	304/306	Science Classrooms 304 & 306	W4	N/A	N/A	None	0	N/A	N/A
1360	1	3	304/306	Science Classrooms 304 & 306	Ceiling	Concrete	White	None	0	N/A	N/A
1360	1	3	304/306	Science Classrooms 304 & 306	Floor	N/A	N/A	None	0	N/A	N/A
1360	1	3	304/306	Science Classrooms 304 & 306	Door	Metal	Blue	None	0	0.5	Negative
1360	1	3	304/306	Science Classrooms 304 & 306	Door Casing	Metal	Tan	None	0	0.5	Negative
1360	1	3	304/306	Science Classrooms 304 & 306	Radiator	Metal	Tan	Peeling	3	0	Negative
1360	1	3	304/306	Science Classrooms 304 & 306	Univent	Metal	Tan	Peeling	1	0	Negative
1360	1	3	305	Classroom 305	W1	Concrete	Tan	Peeling	2	0	Negative
1360	1	3	305	Classroom 305	W2	N/A	N/A	None	0	N/A	N/A
1360	1	3	305	Classroom 305	W3	Concrete	Tan	Peeling	1	0.1	Negative
1360	1	3	305	Classroom 305	W4	N/A	N/A	None	0	N/A	N/A
1360	1	3	305	Classroom 305	Ceiling	Concrete	White	None	0	N/A	N/A
1360	1	3	305	Classroom 305	Floor	N/A	N/A	None	0	N/A	N/A
1360	1	3	305	Classroom 305	Door Casing 1	Metal	Tan	None	0	0.5	Negative
1360	1	3	305A	Storage Room next to Classroom 305	W1	N/A	N/A	None	0	N/A	N/A
1360	1	3	305A	Storage Room next to Classroom 305	W2	N/A	N/A	None	0	N/A	N/A
1360	1	3	305A	Storage Room next to Classroom 305	W3	N/A	N/A	None	0	N/A	N/A
1360	1	3	305A	Storage Room next to Classroom 305	W4	N/A	N/A	None	0	N/A	N/A
1360	1	3	305A	Storage Room next to Classroom 305	Ceiling	N/A	N/A	None	0	N/A	N/A
1360	1	3	305A	Storage Room next to Classroom 305	Floor	N/A	N/A	None	0	N/A	N/A
1360	1	3	305A	Storage Room next to Classroom 305	Door Casing 1	Metal	Tan	None	0	0.5	Negative
1360	1	3	307	Classroom 307	W1	N/A	N/A	None	0	N/A	N/A
1360	1	3	307	Classroom 307	W2	N/A	N/A	None	0	N/A	N/A
1360	1	3	307	Classroom 307	W3	Concrete	Tan	Peeling	3	0.3	Negative
1360	1	3	307	Classroom 307	W4	N/A	N/A	None	0	N/A	N/A
1360	1	3	307	Classroom 307	Ceiling	Concrete	White	None	0	N/A	N/A
1360	1	3	307	Classroom 307	Floor	N/A	N/A	None	0	N/A	N/A
1360	1	3	307	Classroom 307	Door Casing 1	Metal	Tan	None	0	0.5	Negative
1360	1	3	308	Classroom 308	W1	Concrete	Tan	Peeling	2	0.3	Negative
1360	1	3	308	Classroom 308	W2	N/A	N/A	None	0	N/A	N/A
1360	1	3	308	Classroom 308	W3	Concrete	Tan	Peeling	2	0.1	Negative
1360	1	3	308	Classroom 308	W4	N/A	N/A	None	0	N/A	N/A

				Inspection Dates: 12/28-31/2021	School District of Philadelphia							
				Inspector Name and Certificate Number: J. Chuck Wilkins, 006732	Lead Safe Certification Assessment Report							
				Inspection Company: Acer Associates LLC	McMichael School							
ULCS#	E l e m e n t	F l o o r	Space #	On-Site Room Name	Component	Substrate Material	Color	Description of Damage	Damage Quantity (sf)	XRF Reading (mg/cm2)	XRF (positive/negative)	
1360	1	3	308	Classroom 308	Ceiling	Concrete	White	None	0	N/A	N/A	
1360	1	3	308	Classroom 308	Floor	N/A	N/A	None	0	N/A	N/A	
1360	1	3	308	Classroom 308	Door Casing 1	Metal	Tan	None	0	0.1	Negative	
1360	1	3	310	Classroom 310	W1	Concrete	Blue	Peeling	3	0.3	Negative	
1360	1	3	310	Classroom 310	W2	N/A	N/A	None	0	N/A	N/A	
1360	1	3	310	Classroom 310	W3	N/A	N/A	None	0	N/A	N/A	
1360	1	3	310	Classroom 310	W4	N/A	N/A	None	0	N/A	N/A	
1360	1	3	310	Classroom 310	Ceiling	Concrete	White	None	0	N/A	N/A	
1360	1	3	310	Classroom 310	Floor	N/A	N/A	None	0	N/A	N/A	
1360	1	3	310	Classroom 310	Door Casing 1	Metal	Tan	None	0	0.5	Negative	
1360	1	3	312	Classroom 312	W1	Concrete	Blue	Peeling	1	0.1	Negative	
1360	1	3	312	Classroom 312	W2	N/A	N/A	None	0	N/A	N/A	
1360	1	3	312	Classroom 312	W3	CMU	Blue	Peeling	6	0.3	Negative	
1360	1	3	312	Classroom 312	W4	N/A	N/A	None	0	N/A	N/A	
1360	1	3	312	Classroom 312	Ceiling	Concrete	White	Peeling	1	0.1	Negative	
1360	1	3	312	Classroom 312	Floor	N/A	N/A	None	0	N/A	N/A	
1360	1	3	312	Classroom 312	Door Casing 1	Metal	Tan	None	0	0.5	Negative	
1360	1	3	314	Classroom 314	W1	N/A	N/A	None	0	N/A	N/A	
1360	1	3	314	Classroom 314	W2	N/A	N/A	None	0	N/A	N/A	
1360	1	3	314	Classroom 314	W3	N/A	N/A	None	0	N/A	N/A	
1360	1	3	314	Classroom 314	W4	N/A	N/A	None	0	N/A	N/A	
1360	1	3	314	Classroom 314	Ceiling	N/A	N/A	None	0	N/A	N/A	
1360	1	3	314	Classroom 314	Floor	N/A	N/A	None	0	N/A	N/A	
1360	1	3	314	Classroom 314	Door Casing 1	Metal	Tan	None	0	0.5	Negative	
1360	1	3	316	Classroom 316	W1	N/A	N/A	None	0	N/A	N/A	
1360	1	3	316	Classroom 316	W2	N/A	N/A	None	0	N/A	N/A	
1360	1	3	316	Classroom 316	W3	N/A	N/A	None	0	N/A	N/A	
1360	1	3	316	Classroom 316	W4	N/A	N/A	None	0	N/A	N/A	
1360	1	3	316	Classroom 316	Ceiling	N/A	N/A	None	0	N/A	N/A	
1360	1	3	316	Classroom 316	Floor	N/A	N/A	None	0	N/A	N/A	
1360	1	3	316	Classroom 316	Door Casing 1	Metal	Tan	None	0	0.5	Negative	
1360	1	3	317	Classroom 317	W1	N/A	N/A	None	0	N/A	N/A	
1360	1	3	317	Classroom 317	W2	N/A	N/A	None	0	N/A	N/A	
1360	1	3	317	Classroom 317	W3	N/A	N/A	None	0	N/A	N/A	
1360	1	3	317	Classroom 317	W4	N/A	N/A	None	0	N/A	N/A	
1360	1	3	317	Classroom 317	Ceiling	N/A	N/A	None	0	N/A	N/A	
1360	1	3	317	Classroom 317	Floor	N/A	N/A	None	0	N/A	N/A	
1360	1	3	317	Classroom 317	Door Casing 1	Metal	Tan	None	0	0.1	Negative	
1360	1	3	317	Classroom 317	Radiator 3	Metal	Gray	None	0	N/A	N/A	
1360	1	3	318	Classroom 318	W1	N/A	N/A	None	0	N/A	N/A	
1360	1	3	318	Classroom 318	W2	N/A	N/A	None	0	N/A	N/A	

				Inspection Dates: 12/28-31/2021	School District of Philadelphia						
				Inspector Name and Certificate Number: J. Chuck Wilkins, 006732	Lead Safe Certification Assessment Report						
				Inspection Company: Acer Associates LLC	McMichael School						
ULCS#	E l e m e n t	F l o o r	Space #	On-Site Room Name	Component	Substrate Material	Color	Description of Damage	Damage Quantity (sf)	XRF Reading (mg/cm2)	XRF (positive/negative)
1360	1	3	318	Classroom 318	W3	N/A	N/A	None	0	N/A	N/A
1360	1	3	318	Classroom 318	W4	N/A	N/A	None	0	N/A	N/A
1360	1	3	318	Classroom 318	Ceiling	N/A	N/A	None	0	N/A	N/A
1360	1	3	318	Classroom 318	Floor	N/A	N/A	None	0	N/A	N/A
1360	1	3	318	Classroom 318	Door Casing 1	Metal	Tan	None	0	0.5	Negative
1360	1	3	319	Classroom 319	W1	CMU	Blue	Peeling	6	0	Negative
1360	1	3	319	Classroom 319	W1	Concrete	Blue	Peeling	2	0.3	Negative
1360	1	3	319	Classroom 319	W2	N/A	N/A	None	0	N/A	N/A
1360	1	3	319	Classroom 319	W3	Concrete	Blue	Peeling	2	0.2	Negative
1360	1	3	319	Classroom 319	W4	N/A	N/A	None	0	N/A	N/A
1360	1	3	319	Classroom 319	Ceiling	N/A	N/A	None	0	N/A	N/A
1360	1	3	319	Classroom 319	Floor	N/A	N/A	None	0	N/A	N/A
1360	1	3	319	Classroom 319	Door Casing 1	Metal	Tan	None	0	0.5	Negative
1360	1	3	319	Classroom 319	Radiator	Metal	Tan	None	0	0.1	Negative
1360	1	3	320	Classroom 320	W1	N/A	N/A	None	0	N/A	N/A
1360	1	3	320	Classroom 320	W2	N/A	N/A	None	0	N/A	N/A
1360	1	3	320	Classroom 320	W3	N/A	N/A	None	0	N/A	N/A
1360	1	3	320	Classroom 320	W4	N/A	N/A	None	0	N/A	N/A
1360	1	3	320	Classroom 320	Ceiling	Concrete	White	Peeling	16	0.1	Negative
1360	1	3	320	Classroom 320	Floor	N/A	N/A	None	0	N/A	N/A
1360	1	3	320	Classroom 320	Door Casing 1	Metal	Tan	None	0	0.5	Negative
1360	1	3	322	Classroom 322	W1	CMU	Blue	Peeling	1	0.4	Negative
1360	1	3	322	Classroom 322	W2	N/A	N/A	None	0	N/A	N/A
1360	1	3	322	Classroom 322	W3	N/A	N/A	None	0	N/A	N/A
1360	1	3	322	Classroom 322	W4	N/A	N/A	None	0	N/A	N/A
1360	1	3	322	Classroom 322	Ceiling	Concrete	White	Peeling	20	0.3	Negative
1360	1	3	322	Classroom 322	Floor	N/A	N/A	None	0	N/A	N/A
1360	1	3	322	Classroom 322	Door Casing 1	Metal	Tan	None	0	0.3	Negative
1360	1	3	323	Classroom 323	W1	Concrete	Blue	Peeling	8	0.1	Negative
1360	1	3	323	Classroom 323	W2	CMU	Blue	Peeling	1	0	Negative
1360	1	3	323	Classroom 323	W3	CMU	Blue	Peeling	1	0	Negative
1360	1	3	323	Classroom 323	W3	Concrete	Blue	Peeling	1	0.1	Negative
1360	1	3	323	Classroom 323	W4	N/A	N/A	None	0	N/A	N/A
1360	1	3	323	Classroom 323	Ceiling	Concrete	White	Peeling	1	0.1	Negative
1360	1	3	323	Classroom 323	Floor	N/A	N/A	None	0	N/A	N/A
1360	1	3	323	Classroom 323	Door Casing 1	Metal	Tan	None	0	0.2	Negative
1360	1	3	324	Classroom 324	W1	Concrete	Blue	Peeling	2	0.1	Negative
1360	1	3	324	Classroom 324	W2	N/A	N/A	None	0	N/A	N/A
1360	1	3	324	Classroom 324	W3	Concrete	Blue	Peeling	4	0.1	Negative
1360	1	3	324	Classroom 324	W3	CMU	Blue	Peeling	1	0	Negative
1360	1	3	324	Classroom 324	W4	N/A	N/A	None	0	N/A	N/A

				Inspection Dates: 12/28-31/2021	School District of Philadelphia							
				Inspector Name and Certificate Number: J. Chuck Wilkins, 006732	Lead Safe Certification Assessment Report							
				Inspection Company: Acer Associates LLC	McMichael School							
ULCS#	E l e m e n t	F l o o r	Space #	On-Site Room Name	Component	Substrate Material	Color	Description of Damage	Damage Quantity (sf)	XRF Reading (mg/cm2)	XRF (positive/negative)	
1360	1	3	324	Classroom 324	Ceiling	Concrete	White	Peeling	2	0.2	Negative	
1360	1	3	324	Classroom 324	Floor	N/A	N/A	None	0	N/A	N/A	
1360	1	3	324	Classroom 324	Door Casing 1	Metal	Tan	None	0	0.3	Negative	
1360	1	3	325	Classroom 325	W1	Concrete	Blue	Peeling	2	0.1	Negative	
1360	1	3	325	Classroom 325	W2	N/A	N/A	None	0	N/A	N/A	
1360	1	3	325	Classroom 325	W3	Concrete	Blue	Peeling	4	0.2	Negative	
1360	1	3	325	Classroom 325	W3	CMU	Blue	Peeling	1	0	Negative	
1360	1	3	325	Classroom 325	W4	CMU	Blue	Peeling	5	0.4	Negative	
1360	1	3	325	Classroom 325	Ceiling	Concrete	White	Peeling	2	0.2	Negative	
1360	1	3	325	Classroom 325	Floor	N/A	N/A	None	0	N/A	N/A	
1360	1	3	325	Classroom 325	Door Casing 1	Metal	Tan	None	0	0.2	Negative	
1360	1	3	326	Classroom 326	W1	Concrete	Blue	Peeling	2	0.1	Negative	
1360	1	3	326	Classroom 326	W2	N/A	N/A	None	0	N/A	N/A	
1360	1	3	326	Classroom 326	W3	Concrete	Blue	Peeling	2	0.1	Negative	
1360	1	3	326	Classroom 326	W4	N/A	N/A	None	0	N/A	N/A	
1360	1	3	326	Classroom 326	Ceiling	N/A	N/A	None	0	N/A	N/A	
1360	1	3	326	Classroom 326	Floor	N/A	N/A	None	0	N/A	N/A	
1360	1	3	326	Classroom 326	Door Casing 1	Metal	Tan	None	0	0.5	Negative	
1360	1	3	319A	Storage across classroom 322	W1	N/A	N/A	None	0	N/A	N/A	
1360	1	3	319A	Storage across classroom 322	W2	N/A	N/A	None	0	N/A	N/A	
1360	1	3	319A	Storage across classroom 322	W3	N/A	N/A	None	0	N/A	N/A	
1360	1	3	319A	Storage across classroom 322	W4	N/A	N/A	None	0	N/A	N/A	
1360	1	3	319A	Storage across classroom 322	Ceiling	N/A	N/A	None	0	N/A	N/A	
1360	1	3	319A	Storage across classroom 322	Floor	N/A	N/A	None	0	N/A	N/A	
1360	1	3	327	Boys Restroom in Middle Hallway	W1	N/A	N/A	None	0	N/A	N/A	
1360	1	3	327	Boys Restroom in Middle Hallway	W2	CMU	Tan	Peeling	3	0.5	Negative	
1360	1	3	327	Boys Restroom in Middle Hallway	W3	N/A	N/A	None	0	N/A	N/A	
1360	1	3	327	Boys Restroom in Middle Hallway	W4	N/A	N/A	None	0	N/A	N/A	
1360	1	3	327	Boys Restroom in Middle Hallway	Ceiling	Concrete	White	Peeling	5	0.1	Negative	
1360	1	3	327	Boys Restroom in Middle Hallway	Floor	Concrete	Gray	Peeling	10	0.1	Negative	
1360	1	3	327	Boys Restroom in Middle Hallway	Door Casing 1	Metal	Tan	None	0	0.6	Negative	
1360	1	3	327A	Men's Restroom in Middle Hallway	W1	N/A	N/A	None	0	N/A	N/A	
1360	1	3	327A	Men's Restroom in Middle Hallway	W2	CMU	Tan	Peeling	6	0	Negative	
1360	1	3	327A	Men's Restroom in Middle Hallway	W3	CMU	Tan	Peeling	3	0	Negative	
1360	1	3	327A	Men's Restroom in Middle Hallway	W4	CMU	Tan	Peeling	3	0.1	Negative	
1360	1	3	327A	Men's Restroom in Middle Hallway	Ceiling	Concrete	White	Peeling	13	0.1	Negative	
1360	1	3	327A	Men's Restroom in Middle Hallway	Floor	Concrete	Gray	None	0	N/A	N/A	
1360	1	3	327A	Men's Restroom in Middle Hallway	Door Casing 1	Metal	Tan	None	0	0.5	Negative	
1360	1	3	328	Girls Restroom in Middle Hallway	W1	N/A	N/A	None	0	N/A	N/A	
1360	1	3	328	Girls Restroom in Middle Hallway	W2	N/A	N/A	None	0	N/A	N/A	
1360	1	3	328	Girls Restroom in Middle Hallway	W3	N/A	N/A	None	0	N/A	N/A	

				Inspection Dates: 12/28-31/2021	School District of Philadelphia						
				Inspector Name and Certificate Number: J. Chuck Wilkins, 006732	Lead Safe Certification Assessment Report						
				Inspection Company: Acer Associates LLC	McMichael School						
ULCS#	E l e m e n t	F l o o r	Space #	On-Site Room Name	Component	Substrate Material	Color	Description of Damage	Damage Quantity (sf)	XRF Reading (mg/cm2)	XRF (positive/negative)
1360	1	3	328	Girls Restroom in Middle Hallway	W4	N/A	N/A	None	0	N/A	N/A
1360	1	3	328	Girls Restroom in Middle Hallway	Ceiling	N/A	N/A	None	0	N/A	N/A
1360	1	3	328	Girls Restroom in Middle Hallway	Floor	Concrete	Gray	Peeling	3	0	Negative
1360	1	3	328	Girls Restroom in Middle Hallway	Door Casing 1	Metal	Tan	None	0	0.4	Negative
1360	1	3	328A	Women's Restroom in Middle Hallway	W1	N/A	N/A	None	0	N/A	N/A
1360	1	3	328A	Women's Restroom in Middle Hallway	W2	N/A	N/A	None	0	N/A	N/A
1360	1	3	328A	Women's Restroom in Middle Hallway	W3	N/A	N/A	None	0	N/A	N/A
1360	1	3	328A	Women's Restroom in Middle Hallway	W4	N/A	N/A	None	0	N/A	N/A
1360	1	3	328A	Women's Restroom in Middle Hallway	Ceiling	Concrete	White	Peeling	1	0.2	Negative
1360	1	3	328A	Women's Restroom in Middle Hallway	Floor	N/A	N/A	None	0	N/A	N/A
1360	1	3	328A	Women's Restroom in Middle Hallway	Door Casing 1	Metal	Tan	None	0	0.6	Negative
1360	1	3	H317	Hallway at Classrooms 318-326	W1	N/A	N/A	None	0	N/A	N/A
1360	1	3	H317	Hallway at Classrooms 318-326	W2	N/A	N/A	None	0	N/A	N/A
1360	1	3	H317	Hallway at Classrooms 318-326	W3	N/A	N/A	None	0	N/A	N/A
1360	1	3	H317	Hallway at Classrooms 318-326	W4	N/A	N/A	None	0	N/A	N/A
1360	1	3	H317	Hallway at Classrooms 318-326	Ceiling	Concrete	White	Peeling	11	0.2	Negative
1360	1	3	H317	Hallway at Classrooms 318-326	Floor	N/A	N/A	None	0	N/A	N/A
1360	1	3	H313	Hallway at 2nd level of Auditorium	W1	N/A	N/A	None	0	N/A	N/A
1360	1	3	H313	Hallway at 2nd level of Auditorium	W2	N/A	N/A	None	0	N/A	N/A
1360	1	3	H313	Hallway at 2nd level of Auditorium	W3	N/A	N/A	None	0	N/A	N/A
1360	1	3	H313	Hallway at 2nd level of Auditorium	W4	N/A	N/A	None	0	N/A	N/A
1360	1	3	H313	Hallway at 2nd level of Auditorium	Ceiling	Concrete	White	Peeling	4	0.2	Negative
1360	1	3	H313	Hallway at 2nd level of Auditorium	Floor	N/A	N/A	None	0	N/A	N/A
1360	1	3	H316	Hallway at Classrooms 300-308	W1	N/A	N/A	None	0	N/A	N/A
1360	1	3	H316	Hallway at Classrooms 300-308	W2	N/A	N/A	None	0	N/A	N/A
1360	1	3	H316	Hallway at Classrooms 300-308	W3	N/A	N/A	None	0	N/A	N/A
1360	1	3	H316	Hallway at Classrooms 300-308	W4	N/A	N/A	None	0	N/A	N/A
1360	1	3	H316	Hallway at Classrooms 300-308	Ceiling	Concrete	White	Peeling	15	0.1	Negative
1360	1	3	H316	Hallway at Classrooms 300-308	Floor	N/A	N/A	None	0	N/A	N/A
1360	1	3	H315	Hallway at Classroom 310-316	W1	N/A	N/A	None	0	N/A	N/A
1360	1	3	H315	Hallway at Classroom 310-316	W2	N/A	N/A	None	0	N/A	N/A
1360	1	3	H315	Hallway at Classroom 310-316	W3	N/A	N/A	None	0	N/A	N/A
1360	1	3	H315	Hallway at Classroom 310-316	W4	N/A	N/A	None	0	N/A	N/A
1360	1	3	H315	Hallway at Classroom 310-316	Ceiling	Concrete	White	Peeling	30	0.3	Negative
1360	1	3	H315	Hallway at Classroom 310-316	Floor	N/A	N/A	None	0	N/A	N/A
1360	1	3	H314	Middle Hallway at Restrooms	W1	N/A	N/A	None	0	N/A	N/A
1360	1	3	H314	Middle Hallway at Restrooms	W2	N/A	N/A	None	0	N/A	N/A
1360	1	3	H314	Middle Hallway at Restrooms	W3	N/A	N/A	None	0	N/A	N/A
1360	1	3	H314	Middle Hallway at Restrooms	W4	N/A	N/A	None	0	N/A	N/A
1360	1	3	H314	Middle Hallway at Restrooms	Ceiling	Concrete	White	Peeling	20	0.1	Negative
1360	1	3	H314	Middle Hallway at Restrooms	Floor	N/A	N/A	None	0	N/A	N/A

				Inspection Dates: 12/28-31/2021	School District of Philadelphia						
				Inspector Name and Certificate Number: J. Chuck Wilkins, 006732	Lead Safe Certification Assessment Report						
				Inspection Company: Acer Associates LLC	McMichael School						
ULCS#	Element	Floor	Space #	On-Site Room Name	Component	Substrate Material	Color	Description of Damage	Damage Quantity (sf)	XRF Reading (mg/cm2)	XRF (positive/negative)
1360	1	3	S32	Stairwell A by Room 318	W1	N/A	N/A	None	0	N/A	N/A
1360	1	3	S32	Stairwell A by Room 318	W2	N/A	N/A	None	0	N/A	N/A
1360	1	3	S32	Stairwell A by Room 318	W3	N/A	N/A	None	0	N/A	N/A
1360	1	3	S32	Stairwell A by Room 318	W4	N/A	N/A	None	0	N/A	N/A
1360	1	3	S32	Stairwell A by Room 318	Ceiling	N/A	N/A	None	0	N/A	N/A
1360	1	3	S32	Stairwell A by Room 318	Floor	N/A	N/A	None	0	N/A	N/A
1360	1	3	S32	Stairwell A by Room 318	Door Casing 1	Metal	Tan	None	0	0.1	Negative
1360	1	3	S32	Stairwell A by Room 318	Door 1	Metal	Blue	None	0	0	Negative
1360	1	3	S32	Stairwell A by Room 318	Stairs - Riser	Metal	Brown	None	0	0.1	Negative
1360	1	3	S32	Stairwell A by Room 318	Stairs - Stringer	Metal	Brown	None	0	0	Negative
1360	1	3	S32	Stairwell A by Room 318	Stairs - Newell Post	Metal	Brown	None	0	0	Negative
1360	1	3	S33	Stairwell F by Room 310	W1	N/A	N/A	None	0	N/A	N/A
1360	1	3	S33	Stairwell F by Room 310	W2	N/A	N/A	None	0	N/A	N/A
1360	1	3	S33	Stairwell F by Room 310	W3	N/A	N/A	None	0	N/A	N/A
1360	1	3	S33	Stairwell F by Room 310	W4	N/A	N/A	None	0	N/A	N/A
1360	1	3	S33	Stairwell F by Room 310	Ceiling	N/A	N/A	None	0	N/A	N/A
1360	1	3	S33	Stairwell F by Room 310	Floor	N/A	N/A	None	0	N/A	N/A
1360	1	3	S33	Stairwell F by Room 310	Door Casing 1	Metal	Tan	None	0	0.1	Negative
1360	1	3	S33	Stairwell F by Room 310	Door 1	Metal	Blue	None	0	0	Negative
1360	1	3	S33	Stairwell F by Room 310	Stairs - Riser	Metal	Brown	None	0	0.2	Negative
1360	1	3	S33	Stairwell F by Room 310	Stairs - Stringer	Metal	Brown	None	0	0.1	Negative
1360	1	3	S33	Stairwell F by Room 310	Stairs - Newell Post	Metal	Brown	None	0	0.1	Negative
1360	1	3	S34	Stairwell E by Room 302	W1	N/A	N/A	None	0	N/A	N/A
1360	1	3	S34	Stairwell E by Room 302	W2	N/A	N/A	None	0	N/A	N/A
1360	1	3	S34	Stairwell E by Room 302	W3	N/A	N/A	None	0	N/A	N/A
1360	1	3	S34	Stairwell E by Room 302	W4	N/A	N/A	None	0	N/A	N/A
1360	1	3	S34	Stairwell E by Room 302	Ceiling	N/A	N/A	None	0	N/A	N/A
1360	1	3	S34	Stairwell E by Room 302	Floor	N/A	N/A	None	0	N/A	N/A
1360	1	3	S34	Stairwell E by Room 302	Door Casing 1	Metal	Tan	None	0	0.1	Negative
1360	1	3	S34	Stairwell E by Room 302	Door 1	Metal	Blue	None	0	0	Negative
1360	1	3	S34	Stairwell E by Room 302	Stairs - Stringer	Metal	Brown	None	0	0.1	Negative
1360	1	3	S34	Stairwell E by Room 302	Stairs - Newell Post	Metal	Brown	None	0	0.1	Negative
1360	1	3	S34	Stairwell E by Room 302	Stairs - Riser	Metal	Brown	None	0	0.2	Negative
1360	1	3	S35	Stairwell D by Room 300	W1	N/A	N/A	None	0	N/A	N/A
1360	1	3	S35	Stairwell D by Room 300	W2	N/A	N/A	None	0	N/A	N/A
1360	1	3	S35	Stairwell D by Room 300	W3	N/A	N/A	None	0	N/A	N/A
1360	1	3	S35	Stairwell D by Room 300	W4	N/A	N/A	None	0	N/A	N/A
1360	1	3	S35	Stairwell D by Room 300	Ceiling	N/A	N/A	None	0	N/A	N/A

				Inspection Dates: 12/28-31/2021	School District of Philadelphia						
				Inspector Name and Certificate Number: J. Chuck Wilkins, 006732	Lead Safe Certification Assessment Report						
				Inspection Company: Acer Associates LLC	McMichael School						
ULCS#	E l e m e n t	F l o o r	Space #	On-Site Room Name	Component	Substrate Material	Color	Description of Damage	Damage Quantity (sf)	XRF Reading (mg/cm2)	XRF (positive/negative)
1360	1	3	S35	Stairwell D by Room 300	Floor	N/A	N/A	None	0	N/A	N/A
1360	1	3	S35	Stairwell D by Room 300	Door 1	Metal	Blue	None	0	0.1	Negative
1360	1	3	S35	Stairwell D by Room 300	Door Casing 1	Metal	Tan	None	0	0.1	Negative
1360	1	3	S35	Stairwell D by Room 300	Stairs - Newell Post	Metal	Brown	None	0	0.2	Negative
1360	1	3	S35	Stairwell D by Room 300	Stairs - Riser	Metal	Brown	Peeling	1	0.1	Negative
1360	1	3	S35	Stairwell D by Room 300	Stairs - Stringer	Metal	Brown	Peeling	1	0.3	Negative
1360	1	3	S31	Stairwell C by Room 326	W1	N/A	N/A	None	0	N/A	N/A
1360	1	3	S31	Stairwell C by Room 326	W2	N/A	N/A	None	0	N/A	N/A
1360	1	3	S31	Stairwell C by Room 326	W3	N/A	N/A	None	0	N/A	N/A
1360	1	3	S31	Stairwell C by Room 326	W4	N/A	N/A	None	0	N/A	N/A
1360	1	3	S31	Stairwell C by Room 326	Ceiling	N/A	N/A	None	0	N/A	N/A
1360	1	3	S31	Stairwell C by Room 326	Floor	N/A	N/A	None	0	N/A	N/A
1360	1	3	S31	Stairwell C by Room 326	Door Casing 1	Metal	Tan	None	0	0.1	Negative
1360	1	3	S31	Stairwell C by Room 326	Door 1	Metal	Blue	None	0	0.2	Negative
1360	1	3	S31	Stairwell C by Room 326	Stairs - Riser	Metal	Brown	Peeling	3	0.3	Negative
1360	1	3	S31	Stairwell C by Room 326	Stairs - Stringer	Metal	Brown	Peeling	3	0.1	Negative
1360	1	3	S31	Stairwell C by Room 326	Stairs - Newell Post	Metal	Brown	Peeling	2	0.2	Negative
1360	1	3	S36	Stairwell B by Room 322	W1	N/A	N/A	None	0	N/A	N/A
1360	1	3	S36	Stairwell B by Room 322	W2	N/A	N/A	None	0	N/A	N/A
1360	1	3	S36	Stairwell B by Room 322	W3	N/A	N/A	None	0	N/A	N/A
1360	1	3	S36	Stairwell B by Room 322	W4	N/A	N/A	None	0	N/A	N/A
1360	1	3	S36	Stairwell B by Room 322	Ceiling	N/A	N/A	None	0	N/A	N/A
1360	1	3	S36	Stairwell B by Room 322	Floor	N/A	N/A	None	0	N/A	N/A
1360	1	3	S36	Stairwell B by Room 322	Door Casing 1	Metal	Tan	None	0	0.1	Negative
1360	1	3	S36	Stairwell B by Room 322	Door 1	Metal	Blue	None	0	0	Negative
1360	1	3	S36	Stairwell B by Room 322	Stairs - Stringer	Metal	Brown	None	0	0.1	Negative
1360	1	3	S36	Stairwell B by Room 322	Stairs - Riser	Metal	Brown	None	0	0	Negative
1360	1	3	S36	Stairwell B by Room 322	Stairs - Newell Post	Metal	Brown	None	0	0.1	Negative