

		Inspection Dates: 5/4,5,6,7,8,18,19, 2020							
		Re-Inspection Dates: 11/16/2021-11/19/2021 & 11/29/2021	School District of Philadelphia						
		Name of Inspector: James Mongan Lionel Ray Wilson (Re-Inspection Project)	Lead Safe Certification Assessment Report						
		Inspection Company: Vertex Viva EHS (Re-Inspection Project)	Sheridan Elementary School						
E l e m e n t	F l o o r	On-Site Room Name	Component	Substrate Material	Color	Description of Damage	Damage Quantity (sf)	XRF Reading (mg/cm2)	XRF (positive/negative)
1	1	Storage area accessed via Firetower Stairwell	W1	Plaster	Beige	Efflorescence	20	0	Negative
1	1	Storage area accessed via Firetower Stairwell	W2	Plaster	Beige	Efflorescence	14	0	Negative
1	1	Storage area accessed via Firetower Stairwell	W3	Plaster	Beige	None	0	N/A	N/A
1	1	Storage area accessed via Firetower Stairwell	W4	Plaster	Beige	None	0	N/A	N/A
1	1	Storage area accessed via Firetower Stairwell	Ceiling	Metal	Beige	Chipping	30	5	Positive
1	1	Storage area accessed via Firetower Stairwell	Duct Work	Metal	White	Flaking	4	2	Positive
1	1	Storage area accessed via Firetower Stairwell	Floor	Wood	Varnish	None	0	N/A	N/A
1	1	Storage area closet accessed via Firetower Stairwell	W1	Plaster	Beige	Chipping	10	5	Positive
1	1	Storage area closet accessed via Firetower Stairwell	Door	Metal	Brown	Chipping	1	2	Positive
1	1	Storage area closet accessed via Firetower Stairwell	Door Frame	Wood	Beige	Chipping	4	1.68	Positive
1	1	Storage area closet accessed via Firetower Stairwell	W2	Plaster	Beige	Missing	10	5	Positive
1	1	Storage area closet accessed via Firetower Stairwell	W3	Plaster	Beige	Alligating	10	5	Positive
1	1	Storage area closet accessed via Firetower Stairwell	W4	Plaster	Beige	Hole	5	5	Positive
1	1	Storage area closet accessed via Firetower Stairwell	Ceiling	N/A	N/A	N/A	N/A	N/A	N/A
1	1	Storage area closet accessed via Firetower Stairwell	Floor	Wood	Varnish	N/A	N/A	N/A	N/A
1	3	Classroom 303	W1	Plaster	Beige	None	0	5	Positive
1	3	Classroom 303	W1	Plaster	Blue	None	0	38	Positive
1	3	Classroom 303	Door	Wood	Beige	None	0	0.36	Negative
1	3	Classroom 303	Door Frame	Wood	Beige	None	0	0.2	Negative
1	3	Classroom 303	W2	Wood	Beige	None	0	0.38	Negative
1	3	Classroom 303	W3	Plaster	Beige	Chipping	3	5	Positive
1	3	Classroom 303	W4	Wood	Beige	None	0	0.21	Negative
1	3	Classroom 303	Ceiling	N/A	N/A	N/A	N/A	N/A	N/A
1	3	Classroom 303	Floor	Wood	Varnish	None	0	N/A	N/A
1	3	Classroom 303 Closet	W1	Brick	Beige	None	0	N/A	N/A
1	3	Classroom 303 Closet	Door	Wood	Beige	None	0	0.26	Negative
1	3	Classroom 303 Closet	Door Trim	Wood	Grey	Chipping	2	0.2	Negative
1	3	Classroom 303 Closet	W2	Wood	Grey	None	0	N/A	N/A
1	3	Classroom 303 Closet	W3	Brick	Beige	None	0	N/A	N/A
1	3	Classroom 303 Closet	Chair Rail	Wood	Beige	None	0	0.23	Negative
1	3	Classroom 303 Closet	Baseboard	Wood	Beige	None	0	0.23	Negative
1	3	Classroom 303 Closet	W4	Wood	Grey	None	0	N/A	N/A

		Inspection Dates: 5/4,5,6,7,8,18,19, 2020								
		Re-Inspection Dates: 11/16/2021-11/19/2021 & 11/29/2021	School District of Philadelphia							
		Name of Inspector: James Mongan Lionel Ray Wilson (Re-Inspection Project)	Lead Safe Certification Assessment Report							
		Inspection Company: Vertex Viva EHS (Re-Inspection Project)	Sheridan Elementary School							
E l e m e n t	F l o o r	On-Site Room Name	Component	Substrate Material	Color	Description of Damage	Damage Quantity (sf)	XRF Reading (mg/cm2)	XRF (positive/negative)	
1	3	Classroom 303 Closet	Ceiling	N/A	N/A	N/A	N/A	N/A	N/A	
1	3	Classroom 303 Closet	Floor	Wood	Varnish	None	0	N/A	N/A	
1	B	School Facilities Office	W1	Plaster	Blue	None	0	0.11	Negative	
1	B	School Facilities Office	W2	Plaster	Blue	Efflorescence	30	0	Negative	
1	B	School Facilities Office	W3	Plaster	Blue	Cracking	20	0	Negative	
1	B	School Facilities Office	W4	Plaster	Blue	Chipping	20	0.01	Negative	
1	B	School Facilities Office	Ceiling	Plaster	Blue	Efflorescence	15	0.01	Negative	
1	B	School Facilities Office	Floor	Concrete	Grey	Friction	30	0.08	Negative	
1	B	Boiler Room	W1	Plaster	White	Chipping, Flaking, Cracking	150	0	Negative	
1	B	Boiler Room	W2	Plaster	White	Chipping, Flaking, Cracking	220	0	Negative	
1	B	Boiler Room	W3	Plaster	White	Chipping, Flaking, Cracking	200	0	Negative	
1	B	Boiler Room	W4	Plaster	White	Chipping, Flaking, Cracking	300	0	Negative	
1	B	Boiler Room	Ceiling	Plaster	White	Chipping, Flaking, Cracking	300	0	Negative	
1	B	Boiler Room	Floor	Concrete	N/A	None	N/A	N/A	N/A	
1	B	Boiler Room	Handrail	Metal	Grey	Chipping	15	0.13	Negative	
1	B	Heat Duct Door #7	W1	Plaster	White	Flaking	20	0.01	Negative	
1	B	Heat Duct Door #7	W2	Plaster	White	Flaking	30	0.01	Negative	
1	B	Heat Duct Door #7	W3	Brick	White	Flaking	15	0.01	Negative	
1	B	Heat Duct Door #7	W4	Plaster	White	Flaking	10	0.02	Negative	
1	B	Heat Duct Door #7	Ceiling	Plaster	White	Flaking	30	0.02	Negative	
1	B	Heat Duct Door #7	Duct	Metal	Silver	Flaking	30	0.07	Negative	
1	B	Heat Duct Door #7	Floor	Concrete	N/A	None	0	N/A	N/A	
1	B	Boy's Restroom at Cafeteria Entrance	W1	Ceramic	Beige	None	0	N/A	N/A	
1	B	Boy's Restroom at Cafeteria Entrance	Door Frame	Metal	Grey	None	0	14.3	Positive	
1	B	Boy's Restroom at Cafeteria Entrance	W2	Ceramic	Beige	None	0	N/A	N/A	
1	B	Boy's Restroom at Cafeteria Entrance	W3	Ceramic	Beige	None	0	N/A	N/A	
1	B	Boy's Restroom at Cafeteria Entrance	W4	Ceramic	Beige	None	0	N/A	N/A	
1	B	Boy's Restroom at Cafeteria Entrance	Ceiling	Plaster	Beige	Chipping	15	0.01	Negative	

		Inspection Dates: 5/4,5,6,7,8,18,19, 2020								
		Re-Inspection Dates: 11/16/2021-11/19/2021 & 11/29/2021	School District of Philadelphia							
		Name of Inspector: James Mongan Lionel Ray Wilson (Re-Inspection Project)	Lead Safe Certification Assessment Report							
		Inspection Company: Vertex Viva EHS (Re-Inspection Project)	Sheridan Elementary School							
E l e m e n t	F l o o r	On-Site Room Name	Component	Substrate Material	Color	Description of Damage	Damage Quantity (sf)	XRF Reading (mg/cm2)	XRF (positive/ negative)	
1	B	Boy's Restroom at Cafeteria Entrance	Floor	Ceramic	Beige	None	0	N/A	N/A	
1	B	Air Plenum at Entrance to Boy's Restroom	W1	N/A	N/A	N/A	N/A	N/A	N/A	
1	B	Air Plenum at Entrance to Boy's Restroom	Door	Metal	Grey	None	0	0	Negative	
1	B	Air Plenum at Entrance to Boy's Restroom	Door Trim	Metal	Grey	None	0	0	Negative	
1	B	Air Plenum at Entrance to Boy's Restroom	W2	N/A	N/A	N/A	N/A	N/A	N/A	
1	B	Air Plenum at Entrance to Boy's Restroom	W3	N/A	N/A	N/A	N/A	N/A	N/A	
1	B	Air Plenum at Entrance to Boy's Restroom	W4	N/A	N/A	N/A	N/A	N/A	N/A	
1	B	Air Plenum at Entrance to Boy's Restroom	Ceiling	N/A	N/A	N/A	N/A	N/A	N/A	
1	B	Air Plenum at Entrance to Boy's Restroom	Floor	N/A	N/A	N/A	N/A	N/A	N/A	
1	B	Stairs to the South of the Cafeteria Entrance	W1	Metal	Brown	None	0	43.5	Positive	
1	B	Stairs to the South of the Cafeteria Entrance	W2	Plaster	White	None	0	41.2	Positive	
1	B	Stairs to the South of the Cafeteria Entrance	Railing	Metal	Grey	None	0	0.15	Negative	
1	B	Stairs to the South of the Cafeteria Entrance	Tread	Concrete	Grey	None	0	0.01	Negative	
1	B	Stairs to the South of the Cafeteria Entrance	W3	Plaster	White	None	0	15.6	Positive	
1	B	Stairs to the South of the Cafeteria Entrance	W4	Plaster	White	None	0	45.5	Positive	
1	B	Stairs to the South of the Cafeteria Entrance	Wainscoting	Wood	Multi	None	0	10	Positive	
1	B	Stairs to the South of the Cafeteria Entrance	Radiator	Metal	Silver	None	0	18.7	Positive	
1	B	Stairs to the South of the Cafeteria Entrance	Radiator Shield	Metal	Silver	None	0	6.2	Positive	
1	B	Stairs to the South of the Cafeteria Entrance	Spindel	Metal	Grey	None	0	18.9	Positive	
1	B	Stairs to the South of the Cafeteria Entrance	Newel Post	Metal	Grey	None	0	22.3	Positive	
1	B	Stairs to the South of the Cafeteria Entrance	Ceiling	N/A	N/A	N/A	N/A	N/A	N/A	
1	B	Stairs to the South of the Cafeteria Entrance	Floor	Concrete	Unpainted	N/A	N/A	N/A	N/A	
1	B	Stairs to the South of the Cafeteria Entrance Vestibule	W1	Plaster	White	None	0	0.01	Negative	
1	B	Stairs to the South of the Cafeteria Entrance Vestibule	W2	Plaster	White	None	0	43.9	Positive	
1	B	Stairs to the South of the Cafeteria Entrance Vestibule	Wainscoting	Wood	White	None	0	13.9	Positive	
1	B	Stairs to the South of the Cafeteria Entrance Vestibule	W3	Metal	Brown	None	0	0	Negative	
1	B	Stairs to the South of the Cafeteria Entrance Vestibule	W4	Plaster	White	None	0	20.8	Positive	
1	B	Stairs to the South of the Cafeteria Entrance Vestibule	Wainscoting	Wood	White	None	0	13.6	Positive	
1	B	Stairs to the South of the Cafeteria Entrance Vestibule	Ceiling	N/A	N/A	N/A	N/A	N/A	N/A	
1	B	Stairs to the South of the Cafeteria Entrance Vestibule	Floor	Concrete	Unpainted	N/A	N/A	N/A	N/A	
1	B	Custodial Closet under the Stairs outside of the Cafeteria next to the Boy's Restroom Door #8	W1	Ceramic	N/A	None	0	N/A	N/A	

		Inspection Dates: 5/4,5,6,7,8,18,19, 2020							
		Re-Inspection Dates: 11/16/2021-11/19/2021 & 11/29/2021	School District of Philadelphia						
		Name of Inspector: James Mongan Lionel Ray Wilson (Re-Inspection Project)	Lead Safe Certification Assessment Report						
		Inspection Company: Vertex Viva EHS (Re-Inspection Project)	Sheridan Elementary School						
E l e m e n t	F l o o r	On-Site Room Name	Component	Substrate Material	Color	Description of Damage	Damage Quantity (sf)	XRF Reading (mg/cm2)	XRF (positive/negative)
1	B	Custodial Closet under the Stairs outside of the Cafeteria next to the Boy's Restroom Door #8	Door	Wood	Grey	Chipping	3	11.7	Positive
1	B	Custodial Closet under the Stairs outside of the Cafeteria next to the Boy's Restroom Door #8	Door Frame	Wood	Grey	None	0	10.3	Positive
1	B	Custodial Closet under the Stairs outside of the Cafeteria next to the Boy's Restroom Door #8	W2	Ceramic	N/A	None	0	N/A	N/A
1	B	Custodial Closet under the Stairs outside of the Cafeteria next to the Boy's Restroom Door #8	W3	Ceramic	N/A	None	0	N/A	N/A
1	B	Custodial Closet under the Stairs outside of the Cafeteria next to the Boy's Restroom Door #8	W4	Ceramic	N/A	None	0	N/A	N/A
1	B	Custodial Closet under the Stairs outside of the Cafeteria next to the Boy's Restroom Door #8	Ceiling	Metal	Tan	Chipping	15	3.9	Positive
1	B	Custodial Closet under the Stairs outside of the Cafeteria next to the Boy's Restroom Door #8	Floor	Ceramic	N/A	None	0	N/A	N/A
1	B	Cafeteria	W1	Brick	Yellow	None	0	18.7	Positive
1	B	Cafeteria	W1	Brick	White	None	0	18.7	Positive
1	B	Cafeteria	Wainscoting	Wood	Yellow	None	0	10.3	Positive
1	B	Cafeteria	Door Frame	Wood	White	None	0	18.9	Positive
1	B	Cafeteria	Pipe Sleeve	Metal	Yellow	None	0	0.19	Negative
1	B	Cafeteria	W2	Brick	White	None	0	6	Positive
1	B	Cafeteria	W2	Brick	Tan	None	0	6	Positive
1	B	Cafeteria	W2	Plaster	White	None	0	1.8	Positive
1	B	Cafeteria	W2	Plaster	Tan	None	0	1.8	Positive
1	B	Cafeteria	W3	Plaster	White	None	0	0	Negative
1	B	Cafeteria	W3	Plaster	Tan	None	0	0	Negative
1	B	Cafeteria	W4	Plaster	White	None	0	0	Negative
1	B	Cafeteria	W4	Plaster	Tan	None	0	0	Negative
1	B	Cafeteria	W4	Brick	White	None	0	16.3	Positive
1	B	Cafeteria	W4	Brick	Tan	None	0	16.3	Positive
1	B	Cafeteria	Ceiling	Plaster	White	Flaking	15	19	Positive
1	B	Cafeteria	Floor	Wood	Varnish	None	0	N/A	N/A
1	B	Hallway from the Cafeteria Entrance to the Mechanical Room Entrance	W1	Brick	Tan	None	0	16.9	Positive

		Inspection Dates: 5/4,5,6,7,8,18,19, 2020							
		Re-Inspection Dates: 11/16/2021-11/19/2021 & 11/29/2021	School District of Philadelphia						
		Name of Inspector: James Mongan Lionel Ray Wilson (Re-Inspection Project)	Lead Safe Certification Assessment Report						
		Inspection Company: Vertex Viva EHS (Re-Inspection Project)	Sheridan Elementary School						
E l e m e n t	F l o o r	On-Site Room Name	Component	Substrate Material	Color	Description of Damage	Damage Quantity (sf)	XRF Reading (mg/cm2)	XRF (positive/negative)
1	B	Hallway from the Cafeteria Entrance to the Mechanical Room Entrance	W1	Brick	White	None	0	16.9	Positive
1	B	Hallway from the Cafeteria Entrance to the Mechanical Room Entrance	W1	Plaster	Tan	None	0	4.8	Positive
1	B	Hallway from the Cafeteria Entrance to the Mechanical Room Entrance	W1	Plaster	White	None	0	4.8	Positive
1	B	Hallway from the Cafeteria Entrance to the Mechanical Room Entrance	W2	Brick	White	None	0	7.6	Positive
1	B	Hallway from the Cafeteria Entrance to the Mechanical Room Entrance	W2	Brick	Tan	None	0	7.6	Positive
1	B	Hallway from the Cafeteria Entrance to the Mechanical Room Entrance	W3	Brick	White	None	0	20.6	Positive
1	B	Hallway from the Cafeteria Entrance to the Mechanical Room Entrance	W4	Plaster	White	None	0	23.9	Positive
1	B	Hallway from the Cafeteria Entrance to the Mechanical Room Entrance	Ceiling	Plaster	White	Flaking	10	5	Positive
1	B	Hallway from the Cafeteria Entrance to the Mechanical Room Entrance	Floor	Concrete	Unpainted	None	0	N/A	N/A
1	B	Hallway from the Cafeteria Entrance to the Mechanical Room Entrance	Floor Panels	Metal	Grey	Chipped	5	0.08	Negative
1	B	Stairs to the North of the Cafeteria Entrance	W1	N/A	N/A	N/A	N/A	N/A	N/A
1	B	Stairs to the North of the Cafeteria Entrance	W2	Plaster	White	None	0	19.2	Positive
1	B	Stairs to the North of the Cafeteria Entrance	Railing	Metal	Grey	None	0	0.15	Negative
1	B	Stairs to the North of the Cafeteria Entrance	Stringer	Concrete	Grey	None	0	16	Positive
1	B	Stairs to the North of the Cafeteria Entrance	Risers	Concrete	Grey	None	0	12.8	Positive
1	B	Stairs to the North of the Cafeteria Entrance	W3	Plaster	White	None	0	25.9	Positive
1	B	Stairs to the North of the Cafeteria Entrance	W4	Plaster	White	None	0	42.6	Positive
1	B	Stairs to the North of the Cafeteria Entrance	Ceiling	Plaster	White	None	0	N/A	N/A
1	B	Stairs to the North of the Cafeteria Entrance	Ceiling	Metal	White	None	0	N/A	N/A
1	B	Stairs to the North of the Cafeteria Entrance	Floor	Concrete	Unpainted	None	0	N/A	N/A
1	B	Closet under the Stairs to the North of the Cafeteria	W1	Plaster	White	Flaking	30	0.02	Negative
1	B	Closet under the Stairs to the North of the Cafeteria	Door	Wood	Grey	Chipping	6	0.3	Negative
1	B	Closet under the Stairs to the North of the Cafeteria	Door Frame	Wood	Grey	Chipping	4	0.27	Negative
1	B	Closet under the Stairs to the North of the Cafeteria	W2	Plaster	White	Flaking	40	0.01	Negative

		Inspection Dates: 5/4,5,6,7,8,18,19, 2020								
		Re-Inspection Dates: 11/16/2021-11/19/2021 & 11/29/2021	School District of Philadelphia							
		Name of Inspector: James Mongan Lionel Ray Wilson (Re-Inspection Project)	Lead Safe Certification Assessment Report							
		Inspection Company: Vertex Viva EHS (Re-Inspection Project)	Sheridan Elementary School							
E l e m e n t	F l o o r	On-Site Room Name	Component	Substrate Material	Color	Description of Damage	Damage Quantity (sf)	XRF Reading (mg/cm2)	XRF (positive/negative)	
1	B	Closet under the Stairs to the North of the Cafeteria	W3	Plaster	White	Flaking	58	0.03	Negative	
1	B	Closet under the Stairs to the North of the Cafeteria	W4	Plaster	White	Flaking	60	0.01	Negative	
1	B	Closet under the Stairs to the North of the Cafeteria	Ceiling	Plaster	White	Chipping	10	0.02	Negative	
1	B	Closet under the Stairs to the North of the Cafeteria	Floor	Concrete	N/A	None	0	N/A	N/A	
1	B	IMC (Library)	W1	CMU Block Wall	White	None	0	0	Negative	
1	B	IMC (Library)	Duct Work	Metal	White	None	0	0.06	Negative	
1	B	IMC (Library)	W2	CMU Block Wall	White	None	0	N/A	N/A	
1	B	IMC (Library)	W3	CMU Block Wall	White	None	0	N/A	N/A	
1	B	IMC (Library)	W4	CMU Block Wall	White	None	0	N/A	N/A	
1	B	IMC (Library)	Ceiling	N/A	N/A	N/A	N/A	N/A	N/A	
1	B	IMC (Library)	Floor	N/A	N/A	N/A	N/A	N/A	N/A	
1	B	Storage in IMC (Library)	W1	CMU Block Wall	Beige	None	0	0.02	Negative	
1	B	Storage in IMC (Library)	W2	Plaster	Beige	Flaking	100	0.02	Negative	
1	B	Storage in IMC (Library)	W3	CMU Block Wall	Beige	None	0	0	Negative	
1	B	Storage in IMC (Library)	W4	Plaster	Beige	Flaking	75	0.02	Negative	
1	B	Storage in IMC (Library)	Ceiling	Concrete	Beige	Flaking	50	0.02	Negative	
1	B	Storage in IMC (Library)	Duct	Metal	Silver	Flaking	15	0.15	Negative	
1	B	Storage in IMC (Library)	Floor	Concrete	Unpainted	None	0	N/A	N/A	
1	B	Storage in the Mechanical Area across from the Faculty Restroom	W1	Plaster	White	Flaking	12	0.04	Negative	
1	B	Storage in the Mechanical Area across from the Faculty Restroom	Door Frame	Wood	Grey	Chipping	6	0.02	Negative	
1	B	Storage in the Mechanical Area across from the Faculty Restroom	W2	Brick	White	Cracking	10	0.07	Negative	
1	B	Storage in the Mechanical Area across from the Faculty Restroom	W3	Plaster	White	Flaking	20	13.7	Positive	
1	B	Storage in the Mechanical Area across from the Faculty Restroom	W4	Brick	White	Flaking	40	0.04	Negative	
1	B	Storage in the Mechanical Area across from the Faculty Restroom	Ceiling	Plaster	White	Cracking	30	0.01	Negative	
1	B	Storage in the Mechanical Area across from the Faculty Restroom	Floor	Concrete	N/A	None	0	N/A	N/A	
1	B	Building Engineer's Office/Blower Room (Office Partitioned off within the Blower Room)	W1	Plaster	Grey	Cracking, Chipping	8	15.7	Positive	

		Inspection Dates: 5/4,5,6,7,8,18,19, 2020								
		Re-Inspection Dates: 11/16/2021-11/19/2021 & 11/29/2021	School District of Philadelphia							
		Name of Inspector: James Mongan Lionel Ray Wilson (Re-Inspection Project)	Lead Safe Certification Assessment Report							
		Inspection Company: Vertex Viva EHS (Re-Inspection Project)	Sheridan Elementary School							
E l e m e n t	F l o o r	On-Site Room Name	Component	Substrate Material	Color	Description of Damage	Damage Quantity (sf)	XRF Reading (mg/cm2)	XRF (positive/negative)	
1	B	Building Engineer's Office/Blower Room (Office Partitioned off within the Blower Room)	W1	Plaster	White	Cracking, Chipping	8	15.7	Positive	
1	B	Building Engineer's Office/Blower Room (Office Partitioned off within the Blower Room)	W2	Wood	Grey	None	0	8.9	Positive	
1	B	Building Engineer's Office/Blower Room (Office Partitioned off within the Blower Room)	Door	Wood	Grey	Chipping	7	10.4	Positive	
1	B	Building Engineer's Office/Blower Room (Office Partitioned off within the Blower Room)	W3	Brick	White	Chipping	50	19.6	Positive	
1	B	Building Engineer's Office/Blower Room (Office Partitioned off within the Blower Room)	W4	Brick	White	Flaking	20	14.3	Positive	
1	B	Building Engineer's Office/Blower Room (Office Partitioned off within the Blower Room)	Ceiling	Concrete	White	Chipping	50	12.8	Positive	
1	B	Building Engineer's Office/Blower Room (Office Partitioned off within the Blower Room)	Floor	Concrete	None	None	0	N/A	N/A	
1	1	Classroom 101	W1	Plaster	Tan	None	0	N/A	N/A	
1	1	Classroom 101	Door	Wood	Grey	None	0	0.23	Negative	
1	1	Classroom 101	Door	Wood	Grey	None	0	0.14	Negative	
1	1	Classroom 101	Door trim	Wood	Grey	None	0	0.32	Negative	
1	1	Classroom 101	Door frame	Wood	Grey	None	0	0.3	Negative	
1	1	Classroom 101	Baseboard	Wood	Grey	None	0	0.29	Negative	
1	1	Classroom 101	W2	Plaster	Tan	None	0	N/A	N/A	
1	1	Classroom 101	Blackboard	Wood	Grey	None	0	0.02	Negative	
1	1	Classroom 101	W3	Plaster	Tan	None	0	N/A	N/A	
1	1	Classroom 101	W4	Plaster	Tan	None	0	N/A	N/A	
1	1	Classroom 101	Closet door	Wood	Grey	None	0	0.12	Negative	
1	1	Classroom 101	Closet shelf	Wood	Grey	None	0	0.24	Negative	
1	1	Classroom 101	Chair rail	Wood	Grey	None	0	0.26	Negative	
1	1	Classroom 101	Ceiling	N/A	N/A	N/A	N/A	N/A	N/A	
1	1	Classroom 101	Floor	N/A	N/A	N/A	N/A	N/A	N/A	
1	1	Classroom 101 Closet 1	W1	Plaster	Tan	None	0	N/A	N/A	
1	1	Classroom 101 Closet 1	Door	Wood	Grey	None	0	0.23	Negative	
1	1	Classroom 101 Closet 1	Door frame	Wood	Grey	None	0	0.22	Negative	
1	1	Classroom 101 Closet 1	W2	Plaster	Tan	None	0	N/A	N/A	

		Inspection Dates: 5/4,5,6,7,8,18,19, 2020								
		Re-Inspection Dates: 11/16/2021-11/19/2021 & 11/29/2021	School District of Philadelphia							
		Name of Inspector: James Mongan Lionel Ray Wilson (Re-Inspection Project)	Lead Safe Certification Assessment Report							
		Inspection Company: Vertex Viva EHS (Re-Inspection Project)	Sheridan Elementary School							
E l e m e n t	F l o o r	On-Site Room Name	Component	Substrate Material	Color	Description of Damage	Damage Quantity (sf)	XRF Reading (mg/cm2)	XRF (positive/negative)	
1	1	Classroom 101 Closet 1	W3	Plaster	Tan	None	0	5	Positive	
1	1	Classroom 101 Closet 1	W4	Plaster	Tan	None	0	N/A	N/A	
1	1	Classroom 101 Closet 1	Baseboard	Wood	Grey	None	0	0.41	Negative	
1	1	Classroom 101 Closet 1	Ceiling	N/A	N/A	N/A	N/A	N/A	N/A	
1	1	Classroom 101 Closet 1	Floor	N/A	N/A	N/A	N/A	N/A	N/A	
1	1	Classroom 101 Closet 2	W1	Plaster	Tan	None	0	N/A	N/A	
1	1	Classroom 101 Closet 2	W2	Plaster	Tan	None	0	N/A	N/A	
1	1	Classroom 101 Closet 2	W3	Plaster	Tan	None	0	N/A	N/A	
1	1	Classroom 101 Closet 2	W4	Plaster	Tan	None	0	N/A	N/A	
1	1	Classroom 101 Closet 2	Floor	N/A	N/A	N/A	N/A	N/A	N/A	
1	1	Classroom 101 Closet 2	Ceiling	N/A	N/A	N/A	N/A	N/A	N/A	
1	1	Classroom 101 Bathroom	W1	Ceramic	Beige	None	0	N/A	N/A	
1	1	Classroom 101 Bathroom	W2	Ceramic	Beige	None	0	N/A	N/A	
1	1	Classroom 101 Bathroom	W3	Ceramic	Beige	None	0	N/A	N/A	
1	1	Classroom 101 Bathroom	W4	Ceramic	Beige	None	0	N/A	N/A	
1	1	Classroom 101 Bathroom	Ceiling	N/A	N/A	N/A	N/A	5	Positive	
1	1	Classroom 101 Bathroom	Floor	Concrete	Unpainted	None	0	N/A	N/A	
1	1	Classroom 101 Bathroom	Window Sill	Wood	Grey	None	0	0.53	Negative	
1	1	Classroom 101 Bathroom	Window Trim	Wood	Grey	None	0	0.49	Negative	
1	1	Stairwell A between Classrooms 101 and 102	W1	Metal	Brown	None	0	5	Positive	
1	1	Stairwell A between Classrooms 101 and 102	W2	Plaster	White	None	0	5	Positive	
1	1	Stairwell A between Classrooms 101 and 102	Radiator	Metal	Silver	Chipping	6	5	Positive	
1	1	Stairwell A between Classrooms 101 and 102	Radiator shield	Metal	Silver	Chipping	3	4.75	Positive	
1	1	Stairwell A between Classrooms 101 and 102	W3	Metal	Brown	None	0	N/A	N/A	
1	1	Stairwell A between Classrooms 101 and 102	W4	Plaster	White	None	0	5	Positive	
1	1	Stairwell A between Classrooms 101 and 102	Chair rail	Wood	Grey	None	0	0.11	Negative	
1	1	Stairwell A between Classrooms 101 and 102	Ceiling	Plaster	White	None	0	N/A	N/A	
1	1	Stairwell A between Classrooms 101 and 102	Floor	Concrete	Grey	None	0	N/A	N/A	
1	1	Stairwell A between Classrooms 101 and 102	Newel post	Metal	Grey	None	0	5	Positive	
1	1	Stairwell A between Classrooms 101 and 102	Railing	Metal	Black	None	0	0.12	Negative	
1	1	Stairwell A between Classrooms 101 and 102	Spindels	Metal	Grey	None	0	5	Positive	
1	1	Stairwell A between Classrooms 101 and 102	Riser	Metal	Grey	None	0	4.97	Positive	

		Inspection Dates: 5/4,5,6,7,8,18,19, 2020							
		Re-Inspection Dates: 11/16/2021-11/19/2021 & 11/29/2021	School District of Philadelphia						
		Name of Inspector: James Mongan Lionel Ray Wilson (Re-Inspection Project)	Lead Safe Certification Assessment Report						
		Inspection Company: Vertex Viva EHS (Re-Inspection Project)	Sheridan Elementary School						
E l e m e n t	F l o o r	On-Site Room Name	Component	Substrate Material	Color	Description of Damage	Damage Quantity (sf)	XRF Reading (mg/cm2)	XRF (positive/negative)
1	1	Stairwell A vestibule	W1	Plaster	Beige	None	0	0	Negative
1	1	Stairwell A vestibule	W2	Plaster	Beige	None	0	5	Positive
1	1	Stairwell A vestibule	W3	Metal	Brown	None	0	N/A	N/A
1	1	Stairwell A vestibule	W4	Plaster	Beige	None	0	0	Negative
1	1	Stairwell A vestibule	Ceiling	N/A	N/A	N/A	N/A	5	Positive
1	1	Stairwell A vestibule	Floor	Concrete	Grey	None	0	N/A	N/A
1	1	Classroom 102	W1	Plaster	Blue	None	0	N/A	N/A
1	1	Classroom 102	Door	Wood	Grey	None	0	0.28	Negative
1	1	Classroom 102	Door Trim	Wood	Grey	None	0	0.26	Negative
1	1	Classroom 102	W2	Plaster	Tan	None	0	N/A	N/A
1	1	Classroom 102	W3	Plaster	Tan	None	0	N/A	N/A
1	1	Classroom 102	W4	Wood	Tan	None	0	N/A	N/A
1	1	Classroom 102	Ceiling	N/A	N/A	N/A	N/A	N/A	N/A
1	1	Classroom 102	Floor	Wood	Varnish	N/A	N/A	N/A	N/A
1	1	Classroom 102 Restroom	W1	Brick	Grey	None	0	N/A	N/A
1	1	Classroom 102 Restroom	Door	Wood	Grey	None	0	0.26	Negative
1	1	Classroom 102 Restroom	Door frame	Wood	Grey	None	0	0.24	Negative
1	1	Classroom 102 Restroom	W2	Brick	Grey	None	0	N/A	N/A
1	1	Classroom 102 Restroom	W3	Brick	Grey	None	0	N/A	Negative
1	1	Classroom 102 Restroom	W4	Brick	Grey	None	0	N/A	N/A
1	1	Classroom 102 Restroom	Pipe	Metal	Grey	None	0	0.11	Negative
1	1	Classroom 102 Restroom	Ceiling	N/A	N/A	N/A	N/A	N/A	N/A
1	1	Classroom 102 Restroom	Floor	Concrete	Unpainted	N/A	N/A	N/A	N/A
1	1	Staff Restroom outside Classroom 102	W1	Ceramic	Beige	None	0	N/A	N/A
1	1	Staff Restroom outside Classroom 102	Door	Wood	Grey	None	0	0.33	Negative
1	1	Staff Restroom outside Classroom 102	Door Frame	Wood	Grey	None	0	0.32	Negative
1	1	Staff Restroom outside Classroom 102	W2	Ceramic	Beige	None	0	N/A	N/A
1	1	Staff Restroom outside Classroom 102	W3	Ceramic	Beige	None	0	N/A	N/A
1	1	Staff Restroom outside Classroom 102	W4	Ceramic	Beige	None	0	N/A	N/A
1	1	Staff Restroom outside Classroom 102	Ceiling	N/A	N/A	N/A	N/A	N/A	N/A
1	1	Staff Restroom outside Classroom 102	Floor	Ceramic	Beige	None	0	N/A	N/A
1	1	Classroom 103	W1	Plaster	Beige	None	0	N/A	N/A

		Inspection Dates: 5/4,5,6,7,8,18,19, 2020							
		Re-Inspection Dates: 11/16/2021-11/19/2021 & 11/29/2021	School District of Philadelphia						
		Name of Inspector: James Mongan Lionel Ray Wilson (Re-Inspection Project)	Lead Safe Certification Assessment Report						
		Inspection Company: Vertex Viva EHS (Re-Inspection Project)	Sheridan Elementary School						
E l e m e n t	F l o o r	On-Site Room Name	Component	Substrate Material	Color	Description of Damage	Damage Quantity (sf)	XRF Reading (mg/cm2)	XRF (positive/negative)
1	1	Classroom 103	Door	Wood	Beige	None	0	0.35	Negative
1	1	Classroom 103	Door frame	Wood	Beige	None	0	0.28	Negative
1	1	Classroom 103	Blackboard Casing	Wood	Blue	None	0	0.46	Negative
1	1	Classroom 103	W2	Sheetrock	Beige	None	0	N/A	N/A
1	1	Classroom 103	W3	Plaster	Beige	None	0	5	Positive
1	1	Classroom 103	Window sill	Wood	Beige	Chipping, peeling	2	0.71	Positive
1	1	Classroom 103	W4	Wood	Beige	None	0	0.33	Negative
1	1	Classroom 103	Ceiling	N/A	N/A	N/A	N/A	N/A	N/A
1	1	Classroom 103	Floor	Wood	Varnish	None	0	N/A	N/A
1	1	Classroom 103 Coat Closet	W1	Brick	Blue	None	0	N/A	N/A
1	1	Classroom 103 Coat Closet	Chair rail	Wood	Pink	None	0	0.41	Negative
1	1	Classroom 103 Coat Closet	Chair rail	Wood	Blue	None	0	.032	Negative
1	1	Classroom 103 Coat Closet	W2	Wood	Blue	None	0	N/A	N/A
1	1	Classroom 103 Coat Closet	W3	Brick	Blue	None	0	5	Positive
1	1	Classroom 103 Coat Closet	Chair rail	Wood	Green	None	0	0.14	Negative
1	1	Classroom 103 Coat Closet	W4	Wood	Brown	None	0	N/A	N/A
1	1	Classroom 103 Coat Closet	Ceiling	N/A	N/A	N/A	N/A	N/A	N/A
1	1	Classroom 103 Coat Closet	Floor	Wood	Varnish	None	0	N/A	N/A
1	1	Classroom 104	W1	Plaster	Green	None	0	0	Negative
1	1	Classroom 104	Door	Wood	Beige	None	0	0.29	Negative
1	1	Classroom 104	Door frame	Wood	Beige	None	0	0.47	Negative
1	1	Classroom 104	Blackboard Casing	Wood	Green	None	0	0.26	Negative
1	1	Classroom 104	W2	Wood	Beige	None	0	0.32	Negative
1	1	Classroom 104	W3	Plaster	Beige	None	0	5	Positive
1	1	Classroom 104	Window Sill	Wood	Beige	Chipping	3	0.86	Positive
1	1	Classroom 104	W4	Wood	Beige	None	0	0.22	Negative
1	1	Classroom 104	Ceiling	N/A	N/A	N/A	N/A	N/A	N/A
1	1	Classroom 104	Floor	Wood	Varnish	None	0	N/A	N/A
1	1	Classroom 104 Coat Closet	W1	Brick	Blue	None	0	5	Positive
1	1	Classroom 104 Coat Closet	W1	Brick	Off-White	None	0	5	Positive

		Inspection Dates: 5/4,5,6,7,8,18,19, 2020							
		Re-Inspection Dates: 11/16/2021-11/19/2021 & 11/29/2021	School District of Philadelphia						
		Name of Inspector: James Mongan Lionel Ray Wilson (Re-Inspection Project)	Lead Safe Certification Assessment Report						
		Inspection Company: Vertex Viva EHS (Re-Inspection Project)	Sheridan Elementary School						
E l e m e n t	F l o o r	On-Site Room Name	Component	Substrate Material	Color	Description of Damage	Damage Quantity (sf)	XRF Reading (mg/cm2)	XRF (positive/negative)
1	1	Classroom 104 Coat Closet	Door	Wood	Beige	None	0	0.27	Negative
1	1	Classroom 104 Coat Closet	Door frame	Wood	Grey	None	0	0.26	Negative
1	1	Classroom 104 Coat Closet	Chair rail	Wood	Blue	None	0	0.32	Negative
1	1	Classroom 104 Coat Closet	W2	Wood	Blue	None	0	N/A	N/A
1	1	Classroom 104 Coat Closet	W3	Brick	Blue	None	0	N/A	N/A
1	1	Classroom 104 Coat Closet	W3	Brick	Off-White	None	0	N/A	N/A
1	1	Classroom 104 Coat Closet	Chair rail	Wood	Blue	None	0	0.37	Negative
1	1	Classroom 104 Coat Closet	W4	Wood	Grey	None	0	N/A	N/A
1	1	Classroom 104 Coat Closet	Door	Wood	Grey	None	0	0.33	Negative
1	1	Classroom 104 Coat Closet	Door frame	Wood	Grey	None	0	0.3	Negative
1	1	Classroom 104 Coat Closet	Ceiling	N/A	N/A	N/A	N/A	N/A	N/A
1	1	Classroom 104 Coat Closet	Floor	Wood	Varnish	None	0	N/A	N/A
1	1	Classroom 105	W1	Plaster	Beige	None	0	N/A	N/A
1	1	Classroom 105	Door trim	Wood	Beige	None	0	0.26	Negative
1	1	Classroom 105	W2	Wood	Beige	None	0	N/A	N/A
1	1	Classroom 105	W3	Plaster	Beige	None	0	N/A	N/A
1	1	Classroom 105	W4	Wood	Beige	None	0	N/A	N/A
1	1	Classroom 105	Ceiling	N/A	N/A	N/A	N/A	N/A	N/A
1	1	Classroom 105	Floor	Wood	Varnish	None	0	N/A	N/A
1	1	Classroom 105 Coat Closet	W1	Brick	Blue	None	0	N/A	N/A
1	1	Classroom 105 Coat Closet	W2	Wood	Blue	None	0	N/A	N/A
1	1	Classroom 105 Coat Closet	W3	Brick	White	None	0	N/A	N/A
1	1	Classroom 105 Coat Closet	W4	Wood	White	None	0	N/A	N/A
1	1	Classroom 105 Coat Closet	Ceiling	N/A	N/A	N/A	N/A	N/A	N/A
1	1	Classroom 105 Coat Closet	Floor	Wood	Varnish	None	0	N/A	N/A
1	1	Classroom 106	W1	Plaster	Orange	None	0	N/A	N/A
1	1	Classroom 106	W2	Sheetrock	Grey	None	0	N/A	N/A
1	1	Classroom 106	W3	Plaster	Grey	None	0	N/A	N/A
1	1	Classroom 106	Window sill	Wood	Grey	None	0	0.48	Negative
1	1	Classroom 106	W4	Plaster	Grey	None	0	N/A	N/A
1	1	Classroom 106	Ceiling	N/A	N/A	N/A	N/A	N/A	N/A
1	1	Classroom 106	Floor	Wood	Varnish	None	0	N/A	N/A

		Inspection Dates: 5/4,5,6,7,8,18,19, 2020								
		Re-Inspection Dates: 11/16/2021-11/19/2021 & 11/29/2021	School District of Philadelphia							
		Name of Inspector: James Mongan Lionel Ray Wilson (Re-Inspection Project)	Lead Safe Certification Assessment Report							
		Inspection Company: Vertex Viva EHS (Re-Inspection Project)	Sheridan Elementary School							
E l e m e n t	F l o o r	On-Site Room Name	Component	Substrate Material	Color	Description of Damage	Damage Quantity (sf)	XRF Reading (mg/cm2)	XRF (positive/negative)	
1	1	Classroom 106 Coat Closet	W1	Brick	Grey	None	0	N/A	N/A	
1	1	Classroom 106 Coat Closet	Door	Wood	Grey	None	0	0.53	Negative	
1	1	Classroom 106 Coat Closet	W2	Brick	Grey	None	0	N/A	N/A	
1	1	Classroom 106 Coat Closet	W3	Brick	Grey	None	0	N/A	N/A	
1	1	Classroom 106 Coat Closet	Baseboard	Wood	Grey	None	0	0.23	Negative	
1	1	Classroom 106 Coat Closet	W4	Wood	Grey	None	0	N/A	N/A	
1	1	Classroom 106 Coat Closet	Ceiling	N/A	N/A	None	0	N/A	N/A	
1	1	Classroom 106 Coat Closet	Floor	Wood	Varnish	None	0	N/A	N/A	
1	1	Stairwell B Vestibule	W1	Plaster	Beige	None	0	0	Negative	
1	1	Stairwell B Vestibule	W2	Plaster	Beige	None	0	0	Negative	
1	1	Stairwell B Vestibule	W3	Plaster	Beige	None	0	N/A	N/A	
1	1	Stairwell B Vestibule	W4	Plaster	Beige	None	0	0	Negative	
1	1	Stairwell B Vestibule	Baseboard	Concrete	Grey	Chipping	2	1.95	Positive	
1	1	Stairwell B Vestibule	Floor	Concrete	Unpainted	None	0	N/A	N/A	
1	1	Stairwell B Vestibule	Ceiling	N/A	N/A	N/A	N/A	N/A	N/A	
1	1	Stairwell between Classroom 106 and Room 107 Stairwell B	W1	Plaster	White	None	0	0.01	Negative	
1	1	Stairwell between Classroom 106 and Room 107 Stairwell B	W2	Plaster	White	None	0	5	Positive	
1	1	Stairwell between Classroom 106 and Room 107 Stairwell B	W3	Metal	White	None	0	N/A	N/A	
1	1	Stairwell between Classroom 106 and Room 107 Stairwell B	W4	Plaster	White	None	0	0	Negative	
1	1	Stairwell between Classroom 106 and Room 107 Stairwell B	Newel post	Metal	Grey	None	0	5	Positive	
1	1	Stairwell between Classroom 106 and Room 107 Stairwell B	Radiator shield	Metal	Silver	Chipping	2	5	Positive	
1	1	Stairwell between Classroom 106 and Room 107 Stairwell B	Radiator	Metal	Silver	Chipping	8	5	Positive	
1	1	Stairwell between Classroom 106 and Room 107 Stairwell B	Ceiling	N/A	N/A	None	0	5	Positive	
1	1	Stairwell between Classroom 106 and Room 107 Stairwell B	Floor	Wood	Varnish	None	0	N/A	N/A	
1	1	Room 107 Vestibule	W1	Plaster	Pink	None	0	5	Positive	

		Inspection Dates: 5/4,5,6,7,8,18,19, 2020							
		Re-Inspection Dates: 11/16/2021-11/19/2021 & 11/29/2021	School District of Philadelphia						
		Name of Inspector: James Mongan Lionel Ray Wilson (Re-Inspection Project)	Lead Safe Certification Assessment Report						
		Inspection Company: Vertex Viva EHS (Re-Inspection Project)	Sheridan Elementary School						
E l e m e n t	F l o o r	On-Site Room Name	Component	Substrate Material	Color	Description of Damage	Damage Quantity (sf)	XRF Reading (mg/cm2)	XRF (positive/negative)
1	1	Room 107 Vestibule	Chair rail	Wood	Brown	None	0	3.72	Positive
1	1	Room 107 Vestibule	W2	Plaster	Pink	None	0	N/A	N/A
1	1	Room 107 Vestibule	Closet door frame	Wood	Brown	None	0	0.14	Negative
1	1	Room 107 Vestibule	Closet shelf	Wood	White	Shelf	2	0.38	Negative
1	1	Room 107 Vestibule	W3	Sheetrock	Pink	None	0	N/A	N/A
1	1	Room 107 Vestibule	W4	Sheetrock	Pink	None	0	N/A	N/A
1	1	Room 107 Vestibule	Floor	N/A	N/A	N/A	N/A	N/A	N/A
1	1	School Counselor Room 107	W1	Sheetrock	Beige	None	0	N/A	N/A
1	1	School Counselor Room 107	W2	Plaster	Beige	None	0	N/A	N/A
1	1	School Counselor Room 107	Cabinet	Wood	Brown	Chipping	5	0.39	Negative
1	1	School Counselor Room 107	W3	Plaster	Beige	None	0	5	Positive
1	1	School Counselor Room 107	Window sill	Wood	Brown	None	0	0.81	Positive
1	1	School Counselor Room 107	W4	Drywall	Beige	None	0	N/A	N/A
1	1	Room 107 Vestibule	Ceiling	N/A	N/A	N/A	N/A	N/A	N/A
1	1	School Counselor Room 107	Ceiling	N/A	N/A	N/A	N/A	N/A	N/A
1	1	School Counselor Room 107	Floor	N/A	N/A	N/A	N/A	N/A	N/A
1	1	Teacher's Lounge next to Room 107 School Counselor	W1	Sheetrock	Green	None	0	N/A	N/A
1	1	Teacher's Lounge next to Room 107 School Counselor	W2	Plaster	Purple	None	0	N/A	N/A
1	1	Teacher's Lounge next to Room 107 School Counselor	Window sill	Wood	Orange	Chipping	2	0.45	Negative
1	1	Teacher's Lounge next to Room 107 School Counselor	W3	Plaster	Purple	None	0	N/A	N/A
1	1	Teacher's Lounge next to Room 107 School Counselor	W4	Plaster	Purple	None	0	N/A	N/A
1	1	Teacher's Lounge next to Room 107 School Counselor	Ceiling	N/A	N/A	N/A	N/A	N/A	N/A
1	1	Teacher's Lounge next to Room 107 School Counselor	Floor	N/A	N/A	N/A	N/A	N/A	N/A
1	1	Teacher's Lounge next to Room 107 School Counselor Closet	W1	Plaster	Pink	None	0	N/A	N/A
1	1	Teacher's Lounge next to Room 107 School Counselor Closet	W2	Plaster	Pink	None	0	N/A	N/A
1	1	Teacher's Lounge next to Room 107 School Counselor Closet	W3	Plaster	Pink	None	0	5	Positive
1	1	Teacher's Lounge next to Room 107 School Counselor Closet	W4	Plaster	Pink	None	0	N/A	N/A
1	1	Teacher's Lounge next to Room 107 School Counselor Closet	Ceiling	N/A	N/A	N/A	N/A	N/A	N/A

		Inspection Dates: 5/4,5,6,7,8,18,19, 2020							
		Re-Inspection Dates: 11/16/2021-11/19/2021 & 11/29/2021	School District of Philadelphia						
		Name of Inspector: James Mongan Lionel Ray Wilson (Re-Inspection Project)	Lead Safe Certification Assessment Report						
		Inspection Company: Vertex Viva EHS (Re-Inspection Project)	Sheridan Elementary School						
E l e m e n t	F l o o r	On-Site Room Name	Component	Substrate Material	Color	Description of Damage	Damage Quantity (sf)	XRF Reading (mg/cm2)	XRF (positive/ negative)
1	1	Teacher's Lounge next to Room 107 School Counselor Closet	Floor	Wood	Varnish	None	0	N/A	N/A
1	1	Teacher's Lounge next to Room 107 School Counselor Faculty Restroom	W1	Ceramic	Beige	None	0	N/A	N/A
1	1	Teacher's Lounge next to Room 107 School Counselor Faculty Restroom	W2	Ceramic	Beige	None	0	N/A	N/A
1	1	Teacher's Lounge next to Room 107 School Counselor Faculty Restroom	Window sill	Wood	Green	None	0	0.48	Negative
1	1	Teacher's Lounge next to Room 107 School Counselor Faculty Restroom	W3	Ceramic	Beige	None	0	N/A	N/A
1	1	Teacher's Lounge next to Room 107 School Counselor Faculty Restroom	W4	Ceramic	Beige	None	0	N/A	N/A
1	1	Teacher's Lounge next to Room 107 School Counselor Faculty Restroom	Ceiling	N/A	N/A	N/A	N/A	N/A	N/A
1	1	Teacher's Lounge next to Room 107 School Counselor Faculty Restroom	Floor	Ceramic	Beige	None	0	N/A	N/A
1	1	Classroom 108	W1	Plaster	Orange	None	0	N/A	N/A
1	1	Classroom 108	Door	Wood	Brown	None	0	0.13	Negative
1	1	Classroom 108	Door trim	Wood	Tan	Chipping	10	0.28	Negative
1	1	Classroom 108	W2	Plaster	Beige	None	0	N/A	N/A
1	1	Classroom 108	W3	Plaster	Beige	None	0	N/A	N/A
1	1	Classroom 108	Cabinet	Wood	Beige	None	0	0.14	Negative
1	1	Classroom 108	W4	Plaster	Beige	None	0	N/A	N/A
1	1	Classroom 108	Baseboard	Wood	Grey	None	0	0.22	Negative
1	1	Classroom 108	Ceiling	N/A	N/A	N/A	N/A	N/A	N/A
1	1	Classroom 108	Floor	Wood	N/A	N/A	N/A	N/A	N/A
1	1	Classroom 108 Closet	W1	Plaster	Grey	None	0	N/A	N/A
1	1	Classroom 108 Closet	W2	Plaster	Grey	None	0	N/A	N/A
1	1	Classroom 108 Closet	W3	Plaster	Grey	None	0	N/A	N/A
1	1	Classroom 108 Closet	Baseboard	Wood	Grey	None	0	0.27	Negative
1	1	Classroom 108 Closet	W4	Plaster	Grey	None	0	N/A	N/A
1	1	Classroom 108 Closet	Ceiling	N/A	N/A	N/A	N/A	N/A	N/A
1	1	Classroom 108 Closet	Floor	N/A	N/A	N/A	N/A	N/A	N/A

		Inspection Dates: 5/4,5,6,7,8,18,19, 2020								
		Re-Inspection Dates: 11/16/2021-11/19/2021 & 11/29/2021	School District of Philadelphia							
		Name of Inspector: James Mongan Lionel Ray Wilson (Re-Inspection Project)	Lead Safe Certification Assessment Report							
		Inspection Company: Vertex Viva EHS (Re-Inspection Project)	Sheridan Elementary School							
E l e m e n t	F l o o r	On-Site Room Name	Component	Substrate Material	Color	Description of Damage	Damage Quantity (sf)	XRF Reading (mg/cm2)	XRF (positive/negative)	
1	1	Classroom 108 Restroom	W1	Ceramic	Beige	None	0	N/A	N/A	
1	1	Classroom 108 Restroom	W2	Ceramic	Beige	None	0	N/A	N/A	
1	1	Classroom 108 Restroom	W3	Ceramic	Beige	None	0	N/A	N/A	
1	1	Classroom 108 Restroom	Pipe	Metal	White	None	0	2.99	Positive	
1	1	Classroom 108 Restroom	W4	Ceramic	Beige	None	0	N/A	N/A	
1	1	Classroom 108 Restroom	Ceiling	N/A	N/A	N/A	N/A	N/A	N/A	
1	1	Classroom 108 Restroom	Floor	Concrete	Unpainted	N/A	N/A	N/A	N/A	
1	1	Stairwell between Classrooms 108 and 109 Vestibule	W1	Metal	Brown	None	0	N/A	N/A	
1	1	Stairwell between Classrooms 108 and 109 Vestibule	W2	Plaster	White	None	0	5	Positive	
1	1	Stairwell between Classrooms 108 and 109 Vestibule	Wainscoting	Wood	White	None	0	5	Positive	
1	1	Stairwell between Classrooms 108 and 109 Vestibule	Baseboard	Concrete	Grey	None	0	2.83	Positive	
1	1	Stairwell between Classrooms 108 and 109 Vestibule	W3	Plaster	White	None	0	5	Positive	
1	1	Stairwell between Classrooms 108 and 109 Vestibule	W4	Plaster	White	None	0	5	Positive	
1	1	Stairwell between Classrooms 108 and 109 Vestibule	Wainscoting	Wood	White	None	0	N/A	N/A	
1	1	Stairwell between Classrooms 108 and 109 Vestibule	Baseboard	Concrete	Grey	None	0	3.12	Positive	
1	1	Stairwell between Classrooms 108 and 109 Vestibule	Ceiling	N/A	N/A	N/A	N/A	N/A	N/A	
1	1	Stairwell between Classrooms 108 and 109 Vestibule	Floor	Concrete	Grey	None	0	N/A	N/A	
1	1	Stairwell between Classrooms 108 and 109	W1	Metal	Brown	None	0	N/A	N/A	
1	1	Stairwell between Classrooms 108 and 109	W1	Plaster	White	None	0	N/A	N/A	
1	1	Stairwell between Classrooms 108 and 109	W2	Plaster	White	None	0	5	Positive	
1	1	Stairwell between Classrooms 108 and 109	W3	Metal	Brown	None	0	N/A	N/A	
1	1	Stairwell between Classrooms 108 and 109	W4	Plaster	White	None	0	0	Negative	
1	1	Stairwell between Classrooms 108 and 109	Newel post	Metal	Grey	Chipping	2	5	Positive	
1	1	Stairwell between Classrooms 108 and 109	Spindels	Metal	Grey	None	0	5	Positive	
1	1	Stairwell between Classrooms 108 and 109	Railing	Wood	Black	Chipping	15	0.05	Negative	
1	1	Stairwell between Classrooms 108 and 109	Riser	Metal	Grey	None	0	3.61	Positive	
1	1	Stairwell between Classrooms 108 and 109	Ceiling	N/A	N/A	N/A	N/A	N/A	N/A	
1	1	Stairwell between Classrooms 108 and 109	Floor	Concrete	Unpainted	None	0	N/A	N/A	
1	1	Classroom 109	W1	plaster	Orange	None	0	0	Negative	
1	1	Classroom 109	Door	wood	Grey	None	0	0	Negative	
1	1	Classroom 109	Door Trim	wod	Grey	None	0	0.28	Negative	
1	1	Classroom 109	Baseboard	wood	Grey	None	0	0.41	Negative	

		Inspection Dates: 5/4,5,6,7,8,18,19, 2020							
		Re-Inspection Dates: 11/16/2021-11/19/2021 & 11/29/2021	School District of Philadelphia						
		Name of Inspector: James Mongan Lionel Ray Wilson (Re-Inspection Project)	Lead Safe Certification Assessment Report						
		Inspection Company: Vertex Viva EHS (Re-Inspection Project)	Sheridan Elementary School						
E l e m e n t	F l o o r	On-Site Room Name	Component	Substrate Material	Color	Description of Damage	Damage Quantity (sf)	XRF Reading (mg/cm2)	XRF (positive/negative)
1	1	Classroom 109	W2	plaster	Grey	None	0	5	Positive
1	1	Classroom 109	Baseboard	wood	Grey	None	0	0.32	Negative
1	1	Classroom 109	W3	plaster	Grey	None	0	5	Positive
1	1	Classroom 109	Window Sill	wood	Grey	None	0	0.26	Negative
1	1	Classroom 109	Baseboard	wood	Grey	None	0	0.33	Negative
1	1	Classroom 109	W4	plaster	Grey	None	0	5	Positive
1	1	Classroom 109	Baseboard	wood	Grey	None	0	0.31	Negative
1	1	Classroom 109	Ceiling	N/A	N/A	N/A	N/A	N/A	N/A
1	1	Classroom 109	Floor	Wood	Varnish	None	0	N/A	N/A
1	1	Classroom 109 Closet	W1	Brick	Grey	None	0	N/A	N/A
1	1	Classroom 109 Closet	Door	wood	Grey	None	0	0.32	Negative
1	1	Classroom 109 Closet	Door Trim	wood	Grey	None	0	0.19	Negative
1	1	Classroom 109 Closet	W2	Brick	Grey	None	0	N/A	N/A
1	1	Classroom 109 Closet	W3	Brick	Grey	None	0	N/A	N/A
1	1	Classroom 109 Closet	W4	Brick	Grey	None	0	N/A	N/A
1	1	Classroom 109 Closet	Ceiling	N/A	N/A	N/A	N/A	N/A	N/A
1	1	Classroom 109 Closet	Floor	Wood	Varnish	None	0	N/A	N/A
1	1	Classroom 109 Restroom	W1	Ceramic	beige	N/A	0	N/A	N/A
1	1	Classroom 109 Restroom	W2	Ceramic	beige	N/A	0	N/A	N/A
1	1	Classroom 109 Restroom	W3	Ceramic	beige	N/A	0	N/A	N/A
1	1	Classroom 109 Restroom	W4	Ceramic	beige	N/A	0	N/A	N/A
1	1	Classroom 109 Restroom	Ceiling	N/A	N/A	N/A	N/A	N/A	N/A
1	1	Classroom 109 Restroom	Floor	Concrete	Unpainted	N/A	N/A	N/A	N/A
1	1	Men's Restroom outside Classroom 109	W1	Ceramic	beige	N/A	0	N/A	N/A
1	1	Men's Restroom outside Classroom 109	Door	wood	brown	chipping	4	0.26	Negative
1	1	Men's Restroom outside Classroom 109	Door Trim	wood	beige	chipping	4	0.25	Negative
1	1	Men's Restroom outside Classroom 109	W2	Ceramic	beige	N/A	0	N/A	N/A
1	1	Men's Restroom outside Classroom 109	W3	Ceramic	beige	N/A	0	N/A	N/A
1	1	Men's Restroom outside Classroom 109	W4	Ceramic	beige	N/A	0	N/A	N/A
1	1	Men's Restroom outside Classroom 109	Ceiling	N/A	N/A	N/A	N/A	N/A	N/A
1	1	Men's Restroom outside Classroom 109	Floor	Ceramic	beige	N/A	0	N/A	N/A

		Inspection Dates: 5/4,5,6,7,8,18,19, 2020							
		Re-Inspection Dates: 11/16/2021-11/19/2021 & 11/29/2021	School District of Philadelphia						
		Name of Inspector: James Mongan Lionel Ray Wilson (Re-Inspection Project)	Lead Safe Certification Assessment Report						
		Inspection Company: Vertex Viva EHS (Re-Inspection Project)	Sheridan Elementary School						
E l e m e n t	F l o o r	On-Site Room Name	Component	Substrate Material	Color	Description of Damage	Damage Quantity (sf)	XRF Reading (mg/cm2)	XRF (positive/negative)
1	1	Storage Closet in Hallway next to Men's Restroom by Classroom 109	W1	Ceramic	biege	N/A	0	N/A	N/A
1	1	Storage Closet in Hallway next to Men's Restroom by Classroom 109	W2	Ceramic	biege	N/A	0	N/A	N/A
1	1	Storage Closet in Hallway next to Men's Restroom by Classroom 109	W3	Ceramic	biege	N/A	0	N/A	N/A
1	1	Storage Closet in Hallway next to Men's Restroom by Classroom 109	Pipe	Metal	white	chipping	4	0	Negative
1	1	Storage Closet in Hallway next to Men's Restroom by Classroom 109	W4	Ceramic	biege	N/A	0	N/A	N/A
1	1	Storage Closet in Hallway next to Men's Restroom by Classroom 109	Ceiling	Metal	White	chipping	12	5	Positive
1	1	Storage Closet in Hallway next to Men's Restroom by Classroom 109	Floor	Ceramic	biege	N/A	0	N/A	N/A
1	1	Women's Restroom across from Classroom 105	W1	Ceramic	biege	N/A	0	N/A	N/A
1	1	Women's Restroom across from Classroom 105	W2	Ceramic	biege	N/A	0	N/A	N/A
1	1	Women's Restroom across from Classroom 105	W3	Ceramic	biege	N/A	0	N/A	N/A
1	1	Women's Restroom across from Classroom 105	W4	Ceramic	biege	N/A	0	N/A	N/A
1	1	Women's Restroom across from Classroom 105	Ceiling	N/A	N/A	N/A	N/A	N/A	N/A
1	1	Women's Restroom across from Classroom 105	Floor	Ceramic	biege	N/A	0	N/A	N/A
1	1	Women's Restroom across from Classroom 105	Pipe	Metal	White	Chipping	5	47	Positive
1	1	Firetower B	W1	Brick	white	none	0	N/A	N/A
1	1	Firetower B	W2	Brick	white	none	0	N/A	N/A
1	1	Firetower B	W3	Brick	white	chipping	5	5	Positive
1	1	Firetower B	W4	Brick	white	chipping	2	5	Positive
1	1	Firetower B	Ceiling	Concrete	White	chipping	20	4.57	Positive
1	1	Firetower B	Floor	Concrete	Unpainted	N/A	N/A	N/A	N/A
1	1	Firetower A	W1	Brick	white	none	0	N/A	N/A
1	1	Firetower A	W2	Brick	white	Chipping	4	5	Positive
1	1	Firetower A	W3	Brick	white	None	0	1.13	Positive
1	1	Firetower A	W4	Brick	white	chipping	2	5	Positive
1	1	Firetower A	Ceiling	Concrete	White	chipping	4	5	Positive
1	1	Firetower A	Floor	Concrete	Unpainted	N/A	N/A	N/A	N/A

		Inspection Dates: 5/4,5,6,7,8,18,19, 2020							
		Re-Inspection Dates: 11/16/2021-11/19/2021 & 11/29/2021	School District of Philadelphia						
		Name of Inspector: James Mongan Lionel Ray Wilson (Re-Inspection Project)	Lead Safe Certification Assessment Report						
		Inspection Company: Vertex Viva EHS (Re-Inspection Project)	Sheridan Elementary School						

E l e m e n t	F l o o r	On-Site Room Name	Component	Substrate Material	Color	Description of Damage	Damage Quantity (sf)	XRF Reading (mg/cm2)	XRF (positive/negative)
1	1	Stairwell that join Firetower A and B	W1	Brick	white	Flaking	12	5	Positive
1	1	Stairwell that join Firetower A and B	W2	Brick	white	Flaking	12	5	Positive
1	1	Stairwell that join Firetower A and B	W3	Brick	white	none	0	N/A	N/A
1	1	Stairwell that join Firetower A and B	W4	Brick	white	chipping/flaking	8	5	Positive
1	1	Stairwell that join Firetower A and B	Ceiling	Concrete	White	None	0	N/A	N/A
1	1	Stairwell that join Firetower A and B	Floor	Concrete	Unpainted	N/A	N/A	N/A	N/A
1	1	Main Office	W1	Plaster	Tan	None	0	N/A	N/A
1	1	Main Office	Door	Wood	Tan	None	0	0.22	Negative
1	1	Main Office	Door Frame	Wood	Tan	None	0	0.22	Negative
1	1	Main Office	W2	Plaster	Tan	None	0	5	Positive
1	1	Main Office	Window Sill	Wood	Grey	None	0	0.29	Negative
1	1	Main Office	W3	Plaster	Tan	None	0	N/A	N/A
1	1	Main Office	Pipe	Metal	Silver	None	0	0.56	Negative
1	1	Main Office	W4	Plaster	Tan	None	0	N/A	N/A
1	1	Main Office	Baseboard	Wood	Grey	None	0	0.45	Negative
1	1	Main Office	Ceiling	N/A	N/A	N/A	N/A	N/A	N/A
1	1	Main Office	Floor	N/A	N/A	N/A	N/A	N/A	N/A
1	1	Principal's Office	W1	Sheetrock	Blue	None	0	N/A	N/A
1	1	Principal's Office	W2	Plaster	Blue	None	0	N/A	N/A
1	1	Principal's Office	Window Sill	Wood	White	None	0	0.22	Negative
1	1	Principal's Office	W3	Sheetrock	Blue	None	0	N/A	N/A
1	1	Principal's Office	W4	Sheetrock	Blue	None	0	N/A	N/A
1	1	Principal's Office	Ceiling	N/A	N/A	N/A	N/A	N/A	N/A
1	1	Principal's Office	Floor	Wood	Varnish	N/A	0	N/A	N/A
1	1	Conference Room outside of the Principal's Office	W1	Sheetrock	Tan	None	0	N/A	N/A
1	1	Conference Room outside of the Principal's Office	Door	Wood	Grey	None	0	0.31	Negative
1	1	Conference Room outside of the Principal's Office	W2	Plaster	Tan	None	0	0	Negative
1	1	Conference Room outside of the Principal's Office	Window Sill	Wood	Brown	Chipping	3	0.23	Negative
1	1	Conference Room outside of the Principal's Office	W3	Sheetrock	Tan	None	0	N/A	N/A
1	1	Conference Room outside of the Principal's Office	W4	Sheetrock	Green	None	0	N/A	Negative
1	1	Conference Room outside of the Principal's Office	Ceiling	N/A	N/A	N/A	N/A	N/A	N/A
1	1	Conference Room outside of the Principal's Office	Floor	Wood	Varnish	N/A	0	N/A	N/A

		Inspection Dates: 5/4,5,6,7,8,18,19, 2020							
		Re-Inspection Dates: 11/16/2021-11/19/2021 & 11/29/2021	School District of Philadelphia						
		Name of Inspector: James Mongan Lionel Ray Wilson (Re-Inspection Project)	Lead Safe Certification Assessment Report						
		Inspection Company: Vertex Viva EHS (Re-Inspection Project)	Sheridan Elementary School						
E l e m e n t	F l o o r	On-Site Room Name	Component	Substrate Material	Color	Description of Damage	Damage Quantity (sf)	XRF Reading (mg/cm2)	XRF (positive/negative)
1	1	Conference Room that is outside of the Principal's Office and leads into the Hall	W1	Plaster	Blue	None	0	N/A	N/A
1	1	Conference Room that is outside of the Principal's Office and leads into the Hall	Door	Wood	Brown	None	0	0.37	Negative
1	1	Conference Room that is outside of the Principal's Office and leads into the Hall	Door Frame	Wood	Brown	None	0	0.23	Negative
1	1	Conference Room that is outside of the Principal's Office and leads into the Hall	Door Trim	Wood	Tan	None	0	0.31	Negative
1	1	Conference Room that is outside of the Principal's Office and leads into the Hall	Baseboard	Wood	Brown	None	0	0.06	Negative
1	1	Conference Room that is outside of the Principal's Office and leads into the Hall	W2	Plaster	Off-White	None	0	5	Positive
1	1	Conference Room that is outside of the Principal's Office and leads into the Hall	W3	Sheetrock	Off-White	None	0	N/A	N/A
1	1	Conference Room that is outside of the Principal's Office and leads into the Hall	W4	Sheetrock	Off-White	None	0	0	Negative
1	1	Conference Room that is outside of the Principal's Office and leads into the Hall	Ceiling	N/A	N/A	N/A	N/A	N/A	N/A
1	1	Conference Room that is outside of the Principal's Office and leads into the Hall	Floor	Wood	Varnish	N/A	0	N/A	N/A
1	1	Reading Specialist Room	W1	Sheetrock	Yellow	None	0	N/A	N/A
1	1	Reading Specialist Room	W2	Sheetrock	Yellow	None	0	N/A	N/A
1	1	Reading Specialist Room	W3	Sheetrock	Yellow	None	0	N/A	N/A
1	1	Reading Specialist Room	W4	Plaster	Yellow	None	0	N/A	N/A
1	1	Reading Specialist Room	Chalkboard Casing	Wood	Brown	None	0	0.19	Negative
1	1	Reading Specialist Room	Ceiling	Metal	N/A	N/A	N/A	N/A	N/A
1	1	Reading Specialist Room	Floor	Wood	Varnish	N/A	0	N/A	N/A
1	1	Storage Room/Supply Closet next to Principal's Office	W1	Brick	Blue	None	0	N/A	N/A
1	1	Storage Room/Supply Closet next to Principal's Office	W1	Brick	White	None	0	N/A	N/A
1	1	Storage Room/Supply Closet next to Principal's Office	Door	Wood	Brown	None	0	0.4	Negative
1	1	Storage Room/Supply Closet next to Principal's Office	Door Trim	Wood	Brown	None	0	0.24	Negative
1	1	Storage Room/Supply Closet next to Principal's Office	W2	Brick	Blue	None	0	N/A	N/A
1	1	Storage Room/Supply Closet next to Principal's Office	W2	Brick	White	None	0	N/A	N/A

		Inspection Dates: 5/4,5,6,7,8,18,19, 2020								
		Re-Inspection Dates: 11/16/2021-11/19/2021 & 11/29/2021	School District of Philadelphia							
		Name of Inspector: James Mongan Lionel Ray Wilson (Re-Inspection Project)	Lead Safe Certification Assessment Report							
		Inspection Company: Vertex Viva EHS (Re-Inspection Project)	Sheridan Elementary School							
E l e m e n t	F l o o r	On-Site Room Name	Component	Substrate Material	Color	Description of Damage	Damage Quantity (sf)	XRF Reading (mg/cm2)	XRF (positive/negative)	
1	1	Storage Room/Supply Closet next to Principal's Office	W3	Brick	Blue	None	0	N/A	N/A	
1	1	Storage Room/Supply Closet next to Principal's Office	W3	Brick	White	None	0	N/A	N/A	
1	1	Storage Room/Supply Closet next to Principal's Office	W4	Brick	Blue	None	0	N/A	N/A	
1	1	Storage Room/Supply Closet next to Principal's Office	W4	Brick	White	None	0	N/A	N/A	
1	1	Storage Room/Supply Closet next to Principal's Office	Ceiling	N/A	N/A	N/A	N/A	N/A	N/A	
1	1	Storage Room/Supply Closet next to Principal's Office	Floor	Wood	Varnish	N/A	0	N/A	N/A	
1	1	Stair Vestibule that adjoin the wall with the School Operator's Suite	W1	Metal	Brown	None	0	N/A	N/A	
1	1	Stair Vestibule that adjoin the wall with the School Operator's Suite	W2	Plaster	White	None	0	0.2	Negative	
1	1	Stair Vestibule that adjoin the wall with the School Operator's Suite	Wainscoting	Wood	Blue	None	0	5	Positive	
1	1	Stairs that adjoin the wall with the School Operator's Suite	W3	Plaster	Blue	None	0	5	Positive	
1	1	Stairs that adjoin the wall with the School Operator's Suite	W4	Plaster	White	None	0	N/A	N/A	
1	1	Stair Vestibule that adjoin the wall with the School Operator's Suite	Wainscoting	Wood	Blue	None	0	5	Positive	
1	1	Stairs that adjoin the wall with the School Operator's Suite	Ceiling	N/A	N/A	N/A	N/A	N/A	N/A	
1	1	Stairs that adjoin the wall with the School Operator's Suite	Floor	Concrete	N/A	N/A	N/A	N/A	N/A	
1	1	Stairs that adjoin the wall with the School Operator's Suite	W1	Plaster	White	None	0	N/A	N/A	
1	1	Stairs that adjoin the wall with the School Operator's Suite	W2	Plaster	White	None	0	5	Positive	
1	1	Stair Vestibule that adjoin the wall with the School Operator's Suite	Wainscoting	Wood	Multi	None	0	5	Positive	
1	1	Stair Vestibule that adjoin the wall with the School Operator's Suite	Radiator	Metal	Silver	Chipping	3	4.1	Positive	
1	1	Stair Vestibule that adjoin the wall with the School Operator's Suite	Radiator Shield	Metal	Silver	None	0	2.6	Positive	
1	1	Stair Vestibule that adjoin the wall with the School Operator's Suite	Railing	Wood	Brown	Friction	10	0.02	Negative	

		Inspection Dates: 5/4,5,6,7,8,18,19, 2020							
		Re-Inspection Dates: 11/16/2021-11/19/2021 & 11/29/2021	School District of Philadelphia						
		Name of Inspector: James Mongan Lionel Ray Wilson (Re-Inspection Project)	Lead Safe Certification Assessment Report						
		Inspection Company: Vertex Viva EHS (Re-Inspection Project)	Sheridan Elementary School						
E l e m e n t	F l o o r	On-Site Room Name	Component	Substrate Material	Color	Description of Damage	Damage Quantity (sf)	XRF Reading (mg/cm2)	XRF (positive/negative)
1	1	Stair Vestibule that adjoin the wall with the School Operator's Suite	Riser	Metal	Grey	None	0	5	Positive
1	1	Stair Vestibule that adjoin the wall with the School Operator's Suite	Spindels	Metal	Grey	None	0	5	Positive
1	1	Stairs that adjoin the wall with the School Operator's Suite	W3	Metal	Brown	None	0	N/A	N/A
1	1	Stairs that adjoin the wall with the School Operator's Suite	W4	Plaster	White	None	0	5	Positive
1	1	Stairs that adjoin the wall with the School Operator's Suite	Ceiling	N/A	N/A	N/A	N/A	N/A	N/A
1	1	Stairs that adjoin the wall with the School Operator's Suite	Floor	Concrete	N/A	N/A	N/A	N/A	N/A
1	1	Foyer for the School Operator, Counselor and Nurse's Suite	W1	Plaster	Tan	None	0	0.7	Positive
1	1	Foyer for the School Operator, Counselor and Nurse's Suite	Door	Wood	Peach	None	0	0.11	Negative
1	1	Foyer for the School Operator, Counselor and Nurse's Suite	Door Trim	Wood	Tan	None	0	0.31	Negative
1	1	Foyer for the School Operator, Counselor and Nurse's Suite	Door Frame	Wood	Tan	None	0	0.11	Negative
1	1	Foyer for the School Operator, Counselor and Nurse's Suite	W2	Plaster	Tan	None	0	5	Positive
1	1	Foyer for the School Operator, Counselor and Nurse's Suite	Closet Door	Wood	Tan	None	0	0.28	Negative
1	1	Foyer for the School Operator, Counselor and Nurse's Suite	Closet Door Trim	Wood	Tan	None	0	0.26	Negative
1	1	Foyer for the School Operator, Counselor and Nurse's Suite	W3	Sheetrock	Tan	None	0	0.03	Negative
1	1	Foyer for the School Operator, Counselor and Nurse's Suite	W4	Sheetrock	Tan	None	0	0	Negative
1	1	Foyer for the School Operator, Counselor and Nurse's Suite	Ceiling	N/A	N/A	N/A	N/A	N/A	N/A
1	1	Foyer for the School Operator, Counselor and Nurse's Suite	Floor	Wood	N/A	N/A	N/A	N/A	N/A
1	1	School Operator's Office	W1	Sheetrock	Tan	None	0	N/A	N/A

		Inspection Dates: 5/4,5,6,7,8,18,19, 2020								
		Re-Inspection Dates: 11/16/2021-11/19/2021 & 11/29/2021	School District of Philadelphia							
		Name of Inspector: James Mongan Lionel Ray Wilson (Re-Inspection Project)	Lead Safe Certification Assessment Report							
		Inspection Company: Vertex Viva EHS (Re-Inspection Project)	Sheridan Elementary School							
E l e m e n t	F l o o r	On-Site Room Name	Component	Substrate Material	Color	Description of Damage	Damage Quantity (sf)	XRF Reading (mg/cm2)	XRF (positive/negative)	
1	1	School Operator's Office	W2	Sheetrock	Tan	None	0	0	Negative	
1	1	School Operator's Office	Cabinet	Metal	Pink	None	0	0.17	Negative	
1	1	School Operator's Office	W3	Plaster	Orange	None	0	N/A	N/A	
1	1	School Operator's Office	W4	Plaster	Tan	None	0	N/A	N/A	
1	1	School Operator's Office	Ceiling	N/A	N/A	N/A	N/A	N/A	N/A	
1	1	School Operator's Office	Floor	Wood	N/A	N/A	N/A	N/A	N/A	
1	1	Counselor's Office next to the Nurse's Office	W1	Sheetrock	Tan	None	0	0	Negative	
1	1	Counselor's Office next to the Nurse's Office	W2	Sheetrock	Tan	None	0	N/A	N/A	
1	1	Counselor's Office next to the Nurse's Office	W3	Plaster	Yellow	None	0	N/A	N/A	
1	1	Counselor's Office next to the Nurse's Office	W4	Sheetrock	Tan	None	0	N/A	N/A	
1	1	Counselor's Office next to the Nurse's Office	Ceiling	N/A	N/A	N/A	N/A	5	Positive	
1	1	Counselor's Office next to the Nurse's Office	Floor	Wood	Varnish	N/A	N/A	N/A	N/A	
1	1	Nurse's Office	W1	Sheetrock	Blue	None	0	0	Negative	
1	1	Nurse's Office	W2	Plaster	Tan	None	0	N/A	N/A	
1	1	Nurse's Office	Window Sill	Wood	Tan	Chipping	6	0.7	Positive	
1	1	Nurse's Office	W3	Plaster	Tan	None	0	0.7	Positive	
1	1	Nurse's Office	W4	Plaster	Tan	None	0	N/A	N/A	
1	1	Nurse's Office	Ceiling	N/A	N/A	N/A	N/A	N/A	N/A	
1	1	Nurse's Office	Floor	Wood	Varnish	N/A	N/A	N/A	N/A	
1	1	Nurse's Office Restroom	W1	Ceramic	N/A	N/A	N/A	N/A	N/A	
1	1	Nurse's Office Restroom	W2	Ceramic	N/A	N/A	N/A	N/A	N/A	
1	1	Nurse's Office Restroom	W3	Ceramic	N/A	N/A	N/A	N/A	N/A	
1	1	Nurse's Office Restroom	W4	Ceramic	N/A	N/A	N/A	N/A	N/A	
1	1	Nurse's Office Restroom	Ceiling	N/A	N/A	N/A	N/A	5	Positive	
1	1	Nurse's Office Restroom	Floor	Ceramic	N/A	N/A	N/A	N/A	N/A	
1	1	Counselor's Office across from the School Operator's Office	W1	Sheetrock	Tan	None	0	N/A	N/A	
1	1	Counselor's Office across from the School Operator's Office	W2	Sheetrock	Tan	None	0	N/A	N/A	
1	1	Counselor's Office across from the School Operator's Office	W3	Plaster	Green	None	0	5	Positive	
1	1	Counselor's Office across from the School Operator's Office	W3	Sheetrock	Tan	None	0	0	Negative	
1	1	Counselor's Office across from the School Operator's Office	Baseboard	Wood	Tan	None	0	0.23	Negative	

		Inspection Dates: 5/4,5,6,7,8,18,19, 2020							
		Re-Inspection Dates: 11/16/2021-11/19/2021 & 11/29/2021	School District of Philadelphia						
		Name of Inspector: James Mongan Lionel Ray Wilson (Re-Inspection Project)	Lead Safe Certification Assessment Report						
		Inspection Company: Vertex Viva EHS (Re-Inspection Project)	Sheridan Elementary School						
E l e m e n t	F l o o r	On-Site Room Name	Component	Substrate Material	Color	Description of Damage	Damage Quantity (sf)	XRF Reading (mg/cm2)	XRF (positive/negative)
1	1	Counselor's Office across from the School Operator's Office	W4	Sheetrock	White	None	0	N/A	N/A
1	1	Counselor's Office across from the School Operator's Office	Ceiling	N/A	N/A	N/A	N/A	N/A	N/A
1	1	Counselor's Office across from the School Operator's Office	Floor	Wood	Varnish	N/A	N/A	N/A	N/A
1	1	Hallway	W1	Plaster	Multi	None	0	5	Positive
1	1	Hallway	Baseboard	Wood	Brown	None	0	0.34	Negative
1	1	Hallway	Chair Rail	Wood	Tan	None	0	0.55	Negative
1	1	Hallway	W2	Plaster	Blue	None	0	N/A	N/A
1	1	Hallway	W3	Plaster	Multi	None	0	5	Positive
1	1	Hallway	Baseboard	Wood	Brown	None	0	0.28	Negative
1	1	Hallway	Chair Rail	Wood	Tan	None	0	0.7	Positive
1	1	Hallway	Window Sill	Wood	Tan	None	0	0.34	Negative
1	1	Hallway	W4	Plaster	Off-White	None	0	N/A	N/A
1	1	Hallway	Ceiling	N/A	N/A	N/A	N/A	N/A	N/A
1	1	Hallway	Floor	Wood	Varnish	N/A	N/A	N/A	N/A
1	2	Classroom 201	W1	Plaster	Blue	None	0	5	Positive
1	2	Classroom 201	Door	Wood	Grey	None	0	0.11	Negative
1	2	Classroom 201	Door Trim	Wood	Grey	None	0	0.24	Negative
1	2	Classroom 201	W2	Plaster	Grey	None	0	N/A	N/A
1	2	Classroom 201	W3	Plaster	Grey	None	0	N/A	N/A
1	2	Classroom 201	Window Sill	Wood	Grey	None	0	0.07	Negative
1	2	Classroom 201	W4	Plaster	Grey	None	0	N/A	N/A
1	2	Classroom 201	Ceiling	N/A	N/A	N/A	N/A	N/A	N/A
1	2	Classroom 201	Floor	Wood	Varnish	N/A	N/A	N/A	N/A
1	2	Classroom 201 Closet	W1	Plaster	Grey	None	0	5	Positive
1	2	Classroom 201 Closet	W2	Plaster	Grey	None	0	5	Positive
1	2	Classroom 201 Closet	W3	Plaster	Grey	None	0	5	Positive
1	2	Classroom 201 Closet	Baseboard	Wood	Grey	None	0	0.15	Negative
1	2	Classroom 201 Closet	W4	Plaster	Grey	None	0	N/A	N/A
1	2	Classroom 201 Closet	Ceiling	N/A	N/A	N/A	N/A	N/A	N/A
1	2	Classroom 201 Closet	Floor	Wood	Varnish	N/A	N/A	N/A	N/A

		Inspection Dates: 5/4,5,6,7,8,18,19, 2020							
		Re-Inspection Dates: 11/16/2021-11/19/2021 & 11/29/2021	School District of Philadelphia						
		Name of Inspector: James Mongan Lionel Ray Wilson (Re-Inspection Project)	Lead Safe Certification Assessment Report						
		Inspection Company: Vertex Viva EHS (Re-Inspection Project)	Sheridan Elementary School						
E l e m e n t	F l o o r	On-Site Room Name	Component	Substrate Material	Color	Description of Damage	Damage Quantity (sf)	XRF Reading (mg/cm2)	XRF (positive/negative)
1	2	Classroom 202	W1	Plaster	Blue	None	0	0	Negative
1	2	Classroom 202	Door	wood	Grey	None	0	0.39	Negative
1	2	Classroom 202	Door Trim	wood	Grey	None	0	0.32	Negative
1	2	Classroom 202	Baseboard	Wood	Grey	None	0	0.04	Negative
1	2	Classroom 202	W2	Plaster	Grey	None	0	0	Negative
1	2	Classroom 202	W3	Plaster	Grey	None	0	N/A	N/A
1	2	Classroom 202	Window Sill	Wood	Grey	None	0	0.74	Positive
1	2	Classroom 202	W4	Wood	Grey	None	0	N/A	N/A
1	2	Classroom 202	Ceiling	N/A	N/A	N/A	N/A	N/A	N/A
1	2	Classroom 202	Floor	Wood	Varnish	N/A	N/A	N/A	N/A
1	2	Classroom 202 Closet	W1	Brick	Grey	None	0	5	Positive
1	2	Classroom 202 Closet	Door	wood	Grey	None	0	0.29	Negative
1	2	Classroom 202 Closet	Door Trim	wood	Grey	None	0	0.32	Negative
1	2	Classroom 202 Closet	Chair Rail	wood	Blue	chipping	3	0.21	Negative
1	2	Classroom 202 Closet	W2	Wood	Grey	None	0	N/A	N/A
1	2	Classroom 202 Closet	W3	Brick	Grey	None	0	N/A	N/A
1	2	Classroom 202 Closet	Chair Rail	N/A	N/A	N/A	N/A	N/A	N/A
1	2	Classroom 202 Closet	Baseboard	wood	Grey	None	0	0.11	Negative
1	2	Classroom 202 Closet	W4	Brick	Grey	None	0	N/A	N/A
1	2	Classroom 202 Closet	Ceiling	N/A	N/A	N/A	N/A	5	Positive
1	2	Classroom 202 Closet	Floor	Wood	Varnish	N/A	N/A	N/A	N/A
1	2	Classroom 203	W1	Plaster	Blue	None	0	5	Positive
1	2	Classroom 203	Door	wood	Grey	None	0	0.43	Negative
1	2	Classroom 203	Door Trim	wood	Grey	None	0	0.51	Negative
1	2	Classroom 203	W2	Wood	Tan	None	0	0.4	Negative
1	2	Classroom 203	W3	Plaster	Tan	None	0	0.01	Negative
1	2	Classroom 203	Window Sill	Wood	Grey	None	0	0.45	Negative
1	2	Classroom 203	W4	Wood	Tan	None	0	0.3	Negative
1	2	Classroom 203	Ceiling	N/A	N/A	N/A	N/A	N/A	N/A
1	2	Classroom 203	Floor	Wood	Varnish	N/A	N/A	N/A	N/A
1	2	Classroom 203 Closet	W1	Brick	Grey	None	0	5	Negative
1	2	Classroom 203 Closet	Door	Wood	Grey	None	0	0.26	Negative

		Inspection Dates: 5/4,5,6,7,8,18,19, 2020							
		Re-Inspection Dates: 11/16/2021-11/19/2021 & 11/29/2021	School District of Philadelphia						
		Name of Inspector: James Mongan Lionel Ray Wilson (Re-Inspection Project)	Lead Safe Certification Assessment Report						
		Inspection Company: Vertex Viva EHS (Re-Inspection Project)	Sheridan Elementary School						
E l e m e n t	F l o o r	On-Site Room Name	Component	Substrate Material	Color	Description of Damage	Damage Quantity (sf)	XRF Reading (mg/cm2)	XRF (positive/negative)
1	2	Classroom 203 Closet	Door Frame	Wood	Grey	None	0	0.2	Negative
1	2	Classroom 203 Closet	Chair Rail	N/A	N/A	N/A	N/A	N/A	N/A
1	2	Classroom 203 Closet	Baseboard	Wood	Blue	None	0	0.18	Negative
1	2	Classroom 203 Closet	W2	Wood	Grey	None	0	N/A	N/A
1	2	Classroom 203 Closet	W3	Brick	Grey	None	0	N/A	N/A
1	2	Classroom 203 Closet	W4	Wood	Grey	None	0	N/A	N/A
1	2	Classroom 203 Closet	Ceiling	N/A	N/A	N/A	N/A	N/A	N/A
1	2	Classroom 203 Closet	Floor	Wood	Varnish	N/A	N/A	N/A	N/A
1	2	Classroom 204	W1	Plaster	Blue	None	0	5	Positive
1	2	Classroom 204	Door	Wood	Grey	None	0	0.27	Negative
1	2	Classroom 204	Door Frame	Wood	Grey	None	0	0.22	Negative
1	2	Classroom 204	Door Trim	Wood	Grey	None	0	0.32	Negative
1	2	Classroom 204	W2	Wood	Grey	None	0	0.15	Negative
1	2	Classroom 204	W3	Plaster	Grey	None	0	5	Positive
1	2	Classroom 204	Window Sill	Wood	Grey	None	0	0.27	Negative
1	2	Classroom 204	W4	Wood	Grey	None	0	0.27	Negative
1	2	Classroom 204	Ceiling	N/A	N/A	N/A	N/A	N/A	N/A
1	2	Classroom 204	Floor	Wood	Varnish	None	0	N/A	N/A
1	2	Classroom 204 Closet	W1	Brick	Grey	None	0	5	Positive
1	2	Classroom 204 Closet	Door	Wood	Grey	None	0	0.3	Negative
1	2	Classroom 204 Closet	Door Frame	Wood	Grey	None	0	0.2	Negative
1	2	Classroom 204 Closet	Door Trim	Wood	Grey	None	0	0.35	Negative
1	2	Classroom 204 Closet	W2	Wood	Grey	None	0	N/A	N/A
1	2	Classroom 204 Closet	W3	Brick	Grey	None	0	N/A	N/A
1	2	Classroom 204 Closet	Baseboard	Wood	Blue	None	0	0.22	Negative
1	2	Classroom 204 Closet	W4	Wood	Grey	None	0	N/A	N/A
1	2	Classroom 204 Closet	Ceiling	N/A	N/A	N/A	N/A	N/A	N/A
1	2	Classroom 204 Closet	Floor	Wood	Varnish	None	0	N/A	N/A
1	2	Classroom 205	W1	Plaster	Blue	None	0	5	Positive
1	2	Classroom 205	Door	Wood	Grey	None	0	0.24	Negative
1	2	Classroom 205	Door Frame	Wood	Grey	None	0	0.15	Negative
1	2	Classroom 205	Door Trim	Wood	Grey	None	0	0.3	Negative

		Inspection Dates: 5/4,5,6,7,8,18,19, 2020								
		Re-Inspection Dates: 11/16/2021-11/19/2021 & 11/29/2021	School District of Philadelphia							
		Name of Inspector: James Mongan Lionel Ray Wilson (Re-Inspection Project)	Lead Safe Certification Assessment Report							
		Inspection Company: Vertex Viva EHS (Re-Inspection Project)	Sheridan Elementary School							
E l e m e n t	F l o o r	On-Site Room Name	Component	Substrate Material	Color	Description of Damage	Damage Quantity (sf)	XRF Reading (mg/cm2)	XRF (positive/negative)	
1	2	Classroom 205	W2	Wood	Beige	None	0	0.17	Negative	
1	2	Classroom 205	W3	Plaster	Beige	None	0	5	Positive	
1	2	Classroom 205	Window Sill	Wood	Grey	None	0	0.12	Negative	
1	2	Classroom 205	W4	Wood	Beige	None	0	0.47	Negative	
1	2	Classroom 205	Ceiling	N/A	N/A	N/A	N/A	N/A	N/A	
1	2	Classroom 205	Floor	Wood	Varnish	None	0	N/A	N/A	
1	2	Classroom 205 Closet	W1	Brick	Beige	None	0	5	Positive	
1	2	Classroom 205 Closet	Door	Wood	Grey	None	0	0.21	Negative	
1	2	Classroom 205 Closet	Door Trim	Wood	Grey	None	0	0.33	Negative	
1	2	Classroom 205 Closet	W2	Wood	Grey	None	0	N/A	N/A	
1	2	Classroom 205 Closet	W3	Brick	Beige	None	0	N/A	N/A	
1	2	Classroom 205 Closet	Baseboard	Wood	Blue	None	0	0.37	Negative	
1	2	Classroom 205 Closet	W4	Wood	Beige	None	0	N/A	N/A	
1	2	Classroom 205 Closet	Ceiling	N/A	N/A	N/A	N/A	N/A	N/A	
1	2	Classroom 205 Closet	Floor	Wood	Varnish	None	0	N/A	N/A	
1	2	Classroom 206	W1	Plaster	Blue	None	0	N/A	N/A	
1	2	Classroom 206	Door	Wood	Grey	None	0	0.27	Negative	
1	2	Classroom 206	Door Trim	Wood	Grey	None	0	0.34	Negative	
1	2	Classroom 206	Blackboard Casing	Wood	Grey	None	0	0.26	Negative	
1	2	Classroom 206	W2	Wood	Beige	None	0	0.25	Negative	
1	2	Classroom 206	W3	Plaster	Beige	None	0	5	Positive	
1	2	Classroom 206	Window Sill	Wood	Beige	Chipping	1	1.05	Positive	
1	2	Classroom 206	W4	Plaster	Beige	None	0	5	Positive	
1	2	Classroom 206	Ceiling	N/A	N/A	N/A	N/A	N/A	N/A	
1	2	Classroom 206	Floor	Wood	Varnish	None	0	N/A	N/A	
1	2	Classroom 206 Closet	W1	Brick	Grey	None	0	N/A	N/A	
1	2	Classroom 206 Closet	W2	Brick	Grey	None	0	N/A	N/A	
1	2	Classroom 206 Closet	W3	Brick	Grey	None	0	N/A	N/A	
1	2	Classroom 206 Closet	W4	Brick	Grey	None	0	N/A	N/A	
1	2	Classroom 206 Closet	Ceiling	N/A	N/A	N/A	N/A	N/A	N/A	
1	2	Classroom 206 Closet	Floor	Wood	Varnish	None	0	N/A	N/A	

		Inspection Dates: 5/4,5,6,7,8,18,19, 2020								
		Re-Inspection Dates: 11/16/2021-11/19/2021 & 11/29/2021	School District of Philadelphia							
		Name of Inspector: James Mongan Lionel Ray Wilson (Re-Inspection Project)	Lead Safe Certification Assessment Report							
		Inspection Company: Vertex Viva EHS (Re-Inspection Project)	Sheridan Elementary School							
E l e m e n t	F l o o r	On-Site Room Name	Component	Substrate Material	Color	Description of Damage	Damage Quantity (sf)	XRF Reading (mg/cm2)	XRF (positive/negative)	
1	2	Room 207 STS Department	W1	Plaster	Tan	None	0	5	Positive	
1	2	Room 207 STS Department	W1	Plaster	Green	None	0	5	Positive	
1	2	Room 207 STS Department	Door	Wood	Beige	None	0	0.27	Negative	
1	2	Room 207 STS Department	Door Trim	Wood	Beige	None	0	0.4	Negative	
1	2	Room 207 STS Department	W2	Plaster	Beige	None	0	N/A	N/A	
1	2	Room 207 STS Department	Blackboard Casing	Wood	Green	None	0	0.21	Negative	
1	2	Room 207 STS Department	Closet Door	Wood	Beige	None	0	0.22	Negative	
1	2	Room 207 STS Department	W3	Plaster	Beige	None	0	N/A	N/A	
1	2	Room 207 STS Department	Window Sill	Wood	Green	None	0	0.16	Negative	
1	2	Room 207 STS Department	W4	Plaster	Beige	None	0	N/A	N/A	
1	2	Room 207 STS Department	Ceiling	N/A	N/A	N/A	N/A	N/A	N/A	
1	2	Room 207 STS Department	Floor	Wood	Varnish	None	0	N/A	N/A	
1	2	Room 207 STS Department Closet	W1	Plaster	Beige	None	0	5	Positive	
1	2	Room 207 STS Department Closet	Chair rail	Wood	Beige	None	0	0.36	Negative	
1	2	Room 207 STS Department Closet	Baseboard	Wood	Beige	None	0	0.08	Negative	
1	2	Room 207 STS Department Closet	Door	Wood	Beige	Chipping	2	0.22	Negative	
1	2	Room 207 STS Department Closet	Door Frame	Wood	Beige	None	0	0.35	Negative	
1	2	Room 207 STS Department Closet	W2	Plaster	Beige	None	0	N/A	N/A	
1	2	Room 207 STS Department Closet	Window Sill	Wood	Grey	Cracking	3	0.01	Negative	
1	2	Room 207 STS Department Closet	Window Trim	Wood	Grey	Cracking	2	0.45	Negative	
1	2	Room 207 STS Department Closet	W3	Plaster	Beige	None	0	5	Positive	
1	2	Room 207 STS Department Closet	W4	Wood	Beige	None	0	N/A	N/A	
1	2	Room 207 STS Department Closet	Ceiling	N/A	N/A	N/A	N/A	N/A	N/A	
1	2	Room 207 STS Department Closet	Floor	Wood	Varnish	None	0	N/A	N/A	
1	2	Classroom 208	W1	Plaster	Beige	None	0	N/A	N/A	
1	2	Classroom 208	W1	Plaster	Blue	None	0	N/A	N/A	
1	2	Classroom 208	Door	Wood	Beige	None	0	0	Negative	
1	2	Classroom 208	W2	Plaster	Beige	None	0	N/A	N/A	
1	2	Classroom 208	W3	Plaster	Beige	None	0	N/A	N/A	
1	2	Classroom 208	W4	Plaster	Beige	None	0	N/A	N/A	
1	2	Classroom 208	Ceiling	N/A	N/A	N/A	N/A	N/A	N/A	

		Inspection Dates: 5/4,5,6,7,8,18,19, 2020								
		Re-Inspection Dates: 11/16/2021-11/19/2021 & 11/29/2021	School District of Philadelphia							
		Name of Inspector: James Mongan Lionel Ray Wilson (Re-Inspection Project)	Lead Safe Certification Assessment Report							
		Inspection Company: Vertex Viva EHS (Re-Inspection Project)	Sheridan Elementary School							
E l e m e n t	F l o o r	On-Site Room Name	Component	Substrate Material	Color	Description of Damage	Damage Quantity (sf)	XRF Reading (mg/cm2)	XRF (positive/negative)	
1	2	Classroom 208	Floor	Wood	0	None	0	N/A	N/A	
1	2	Classroom 208 Closet	W1	Plaster	Beige	None	0	5	Positive	
1	2	Classroom 208 Closet	Door	Wood	Beige	None	0	0.12	Negative	
1	2	Classroom 208 Closet	Chair rail	Wood	Beige	None	0	0.18	Negative	
1	2	Classroom 208 Closet	W2	Plaster	Beige	None	0	N/A	N/A	
1	2	Classroom 208 Closet	W3	Plaster	Beige	None	0	5	Positive	
1	2	Classroom 208 Closet	W4	Plaster	Beige	None	0	5	Positive	
1	2	Classroom 208 Closet	Ceiling	N/A	N/A	N/A	N/A	N/A	N/A	
1	2	Classroom 208 Closet	Floor	Wood	Varnish	None	0	N/A	N/A	
1	2	Classroom 208 Closet	Floor	Wood	Grey	Cracking	10	0.4	Negative	
1	2	Girl's Restroom next to Classroom 208	W1	Ceramic	N/A	None	0	N/A	N/A	
1	2	Girl's Restroom next to Classroom 208	Door Frame	Wood	Peach	Chipping	3	0.35	Negative	
1	2	Girl's Restroom next to Classroom 208	W2	Ceramic	N/A	None	0	N/A	N/A	
1	2	Girl's Restroom next to Classroom 208	W3	Ceramic	N/A	None	0	N/A	N/A	
1	2	Girl's Restroom next to Classroom 208	Window Sill	Wood	Beige	Chipped	10	0.29	Negative	
1	2	Girl's Restroom next to Classroom 208	W4	Ceramic	N/A	None	0	N/A	N/A	
1	2	Girl's Restroom next to Classroom 208	Floor	Ceramic	N/A	None	0	N/A	N/A	
1	2	Girl's Restroom next to Classroom 208	Ceiling	Metal	White	Flaking	13	5	Positive	
1	2	Girl's Restroom next to Classroom 208	Ceiling	Plaster	Beige	Moisture Damage	10	5	Positive	
1	2	Classroom 209	W1	Plaster	Beige	None	0	5	Positive	
1	2	Classroom 209	W1	Plaster	Blue	None	0	5	Positive	
1	2	Classroom 209	Door	Wood	Beige	None	0	0.2	Negative	
1	2	Classroom 209	Door Trim	Wood	Tan	None	0	0.33	Negative	
1	2	Classroom 209	W2	Plaster	Beige	None	0	5	Positive	
1	2	Classroom 209	W3	Plaster	Beige	None	0	5	Positive	
1	2	Classroom 209	W4	Plaster	Beige	None	0	5	Positive	
1	2	Classroom 209	Ceiling	N/A	N/A	N/A	N/A	N/A	N/A	
1	2	Classroom 209	Floor	Wood	Varnish	None	0	N/A	N/A	
1	2	Classroom 209 Closet	W1	Brick	White	None	0	5	Positive	
1	2	Classroom 209 Closet	W1	Brick	Blue	None	0	5	Positive	
1	2	Classroom 209 Closet	Door	Wood	Grey	None	0	0.17	Negative	
1	2	Classroom 209 Closet	W2	Wood	Grey	None	0	N/A	N/A	

		Inspection Dates: 5/4,5,6,7,8,18,19, 2020								
		Re-Inspection Dates: 11/16/2021-11/19/2021 & 11/29/2021	School District of Philadelphia							
		Name of Inspector: James Mongan Lionel Ray Wilson (Re-Inspection Project)	Lead Safe Certification Assessment Report							
		Inspection Company: Vertex Viva EHS (Re-Inspection Project)	Sheridan Elementary School							
E l e m e n t	F l o o r	On-Site Room Name	Component	Substrate Material	Color	Description of Damage	Damage Quantity (sf)	XRF Reading (mg/cm2)	XRF (positive/negative)	
1	2	Classroom 209 Closet	W3	Brick	White	None	0	N/A	N/A	
1	2	Classroom 209 Closet	W3	Brick	Blue	None	0	N/A	N/A	
1	2	Classroom 209 Closet	W4	Brick	White	None	0	N/A	N/A	
1	2	Classroom 209 Closet	W4	Brick	Blue	None	0	N/A	N/A	
1	2	Classroom 209 Closet	Ceiling	N/A	N/A	N/A	N/A	N/A	N/A	
1	2	Classroom 209 Closet	Floor	Wood	Varnish	None	0	N/A	N/A	
1	2	Faculty Restroom next to Classroom 209	W1	Ceramic	N/A	None	0	N/A	N/A	
1	2	Faculty Restroom next to Classroom 209	Door Frame	Wood	Peach	None	0	0.16	Negative	
1	2	Faculty Restroom next to Classroom 209	W2	Ceramic	N/A	None	0	N/A	N/A	
1	2	Faculty Restroom next to Classroom 209	W3	Ceramic	N/A	None	0	N/A	N/A	
1	2	Faculty Restroom next to Classroom 209	W4	Ceramic	N/A	None	0	N/A	N/A	
1	2	Faculty Restroom next to Classroom 209	Ceiling	N/A	N/A	N/A	N/A	N/A	N/A	
1	2	Faculty Restroom next to Classroom 209	Floor	Ceramic	N/A	None	0	N/A	N/A	
1	2	Faculty Restroom next to Classroom 209 Closet	W1	Ceramic	N/A	None	0	N/A	N/A	
1	2	Faculty Restroom next to Classroom 209 Closet	W2	Ceramic	N/A	None	0	N/A	N/A	
1	2	Faculty Restroom next to Classroom 209 Closet	W3	Ceramic	N/A	None	0	N/A	N/A	
1	2	Faculty Restroom next to Classroom 209 Closet	W4	Ceramic	N/A	None	0	N/A	N/A	
1	2	Faculty Restroom next to Classroom 209 Closet	Ceiling	Metal	White	Flaking	12	5	Positive	
1	2	Faculty Restroom next to Classroom 209 Closet	Floor	Ceramic	N/A	None	0	N/A	N/A	
1	2	Firetower A	W1	Brick	White	Flaking	1	5	Positive	
1	2	Firetower A	W2	Brick	White	Flaking	40	5	Positive	
1	2	Firetower A	W3	Brick	White	Flaking	20	5	Positive	
1	2	Firetower A	W4	Brick	White	Flaking	30	5	Positive	
1	2	Firetower A	Ceiling	Concrete	White	Flaking	15	5	Positive	
1	2	Firetower A	Floor	Concrete	Unpainted	N/A	N/A	N/A	N/A	
1	2	Stairwell between Firetower A and B	W1	Brick	White	Flaking	1	5	Positive	
1	2	Stairwell between Firetower A and B	W2	Brick	White	Flaking	20	5	Positive	
1	2	Stairwell between Firetower A and B	W3	Brick	White	Flaking	35	5	Positive	
1	2	Stairwell between Firetower A and B	W4	Brick	White	Flaking	25	5	Positive	
1	2	Stairwell between Firetower A and B	Ceiling	Concrete	White	None	0	N/A	N/A	
1	2	Stairwell between Firetower A and B	Floor	Concrete	Unpainted	N/A	N/A	N/A	N/A	
1	2	Firetower B	W1	Brick	White	Flaking	1	5	Positive	

		Inspection Dates: 5/4,5,6,7,8,18,19, 2020								
		Re-Inspection Dates: 11/16/2021-11/19/2021 & 11/29/2021	School District of Philadelphia							
		Name of Inspector: James Mongan Lionel Ray Wilson (Re-Inspection Project)	Lead Safe Certification Assessment Report							
		Inspection Company: Vertex Viva EHS (Re-Inspection Project)	Sheridan Elementary School							
E l e m e n t	F l o o r	On-Site Room Name	Component	Substrate Material	Color	Description of Damage	Damage Quantity (sf)	XRF Reading (mg/cm2)	XRF (positive/negative)	
1	2	Firetower B	W2	Brick	White	Flaking	40	5	Positive	
1	2	Firetower B	W3	Brick	White	Flaking	22	5	Positive	
1	2	Firetower B	W4	Brick	White	Flaking	50	5	Positive	
1	2	Firetower B	Ceiling	Concrete	White	Flaking	4	5	Positive	
1	2	Firetower B	Floor	Concrete	Brown	None	0	N/A	N/A	
1	2	Room 209 1/2 Fast Forward Office Vestibule	W1	Plaster	Beige	None	0	2.9	Positive	
1	2	Room 209 1/2 Fast Forward Office Vestibule	Door Trim	Wood	Peach	None	0	0.47	Negative	
1	2	Room 209 1/2 Fast Forward Office Vestibule	Door Frame	Wood	Peach	None	0	0.28	Negative	
1	2	Room 209 1/2 Fast Forward Office Vestibule	W2	Plaster	Beige	None	0	N/A	N/A	
1	2	Room 209 1/2 Fast Forward Office Vestibule	W3	Plaster	Beige	None	0	N/A	N/A	
1	2	Room 209 1/2 Fast Forward Office Vestibule	W4	Plaster	Beige	None	0	N/A	N/A	
1	2	Room 209 1/2 Fast Forward Office Vestibule	Ceiling	No Access	N/A	N/A	N/A	N/A	N/A	
1	2	Room 209 1/2 Fast Forward Office Vestibule	Floor	N/A	N/A	N/A	N/A	N/A	N/A	
1	2	Room 209 1/2 Fast Forward Office	W1	Plaster	Beige	None	0	N/A	N/A	
1	2	Room 209 1/2 Fast Forward Office	Door	Wood	Beige	None	0	0.23	Negative	
1	2	Room 209 1/2 Fast Forward Office	Door Frame	Wood	Beige	None	0	0.06	Negative	
1	2	Room 209 1/2 Fast Forward Office	Closet Door	Wood	Beige	None	0	0.08	Negative	
1	2	Room 209 1/2 Fast Forward Office	Closet Trim	Wood	Beige	None	0	0.33	Negative	
1	2	Room 209 1/2 Fast Forward Office	Closet Shelf	Wood	Blue	None	0	0.07	Negative	
1	2	Room 209 1/2 Fast Forward Office	W2	Plaster	Beige	None	0	N/A	N/A	
1	2	Room 209 1/2 Fast Forward Office	Window Sill	Wood	Beige	None	0	0.27	Negative	
1	2	Room 209 1/2 Fast Forward Office	W3	Plaster	Beige	None	0	5	Positive	
1	2	Room 209 1/2 Fast Forward Office	W3	Plaster	Green	None	0	5	Positive	
1	2	Room 209 1/2 Fast Forward Office	W4	Plaster	Beige	None	0	N/A	N/A	
1	2	Room 209 1/2 Fast Forward Office	Ceiling	N/A	N/A	N/A	N/A	N/A	N/A	
1	2	Room 209 1/2 Fast Forward Office	Floor	N/A	N/A	N/A	N/A	N/A	N/A	
1	2	Room 209 1/2 Fast Forward Office Small Office	W1	Plaster	Beige	None	0	N/A	N/A	
1	2	Room 209 1/2 Fast Forward Office Small Office	Door	Wood	Beige	None	0	0.13	Negative	
1	2	Room 209 1/2 Fast Forward Office Small Office	Door Frame	Wood	Beige	None	0	0.23	Negative	
1	2	Room 209 1/2 Fast Forward Office Small Office	Cabinet	Wood	Beige	None	0	0.18	Negative	
1	2	Room 209 1/2 Fast Forward Office Small Office	W2	Plaster	Beige	None	0	5	Positive	
1	2	Room 209 1/2 Fast Forward Office Small Office	W3	Plaster	Beige	None	0	5	Positive	

		Inspection Dates: 5/4,5,6,7,8,18,19, 2020								
		Re-Inspection Dates: 11/16/2021-11/19/2021 & 11/29/2021	School District of Philadelphia							
		Name of Inspector: James Mongan Lionel Ray Wilson (Re-Inspection Project)	Lead Safe Certification Assessment Report							
		Inspection Company: Vertex Viva EHS (Re-Inspection Project)	Sheridan Elementary School							
E l e m e n t	F l o o r	On-Site Room Name	Component	Substrate Material	Color	Description of Damage	Damage Quantity (sf)	XRF Reading (mg/cm2)	XRF (positive/negative)	
1	2	Room 209 1/2 Fast Forward Office Small Office	W4	Plaster	Beige	None	0	5	Positive	
1	2	Room 209 1/2 Fast Forward Office Small Office	Window Sill	Wood	Beige	None	0	0.68	Negative	
1	2	Room 209 1/2 Fast Forward Office Small Office	Ceiling	N/A	N/A	N/A	N/A	N/A	N/A	
1	2	Room 209 1/2 Fast Forward Office Small Office	Floor	N/A	N/A	N/A	N/A	N/A	N/A	
1	2	Classroom 210	W1	Plaster	Blue	None	0	N/A	N/A	
1	2	Classroom 210	W2	Plaster	Grey	None	0	N/A	N/A	
1	2	Classroom 210	W3	Plaster	Grey	None	0	N/A	N/A	
1	2	Classroom 210	W4	Plaster	Grey	None	0	N/A	N/A	
1	2	Classroom 210	Ceiling	N/A	N/A	N/A	N/A	N/A	N/A	
1	2	Classroom 210	Floor	N/A	N/A	N/A	N/A	N/A	N/A	
1	2	Classroom 210 Closet	W1	Brick	Grey	None	0	5	Positive	
1	2	Classroom 210 Closet	Chair Rail	Wood	Grey	None	0	0.14	Negative	
1	2	Classroom 210 Closet	Door Trim	Wood	Grey	None	0	0.08	Negative	
1	2	Classroom 210 Closet	W2	Brick	Grey	None	0	N/A	N/A	
1	2	Classroom 210 Closet	W3	Brick	Grey	None	0	N/A	N/A	
1	2	Classroom 210 Closet	W4	Wood	Grey	None	0	N/A	N/A	
1	2	Classroom 210 Closet	Ceiling	N/A	N/A	N/A	N/A	N/A	N/A	
1	2	Classroom 210 Closet	Floor	Wood	Varnish	None	0	N/A	N/A	
1	2	Room 210 1/2	W1	Plaster	Beige	None	0	5	Positive	
1	2	Room 210 1/2	Door	Wood	Brown	None	0	0.1	Negative	
1	2	Room 210 1/2	Door Trim	Wood	Brown	None	0	0.2	Negative	
1	2	Room 210 1/2	W2	Plaster	Beige	None	0	5	Positive	
1	2	Room 210 1/2	W3	Plaster	Blue	None	0	N/A	N/A	
1	2	Room 210 1/2	Window Sill	Wood	Brown	None	0	0.32	Negative	
1	2	Room 210 1/2	W4	Plaster	Beige	None	0	5	Positive	
1	2	Room 210 1/2	Ceiling	N/A	N/A	N/A	N/A	N/A	N/A	
1	2	Room 210 1/2	Floor	Wood	Varnish	N/A	N/A	N/A	N/A	
1	2	Classroom 211	W1	Plaster	Blue	None	0	N/A	N/A	
1	2	Classroom 211	Door	Wood	Grey	None	0	0.09	Negative	
1	2	Classroom 211	Door Trim	Wood	Grey	None	0	0.2	Negative	
1	2	Classroom 211	W2	Plaster	Grey	None	0	N/A	N/A	
1	2	Classroom 211	W3	Plaster	Grey	None	0	N/A	N/A	

		Inspection Dates: 5/4,5,6,7,8,18,19, 2020							
		Re-Inspection Dates: 11/16/2021-11/19/2021 & 11/29/2021	School District of Philadelphia						
		Name of Inspector: James Mongan Lionel Ray Wilson (Re-Inspection Project)	Lead Safe Certification Assessment Report						
		Inspection Company: Vertex Viva EHS (Re-Inspection Project)	Sheridan Elementary School						

E l e m e n t	F l o o r	On-Site Room Name	Component	Substrate Material	Color	Description of Damage	Damage Quantity (sf)	XRF Reading (mg/cm2)	XRF (positive/negative)
1	2	Classroom 211	Window sill	Wood	Grey	None	0	0	Negative
1	2	Classroom 211	W4	Plaster	Grey	None	0	N/A	N/A
1	2	Classroom 211	Ceiling	N/A	N/A	N/A	N/A	N/A	N/A
1	2	Classroom 211	Floor	Wood	Varnish	None	0	N/A	N/A
1	2	Classroom 211 Closet	W1	Plaster	Grey	None	0	N/A	N/A
1	2	Classroom 211 Closet	W2	Plaster	Grey	None	0	N/A	N/A
1	2	Classroom 211 Closet	W3	Plaster	Grey	None	0	N/A	N/A
1	2	Classroom 211 Closet	Baseboard	Wood	Grey	None	0	0	Negative
1	2	Classroom 211 Closet	W4	Plaster	Grey	None	0	N/A	N/A
1	2	Classroom 211 Closet	Ceiling	N/A	N/A	N/A	N/A	N/A	N/A
1	2	Classroom 211 Closet	Floor	Wood	N/A	None	0	N/A	N/A
1	2	Stairwell between Classrooms 201 and 202	W1	Plaster	White	None	0	4.75	Positive
1	2	Stairwell between Classrooms 201 and 202	Window Sill	Wood	Grey	None	0	0.35	Negative
1	2	Stairwell between Classrooms 201 and 202	W2	Plaster	White	None	0	5	Positive
1	2	Stairwell between Classrooms 201 and 202	Riser	Metal	Grey	None	0	5	Positive
1	2	Stairwell between Classrooms 201 and 202	W3	Metal	Brown	None	0	N/A	N/A
1	2	Stairwell between Classrooms 201 and 202	W4	Plaster	White	None	0	N/A	N/A
1	2	Stairwell between Classrooms 201 and 202	Ceiling	Concrete	White	None	0	5	Positive
1	2	Stairwell between Classrooms 201 and 202	Floor	Concrete	Unpainted	N/A	N/A	N/A	N/A
1	2	Stairwell between Classrooms 206 and 207	W1	Plaster	White	None	0	5	Positive
1	2	Stairwell between Classrooms 206 and 207	Windowsill	Wood	Grey	None	0	0.19	Negative
1	2	Stairwell between Classrooms 206 and 207	W2	Plaster	White	None	0	N/A	N/A
1	2	Stairwell between Classrooms 206 and 207	W3	Metal	Brown	None	0	N/A	N/A
1	2	Stairwell between Classrooms 206 and 207	W4	Plaster	White	None	0	5	Positive
1	2	Stairwell between Classrooms 206 and 207	Ceiling	Plaster	White	None	0	5	Positive
1	2	Stairwell between Classrooms 206 and 207	Ceiling	Metal	White	None	0	N/A	N/A
1	2	Stairwell between Classrooms 206 and 207	Floor	Concrete	Grey	None	0	N/A	N/A
1	2	Hallway from Classroomss 208 to 201	W1	Plaster	Beige	None	0	0	Negative
1	2	Hallway from Classroomss 208 to 201	Chair Rail	Wood	Beige	None	0	0.73	Positive
1	2	Hallway from Classroomss 208 to 201	Baseboard	Wood	Brown	None	0	0.22	Negative
1	2	Hallway from Classroomss 208 to 201	W2	Plaster	Beige	None	0	N/A	N/A
1	2	Hallway from Classroomss 208 to 201	W3	Plaster	Beige	None	0	0.1	Negative

		Inspection Dates: 5/4,5,6,7,8,18,19, 2020								
		Re-Inspection Dates: 11/16/2021-11/19/2021 & 11/29/2021	School District of Philadelphia							
		Name of Inspector: James Mongan Lionel Ray Wilson (Re-Inspection Project)	Lead Safe Certification Assessment Report							
		Inspection Company: Vertex Viva EHS (Re-Inspection Project)	Sheridan Elementary School							
E l e m e n t	F l o o r	On-Site Room Name	Component	Substrate Material	Color	Description of Damage	Damage Quantity (sf)	XRF Reading (mg/cm2)	XRF (positive/negative)	
1	2	Hallway from Classroomss 208 to 201	Window Sill	Wood	Beige	None	5	0.36	Negative	
1	2	Hallway from Classroomss 208 to 201	W4	Plaster	Beige	Holes	4	0	Negative	
1	2	Hallway from Classroomss 208 to 201	Ceiling	N/A	N/A	N/A	N/A	N/A	N/A	
1	2	Hallway from Classroomss 208 to 201	Floor	Wood	Varnish	N/A	N/A	N/A	N/A	
1	3	Hallway from Classroomss 308 to 301	W1	Plaster	Multi	None	0	5	Positive	
1	3	Hallway from Classroomss 308 to 301	Chair Rail	Wood	Beige	Chipping	15	0.25	Negative	
1	3	Hallway from Classroomss 308 to 301	Baseboard	Wood	Brown	None	0	0	Negative	
1	3	Hallway from Classroomss 308 to 301	W2	Plaster	Beige	None	0	5	Positive	
1	3	Hallway from Classroomss 308 to 301	W3	Plaster	Multi	None	0	5	Positive	
1	3	Hallway from Classroomss 308 to 301	W4	Plaster	Beige	None	0	5	Positive	
1	3	Hallway from Classroomss 308 to 301	Ceiling	N/A	N/A	N/A	N/A	N/A	N/A	
1	3	Hallway from Classroomss 308 to 301	Floor	Wood	Varnish	None	0	N/A	N/A	
1	3	Stairwell between Classrooms 301 and 302	W1	Plaster	White	Cracking	1	5	Positive	
1	3	Stairwell between Classrooms 301 and 302	Window Sill	Wood	Grey	Chipping	1	0.33	Negative	
1	3	Stairwell between Classrooms 301 and 302	W2	Plaster	White	None	0	5	Positive	
1	3	Stairwell between Classrooms 301 and 302	Stringer	Metal	Grey	None	0	5	Positive	
1	3	Stairwell between Classrooms 301 and 302	W3	Metal	Brown	None	0	N/A	N/A	
1	3	Stairwell between Classrooms 301 and 302	W4	Plaster	White	None	0	5	Positive	
1	3	Stairwell between Classrooms 301 and 302	Ceiling	Metal	White	Flaking	10	5	Positive	
1	3	Stairwell between Classrooms 301 and 302	Floor	Concrete	Grey	None	0	N/A	N/A	
1	3	Stairwell between Classrooms 306 and 307	W1	Plaster	White	None	0	5	Positive	
1	3	Stairwell between Classrooms 306 and 307	Window Sill	Wood	Grey	None	0	0	Negative	
1	3	Stairwell between Classrooms 306 and 307	W2	Plaster	White	None	0	N/A	N/A	
1	3	Stairwell between Classrooms 306 and 307	W3	Metal	Brown	None	0	N/A	N/A	
1	3	Stairwell between Classrooms 306 and 307	W4	Plaster	White	None	0	5	Positive	
1	3	Stairwell between Classrooms 306 and 307	Newel Post	Metal	Grey	None	0	5	Positive	
1	3	Stairwell between Classrooms 306 and 307	Spindles	Metal	Grey	None	0	5	Positive	
1	3	Stairwell between Classrooms 306 and 307	Ceiling	N/A	N/A	N/A	N/A	N/A	N/A	
1	3	Stairwell between Classrooms 306 and 307	Ceiling	Metal	White	None	0	N/A	N/A	
1	3	Stairwell between Classrooms 306 and 307	Floor	Concrete	Grey	None	0	N/A	N/A	
1	3	Classroom 301	W1	Plaster	Beige	None	0	5	Positive	
1	3	Classroom 301	W1	Plaster	Blue	None	0	5	Positive	

		Inspection Dates: 5/4,5,6,7,8,18,19, 2020							
		Re-Inspection Dates: 11/16/2021-11/19/2021 & 11/29/2021	School District of Philadelphia						
		Name of Inspector: James Mongan Lionel Ray Wilson (Re-Inspection Project)	Lead Safe Certification Assessment Report						
		Inspection Company: Vertex Viva EHS (Re-Inspection Project)	Sheridan Elementary School						
E l e m e n t	F l o o r	On-Site Room Name	Component	Substrate Material	Color	Description of Damage	Damage Quantity (sf)	XRF Reading (mg/cm2)	XRF (positive/negative)
1	3	Classroom 301	Door	Wood	Beige	Chipping	4	0.11	Negative
1	3	Classroom 301	Door Trim	Wood	Tan	Chipping	2	0.22	Negative
1	3	Classroom 301	Blackboard Casing	Wood	Blue	None	0	0.24	Negative
1	3	Classroom 301	Baseboard	Wood	Brown	None	0	0.05	Negative
1	3	Classroom 301	W2	Plaster	Beige	None	0	5	Positive
1	3	Classroom 301	Window Sill	Wood	Beige	None	0	0.36	Negative
1	3	Classroom 301	W3	Plaster	Beige	None	0	5	Positive
1	3	Classroom 301	W4	Plaster	Beige	None	0	5	Positive
1	3	Classroom 301	Cabinet Wall	Wood	Beige	None	0	0.3	Negative
1	3	Classroom 301	Cabinet Shelf	Wood	Beige	None	0	0.12	Negative
1	3	Classroom 301	Ceiling	N/A	N/A	N/A	N/A	N/A	N/A
1	3	Classroom 301	Floor	Wood	Varnish	None	0	N/A	N/A
1	3	Classroom 301 Closet	W1	Plaster	White	None	0	5	Positive
1	3	Classroom 301 Closet	Door Frame	Wood	White	None	0	0.06	Negative
1	3	Classroom 301 Closet	Pipe	Metal	White	None	0	0.25	Negative
1	3	Classroom 301 Closet	W2	Plaster	White	None	0	5	Positive
1	3	Classroom 301 Closet	W3	Plaster	White	None	0	5	Positive
1	3	Classroom 301 Closet	Chair Rail	Wood	White	None	0	0.14	Negative
1	3	Classroom 301 Closet	Baseboard	Wood	White	None	0	0.22	Negative
1	3	Classroom 301 Closet	W4	Plaster	White	None	0	N/A	N/A
1	3	Classroom 301 Closet	Ceiling	N/A	N/A	N/A	N/A	N/A	N/A
1	3	Classroom 301 Closet	Floor	Wood	Varnish	None	N/A	N/A	N/A
1	3	Classroom 302	W1	Plaster	Blue	None	0	5	Positive
1	3	Classroom 302	Door	Wood	Beige	None	0	0.34	Negative
1	3	Classroom 302	Door Trim	Wood	Beige	None	0	0.16	Negative
1	3	Classroom 302	W2	Plaster	Beige	None	0	5	Positive
1	3	Classroom 302	W3	Plaster	Beige	None	0	5	Positive
1	3	Classroom 302	Window Sill	Wood	Beige	None	0	0.34	Negative
1	3	Classroom 302	W4	Wood	Beige	None	0	5	Positive
1	3	Classroom 302	Ceiling	N/A	N/A	N/A	N/A	N/A	N/A
1	3	Classroom 302	Floor	Wood	Varnish	None	0	N/A	N/A

		Inspection Dates: 5/4,5,6,7,8,18,19, 2020								
		Re-Inspection Dates: 11/16/2021-11/19/2021 & 11/29/2021	School District of Philadelphia							
		Name of Inspector: James Mongan Lionel Ray Wilson (Re-Inspection Project)	Lead Safe Certification Assessment Report							
		Inspection Company: Vertex Viva EHS (Re-Inspection Project)	Sheridan Elementary School							
E l e m e n t	F l o o r	On-Site Room Name	Component	Substrate Material	Color	Description of Damage	Damage Quantity (sf)	XRF Reading (mg/cm2)	XRF (positive/negative)	
1	3	Classroom 302 Closet	W1	Birck	Beige	None	0	N/A	N/A	
1	3	Classroom 302 Closet	Door	Wood	Beige	None	0	0.21	Negative	
1	3	Classroom 302 Closet	W2	Wood	Beige	None	0	N/A	N/A	
1	3	Classroom 302 Closet	W3	Brick	Beige	None	0	N/A	N/A	
1	3	Classroom 302 Closet	Baseboard	Wood	Beige	None	0	0.38	Negative	
1	3	Classroom 302 Closet	W4	Brick	Beige	None	0	N/A	N/A	
1	3	Classroom 302 Closet	Ceiling	N/A	N/A	N/A	N/A	N/A	N/A	
1	3	Classroom 302 Closet	Floor	Wood	Varnish	None	0	N/A	N/A	
1	3	Classroom 304	W1	Plaster	Blue	None	0	5	Positive	
1	3	Classroom 304	Door	Wood	Grey	None	0	0.22	Negative	
1	3	Classroom 304	Door Trim	Wood	Grey	None	0	0.18	Negative	
1	3	Classroom 304	W2	Wood	Tan	None	0	0.38	Negative	
1	3	Classroom 304	W3	Plaster	Tan	None	0	5	Positive	
1	3	Classroom 304	Window Sill	Wood	Grey	None	0	0.7	Positive	
1	3	Classroom 304	W4	Wood	Tan	None	0	0.28	Negative	
1	3	Classroom 304	Ceiling	N/A	N/A	N/A	N/A	N/A	N/A	
1	3	Classroom 304	Floor	Wood	Varnish	None	0	N/A	N/A	
1	3	Classroom 304 Closet	W1	Brick	Tan	None	0	N/A	N/A	
1	3	Classroom 304 Closet	Door Trim	Wood	Grey	None	0	0.23	Negative	
1	3	Classroom 304 Closet	Chair Rail	N/A	N/A	N/A	N/A	N/A	N/A	
1	3	Classroom 304 Closet	W2	Wood	Tan	None	0	N/A	N/A	
1	3	Classroom 304 Closet	W3	Brick	Tan	None	0	N/A	N/A	
1	3	Classroom 304 Closet	W4	Wood	Grey	None	0	N/A	N/A	
1	3	Classroom 304 Closet	Ceiling	N/A	N/A	N/A	N/A	N/A	N/A	
1	3	Classroom 304 Closet	Floor	Wood	Varnish	None	0	N/A	N/A	
1	3	Classroom 305	W1	Plaster	Yellow	None	0	5	Positive	
1	3	Classroom 305	Door	Wood	Grey	None	0	0.29	Negative	
1	3	Classroom 305	Door Trim	Wood	Grey	None	0	0.19	Negative	
1	3	Classroom 305	Blackboard Casing	Wood	Grey	None	0	0.27	Negative	
1	3	Classroom 305	W2	Wood	Grey	None	0	0.29	Negative	
1	3	Classroom 305	W3	Plaster	Grey	None	0	5	Positive	

		Inspection Dates: 5/4,5,6,7,8,18,19, 2020 Re-Inspection Dates: 11/16/2021-11/19/2021 & 11/29/2021 Name of Inspector: James Mongan Lionel Ray Wilson (Re-Inspection Project) Inspection Company: Vertex Viva EHS (Re-Inspection Project)	School District of Philadelphia Lead Safe Certification Assessment Report Sheridan Elementary School							
E	F	On-Site Room Name	Component	Substrate Material	Color	Description of Damage	Damage Quantity (sf)	XRF Reading (mg/cm2)	XRF (positive/negative)	
1	3	Classroom 305	Window Sill	Wood	Grey	None	0	0.63	Negative	
1	3	Classroom 305	W4	Wood	Grey	None	0	0.31	Negative	
1	3	Classroom 305	Ceiling	N/A	N/A	N/A	N/A	N/A	N/A	
1	3	Classroom 305	Floor	Wood	Varnish	None	0	N/A	N/A	
1	3	Classroom 305 Closet	W1	Brick	Grey	None	0	N/A	N/A	
1	3	Classroom 305 Closet	Door	Wood	Grey	Chipping	3	0.2	Negative	
1	3	Classroom 305 Closet	Door Trim	Wood	Grey	None	0	0.09	Negative	
1	3	Classroom 305 Closet	W2	Wood	Grey	None	0	N/A	N/A	
1	3	Classroom 305 Closet	W3	Brick	Grey	None	0	N/A	N/A	
1	3	Classroom 305 Closet	Baseboard	Wood	Grey	None	0	0.17	Negative	
1	3	Classroom 305 Closet	Chair rail	N/A	N/A	N/A	N/A	N/A	N/A	
1	3	Classroom 305 Closet	W4	Wood	White	None	0	N/A	N/A	
1	3	Classroom 305 Closet	Ceiling	N/A	N/A	N/A	N/A	N/A	N/A	
1	3	Classroom 305 Closet	Floor	Wood	Varnish	None	0	N/A	N/A	
1	3	Classroom 306	W1	Plaster	Yellow	None	0	41.9	Positive	
1	3	Classroom 306	Door	Wood	Grey	Chipping	1	0.04	Negative	
1	3	Classroom 306	Door Frame	Wood	Grey	None	0	0.21	Negative	
1	3	Classroom 306	W2	Wood	Grey	None	0	0.4	Negative	
1	3	Classroom 306	W3	Plaster	Grey	None	0	44.9	Positive	
1	3	Classroom 306	Window Sill	Wood	Grey	None	0	0.18	Negative	
1	3	Classroom 306	W4	Plaster	Grey	None	0	38.9	Positive	
1	3	Classroom 306	Ceiling	N/A	N/A	N/A	N/A	N/A	N/A	
1	3	Classroom 306	Floor	Wood	Varnish	None	0	N/A	N/A	
1	3	Classroom 306 Closet	W1	Brick	Grey	None	0	39	Positive	
1	3	Classroom 306 Closet	Door	Wood	Grey	None	0	0.27	Negative	
1	3	Classroom 306 Closet	Door Trim	Wood	Grey	None	0	0.15	Negative	
1	3	Classroom 306 Closet	W2	Brick	Grey	None	0	29.1	Positive	
1	3	Classroom 306 Closet	W3	Brick	Grey	None	0	29.4	Positive	
1	3	Classroom 306 Closet	Baseboard	Wood	Grey	None	0	1.7	Positive	
1	3	Classroom 306 Closet	W4	Wood	Grey	None	0	0.34	Negative	
1	3	Classroom 306 Closet	Ceiling	N/A	N/A	N/A	N/A	N/A	N/A	
1	3	Classroom 306 Closet	Floor	Wood	Varnish	None	0	N/A	N/A	

		Inspection Dates: 5/4,5,6,7,8,18,19, 2020							
		Re-Inspection Dates: 11/16/2021-11/19/2021 & 11/29/2021	School District of Philadelphia						
		Name of Inspector: James Mongan Lionel Ray Wilson (Re-Inspection Project)	Lead Safe Certification Assessment Report						
		Inspection Company: Vertex Viva EHS (Re-Inspection Project)	Sheridan Elementary School						
E l e m e n t	F l o o r	On-Site Room Name	Component	Substrate Material	Color	Description of Damage	Damage Quantity (sf)	XRF Reading (mg/cm2)	XRF (positive/negative)
1	3	Classroom 307	W1	Plaster	Blue	None	0	48	Positive
1	3	Classroom 307	Door	Wood	Beige	Chipping	6	0.16	Negative
1	3	Classroom 307	Door Trim	Wood	Tan	Chipping	2	0.21	Negative
1	3	Classroom 307	W2	Plaster	Beige	None	0	41.2	Positive
1	3	Classroom 307	Closet Door	Wood	Beige	None	0	0.16	Negative
1	3	Classroom 307	Cabinet	Wood	Beige	None	0	0.15	Negative
1	3	Classroom 307	W3	Plaster	Beige	None	0	14.3	Positive
1	3	Classroom 307	Window Sill	Wood	Beige	None	0	0.7	Positive
1	3	Classroom 307	W4	Plaster	Beige	None	0	47.7	Positive
1	3	Classroom 307	Ceiling	N/A	N/A	N/A	N/A	N/A	N/A
1	3	Classroom 307	Floor	Wood	Varnish	None	0	N/A	N/A
1	3	Classroom 307	Radiator Shield	Metal	Grey	Chipping	10	0	Negative
1	3	Classroom 307 Closet	W1	Plaster	White	None	0	39.1	Positive
1	3	Classroom 307 Closet	Door	Wood	White	None	0	0.06	Negative
1	3	Classroom 307 Closet	Door Frame	Wood	White	None	0	0.13	Negative
1	3	Classroom 307 Closet	Baseboard	Wood	Brown	None	0	0.3	Negative
1	3	Classroom 307 Closet	W2	Plaster	White	None	0	30.6	Positive
1	3	Classroom 307 Closet	Window Sill	Wood	Brown	None	0	0	Negative
1	3	Classroom 307 Closet	W3	Plaster	White	None	0	39.2	Positive
1	3	Classroom 307 Closet	W4	Plaster	White	None	0	34.2	Positive
1	3	Classroom 307 Closet	Chair Rail	Wood	White	None	0	0.17	Negative
1	3	Classroom 307 Closet	Ceiling	N/A	N/A	N/A	N/A	N/A	N/A
1	3	Classroom 307 Closet	Floor	Wood	Varnish	None	0	N/A	N/A
1	3	Classroom 308	W1	Plaster	Yellow	None	0	48.4	Positive
1	3	Classroom 308	Door	Wood	Grey	None	0	0.19	Negative
1	3	Classroom 308	Door Trim	Wood	Grey	None	0	0.24	Negative
1	3	Classroom 308	Blackboard Casing	Wood	Grey	None	0	0.12	Negative
1	3	Classroom 308	W2	Plaster	Grey	None	0	9.3	Positive
1	3	Classroom 308	W3	Plaster	Grey	None	0	0	Negative
1	3	Classroom 308	W4	Plaster	Grey	None	0	29.9	Positive
1	3	Classroom 308	Ceiling	N/A	N/A	N/A	N/A	N/A	N/A

		Inspection Dates: 5/4,5,6,7,8,18,19, 2020							
		Re-Inspection Dates: 11/16/2021-11/19/2021 & 11/29/2021	School District of Philadelphia						
		Name of Inspector: James Mongan Lionel Ray Wilson (Re-Inspection Project)	Lead Safe Certification Assessment Report						
		Inspection Company: Vertex Viva EHS (Re-Inspection Project)	Sheridan Elementary School						
E l e m e n t	F l o o r	On-Site Room Name	Component	Substrate Material	Color	Description of Damage	Damage Quantity (sf)	XRF Reading (mg/cm2)	XRF (positive/negative)
1	3	Classroom 308	Floor	Wood	Varnish	None	0	N/A	N/A
1	3	Classroom 308 Closet	W1	Plaster	Grey	None	0	46.8	Positive
1	3	Classroom 308 Closet	Door	Wood	Grey	None	0	0.07	Negative
1	3	Classroom 308 Closet	Baseboard	Wood	Grey	None	0	0.25	Negative
1	3	Classroom 308 Closet	W2	Plaster	Grey	None	0	38.6	Positive
1	3	Classroom 308 Closet	W3	Plaster	Grey	None	0	33.9	Positive
1	3	Classroom 308 Closet	W4	Plaster	Grey	None	0	0	Negative
1	3	Classroom 308 Closet	Ceiling	N/A	N/A	N/A	N/A	N/A	N/A
1	3	Classroom 308 Closet	Floor	Wood	Varnish	None	0	N/A	N/A
1	3	Boy's Restroom next to Classroom 308	W1	Ceramic	N/A	None	0	N/A	N/A
1	3	Boy's Restroom next to Classroom 308	Door Trim	Wood	Peach	None	0	0.29	Negative
1	3	Boy's Restroom next to Classroom 308	W2	Ceramic	N/A	None	0	N/A	N/A
1	3	Boy's Restroom next to Classroom 308	W3	Ceramic	N/A	None	0	N/A	N/A
1	3	Boy's Restroom next to Classroom 308	Window Sill	Wood	Beige	Chipping	3	0.01	Negative
1	3	Boy's Restroom next to Classroom 308	W4	Ceramic	N/A	None	0	N/A	N/A
1	3	Boy's Restroom next to Classroom 308	Ceiling	Metal	White	Flaking	5	5	Positive
1	3	Boy's Restroom next to Classroom 308	Floor	Ceramic	N/A	None	0	N/A	N/A
1	3	Classroom 309	W1	Plaster	Yellow	None	0	54.1	Positive
1	3	Classroom 309	Door Trim	Wood	Grey	None	0	0.24	Negative
1	3	Classroom 309	Door	Wood	Grey	None	0	0.3	Negative
1	3	Classroom 309	Blackboard Casing	Wood	Grey	Chipping	1	0.28	Negative
1	3	Classroom 309	W2	Plaster	Grey	None	0	29.8	Positive
1	3	Classroom 309	W3	Plaster	Grey	None	0	45.5	Positive
1	3	Classroom 309	Window Sill	Wood	Grey	None	0	0.23	Negative
1	3	Classroom 309	W4	Plaster	Grey	None	0	4.1	Positive
1	3	Classroom 309	Ceiling	N/A	N/A	N/A	N/A	N/A	N/A
1	3	Classroom 309	Floor	Wood	Varnish	None	0	N/A	N/A
1	3	Classroom 309 Closet	W1	Brick	Grey	None	0	39.5	Positive
1	3	Classroom 309 Closet	Door	Wood	Grey	Chipping	2	0.25	Negative
1	3	Classroom 309 Closet	Door Trim	Wood	Grey	None	0	0.22	Negative
1	3	Classroom 309 Closet	W2	Wood	Grey	None	0	0.25	Negative

		Inspection Dates: 5/4,5,6,7,8,18,19, 2020								
		Re-Inspection Dates: 11/16/2021-11/19/2021 & 11/29/2021	School District of Philadelphia							
		Name of Inspector: James Mongan Lionel Ray Wilson (Re-Inspection Project)	Lead Safe Certification Assessment Report							
		Inspection Company: Vertex Viva EHS (Re-Inspection Project)	Sheridan Elementary School							
E l e m e n t	F l o o r	On-Site Room Name	Component	Substrate Material	Color	Description of Damage	Damage Quantity (sf)	XRF Reading (mg/cm2)	XRF (positive/ negative)	
1	3	Classroom 309 Closet	W3	Brick	Grey	None	0	35.6	Positive	
1	3	Classroom 309 Closet	Chair Rail	N/A	N/A	N/A	N/A	2.4	Positive	
1	3	Classroom 309 Closet	Baseboard	Wood	Grey	None	0	0.4	Negative	
1	3	Classroom 309 Closet	W4	Brick	Grey	None	0	30.4	Positive	
1	3	Classroom 309 Closet	Ceiling	N/A	N/A	N/A	N/A	N/A	N/A	
1	3	Classroom 309 Closet	Floor	Wood	Varnish	None	0	N/A	N/A	
1	3	Women's Faculty Restroom next to Classroom 309	W1	Ceramic	N/A	None	0	N/A	N/A	
1	3	Women's Faculty Restroom next to Classroom 309	Door Frame	Wood	Peach	Chipping	5	0.3	Negative	
1	3	Women's Faculty Restroom next to Classroom 309	W2	Ceramic	N/A	None	0	N/A	N/A	
1	3	Women's Faculty Restroom next to Classroom 309	W3	Ceramic	N/A	None	0	N/A	N/A	
1	3	Women's Faculty Restroom next to Classroom 309	W4	Ceramic	N/A	None	0	N/A	N/A	
1	3	Women's Faculty Restroom next to Classroom 309	Ceiling	N/A	N/A	N/A	N/A	N/A	N/A	
1	3	Women's Faculty Restroom next to Classroom 309	Floor	Ceramic	N/A	None	0	N/A	N/A	
1	3	Women's Faculty Restroom next to Classroom 309	Radiator	Metal	Silver	Chipping	8	1.4	Positive	
1	3	Women's Faculty Restroom next to Classroom 309 Closet	W1	Ceramic	N/A	None	0	N/A	N/A	
1	3	Women's Faculty Restroom next to Classroom 309 Closet	Door Frame	Metal	Tan	Chipping	1	0	Negative	
1	3	Women's Faculty Restroom next to Classroom 309 Closet	W2	Ceramic	N/A	None	0	N/A	N/A	
1	3	Women's Faculty Restroom next to Classroom 309 Closet	W3	Ceramic	N/A	None	0	N/A	N/A	
1	3	Women's Faculty Restroom next to Classroom 309 Closet	W4	Ceramic	N/A	None	0	N/A	N/A	
1	3	Women's Faculty Restroom next to Classroom 309 Closet	Ceiling	N/A	N/A	N/A	N/A	N/A	N/A	
1	3	Women's Faculty Restroom next to Classroom 309 Closet	Floor	Ceramic	N/A	None	0	N/A	N/A	
1	3	Firetower A	W1	Brick	white	Flaking	10	38.9	Positive	
1	3	Firetower A	W2	Brick	white	Flaking	120	27.9	Positive	
1	3	Firetower A	W3	Brick	white	Flaking	40	29.5	Positive	
1	3	Firetower A	W4	Brick	white	Flaking	100	26.8	Positive	
1	3	Firetower A	Ceiling	Concrete	white	Flaking	20	5	Positive	

		Inspection Dates: 5/4,5,6,7,8,18,19, 2020							
		Re-Inspection Dates: 11/16/2021-11/19/2021 & 11/29/2021	School District of Philadelphia						
		Name of Inspector: James Mongan Lionel Ray Wilson (Re-Inspection Project)	Lead Safe Certification Assessment Report						
		Inspection Company: Vertex Viva EHS (Re-Inspection Project)	Sheridan Elementary School						
E l e m e n t	F l o o r	On-Site Room Name	Component	Substrate Material	Color	Description of Damage	Damage Quantity (sf)	XRF Reading (mg/cm2)	XRF (positive/negative)
1	3	Firetower A	Floor	Concrete	Unpainted	N/A	N/A	N/A	N/A
1	3	Stairwell between Firetower A and B	W1	Brick	White	Flaking	40	39.8	Positive
1	3	Stairwell between Firetower A and B	W2	Brick	White	Flaking	35	31.2	Positive
1	3	Stairwell between Firetower A and B	W3	Brick	White	Flaking	20	42.8	Positive
1	3	Stairwell between Firetower A and B	W4	Brick	White	Flaking	70	41.6	Positive
1	3	Stairwell between Firetower A and B	Ceiling	Concrete	White	Flaking	60	N/A	N/A
1	3	Stairwell between Firetower A and B	Floor	Concrete	N/A	N/A	N/A	N/A	N/A
1	3	Firetower B	W1	Brick	white	Flaking	10	29.3	Positive
1	3	Firetower B	W2	Brick	white	Flaking	80	33.2	Positive
1	3	Firetower B	W3	Brick	white	Flaking	40	34.6	Positive
1	3	Firetower B	W4	Brick	white	Flaking	60	23.5	Positive
1	3	Firetower B	Ceiling	Concrete	white	Flaking	80	5	Positive
1	3	Firetower B	Floor	Concrete	N/A	N/A	N/A	N/A	N/A
1	3	ESOL Coordinator Room 309A	W1	Plaster	Beige	None	0	52.3	Positive
1	3	ESOL Coordinator Room 309A	Door	Wood	Brown	None	0	0.25	Negative
1	3	ESOL Coordinator Room 309A	Door Frame	Wood	Brown	None	0	0.25	Negative
1	3	ESOL Coordinator Room 309A	Door Trim	Wood	Brown	None	0	0.29	Negative
1	3	ESOL Coordinator Room 309A	W2	Plaster	Beige	None	0	6.5	Positive
1	3	ESOL Coordinator Room 309A	Window Sill	Wood	Beige	None	0	0.9	Positive
1	3	ESOL Coordinator Room 309A	W3	Plaster	Yellow	None	0	36	Positive
1	3	ESOL Coordinator Room 309A	W4	Plaster	Beige	None	0	25.2	Positive
1	3	ESOL Coordinator Room 309A	Ceiling	N/A	N/A	N/A	N/A	N/A	N/A
1	3	ESOL Coordinator Room 309A	Floor	Wood	Varnish	None	0	N/A	N/A
1	3	Classroom 310	W1	Plaster	Beige	None	0	45.4	Positive
1	3	Classroom 310	W1	Plaster	Green	None	0	3.4	Positive
1	3	Classroom 310	Door	Wood	Beige	None	0	0.15	Negative
1	3	Classroom 310	Door Trim	Wood	Beige	None	0	0.5	Negative
1	3	Classroom 310	W2	Plaster	Beige	None	0	5.9	Positive
1	3	Classroom 310	W3	Plaster	Beige	None	0	0.4	Negative
1	3	Classroom 310	W4	Plaster	Beige	None	0	15.1	Positive
1	3	Classroom 310	Ceiling	N/A	N/A	N/A	N/A	N/A	N/A
1	3	Classroom 310	Floor	N/A	N/A	N/A	N/A	N/A	N/A

		Inspection Dates: 5/4,5,6,7,8,18,19, 2020							
		Re-Inspection Dates: 11/16/2021-11/19/2021 & 11/29/2021	School District of Philadelphia						
		Name of Inspector: James Mongan Lionel Ray Wilson (Re-Inspection Project)	Lead Safe Certification Assessment Report						
		Inspection Company: Vertex Viva EHS (Re-Inspection Project)	Sheridan Elementary School						
E l e m e n t	F l o o r	On-Site Room Name	Component	Substrate Material	Color	Description of Damage	Damage Quantity (sf)	XRF Reading (mg/cm2)	XRF (positive/negative)
1	3	Classroom 310 Closet	W1	Brick	Beige	None	0	34.6	Positive
1	3	Classroom 310 Closet	W2	Brick	Beige	None	0	33.5	Positive
1	3	Classroom 310 Closet	W3	Brick	Beige	None	0	34.2	Positive
1	3	Classroom 310 Closet	Chair Rail	Wood	Beige	None	0	1.4	Positive
1	3	Classroom 310 Closet	W4	Wood	Beige	None	0	1.5	Positive
1	3	Classroom 310 Closet	Ceiling	Plaster	Beige	Flaking	12	5	Positive
1	3	Classroom 310 Closet	Floor	N/A	N/A	N/A	N/A	N/A	N/A
1	3	Classroom 311	W1	Plaster	Beige	None	0	46.6	Positive
1	3	Classroom 311	W1	Plaster	Blue	None	0	46.6	Positive
1	3	Classroom 311	Door	Wood	Beige	Chipping	8	0.08	Negative
1	3	Classroom 311	Door Trim	Wood	Beige	None	0	0.21	Negative
1	3	Classroom 311	W2	Plaster	Beige	None	0	13.7	Positive
1	3	Classroom 311	W3	Plaster	Beige	None	0	50	Positive
1	3	Classroom 311	Window Sill	Wood	Beige	Chipping	2	0.3	Negative
1	3	Classroom 311	W4	Plaster	Beige	None	0	17.5	Negative
1	3	Classroom 311	Radiator Shield	Metal	White	Chipping	15	0	Negative
1	3	Classroom 311	Ceiling	N/A	N/A	N/A	N/A	N/A	N/A
1	3	Classroom 311	Floor	Wood	Varnish	None	0	N/A	N/A
1	3	Classroom 311 Closet	W1	Plaster	Beige	None	0	33.3	Positive
1	3	Classroom 311 Closet	Door Frame	Wood	Beige	None	0	0.13	Negative
1	3	Classroom 311 Closet	W2	Plaster	Beige	None	0	32.1	Positive
1	3	Classroom 311 Closet	W3	Plaster	Beige	None	0	35.4	Positive
1	3	Classroom 311 Closet	Chair Rail	Wood	Beige	None	0	0.09	Negative
1	3	Classroom 311 Closet	W4	Plaster	Beige	None	0	30.7	Positive
1	3	Classroom 311 Closet	Ceiling	N/A	N/A	N/A	N/A	N/A	N/A
1	3	Classroom 311 Closet	Floor	Wood	Varnish	None	0	N/A	N/A
1	3	Room 310 1/2	W1	Plaster	Blue	None	0	0	Negative
1	3	Room 310 1/2	Door	Wood	Blue	None	0	0.2	Negative
1	3	Room 310 1/2	Door Trim	Wood	Blue	None	0	0.13	Negative
1	3	Room 310 1/2	W2	Plaster	Blue	None	0	14.2	Positive
1	3	Room 310 1/2	W2	Plaster	White	None	0	14.2	Positive
1	3	Room 310 1/2	W3	Plaster	White	None	0	14.7	Positive

		Inspection Dates: 5/4,5,6,7,8,18,19, 2020							
		Re-Inspection Dates: 11/16/2021-11/19/2021 & 11/29/2021	School District of Philadelphia						
		Name of Inspector: James Mongan Lionel Ray Wilson (Re-Inspection Project)	Lead Safe Certification Assessment Report						
		Inspection Company: Vertex Viva EHS (Re-Inspection Project)	Sheridan Elementary School						
E l e m e n t	F l o o r	On-Site Room Name	Component	Substrate Material	Color	Description of Damage	Damage Quantity (sf)	XRF Reading (mg/cm2)	XRF (positive/negative)
1	3	Room 310 1/2	Window Sill	Wood	White	None	0	0.06	Negative
1	3	Room 310 1/2	W4	Plaster	White	None	0	17.2	Positive
1	3	Room 310 1/2	Ceiling	N/A	N/A	N/A	N/A	N/A	N/A
1	3	Room 310 1/2	Floor	N/A	N/A	N/A	N/A	N/A	N/A
1	3	Room 310 1/2 Restroom	W1	Ceramic	N/A	None	0	N/A	N/A
1	3	Room 310 1/2 Restroom	W2	Ceramic	N/A	None	0	N/A	N/A
1	3	Room 310 1/2 Restroom	W3	Ceramic	N/A	None	0	N/A	N/A
1	3	Room 310 1/2 Restroom	W4	Ceramic	N/A	None	0	N/A	N/A
1	3	Room 310 1/2 Restroom	Ceiling	N/A	N/A	N/A	N/A	N/A	N/A
1	3	Room 310 1/2 Restroom	Floor	Ceramic	N/A	None	0	N/A	N/A
1	A	Attic	W1	X	X	X	X	X	X
1	A	Attic	W2	X	X	X	X	X	X
1	A	Attic	W3	X	X	X	X	X	X
1	A	Attic	W4	X	X	X	X	X	X
1	A	Attic	Ceiling	X	X	X	X	X	X
1	A	Attic	Floor	X	X	X	X	X	X
1	C	Crawl Space - None	W1	X	X	X	X	X	X
1	C	Crawl Space - None	W2	X	X	X	X	X	X
1	C	Crawl Space - None	W3	X	X	X	X	X	X
1	C	Crawl Space - None	W4	X	X	X	X	X	X
1	C	Crawl Space - None	Ceiling	X	X	X	X	X	X
1	C	Crawl Space - None	Floor	X	X	X	X	X	X