

		Dates: 11/14/2022-11/30/2022	Lead-Safe Certification Assessment Report						
		Inspector Name and Certificate Number: Eli Tillman	Russell H. Conwell Middle School						
		Inspection Company: Viva EHS	1849 E Clearfield Street, Philadelphia, PA 19134						
E l e m e n t	F l o o r	On-Site Room Name	Component	Substrate Material	Color	Description of Damage	Damage Quantity (sf)	XRF Reading (mg/cm2)	XRF (positive/ negative)
1	B	Small Storage Room adjacent to Boiler Room	W1	Brick	White	Chipping	15	0.02	Negative
1	B	Small Storage Room adjacent to Boiler Room	W1	Brick	Grey	Chipping	5	0.01	Negative
1	B	Small Storage Room adjacent to Boiler Room	W1	Concrete	Grey	Chipping	20	0.02	Negative
1	B	Small Storage Room adjacent to Boiler Room	W2	Brick	White	Chipping	50	0.02	Negative
1	B	Small Storage Room adjacent to Boiler Room	W2	Brick	Grey	Chipping	3	0.02	Negative
1	B	Small Storage Room adjacent to Boiler Room	W2	Concrete	Grey	Efflorescence	1	0.01	Negative
1	B	Small Storage Room adjacent to Boiler Room	W3	Brick	White	Chipping	25	0.02	Negative
1	B	Small Storage Room adjacent to Boiler Room	W3	Brick	Grey	Chipping	2	0.01	Negative
1	B	Small Storage Room adjacent to Boiler Room	W3	Concrete	Grey	Chipping	1	0.02	Negative
1	B	Small Storage Room adjacent to Boiler Room	W4	Brick	White	Chipping	75	0.02	Negative
1	B	Small Storage Room adjacent to Boiler Room	W4	Brick	Grey	Chipping	5	0.02	Negative
1	B	Small Storage Room adjacent to Boiler Room	W4	Concrete	Grey	Chipping	5	0.02	Negative
1	B	Small Storage Room adjacent to Boiler Room	Ceiling	Concrete	White	Chipping	20	0	Negative
1	B	Large Storage Room adjacent to Boiler Room	Floor	Concrete	Black	Chipping	200	0.16	Negative
1	B	Large Storage Room adjacent to Boiler Room	W1	Brick	White	Chipping	20	0.02	Negative
1	B	Large Storage Room adjacent to Boiler Room	W1	Concrete	White	None	0	0	Negative
1	B	Large Storage Room adjacent to Boiler Room	W2	Brick	White	Chipping	20	0.02	Negative
1	B	Large Storage Room adjacent to Boiler Room	W2	Concrete	White	None	0	0	Negative
1	B	Large Storage Room adjacent to Boiler Room	W3	Brick	White	Efflorescence	60	0.02	Negative
1	B	Large Storage Room adjacent to Boiler Room	W3	Concrete	White	Cracking	2	0.06	Negative
1	B	Large Storage Room adjacent to Boiler Room	W4	Brick	White	Chipping	7	0.02	Negative
1	B	Large Storage Room adjacent to Boiler Room	W4	Concrete	White	Cracking	2	0.06	Negative
1	B	Large Storage Room adjacent to Boiler Room	Ceiling	Concrete	White	Chipping	250	0	Negative
1	B	Boiler Room	Floor	Concrete	Black	Chipping	250	0.02	Negative
1	B	Boiler Room	W1	Brick	White	Chipping	15	2.6	Positive
1	B	Boiler Room	W1	Concrete	White	Chipping	15	13.3	Positive
1	B	Boiler Room	W2	Brick	White	Chipping	25	0.02	Negative
1	B	Boiler Room	W2	Brick	Yellow	Chipping	15	10.7	Positive
1	B	Boiler Room	W2	Brick	Green	Chipping	20	0	Negative
1	B	Boiler Room	W2	Concrete	White	Chipping	20	0.02	Negative
1	B	Boiler Room	W3	Brick	White	Chipping	15	0.01	Negative
1	B	Boiler Room	W3	Concrete	White	Chipping	15	0.02	Negative
1	B	Boiler Room	W4	Brick	White	Chipping	15	0.03	Negative
1	B	Boiler Room	W4	Concrete	White	Chipping	25	0.02	Negative

		Dates: 11/14/2022-11/30/2022	Lead-Safe Certification Assessment Report						
		Inspector Name and Certificate Number: Eli Tillman	Russell H. Conwell Middle School						
		Inspection Company: Viva EHS	1849 E Clearfield Street, Philadelphia, PA 19134						
E l e m e n t	F l o o r	On-Site Room Name	Component	Substrate Material	Color	Description of Damage	Damage Quantity (sf)	XRF Reading (mg/cm2)	XRF (positive/ negative)
1	B	Boiler Room	Column	Concrete	White	Chipping	25	0	Negative
1	B	Boiler Room	Pipe	Metal	White	Chipping	2	0	Negative
1	B	Boiler Room	Ceiling	Concrete	White	Chipping	100	0.02	Negative
1	B	Building Engineer's Office	Floor	N/A	N/A	N/A	N/A	N/A	N/A
1	B	Building Engineer's Office	W1	Brick	White	None	0	1.1	Positive
1	B	Building Engineer's Office	W2	Brick	White	None	0	1	Positive
1	B	Building Engineer's Office	W3	Brick	White	None	0	1.3	Positive
1	B	Building Engineer's Office	W4	Brick	White	None	0	1.2	Positive
1	B	Building Engineer's Office	Ceiling	Plaster	White	Cracking	3	0	Negative
1	B	Fan Room	Floor	Concrete	N/A	Chipping	500	1.1	Positive
1	B	Fan Room	W1	Brick	Yellow	Chipping	25	0.25	Negative
1	B	Fan Room	W1	Brick	White	Alligating	100	0.5	Negative
1	B	Fan Room	Column	Concrete	Yellow	Chipping	55	0.03	Negative
1	B	Fan Room	W2	Brick	White	Alligating	5	0.26	Negative
1	B	Fan Room	W3	Brick	White	Chipping	100	0.05	Negative
1	B	Fan Room	W3	Concrete	White	Chipping	100	6.4	Positive
1	B	Fan Room	W4	Brick	Yellow	Chipping	2	0.02	Negative
1	B	Fan Room	Fence	Metal	Yellow	Chipping	10	2.3	Positive
1	B	Fan Room	Door	Metal	Brown	Friction	1	0	Negative
1	B	Fan Room	Door Frame	Metal	Brown	Friction	1	0.24	Negative
1	B	Fan Room	Door Frame	Metal	Brown	Friction	1	0.24	Negative
1	B	Fan Room	Ceiling	Concrete	White	Chipping	150	0.1	Negative
1	B	Hallway within Fan Room connecting both sides of Fan Room	Floor	N/A	N/A	N/A	N/A	N/A	N/A
1	B	Hallway within Fan Room connecting both sides of Fan Room	W1	N/A	N/A	N/A	N/A	N/A	N/A
1	B	Hallway within Fan Room connecting both sides of Fan Room	W2	N/A	N/A	N/A	N/A	N/A	N/A
1	B	Hallway within Fan Room connecting both sides of Fan Room	W3	N/A	N/A	N/A	N/A	N/A	N/A
1	B	Hallway within Fan Room connecting both sides of Fan Room	W4	N/A	N/A	N/A	N/A	N/A	N/A
1	B	Hallway within Fan Room connecting both sides of Fan Room	Ceiling	N/A	N/A	N/A	N/A	N/A	N/A

		Dates: 11/14/2022-11/30/2022	Lead-Safe Certification Assessment Report						
		Inspector Name and Certificate Number: Eli Tillman	Russell H. Conwell Middle School						
		Inspection Company: Viva EHS	1849 E Clearfield Street, Philadelphia, PA 19134						
E l e m e n t	F l o o r	On-Site Room Name	Component	Substrate Material	Color	Description of Damage	Damage Quantity (sf)	XRF Reading (mg/cm2)	XRF (positive/ negative)
1	B	Stairs from Boiler Room to Fan Room	W2	Concrete	Brown	Chipping	3	14	Positive
1	B	Stairs from Boiler Room to Fan Room	W4	Concrete	Brown	Chipping	3	16.9	Positive
1	B	Stairs from Boiler Room to Fan Room	Stair Tread	Metal	Brown	Chipping	2	0.5	Negative
1	B	Stairs from Boiler Room to Fan Room	Stair Riser	Concrete	Brown	Chipping	2	1.7	Positive
1	B	Stairs from Boiler Room to Fan Room	Stair Rail	Metal	Brown	Chipping	2	0.5	Negative
1	B	Storage Room within Fan Room adjacent to Music Room	Floor	N/A	N/A	N/A	N/A	N/A	N/A
1	B	Storage Room within Fan Room adjacent to Music Room	W1	N/A	N/A	N/A	N/A	N/A	N/A
1	B	Storage Room within Fan Room adjacent to Music Room	W2	N/A	N/A	N/A	N/A	N/A	N/A
1	B	Storage Room within Fan Room adjacent to Music Room	W3	N/A	N/A	N/A	N/A	N/A	N/A
1	B	Storage Room within Fan Room adjacent to Music Room	W4	N/A	N/A	N/A	N/A	N/A	N/A
1	B	Storage Room within Fan Room adjacent to Music Room	Ceiling	N/A	N/A	N/A	N/A	N/A	N/A
1	B	Music Room B1	Floor	N/A	N/A	N/A	N/A	N/A	N/A
1	B	Music Room B1	Floor	Concrete	Grey	Chipping	15	0.01	Negative
1	B	Music Room B1	W1	Brick	White	Efflorescence	8	0.18	Negative
1	B	Music Room B1	W2	Brick	White	Chipping	2	0.2	Negative
1	B	Music Room B1	W3	Brick	White	Chipping	2	0.15	Negative
1	B	Music Room B1	W4	Brick	White	Chipping	2	0.2	Negative
1	B	Music Room B1	Ductwork	Metal	White	Chipping	10	7.2	Positive
1	B	Music Room B1	Ceiling	Concrete	White	Chipping	40	0.09	Negative
1	B	Music Room B1 Closet	Floor	No Access	N/A	No Access	N/A	N/A	No Access
1	B	Music Room B1 Closet	W1	No Access	N/A	No Access	N/A	N/A	No Access
1	B	Music Room B1 Closet	W2	No Access	N/A	No Access	N/A	N/A	No Access
1	B	Music Room B1 Closet	W3	No Access	N/A	No Access	N/A	N/A	No Access
1	B	Music Room B1 Closet	W4	No Access	N/A	No Access	N/A	N/A	No Access
1	B	Music Room B1 Closet	Ceiling	No Access	N/A	No Access	N/A	N/A	No Access
1	B	Music Room across from Stairwell C	Floor	Concrete	Black	Chipping	10	0.03	Negative
1	B	Music Room across from Stairwell C	W1	Brick	White	Alligatoring	5	0.08	Negative
1	B	Music Room across from Stairwell C	W2	Brick	White	Chipping	1	0.19	Negative
1	B	Music Room across from Stairwell C	W3	Brick	White	Chipping	5	0.18	Negative

		Dates: 11/14/2022-11/30/2022	Lead-Safe Certification Assessment Report						
		Inspector Name and Certificate Number: Eli Tillman	Russell H. Conwell Middle School						
		Inspection Company: Viva EHS	1849 E Clearfield Street, Philadelphia, PA 19134						
E l e m e n t	F l o o r	On-Site Room Name	Component	Substrate Material	Color	Description of Damage	Damage Quantity (sf)	XRF Reading (mg/cm2)	XRF (positive/ negative)
1	B	Music Room across from Stairwell C	W4	Brick	White	Chipping	2	0.06	Negative
1	B	Music Room across from Stairwell C	Pipe	Metal	White	Chipping	3	0.01	Negative
1	B	Music Room across from Stairwell C	Ceiling	Concrete	White	Chipping	15	0.02	Negative
1	B	Storage Room adjacent to Music Room across from Stairwell C	Floor	N/A	N/A	N/A	N/A	N/A	N/A
1	B	Storage Room adjacent to Music Room across from Stairwell C	W1	N/A	N/A	N/A	N/A	N/A	N/A
1	B	Storage Room adjacent to Music Room across from Stairwell C	W2	N/A	N/A	N/A	N/A	N/A	N/A
1	B	Storage Room adjacent to Music Room across from Stairwell C	W3	N/A	N/A	N/A	N/A	N/A	N/A
1	B	Storage Room adjacent to Music Room across from Stairwell C	W4	N/A	N/A	N/A	N/A	N/A	N/A
1	B	Storage Room adjacent to Music Room across from Stairwell C	Pipe	Metal	White	Chipping	5	0.19	Negative
1	B	Storage Room adjacent to Music Room across from Stairwell C	Ceiling	Concrete	White	Chipping	20	0.22	Negative
1	B	Storage Closet adjacent to Music Room B1	Floor	Concrete	Black	Chipping	5	0.02	Negative
1	B	Storage Closet adjacent to Music Room B1	W1	Brick	White	None	0	0.16	Negative
1	B	Storage Closet adjacent to Music Room B1	W2	Brick	White	None	0	0.16	Negative
1	B	Storage Closet adjacent to Music Room B1	W3	Brick	White	None	0	0.2	Negative
1	B	Storage Closet adjacent to Music Room B1	W4	Brick	White	None	0	0.17	Negative
1	B	Storage Closet adjacent to Music Room B1	Ductwork	Metal	White	Chipping	1	7.2	Positive
1	B	Storage Closet adjacent to Music Room B1	Ceiling	Concrete	White	Chipping	5	0.22	Negative
1	B	Storage Closet adjacent to Music Room B1	Floor	Concrete	Brown	Chipping	5	0.01	Negative
1	B	Storage Closet adjacent to Music Room B1	W1	Brick	White	None	0	0.03	Negative
1	B	Storage Closet adjacent to Music Room B1	W2	Brick	White	Chipping	4	0.02	Negative
1	B	Storage Closet adjacent to Music Room B1	W3	Brick	White	Chipping	5	0.04	Negative
1	B	Storage Closet adjacent to Music Room B1	W4	Brick	White	Chipping	5	0.02	Negative
1	B	Storage Closet adjacent to Music Room B1	W4	Concrete	White	Chipping	5	0.02	Negative
1	B	Storage Closet adjacent to Music Room B1	Door	Metal	Brown	Chipping	1	0.09	Negative
1	B	Storage Closet adjacent to Music Room B1	Ceiling	Concrete	White	None	0	0.08	Negative
1	B	Hallway adjacent to the Music Rooms	Floor	Concrete	Brown	Chipping	5	0	Negative
1	B	Hallway adjacent to the Music Rooms	W1	Brick	White	Chipping	5	0.1	Negative
1	B	Hallway adjacent to the Music Rooms	W1	CMU	White	None	0	0.2	Negative

		Dates: 11/14/2022-11/30/2022	Lead-Safe Certification Assessment Report						
		Inspector Name and Certificate Number: Eli Tillman	Russell H. Conwell Middle School						
		Inspection Company: Viva EHS	1849 E Clearfield Street, Philadelphia, PA 19134						
E l e m e n t	F l o o r	On-Site Room Name	Component	Substrate Material	Color	Description of Damage	Damage Quantity (sf)	XRF Reading (mg/cm2)	XRF (positive/ negative)
1	B	Hallway adjacent to the Music Rooms	W1	Concrete	White	Chipping	5	0.6	Negative
1	B	Hallway adjacent to the Music Rooms	W2	Brick	White	None	0	0.4	Negative
1	B	Hallway adjacent to the Music Rooms	W3	Brick	White	Chipping	2	0.2	Negative
1	B	Hallway adjacent to the Music Rooms	W3	Concrete	White	Chipping	4	0.6	Negative
1	B	Hallway adjacent to the Music Rooms	W4	Brick	White	None	0	0.4	Negative
1	B	Hallway adjacent to the Music Rooms	Door	Metal	Brown	Chipping	2	26.7	Positive
1	B	Hallway adjacent to the Music Rooms	Door Frame	Metal	Brown	Chipping	1	10.1	Positive
1	B	Hallway adjacent to the Music Rooms	Ductwork	Metal	White	Chipping	25	4.5	Positive
1	B	Hallway adjacent to the Music Rooms	Ceiling	Plaster	White	Chipping	20	0.3	Negative
1	B	Exit 1 Hallway adjacent to the Music Rooms	Floor	Concrete	Grey	Chipping	5	0.05	Negative
1	B	Exit 1 Hallway adjacent to the Music Rooms	W1	Brick	White	Chipping	2	0.26	Negative
1	B	Exit 1 Hallway adjacent to the Music Rooms	W2	Brick	White	Chipping	4	0.26	Negative
1	B	Exit 1 Hallway adjacent to the Music Rooms	W3	Brick	White	Chipping	20	0.24	Negative
1	B	Exit 1 Hallway adjacent to the Music Rooms	W4	Brick	White	Chipping	7	0.26	Negative
1	B	Exit 1 Hallway adjacent to the Music Rooms	Ceiling	Concrete	White	Alligatoring	20	0.21	Negative
1	B	Stairwell C	Floor	Concrete	Brown	Chipping	15	4.5	Positive
1	B	Stairwell C	W1	Plaster	White	None	0	10.6	Positive
1	B	Stairwell C	W1	Plaster	Tan	Friction	1	16.1	Positive
1	B	Stairwell C	W2	Plaster	White	Efflorescence	20	12.7	Positive
1	B	Stairwell C	W2	Plaster	Tan	Cracking	1	0.9	Positive
1	B	Stairwell C	W2	CMU	White	None	0	0.06	Negative
1	B	Stairwell C	W3	Plaster	White	Efflorescence	15	20.7	Positive
1	B	Stairwell C	W3	Plaster	Tan	None	0	14.2	Positive
1	B	Stairwell C	W4	Plaster	White	None	0	20	Positive
1	B	Stairwell C	W4	Plaster	Tan	Chipping	2	11.4	Positive
1	B	Stairwell C	Stair Tread	Concrete	Grey	Chipping	15	6.3	Positive
1	B	Stairwell C	Stair Rail	Metal	Grey	Chipping	1	1.6	Positive
1	B	Stairwell C	Stair Riser	Concrete	Grey	Chipping	5	10.2	Positive
1	B	Stairwell C	Stair Stringer	Concrete	Grey	Friction	1	8.9	Positive
1	B	Stairwell C	Stair Newel Post	Metal	Grey	Friction	3	2.9	Positive
1	B	Stairwell C	Door	Metal	Brown	Chipping	3	26.9	Positive
1	B	Stairwell C	Door Frame	Metal	Brown	Chipping	2	10.1	Positive
1	B	Stairwell C	Ceiling	Plaster	White	Efflorescence	25	14.2	Positive

		Dates: 11/14/2022-11/30/2022	Lead-Safe Certification Assessment Report						
		Inspector Name and Certificate Number: Eli Tillman	Russell H. Conwell Middle School						
		Inspection Company: Viva EHS	1849 E Clearfield Street, Philadelphia, PA 19134						
E l e m e n t	F l o o r	On-Site Room Name	Component	Substrate Material	Color	Description of Damage	Damage Quantity (sf)	XRF Reading (mg/cm2)	XRF (positive/ negative)
1	B	Exit 1A from Stairwell C	Floor	Concrete	N/A	N/A	N/A	N/A	N/A
1	B	Exit 1A from Stairwell C	W1	Brick	White	Flaking	5	1.1	Positive
1	B	Exit 1A from Stairwell C	W2	Brick	White	Flaking	10	1.2	Positive
1	B	Exit 1A from Stairwell C	W3	Brick	White	Flaking	50	0.8	Positive
1	B	Exit 1A from Stairwell C	Door	Metal	Brown	Flaking	2	0	Negative
1	B	Exit 1A from Stairwell C	Door Frame	Metal	Brown	Flaking	2	0.8	Positive
1	B	Exit 1A from Stairwell C	Door	Metal	Brown	Flaking	2	0	Negative
1	B	Exit 1A from Stairwell C	Door Frame	Metal	Brown	Flaking	2	0.12	Negative
1	B	Exit 1A from Stairwell C	Ceiling	Concrete	White	Flaking	25	0.9	Positive
1	B	Storage Closet Stairwell C	Floor	Concrete	White	None	0	0.2	Negative
1	B	Storage Closet Stairwell C	W1	Brick	White	None	0	0.01	Negative
1	B	Storage Closet Stairwell C	W2	Brick	White	None	0	0.02	Negative
1	B	Storage Closet Stairwell C	W3	Concrete	White	None	0	0.04	Negative
1	B	Storage Closet Stairwell C	W4	Brick	White	None	0	0.02	Negative
1	B	Storage Closet Stairwell C	Ceiling	Concrete	White	None	0	0.01	Negative
1	B	Cafetorium	Floor	N/A	N/A	N/A	N/A	N/A	N/A
1	B	Cafetorium	W1	Brick	White	Chipping	15	0.11	Negative
1	B	Cafetorium	W2	Brick	White	Chipping	5	0.1	Negative
1	B	Cafetorium	W2	Plaster	White	Efflorescence	10	0	Negative
1	B	Cafetorium	W3	Brick	White	Chipping	10	0.12	Negative
1	B	Cafetorium	W4	Brick	White	Chipping	3	1.2	Positive
1	B	Cafetorium	Ceiling	Concrete	White	Spalling	10	1.5	Positive
1	B	Cafetorium	Ceiling	N/A	N/A	N/A	N/A	N/A	N/A
1	B	Kitchen	Floor	N/A	N/A	N/A	N/A	N/A	N/A
1	B	Kitchen	Floor	N/A	N/A	N/A	N/A	N/A	N/A
1	B	Kitchen	W1	Brick	White	None	0	0.02	Negative
1	B	Kitchen	W2	Brick	White	None	0	0.01	Negative
1	B	Kitchen	W3	Brick	White	Chipping	2	0.03	Negative
1	B	Kitchen	W4	Brick	White	None	0	0.02	Negative
1	B	Kitchen	Ceiling	Plaster	White	None	0	0.02	Negative
1	B	Kitchen Storage Closet	Floor	N/A	N/A	N/A	N/A	N/A	N/A
1	B	Kitchen Storage Closet	Floor	N/A	N/A	N/A	N/A	N/A	N/A
1	B	Kitchen Storage Closet	W1	CMU	White	None	0	0	Negative
1	B	Kitchen Storage Closet	W2	Brick	White	Chipping	5	0.09	Negative

		Dates: 11/14/2022-11/30/2022	Lead-Safe Certification Assessment Report						
		Inspector Name and Certificate Number: Eli Tillman	Russell H. Conwell Middle School						
		Inspection Company: Viva EHS	1849 E Clearfield Street, Philadelphia, PA 19134						
E l e m e n t	F l o o r	On-Site Room Name	Component	Substrate Material	Color	Description of Damage	Damage Quantity (sf)	XRF Reading (mg/cm2)	XRF (positive/ negative)
1	B	Kitchen Storage Closet	W3	Brick	White	None	0	0.1	Negative
1	B	Kitchen Storage Closet	W4	CMU	White	None	0	0	Negative
1	B	Kitchen Storage Closet	Ceiling	Plaster	White	Chipping	2	0	Negative
1	B	Sewage Ejector Room	Floor	N/A	N/A	N/A	N/A	N/A	N/A
1	B	Sewage Ejector Room	W1	Brick	White	Chipping	1	0.05	Negative
1	B	Sewage Ejector Room	W2	Brick	White	Chipping	2	0.06	Negative
1	B	Sewage Ejector Room	W3	Brick	White	None	0	0.03	Negative
1	B	Sewage Ejector Room	W4	Brick	White	Chipping	5	0.05	Negative
1	B	Sewage Ejector Room	Pipe	Metal	White	Chipping	5	0.07	Negative
1	B	Sewage Ejector Room	Ceiling	Plaster	N/A	Chipping	25	0.02	Negative
1	B	Cafetorium Storage adjacent to Sewage Ejector Room	Floor	N/A	N/A	N/A	N/A	N/A	N/A
1	B	Cafetorium Storage adjacent to Sewage Ejector Room	W1	Brick	White	None	0	0.07	Negative
1	B	Cafetorium Storage adjacent to Sewage Ejector Room	W1	Concrete	White	Chipping	2	0.04	Negative
1	B	Cafetorium Storage adjacent to Sewage Ejector Room	W2	Brick	White	None	0	0.02	Negative
1	B	Cafetorium Storage adjacent to Sewage Ejector Room	W3	Brick	White	None	0	0.03	Negative
1	B	Cafetorium Storage adjacent to Sewage Ejector Room	W4	Brick	White	None	0	0.01	Negative
1	B	Cafetorium Storage adjacent to Sewage Ejector Room	Ceiling	Plaster	White	Chipping	10	0	Negative
1	B	Boy's Restroom	Floor	N/A	N/A	N/A	N/A	N/A	N/A
1	B	Boy's Restroom	W1	N/A	N/A	N/A	N/A	N/A	N/A
1	B	Boy's Restroom	W2	N/A	N/A	N/A	N/A	N/A	N/A
1	B	Boy's Restroom	W3	N/A	N/A	N/A	N/A	N/A	N/A
1	B	Boy's Restroom	W4	N/A	N/A	N/A	N/A	N/A	N/A
1	B	Boy's Restroom	Window Sill	Wood	Brown	Chipping	1	0.1	Negative
1	B	Boy's Restroom	Pipe	Metal	White	None	0	0	Negative
1	B	Boy's Restroom	Ceiling	Concrete	White	Chipping	30	1.5	Positive
1	B	Storage Closet adjacent to Boy's Restroom/Paint Room	Floor	Concrete	N/A	N/A	N/A	N/A	N/A
1	B	Storage Closet adjacent to Boy's Restroom/Paint Room	W1	Brick	White	None	0	0.16	Negative
1	B	Storage Closet adjacent to Boy's Restroom/Paint Room	W1	Concrete	White	None	0	0.3	Negative
1	B	Storage Closet adjacent to Boy's Restroom/Paint Room	W2	Brick	White	None	0	0.06	Negative
1	B	Storage Closet adjacent to Boy's Restroom/Paint Room	W2	Concrete	White	Cracking	2	0.02	Negative

		Dates: 11/14/2022-11/30/2022	Lead-Safe Certification Assessment Report						
		Inspector Name and Certificate Number: Eli Tillman	Russell H. Conwell Middle School						
		Inspection Company: Viva EHS	1849 E Clearfield Street, Philadelphia, PA 19134						
E l e m e n t	F l o o r	On-Site Room Name	Component	Substrate Material	Color	Description of Damage	Damage Quantity (sf)	XRF Reading (mg/cm2)	XRF (positive/negative)
1	B	Storage Closet adjacent to Boy's Restroom/Paint Room	W3	Brick	White	None	0	0.02	Negative
1	B	Storage Closet adjacent to Boy's Restroom/Paint Room	W3	Concrete	White	Chipping	3	0.5	Negative
1	B	Storage Closet adjacent to Boy's Restroom/Paint Room	W4	Brick	White	None	0	0.03	Negative
1	B	Storage Closet adjacent to Boy's Restroom/Paint Room	W4	Concrete	White	None	0	0.01	Negative
1	B	Storage Closet adjacent to Boy's Restroom/Paint Room	Ceiling	Concrete	White	Chipping	4	4.3	Positive
1	B	Pump Room adjacent to Exit 5A	Floor	Concrete	N/A	N/A	N/A	N/A	N/A
1	B	Pump Room adjacent to Exit 5A	W1	Brick	White	Chipping	5	0.06	Negative
1	B	Pump Room adjacent to Exit 5A	W2	Brick	White	Chipping	5	0.02	Negative
1	B	Pump Room adjacent to Exit 5A	W3	Brick	White	Chipping	8	0.1	Negative
1	B	Pump Room adjacent to Exit 5A	W4	Brick	White	Chipping	1	0.05	Negative
1	B	Pump Room adjacent to Exit 5A	Ceiling	Concrete	Grey	Chipping	10	0	Negative
1	B	Restroom in Pump Room	Floor	N/A	N/A	N/A	N/A	N/A	N/A
1	B	Restroom in Pump Room	W1	N/A	N/A	N/A	N/A	N/A	N/A
1	B	Restroom in Pump Room	W2	N/A	N/A	N/A	N/A	N/A	N/A
1	B	Restroom in Pump Room	W3	N/A	N/A	N/A	N/A	N/A	N/A
1	B	Restroom in Pump Room	W4	N/A	N/A	N/A	N/A	N/A	N/A
1	B	Restroom in Pump Room	Ceiling	Concrete	White	None	0	0	Negative
1	B	Stairwell A	Floor	Concrete	N/A	N/A	N/A	N/A	N/A
1	B	Stairwell A	W1	Brick	White	Chipping	5	0.11	Negative
1	B	Stairwell A	W2	Brick	White	None	0	0.3	Negative
1	B	Stairwell A	W3	Brick	White	None	0	0.02	Negative
1	B	Stairwell A	W4	Brick	White	None	0	0.01	Negative
1	B	Stairwell A	Ceiling	Concrete	White	None	0	0.02	Negative
1	B	Hallway adjacent to the Boy's Restroom	Floor	Concrete	Grey	Chipping	3	0.01	Negative
1	B	Hallway adjacent to the Boy's Restroom	W1	Brick	White	None	0	0.3	Negative
1	B	Hallway adjacent to the Boy's Restroom	W1	Concrete	White	Chipping	3	6.3	Positive
1	B	Hallway adjacent to the Boy's Restroom	W2	Brick	White	Chipping	3	0.12	Negative
1	B	Hallway adjacent to the Boy's Restroom	W3	Brick	White	None	0	0.2	Negative
1	B	Hallway adjacent to the Boy's Restroom	W3	Concrete	White	Chipping	3	6.5	Positive
1	B	Hallway adjacent to the Boy's Restroom	W4	Brick	White	None	0	0.3	Negative

		Dates: 11/14/2022-11/30/2022	Lead-Safe Certification Assessment Report						
		Inspector Name and Certificate Number: Eli Tillman	Russell H. Conwell Middle School						
		Inspection Company: Viva EHS	1849 E Clearfield Street, Philadelphia, PA 19134						
E l e m e n t	F l o o r	On-Site Room Name	Component	Substrate Material	Color	Description of Damage	Damage Quantity (sf)	XRF Reading (mg/cm2)	XRF (positive/negative)
1	B	Hallway adjacent to the Boy's Restroom	Door	Metal	Brown	Friction	3	25.8	Positive
1	B	Hallway adjacent to the Boy's Restroom	Door Frame	Metal	Brown	Friction	2	14.1	Positive
1	B	Hallway adjacent to the Boy's Restroom	Pipe	Metal	White	Chipping	2	0.25	Negative
1	B	Hallway adjacent to the Boy's Restroom	Ductwork	Metal	White	Chipping	15	4.9	Positive
1	B	Hallway adjacent to the Boy's Restroom	Stair Tread	Concrete	Brown	Chipping	10	0.06	Negative
1	B	Hallway adjacent to the Boy's Restroom	Stair Riser	Concrete	Brown	Chipping	8	1.2	Positive
1	B	Hallway adjacent to the Boy's Restroom	Stair Railing	Metal	Brown	Chipping	2	2.8	Positive
1	B	Hallway adjacent to the Boy's Restroom	Door	Metal	White	Friction	1	0	Negative
1	B	Hallway adjacent to the Boy's Restroom	Door Frame	Metal	White	Friction	1	0	Negative
1	B	Hallway adjacent to the Boy's Restroom	Ceiling	Concrete	White	Chipping	25	1.8	Positive
1	B	Exit 5A Hallway adjacent to the Boy's Restroom	Floor	Concrete	Brown	Chipping	3	0.05	Negative
1	B	Exit 5A Hallway adjacent to the Boy's Restroom	W1	Brick	White	Chipping	2	0.11	Negative
1	B	Exit 5A Hallway adjacent to the Boy's Restroom	W2	Brick	White	Chipping	2	0.13	Negative
1	B	Exit 5A Hallway adjacent to the Boy's Restroom	W3	Brick	White	Chipping	2	0.1	Negative
1	B	Exit 5A Hallway adjacent to the Boy's Restroom	W3	Concrete	White	Alligatoring	5	6.5	Positive
1	B	Exit 5A Hallway adjacent to the Boy's Restroom	W4	Brick	White	None	0	0.4	Negative
1	B	Exit 5A Hallway adjacent to the Boy's Restroom	W4	Concrete	White	Chipping	3	5.5	Positive
1	B	Exit 5A Hallway adjacent to the Boy's Restroom	Door	Metal	Brown	Friction	2	0	Negative
1	B	Exit 5A Hallway adjacent to the Boy's Restroom	Door Frame	Metal	Brown	Friction	2	0	Negative
1	B	Exit 5A Hallway adjacent to the Boy's Restroom	Ceiling	Concrete	White	Chipping	4	6.3	Positive
1	B	Stairwell B	Floor	Concrete	Brown	Flaking	4	0.1	Negative
1	B	Stairwell B	W1	Plaster	White	None	0	24.7	Positive
1	B	Stairwell B	W1	Plaster	Tan	None	0	15.7	Positive
1	B	Stairwell B	W2	Plaster	White	Cracking	3	25.3	Positive
1	B	Stairwell B	W2	Plaster	Tan	None	0	15.3	Positive
1	B	Stairwell B	W3	Plaster	White	Cracking	1	18.2	Positive
1	B	Stairwell B	W3	Plaster	Tan	None	0	16.2	Positive
1	B	Stairwell B	W4	Plaster	White	Cracking	5	15.3	Positive
1	B	Stairwell B	W4	Plaster	Tan	Efflorescence	3	14.6	Positive
1	B	Stairwell B	Door	Metal	Brown	Chipping	1	25.9	Positive
1	B	Stairwell B	Door Frame	Metal	Brown	Chipping	1	11.2	Positive
1	B	Stairwell B	Stair Tread	Metal	Brown	Chipping	15	8.9	Positive
1	B	Stairwell B	Stair Riser	Concrete	Brown	Chipping	15	7.5	Positive
1	B	Stairwell B	Stair Stringer	Concrete	Grey	None	0	1.3	Positive

		Dates: 11/14/2022-11/30/2022	Lead-Safe Certification Assessment Report						
		Inspector Name and Certificate Number: Eli Tillman	Russell H. Conwell Middle School						
		Inspection Company: Viva EHS	1849 E Clearfield Street, Philadelphia, PA 19134						
E l e m e n t	F l o o r	On-Site Room Name	Component	Substrate Material	Color	Description of Damage	Damage Quantity (sf)	XRF Reading (mg/cm2)	XRF (positive/ negative)
1	B	Stairwell B	Stair Railing	Metal	Brown	Chipping	1	0.18	Negative
1	B	Stairwell B	Stair Newel Post	Metal	Brown	Chipping	1	1.7	Positive
1	B	Stairwell B	Door	Metal	Brown	Chipping	1	0	Negative
1	B	Stairwell B	Door Frame	Metal	Brown	Chipping	2	0	Negative
1	B	Stairwell B	Ceiling	Plaster	White	None	0	0	Negative
1	B	Storage Closet within Stairwell B	Floor	No Access	No Access	No Access	N/A	N/A	N/A
1	B	Storage Closet within Stairwell B	W1	No Access	No Access	No Access	N/A	N/A	N/A
1	B	Storage Closet within Stairwell B	W2	No Access	No Access	No Access	N/A	N/A	N/A
1	B	Storage Closet within Stairwell B	W3	No Access	No Access	No Access	N/A	N/A	N/A
1	B	Storage Closet within Stairwell B	W4	No Access	No Access	No Access	N/A	N/A	N/A
1	B	Storage Closet within Stairwell B	Ceiling	No Access	No Access	No Access	N/A	N/A	N/A
1	B	Storage Closet below Stairwell B	Floor	Concrete	N/A	None	N/A	N/A	N/A
1	B	Storage Closet below Stairwell B	W1	Brick	White	None	0	0.03	Negative
1	B	Storage Closet below Stairwell B	W2	Brick	White	None	0	0.01	Negative
1	B	Storage Closet below Stairwell B	W3	Brick	White	None	0	0.02	Negative
1	B	Storage Closet below Stairwell B	W4	Brick	White	None	0	0.03	Negative
1	B	Storage Closet below Stairwell B	Ceiling	Concrete	White	None	0	0.06	Negative
1	1	Classroom 109	Floor	N/A	N/A	N/A	N/A	N/A	N/A
1	1	Classroom 109	Floor	N/A	N/A	N/A	N/A	N/A	N/A
1	1	Classroom 109	W1	Plaster	White	Cracking	1	15.1	Positive
1	1	Classroom 109	W2	Plaster	White	Chipping	5	17	Positive
1	1	Classroom 109	W3	Plaster	White	Cracking	3	19.6	Positive
1	1	Classroom 109	W4	Plaster	White	Cracking	3	11.5	Positive
1	1	Classroom 109	Ceiling	N/A	N/A	N/A	N/A	N/A	N/A
1	1	Classroom 109 Closet	Floor	N/A	N/A	N/A	N/A	N/A	N/A
1	1	Classroom 109 Closet	W1	Plaster	Green	Chipping	10	12.6	Positive
1	1	Classroom 109 Closet	W2	Plaster	Green	Cracking	15	12.9	Positive
1	1	Classroom 109 Closet	W3	Plaster	Green	Flaking	100	13.2	Positive
1	1	Classroom 109 Closet	W4	Plaster	Green	Cracking	20	11.9	Positive
1	1	Classroom 109 Closet	Door	Wood	Brown	Chipping	2	0.09	Negative
1	1	Classroom 109 Closet	Door Frame	Wood	Brown	Friction	1	0.13	Negative
1	1	Classroom 109 Closet	Door	Metal	Black	None	0	0	Negative
1	1	Classroom 109 Closet	Ceiling	Plaster	White	Chipping	5	10.2	Positive

		Dates: 11/14/2022-11/30/2022	Lead-Safe Certification Assessment Report						
		Inspector Name and Certificate Number: Eli Tillman	Russell H. Conwell Middle School						
		Inspection Company: Viva EHS	1849 E Clearfield Street, Philadelphia, PA 19134						
E l e m e n t	F l o o r	On-Site Room Name	Component	Substrate Material	Color	Description of Damage	Damage Quantity (sf)	XRF Reading (mg/cm2)	XRF (positive/negative)
1	1	Classroom 109 Closet	Floor	N/A	N/A	N/A	0	N/A	N/A
1	1	Classroom 109 Closet	W1	Plaster	Green	Cracking	1	0.2	Negative
1	1	Classroom 109 Closet	W2	Plaster	Green	Cracking	1	0.1	Negative
1	1	Classroom 109 Closet	W3	Plaster	Green	None	0	1.2	Positive
1	1	Classroom 109 Closet	W4	Plaster	Green	Cracking	3	0.3	Negative
1	1	Classroom 109 Closet	Door	Wood	Brown	Chipping	2	0.13	Negative
1	1	Classroom 109 Closet	Door Frame	Wood	Brown	Friction	1	0.13	Negative
1	1	Classroom 109 Closet	Ceiling	Plaster	White	Efflorescence	1	0.02	Negative
1	1	Hallway from Classroom 109 to the Main Hallway	Floor	Concrete	Brown	Chipping	5	0.05	Negative
1	1	Hallway from Classroom 109 to the Main Hallway	W1	Plaster	White	Cracking	1	14.6	Positive
1	1	Hallway from Classroom 109 to the Main Hallway	W2	Plaster	White	Cracking	3	13.9	Positive
1	1	Hallway from Classroom 109 to the Main Hallway	W3	Plaster	White	Cracking	20	19.8	Positive
1	1	Hallway from Classroom 109 to the Main Hallway	Door	Metal	Grey	Chipping	1	24.5	Positive
1	1	Hallway from Classroom 109 to the Main Hallway	Door Frame	Metal	Grey	Chipping	1	10.1	Positive
1	1	Hallway from Classroom 109 to the Main Hallway	Ceiling	N/A	N/A	N/A	N/A	N/A	N/A
1	1	Exit 7 from Stairwell B	Floor	Concrete	Brown	Chipping	2	0.05	Negative
1	1	Exit 7 from Stairwell B	W1	Plaster	Grey	Efflorescence	3	0	Negative
1	1	Exit 7 from Stairwell B	W2	Plaster	Grey	Efflorescence	1	0	Negative
1	1	Exit 7 from Stairwell B	W3	Plaster	Grey	Efflorescence	5	0	Negative
1	1	Exit 7 from Stairwell B	W4	Plaster	Grey	Efflorescence	15	12.5	Positive
1	1	Exit 7 from Stairwell B	Door	Metal	Brown	Chipping	2	0	Negative
1	1	Exit 7 from Stairwell B	Door Frame	Metal	Brown	Chipping	3	0.13	Negative
1	1	Stairwell A Landing	Floor	Concrete	N/A	N/A	N/A	N/A	N/A
1	1	Stairwell A Landing	W1	Brick	White	Chipping	15	13	Positive
1	1	Stairwell A Landing	W2	Brick	White	Chipping	5	13.6	Positive
1	1	Stairwell A Landing	W3	Brick	White	Chipping	5	10.9	Positive
1	1	Stairwell A Landing	W4	Brick	White	Chipping	5	15.7	Positive
1	1	Stairwell A Landing	Window	Metal	Grey	Flaking	5	37.5	Positive
1	1	Stairwell A Landing	Window Sill	Concrete	Grey	Flaking	10	50.4	Positive
1	1	Stairwell A Landing	Door	Metal	Grey	Chipping	1	0	Negative
1	1	Stairwell A Landing	Door Frame	Metal	Grey	Chipping	3	0	Negative
1	1	Stairwell A Landing	Ceiling	Plaster	White	Chipping	40	0	Negative
1	1	Stairwell A	Floor	Concrete	Brown	Chipping	5	0.02	Negative
1	1	Stairwell A	W1	Brick	White	Chipping	10	6.1	Positive

		Dates: 11/14/2022-11/30/2022	Lead-Safe Certification Assessment Report						
		Inspector Name and Certificate Number: Eli Tillman	Russell H. Conwell Middle School						
		Inspection Company: Viva EHS	1849 E Clearfield Street, Philadelphia, PA 19134						
E l e m e n t	F l o o r	On-Site Room Name	Component	Substrate Material	Color	Description of Damage	Damage Quantity (sf)	XRF Reading (mg/cm2)	XRF (positive/negative)
1	1	Stairwell A	W2	Brick	White	Chipping	10	3.2	Positive
1	1	Stairwell A	W3	Brick	White	Chipping	5	10	Positive
1	1	Stairwell A	W4	Brick	White	Chipping	2	5.5	Positive
1	1	Stairwell A	Stair Tread	Concrete	Brown	Chipping	15	8.5	Positive
1	1	Stairwell A	Stair Riser	Concrete	Brown	Chipping	20	13.1	Positive
1	1	Stairwell A	Stair Stringer	Concrete	Brown	Chipping	1	9.2	Positive
1	1	Stairwell A	Stair Railing	Metal	Brown	Chipping	10	0.27	Negative
1	1	Stairwell A	Window Frame	Metal	Brown	Chipping	3	21.4	Positive
1	1	Stairwell A	Door	Metal	Brown	None	0	0	Negative
1	1	Stairwell A	Door Frame	Metal	Brown	None	0	0	Negative
1	1	Stairwell A	Ceiling	Plaster	White	Chipping	20	0	Negative
1	1	Classroom 108	Floor	Wood	N/A	N/A	N/A	N/A	N/A
1	1	Classroom 108	W1	Plaster	White	Cracking	15	20.8	Positive
1	1	Classroom 108	W2	Plaster	White	Cracking	4	20.3	Positive
1	1	Classroom 108	Window Sill	Wood	Brown	Flaking	5	0.04	Negative
1	1	Classroom 108	W3	Plaster	White	Cracking	2	17.3	Positive
1	1	Classroom 108	W4	Plaster	White	Chipping	2	19.9	Positive
1	1	Classroom 108	W4	Sheetrock	White	Chipping	1	0	Negative
1	1	Classroom 108	Pipe	Metal	White	None	0	0	Negative
1	1	Classroom 108	Ceiling	N/A	N/A	N/A	N/A	N/A	N/A
1	1	Classroom 107	Floor	Wood	N/A	N/A	N/A	N/A	N/A
1	1	Classroom 107	W1	Plaster	White	None	0	20.6	Positive
1	1	Classroom 107	W2	Plaster	White	Cracking	1	19.3	Positive
1	1	Classroom 107	W3	Sheetrock	White	Flaking	1	0	Negative
1	1	Classroom 107	W4	Plaster	White	None	0	17.2	Positive
1	1	Classroom 107	Ceiling	N/A	N/A	N/A	N/A	N/A	N/A
1	1	Classroom 107	Door Frame	Metal	Brown	None	0	0	Negative
1	1	Roster Office	Floor	N/A	N/A	N/A	N/A	N/A	N/A
1	1	Roster Office	W1	Sheetrock	White	Cracking	1	0	Negative
1	1	Roster Office	W2	Plaster	White	Chipping	2	9.3	Positive
1	1	Roster Office	W3	Plaster	White	Cracking	2	13.8	Positive
1	1	Roster Office	W4	Plaster	White	None	0	12.1	Positive
1	1	Roster Office	Window Sill	Wood	Brown	Chipping	1	0.22	Negative
1	1	Roster Office	Door	Wood	Brown	Chipping	2	0	Negative

		Dates: 11/14/2022-11/30/2022	Lead-Safe Certification Assessment Report						
		Inspector Name and Certificate Number: Eli Tillman	Russell H. Conwell Middle School						
		Inspection Company: Viva EHS	1849 E Clearfield Street, Philadelphia, PA 19134						
E l e m e n t	F l o o r	On-Site Room Name	Component	Substrate Material	Color	Description of Damage	Damage Quantity (sf)	XRF Reading (mg/cm2)	XRF (positive/ negative)
1	1	Roster Office	Door Frame	Metal	Brown	Friction	1	0	Negative
1	1	Roster Office	Ceiling	N/A	N/A	N/A	N/A	N/A	N/A
1	1	Principal's Office	Floor	N/A	N/A	N/A	N/A	N/A	N/A
1	1	Principal's Office	W1	Plaster	White	None	0	9.8	Positive
1	1	Principal's Office	W2	Plaster	White	Cracking	2	7.9	Positive
1	1	Principal's Office	W3	Plaster	White	Cracking	3	9.1	Positive
1	1	Principal's Office	W4	Plaster	White	Cracking	2	8.3	Positive
1	1	Principal's Office	Door Frame	Metal	Brown	Friction	1	0.01	Negative
1	1	Principal's Office	Window Sill	Wood	Brown	Chipping	1	0.16	Negative
1	1	Principal's Office	Ceiling	N/A	N/A	N/A	N/A	N/A	N/A
1	1	Principal's Office Restroom	Floor	N/A	N/A	N/A	N/A	N/A	N/A
1	1	Principal's Office Restroom	W1	N/A	N/A	N/A	N/A	N/A	N/A
1	1	Principal's Office Restroom	W2	N/A	N/A	N/A	N/A	N/A	N/A
1	1	Principal's Office Restroom	W3	N/A	N/A	N/A	N/A	N/A	N/A
1	1	Principal's Office Restroom	W4	N/A	N/A	N/A	N/A	N/A	N/A
1	1	Principal's Office Restroom	Ceiling	Plaster	White	None	0	10.3	Positive
1	1	Main Office	Floor	N/A	N/A	N/A	N/A	N/A	N/A
1	1	Main Office	W1	Plaster	White	Chipping	1	13.4	Positive
1	1	Main Office	W1	Plaster	Blue	None	0	15.8	Positive
1	1	Main Office	W2	Plaster	White	Chipping	1	15.5	Positive
1	1	Main Office	W3	Plaster	White	None	0	15.2	Positive
1	1	Main Office	W3	Plaster	Blue	None	0	13.8	Positive
1	1	Main Office	W4	Plaster	White	Chipping	1	16.9	Positive
1	1	Main Office	W4	Plaster	Blue	None	0	14	Positive
1	1	Main Office	Window Sill	Wood	Brown	Chipping	8	0.08	Negative
1	1	Main Office	Ceiling	N/A	N/A	N/A	N/A	N/A	N/A
1	1	Main Office Closet	Floor	N/A	N/A	N/A	N/A	N/A	N/A
1	1	Main Office Closet	W1	Plaster	White	Cracking	1	2.1	Positive
1	1	Main Office Closet	W1	Plaster	Yellow	Chipping	1	3.1	Positive
1	1	Main Office Closet	W2	Plaster	White	Cracking	1	2.5	Positive
1	1	Main Office Closet	W2	Plaster	Yellow	Cracking	1	3.8	Positive
1	1	Main Office Closet	W3	Plaster	White	Cracking	2	2.6	Positive
1	1	Main Office Closet	W3	Plaster	Yellow	Cracking	2	3.4	Positive
1	1	Main Office Closet	W4	Plaster	White	None	0	2.6	Positive

		Dates: 11/14/2022-11/30/2022	Lead-Safe Certification Assessment Report						
		Inspector Name and Certificate Number: Eli Tillman	Russell H. Conwell Middle School						
		Inspection Company: Viva EHS	1849 E Clearfield Street, Philadelphia, PA 19134						
E l e m e n t	F l o o r	On-Site Room Name	Component	Substrate Material	Color	Description of Damage	Damage Quantity (sf)	XRF Reading (mg/cm2)	XRF (positive/ negative)
1	1	Main Office Closet	W4	Plaster	Yellow	Cracking	2	2.9	Positive
1	1	Main Office Closet	Ceiling	Plaster	White	None	0	0.07	Negative
1	1	Storage Room in Hallway across from Main Office	Floor	Wood	N/A	N/A	N/A	N/A	N/A
1	1	Storage Room in Hallway across from Main Office	W1	Plaster	Blue	Flaking	10	1.6	Positive
1	1	Storage Room in Hallway across from Main Office	W2	Plaster	Blue	Cracking	5	3.5	Positive
1	1	Storage Room in Hallway across from Main Office	W3	Plaster	Blue	Flaking	50	1.1	Positive
1	1	Storage Room in Hallway across from Main Office	W4	Plaster	Blue	Flaking	15	2.9	Positive
1	1	Storage Room in Hallway across from Main Office	Pipe	Metal	Blue	None	0	0.16	Negative
1	1	Storage Room in Hallway across from Main Office	Ductwork	Metal	Blue	Chipping	1	0.05	Negative
1	1	Storage Room in Hallway across from Main Office	Ceiling	Plaster	Blue	Flaking	40	1.2	Positive
1	1	Main Entrance Stairwell	Floor	N/A	N/A	N/A	N/A	N/A	N/A
1	1	Main Entrance Stairwell	W1	Plaster	White	Cracking	4	17.2	Positive
1	1	Main Entrance Stairwell	W2	Plaster	White	Cracking	2	8.8	Positive
1	1	Main Entrance Stairwell	W3	Plaster	White	Chipping	3	16	Positive
1	1	Main Entrance Stairwell	W4	Plaster	White	Cracking	2	1.1	Positive
1	1	Main Entrance Stairwell	Ceiling	Plaster	White	Chipping	2	2.2	Positive
1	1	IMC (Library)	Floor	N/A	N/A	N/A	N/A	N/A	N/A
1	1	IMC (Library)	W1	Plaster	White	Chipping	15	17.6	Positive
1	1	IMC (Library)	W2	Plaster	White	Friction	1	0.5	Negative
1	1	IMC (Library)	W3	Plaster	White	Cracking	10	18.4	Positive
1	1	IMC (Library)	W4	Plaster	White	Chipping	5	16.5	Positive
1	1	IMC (Library)	Window Sill	Wood	Brown	Chipping	5	0.08	Negative
1	1	IMC (Library)	Ceiling	N/A	N/A	N/A	N/A	N/A	N/A
1	1	IMC (Library) Storage Room	Floor	N/A	N/A	None	N/A	N/A	N/A
1	1	IMC (Library) Storage Room	W1	Metal	Blue	None	0	0	Negative
1	1	IMC (Library) Storage Room	W2	Metal	Blue	None	0	0	Negative
1	1	IMC (Library) Storage Room	W3	Plaster	Blue	Cracking	4	0.02	Negative
1	1	IMC (Library) Storage Room	W4	Plaster	Blue	Cracking	4	16.4	Positive
1	1	IMC (Library) Storage Room	Ceiling	N/A	N/A	N/A	N/A	N/A	N/A
1	1	IMC (Library) Office	Floor	N/A	N/A	N/A	N/A	N/A	N/A
1	1	IMC (Library) Office	W1	Plaster	Grey	Chipping	1	18.7	Positive
1	1	IMC (Library) Office	W2	Plaster	Grey	None	0	17.2	Positive
1	1	IMC (Library) Office	W3	Metal	Grey	Friction	1	0.4	Negative
1	1	IMC (Library) Office	W4	Plaster	Grey	Cracking	4	16.6	Positive

		Dates: 11/14/2022-11/30/2022	Lead-Safe Certification Assessment Report						
		Inspector Name and Certificate Number: Eli Tillman	Russell H. Conwell Middle School						
		Inspection Company: Viva EHS	1849 E Clearfield Street, Philadelphia, PA 19134						
E l e m e n t	F l o o r	On-Site Room Name	Component	Substrate Material	Color	Description of Damage	Damage Quantity (sf)	XRF Reading (mg/cm2)	XRF (positive/ negative)
1	1	IMC (Library) Office	Ceiling	N/A	N/A	N/A	N/A	N/A	N/A
1	1	Women's Restroom adjacent to the IMC (Library)	Floor	N/A	N/A	N/A	N/A	N/A	N/A
1	1	Women's Restroom adjacent to the IMC (Library)	W1	N/A	N/A	N/A	N/A	N/A	N/A
1	1	Women's Restroom adjacent to the IMC (Library)	W2	N/A	N/A	N/A	N/A	N/A	N/A
1	1	Women's Restroom adjacent to the IMC (Library)	W3	N/A	N/A	N/A	N/A	N/A	N/A
1	1	Women's Restroom adjacent to the IMC (Library)	W4	N/A	N/A	N/A	N/A	N/A	N/A
1	1	Women's Restroom adjacent to the IMC (Library)	Pipe	Metal	White	None	0	0	Negative
1	1	Women's Restroom adjacent to the IMC (Library)	Door Frame	Metal	White	Friction	1	0	Negative
1	1	Women's Restroom adjacent to the IMC (Library)	Ceiling	Plaster	White	Chipping	1	4.3	Positive
1	1	Teacher's Lounge	Floor	N/A	N/A	N/A	N/A	N/A	N/A
1	1	Teacher's Lounge	W1	Plaster	White	Cracking	3	5.2	Positive
1	1	Teacher's Lounge	W2	Plaster	White	None	0	7.8	Positive
1	1	Teacher's Lounge	W3	Plaster	White	Cracking	3	18	Positive
1	1	Teacher's Lounge	W4	Plaster	White	Cracking	2	20.3	Positive
1	1	Teacher's Lounge	Ceiling	N/A	N/A	N/A	N/A	N/A	N/A
1	1	Teacher's Lounge	Door Frame	Wood	Brown	Chipping	1	0.1	Negative
1	1	Teacher's Lounge	Door	Wood	Brown	Chipping	1	0.2	Negative
1	1	Storage Room adjacent to School Police Office	Floor	N/A	N/A	N/A	N/A	N/A	N/A
1	1	Storage Room adjacent to School Police Office	W1	Wood	N/A	N/A	N/A	N/A	N/A
1	1	Storage Room adjacent to School Police Office	W2	Plaster	White	Chipping	20	13.7	Positive
1	1	Storage Room adjacent to School Police Office	W3	Plaster	White	Efflorescence	10	8	Positive
1	1	Storage Room adjacent to School Police Office	W4	Plaster	White	Cracking	35	9.9	Positive
1	1	Storage Room adjacent to School Police Office	Ceiling	N/A	N/A	N/A	N/A	N/A	N/A
1	1	Teacher's Lounge Storage Closet	Floor	N/A	N/A	N/A	N/A	N/A	N/A
1	1	Teacher's Lounge Storage Closet	W1	Plaster	White	Chipping	4	12.1	Positive
1	1	Teacher's Lounge Storage Closet	W2	Plaster	White	Chipping	5	4.3	Positive
1	1	Teacher's Lounge Storage Closet	W3	Plaster	White	Chipping	2	7.8	Positive
1	1	Teacher's Lounge Storage Closet	W4	Plaster	White	None	0	10.4	Positive
1	1	Teacher's Lounge Storage Closet	Ceiling	Plaster	White	None	0	8.6	Positive
1	1	Teacher's Lounge Storage Closet - Window Side	Floor	N/A	N/A	N/A	N/A	N/A	N/A
1	1	Teacher's Lounge Storage Closet - Window Side	W1	Plaster	White	Cracking	2	1.6	Positive
1	1	Teacher's Lounge Storage Closet - Window Side	W2	Plaster	White	Cracking	3	8.5	Positive
1	1	Teacher's Lounge Storage Closet - Window Side	W3	Plaster	White	Cracking	5	1.5	Positive
1	1	Teacher's Lounge Storage Closet - Window Side	W4	Plaster	White	Cracking	1	2	Positive

		Dates: 11/14/2022-11/30/2022	Lead-Safe Certification Assessment Report						
		Inspector Name and Certificate Number: Eli Tillman	Russell H. Conwell Middle School						
		Inspection Company: Viva EHS	1849 E Clearfield Street, Philadelphia, PA 19134						
E l e m e n t	F l o o r	On-Site Room Name	Component	Substrate Material	Color	Description of Damage	Damage Quantity (sf)	XRF Reading (mg/cm2)	XRF (positive/ negative)
1	1	Teacher's Lounge Storage Closet - Window Side	Ceiling	Plaster	White	Cracking	1	2.5	Positive
1	1	School Police and NTA Office	Floor	N/A	N/A	N/A	N/A	N/A	N/A
1	1	School Police and NTA Office	W1	Sheetrock	White	Friction	2	0	Negative
1	1	School Police and NTA Office	W2	Plaster	White	Cracking	2	14.7	Positive
1	1	School Police and NTA Office	W3	Plaster	White	Efflorescence	2	2.9	Positive
1	1	School Police and NTA Office	W4	Plaster	White	Efflorescence	3	12	Positive
1	1	School Police and NTA Office	Ceiling	N/A	N/A	N/A	N/A	N/A	N/A
1	1	Hallway from Teacher's Lounge to the Main Hallway	Floor	Concrete	Brown	Chipping	1	6.1	Positive
1	1	Hallway from Teacher's Lounge to the Main Hallway	W1	Plaster	White	Chipping	1	11.2	Positive
1	1	Hallway from Teacher's Lounge to the Main Hallway	W3	Plaster	Mural	Cracking	20	14.2	Positive
1	1	Hallway from Teacher's Lounge to the Main Hallway	W3	Plaster	White	Chipping	1	8.2	Positive
1	1	Hallway from Teacher's Lounge to the Main Hallway	W4	Plaster	White	Cracking	2	13.6	Positive
1	1	Hallway from Teacher's Lounge to the Main Hallway	Door	Metal	Brown	Chipping	5	22	Positive
1	1	Hallway from Teacher's Lounge to the Main Hallway	Door Frame	Metal	Brown	Chipping	2	9.8	Positive
1	1	Hallway from Teacher's Lounge to the Main Hallway	Ceiling	N/A	N/A	N/A	N/A	N/A	N/A
1	1	Storage 1021A	Floor	N/A	N/A	N/A	N/A	N/A	N/A
1	1	Storage 1021A	W1	N/A	N/A	N/A	N/A	N/A	N/A
1	1	Storage 1021A	W2	N/A	N/A	N/A	N/A	N/A	N/A
1	1	Storage 1021A	W3	N/A	N/A	N/A	N/A	N/A	N/A
1	1	Storage 1021A	W4	N/A	N/A	N/A	N/A	N/A	N/A
1	1	Storage 1021A	Ceiling	N/A	N/A	N/A	N/A	N/A	N/A
1	1	Storage Room across from IMC (Library)	Floor	Concrete	Grey	Chipping	10	0	Negative
1	1	Storage Room across from IMC (Library)	W1	N/A	N/A	N/A	N/A	N/A	N/A
1	1	Storage Room across from IMC (Library)	W2	N/A	N/A	N/A	N/A	N/A	N/A
1	1	Storage Room across from IMC (Library)	W3	N/A	N/A	N/A	N/A	N/A	N/A
1	1	Storage Room across from IMC (Library)	W4	N/A	N/A	N/A	N/A	N/A	N/A
1	1	Storage Room across from IMC (Library)	Ceiling	Plaster	White	None	0	0	Negative
1	1	Storage Room adjacent to Auditorium Entrance	Floor	Wood	N/A	N/A	N/A	N/A	N/A
1	1	Storage Room adjacent to Auditorium Entrance	W1	Plaster	Blue	Cracking	5	2.4	Positive
1	1	Storage Room adjacent to Auditorium Entrance	W2	Plaster	Blue	Cracking	50	2.1	Positive
1	1	Storage Room adjacent to Auditorium Entrance	W3	Plaster	Blue	Cracking	10	1.8	Positive
1	1	Storage Room adjacent to Auditorium Entrance	W4	Plaster	Blue	Cracking	1	1.9	Positive
1	1	Storage Room adjacent to Auditorium Entrance	Pipe	Metal	Blue	Chipping	1	0.17	Negative
1	1	Storage Room adjacent to Auditorium Entrance	Ductwork	Metal	Blue	Chipping	1	0.1	Negative

		Dates: 11/14/2022-11/30/2022	Lead-Safe Certification Assessment Report						
		Inspector Name and Certificate Number: Eli Tillman	Russell H. Conwell Middle School						
		Inspection Company: Viva EHS	1849 E Clearfield Street, Philadelphia, PA 19134						
E l e m e n t	F l o o r	On-Site Room Name	Component	Substrate Material	Color	Description of Damage	Damage Quantity (sf)	XRF Reading (mg/cm2)	XRF (positive/negative)
1	1	Storage Room adjacent to Auditorium Entrance	Ceiling	Plaster	Blue	None	0	0	Negative
1	1	Classroom area in Auditorium	Floor	N/A	N/A	N/A	N/A	N/A	N/A
1	1	Classroom area in Auditorium	W1	Plaster	White	Chipping	1	30	Positive
1	1	Classroom area in Auditorium	W2	Plaster	White	Efflorescence	100	22.2	Positive
1	1	Classroom area in Auditorium	W3	Plaster	White	Cracking	15	28.1	Positive
1	1	Classroom area in Auditorium	W4	N/A	N/A	None	0	N/A	N/A
1	1	Classroom area in Auditorium	Ceiling	Plaster	White	Efflorescence	0	No Access	N/A
1	1	Hallway to Bathroom 105B	Floor	Wood	N/A	None	N/A	N/A	N/A
1	1	Hallway to Bathroom 105B	W1	Plaster	White	Chipping	1	14.5	Positive
1	1	Hallway to Bathroom 105B	W2	Plaster	White	None	0	11.2	Positive
1	1	Hallway to Bathroom 105B	W3	Plaster	White	Cracking	3	9	Positive
1	1	Hallway to Bathroom 105B	W4	Plaster	White	Chipping	1	8.8	Positive
1	1	Hallway to Bathroom 105B	Ceiling	Plaster	White	None	0	7.6	Positive
1	1	Main Hallway outside Auditorium	Floor	Concrete	Brown	Chipping	5	4.8	Positive
1	1	Main Hallway outside Auditorium	W1	Plaster	White	Cracking	12	8	Positive
1	1	Main Hallway outside Auditorium	W2	Plaster	White	None	0	5.8	Positive
1	1	Main Hallway outside Auditorium	W3	Plaster	White	Chipping	3	12.7	Positive
1	1	Main Hallway outside Auditorium	W4	Plaster	White	Cracking	2	0	Negative
1	1	Main Hallway outside Auditorium	Ceiling	N/A	N/A	N/A	N/A	N/A	N/A
1	1	Auditorium	Floor	Wood	N/A	N/A	N/A	N/A	N/A
1	1	Auditorium	W1	Plaster	White	Efflorescence	20	20.7	Positive
1	1	Auditorium	W2	N/A	N/A	N/A	N/A	N/A	N/A
1	1	Auditorium	W3	Plaster	White	Efflorescence	9	21.6	Positive
1	1	Auditorium	W4	Plaster	White	Cracking	10	22.4	Positive
1	1	Auditorium	Ceiling	Plaster	White	Cracking	200	N/A	No Access
1	1	Auditorium Stage	Floor	Wood	N/A	N/A	N/A	N/A	N/A
1	1	Auditorium Stage	W1	N/A	N/A	N/A	N/A	N/A	N/A
1	1	Auditorium Stage	W2	Plaster	White	Cracking	4	21.1	Positive
1	1	Auditorium Stage	W3	Plaster	White	Cracking	10	16.8	Positive
1	1	Auditorium Stage	W4	Plaster	White	Cracking	3	14.7	Positive
1	1	Auditorium Stage	Ceiling	Plaster	White	No Access	N/A	N/A	No Access
1	1	Dressing Room adjacent to Stage	Floor	Wood	N/A	N/A	N/A	N/A	N/A
1	1	Dressing Room adjacent to Stage	W1	Plaster	White	Chipping	1	11.6	Positive
1	1	Dressing Room adjacent to Stage	W2	Plaster	White	None	0	12.8	Positive

		Dates: 11/14/2022-11/30/2022	Lead-Safe Certification Assessment Report						
		Inspector Name and Certificate Number: Eli Tillman	Russell H. Conwell Middle School						
		Inspection Company: Viva EHS	1849 E Clearfield Street, Philadelphia, PA 19134						
E l e m e n t	F l o o r	On-Site Room Name	Component	Substrate Material	Color	Description of Damage	Damage Quantity (sf)	XRF Reading (mg/cm2)	XRF (positive/ negative)
1	1	Dressing Room adjacent to Stage	W3	Plaster	White	None	0	12.5	Positive
1	1	Dressing Room adjacent to Stage	W4	Plaster	White	None	0	12.8	Positive
1	1	Dressing Room adjacent to Stage	Ceiling	Plaster	White	None	0	9.9	Positive
1	1	Staff Restroom at the end of Faculty Restroom Hallway	Floor	N/A	N/A	N/A	N/A	N/A	N/A
1	1	Staff Restroom at the end of Faculty Restroom Hallway	W1	N/A	N/A	N/A	N/A	N/A	N/A
1	1	Staff Restroom at the end of Faculty Restroom Hallway	W2	N/A	N/A	N/A	N/A	N/A	N/A
1	1	Staff Restroom at the end of Faculty Restroom Hallway	W3	N/A	N/A	N/A	N/A	N/A	N/A
1	1	Staff Restroom at the end of Faculty Restroom Hallway	W4	N/A	N/A	N/A	N/A	N/A	N/A
1	1	Staff Restroom at the end of Faculty Restroom Hallway	Ceiling	Plaster	White	Chipping	17	8.5	Positive
1	1	Staff Restroom at the end of Faculty Restroom Hallway	Pipe	Metal	White	None	0	0	Negative
1	1	Staff Restroom at the end of Faculty Restroom Hallway	Ductwork	Metal	White	None	0	0	Negative
1	1	Staff Restroom Hallway to Main Hallway	Floor	Wood	N/A	N/A	N/A	N/A	N/A
1	1	Staff Restroom Hallway to Main Hallway	W1	Plaster	White	None	0	9.3	Negative
1	1	Staff Restroom Hallway to Main Hallway	W2	Plaster	White	Cracking	10	11.4	Positive
1	1	Staff Restroom Hallway to Main Hallway	W3	Plaster	White	None	0	11.7	Negative
1	1	Staff Restroom Hallway to Main Hallway	W4	Plaster	White	Efflorescence	5	10.3	Positive
1	1	Staff Restroom Hallway to Main Hallway	Ceiling	Plaster	White	Cracking	1	12.2	Positive
1	2	Stairwell A	Floor	Concrete	N/A	N/A	N/A	N/A	N/A
1	2	Stairwell A	W1	Brick	White	Chipping	10	5	Positive
1	2	Stairwell A	W2	Brick	White	None	0	3.6	Positive
1	2	Stairwell A	W3	Brick	White	Chipping	2	4.3	Positive
1	2	Stairwell A	W4	Brick	White	None	0	6.1	Positive
1	2	Stairwell A	Ceiling	Plaster	White	Chipping	15	11.2	Positive
1	2	Stairwell A	Riser	Concrete	Brown	Cracking	5	6.8	Positive
1	2	Stairwell A	Stair Tread	Concrete	Brown	Cracking	5	8.5	Positive
1	2	Stairwell A	Stringer	Concrete	Brown	None	0	12.4	Positive
1	2	Stairwell A	Hand Rail	Metal	Brown	Chipping	5	1.1	Positive
1	2	Stairwell A	Window Frame	Metal	Brown	Chipping	10	9.7	Positive

		Dates: 11/14/2022-11/30/2022	Lead-Safe Certification Assessment Report						
		Inspector Name and Certificate Number: Eli Tillman	Russell H. Conwell Middle School						
		Inspection Company: Viva EHS	1849 E Clearfield Street, Philadelphia, PA 19134						
E l e m e n t	F l o o r	On-Site Room Name	Component	Substrate Material	Color	Description of Damage	Damage Quantity (sf)	XRF Reading (mg/cm2)	XRF (positive/ negative)
1	2	Stairwell A Landing	Floor	Concrete	N/A	N/A	N/A	N/A	N/A
1	2	Stairwell A Landing	W1	Brick	White	Chipping	1	11.5	Positive
1	2	Stairwell A Landing	W2	Brick	White	Chipping	15	13.1	Positive
1	2	Stairwell A Landing	W3	Brick	White	Cracking	35	4.9	Positive
1	2	Stairwell A Landing	W4	Brick	White	Cracking	5	8.9	Positive
1	2	Stairwell A Landing	Ceiling	Plaster	White	Chipping	20	22.2	Positive
1	2	Stairwell A Landing	Window Sill	Concrete	Grey	Cracking	10	40.1	Positive
1	2	Stairwell A Landing	Pipe	Metal	White	Chipping	5	0.19	Negative
1	2	Stairwell C	Floor	Concrete	Brown	Chipping	2	1.3	Positive
1	2	Stairwell C	W1	Plaster	White	Chipping	2	26.2	Positive
1	2	Stairwell C	W2	Plaster	White	Chipping	2	25.1	Positive
1	2	Stairwell C	W3	Plaster	White	Chipping	2	20.3	Positive
1	2	Stairwell C	W4	Plaster	White	Chipping	2	19.8	Positive
1	2	Stairwell C	Ceiling	Plaster	White	None	0	13.8	Positive
1	2	Stairwell C	Stair Tread	Concrete	Brown	Chipping	20	5.8	Positive
1	2	Stairwell C	Riser	Concrete	Brown	Chipping	20	4.3	Positive
1	2	Stairwell C	Stair Newel Post	Concrete	Brown	Chipping	4	3.1	Positive
1	2	Stairwell C	Stringer	Concrete	Brown	None	0	5.4	Positive
1	2	Stairwell C	Door	Metal	Brown	Chipping	5	32	Positive
1	2	Stairwell C	Door Frame	Metal	Brown	Chipping	6	10.1	Positive
1	2	Stairwell C	Hand Rail	Wood	N/A	N/A	N/A	N/A	N/A
1	2	Stairwell C	Window Sill	Wood	Brown	Friction	2	0.14	Negative
1	1	Stairwell C	Floor	Concrete	Brown	Chipping	2	1.3	Positive
1	1	Stairwell C	W1	Plaster	White	Friction	2	21.7	Positive
1	1	Stairwell C	W1	Plaster	Tan	Chipping	1	18	Positive
1	1	Stairwell C	W2	Plaster	White	Efflorescence	15	1.2	Positive
1	1	Stairwell C	W2	Plaster	Tan	Efflorescence	5	4.9	Positive
1	1	Stairwell C	W3	Plaster	White	Efflorescence	2	2	Positive
1	1	Stairwell C	W3	Plaster	Tan	Efflorescence	1	1.5	Positive
1	1	Stairwell C	W4	Plaster	White	Cracking	2	20.5	Positive
1	1	Stairwell C	W4	Plaster	Tan	Cracking	1	11	Positive
1	1	Stairwell C	Stair Tread	Concrete	Brown	Chipping	15	9	Positive
1	1	Stairwell C	Riser	Concrete	Brown	Chipping	5	14.6	Positive

		Dates: 11/14/2022-11/30/2022	Lead-Safe Certification Assessment Report						
		Inspector Name and Certificate Number: Eli Tillman	Russell H. Conwell Middle School						
		Inspection Company: Viva EHS	1849 E Clearfield Street, Philadelphia, PA 19134						
E l e m e n t	F l o o r	On-Site Room Name	Component	Substrate Material	Color	Description of Damage	Damage Quantity (sf)	XRF Reading (mg/cm2)	XRF (positive/ negative)
1	1	Stairwell C	Stair Newel Post	Concrete	Brown	Friction	2	4.6	Positive
1	1	Stairwell C	Stringer	Concrete	Brown	Chipping	2	6.4	Positive
1	1	Stairwell C	Door	Metal	Brown	Friction	1	28.3	Positive
1	1	Stairwell C	Door Frame	Metal	Brown	Friction	5	11.7	Positive
1	1	Stairwell C	Hand Rail	Metal	Grey	Chipping	1	0.23	Negative
1	1	Stairwell C	Window Sill	Wood	Brown	Friction	2	0.17	Negative
1	2	Classroom 209	Floor	N/A	N/A	N/A	N/A	N/A	N/A
1	2	Classroom 209	W1	Plaster	Blue	Chipping	2	13.6	Positive
1	2	Classroom 209	W2	Plaster	Blue	Chipping	1	13	Positive
1	2	Classroom 209	W3	Plaster	Blue	Chipping	3	15.3	Positive
1	2	Classroom 209	W4	Plaster	Blue	Chipping	1	16.9	Positive
1	2	Classroom 209	Ceiling	N/A	N/A	N/A	N/A	N/A	N/A
1	2	Classroom 209	Door Frame	Metal	White	Friction	1	0.15	Negative
1	2	Classroom 209	Window Sill	Wood	White	Friction	1	0.2	Negative
1	2	Classroom 209	Door	Wood	White	Friction	1	0.11	Negative
1	2	Classroom 209 Closet	Floor	N/A	N/A	N/A	N/A	N/A	N/A
1	2	Classroom 209 Closet	W1	Metal	White	None	0	0	Negative
1	2	Classroom 209 Closet	W2	Metal	White	None	0	0	Negative
1	2	Classroom 209 Closet	W3	Metal	White	None	0	0	Negative
1	2	Classroom 209 Closet	W4	Metal	White	None	0	0	Negative
1	2	Classroom 209 Closet	Ceiling	N/A	N/A	N/A	N/A	N/A	N/A
1	2	Classroom 209 Closet - Window Side	Floor	N/A	N/A	N/A	N/A	N/A	N/A
1	2	Classroom 209 Closet - Window Side	W1	Plaster	Green	Chipping	1	16.9	Positive
1	2	Classroom 209 Closet - Window Side	W2	Plaster	Green	Chipping	2	9.2	Positive
1	2	Classroom 209 Closet - Window Side	W3	Plaster	Green	Chipping	15	8.2	Positive
1	2	Classroom 209 Closet - Window Side	W4	Plaster	White	None	0	9.2	Positive
1	2	Classroom 209 Closet - Window Side	W4	Plaster	Green	Alligating	1	10.1	Positive
1	2	Classroom 209 Closet - Window Side	Ceiling	N/A	N/A	N/A	N/A	N/A	N/A
1	2	Hallway from Classroom 209 to the Main Hallway	Floor	Concrete	Brown	Chipping	1	3.1	Positive
1	2	Hallway from Classroom 209 to the Main Hallway	W1	Plaster	White	None	0	13.1	Positive
1	2	Hallway from Classroom 209 to the Main Hallway	W2	Plaster	White	Chipping	1	15.6	Positive
1	2	Hallway from Classroom 209 to the Main Hallway	W3	N/A	N/A	N/A	N/A	N/A	N/A
1	2	Hallway from Classroom 209 to the Main Hallway	W4	Plaster	White	Chipping	3	14.3	Positive

		Dates: 11/14/2022-11/30/2022	Lead-Safe Certification Assessment Report						
		Inspector Name and Certificate Number: Eli Tillman	Russell H. Conwell Middle School						
		Inspection Company: Viva EHS	1849 E Clearfield Street, Philadelphia, PA 19134						
E l e m e n t	F l o o r	On-Site Room Name	Component	Substrate Material	Color	Description of Damage	Damage Quantity (sf)	XRF Reading (mg/cm2)	XRF (positive/ negative)
1	2	Hallway from Classroom 209 to the Main Hallway	W4	Plaster	Multi	None	0	13	Positive
1	2	Hallway from Classroom 209 to the Main Hallway	Ceiling	N/A	N/A	N/A	N/A	N/A	N/A
1	2	Staff Restroom adjacent to Classroom 208	Floor	N/A	N/A	N/A	N/A	N/A	N/A
1	2	Staff Restroom adjacent to Classroom 208	W1	N/A	N/A	N/A	N/A	N/A	N/A
1	2	Staff Restroom adjacent to Classroom 208	W2	N/A	N/A	N/A	N/A	N/A	N/A
1	2	Staff Restroom adjacent to Classroom 208	W3	N/A	N/A	N/A	N/A	N/A	N/A
1	2	Staff Restroom adjacent to Classroom 208	W4	N/A	N/A	N/A	N/A	N/A	N/A
1	2	Staff Restroom adjacent to Classroom 208	Ceiling	Plaster	White	None	0	12.2	Positive
1	2	Staff Restroom adjacent to Classroom 208	Ductwork	Metal	White	None	0	0	Negative
1	2	Pipe Chase Access - Staff Restroom adjacent to Classroom 208	Floor	Concrete	N/A	N/A	N/A	N/A	N/A
1	2	Pipe Chase Access - Staff Restroom adjacent to Classroom 208	W1	N/A	N/A	N/A	N/A	N/A	N/A
1	2	Pipe Chase Access - Staff Restroom adjacent to Classroom 208	W2	N/A	N/A	N/A	N/A	N/A	N/A
1	2	Pipe Chase Access - Staff Restroom adjacent to Classroom 208	W3	N/A	N/A	N/A	N/A	N/A	N/A
1	2	Pipe Chase Access - Staff Restroom adjacent to Classroom 208	W4	N/A	N/A	N/A	N/A	N/A	N/A
1	2	Pipe Chase Access - Staff Restroom adjacent to Classroom 208	Ceiling	Concrete	N/A	N/A	N/A	N/A	N/A
1	2	Classroom 208	Floor	N/A	N/A	N/A	N/A	N/A	N/A
1	2	Classroom 208	W1	Plaster	White	Chipping	3	13.5	Positive
1	2	Classroom 208	W2	Plaster	White	Friction	3	16.2	Positive
1	2	Classroom 208	W3	Plaster	White	Chipping	10	10.7	Positive
1	2	Classroom 208	W4	Plaster	White	Chipping	3	17.8	Positive
1	2	Classroom 208	Ceiling	N/A	N/A	N/A	N/A	N/A	N/A
1	2	Classroom 208	Pipe	Metal	White	None	0	0	Negative
1	2	Classroom 208	Door Frame	Metal	Brown	None	0	0.01	Negative
1	2	Classroom 207	Floor	N/A	N/A	N/A	N/A	N/A	N/A
1	2	Classroom 207	W1	Plaster	White	Cracking	1	16.8	Positive
1	2	Classroom 207	W2	Sheetrock	White	Friction	2	0	Negative
1	2	Classroom 207	W3	Plaster	White	Chipping	2	15.1	Positive
1	2	Classroom 207	W4	Plaster	White	Cracking	1	13	Positive
1	2	Classroom 207	W4	Sheetrock	White	Cracking	1	0	Negative

		Dates: 11/14/2022-11/30/2022	Lead-Safe Certification Assessment Report						
		Inspector Name and Certificate Number: Eli Tillman	Russell H. Conwell Middle School						
		Inspection Company: Viva EHS	1849 E Clearfield Street, Philadelphia, PA 19134						
E l e m e n t	F l o o r	On-Site Room Name	Component	Substrate Material	Color	Description of Damage	Damage Quantity (sf)	XRF Reading (mg/cm2)	XRF (positive/ negative)
1	2	Classroom 207	Ceiling	N/A	N/A	N/A	N/A	N/A	N/A
1	2	Classroom 206	Floor	N/A	N/A	N/A	N/A	N/A	N/A
1	2	Classroom 206	W1	Plaster	White	Chipping	1	17.9	Positive
1	2	Classroom 206	W2	Sheetrock	White	Chipping	1	0	Negative
1	2	Classroom 206	W3	Plaster	White	Friction	2	13.3	Positive
1	2	Classroom 206	W4	Plaster	White	Chipping	4	16.2	Positive
1	2	Classroom 206	Ceiling	N/A	N/A	N/A	N/A	N/A	N/A
1	2	Classroom 206	Door Frame	Metal	Brown	None	0	0	Negative
1	2	Staff Restroom at the end of Faculty Restroom Hallway	Floor	N/A	N/A	N/A	N/A	N/A	N/A
1	2	Staff Restroom at the end of Faculty Restroom Hallway	W1	N/A	N/A	N/A	N/A	N/A	N/A
1	2	Staff Restroom at the end of Faculty Restroom Hallway	W2	N/A	N/A	N/A	N/A	N/A	N/A
1	2	Staff Restroom at the end of Faculty Restroom Hallway	W3	N/A	N/A	N/A	N/A	N/A	N/A
1	2	Staff Restroom at the end of Faculty Restroom Hallway	W4	N/A	N/A	N/A	N/A	N/A	N/A
1	2	Staff Restroom at the end of Faculty Restroom Hallway	Ceiling	Plaster	White	Cracking	3	9.9	Positive
1	2	Staff Restroom at the end of Faculty Restroom Hallway	Pipe	Metal	White	None	0	0	Negative
1	2	Staff Restroom at the end of Faculty Restroom Hallway	Ductwork	Metal	White	None	0	0	Negative
1	2	Staff Restroom at the end of Faculty Restroom Hallway	Door Frame	Metal	White	None	0	0	Negative
1	2	Nurse's Office	Floor	N/A	N/A	N/A	N/A	N/A	N/A
1	2	Nurse's Office	W1	Sheetrock	Tan	None	0	0	Negative
1	2	Nurse's Office	W2	Plaster	Tan	None	0	17.6	Positive
1	2	Nurse's Office	W3	Plaster	Tan	None	0	15.2	Positive
1	2	Nurse's Office	W4	Plaster	Tan	None	0	13.2	Positive
1	2	Nurse's Office	Ceiling	N/A	N/A	N/A	N/A	N/A	N/A
1	2	Nurse's Office	Window Sill	Wood	White	Chipping	1	10.1	Positive
1	2	Nurse's Waiting Room	Floor	N/A	N/A	N/A	N/A	N/A	N/A
1	2	Nurse's Waiting Room	W1	Plaster	White	Chipping	1	0	Negative
1	2	Nurse's Waiting Room	W2	Plaster	White	None	0	0.02	Negative

		Dates: 11/14/2022-11/30/2022	Lead-Safe Certification Assessment Report						
		Inspector Name and Certificate Number: Eli Tillman	Russell H. Conwell Middle School						
		Inspection Company: Viva EHS	1849 E Clearfield Street, Philadelphia, PA 19134						
E l e m e n t	F l o o r	On-Site Room Name	Component	Substrate Material	Color	Description of Damage	Damage Quantity (sf)	XRF Reading (mg/cm2)	XRF (positive/ negative)
1	2	Nurse's Waiting Room	W3	Plaster	White	None	0	0	Negative
1	2	Nurse's Waiting Room	W4	Sheetrock	White	Friction	1	0	Negative
1	2	Nurse's Waiting Room	Ceiling	N/A	N/A	N/A	N/A	N/A	N/A
1	2	Nurse's Waiting Room	Door Frame	Metal	White	Friction	1	0	Negative
1	2	Patient Room within Nurse's Office	Floor	N/A	N/A	N/A	N/A	N/A	N/A
1	2	Patient Room within Nurse's Office	W1	Plaster	White	Friction	1	0.01	Negative
1	2	Patient Room within Nurse's Office	W2	Plaster	White	Chipping	2	0.02	Negative
1	2	Patient Room within Nurse's Office	W3	Metal	White	None	0	0	Negative
1	2	Patient Room within Nurse's Office	W4	Metal	White	None	0	0	Negative
1	2	Patient Room within Nurse's Office	Ceiling	N/A	N/A	N/A	N/A	N/A	N/A
1	2	Patient Room within Nurse's Office	Door Frame	Metal	White	None	0	0	Negative
1	2	Nurse's Office Restroom	Floor	N/A	N/A	N/A	N/A	N/A	N/A
1	2	Nurse's Office Restroom	W1	N/A	N/A	N/A	N/A	N/A	N/A
1	2	Nurse's Office Restroom	W2	N/A	N/A	N/A	N/A	N/A	N/A
1	2	Nurse's Office Restroom	W3	N/A	N/A	N/A	N/A	N/A	N/A
1	2	Nurse's Office Restroom	W4	N/A	N/A	N/A	N/A	N/A	N/A
1	2	Nurse's Office Restroom	Ceiling	Plaster	White	None	0	7.9	Positive
1	2	Classroom 205	Floor	Wood	N/A	N/A	N/A	N/A	N/A
1	2	Classroom 205	W1	Plaster	White	None	0	12.7	Positive
1	2	Classroom 205	W1	Plaster	Blue	Chipping	1	15.6	Positive
1	2	Classroom 205	W2	Plaster	White	None	0	18.9	Positive
1	2	Classroom 205	W3	Plaster	Blue	Alligatoring	5	20.7	Positive
1	2	Classroom 205	W4	Wood	Blue	None	0	0	Negative
1	2	Classroom 205	Ceiling	N/A	N/A	N/A	N/A	N/A	N/A
1	2	Classroom 205	Pipe	Metal	White	Chipping	5	17.1	Positive
1	2	Classroom 205	Door Frame	Metal	Brown	None	0	0.02	Negative
1	2	Classroom 204	W1	Plaster	Blue	Chipping	2	0	Negative
1	2	Classroom 204	W2	Wood	Blue	Chipping	4	0	Negative
1	2	Classroom 204	W3	Plaster	Blue	Chipping	2	0	Negative
1	2	Classroom 204	W3	Plaster	White	None	0	7.6	Positive
1	2	Classroom 204	W4	Wood	Blue	Chipping	12	0	Negative
1	2	Classroom 204	Ceiling	N/A	N/A	N/A	N/A	N/A	N/A
1	2	Classroom 204	Door Frame	Metal	Brown	None	0	0	Negative
1	2	Storage 203	Floor	Wood	N/A	N/A	N/A	N/A	N/A

		Dates: 11/14/2022-11/30/2022	Lead-Safe Certification Assessment Report						
		Inspector Name and Certificate Number: Eli Tillman	Russell H. Conwell Middle School						
		Inspection Company: Viva EHS	1849 E Clearfield Street, Philadelphia, PA 19134						
E l e m e n t	F l o o r	On-Site Room Name	Component	Substrate Material	Color	Description of Damage	Damage Quantity (sf)	XRF Reading (mg/cm2)	XRF (positive/ negative)
1	2	Storage 203	W1	Plaster	Blue	Chipping	1	16.1	Positive
1	2	Storage 203	W2	Wood	Blue	Flaking	5	0	Negative
1	2	Storage 203	W3	Plaster	Blue	None	0	0.11	Negative
1	2	Storage 203	W4	Sheetrock	White	None	0	0	Negative
1	2	Storage 203	Ceiling	N/A	N/A	N/A	N/A	N/A	N/A
1	2	Storage 203	Door Frame	Metal	Brown	None	0	0.01	Negative
1	2	Classroom 202	Floor	Wood	N/A	N/A	N/A	N/A	N/A
1	2	Classroom 202	W1	Plaster	White	Chipping	2	14.3	Positive
1	2	Classroom 202	W2	Sheetrock	White	Flaking	1	0	Negative
1	2	Classroom 202	W3	Plaster	White	Friction	3	16.7	Positive
1	2	Classroom 202	W4	Plaster	White	Chipping	2	13.2	Positive
1	2	Classroom 202	Ceiling	N/A	N/A	N/A	N/A	N/A	N/A
1	2	Classroom 202	Pipe	Metal	White	None	0	0	Negative
1	2	Stairwell B	Floor	Concrete	Brown	Chipping	3	1.2	Positive
1	2	Stairwell B	W1	Plaster	White	Chipping	4	22.3	Positive
1	2	Stairwell B	W2	Plaster	White	Chipping	1	27.2	Positive
1	2	Stairwell B	W3	Plaster	White	Chipping	2	20.5	Positive
1	2	Stairwell B	W4	Plaster	White	Chipping	5	18.3	Positive
1	2	Stairwell B	Ceiling	Plaster	White	None	0	13.2	Positive
1	2	Stairwell B	Stair Tread	Concrete	Brown	Chipping	22	5.9	Positive
1	2	Stairwell B	Riser	Concrete	Brown	Chipping	20	4.2	Positive
1	2	Stairwell B	Stair Newel Post	Concrete	Brown	Chipping	3	3.8	Positive
1	2	Stairwell B	Stringer	Concrete	Brown	None	0	3.2	Positive
1	2	Stairwell B	Door	Metal	Brown	Chipping	4	31	Positive
1	2	Stairwell B	Door Frame	Metal	Brown	Chipping	7	10.6	Positive
1	2	Stairwell B	Hand Rail	Wood	N/A	N/A	N/A	N/A	N/A
1	2	Stairwell B	Window Sill	Wood	Brown	Friction	3	0.19	Negative
1	2	Girl's Restroom adjacent to Classroom 202	Floor	N/A	N/A	N/A	N/A	N/A	N/A
1	2	Girl's Restroom adjacent to Classroom 202	W1	N/A	N/A	N/A	N/A	N/A	N/A
1	2	Girl's Restroom adjacent to Classroom 202	W2	N/A	N/A	N/A	N/A	N/A	N/A
1	2	Girl's Restroom adjacent to Classroom 202	W3	N/A	N/A	N/A	N/A	N/A	N/A
1	2	Girl's Restroom adjacent to Classroom 202	W4	N/A	N/A	N/A	N/A	N/A	N/A
1	2	Girl's Restroom adjacent to Classroom 202	Ceiling	Plaster	White	Efflorescence	15	0	Negative

		Dates: 11/14/2022-11/30/2022	Lead-Safe Certification Assessment Report						
		Inspector Name and Certificate Number: Eli Tillman	Russell H. Conwell Middle School						
		Inspection Company: Viva EHS	1849 E Clearfield Street, Philadelphia, PA 19134						
E l e m e n t	F l o o r	On-Site Room Name	Component	Substrate Material	Color	Description of Damage	Damage Quantity (sf)	XRF Reading (mg/cm2)	XRF (positive/ negative)
1	2	Girl's Restroom adjacent to Classroom 202	Pipe	Metal	White	Chipping	3	0	Negative
1	2	Girl's Restroom adjacent to Classroom 202	Door Frame	Metal	Brown	None	0	0.01	Negative
1	2	Main Hallway	Floor	Concrete	Brown	Chipping	15	2	Positive
1	2	Main Hallway	W1	Plaster	White	None	0	10.7	Positive
1	2	Main Hallway	W2	Plaster	White	Chipping	7	15.6	Positive
1	2	Main Hallway	W3	Plaster	White	Chipping	5	11.3	Positive
1	2	Main Hallway	W4	Plaster	White	None	0	8	Positive
1	2	Main Hallway	Ceiling	N/A	N/A	N/A	N/A	N/A	N/A
1	2	Classroom 201	Floor	N/A	N/A	N/A	N/A	N/A	N/A
1	2	Classroom 201	W1	Plaster	White	Friction	1	18.6	Positive
1	2	Classroom 201	W2	Plaster	White	Chipping	1	18.3	Positive
1	2	Classroom 201	W3	Plaster	White	None	0	19.9	Positive
1	2	Classroom 201	W4	Plaster	White	Efflorescence	7	11.8	Positive
1	2	Classroom 201	Ceiling	N/A	N/A	N/A	N/A	N/A	N/A
1	2	Hallway from Classroom 201 to the Main Hallway	Floor	Concrete	Brown	Chipping	5	1.2	Positive
1	2	Hallway from Classroom 201 to the Main Hallway	W1	Sheetrock	White	None	0	0	Negative
1	2	Hallway from Classroom 201 to the Main Hallway	W2	Plaster	White	None	0	11.8	Positive
1	2	Hallway from Classroom 201 to the Main Hallway	W3	Plaster	White	None	0	12.3	Positive
1	2	Hallway from Classroom 201 to the Main Hallway	W4	Plaster	White	None	0	10.2	Positive
1	2	Hallway from Classroom 201 to the Main Hallway	Ceiling	N/A	N/A	N/A	N/A	N/A	N/A
1	2	Office 201A	Floor	Wood	N/A	N/A	N/A	N/A	N/A
1	2	Office 201A	W1	Plaster	White	Cracking	2	0	Negative
1	2	Office 201A	W2	Plaster	White	None	0	5.1	Positive
1	2	Office 201A	W3	Plaster	White	Chipping	2	2.7	Positive
1	2	Office 201A	W4	Plaster	White	Chipping	1	11.8	Positive
1	2	Office 201A	Ceiling	N/A	N/A	N/A	N/A	N/A	N/A
1	2	Office 201A	Door Frame	Metal	White	None	0	0	Negative
1	2	Office 201A Restroom	Floor	N/A	N/A	N/A	N/A	N/A	N/A
1	2	Office 201A Restroom	W1	N/A	N/A	N/A	N/A	N/A	N/A
1	2	Office 201A Restroom	W2	N/A	N/A	N/A	N/A	N/A	N/A
1	2	Office 201A Restroom	W3	N/A	N/A	N/A	N/A	N/A	N/A
1	2	Office 201A Restroom	W4	N/A	N/A	N/A	N/A	N/A	N/A
1	2	Office 201A Restroom	Ceiling	Plaster	White	None	0	8.2	Positive
1	2	Office 201A Restroom	Pipe	Metal	White	None	0	0	Negative

		Dates: 11/14/2022-11/30/2022	Lead-Safe Certification Assessment Report						
		Inspector Name and Certificate Number: Eli Tillman	Russell H. Conwell Middle School						
		Inspection Company: Viva EHS	1849 E Clearfield Street, Philadelphia, PA 19134						
E l e m e n t	F l o o r	On-Site Room Name	Component	Substrate Material	Color	Description of Damage	Damage Quantity (sf)	XRF Reading (mg/cm2)	XRF (positive/ negative)
1	2	Office 201A Restroom	Door Frame	Metal	White	None	0	0	Negative
1	2	Book Storage 204A	Floor	Wood	N/A	N/A	N/A	N/A	N/A
1	2	Book Storage 204A	W1	Plaster	White	Chipping	2	1.1	Positive
1	2	Book Storage 204A	W2	Plaster	White	Chipping	10	1.3	Positive
1	2	Book Storage 204A	W3	Plaster	White	Cracking	10	1.2	Positive
1	2	Book Storage 204A	W4	Plaster	White	Efflorescence	15	1	Positive
1	2	Book Storage 204A	Ceiling	Plaster	White	Chipping	15	1.6	Positive
1	2	School Supplies Storage 203	Floor	Wood	N/A	N/A	N/A	N/A	N/A
1	2	School Supplies Storage 203	W1	Plaster	White	Cracking	5	1.2	Positive
1	2	School Supplies Storage 203	W2	Plaster	White	Cracking	2	1.4	Positive
1	2	School Supplies Storage 203	W3	Plaster	White	Cracking	8	1	Positive
1	2	School Supplies Storage 203	W4	Plaster	White	Cracking	30	1.4	Positive
1	2	School Supplies Storage 203	Ceiling	Plaster	White	Cracking	35	1.2	Positive
1	2	School Supplies Storage 203	Ductwork	Metal	White	Chipping	1	0.06	Negative
1	2	School Supplies Storage 203	Pipe	Metal	White	None	0	0	Negative
1	2	Storage Room 205 across from Classroom 206	Floor	Wood	N/A	N/A	N/A	N/A	N/A
1	2	Storage Room 205 across from Classroom 206	W1	Plaster	White	Cracking	5	4	Positive
1	2	Storage Room 205 across from Classroom 206	W2	Plaster	White	Flaking	25	4.8	Positive
1	2	Storage Room 205 across from Classroom 206	W3	Plaster	White	Flaking	15	5.7	Positive
1	2	Storage Room 205 across from Classroom 206	W4	Plaster	White	Cracking	10	2.7	Positive
1	2	Storage Room 205 across from Classroom 206	Ceiling	Plaster	White	Efflorescence	100	4.1	Positive
1	2	Storage Room 205 across from Classroom 206	DuctWork	Metal	White	Flaking	5	0.1	Negative
1	2	Staff Restroom Storage Closet	Floor	N/A	N/A	N/A	N/A	N/A	N/A
1	2	Staff Restroom Storage Closet	W1	N/A	N/A	N/A	N/A	N/A	N/A
1	2	Staff Restroom Storage Closet	W2	N/A	N/A	N/A	N/A	N/A	N/A
1	2	Staff Restroom Storage Closet	W3	N/A	N/A	N/A	N/A	N/A	N/A
1	2	Staff Restroom Storage Closet	W4	N/A	N/A	N/A	N/A	N/A	N/A
1	2	Staff Restroom Storage Closet	Ceiling	Plaster	White	None	0	5.2	Positive
1	2	Staff Restroom Storage Closet	Door Frame	Metal	White	None	0	0	Negative
1	2	Storage Room 205 across from Classroom 206	Floor	Wood	N/A	N/A	N/A	N/A	N/A
1	2	Storage Room 205 across from Classroom 206	W1	Plaster	White	Cracking	1	1	Positive
1	2	Storage Room 205 across from Classroom 206	W2	Plaster	White	Chipping	1	1.2	Positive
1	2	Storage Room 205 across from Classroom 206	W3	Plaster	White	Chipping	2	1.1	Positive
1	2	Storage Room 205 across from Classroom 206	W4	Plaster	White	Chipping	1	1	Positive

		Dates: 11/14/2022-11/30/2022	Lead-Safe Certification Assessment Report						
		Inspector Name and Certificate Number: Eli Tillman	Russell H. Conwell Middle School						
		Inspection Company: Viva EHS	1849 E Clearfield Street, Philadelphia, PA 19134						
E l e m e n t	F l o o r	On-Site Room Name	Component	Substrate Material	Color	Description of Damage	Damage Quantity (sf)	XRF Reading (mg/cm2)	XRF (positive/ negative)
1	2	Storage Room 205 across from Classroom 206	Ceiling	Plaster	White	Chipping	1	1.5	Positive
1	2	Storage Room 205 across from Classroom 206	Door Frame	Metal	Brown	None	0	0.02	Negative
1	3	Classroom 309	Floor	N/A	N/A	N/A	N/A	N/A	N/A
1	3	Classroom 309	W1	Plaster	White	Chipping	5	18.4	Positive
1	3	Classroom 309	W2	Plaster	White	Chipping	4	19.1	Positive
1	3	Classroom 309	W3	Plaster	White	Chipping	2	19.8	Positive
1	3	Classroom 309	W4	Plaster	White	Chipping	3	8.5	Positive
1	3	Classroom 309	Ceiling	N/A	N/A	N/A	N/A	N/A	N/A
1	3	Classroom 309 Closet	Floor	No Access	No Access	No Access	N/A	N/A	N/A
1	3	Classroom 309 Closet	W1	No Access	No Access	No Access	N/A	N/A	N/A
1	3	Classroom 309 Closet	W2	No Access	No Access	No Access	N/A	N/A	N/A
1	3	Classroom 309 Closet	W3	No Access	No Access	No Access	N/A	N/A	N/A
1	3	Classroom 309 Closet	W4	No Access	No Access	No Access	N/A	N/A	N/A
1	3	Classroom 309 Closet	Ceiling	No Access	No Access	No Access	N/A	N/A	N/A
1	3	Counselor's Office	Floor	N/A	N/A	N/A	N/A	N/A	N/A
1	3	Counselor's Office	W1	Plaster	White	None	0	15.2	Positive
1	3	Counselor's Office	W2	Plaster	White	Cracking	2	16.1	Positive
1	3	Counselor's Office	W3	Plaster	White	None	0	17.3	Positive
1	3	Counselor's Office	W4	Plaster	White	Cracking	1	20.4	Positive
1	3	Counselor's Office	Ceiling	N/A	N/A	N/A	N/A	N/A	N/A
1	3	Hallway from Classroom 309 Hallway to Rooms 308A and 309	Floor	N/A	N/A	N/A	N/A	N/A	N/A
1	3	Hallway from Classroom 309 Hallway to Rooms 308A and 309	W1	Plaster	White	Chipping	2	13.9	Positive
1	3	Hallway from Classroom 309 Hallway to Rooms 308A and 309	W2	Plaster	White	Cracking	2	12.5	Positive
1	3	Hallway from Classroom 309 Hallway to Rooms 308A and 309	W3	Plaster	White	Cracking	1	9.8	Positive
1	3	Hallway from Classroom 309 Hallway to Rooms 308A and 309	W4	Plaster	White	Chipping	3	13.4	Positive
1	3	Hallway from Classroom 309 Hallway to Rooms 308A and 309	Ceiling	N/A	N/A	N/A	N/A	N/A	N/A
1	3	Hallway from Classroom 309 to the Main Hallway	Floor	Concrete	Brown	Friction	2	3.1	Positive
1	3	Hallway from Classroom 309 to the Main Hallway	W1	Plaster	White	Chipping	4	7.2	Positive
1	3	Hallway from Classroom 309 to the Main Hallway	W2	Plaster	White	None	0	8.9	Positive

		Dates: 11/14/2022-11/30/2022	Lead-Safe Certification Assessment Report						
		Inspector Name and Certificate Number: Eli Tillman	Russell H. Conwell Middle School						
		Inspection Company: Viva EHS	1849 E Clearfield Street, Philadelphia, PA 19134						
E l e m e n t	F l o o r	On-Site Room Name	Component	Substrate Material	Color	Description of Damage	Damage Quantity (sf)	XRF Reading (mg/cm2)	XRF (positive/ negative)
1	3	Hallway from Classroom 309 to the Main Hallway	W3	Plaster	White	Chipping	3	11.1	Positive
1	3	Hallway from Classroom 309 to the Main Hallway	W4	N/A	N/A	N/A	N/A	N/A	N/A
1	3	Hallway from Classroom 309 to the Main Hallway	Ceiling	N/A	N/A	N/A	N/A	N/A	N/A
1	3	Hallway from Classroom 309 to the Main Hallway	Door Frame	Metal	Brown	Friction	2	10.1	Positive
1	3	Hallway from Classroom 309 to the Main Hallway	Door	Metal	Brown	Friction	5	12.2	Positive
1	3	Main Hallway	Floor	Concrete	Brown	Chipping	10	1.1	Positive
1	3	Main Hallway	W1	Plaster	White	None	0	4.2	Positive
1	3	Main Hallway	W2	Plaster	White	Efflorescence	35	4.5	Positive
1	3	Main Hallway	W3	Plaster	White	Chipping	6	3.8	Positive
1	3	Main Hallway	W4	Plaster	White	None	0	3.7	Positive
1	3	Main Hallway	Ceiling	N/A	N/A	N/A	N/A	N/A	N/A
1	3	Boy's Restroom adjacent to Classroom 308	Floor	N/A	N/A	N/A	N/A	N/A	N/A
1	3	Boy's Restroom adjacent to Classroom 308	W1	N/A	N/A	N/A	N/A	N/A	N/A
1	3	Boy's Restroom adjacent to Classroom 308	W2	N/A	N/A	N/A	N/A	N/A	N/A
1	3	Boy's Restroom adjacent to Classroom 308	W3	N/A	N/A	N/A	N/A	N/A	N/A
1	3	Boy's Restroom adjacent to Classroom 308	W4	N/A	N/A	N/A	N/A	N/A	N/A
1	3	Boy's Restroom adjacent to Classroom 308	Ceiling	Plaster	White	Cracking	7	12.3	Positive
1	3	Boy's Restroom adjacent to Classroom 308	Ductwork	Metal	White	None	0	0.02	Negative
1	3	Classroom 308	Floor	Wood	N/A	N/A	N/A	N/A	N/A
1	3	Classroom 308	W1	Plaster	White	Cracking	5	16	Positive
1	3	Classroom 308	W2	Plaster	White	Cracking	6	29.6	Positive
1	3	Classroom 308	W3	Plaster	White	Cracking	8	2.3	Positive
1	3	Classroom 308	W4	Plaster	White	Alligatoring	10	8.5	Positive
1	3	Classroom 308	Ceiling	N/A	N/A	N/A	N/A	N/A	N/A
1	3	Classroom 307	Floor	Wood	N/A	N/A	N/A	N/A	N/A
1	3	Classroom 307	W1	Plaster	Blue	Chipping	3	21.6	Positive
1	3	Classroom 307	W2	Sheetrock	Blue	Chipping	2	0.1	Negative
1	3	Classroom 307	W3	Plaster	Blue	Friction	1	27.7	Positive
1	3	Classroom 307	W3	Plaster	White	None	0	26.2	Positive
1	3	Classroom 307	W4	Sheetrock	Blue	None	0	0	Negative
1	3	Classroom 307	Ceiling	N/A	N/A	N/A	N/A	N/A	N/A
1	3	Classroom 306	Floor	Wood	N/A	N/A	N/A	N/A	N/A
1	3	Classroom 306	W1	Plaster	Orange	Cracking	2	19.2	Positive
1	3	Classroom 306	W1	Plaster	White	Cracking	2	11.4	Positive

		Dates: 11/14/2022-11/30/2022	Lead-Safe Certification Assessment Report						
		Inspector Name and Certificate Number: Eli Tillman	Russell H. Conwell Middle School						
		Inspection Company: Viva EHS	1849 E Clearfield Street, Philadelphia, PA 19134						
E l e m e n t	F l o o r	On-Site Room Name	Component	Substrate Material	Color	Description of Damage	Damage Quantity (sf)	XRF Reading (mg/cm2)	XRF (positive/ negative)
1	3	Classroom 306	W2	Sheetrock	Red	Friction	1	0	Negative
1	3	Classroom 306	W2	Sheetrock	Blue	Friction	2	0	Negative
1	3	Classroom 306	W3	Plaster	White	Cracking	5	4	Positive
1	3	Classroom 306	W3	Plaster	Orange	None	0	3.1	Positive
1	3	Classroom 306	W4	Plaster	Blue	None	0	2.7	Positive
1	3	Classroom 306	Ceiling	N/A	N/A	N/A	N/A	N/A	N/A
1	3	Copy Room 305A	Floor	N/A	N/A	N/A	N/A	N/A	N/A
1	3	Copy Room 305A	W1	Plaster	White	Cracking	2	19.3	Positive
1	3	Copy Room 305A	W2	Plaster	White	Chipping	2	22.2	Positive
1	3	Copy Room 305A	W3	Plaster	White	Cracking	3	8.6	Positive
1	3	Copy Room 305A	W4	Plaster	White	Cracking	3	18.9	Positive
1	3	Copy Room 305A	Ceiling	N/A	N/A	N/A	N/A	N/A	N/A
1	3	Copy Room 305A Restroom	Floor	N/A	N/A	N/A	N/A	N/A	N/A
1	3	Copy Room 305A Restroom	W1	N/A	N/A	N/A	N/A	N/A	N/A
1	3	Copy Room 305A Restroom	W2	N/A	N/A	N/A	N/A	N/A	N/A
1	3	Copy Room 305A Restroom	W3	N/A	N/A	N/A	N/A	N/A	N/A
1	3	Copy Room 305A Restroom	W4	N/A	N/A	N/A	N/A	N/A	N/A
1	3	Copy Room 305A Restroom	Ceiling	Plaster	White	None	0	1.3	Positive
1	3	Copy Room 305A Restroom	Ductwork	Metal	White	None	0	0.02	Negative
1	3	Copy Room 305A Closet	Floor	Wood	N/A	N/A	N/A	N/A	N/A
1	3	Copy Room 305A Closet	W1	Plaster	White	Cracking	4	8.4	Positive
1	3	Copy Room 305A Closet	W2	Plaster	White	Cracking	2	24.3	Positive
1	3	Copy Room 305A Closet	W3	Plaster	White	Cracking	4	10.1	Positive
1	3	Copy Room 305A Closet	W4	Plaster	White	Cracking	4	18.9	Positive
1	3	Copy Room 305A Closet	Ceiling	Plaster	White	None	0	2.4	Positive
1	3	Roof Access Closet adjacent to Classrooms 305 and 305A	Floor	Concrete	N/A	N/A	N/A	N/A	N/A
1	3	Roof Access Closet adjacent to Classrooms 305 and 305A	W1	Plaster	White	Chipping	45	10.2	Positive
1	3	Roof Access Closet adjacent to Classrooms 305 and 305A	W2	Plaster	White	Chipping	45	11.1	Positive
1	3	Roof Access Closet adjacent to Classrooms 305 and 305A	W3	Plaster	White	Chipping	45	10.6	Positive
1	3	Roof Access Closet adjacent to Classrooms 305 and 305A	W4	Plaster	White	Chipping	45	11	Positive

		Dates: 11/14/2022-11/30/2022	Lead-Safe Certification Assessment Report						
		Inspector Name and Certificate Number: Eli Tillman	Russell H. Conwell Middle School						
		Inspection Company: Viva EHS	1849 E Clearfield Street, Philadelphia, PA 19134						
E l e m e n t	F l o o r	On-Site Room Name	Component	Substrate Material	Color	Description of Damage	Damage Quantity (sf)	XRF Reading (mg/cm2)	XRF (positive/ negative)
1	3	Roof Access Closet adjacent to Classrooms 305 and 305A	Ceiling	Concrete	N/A	N/A	N/A	N/A	N/A
1	3	Classroom 305	Floor	N/A	N/A	N/A	N/A	N/A	N/A
1	3	Classroom 305	W1	N/A	N/A	N/A	N/A	N/A	N/A
1	3	Classroom 305	W2	N/A	N/A	N/A	N/A	N/A	N/A
1	3	Classroom 305	W3	N/A	N/A	N/A	N/A	N/A	N/A
1	3	Classroom 305	W4	N/A	N/A	N/A	N/A	N/A	N/A
1	3	Classroom 305	Ceiling	N/A	N/A	N/A	N/A	N/A	N/A
1	3	Classroom 304	Floor	N/A	N/A	N/A	N/A	N/A	N/A
1	3	Classroom 304	W1	Plaster	Blue	Friction	2	21.5	Positive
1	3	Classroom 304	W2	Sheetrock	White	None	0	0	Negative
1	3	Classroom 304	W3	Plaster	White	None	0	20.2	Positive
1	3	Classroom 304	W4	Plaster	White	None	0	23.1	Positive
1	3	Classroom 304	Ceiling	N/A	N/A	N/A	N/A	N/A	N/A
1	3	Classroom 304 Closet	Floor	N/A	N/A	N/A	N/A	N/A	N/A
1	3	Classroom 304 Closet	W1	Sheetrock	White	None	0	0	Negative
1	3	Classroom 304 Closet	W2	Plaster	White	None	0	17.5	Positive
1	3	Classroom 304 Closet	W3	Plaster	White	None	0	19.1	Positive
1	3	Classroom 304 Closet	W4	Plaster	White	None	0	18.2	Positive
1	3	Classroom 304 Closet	Ceiling	N/A	N/A	N/A	N/A	N/A	N/A
1	3	Classroom 304 Closet	Door Frame	Metal	White	None	0	0	Negative
1	3	Classroom 304 Closet	Pipe	Metal	White	None	0	0.17	Negative
1	3	Classroom 303	Floor	N/A	N/A	N/A	N/A	N/A	N/A
1	3	Classroom 303	W1	N/A	N/A	N/A	N/A	N/A	N/A
1	3	Classroom 303	W2	N/A	N/A	N/A	N/A	N/A	N/A
1	3	Classroom 303	W3	N/A	N/A	N/A	N/A	N/A	N/A
1	3	Classroom 303	W4	N/A	N/A	N/A	N/A	N/A	N/A
1	3	Classroom 303	Ceiling	N/A	N/A	N/A	N/A	N/A	N/A
1	3	Classroom 302	Floor	Wood	N/A	N/A	N/A	N/A	N/A
1	3	Classroom 302	W1	Sheetrock	Blue	None	0	0	Negative
1	3	Classroom 302	W2	Sheetrock	White	None	0	0.01	Negative
1	3	Classroom 302	W3	Plaster	White	None	0	4.5	Positive
1	3	Classroom 302	W3	Sheetrock	White	None	0	0	Negative
1	3	Classroom 302	W4	Sheetrock	White	None	0	0.01	Negative

		Dates: 11/14/2022-11/30/2022	Lead-Safe Certification Assessment Report						
		Inspector Name and Certificate Number: Eli Tillman	Russell H. Conwell Middle School						
		Inspection Company: Viva EHS	1849 E Clearfield Street, Philadelphia, PA 19134						
E l e m e n t	F l o o r	On-Site Room Name	Component	Substrate Material	Color	Description of Damage	Damage Quantity (sf)	XRF Reading (mg/cm2)	XRF (positive/ negative)
1	3	Classroom 302	W4	Plaster	White	None	0	4.2	Positive
1	3	Classroom 302	Ceiling	N/A	N/A	N/A	N/A	N/A	N/A
1	3	Staff Restroom adjacent to Classroom 302	Floor	N/A	N/A	N/A	N/A	N/A	N/A
1	3	Staff Restroom adjacent to Classroom 302	W1	N/A	N/A	N/A	N/A	N/A	N/A
1	3	Staff Restroom adjacent to Classroom 302	W2	N/A	N/A	N/A	N/A	N/A	N/A
1	3	Staff Restroom adjacent to Classroom 302	W3	N/A	N/A	N/A	N/A	N/A	N/A
1	3	Staff Restroom adjacent to Classroom 302	W4	N/A	N/A	N/A	N/A	N/A	N/A
1	3	Staff Restroom adjacent to Classroom 302	Ceiling	Plaster	White	Chipping	3	10.5	Positive
1	3	Staff Restroom adjacent to Classroom 302	Pipe	Metal	White	None	0	0.02	Negative
1	3	Pipe Chase in Staff Restroom adjacent to Classroom 302	Floor	Concrete	N/A	N/A	N/A	N/A	N/A
1	3	Pipe Chase in Staff Restroom adjacent to Classroom 302	W1	N/A	N/A	N/A	N/A	N/A	N/A
1	3	Pipe Chase in Staff Restroom adjacent to Classroom 302	W2	N/A	N/A	N/A	N/A	N/A	N/A
1	3	Pipe Chase in Staff Restroom adjacent to Classroom 302	W3	N/A	N/A	N/A	N/A	N/A	N/A
1	3	Pipe Chase in Staff Restroom adjacent to Classroom 302	W4	N/A	N/A	N/A	N/A	N/A	N/A
1	3	Pipe Chase in Staff Restroom adjacent to Classroom 302	Ceiling	Concrete	N/A	N/A	N/A	N/A	N/A
1	3	Classroom 301	Floor	N/A	N/A	N/A	N/A	N/A	N/A
1	3	Classroom 301	W1	Plaster	White	Chipping	2	18.1	Positive
1	3	Classroom 301	W2	Plaster	White	None	0	16.4	Negative
1	3	Classroom 301	W3	Plaster	White	None	0	12.3	Negative
1	3	Classroom 301	W4	Plaster	White	None	0	14.8	Negative
1	3	Classroom 301	Ceiling	N/A	N/A	N/A	N/A	N/A	N/A
1	3	Classroom 301 Closet	Floor	N/A	N/A	N/A	N/A	N/A	N/A
1	3	Classroom 301 Closet	W1	Plaster	White	None	0	12	Positive
1	3	Classroom 301 Closet	W2	Plaster	White	None	0	11.1	Positive
1	3	Classroom 301 Closet	W3	Plaster	White	None	0	14.2	Positive
1	3	Classroom 301 Closet	W4	Plaster	White	None	0	13.4	Positive
1	3	Classroom 301 Closet	Ceiling	N/A	N/A	N/A	N/A	N/A	N/A
1	3	Hallway from Classroom 301 to the Main Hallway	Floor	Concrete	Grey	Friction	2	0.9	Positive
1	3	Hallway from Classroom 301 to the Main Hallway	W1	Plaster	White	None	0	6.5	Negative

		Dates: 11/14/2022-11/30/2022	Lead-Safe Certification Assessment Report						
		Inspector Name and Certificate Number: Eli Tillman	Russell H. Conwell Middle School						
		Inspection Company: Viva EHS	1849 E Clearfield Street, Philadelphia, PA 19134						
E l e m e n t	F l o o r	On-Site Room Name	Component	Substrate Material	Color	Description of Damage	Damage Quantity (sf)	XRF Reading (mg/cm2)	XRF (positive/ negative)
1	3	Hallway from Classroom 301 to the Main Hallway	W2	N/A	N/A	N/A	N/A	N/A	N/A
1	3	Hallway from Classroom 301 to the Main Hallway	W3	Plaster	White	None	0	8.7	Positive
1	3	Hallway from Classroom 301 to the Main Hallway	W4	Plaster	White	Cracking	4	9	Positive
1	3	Hallway from Classroom 301 to the Main Hallway	Ceiling	Plaster	White	Efflorescence	3	8.2	Positive
1	3	Hallway from Classroom 301 to the Main Hallway	Door	Metal	Brown	Friction	2	29.2	Positive
1	3	Hallway from Classroom 301 to the Main Hallway	Door Frame	Metal	Brown	Chipping	5	10.1	Positive
1	3	School Psychologist's Office 301A	Floor	Wood	N/A	N/A	N/A	N/A	N/A
1	3	School Psychologist's Office 301A	W1	Sheetrock	White	Cracking	5	0	Negative
1	3	School Psychologist's Office 301A	W2	Plaster	White	Cracking	2	12.2	Positive
1	3	School Psychologist's Office 301A	W3	Sheetrock	White	Cracking	2	0	Negative
1	3	School Psychologist's Office 301A	W4	Plaster	White	Efflorescence	10	11.9	Positive
1	3	School Psychologist's Office 301A	Ceiling	N/A	N/A	N/A	N/A	N/A	N/A
1	3	School Psychologist Office 301A Restroom	Floor	N/A	N/A	N/A	N/A	N/A	N/A
1	3	School Psychologist Office 301A Restroom	W1	N/A	N/A	N/A	N/A	N/A	N/A
1	3	School Psychologist Office 301A Restroom	W2	N/A	N/A	N/A	N/A	N/A	N/A
1	3	School Psychologist Office 301A Restroom	W3	N/A	N/A	N/A	N/A	N/A	N/A
1	3	School Psychologist Office 301A Restroom	W4	N/A	N/A	N/A	N/A	N/A	N/A
1	3	School Psychologist Office 301A Restroom	Ceiling	N/A	N/A	N/A	N/A	N/A	N/A
1	3	Custodial Closet in School Psychologist's Office	Floor	Concrete	N/A	N/A	N/A	N/A	N/A
1	3	Custodial Closet in School Psychologist's Office	W1	N/A	N/A	N/A	N/A	N/A	N/A
1	3	Custodial Closet in School Psychologist's Office	W2	N/A	N/A	N/A	N/A	N/A	N/A
1	3	Custodial Closet in School Psychologist's Office	W3	N/A	N/A	N/A	N/A	N/A	N/A
1	3	Custodial Closet in School Psychologist's Office	W4	N/A	N/A	N/A	N/A	N/A	N/A
1	3	Custodial Closet in School Psychologist's Office	Ceiling	Plaster	White	None	0	2.5	Positive
1	3	Stairwell C	Floor	Concrete	Brown	Cracking	2	1.8	Positive
1	3	Stairwell C	W1	Plaster	White	Friction	1	14.4	Positive
1	3	Stairwell C	W1	Plaster	Tan	Friction	1	25	Positive
1	3	Stairwell C	W2	Plaster	White	Cracking	2	9	Positive
1	3	Stairwell C	W2	Plaster	Tan	Chipping	1	17.6	Positive
1	3	Stairwell C	W3	Plaster	White	Efflorescence	2	22.4	Positive
1	3	Stairwell C	W3	Plaster	Tan	None	0	24.3	Positive
1	3	Stairwell C	W4	Plaster	White	Chipping	1	28.4	Positive
1	3	Stairwell C	W4	Plaster	Tan	Chipping	1	11.7	Positive
1	3	Stairwell C	Ceiling	Plaster	White	None	0	6	Positive

		Dates: 11/14/2022-11/30/2022	Lead-Safe Certification Assessment Report						
		Inspector Name and Certificate Number: Eli Tillman	Russell H. Conwell Middle School						
		Inspection Company: Viva EHS	1849 E Clearfield Street, Philadelphia, PA 19134						
E l e m e n t	F l o o r	On-Site Room Name	Component	Substrate Material	Color	Description of Damage	Damage Quantity (sf)	XRF Reading (mg/cm2)	XRF (positive/ negative)
1	3	Stairwell C	Stair Tread	Concrete	Brown	Chipping	20	5.6	Positive
1	3	Stairwell C	Riser	Concrete	Brown	Chipping	8	15.8	Positive
1	3	Stairwell C	Stringer	Concrete	Brown	Chipping	1	3.5	Positive
1	3	Stairwell C	Stair Newel Post	Metal	Brown	Chipping	3	3.7	Positive
1	3	Stairwell C	Hand Rail	Wood	N/A	N/A	N/A	N/A	N/A
1	3	Stairwell C	Door Frame	Metal	Brown	Friction	2	29.1	Positive
1	3	Stairwell C	Door	Metal	Brown	Chipping	5	10.1	Positive
1	3	Stairwell C	Window Sill	Wood	Brown	Friction	3	0.1	Negative
1	3	Stairwell B	Floor	Concrete	Brown	Cracking	2	1.8	Positive
1	3	Stairwell B	W1	Plaster	White	Friction	1	24.8	Positive
1	3	Stairwell B	W1	Plaster	Tan	Friction	1	13.4	Positive
1	3	Stairwell B	W2	Plaster	White	Cracking	1	21.2	Positive
1	3	Stairwell B	W2	Plaster	Tan	Chipping	1	12.3	Positive
1	3	Stairwell B	W3	Plaster	White	None	0	15.3	Positive
1	3	Stairwell B	W3	Plaster	Tan	None	0	14.2	Positive
1	3	Stairwell B	W4	Plaster	White	Chipping	1	28.4	Positive
1	3	Stairwell B	W4	Plaster	Tan	Chipping	1	11.7	Positive
1	3	Stairwell B	Ceiling	Plaster	White	None	0	5	Positive
1	3	Stairwell B	Stair Tread	Concrete	Brown	Chipping	30	3.3	Positive
1	3	Stairwell B	Riser	Concrete	Brown	Chipping	5	10.8	Positive
1	3	Stairwell B	Stringer	Concrete	Brown	Chipping	1	3.2	Positive
1	3	Stairwell B	Stair Newel Post	Metal	Brown	Friction	2	1.2	Positive
1	3	Stairwell B	Hand Rail	Wood	N/A	N/A	N/A	N/A	N/A
1	3	Stairwell B	Door Frame	Metal	Brown	Friction	3	28	Positive
1	3	Stairwell B	Door	Metal	Brown	Chipping	6	12	Positive
1	3	Stairwell B	Window Sill	Wood	Brown	Friction	2	0.22	Negative
1	3	Stairwell A	Floor	Concrete	Brown	Chipping	3	1.2	Positive
1	3	Stairwell A	W1	Brick	White	Chipping	5	5	Positive
1	3	Stairwell A	W2	Brick	White	Chipping	3	2.2	Positive
1	3	Stairwell A	W3	Brick	White	Chipping	2	4.3	Positive
1	3	Stairwell A	W4	Brick	White	Chipping	2	3.1	Positive
1	3	Stairwell A	Ceiling	Plaster	White	Chipping	100	2.1	Positive
1	3	Stairwell A	Riser	Concrete	Brown	Cracking	5	4.2	Positive

		Dates: 11/14/2022-11/30/2022	Lead-Safe Certification Assessment Report						
		Inspector Name and Certificate Number: Eli Tillman	Russell H. Conwell Middle School						
		Inspection Company: Viva EHS	1849 E Clearfield Street, Philadelphia, PA 19134						
E l e m e n t	F l o o r	On-Site Room Name	Component	Substrate Material	Color	Description of Damage	Damage Quantity (sf)	XRF Reading (mg/cm2)	XRF (positive/ negative)
1	3	Stairwell A	Stair Tread	Concrete	Brown	Cracking	5	9.8	Positive
1	3	Stairwell A	Stringer	Concrete	Brown	Chipping	1	10.1	Positive
1	3	Stairwell A	Hand Rail	Metal	Brown	Chipping	5	5.5	Positive
1	1	Exit 7 from Stairwell B	Ceiling	Plaster	Grey	Efflorescence	20	9.8	Positive
1	3	Stairwell A Landing	Floor	Concrete	N/A	N/A	N/A	N/A	N/A
1	3	Stairwell A Landing	W1	Brick	White	Chipping	10	11.2	Positive
1	3	Stairwell A Landing	W2	Brick	White	Chipping	5	13.3	Positive
1	3	Stairwell A Landing	W3	Brick	White	Cracking	20	4.8	Positive
1	3	Stairwell A Landing	W4	Brick	White	Cracking	30	8.2	Positive
1	3	Stairwell A Landing	Ceiling	Plaster	White	Chipping	100	N/A	N/A
1	3	Stairwell A Landing	Window Sill	Concrete	Grey	Cracking	15	34	Positive
1	3	Stairwell A Landing	Pipe	Metal	White	None	0	0.01	Negative
1	AT	Attic above Auditorium 3rd Floor Hallway	Floor	Plaster	N/A	None	N/A	N/A	N/A
1	AT	Attic above Auditorium 3rd Floor Hallway	W1	CMU	N/A	None	N/A	N/A	N/A
1	AT	Attic above Auditorium 3rd Floor Hallway	W2	CMU	N/A	None	N/A	N/A	N/A
1	AT	Attic above Auditorium 3rd Floor Hallway	W3	CMU	N/A	None	N/A	N/A	N/A
1	AT	Attic above Auditorium 3rd Floor Hallway	W4	CMU	N/A	None	N/A	N/A	N/A
1	AT	Attic above Auditorium 3rd Floor Hallway	Ceiling	Concrete	N/A	None	N/A	N/A	N/A
1	AT	Attic at Room 305	Floor	Concrete	N/A	N/A	N/A	N/A	N/A
1	AT	Attic at Room 305	W1	Concrete	White	Cracking	100	0	Negative
1	AT	Attic at Room 305	W2	Concrete	White	Cracking	100	0	Negative
1	AT	Attic at Room 305	W3	Brick	Grey	Chipping	100	0.02	Negative
1	AT	Attic at Room 305	W4	Concrete	White	Cracking	100	0	Negative
1	AT	Attic at Room 305	Ceiling	Concrete	White	Chipping	100	0	Negative
1	CS	Crawl Space Fan Room below Auditorium	Floor	Concrete	N/A	N/A	N/A	N/A	N/A
1	CS	Crawl Space Fan Room below Auditorium	W1	Concrete	N/A	N/A	N/A	N/A	N/A
1	CS	Crawl Space Fan Room below Auditorium	W2	Concrete	N/A	N/A	N/A	N/A	N/A
1	CS	Crawl Space Fan Room below Auditorium	W3	Concrete	N/A	N/A	N/A	N/A	N/A
1	CS	Crawl Space Fan Room below Auditorium	W4	Concrete	N/A	N/A	N/A	N/A	N/A
1	CS	Crawl Space Fan Room below Auditorium	Ceiling	Concrete	N/A	N/A	N/A	N/A	N/A
1	2	Classroom 204	Floor	Wood	N/A	N/A	N/A	N/A	N/A