

				Inspection Dates: 12/8/2020		School District of Philadelphia						
				Name of Inspector: James Mongan		Lead Safe Certification Assessment Report						
				Inspection Company: Vertex		Mifflin Elementary School						
ULCS#	E l e m e n t	F l o o r	Space #	On-Site Room Name	Student/ Teacher Occupied (yes/no)	Component	Substrate Material	Color	Description of Damage	Damage Quantity (sf)	XRF Reading (mg/cm2)	XRF (positive/ negative)
6320	1	1	101	Classroom 101	Yes	W1	Plaster	Yellow	None	0	17.4	Positive
6320	1	1	101	Classroom 101	Yes	Door Frame	Wood	varnish	None	0	3.5	Positive
6320	1	1	101	Classroom 101	Yes	W2	Plaster	Yellow	None	0	12.2	Positive
6320	1	1	101	Classroom 101	Yes	W3	Plaster	Yellow	None	0	13.8	Positive
6320	1	1	101	Classroom 101	Yes	W4	Plaster	Yellow	None	0	21.9	Positive
6320	1	1	101	Classroom 101	Yes	Ceiling	N/A	N/A	N/A	N/A	N/A	N/A
6320	1	1	101	Classroom 101	Yes	Floor	N/A	N/A	N/A	N/A	N/A	N/A
6320	1	1	101A	Classroom 101 Storage	Yes	W1	Plaster	Tan	Chipping	6	0.02	Negative
6320	1	1	101A	Classroom 101 Storage	Yes	W2	Plaster	Tan	Cracking	5	0.05	Negative
6320	1	1	101A	Classroom 101 Storage	Yes	W3	Plaster	Tan	None	0	0	Negative
6320	1	1	101A	Classroom 101 Storage	Yes	W4	Plaster	Tan	None	0	0.01	Negative
6320	1	1	101A	Classroom 101 Storage	Yes	Ceiling	Plaster	Tan	Cracking	6	0.07	Negative
6320	1	1	101A	Classroom 101 Storage	Yes	Floor	N/A	N/A	N/A	N/A	N/A	N/A
6320	1	B	11	Fan Room	No	W1	Concrete	Grey	Flaking	100	5.6	Positive
6320	1	B	11	Fan Room	No	W2	Brick	Grey	Flaking	100	4.9	Positive
6320	1	B	11	Fan Room	No	W3	Concrete	Grey	Flaking	100	8.4	Positive
6320	1	B	11	Fan Room	No	W4	Concrete	Grey	Flaking	100	5.1	Positive
6320	1	1	101B	Room 101B Hallway Storage next to Classroom 101	Yes	W2	Plaster	Tan	Cracking,flaking	50	16.9	Positive
6320	1	1	101B	Room 101B Hallway Storage next to Classroom 101	Yes	Floor	Concrete	N/A	None	0	N/A	N/A
6320	1	1	101B	Room 101B Hallway Storage next to Classroom 101	Yes	W1						
6320	1	1	101B	Room 101B Hallway Storage next to Classroom 101	Yes	W2						
6320	1	1	101B	Room 101B Hallway Storage next to Classroom 101	Yes	W3						
6320	1	1	101B	Room 101B Hallway Storage next to Classroom 101	Yes	W4						
6320	1	1	101B	Room 101B Hallway Storage next to Classroom 101	Yes	Ceiling						
6320	1	1	101B	Room 101B Hallway Storage next to Classroom 101	Yes	Floor						
6320	1	1	102	Classroom 102	Yes	W1	Plaster	Yellow	None	0	13.4	Positive
6320	1	1	102	Classroom 102	Yes	Door Frame	Metal	Blue	None	0	2.6	Positive
6320	1	1	102	Classroom 102	Yes	W2	Plaster	Yellow	None	0	13.5	Positive
6320	1	1	102	Classroom 102	Yes	W3	Plaster	Yellow	None	0	17.8	Positive
6320	1	1	102	Classroom 102	Yes	W4	Plaster	Yellow	None	0	14.9	Positive
6320	1	1	102	Classroom 102	Yes	Ceiling	N/A	N/A	N/A	N/A	N/A	N/A
6320	1	1	102	Classroom 102	Yes	Floor	N/A	N/A	N/A	N/A	N/A	N/A
6320	1	1	102A	Classroom 102 Restroom	Yes	W1	Plaster	Tan	None	0	N/A	14.5
6320	1	1	102A	Classroom 102 Restroom	Yes	W2	Plaster	Tan	None	0	N/A	12
6320	1	1	102A	Classroom 102 Restroom	Yes	W3	Plaster	Tan	None	0	N/A	17.9
6320	1	1	102A	Classroom 102 Restroom	Yes	W4	Plaster	Tan	None	0	N/A	13.3
6320	1	1	102A	Classroom 102 Restroom	Yes	Ceiling	Plaster	Tan	None	0	N/A	12
6320	1	1	102A	Classroom 102 Restroom	Yes	Floor	N/A	N/A	N/A	N/A	N/A	N/A
6320	1	1	101B	Room 101B Hallway Storage next to Classroom 101	Yes	W4	Plaster	Tan	Cracking,flaking	50	21	Positive
6320	1	1	102B	Classroom 102 Storage	Yes	W2	Plaster	Tan	None	0	14.4	Positive
6320	1	1	102B	Classroom 102 Storage	Yes	W3	Plaster	Tan	None	0	18.8	Positive
6320	1	B	16	Restroom in Boiler Room	No	Ceiling	Concrete	Tan	Flaking	50	7.5	Positive
6320	1	B	16	Restroom in Boiler Room	No	W4	Concrete	Tan	Flaking	40	9.3	Positive
6320	1	1	102B	Classroom 102 Storage	Yes	Floor	N/A	N/A	N/A	N/A	N/A	N/A

				Inspection Dates: 12/8/2020		School District of Philadelphia						
				Name of Inspector: James Mongan		Lead Safe Certification Assessment Report						
				Inspection Company: Vertex		Mifflin Elementary School						
ULCS#	E l e m e n t	F l o o r	Space #	On-Site Room Name	Student/ Teacher Occupied (yes/no)	Component	Substrate Material	Color	Description of Damage	Damage Quantity (sf)	XRF Reading (mg/cm2)	XRF (positive/ negative)
6320	1	1	102C	Classroom 102 Closet by the door	Yes	W1	Plaster	Tan	None	0	N/A	0.02
6320	1	1	102C	Classroom 102 Closet by the door	Yes	W2	Plaster	Tan	None	0	N/A	0
6320	1	1	102C	Classroom 102 Closet by the door	Yes	W3	Plaster	Tan	None	0	N/A	0.01
6320	1	1	102C	Classroom 102 Closet by the door	Yes	W4	Plaster	Tan	None	0	N/A	0.03
6320	1	1	102C	Classroom 102 Closet by the door	Yes	Ceiling	Plaster	Tan	None	0	N/A	0
6320	1	1	102C	Classroom 102 Closet by the door	Yes	Floor	N/A	N/A	N/A	N/A	N/A	N/A
6320	1	1	103	Classroom 103	Yes	W1	Plaster	Yellow	None	0	19.1	Positive
6320	1	1	103	Classroom 103	Yes	Door Frame	Wood	varnish	None	0	3.1	Positive
6320	1	1	103	Classroom 103	Yes	W2	Plaster	Yellow	None	0	21	Positive
6320	1	1	103	Classroom 103	Yes	W3	Plaster	Yellow	None	0	17.6	Positive
6320	1	1	103	Classroom 103	Yes	W4	Plaster	Yellow	None	0	14.8	Positive
6320	1	1	103	Classroom 103	Yes	Ceiling	N/A	N/A	N/A	N/A	N/A	N/A
6320	1	1	103	Classroom 103	Yes	Floor	Wood	varnish	None	0	N/A	N/A
6320	1	1	101B	Room 101B Hallway Storage next to Classroom 101	Yes	W3	Plaster	Tan	Cracking,flaking	30	14.5	Positive
6320	1	1	121	Auditorium	Yes	door	Wood	Tan	Flaking	30	7.2	Positive
6320	1	1	104	Classroom 104	Yes	W2	Plaster	White	None	0	14.8	Positive
6320	1	1	104	Classroom 104	Yes	W3	Plaster	White	None	0	12.2	Positive
6320	1	1	104	Classroom 104	Yes	W4	Plaster	White	None	0	16.9	Positive
6320	1	1	104	Classroom 104	Yes	Ceiling	N/A	N/A	N/A	N/A	N/A	N/A
6320	1	1	104	Classroom 104	Yes	Floor	Wood	varnish	None	0	N/A	N/A
6320	1	1	104A	Classroom 104 Closet 1	Yes	W1	Plaster	Tan	None	0	0.02	Negative
6320	1	1	104A	Classroom 104 Closet 1	Yes	W2	Plaster	Tan	None	0	0	Negative
6320	1	1	104A	Classroom 104 Closet 1	Yes	W3	Plaster	Tan	None	0	0	Negative
6320	1	1	104A	Classroom 104 Closet 1	Yes	W4	Plaster	Tan	None	0	0.02	Negative
6320	1	1	104A	Classroom 104 Closet 1	Yes	Ceiling	N/A	N/A	N/A	N/A	N/A	N/A
6320	1	1	104A	Classroom 104 Closet 1	Yes	Floor	Wood	N/A	None	0	0.01	Negative
6320	1	1	104B	Classroom 104 Closet 2	Yes	W1	Plaster	Tan	None	0	0	Negative
6320	1	1	104B	Classroom 104 Closet 2	Yes	W2	Plaster	Tan	None	0	0	Negative
6320	1	1	104B	Classroom 104 Closet 2	Yes	W3	Plaster	Tan	None	0	0.02	Negative
6320	1	1	104B	Classroom 104 Closet 2	Yes	W4	Plaster	Tan	None	0	0	Negative
6320	1	1	104B	Classroom 104 Closet 2	Yes	Ceiling	N/A	N/A	N/A	N/A	N/A	N/A
6320	1	1	104B	Classroom 104 Closet 2	Yes	Floor	Wood	varnish	None	0	0.02	Negative
6320	1	1	104C	Classroom 104 Closet 3	Yes	W1	Plaster	Tan	None	0	0.02	Negative
6320	1	1	104C	Classroom 104 Closet 3	Yes	W2	Plaster	Tan	None	0	0.01	Negative
6320	1	1	104C	Classroom 104 Closet 3	Yes	W3	Plaster	Tan	None	0	0	Negative
6320	1	1	104C	Classroom 104 Closet 3	Yes	W4	Plaster	Tan	None	0	0.02	Negative
6320	1	1	104C	Classroom 104 Closet 3	Yes	Ceiling	N/A	N/A	N/A	N/A	N/A	N/A
6320	1	1	104C	Classroom 104 Closet 3	Yes	Floor	Wood	varnish	None	0	N/A	N/A
6320	1	1	121	Auditorium	Yes	W3	Plaster	Tan	Cracking	30	10.2	Positive
6320	1	1	105	Classroom 105	Yes	Door Frame	Wood	varnish	None	0	4.1	Positive
6320	1	1	105	Classroom 105	Yes	W2	Plaster	Tan	None	0	12.7	Positive
6320	1	1	105	Classroom 105	Yes	W3	Plaster	Tan	None	0	15.5	Positive
6320	1	1	105	Classroom 105	Yes	W4	Plaster	Tan	None	0	17	Positive
6320	1	1	105	Classroom 105	Yes	Ceiling	N/A	N/A	N/A	N/A	N/A	N/A

				Inspection Dates: 12/8/2020		School District of Philadelphia						
				Name of Inspector: James Mongan		Lead Safe Certification Assessment Report						
				Inspection Company: Vertex		Mifflin Elementary School						
ULCS#	E l e m e n t	F l o o r	Space #	On-Site Room Name	Student/ Teacher Occupied (yes/no)	Component	Substrate Material	Color	Description of Damage	Damage Quantity (sf)	XRF Reading (mg/cm2)	XRF (positive/ negative)
6320	1	1	105	Classroom 105	Yes	Floor	Wood	varnish	None	0	N/A	N/A
6320	1	1	105A	Classroom 105 Closet	Yes	W1	Plaster	Tan	None	0	0.03	Negative
6320	1	1	105A	Classroom 105 Closet	Yes	W2	Plaster	Tan	None	0	0.01	Negative
6320	1	1	105A	Classroom 105 Closet	Yes	W3	Plaster	Tan	None	0	0	Negative
6320	1	1	105A	Classroom 105 Closet	Yes	W4	Plaster	Tan	None	0	0	Negative
6320	1	1	105A	Classroom 105 Closet	Yes	Ceiling	Plaster	Tan	None	0	0.01	Negative
6320	1	1	105A	Classroom 105 Closet	Yes	Floor	Wood	varnish	None	0	N/A	N/A
6320	1	1	106	Classroom 106	Yes	W1	Plaster	Green	None	0	10	Positive
6320	1	1	106	Classroom 106	Yes	Door Frame	Wood	varnish	None	0	2.5	Positive
6320	1	1	106	Classroom 106	Yes	W2	Wood	varnish	None	0	0.02	Negative
6320	1	1	121A	Stage Storage 121A to the right of Stage	Yes	Ceiling	Plaster	Tan	Spalling	30	11	Positive
6320	1	1	106	Classroom 106	Yes	W4	Plaster	Green	None	0	11.9	Positive
6320	1	1	106	Classroom 106	Yes	Ceiling	N/A	N/A	N/A	N/A	N/A	N/A
6320	1	1	106	Classroom 106	Yes	Floor	Wood	varnish	None	0	N/A	N/A
6320	1	1	106A	Classroom 106 Closet	Yes	W1	Plaster	Tan	None	0	0.02	Negative
6320	1	1	106A	Classroom 106 Closet	Yes	W2	Plaster	Tan	None	0	0	Negative
6320	1	1	106A	Classroom 106 Closet	Yes	W3	Plaster	Tan	hole	1	0.01	Negative
6320	1	1	106A	Classroom 106 Closet	Yes	W4	Plaster	Tan	None	0	0.02	Negative
6320	1	1	106A	Classroom 106 Closet	Yes	Ceiling	N/A	N/A	N/A	N/A	N/A	N/A
6320	1	1	106A	Classroom 106 Closet	Yes	Floor	Wood	varnish	None	0	N/A	N/A
6320	1	1	107	Classroom 107	Yes	W1	Plaster	Blue	None	0	14.2	Positive
6320	1	1	107	Classroom 107	Yes	Door Frame	Wood	varnish	None	0	2.3	Positive
6320	1	1	107	Classroom 107	Yes	W2	Plaster	Blue	None	0	25.1	Positive
6320	1	B	8	Boiler Room	No	W1	Brick	Blue	Flaking	30	6.2	Positive
6320	1	1	107	Classroom 107	yes	W3	Metal	Blue	Flaking	3		
6320	1	1	107	Classroom 107	Yes	W4	Plaster	Blue	None	0	13.5	Positive
6320	1	1	107	Classroom 107	Yes	Ceiling	N/A	N/A	N/A	N/A	N/A	N/A
6320	1	1	107	Classroom 107	Yes	Floor	Wood	varnish	None	0	N/A	N/A
6320	1	1	107A	Classroom 107 Closet	Yes	W1	Plaster	Tan	None	0	0.04	Negative
6320	1	1	107A	Classroom 107 Closet	Yes	W2	Plaster	Tan	None	0	0	Negative
6320	1	1	107A	Classroom 107 Closet	Yes	W3	Plaster	Tan	None	0	0	Negative
6320	1	1	107A	Classroom 107 Closet	Yes	W4	Plaster	Tan	None	0	0.02	Negative
6320	1	1	107A	Classroom 107 Closet	Yes	Ceiling	Plaster	Tan	None	0	0	Negative
6320	1	1	107A	Classroom 107 Closet	Yes	Floor	Wood	varnish	None	0	N/A	N/A
6320	1	1	108	Classroom 108	Yes	W1	Plaster	Yellow	None	0	9.5	Positive
6320	1	B	16	Restroom in Boiler Room	No	W3	Concrete	Tan	Flaking	30	10	Positive
6320	1	1	108	Classroom 108	Yes	W2	Wood	varnish	None	0	0.01	Negative
6320	1	1	108	Classroom 108	Yes	W3	Plaster	Yellow	None	0	13.4	Positive
6320	1	1	108	Classroom 108	Yes	W4	Plaster	Yellow	None	0	19	Positive
6320	1	1	108	Classroom 108	Yes	Ceiling	N/A	N/A	N/A	N/A	N/A	N/A
6320	1	1	108	Classroom 108	Yes	Floor	N/A	N/A	N/A	N/A	N/A	N/A
6320	1	1	108A	Classroom 108 Closet	Yes	W1	Plaster	Tan	None	0	0	Negative
6320	1	1	108A	Classroom 108 Closet	Yes	W2	Plaster	Tan	None	0	0.03	Negative
6320	1	1	108A	Classroom 108 Closet	Yes	W3	Plaster	Tan	None	0	0.03	Negative

				Inspection Dates: 12/8/2020		School District of Philadelphia						
				Name of Inspector: James Mongan		Lead Safe Certification Assessment Report						
				Inspection Company: Vertex		Mifflin Elementary School						
ULCS#	E l e m e n t	F l o o r	Space #	On-Site Room Name	Student/ Teacher Occupied (yes/no)	Component	Substrate Material	Color	Description of Damage	Damage Quantity (sf)	XRF Reading (mg/cm2)	XRF (positive/ negative)
6320	1	1	108A	Classroom 108 Closet	Yes	W4	Plaster	Tan	None	0	0.01	Negative
6320	1	1	108A	Classroom 108 Closet	Yes	Ceiling	Plaster	Tan	None	0	0	Negative
6320	1	1	108A	Classroom 108 Closet	Yes	Floor	N/A	N/A	N/A	N/A	N/A	N/A
6320	1	1	109	Classroom 109	Yes	W1	Plaster	Yellow	None	0	9.7	Positive
6320	1	B	7	Boy's Restroom in Hallway	Yes	Ceiling	Plaster	Tan	Flaking	30	17.5	Positive
6320	1	1	109	Classroom 109	Yes	W2	Plaster	Orange	Flaking	2	0	Negative
6320	1	1	109	Classroom 109	Yes	W3	Plaster	Yellow	None	0	8.8	Positive
6320	1	1	109	Classroom 109	Yes	W4	Concrete block	Orange	None	0	0	Negative
6320	1	1	109	Classroom 109	Yes	Ceiling	N/A	N/A	N/A	N/A	N/A	N/A
6320	1	1	109	Classroom 109	Yes	Floor	N/A	N/A	N/A	N/A	N/A	N/A
6320	1	1	109A	Classroom 109 Closet	Yes	W1	Plaster	Tan	None	0	0	Negative
6320	1	1	109A	Classroom 109 Closet	Yes	W2	Plaster	Tan	None	0	0.01	Negative
6320	1	1	109A	Classroom 109 Closet	Yes	W3	Concrete block	White	None	0	0	Negative
6320	1	1	109A	Classroom 109 Closet	Yes	W4	Plaster	Tan	None	0	0	Negative
6320	1	1	109A	Classroom 109 Closet	Yes	Ceiling	Plaster	Tan	None	0	0	Negative
6320	1	1	109A	Classroom 109 Closet	Yes	Floor	N/A	N/A	N/A	N/A	N/A	N/A
6320	1	1	110	Classroom 110	Yes	W1	Plaster	Green	None	0	9.2	Positive
6320	1	B	7A	Custodial Closet in Boy's Restroom	No	W2	Plaster	Tan	Flaking	30	22.4	Positive
6320	1	1	110	Classroom 110	Yes	W2	Plaster	Green	None	0	15	Positive
6320	1	1	110	Classroom 110	Yes	W3	Plaster	Green	None	0	19.5	Positive
6320	1	1	110	Classroom 110	Yes	W4	Wood	varnish	None	0	0	Negative
6320	1	1	110	Classroom 110	Yes	Ceiling	N/A	N/A	N/A	N/A	N/A	N/A
6320	1	1	110	Classroom 110	Yes	Floor	Wood	varnish	None	0	0	Negative
6320	1	1	110A	Classroom 110 Closet	Yes	W1	Plaster	Tan	None	0	0.04	Negative
6320	1	1	110A	Classroom 110 Closet	Yes	W2	Plaster	Tan	None	0	0	Negative
6320	1	1	110A	Classroom 110 Closet	Yes	W3	Plaster	Tan	None	0	0	Negative
6320	1	1	110A	Classroom 110 Closet	Yes	W4	Plaster	Tan	None	0	0.01	Negative
6320	1	1	110A	Classroom 110 Closet	Yes	Ceiling	Plaster	Tan	None	0	0	Negative
6320	1	1	110A	Classroom 110 Closet	Yes	Floor	N/A	N/A	N/A	N/A	N/A	N/A
6320	1	1	111	Classroom 111	Yes	W1	Plaster	Purple	None	0	9.9	Positive
6320	1	B	7A	Custodial Closet in Boy's Restroom	No	W4	Plaster	Tan	Flaking	30	15.3	Positive
6320	1	1	111	Classroom 111	Yes	W2	Concrete block	Tan	None	0	0	Negative
6320	1	1	111	Classroom 111	Yes	W3	Plaster	Purple	None	0	7.8	Positive
6320	1	1	111	Classroom 111	Yes	W4	Plaster	Purple	Chipping	3	0.02	Negative
6320	1	1	111	Classroom 111	Yes	Ceiling	N/A	N/A	N/A	N/A	N/A	N/A
6320	1	1	111	Classroom 111	Yes	Floor	N/A	N/A	N/A	N/A	N/A	N/A
6320	1	1	111A	Classroom 111 Closet	Yes	W1	Plaster	Tan	None	0	0	Negative
6320	1	1	111A	Classroom 111 Closet	Yes	W2	Plaster	Tan	None	0	0.2	Negative
6320	1	1	111A	Classroom 111 Closet	Yes	W3	Plaster	Tan	None	0	0	Negative
6320	1	1	111A	Classroom 111 Closet	Yes	W4	Plaster	Tan	None	0	0	Negative
6320	1	1	111A	Classroom 111 Closet	Yes	Ceiling	Plaster	Tan	None	0	0	Negative
6320	1	1	111A	Classroom 111 Closet	Yes	Floor	N/A	N/A	N/A	N/A	N/A	N/A
6320	1	1	113A	Classroom 111 Restroom	Yes	W1	No Access	No Access	No Access	No Access	No Access	No Access
6320	1	1	113A	Classroom 111 Restroom	Yes	W2	No Access	No Access	No Access	No Access	No Access	No Access

				Inspection Dates: 12/8/2020		School District of Philadelphia						
				Name of Inspector: James Mongan		Lead Safe Certification Assessment Report						
				Inspection Company: Vertex		Mifflin Elementary School						
ULCS#	E l e m e n t	F l o o r	Space #	On-Site Room Name	Student/ Teacher Occupied (yes/no)	Component	Substrate Material	Color	Description of Damage	Damage Quantity (sf)	XRF Reading (mg/cm2)	XRF (positive/ negative)
6320	1	1	113A	Classroom 111 Restroom	Yes	W3	No Access	No Access	No Access	No Access	No Access	No Access
6320	1	1	113A	Classroom 111 Restroom	Yes	W4	No Access	No Access	No Access	No Access	No Access	No Access
6320	1	1	113A	Classroom 111 Restroom	Yes	Ceiling	No Access	No Access	No Access	No Access	No Access	No Access
6320	1	1	113A	Classroom 111 Restroom	Yes	Floor	No Access	No Access	No Access	No Access	No Access	No Access
6320	1	B	7A	Custodial Closet in Boy's Restroom	No	Ceiling	Plaster	Tan	Flaking	30	13.3	Positive
6320	1	1	114	Nurse's Office 112	Yes	door frame	Plaster	Yellow	None	0	4.5	
6320	1	1	121	Auditorium	Yes	W4	Plaster	Tan	Cracking	25	14.6	Positive
6320	1	B	7A	Custodial Closet in Boy's Restroom	No	W3	Plaster	Tan	Flaking	25	16.8	Positive
6320	1	1	126	Custodial Storage	No	W3	Plaster	Tan	Flaking	24	17.3	Positive
6320	1	1	114	Nurse's Office 112	Yes	Ceiling	N/A	N/A	N/A	N/A	N/A	N/A
6320	1	1	114	Nurse's Office 112	Yes	Floor	Concrete	N/A	N/A	0	N/A	N/A
6320	1	1	101B	Room 101B Hallway Storage next to Classroom 101	Yes	W1	Plaster	Tan	Cracking,flaking	20	15.4	Positive
6320	1	1	121	Auditorium	Yes	Radiator Panel	Metal	Blue	Chipping	20	10.9	Positive
6320	1	1	121B	Stage	Yes	W3	Plaster	Tan	Flaking	20	21.7	Positive
6320	1	1	121C	Stage Storage 121C to left of Stage	Yes	W3	Plaster	Tan	Spalling	20	12.7	Positive
6320	1	1	H122	Hallway from Classrooms 103 to 111	Yes	W2	Plaster	Blue	Chipping	20	16.1	Positive
6320	1	1	114A	Nurse's Office Restroom 112A	Yes	Ceiling	Plaster	Yellow	None	0	15	Positive
6320	1	1	114A	Nurse's Office Restroom 112A	Yes	Floor	N/A	N/A	N/A	N/A	N/A	N/A
6320	1	1	115	Counselor's Office 113	Yes	W1	Plaster	Tan	None	0	31.2	Positive
6320	1	B	7A	Custodial Closet in Boy's Restroom	No	W1	Plaster	Tan	Flaking	20	16.3	Positive
6320	1	1	115	Counselor's Office 113	Yes	W3	Plaster	Tan	None	0	29.1	Positive
6320	1	1	115	Counselor's Office 113	Yes	W4	Plaster	Tan	None	0	31	Positive
6320	1	1	115	Counselor's Office 113	Yes	Ceiling	N/A	N/A	N/A	N/A	N/A	N/A
6320	1	1	115	Counselor's Office 113	Yes	Floor	Wood	varnish	N/A	0	N/A	N/A
6320	1	1	116	Principal's Office 115	Yes	W1	Plaster	White	None	0	33.5	Positive
6320	1	1	116	Principal's Office 115	Yes	door frame	Wood	White	None	0	8.9	Positive
6320	1	1	116	Principal's Office 115	Yes	W2	Plaster	White	None	0	34.2	Positive
6320	1	1	116	Principal's Office 115	Yes	W3	Plaster	White	None	0	38	Positive
6320	1	1	116	Principal's Office 115	Yes	W4	Plaster	White	None	0	31.7	Positive
6320	1	1	116	Principal's Office 115	Yes	Ceiling	N/A	N/A	N/A	N/A	N/A	N/A
6320	1	1	116	Principal's Office 115	Yes	Floor	N/A	N/A	N/A	N/A	N/A	N/A
6320	1	1	116A	Principal's Office Restroom 115A	Yes	W1	Plaster	White	None	0	33.1	Positive
6320	1	1	116A	Principal's Office Restroom 115A	Yes	W2	Plaster	White	None	0	42.3	Positive
6320	1	B	2	Room 8	Yes	W1	Plaster	Green	Flaking	20	12.7	Positive
6320	1	1	116A	Principal's Office Restroom 115A	Yes	W4	Plaster	White	None	0	37.1	Positive
6320	1	1	116A	Principal's Office Restroom 115A	Yes	Ceiling	Plaster	White	None	0	43.6	Positive
6320	1	1	116A	Principal's Office Restroom 115A	Yes	Floor	N/A	N/A	N/A	N/A	N/A	N/A
6320	1	1	121	Auditorium	Yes	door frame	Wood	Tan	Flaking	18	6.5	Positive
6320	1	1	117	Main Office 116	Yes	W2	Plaster	Tan	None	0	39.6	Positive
6320	1	1	121B	Stage	Yes	W1	Plaster	Tan	Cracking	18	13.4	Positive
6320	1	1	117	Main Office 116	Yes	W4	Plaster	Tan	None	0	43.2	Positive
6320	1	1	117	Main Office 116	Yes	Ceiling	N/A	N/A	N/A	N/A	N/A	N/A
6320	1	1	117	Main Office 116	Yes	Floor	N/A	N/A	N/A	N/A	N/A	N/A
6320	1	1	H122	Hallway from Classrooms 103 to 111	Yes	W4	Plaster	Blue	Chipping	18	18.7	Positive

				Inspection Dates: 12/8/2020	School District of Philadelphia							
				Name of Inspector: James Mongan	Lead Safe Certification Assessment Report							
				Inspection Company: Vertex	Mifflin Elementary School							
ULCS#	E l e m e n t	F l o o r	Space #	On-Site Room Name	Student/ Teacher Occupied (yes/no)	Component	Substrate Material	Color	Description of Damage	Damage Quantity (sf)	XRF Reading (mg/cm2)	XRF (positive/ negative)
6320	1	1	117B	Main Office Copy Room 116B	Yes	W2	Plaster	White	None	0	10.5	Positive
6320	1	1	101B	Room 101B Hallway Storage next to Classroom 101	Yes	Ceiling	Plaster	Tan	Cracking,flaking	16	22.7	Positive
6320	1	1	117B	Main Office Copy Room 116B	Yes	W4	Plaster	White	None	0	36.2	Positive
6320	1	1	117B	Main Office Copy Room 116B	Yes	Ceiling	Plaster	White	None	0	43	Positive
6320	1	1	117B	Main Office Copy Room 116B	Yes	Floor	N/A	N/A	N/A	N/A	N/A	N/A
6320	1	1	116B PC	Pipe Chase in Main Office Copy Room 116B	No	W1	N/A	N/A	N/A	N/A	N/A	N/A
6320	1	1	116B PC	Pipe Chase in Main Office Copy Room 116B	No	W2	N/A	N/A	N/A	N/A	N/A	N/A
6320	1	1	116B PC	Pipe Chase in Main Office Copy Room 116B	No	W3	N/A	N/A	N/A	N/A	N/A	N/A
6320	1	1	116B PC	Pipe Chase in Main Office Copy Room 116B	No	W4	N/A	N/A	N/A	N/A	N/A	N/A
6320	1	1	116B PC	Pipe Chase in Main Office Copy Room 116B	No	Ceiling	N/A	N/A	N/A	N/A	N/A	N/A
6320	1	1	116B PC	Pipe Chase in Main Office Copy Room 116B	No	Floor	N/A	N/A	N/A	N/A	N/A	N/A
6320	1	1	114B	Storage 114 near Auditorium entrance	Yes	W1	Concrete	Tan	None	0	0.03	Negative
6320	1	1	121	Auditorium	Yes	W1	Plaster	Tan	Flaking	16	9.7	Positive
6320	1	1	114B	Storage 114 near Auditorium entrance	Yes	W2	Concrete	Tan	Partially Inaccessible	0	N/A	N/A
6320	1	1	114B	Storage 114 near Auditorium entrance	Yes	W3	Concrete	Tan	Partially Inaccessible	0	N/A	N/A
6320	1	1	114B	Storage 114 near Auditorium entrance	Yes	W4	Concrete	Tan	Cracking	3	0	Negative
6320	1	1	114B	Storage 114 near Auditorium entrance	Yes	Ceiling	Concrete	Tan	None	0	N/A	N/A
6320	1	1	114B	Storage 114 near Auditorium entrance	Yes	Floor	Concrete	N/A	N/A			N/A
6320	1	1	113	Teacher's Lounge 113	Yes	W1	Plaster	Tan	None	0	34.2	Positive
6320	1	1	113	Teacher's Lounge 113	Yes	W2	Sheetrock	Tan	None	0	0	Negative
6320	1	1	113	Teacher's Lounge 113	Yes	W3	Plaster	Tan	None	0	29.6	Positive
6320	1	1	113	Teacher's Lounge 113	Yes	W4	Sheetrock	Tan	None	0	0	Negative
6320	1	1	113	Teacher's Lounge 113	Yes	Ceiling	N/A	N/A	N/A	N/A	N/A	N/A
6320	1	1	113	Teacher's Lounge 113	Yes	Floor	N/A	N/A	N/A	N/A	N/A	N/A
6320	1	1	113B	Staff Lounge Restroom 113B	Yes	W1	Sheetrock	Orange	None	0	0	Negative
6320	1	1	113B	Staff Lounge Restroom 113B	Yes	W2	Plaster	Orange	None	0	29.7	Positive
6320	1	1	113B	Staff Lounge Restroom 113B	Yes	W3	Plaster	Orange	None	0	23.2	Positive
6320	1	1	113B	Staff Lounge Restroom 113B	Yes	W4	Sheetrock	Orange	None	0	0	Negative
6320	1	1	113B	Staff Lounge Restroom 113B	Yes	Ceiling	N/A	N/A	N/A	N/A	N/A	N/A
6320	1	1	113B	Staff Lounge Restroom 113B	Yes	Floor	N/A	N/A	N/A	N/A	N/A	N/A
6320	1	1	118	Restroom 118 next to Office across from Main Office	Yes	W1	Plaster	Blue	None	0	22	Positive
6320	1	1	126	Custodial Storage	No	W4	Plaster	Tan	Flaking	16	13.1	Positive
6320	1	1	102B	Classroom 102 Storage	Yes	Ceiling	Plaster	Tan	Flaking	12	15.1	Positive
6320	1	1	106	Classroom 106	Yes	W3	Plaster	Green	Chipping	12	18.3	Positive
6320	1	1	114	Nurse's Office 112	Yes	W2	Plaster	Yellow	Chipping	12	32	Positive
6320	1	1	114	Nurse's Office 112	Yes	W4	Plaster	Yellow	Cracking	12	21.9	Positive
6320	1	1	118	Restroom 118 next to Office across from Main Office	Yes	Floor	N/A	N/A	N/A	N/A	N/A	N/A
6320	1	1	118 PC	Pipe Chase in Restroom next to Office across from Main Office	No	W1	N/A	N/A	N/A	N/A	N/A	N/A
6320	1	1	117B	Main Office Copy Room 116B	Yes	W1	Plaster	White	Cracking	12	10.1	Positive
6320	1	1	118	Restroom 118 next to Office across from Main Office	Yes	doorframe	Wood	Blue	Chipping	12	17.1	Positive
6320	1	1	118 PC	Pipe Chase in Restroom next to Office across from Main Office	No	W2	N/A	N/A	N/A	N/A	N/A	N/A
6320	1	1	118 PC	Pipe Chase in Restroom next to Office across from Main Office	No	W3	N/A	N/A	N/A	N/A	N/A	N/A

				Inspection Dates: 12/8/2020	School District of Philadelphia							
				Name of Inspector: James Mongan	Lead Safe Certification Assessment Report							
				Inspection Company: Vertex	Mifflin Elementary School							
ULCS#	Element	Floor	Space #	On-Site Room Name	Student/Teacher Occupied (yes/no)	Component	Substrate Material	Color	Description of Damage	Damage Quantity (sf)	XRF Reading (mg/cm2)	XRF (positive/negative)
6320	1	1	118 PC	Pipe Chase in Restroom next to Office across from Main Office	No	W4	N/A	N/A	N/A	N/A	N/A	N/A
6320	1	1	118 PC	Pipe Chase in Restroom next to Office across from Main Office	No	Ceiling	N/A	N/A	N/A	N/A	N/A	N/A
6320	1	1	118 PC	Pipe Chase in Restroom next to Office across from Main Office	No	Floor	N/A	N/A	N/A	N/A	N/A	N/A
6320	1	1	121A	Stage Storage 121A to the right of Stage	Yes	W3	Plaster	Tan	Spalling	12	12.4	Positive
6320	1	2	203	Classroom 203	Yes	W3	Plaster	Tan	hole, chipping, cracking	12	0.8	Positive
6320	1	2	209	Classroom 209	Yes	Door Frame	Wood	varnish	Friction	12	2.6	Positive
6320	1	1	119	Office 119 across from Main Office	Yes	W3	Plaster	Blue	None	0	24.6	Positive
					No	door frame	Metal	Grey	Chipping	12	6.6	Positive
6320	1	1	119	Office 119 across from Main Office	Yes	door frame	Wood	White	None	0	3.9	Positive
6320	1	1	119	Office 119 across from Main Office	Yes	W4	Plaster	Blue	None	0	32.6	Positive
6320	1	1	119	Office 119 across from Main Office	Yes	Ceiling	N/A	N/A	N/A	N/A	N/A	N/A
6320	1	1	119	Office 119 across from Main Office	Yes	Floor	N/A	N/A	N/A	N/A	N/A	N/A
6320	1	B	3	Girl's Restroom in Hallway at Stairwell B	Yes	W3	Plaster	Tan	Cracking	12	16	Positive
6320	1	2	H223	Hallway from Classrooms 203 to 211	Yes	W3	Plaster	Tan	Flaking	11	29.2	Positive
6320	1	1	114A	Nurse's Office Restroom 112A	Yes	W1	Plaster	Yellow	Chipping	10	14.2	Positive
6320	1	1	114A	Nurse's Office Restroom 112A	Yes	W3	Plaster	Yellow	Chipping	10	19	Positive
6320	1	1	121	Auditorium	Yes	W2	Plaster	Tan	Cracking	10	13	Positive
6320	1	1	S01	Stairwell A	Yes	W3	Plaster	Tan	Chipping	10	19.2	Positive
6320	1	1	121	Auditorium	Yes	Ceiling	Plaster	Tan	Flaking	40	N/A	N/A
6320	1	1	121	Auditorium	Yes	Floor	Wood	varnish	None	0	N/A	N/A
6320	1	2	211B	Room 211B Staff Office Restroom	Yes	Ceiling	Plaster	Tan	Flaking	10	14	Positive
6320	1	1	121A	Stage Storage 121A to the right of Stage	Yes	W1	Plaster	Tan	None	0	9.7	Positive
6320	1	B	16	Restroom in Boiler Room	No	W1	Brick	Tan	Flaking	10	6.4	Positive
					No	door	Wood	Grey	Chipping	10	4.5	Positive
6320	1	1	121A	Stage Storage 121A to the right of Stage	Yes	W2	Plaster	Tan	None	0	10	Positive
6320	1	B	3	Girl's Restroom in Hallway at Stairwell B	Yes	W2	Plaster	Tan	Cracking	10	14.2	Positive
6320	1	1	121A	Stage Storage 121A to the right of Stage	Yes	radiator	Metal	Blue	Chipping	5	13.8	
6320	1	1	119	Office 119 across from Main Office	Yes	W1	Plaster	Blue	holes	9	27.9	Positive
6320	1	1	118	Restroom 118 next to Office across from Main Office	Yes	W3	Plaster	Blue	Flaking	8	19.8	Positive
6320	1	1	121A	Stage Storage 121A to the right of Stage	Yes	Floor	Wood	varnish	None	0	N/A	N/A
6320	1	1	119	Office 119 across from Main Office	Yes	door frame	Wood	Blue	Chipping	8	0.8	Positive
6320	1	1	121B	Stage	Yes	W2	Plaster	Tan	None	0	18	Positive
6320	1	1	121B	Stage	Yes	radiator	Metal	Blue	None	0	9.6	Positive
6320	1	1	121A	Stage Storage 121A to the right of Stage	Yes	door	Wood	Blue	Flaking	8	5.6	Positive
6320	1	1	121B	Stage	Yes	baseboard	Wood	Blue	Chipping	6	11.5	
6320	1	1	121B	Stage	Yes	W4	N/A	N/A	N/A	N/A	N/A	N/A
6320	1	1	121B	Stage	Yes	Ceiling	Plaster	Tan	No Access	No Access	No Access	No Access
6320	1	1	121B	Stage	Yes	Floor	Wood	varnish	None	0	13.4	Positive
6320	1	1	121C	Stage Storage 121C to left of Stage	Yes	W1	Plaster	Tan	Chipping	8	11	Positive
6320	1	1	S02	Stairwell B	Yes	spindle	Metal	Tan	Chipping	8	16.9	Positive
6320	1	2	210	Classroom 210	Yes	Door Frame	Wood	varnish	Friction	8	4.4	Positive
6320	1	1	121C	Stage Storage 121C to left of Stage	Yes	W4	N/A	N/A	N/A	N/A	N/A	N/A

				Inspection Dates: 12/8/2020	School District of Philadelphia							
				Name of Inspector: James Mongan	Lead Safe Certification Assessment Report							
				Inspection Company: Vertex	Mifflin Elementary School							
ULCS#	E l e m e n t	F l o o r	Space #	On-Site Room Name	Student/ Teacher Occupied (yes/no)	Component	Substrate Material	Color	Description of Damage	Damage Quantity (sf)	XRF Reading (mg/cm2)	XRF (positive/ negative)
6320	1	1	121C	Stage Storage 121C to left of Stage	Yes	Ceiling	N/A	N/A	N/A	N/A	N/A	N/A
6320	1	1	121C	Stage Storage 121C to left of Stage	Yes	Floor	Concrete	N/A	N/A	N/A	N/A	N/A
6320	1	1	H128	Hallway at entrance	Yes	W1	Concrete	Tan	Flaking	4	0.25	Negative
6320	1	1	H128	Hallway at entrance	Yes	W2	Concrete	Tan	Flaking	7	0.21	Negative
6320	1	1	H128	Hallway at entrance	Yes	W3	Concrete	Tan	None	0	0.09	Negative
6320	1	1	H128	Hallway at entrance	Yes	W4	Concrete	Tan	Flaking	8	0.22	Negative
6320	1	1	H128	Hallway at entrance	Yes	Ceiling	N/A	N/A	N/A	N/A	N/A	N/A
6320	1	1	H128	Hallway at entrance	Yes	Floor	N/A	N/A	N/A	N/A	N/A	N/A
6320	1	1	H122	Hallway from Classrooms 103 to 111	Yes	W1	N/A	N/A	N/A	N/A	N/A	N/A
					yes	doorframe	Wood	varnish	Friction	8	3.1	Positive
6320	1	1	H122	Hallway from Classrooms 103 to 111	Yes	W3	N/A	N/A	N/A	N/A	N/A	N/A
					yes	radiator	Metal	Brown	Flaking	8	1.8	Positive
6320	1	1	H122	Hallway from Classrooms 103 to 111	Yes	Ceiling	N/A	N/A	N/A	N/A	N/A	N/A
6320	1	1	H122	Hallway from Classrooms 103 to 111	Yes	Floor	N/A	N/A	N/A	N/A	N/A	N/A
6320	1	1	H123	Hallway at Classroom 102	Yes	W1	Plaster	Blue	None	0	14.5	Positive
6320	1	B	05G	Custodial Storage in Hallway	Yes	W2	Plaster	Tan	Cracking	8	16.2	Positive
6320	1	1	H123	Hallway at Classroom 102	Yes	W3	Plaster	Blue	None	0	12.9	Positive
6320	1	1	H123	Hallway at Classroom 102	Yes	W4	Plaster	Blue	None	0	15.8	Positive
6320	1	1	H123	Hallway at Classroom 102	Yes	Ceiling	N/A	N/A	N/A	N/A	N/A	N/A
6320	1	1	H123	Hallway at Classroom 102	Yes	Floor	N/A	N/A	N/A	N/A	N/A	N/A
6320	1	1	H124	Hallway at Main Office	Yes	W1	Concrete	Tan	Flaking	4	0.23	Negative
6320	1	1	H124	Hallway at Main Office	Yes	W2	Concrete	Tan	Flaking	8	0.25	Negative
6320	1	1	H124	Hallway at Main Office	Yes	W3	Concrete	Tan	Flaking	4	0.2	Negative
6320	1	1	H124	Hallway at Main Office	Yes	W4	Concrete	Tan	Flaking	3	0.23	Negative
6320	1	1	H124	Hallway at Main Office	Yes	Ceiling	N/A	N/A	N/A	N/A	N/A	N/A
6320	1	1	H124	Hallway at Main Office	Yes	Floor	N/A	N/A	N/A	N/A	N/A	N/A
6320	1	1	H125	Hallway Auditorium Side	Yes	W1	Concrete	Tan	Flaking	6	0.24	Negative
6320	1	1	H125	Hallway Auditorium Side	Yes	W2	Concrete	Tan	Flaking	8	0.4	Negative
6320	1	1	H125	Hallway Auditorium Side	Yes	W3	Concrete	Tan	Flaking	4	0.23	Negative
6320	1	1	H125	Hallway Auditorium Side	Yes	W4	Concrete	Tan	None	0	0.29	Negative
6320	1	1	H125	Hallway Auditorium Side	Yes	Ceiling	Concrete	Tan	Flaking	9	0.3	Negative
6320	1	1	H125	Hallway Auditorium Side	Yes	Floor	N/A	N/A	N/A	N/A	N/A	N/A
6320	1	1	H127	Hallway Auditorium Entrance	Yes	W1	N/A	N/A	N/A	N/A	N/A	N/A
6320	1	1	H127	Hallway Auditorium Entrance	Yes	W2	N/A	N/A	N/A	N/A	N/A	N/A
6320	1	1	H127	Hallway Auditorium Entrance	Yes	W3	N/A	N/A	N/A	N/A	N/A	N/A
6320	1	1	H127	Hallway Auditorium Entrance	Yes	W4	N/A	N/A	N/A	N/A	N/A	N/A
6320	1	1	H127	Hallway Auditorium Entrance	Yes	Ceiling	N/A	N/A	N/A	N/A	N/A	N/A
6320	1	1	H127	Hallway Auditorium Entrance	Yes	Floor	N/A	N/A	N/A	N/A	N/A	N/A
6320	1	1	126	Custodial Storage	No	W1	Plaster	Tan	None	0	14.4	Positive
6320	1	1	126	Custodial Storage	No	W2	Plaster	Tan	None	0	21	Positive
					Yes	spindle	Metal	Tan	Chipping	8	16.4	Positive
6320	1	1	S01	Stairwell A	Yes	spindle	Metal	Gray	Chipping	7	16.4	Positive
6320	1	2	211A	Staff Office	Yes	W3	Plaster	Tan	Cracking	7	43.5	Positive
6320	1	1	126	Custodial Storage	No	Floor	N/A	N/A	N/A	N/A	N/A	N/A

				Inspection Dates: 12/8/2020		School District of Philadelphia						
				Name of Inspector: James Mongan		Lead Safe Certification Assessment Report						
				Inspection Company: Vertex		Mifflin Elementary School						
ULCS#	E l e m e n t	F l o o r	Space #	On-Site Room Name	Student/ Teacher Occupied (yes/no)	Component	Substrate Material	Color	Description of Damage	Damage Quantity (sf)	XRF Reading (mg/cm2)	XRF (positive/ negative)
6320	1	1	126 PC	Pipe Chase in Custodial Storage	No	W1	N/A	N/A	N/A	N/A	N/A	N/A
6320	1	1	126 PC	Pipe Chase in Custodial Storage	No	W2	N/A	N/A	N/A	N/A	N/A	N/A
6320	1	1	126 PC	Pipe Chase in Custodial Storage	No	W3	N/A	N/A	N/A	N/A	N/A	N/A
6320	1	1	126 PC	Pipe Chase in Custodial Storage	No	W4	N/A	N/A	N/A	N/A	N/A	N/A
6320	1	1	126 PC	Pipe Chase in Custodial Storage	No	Ceiling	N/A	N/A	N/A	N/A	N/A	N/A
6320	1	1	126 PC	Pipe Chase in Custodial Storage	No	Floor	N/A	N/A	N/A	N/A	N/A	N/A
6320	1	1	127	Sprinkler Station	No	W1	Concrete	Tan	holes	2	0.03	Negative
6320	1	1	127	Sprinkler Station	No	W2	Concrete	Tan	None	0	0.02	Negative
6320	1	1	127	Sprinkler Station	No	W3	Concrete	Tan	None	0	0.02	Negative
6320	1	1	127	Sprinkler Station	No	W4	Concrete	Tan	None	0	0.03	Negative
6320	1	1	127	Sprinkler Station	No	Ceiling	Concrete	Tan	None	0	0.01	Negative
6320	1	1	127	Sprinkler Station	No	Floor	Concrete	N/A	None	0	N/A	N/A
6320	1	2	H223	Hallway from Classrooms 203 to 211	Yes	W1	Plaster	Tan	Flaking	7	19.2	Positive
					yes	door frame	Wood	varnish	Friction	7	4.4	Positive
6320	1	B	3	Girl's Restroom in Hallway at Stairwell B	Yes	W4	Plaster	Tan	Cracking	7	18.1	Positive
					no	door frame	Wood	varnish	Friction	7	3.9	Positive
6320	1	1	104	Classroom 104	Yes	Door Frame	Wood	varnish	Friction	6	4.1	Positive
6320	1	1	S01	Stairwell A	Yes	W4	Plaster	Tan	None	0	14.6	Positive
6320	1	1	S01	Stairwell A	Yes	Ceiling	N/A	N/A	N/A	N/A	N/A	N/A
6320	1	1	S01	Stairwell A	Yes	Floor	N/A	N/A	N/A	N/A	N/A	N/A
6320	1	1	S02	Stairwell B	Yes	W1	Plaster	Tan	None	0	10.1	Positive
6320	1	1	S02	Stairwell B	Yes	W2	Plaster	Tan	None	0	11.9	Positive
6320	1	1	109	Classroom 109	Yes	Door Frame	Wood	varnish	Friction	6	2.8	Positive
6320	1	1	111	Classroom 111	Yes	Door Frame	Wood	varnish	Friction	6	3	Positive
6320	1	1	S02	Stairwell B	Yes	W3	Plaster	Tan	None	0	14.6	Positive
6320	1	1	S02	Stairwell B	Yes	W4	Plaster	Tan	None	0	17.2	Positive
6320	1	1	S02	Stairwell B	Yes	Ceiling	Plaster	Tan	Cracking	20		
6320	1	1	S02	Stairwell B	Yes	Floor	N/A	N/A	N/A	N/A	0	Negative
6320	1	1	S03	Stairwell C	Yes	W1	Concrete	Tan	Flaking	7	0	Negative
6320	1	1	S03	Stairwell C	Yes	W2	Concrete	Tan	None	0	0	Negative
6320	1	1	S03	Stairwell C	Yes	spindle	Metal	Tan	Chipping	6	0.09	Negative
6320	1	1	S03	Stairwell C	Yes	tread	Concrete	Gray	None	0	0	Negative
6320	1	1	S03	Stairwell C	Yes	riser	Concrete	Gray	None	0	0	Negative
6320	1	1	S03	Stairwell C	Yes	W3	Concrete	Tan	Flaking	8	0	Negative
6320	1	1	S03	Stairwell C	Yes	W4	Concrete	Tan	None	0	N/A	N/A
6320	1	1	S03	Stairwell C	Yes	Ceiling	No Access	No Access	No Access	No Access	No Access	No Access
6320	1	1	S03	Stairwell C	Yes	Floor	N/A	N/A	N/A	N/A	N/A	N/A
6320	1	2	201	Classroom 201	Yes	W1	Plaster	Blue	None	0	10.1	Positive
6320	1	1	114A	Nurse's Office Restroom 112A	Yes	W2	Plaster	Yellow	Chipping	6	21.1	Positive
6320	1	1	118	Restroom 118 next to Office across from Main Office	Yes	W4	Plaster	Blue	Flaking	6	23	Positive
6320	1	1	118 PC	Pipe Chase in Restroom next to Office across from Main Office	No	door	Wood	Blue	Chipping	6	7.8	Positive
6320	1	1	119	Office 119 across from Main Office	Yes	door	Wood	Blue	Chipping	6	6.7	Positive
6320	1	2	201	Classroom 201	Yes	Ceiling	N/A	N/A	N/A	N/A	N/A	N/A

				Inspection Dates: 12/8/2020			School District of Philadelphia						
				Name of Inspector: James Mongan			Lead Safe Certification Assessment Report						
				Inspection Company: Vertex			Mifflin Elementary School						
ULCS#	E l e m e n t	F l o o r	Space #	On-Site Room Name	Student/ Teacher Occupied (yes/no)	Component	Substrate Material	Color	Description of Damage	Damage Quantity (sf)	XRF Reading (mg/cm2)	XRF (positive/ negative)	
6320	1	2	201	Classroom 201	Yes	Floor	Wood	varnish	None	0	N/A	N/A	
6320	1	2	201A	Classroom 201 Storage	Yes	W1	Plaster	White	No Access				
6320	1	2	201A	Classroom 201 Storage	Yes	W2	Plaster	White	No Access				
6320	1	2	201A	Classroom 201 Storage	Yes	W3	Plaster	White	No Access				
6320	1	2	201A	Classroom 201 Storage	Yes	W4	Plaster	White	No Access				
6320	1	2	201A	Classroom 201 Storage	Yes	Ceiling	N/A	N/A	N/A	N/A	N/A	N/A	
6320	1	2	201A	Classroom 201 Storage	Yes	Floor	Wood	varnish	varnish	0	N/A	N/A	
6320	1	1	121A	Stage Storage 121A to the right of Stage	Yes	door frame	Wood	Blue	Chipping	6	7.1	Positive	
6320	1	2	202	Classroom 202	Yes	Door Frame	Wood	varnish	None	0	3.5	Positive	
6320	1	1	126	Custodial Storage	No	Ceiling	Plaster	Tan	Flaking	6	22	Positive	
6320	1	2	202	Classroom 202	Yes	W3	Plaster	Yellow	None	0	10.1	Positive	
6320	1	2	206	Classroom 206	Yes	Door Frame	Wood	varnish	Friction	6	4.4	Positive	
6320	1	2	202	Classroom 202	Yes	Ceiling	N/A	N/A	N/A	N/A	N/A	N/A	
6320	1	2	202	Classroom 202	Yes	Floor	Wood	varnish	None	0	N/A	N/A	
6320	1	2	202A	Classroom 202 right side closet	Yes	W1	Plaster	White	Partially Inaccessible	0	0	Negative	
6320	1	2	202A	Classroom 202 right side closet	Yes	W2	Plaster	White	Partially Inaccessible	0	0	Negative	
6320	1	2	202A	Classroom 202 right side closet	Yes	W3	Plaster	White	Partially Inaccessible	0	0	Negative	
6320	1	2	202A	Classroom 202 right side closet	Yes	W4	Plaster	White	Partially Inaccessible	0	0	Negative	
6320	1	2	202A	Classroom 202 right side closet	Yes	Ceiling	Plaster	White	Partially Inaccessible	0	0	Negative	
6320	1	2	202A	Classroom 202 right side closet	Yes	Floor	Wood	varnish	Partially Inaccessible	0	N/A	N/A	
6320	1	2	202B	Classroom 202 left side closet	Yes	W1	Plaster	White	Spalling	2	0	Negative	
6320	1	2	202B	Classroom 202 left side closet	Yes	W2	Plaster	White	Spalling	3	0	Negative	
6320	1	2	202B	Classroom 202 left side closet	Yes	W3	Plaster	White	Spalling	1	0	Negative	
6320	1	2	202B	Classroom 202 left side closet	Yes	W4	Plaster	White	None	0	0	Negative	
6320	1	2	202B	Classroom 202 left side closet	Yes	Ceiling	Plaster	White	Spalling	5	0	Negative	
6320	1	2	202B	Classroom 202 left side closet	Yes	Floor	Wood	varnish	None	0	N/A	N/A	
6320	1	2	224	Girl's Restroom next to Classroom 202	Yes	W1	Plaster	White	None	0	10.1	Positive	
6320	1	2	224	Girl's Restroom next to Classroom 202	Yes	Door Frame	Wood	varnish	None	0	8.5	Positive	
6320	1	2	211A	Staff Office	Yes	W2	Plaster	Tan	Cracking	6	43.3	Positive	
6320	1	2	H223	Hallway from Classrooms 203 to 211	Yes	W2	Plaster	Tan	Flaking	6	13.7	Positive	
6320	1	B	16	Restroom in Boiler Room	No	W2	Brick	Tan	Flaking	6	8.8	Positive	
6320	1	1	105	Classroom 105	Yes	W1	Plaster	Tan	Chipping	5	6.5	Positive	
6320	1	2	224	Girl's Restroom next to Classroom 202	Yes	Floor	terrazzo	N/A	None	0	N/A	N/A	
6320	1	2	224 PC	Pipe Chase in Girls Restroom	No	W1	Concrete	N/A	None	0	N/A	N/A	
6320	1	2	224 PC	Pipe Chase in Girls Restroom	No	W2	Concrete	N/A	None	0	N/A	N/A	
6320	1	2	224 PC	Pipe Chase in Girls Restroom	No	W3	Concrete	N/A	None	0	N/A	N/A	
6320	1	2	224 PC	Pipe Chase in Girls Restroom	No	W4	Concrete	N/A	None	0	N/A	N/A	
6320	1	2	224 PC	Pipe Chase in Girls Restroom	No	Ceiling	Concrete	N/A	None	0	N/A	N/A	
6320	1	2	224 PC	Pipe Chase in Girls Restroom	No	Floor	Concrete	N/A	None	0	N/A	N/A	
6320	1	1	108	Classroom 108	Yes	Door Frame	Wood	varnish	Friction	5	2.5	Positive	
6320	1	2	202C	supply closet outside classroom 202	No	Door Frame	Wood	varnish	None	0	3.6	Positive	
6320	1	1	114A	Nurse's Office Restroom 112A	Yes	door frame	Wood	Yellow	Chipping	5	9.9	Positive	
6320	1	2	202C	supply closet outside classroom 202	No	W3	Plaster	Tan	None	0	10.1	Positive	
6320	1	2	202C	supply closet outside classroom 202	No	W4	Plaster	Tan	None	0	10.1	Positive	

				Inspection Dates: 12/8/2020		School District of Philadelphia						
				Name of Inspector: James Mongan		Lead Safe Certification Assessment Report						
				Inspection Company: Vertex		Mifflin Elementary School						
ULCS#	E l e m e n t	F l o o r	Space #	On-Site Room Name	Student/ Teacher Occupied (yes/no)	Component	Substrate Material	Color	Description of Damage	Damage Quantity (sf)	XRF Reading (mg/cm2)	XRF (positive/ negative)
6320	1	2	202C	supply closet outside classroom 202	No	Ceiling	Plaster	Tan	None	0	16/7	Positive
6320	1	2	202C	supply closet outside classroom 202	No	Floor	Concrete	N/A	None	0	N/A	N/A
6320	1	2	203	Classroom 203	Yes	W1	Plaster	Tan	None	0	3.2	Positive
6320	1	2	203	Classroom 203	Yes	Door Frame	Wood	varnish	None	0	3.6	Positive
6320	1	2	203	Classroom 203	Yes	W2	Plaster	Tan	None	0	3.2	Positive
6320	1	1	117B	Main Office Copy Room 116B	Yes	W3	Plaster	White	Cracking	5	21.7	Positive
6320	1	2	203	Classroom 203	Yes	W4	Plaster	Tan	None	0	13.8	Positive
6320	1	2	203	Classroom 203	Yes	Ceiling	N/A	N/A	N/A	N/A	N/A	N/A
6320	1	2	203	Classroom 203	Yes	Floor	Wood	varnish	None	0	N/A	N/A
6320	1	2	204	Classroom 204	Yes	W1	Plaster	Tan	None	0	14.1	Positive
6320	1	1	121C	Stage Storage 121C to left of Stage	Yes	W2	Plaster	Tan	Chipping	5	16.4	Positive
6320	1	2	204	Classroom 204	Yes	W2	Plaster	Tan	None	0	14.8	Positive
6320	1	2	204	Classroom 204	Yes	W3	Plaster	Tan	None	0	16.6	Positive
6320	1	2	204	Classroom 204	Yes	W4	Plaster	Tan	None	0	17.6	Positive
6320	1	2	204	Classroom 204	Yes	Ceiling	N/A	N/A	N/A	N/A	N/A	N/A
6320	1	2	204	Classroom 204	Yes	Floor	Wood	varnish	None	0	N/A	N/A
6320	1	2	204B	Classroom 204 Closet	Yes	W1	Plaster	Tan	None	0	N/A	0.1
6320	1	2	204B	Classroom 204 Closet	Yes	W2	Plaster	Tan	None	0	N/A	0.1
6320	1	2	204B	Classroom 204 Closet	Yes	W3	Plaster	Tan	None	0	N/A	0
6320	1	2	204B	Classroom 204 Closet	Yes	W4	Plaster	Tan	None	0	N/A	0
6320	1	2	204B	Classroom 204 Closet	Yes	Ceiling	Plaster	Tan	None	0	N/A	0
6320	1	2	204B	Classroom 204 Closet	Yes	Floor	Wood	varnish	None	0	N/A	N/A
6320	1	2	224	Girl's Restroom next to Classroom 202	Yes	W4	Plaster	White	Cracking	5	10.1	Positive
6320	1	2	204A	Room 204A Book Closet outside Room 204 next to Girls Restroom	Yes	Door Frame	Wood	varnish	None	0	5.7	Positive
6320	1	2	204A	Room 204A Book Closet outside Room 204 next to Girls Restroom	Yes	W2	Plaster	Tan	None	0	14.8	Positive
6320	1	2	204A	Room 204A Book Closet outside Room 204 next to Girls Restroom	Yes	W3	Plaster	Tan	None	0	11	Positive
6320	1	2	204A	Room 204A Book Closet outside Room 204 next to Girls Restroom	Yes	W4	Plaster	Tan	None	0	12.6	Positive
6320	1	2	204A	Room 204A Book Closet outside Room 204 next to Girls Restroom	Yes	Ceiling	Plaster	Tan	None	0	10.6	Positive
6320	1	2	204A	Room 204A Book Closet outside Room 204 next to Girls Restroom	Yes	Floor	Concrete	N/A	None	0	N/A	N/A
6320	1	2	205	Classroom 205	Yes	W1	Plaster	Tan	None	0	12.1	Positive
6320	1	2	205	Classroom 205	Yes	Door Frame	Wood	varnish	None	0	4.6	Positive
6320	1	2	205	Classroom 205	Yes	W2	Plaster	Tan	None	0	12.4	Positive
6320	1	2	205	Classroom 205	Yes	W3	Plaster	Tan	None	0	10.1	Positive
6320	1	2	205	Classroom 205	Yes	W4	Plaster	Tan	None	0	12.8	Positive
6320	1	2	205	Classroom 205	Yes	Ceiling	N/A	N/A	N/A	N/A	N/A	N/A
6320	1	2	205	Classroom 205	Yes	Floor	Wood	varnish	N/A	0	0	Negative
6320	1	2	205A	Classroom 205 Closet	Yes	W1	Plaster	Tan	None	0	0	Negative
6320	1	2	205A	Classroom 205 Closet	Yes	W2	Plaster	Tan	None	0	0.1	Negative
6320	1	2	205A	Classroom 205 Closet	Yes	W3	Plaster	Tan	None	0	0	Negative

				Inspection Dates: 12/8/2020			School District of Philadelphia						
				Name of Inspector: James Mongan			Lead Safe Certification Assessment Report						
				Inspection Company: Vertex			Mifflin Elementary School						
ULCS#	E l e m e n t	F l o o r	Space #	On-Site Room Name	Student/ Teacher Occupied (yes/no)	Component	Substrate Material	Color	Description of Damage	Damage Quantity (sf)	XRF Reading (mg/cm2)	XRF (positive/ negative)	
6320	1	2	205A	Classroom 205 Closet	Yes	W4	Plaster	Tan	None	0	0.3	Negative	
6320	1	2	205A	Classroom 205 Closet	Yes	Ceiling	Plaster	Tan	hole	2	0	Negative	
6320	1	2	205A	Classroom 205 Closet	Yes	Floor	Wood	varnish	None	0	N/A	N/A	
6320	1	2	202C	supply closet outside classroom 202	No	W2	Plaster	Tan	Cracking	5	10.1	Positive	
6320	1	2	211	Classroom 211	Yes	Door Frame	Wood	varnish	Chipping	5	3	Positive	
6320	1	2	206	Classroom 206	Yes	W2	Wood	varnish	None	0	0.01	Negative	
6320	1	2	206	Classroom 206	Yes	W3	Plaster	White	None	0	12.7	Positive	
6320	1	2	206	Classroom 206	Yes	W4	Plaster	White	None	0	11.7	Positive	
6320	1	2	206	Classroom 206	Yes	Ceiling	N/A	N/A	N/A	N/A	N/A	N/A	
6320	1	2	206	Classroom 206	Yes	Floor	Wood	varnish	None	0	N/A	N/A	
6320	1	2	206A	Classroom 206 Closet	Yes	W1	Plaster	White	None	0	0	Negative	
6320	1	2	206A	Classroom 206 Closet	Yes	W2	Plaster	White	None	0	0.02	Negative	
6320	1	2	206A	Classroom 206 Closet	Yes	W3	Plaster	White	Cracking	3	0	Negative	
6320	1	2	206A	Classroom 206 Closet	Yes	W4	Plaster	White	None	0	0	Negative	
6320	1	2	206A	Classroom 206 Closet	Yes	Ceiling	N/A	N/A	N/A	N/A	N/A	N/A	
6320	1	2	206A	Classroom 206 Closet	Yes	Floor	Wood	varnish	None	0	N/A	N/A	
6320	1	2	207	Classroom 207	Yes	W1	Plaster	Blue	None	0	23.1	Positive	
6320	1	2	207	Classroom 207	Yes	Door Frame	Wood	varnish	None	0	3.3	Positive	
6320	1	2	207	Classroom 207	Yes	W2	Plaster	Blue	None	0	11.2	Positive	
6320	1	2	207	Classroom 207	Yes	W3	Plaster	Blue	None	0	10.5	Positive	
6320	1	2	207	Classroom 207	Yes	W4	Plaster	Blue	None	0	16.8	Positive	
6320	1	2	207	Classroom 207	Yes	Ceiling	N/A	N/A	N/A	N/A	N/A	N/A	
6320	1	2	207	Classroom 207	Yes	Floor	Wood	varnish	None	0	N/A	N/A	
6320	1	2	207A	Classroom 207 Closet	Yes	W1	No Access	No Access	No Access	No Access	No Access	No Access	
6320	1	2	207A	Classroom 207 Closet	Yes	W2	No Access	No Access	No Access	No Access	No Access	No Access	
6320	1	2	207A	Classroom 207 Closet	Yes	W3	No Access	No Access	No Access	No Access	No Access	No Access	
6320	1	2	207A	Classroom 207 Closet	Yes	W4	No Access	No Access	No Access	No Access	No Access	No Access	
6320	1	2	207A	Classroom 207 Closet	Yes	Ceiling	No Access	No Access	No Access	No Access	No Access	No Access	
6320	1	2	207A	Classroom 207 Closet	Yes	Floor	No Access	No Access	No Access	No Access	No Access	No Access	
6320	1	2	211B	Room 211B Staff Office Restroom	Yes	W1	Plaster	Tan	Cracking	5	10.7	Positive	
6320	1	2	214	IMC (Library)	Yes	W3	Plaster	Green	Flaking	5	36.8	Positive	
6320	1	2	209	Classroom 209	Yes	W2	Plaster	Purple	None	0	9.6	Positive	
6320	1	2	209	Classroom 209	Yes	W3	Plaster	Purple	None	0	10.7	Positive	
6320	1	2	209	Classroom 209	Yes	W4	Plaster	Purple	None	0	11.9	Positive	
6320	1	2	209	Classroom 209	Yes	Ceiling	N/A	N/A	N/A	N/A	N/A	N/A	
6320	1	2	209	Classroom 209	Yes	Floor	Wood	varnish	None	0	N/A	N/A	
6320	1	2	209A	Classroom 209 Closet	Yes	W1	Plaster	Tan	None	0	0	Negative	
6320	1	2	209A	Classroom 209 Closet	Yes	W2	Plaster	Tan	None	0	0	Negative	
6320	1	2	209A	Classroom 209 Closet	Yes	W3	Plaster	Tan	None	0	0	Negative	
6320	1	2	209A	Classroom 209 Closet	Yes	W4	Plaster	Tan	None	0	0	Negative	
6320	1	2	209A	Classroom 209 Closet	Yes	Ceiling	Plaster	Tan	None	0	N/A	N/A	
6320	1	2	209A	Classroom 209 Closet	Yes	Floor	Wood	varnish	None	0	N/A	N/A	
6320	1	2	210	Classroom 210	Yes	W1	Plaster	Tan	None	0	11	Positive	
6320	1	1	102B	Classroom 102 Storage	Yes	W4	Plaster	Tan	Chipping	4	16.9	Positive	

				Inspection Dates: 12/8/2020			School District of Philadelphia						
				Name of Inspector: James Mongan			Lead Safe Certification Assessment Report						
				Inspection Company: Vertex			Mifflin Elementary School						
ULCS#	E l e m e n t	F l o o r	Space #	On-Site Room Name	Student/ Teacher Occupied (yes/no)	Component	Substrate Material	Color	Description of Damage	Damage Quantity (sf)	XRF Reading (mg/cm2)	XRF (positive/ negative)	
6320	1	2	210	Classroom 210	Yes	W2	Plaster	Tan	None	0	24.4	Positive	
6320	1	1	104	Classroom 104	Yes	W1	Plaster	White	Chipping	4	13	Positive	
6320	1	2	210	Classroom 210	Yes	W4	Wood	varnish	None	0	0.03	Negative	
6320	1	2	210	Classroom 210	Yes	Ceiling	N/A	N/A	N/A	N/A	N/A	N/A	
6320	1	2	210	Classroom 210	Yes	Floor	vinyl	Tan	None	0	N/A	N/A	
6320	1	2	210A	Classroom 210 Closet left	Yes	W1	Plaster	Tan	None	0	0	Negative	
6320	1	2	210A	Classroom 210 Closet left	Yes	W2	Plaster	Tan	None	0	0	Negative	
6320	1	2	210A	Classroom 210 Closet left	Yes	W3	Plaster	Tan	None	0	0	Negative	
6320	1	2	210A	Classroom 210 Closet left	Yes	W4	Plaster	Tan	None	0	0	Negative	
6320	1	2	210A	Classroom 210 Closet left	Yes	Ceiling	Plaster	Tan	hole,flaking	2	0	Negative	
6320	1	2	210A	Classroom 210 Closet left	Yes	Floor	Vinyl	Tan	None	0	N/A	N/A	
6320	1	2	210B	Classroom 210 Closet right	Yes	W1	Plaster	Tan	None	0	0.02	Negative	
6320	1	2	210B	Classroom 210 Closet right	Yes	W2	Plaster	Tan	None	0	0	Negative	
6320	1	2	210B	Classroom 210 Closet right	Yes	W3	Plaster	Tan	None	0	0	Negative	
6320	1	2	210B	Classroom 210 Closet right	Yes	W4	Plaster	Tan	None	0	0	Negative	
6320	1	2	210B	Classroom 210 Closet right	Yes	Ceiling	Plaster	Tan	None	0	N/A	N/A	
6320	1	2	210B	Classroom 210 Closet right	Yes	Floor	Vinyl	Tan	None	0	N/A	N/A	
6320	1	2	211	Classroom 211	Yes	W1	Plaster	Blue	None	0	10.1	Positive	
6320	1	1	117	Main Office 116	Yes	W3	Plaster	Tan	Cracking	4	42.5	Positive	
6320	1	2	211	Classroom 211	Yes	W2	Plaster	Blue	None	0	12.7	Positive	
6320	1	2	211	Classroom 211	Yes	W3	Plaster	Blue	None	0	13.4	Positive	
6320	1	2	211	Classroom 211	Yes	W4	Plaster	Blue	None	0	16.5	Positive	
6320	1	2	211	Classroom 211	Yes	Ceiling	N/A	N/A	N/A	N/A	N/A	N/A	
6320	1	2	211	Classroom 211	Yes	Floor	Wood	varnish	None	0	N/A	N/A	
6320	1	2	211C	Classroom 211 Closet	Yes	W1	Plaster	Tan	None	0	0.02	Negative	
6320	1	2	211C	Classroom 211 Closet	Yes	W2	Plaster	Tan	None	0	0.01	Negative	
6320	1	2	211C	Classroom 211 Closet	Yes	W3	Plaster	Tan	None	0	0	Negative	
6320	1	2	211C	Classroom 211 Closet	Yes	W4	Plaster	Tan	None	0	0.01	Negative	
6320	1	2	211C	Classroom 211 Closet	Yes	Ceiling	Plaster	Tan	None	0	N/A	N/A	
6320	1	2	211C	Classroom 211 Closet	Yes	Floor	Wood	varnish	None	0	N/A	N/A	
6320	1	2	211A	Staff Office	Yes	W1	Plaster	Tan	None	0	30	Positive	
6320	1	1	118	Restroom 118 next to Office across from Main Office	Yes	Ceiling	Plaster	White	Flaking	4	39.1	Positive	
6320	1	1	118 PC	Pipe Chase in Restroom next to Office across from Main Office	No	door frame	Wood	Blue	Chipping	4	9.7	Positive	
6320	1	2	211A	Staff Office	Yes	W4	Plaster	Tan	None	0	33.6	Positive	
6320		2	211A	Staff Office	Yes	column	Plaster	Tan	None	0	43.4	Positive	
6320	1	2	211A	Staff Office	Yes	Ceiling	N/A	N/A	N/A	N/A	N/A	N/A	
6320	1	2	211A	Staff Office	Yes	Floor	Concrete	N/A	N/A	0	N/A	N/A	
6320	1	1	121A	Stage Storage 121A to the right of Stage	Yes	W4	Plaster	Tan	Spalling	4	9.8	Positive	
6320	1	2	201	Classroom 201	Yes	Door Frame	Wood	varnish	Friction	4	2.7	Positive	
6320	1	2	211D	Staff Office Closet	Yes	W3	Plaster	Tan	None	0	11.7	Positive	
6320	1	2	211D	Staff Office Closet	Yes	W4	Plaster	Tan	None	0	8.8	Positive	
6320	1	2	211D	Staff Office Closet	Yes	Ceiling	Plaster	Tan	None	0	N/A	N/A	
6320	1	2	211D	Staff Office Closet	Yes	Floor	Concrete	N/A	None	0	N/A	N/A	

				Inspection Dates: 12/8/2020			School District of Philadelphia						
				Name of Inspector: James Mongan			Lead Safe Certification Assessment Report						
				Inspection Company: Vertex			Mifflin Elementary School						
ULCS#	E l e m e n t	F l o o r	Space #	On-Site Room Name	Student/ Teacher Occupied (yes/no)	Component	Substrate Material	Color	Description of Damage	Damage Quantity (sf)	XRF Reading (mg/cm2)	XRF (positive/ negative)	
6320	1	2	201	Classroom 201	Yes	W2	Plaster	Blue	Flaking	4	10.1	Positive	
6320	1	2	224	Girl's Restroom next to Classroom 202	Yes	Ceiling	Plaster	White	Flaking	4	14.1	Positive	
6320	1	2	211D	Staff Office Closet	Yes	W2	Plaster	Tan	Cracking	4	16.2	Positive	
6320	1	2	211B	Room 211B Staff Office Restroom	Yes	W4	Plaster	Tan	None	0	13.2	Positive	
6320	1	2	211B	Room 211B Staff Office Restroom	Yes	W3	Plaster	Tan	Flaking	4	11.4	Positive	
6320	1	2	211B	Room 211B Staff Office Restroom	Yes	Floor	terrazzo	grey	Friction	10	0	Negative	
6320	1	2	212	Teacher Lounge next to Stairwell A	Yes	W1	Concrete block	Purple	None	0	0	Negative	
6320	1	2	212	Teacher Lounge next to Stairwell A	Yes	W2	Concrete block	Green	None	0	0	Negative	
6320	1	2	212	Teacher Lounge next to Stairwell A	Yes	W3	Plaster	Purple	None	0	0.6	Negative	
6320	1	2	212	Teacher Lounge next to Stairwell A	Yes	W4	Plaster	Purple	None	0	12.5	Positive	
6320	1	2	212	Teacher Lounge next to Stairwell A	Yes	Ceiling	N/A	N/A	N/A	N/A	N/A	N/A	
6320	1	2	212	Teacher Lounge next to Stairwell A	Yes	Floor	N/A	carpet	N/A	N/A	N/A	N/A	
6320	1	2	213	Reading Room in IMC	Yes	W1	Concrete block	Purple	None	0	0	Negative	
6320	1	2	213	Reading Room in IMC	Yes	W2	Plaster	Purple	None	0	0	Negative	
6320	1	2	213	Reading Room in IMC	Yes	W3	Plaster	Purple	None	0	12.3	Positive	
6320	1	2	213	Reading Room in IMC	Yes	W4	Concrete block	Green	None	0	0	Negative	
6320	1	2	213	Reading Room in IMC	Yes	Ceiling	N/A	N/A	N/A	N/A	N/A	N/A	
6320	1	2	213	Reading Room in IMC	Yes	Floor	carpet	N/A	N/A	0	N/A	N/A	
6320	1	2	214A	Kitchen in IMC	Yes	W1	Concrete block	Green	None	0	0	Negative	
6320	1	2	214A	Kitchen in IMC	Yes	W2	Concrete block	Green	None	0	0	Negative	
6320	1	2	214A	Kitchen in IMC	Yes	W3	Plaster	Green	Cracking	12	0	Negative	
6320	1	2	214A	Kitchen in IMC	Yes	W4	Concrete block	Green	None	0	0	Negative	
6320	1	2	214A	Kitchen in IMC	Yes	Ceiling	N/A	N/A	N/A	N/A	N/A	N/A	
6320	1	2	214A	Kitchen in IMC	Yes	Floor	tile	N/A	None	0	N/A	N/A	
6320	1	2	214B	Switch Room next to Kitchen in IMC	Yes	W1	Concrete block	Purple	None	0	0	Negative	
6320	1	2	214B	Switch Room next to Kitchen in IMC	Yes	W2	Plaster	Purple	Cracking	20	0	Negative	
6320	1	2	214B	Switch Room next to Kitchen in IMC	Yes	W3	Plaster	Purple	None	0	0	Negative	
6320	1	2	214B	Switch Room next to Kitchen in IMC	Yes	W4	Concrete block	Purple	None	0	0	Negative	
6320	1	2	214B	Switch Room next to Kitchen in IMC	Yes	Ceiling	N/A	N/A	N/A	N/A	N/A	N/A	
6320	1	2	214B	Switch Room next to Kitchen in IMC	Yes	Floor	tile	N/A	None	0	0	Negative	
6320	1	2	214	IMC (Library)	Yes	W1	Plaster	Purple	None	0	0	Negative	
6320	1	2	214	IMC (Library)	Yes	W2	Plaster	Purple	None	0	0	Negative	
6320	1	2	214	IMC (Library)	Yes	W4	Plaster	Purple	Flaking	4	12.6	Positive	
6320	1	B	05G	Custodial Storage in Hallway	Yes	W1	Plaster	Tan	Chipping	4	10.1	Positive	
6320	1	2	214	IMC (Library)	Yes	Ceiling	N/A	N/A	N/A	N/A	N/A	N/A	
6320	1	2	214	IMC (Library)	Yes	Floor	carpet	N/A	N/A	0	N/A	N/A	
6320	1	2	H219	Hallway at Stairwell C	Yes	W1	Concrete block	White	holes	5	0.03	Negative	
6320	1	2	H219	Hallway at Stairwell C	Yes	W1	Concrete block	Green	None	0	7.1	Positive	
6320	1	2	H219	Hallway at Stairwell C	Yes	W2	Concrete block	White	None	0	0	Negative	
6320	1	2	H219	Hallway at Stairwell C	Yes	W3	Concrete block	White	hole, chipping	3	0.01	Negative	
6320	1	2	H219	Hallway at Stairwell C	Yes	W4	Concrete block	Orange	None	0	0	Negative	
6320	1	2	H219	Hallway at Stairwell C	Yes	Ceiling	Concrete	White	None	0	0.02	Negative	
6320	1	2	H219	Hallway at Stairwell C	Yes	Floor	Concrete	N/A	None	0	N/A	N/A	
					Yes	newel post	Metal	Tan	Chipping	4	19.8	Positive	

				Inspection Dates: 12/8/2020		School District of Philadelphia						
				Name of Inspector: James Mongan		Lead Safe Certification Assessment Report						
				Inspection Company: Vertex		Mifflin Elementary School						
ULCS#	E l e m e n t	F l o o r	Space #	On-Site Room Name	Student/ Teacher Occupied (yes/no)	Component	Substrate Material	Color	Description of Damage	Damage Quantity (sf)	XRF Reading (mg/cm2)	XRF (positive/ negative)
6320	1	B	1	Room 7 Music Room	Yes	W1	Plaster	Tan	Cracking	4	19.2	Positive
6320	1	B	2	Room 8	Yes	W3	Plaster	Green	Chipping	4	15.1	Positive
6320	1	2	H223	Hallway from Classrooms 203 to 211	Yes	W4	N/A	N/A	N/A	N/A	N/A	N/A
6320	1	2	H223	Hallway from Classrooms 203 to 211	Yes	Ceiling	N/A	N/A	N/A	N/A	N/A	N/A
6320	1	2	H223	Hallway from Classrooms 203 to 211	Yes	Floor	N/A	N/A	N/A	N/A	N/A	N/A
6320	1	B	2	Room 8	Yes	W4	Plaster	Green	Chipping	4	14	Positive
6320	1	B	8	Boiler Room	No	W2	Brick	Blue	Flaking	40	0.12	Negative
6320	1	B	8	Boiler Room	No	W3	Concrete	Blue	Flaking	35	0.14	Negative
6320	1	B	8	Boiler Room	No	W4	Concrete	Blue	Flaking	54	0.16	Negative
6320	1	B	8	Boiler Room	No	Ceiling	N/A	N/A	N/A	N/A	N/A	N/A
6320	1	B	8	Boiler Room	No	Floor	N/A	N/A	N/A	N/A	N/A	N/A
6320	1	B	9	Power Panel Room	No	W1	N/A	N/A	N/A	N/A	N/A	N/A
6320	1	B	9	Power Panel Room	No	W2	N/A	N/A	N/A	N/A	N/A	N/A
6320	1	B	9	Power Panel Room	No	W3	N/A	N/A	N/A	N/A	N/A	N/A
6320	1	B	9	Power Panel Room	No	W4	N/A	N/A	N/A	N/A	N/A	N/A
6320	1	B	9	Power Panel Room	No	Ceiling	N/A	N/A	N/A	N/A	N/A	N/A
6320	1	B	9	Power Panel Room	No	Floor	N/A	N/A	N/A	N/A	N/A	N/A
6320	1	B	10A	Mechanical Room/B.E. Office within Gas meter room	No	W1	Concrete block	Tan	None	0	0.01	Negative
6320	1	B	10A	Mechanical Room/B.E. Office within Gas meter room	No	W2	Concrete block	Tan	None	0	0	Negative
6320	1	B	10A	Mechanical Room/B.E. Office within Gas meter room	No	W3	Concrete	Tan	None	0	0.02	Negative
6320	1	B	10A	Mechanical Room/B.E. Office within Gas meter room	No	W4	Concrete	Tan	None	0	0.01	Negative
6320	1	B	10A	Mechanical Room/B.E. Office within Gas meter room	No	Ceiling	N/A	N/A	N/A	N/A	N/A	N/A
6320	1	B	10A	Mechanical Room/B.E. Office within Gas meter room	No	Floor	Concrete	Gray	Chipping	20	0.02	Negative
6320	1	B	10	Gas Meter Room	No	W1	N/A	N/A	N/A	N/A	N/A	N/A
6320	1	B	10	Gas Meter Room	No	W2	N/A	N/A	N/A	N/A	N/A	N/A
6320	1	B	10	Gas Meter Room	No	W3	N/A	N/A	N/A	N/A	N/A	N/A
6320	1	B	10	Gas Meter Room	No	W4	N/A	N/A	N/A	N/A	N/A	N/A
6320	1	B	10	Gas Meter Room	No	Ceiling	N/A	N/A	N/A	N/A	N/A	N/A
6320	1	B	10	Gas Meter Room	No	Floor	N/A	N/A	N/A	N/A	N/A	N/A
6320	1	1	110	Classroom 110	Yes	Door Frame	Wood	varnish	Friction	3	2.3	Positive
6320	1	1	114	Nurse's Office 112	Yes	W1	Plaster	Yellow	Cracking	3	39.1	Positive
6320	1	1	114	Nurse's Office 112	Yes	W3	Plaster	Yellow	Cracking	3	28.3	Positive
6320	1	1	114A	Nurse's Office Restroom 112A	Yes	W4	Plaster	Yellow	Chipping	3	13.5	Positive
6320	1	B	11	Fan Room	No	Ceiling	No Access	No Access	No Access	No Access	No Access	No Access
6320	1	B	11	Fan Room	No	Floor	N/A	N/A	N/A	N/A	N/A	N/A
6320	1	B	S03	Rear Stairwell exit landing in Boiler Room	No	W1	N/A	N/A	N/A	N/A	N/A	N/A
6320	1	B	S03	Rear Stairwell exit landing in Boiler Room	No	W2	N/A	N/A	N/A	N/A	N/A	N/A
6320	1	B	S03	Rear Stairwell exit landing in Boiler Room	No	W3	N/A	N/A	N/A	N/A	N/A	N/A
6320	1	B	S03	Rear Stairwell exit landing in Boiler Room	No	W4	N/A	N/A	N/A	N/A	N/A	N/A
6320	1	B	S03	Rear Stairwell exit landing in Boiler Room	No	Ceiling	N/A	N/A	N/A	N/A	N/A	N/A
6320	1	B	S03	Rear Stairwell exit landing in Boiler Room	No	Floor	N/A	N/A	N/A	N/A	N/A	N/A
6320	1	1	117	Main Office 116	Yes	W1	Plaster	Tan	Cracking	3	38.1	Positive
					yes	door frame	Wood	Tan	Chipping	3	7.5	Positive
6320	1	1	118	Restroom 118 next to Office across from Main Office	Yes	W2	Plaster	Blue	Cracking	3	31.6	Positive

				Inspection Dates: 12/8/2020	School District of Philadelphia							
				Name of Inspector: James Mongan	Lead Safe Certification Assessment Report							
				Inspection Company: Vertex	Mifflin Elementary School							
ULCS#	E l e m e n t	F l o o r	Space #	On-Site Room Name	Student/ Teacher Occupied (yes/no)	Component	Substrate Material	Color	Description of Damage	Damage Quantity (sf)	XRF Reading (mg/cm2)	XRF (positive/ negative)
6320	1	1	H123	Hallway at Classroom 102	Yes	W2	Plaster	Blue	Chipping	3	17	Positive
6320	1	1	S01	Stairwell A	Yes	newel post	Metal	Gray	Chipping	3	14.9	Positive
6320	1	1	S01	Stairwell A	Yes	W2	Plaster	Tan	Chipping	3	14	Positive
6320	1	1	S02	Stairwell B	Yes	newel post	Metal	Tan	Chipping	3	15.9	Positive
6320	1	B	16	Restroom in Boiler Room	No	Floor	Concrete	Grey	None	0	0.05	Negative
6320	1	B	17	Water Meter Room next to Restroom	No	W1	Brick	Tan	Flaking	7	0.02	Negative
6320	1	B	17	Water Meter Room next to Restroom	No	door	Wood	White	Chipping	0	8	Positive
6320	1	B	17	Water Meter Room next to Restroom	No	door frame	Metal	White	6	0	1.2	Positive
6320	1	B	17	Water Meter Room next to Restroom	No	W2	Concrete	Tan	12	10	0	Negative
6320	1	B	17	Water Meter Room next to Restroom	No	W3	Concrete	Tan	Flaking	100	0.03	Negative
6320	1	B	17	Water Meter Room next to Restroom	No	W4	Brick	Tan	Flaking	80	0	Negative
6320	1	B	17	Water Meter Room next to Restroom	No	Ceiling	Concrete	Tan	Flaking	50	0.04	Negative
6320	1	B	17	Water Meter Room next to Restroom	No	Floor	N/A	N/A	N/A	N/A	N/A	N/A
6320	1	B	7	Boy's Restroom in Hallway	Yes	W1	Plaster	Tan	None	0	19.7	Positive
6320	1	2	224	Girl's Restroom next to Classroom 202	Yes	W2	Plaster	White	Cracking	3	10.1	Positive
6320	1	B	7	Boy's Restroom in Hallway	Yes	W2	Plaster	Tan	None	0	18	Positive
6320	1	2	224	Girl's Restroom next to Classroom 202	Yes	W3	Plaster	White	Cracking	3	10.1	Positive
6320	1	B	7	Boy's Restroom in Hallway	Yes	W4	Plaster	Tan	None	0	21	Positive
6320	1	2	204	Classroom 204	Yes	Door Frame	Wood	varnish	Friction	3	4.3	Positive
6320	1	B	7	Boy's Restroom in Hallway	Yes	Floor	N/A	N/A	N/A	N/A	N/A	N/A
6320	1	2	210	Classroom 210	Yes	W3	Plaster	Tan	Flaking	3	12.5	Positive
					no	door frame	Wood	varnish	None	0	4.1	Positive
6320	1	2	211B	Room 211B Staff Office Restroom	Yes	W2	Plaster	Tan	Flaking	3	11.4	Positive
6320	1	B	1	Room 7 Music Room	Yes	W2	Plaster	Tan	Flaking	3	16.7	Positive
6320	1	B	2	Room 8	Yes	W2	Plaster	Green	Chipping	3	13	Positive
6320	1	1	102B	Classroom 102 Storage	Yes	W1	Plaster	Tan	Chipping	2	10.9	Positive
6320	1	B	7A	Custodial Closet in Boy's Restroom	No	Floor	N/A	N/A	N/A	N/A	N/A	N/A
6320	1	B	PC7A	Pipe Chase in Boy's Restroom in Basement Hallway	No	W1	N/A	N/A	N/A	N/A	N/A	N/A
6320	1	B	PC7A	Pipe Chase in Boy's Restroom in Basement Hallway	No	W2	N/A	N/A	N/A	N/A	N/A	N/A
6320	1	B	PC7A	Pipe Chase in Boy's Restroom in Basement Hallway	No	W3	N/A	N/A	N/A	N/A	N/A	N/A
6320	1	B	PC7A	Pipe Chase in Boy's Restroom in Basement Hallway	No	W4	N/A	N/A	N/A	N/A	N/A	N/A
6320	1	B	PC7A	Pipe Chase in Boy's Restroom in Basement Hallway	No	Ceiling	N/A	N/A	N/A	N/A	N/A	N/A
6320	1	B	PC7A	Pipe Chase in Boy's Restroom in Basement Hallway	No	Floor	N/A	N/A	N/A	N/A	N/A	N/A
6320	1	B	H015	Hallway at Stairwell A	Yes	W1	glazed block	N/A	None	0	N/A	N/A
6320	1	1	115	Counselor's Office 113	Yes	W2	Plaster	Tan	Chipping	2	33	Positive
6320	1	B	H015	Hallway at Stairwell A	Yes	W2	glazed block	N/A	None	0	N/A	N/A
6320	1	B	H015	Hallway at Stairwell A	Yes	W3	glazed block	N/A	None	0	N/A	N/A
6320	1	B	H015	Hallway at Stairwell A	Yes	W4	glazed block	N/A	None	0	N/A	N/A
6320	1	B	H015	Hallway at Stairwell A	Yes	Ceiling	N/A	N/A	N/A	N/A	N/A	N/A
6320	1	B	H015	Hallway at Stairwell A	Yes	Floor	N/A	N/A	N/A	N/A	N/A	N/A
6320	1	B	05A	Cafeteria	Yes	W1	Concrete block	Yellow	None	0	0	Negative
6320	1	B	05A	Cafeteria	Yes	W2	Concrete block	Green	Flaking	5	0	Negative
6320	1	B	05A	Cafeteria	Yes	W3	Concrete block	Yellow	None	0	0	Negative
6320	1	B	05A	Cafeteria	Yes	W4	Concrete block	Yellow	None	0	0.01	Negative

				Inspection Dates: 12/8/2020		School District of Philadelphia						
				Name of Inspector: James Mongan		Lead Safe Certification Assessment Report						
				Inspection Company: Vertex		Mifflin Elementary School						
ULCS#	E l e m e n t	F l o o r	Space #	On-Site Room Name	Student/ Teacher Occupied (yes/no)	Component	Substrate Material	Color	Description of Damage	Damage Quantity (sf)	XRF Reading (mg/cm2)	XRF (positive/ negative)
6320	1	B	05A	Cafeteria	Yes	Ceiling	Concrete	White	None	0	0	Negative
6320	1	B	05A	Cafeteria	Yes	Floor	N/A	N/A	N/A	N/A	N/A	N/A
6320	1	B	05B	Cafeteria Storage	Yes	W1	concrete block	Green	None	0	0	Negative
6320	1	B	05B	Cafeteria Storage	Yes	W2	concrete block	Green	None	0	0	Negative
6320	1	B	05B	Cafeteria Storage	Yes	W3	concrete block	Green	None	0	0	Negative
6320	1	B	05B	Cafeteria Storage	Yes	W4	concrete block	Green	None	0	0	Negative
6320	1	B	05B	Cafeteria Storage	Yes	Ceiling	Concrete	White	None	0	0.02	Negative
6320	1	B	05B	Cafeteria Storage	Yes	Floor	N/A	N/A	N/A	N/A	N/A	N/A
6320	1	B	05C	Kitchen	Yes	W1	concrete block	Green	None	0	0	Negative
6320	1	B	05C	Kitchen	Yes	W2	concrete block	Green	None	0	0.03	Negative
6320	1	B	05C	Kitchen	Yes	W3	concrete block	Green	None	0	0.01	Negative
6320	1	B	05C	Kitchen	Yes	W4	concrete block	Green	None	0	0	Negative
6320	1	B	05C	Kitchen	Yes	Ceiling	N/A	N/A	N/A	N/A	0.02	Negative
6320	1	B	05C	Kitchen	Yes	Floor	Concrete	Red	Friction	35	0.03	Negative
6320	1	B	05D	Hallway at Pre-K	Yes	W1	concrete block	Green	None	0	0	Negative
6320	1	B	05D	Hallway at Pre-K	Yes	W2	concrete block	Green	None	0	0	Negative
6320	1	B	05D	Hallway at Pre-K	Yes	W3	concrete block	Green	None	0	0.02	Negative
6320	1	B	05D	Hallway at Pre-K	Yes	W4	concrete block	Green	None	0	0	Negative
6320	1	B	05D	Hallway at Pre-K	Yes	Ceiling	N/A	N/A	N/A	N/A	0.01	Negative
6320	1	B	05D	Hallway at Pre-K	Yes	Floor	N/A	N/A	N/A	N/A	0	Negative
6320	1	B	05E	Room 019 Storage at present Pre-K in future	Yes	W1	concrete block	Yellow	None	0	0	Negative
6320	1	B	05E	Room 019 Storage at present Pre-K in future	Yes	W2	concrete block	Yellow	None	0	0	Negative
6320	1	B	05E	Room 019 Storage at present Pre-K in future	Yes	W3	concrete block	Yellow	Flaking	4	0.02	Negative
6320	1	B	05E	Room 019 Storage at present Pre-K in future	Yes	W4	concrete block	Green	None	0	0	Negative
6320	1	B	05E	Room 019 Storage at present Pre-K in future	Yes	Ceiling	N/A	N/A	N/A	N/A	N/A	N/A
6320	1	B	05E	Room 019 Storage at present Pre-K in future	Yes	Floor	N/A	N/A	N/A	N/A	N/A	N/A
6320	1	B	05F	Room 019A Restroom	Yes	W1	concrete block	Green	None	0	0	Negative
6320	1	B	05F	Room 019A Restroom	Yes	W2	concrete block	Green	None	0	0.01	Negative
6320	1	B	05F	Room 019A Restroom	Yes	W3	concrete block	Green	None	0	0	Negative
6320	1	B	05F	Room 019A Restroom	Yes	W4	concrete block	Green	None	0	0	Negative
6320	1	B	05F	Room 019A Restroom	Yes	Ceiling	N/A	N/A	N/A	N/A	N/A	N/A
6320	1	B	05F	Room 019A Restroom	Yes	Floor	N/A	N/A	N/A	N/A	N/A	N/A
6320	1	1	116A	Principal's Office Restroom 115A	Yes	W3	Plaster	White	holes	2	27	Positive
6320	1	1	119	Office 119 across from Main Office	Yes	W2	Plaster	Blue	holes	2	33	Positive
6320	1	B	05G	Custodial Storage in Hallway	Yes	W3	Plaster	Tan	None	0	15	Positive
6320	1	B	05G	Custodial Storage in Hallway	Yes	W4	N/A	N/A	N/A	N/A	N/A	N/A
6320	1	B	05G	Custodial Storage in Hallway	Yes	Ceiling	Plaster	White	None	0	11.5	Positive
6320	1	B	05G	Custodial Storage in Hallway	Yes	Floor	N/A	N/A	N/A	N/A	N/A	N/A
6320	1	B	05E	Room 020 Storage at present Pre-K in future	Yes	W1	concrete block	Yellow	None	0	0	Negative
6320	1	B	05E	Room 020 Storage at present Pre-K in future	Yes	W2	concrete block	Green	None	0	0	Negative
6320	1	B	05E	Room 020 Storage at present Pre-K in future	Yes	W3	concrete block	Yellow	None	0	0.01	Negative
6320	1	B	05E	Room 020 Storage at present Pre-K in future	Yes	W4	concrete block	Yellow	None	0	0	Negative
6320	1	B	05E	Room 020 Storage at present Pre-K in future	Yes	Ceiling	N/A	N/A	N/A	N/A	N/A	N/A
6320	1	B	05E	Room 020 Storage at present Pre-K in future	Yes	Floor	N/A	N/A	N/A	N/A	N/A	N/A

				Inspection Dates: 12/8/2020		School District of Philadelphia						
				Name of Inspector: James Mongan		Lead Safe Certification Assessment Report						
				Inspection Company: Vertex		Mifflin Elementary School						
ULCS#	E l e m e n t	F l o o r	Space #	On-Site Room Name	Student/ Teacher Occupied (yes/no)	Component	Substrate Material	Color	Description of Damage	Damage Quantity (sf)	XRF Reading (mg/cm2)	XRF (positive/ negative)
6320	1	B	05F	Room 020 Restroom	Yes	W1	concrete block	Green	None	0	0	Negative
6320	1	B	05F	Room 020 Restroom	Yes	W2	concrete block	Green	None	0	0.02	Negative
6320	1	B	05F	Room 020 Restroom	Yes	W3	concrete block	Green	None	0	0	Negative
6320	1	B	05F	Room 020 Restroom	Yes	W4	concrete block	Green	None	0	0	Negative
6320	1	B	05F	Room 020 Restroom	Yes	Ceiling	N/A	N/A	N/A	N/A	N/A	N/A
6320	1	B	05F	Room 020 Restroom	Yes	Floor	N/A	N/A	N/A	N/A	N/A	N/A
6320	1	B	H015A	Hallway at Stairwell B	Yes	W1	concrete block	Green	None	0	0	Negative
6320	1	B	H015A	Hallway at Stairwell B	Yes	W2	concrete block	Green	None	0	0	Negative
6320	1	B	H015A	Hallway at Stairwell B	Yes	W3	concrete block	Green	None	0	0	Negative
6320	1	B	H015A	Hallway at Stairwell B	Yes	W4	concrete block	Green	None	0	0	Negative
6320	1	B	H015A	Hallway at Stairwell B	Yes	Ceiling	N/A	N/A	N/A	N/A	N/A	N/A
6320	1	B	H015A	Hallway at Stairwell B	Yes	Floor	N/A	N/A	N/A	N/A	N/A	N/A
6320	1	B	S06	Stairwell B to Basement	Yes	W1	Plaster	Tan	None	0	15.3	Positive
6320	1	B	S06	Stairwell B to Basement	Yes	W2	Plaster	Tan	None	0	16.9	Positive
6320	1	1	S01	Stairwell A	Yes	W1	Plaster	Tan	Chipping	2	13.1	Positive
6320	1	2	201	Classroom 201	Yes	W3	Plaster	Blue	Flaking	2	10.1	Positive
6320	1	B	S06	Stairwell B to Basement	Yes	W3	Plaster	Tan	None	0	21	Positive
6320	1	B	S06	Stairwell B to Basement	Yes	W4	Plaster	Tan	None	0	18.1	Positive
6320	1	B	S06	Stairwell B to Basement	Yes	Ceiling	N/A	N/A	N/A	N/A	N/A	N/A
6320	1	B	S06	Stairwell B to Basement	Yes	Floor	N/A	N/A	N/A	N/A	N/A	N/A
6320	1	2	202	Classroom 202	Yes	W2	Plaster	Yellow	Efflorescence	2	9.7	Positive
					yes	door frame	Wood	varnish	None	0	7	Positive
6320	1	2	204A	Room 204A Book Closet outside Room 204 next to Girls Restroom	Yes	W1	Plaster	Tan	holes	2	10.1	Positive
6320	1	B	1	Room 7 Music Room	Yes	W3	Plaster	Tan	None	0	11	Positive
6320	1	B	1	Room 7 Music Room	Yes	W4	Plaster	Tan	None	0	18.8	Positive
6320	1	B	1	Room 7 Music Room	Yes	Ceiling	N/A	N/A	N/A	N/A	N/A	N/A
6320	1	B	1	Room 7 Music Room	Yes	Floor	N/A	N/A	N/A	N/A	N/A	N/A
6320	1	B	001A	Room 7 Music Room Storage	Yes	W1	Plaster	Tan	None	0	14.4	Positive
					yes	door frame	Wood	varnish	None	0	3.1	Positive
6320	1	B	001A	Room 7 Music Room Storage	Yes	W2	Plaster	Tan	None	0	15	Positive
6320	1	B	001A	Room 7 Music Room Storage	Yes	W3	Plaster	Tan	None	0	18.2	Positive
6320	1	B	001A	Room 7 Music Room Storage	Yes	W4	Plaster	Tan	None	0	16.1	Positive
6320	1	B	001A	Room 7 Music Room Storage	Yes	Ceiling	Plaster	Tan	None	0	14.7	Positive
6320	1	B	001A	Room 7 Music Room Storage	Yes	Floor	N/A	N/A	N/A	N/A	N/A	N/A
6320	1	B	001B	Storage	Yes	W1	N/A	N/A	N/A	N/A	N/A	N/A
6320	1	B	001B	Storage	Yes	W2	N/A	N/A	N/A	N/A	N/A	N/A
6320	1	B	001B	Storage	Yes	W3	N/A	N/A	N/A	N/A	N/A	N/A
6320	1	B	001B	Storage	Yes	W4	N/A	N/A	N/A	N/A	N/A	N/A
6320	1	B	001B	Storage	Yes	Ceiling	N/A	N/A	N/A	N/A	N/A	N/A
6320	1	B	001B	Storage	Yes	Floor	N/A	N/A	N/A	N/A	N/A	N/A
6320	1	2	206	Classroom 206	Yes	W1	Plaster	White	Chipping	2	9.4	Positive
6320	1	2	209	Classroom 209	Yes	W1	Plaster	Purple	Chipping	2	4.8	Positive
6320	1	2	211D	Staff Office Closet	Yes	W1	Plaster	Tan	Cracking	2	7.1	Positive

				Inspection Dates: 12/8/2020		School District of Philadelphia						
				Name of Inspector: James Mongan		Lead Safe Certification Assessment Report						
				Inspection Company: Vertex		Mifflin Elementary School						
ULCS#	E l e m e n t	F l o o r	Space #	On-Site Room Name	Student/ Teacher Occupied (yes/no)	Component	Substrate Material	Color	Description of Damage	Damage Quantity (sf)	XRF Reading (mg/cm2)	XRF (positive/ negative)
6320	1	B	7	Boy's Restroom in Hallway	Yes	W3	Plaster	Tan	Chipping	2	15.9	Positive
6320	1	1	107	Classroom 107	Yes	W3	Plaster	Blue	Chipping	1	20	Positive
6320	1	B	2	Room 8	Yes	Ceiling	N/A	N/A	N/A	N/A	N/A	N/A
6320	1	B	2	Room 8	Yes	Floor	N/A	N/A	N/A	N/A	N/A	N/A
6320	1	B	002C	Room 8 Storage	Yes	W1	Concrete	Tan	None	0	0	Negative
					yes	door frame	Wood	varnish	None	0	3.1	Positive
6320	1	B	002C	Room 8 Storage	Yes	W2	Concrete	Tan	None	0	0	Negative
6320	1	B	002C	Room 8 Storage	Yes	W3	Concrete	Tan	None	0	0	Negative
6320	1	B	002C	Room 8 Storage	Yes	W4	Concrete	Tan	None	0	0	Negative
6320	1	B	002C	Room 8 Storage	Yes	Ceiling	Concrete	Tan	None	0	N/A	N/A
6320	1	B	002C	Room 8 Storage	Yes	Floor	N/A	N/A	N/A	N/A	N/A	N/A
6320	1	B	002A	Room 9 Office	Yes	W1	concrete block	Green	None	0	0	Negative
6320	1	B	002A	Room 9 Office	Yes	W2	concrete block	Green	None	0	0	Negative
6320	1	B	002A	Room 9 Office	Yes	W3	concrete block	Green	None	0	0	Negative
6320	1	B	002A	Room 9 Office	Yes	W4	concrete block	Green	None	0	0	Negative
6320	1	B	002A	Room 9 Office	Yes	Ceiling	N/A	N/A	N/A	N/A	N/A	N/A
6320	1	B	002A	Room 9 Office	Yes	Floor	N/A	N/A	N/A	N/A	N/A	N/A
6320	1	B	002B	Condenser Room in Room 9 Office	No	W1	N/A	N/A	N/A	N/A	N/A	N/A
6320	1	B	002B	Condenser Room in Room 9 Office	No	W2	N/A	N/A	N/A	N/A	N/A	N/A
6320	1	B	002B	Condenser Room in Room 9 Office	No	W3	N/A	N/A	N/A	N/A	N/A	N/A
6320	1	B	002B	Condenser Room in Room 9 Office	No	W4	N/A	N/A	N/A	N/A	N/A	N/A
6320	1	B	002B	Condenser Room in Room 9 Office	No	Ceiling	N/A	N/A	N/A	N/A	N/A	N/A
6320	1	B	002B	Condenser Room in Room 9 Office	No	Floor	N/A	N/A	N/A	N/A	N/A	N/A
6320	1	B	3	Girl's Restroom in Hallway at Stairwell B	Yes	W1	Plaster	Tan	None	0	11.9	Positive
					yes	door frame	Wood	varnish	None	0	3.2	Positive
6320	1	2	201	Classroom 201	Yes	W4	Plaster	Blue	Flaking	1	10.1	Positive
6320	1	2	202	Classroom 202	Yes	W1	Plaster	Yellow	Chipping	1	10.1	Positive
6320	1	2	202	Classroom 202	Yes	W4	Plaster	Yellow	Chipping	1	10.1	Positive
6320	1	B	3	Girl's Restroom in Hallway at Stairwell B	Yes	Ceiling	Plaster	Tan	None	0	12	Positive
6320	1	B	3	Girl's Restroom in Hallway at Stairwell B	Yes	Floor	N/A	N/A	N/A	N/A	N/A	N/A
6320	1	B	012A	Lawn Equipment Storage behind Elevator	No	W1	concrete block	Tan	holes	2	0	Negative
6320	1	2	202C	supply closet outside classroom 202	No	W1	Plaster	Tan	Cracking	1	10.1	Positive
6320	1	B	012A	Lawn Equipment Storage behind Elevator	No	W2	concrete block	N/A	None	0	0	Negative
6320	1	B	012A	Lawn Equipment Storage behind Elevator	No	W3	concrete block	Tan	holes	3	0	Negative
6320	1	B	012A	Lawn Equipment Storage behind Elevator	No	W4	concrete block	Tan	holes	1	0	Negative
6320	1	B	012A	Lawn Equipment Storage behind Elevator	No	Ceiling	N/A	N/A	N/A	N/A	N/A	N/A
6320	1	B	012A	Lawn Equipment Storage behind Elevator	No	Floor	N/A	N/A	N/A	N/A	N/A	N/A
6320	1	B	012B	Teacher's Lounge in Old Cafeteria Area	Yes	W1	concrete block	Yellow	None	0	0	Negative
6320	1	B	012B	Teacher's Lounge in Old Cafeteria Area	Yes	W2	concrete block	Yellow	None	0	0	Negative
6320	1	B	012B	Teacher's Lounge in Old Cafeteria Area	Yes	W3	concrete block	Green	None	0	0	Negative
6320	1	B	012B	Teacher's Lounge in Old Cafeteria Area	Yes	W4	concrete block	Yellow	None	0	0	Negative
6320	1	B	012B	Teacher's Lounge in Old Cafeteria Area	Yes	Ceiling	N/A	N/A	N/A	N/A	N/A	N/A
6320	1	B	012B	Teacher's Lounge in Old Cafeteria Area	Yes	Floor	N/A	N/A	N/A	N/A	N/A	N/A
6320	1	B	012C	Teacher's Lounge Restroom	Yes	W1	concrete block	Yellow	None	0	0	Negative

				Inspection Dates: 12/8/2020		School District of Philadelphia						
				Name of Inspector: James Mongan		Lead Safe Certification Assessment Report						
				Inspection Company: Vertex		Mifflin Elementary School						
ULCS#	E l e m e n t	F l o o r	Space #	On-Site Room Name	Student/ Teacher Occupied (yes/no)	Component	Substrate Material	Color	Description of Damage	Damage Quantity (sf)	XRF Reading (mg/cm2)	XRF (positive/ negative)
6320	1	B	012C	Teacher's Lounge Restroom	Yes	W2	concrete block	Yellow	None	0	0	Negative
6320	1	B	012C	Teacher's Lounge Restroom	Yes	W3	concrete block	Green	None	0	0	Negative
6320	1	B	012C	Teacher's Lounge Restroom	Yes	W4	concrete block	Yellow	None	0	0	Negative
6320	1	B	012C	Teacher's Lounge Restroom	Yes	Ceiling	N/A	N/A	N/A	N/A	N/A	N/A
6320	1	B	012C	Teacher's Lounge Restroom	Yes	Floor	N/A	N/A	N/A	N/A	N/A	N/A
6320	1	B	012D	Classroom 2	Yes	W1	concrete block	Yellow	None	0	0	Negative
6320	1	B	012D	Classroom 2	Yes	W2	concrete block	Yellow	None	0	0	Negative
6320	1	B	012D	Classroom 2	Yes	W3	concrete block	Yellow	None	0	0	Negative
6320	1	B	012D	Classroom 2	Yes	W4	concrete block	Green	None	0	0	Negative
6320	1	B	012D	Classroom 2	Yes	Ceiling	N/A	N/A	N/A	N/A	N/A	N/A
6320	1	B	012D	Classroom 2	Yes	Floor	N/A	N/A	N/A	N/A	N/A	N/A
6320	1	B	012E	Classroom 2 Classroom Restroom	Yes	W1	concrete block	Tan	None	0	0	Negative
6320	1	B	012E	Classroom 2 Classroom Restroom	Yes	W2	concrete block	Tan	None	0	0	Negative
6320	1	B	012E	Classroom 2 Classroom Restroom	Yes	W3	concrete block	Tan	None	0	0	Negative
6320	1	B	012E	Classroom 2 Classroom Restroom	Yes	W4	Concrete	Tan	cracking,flaking,	16	0	Negative
6320	1	B	012E	Classroom 2 Classroom Restroom	Yes	Ceiling	N/A	N/A	N/A	N/A	N/A	N/A
6320	1	B	012E	Classroom 2 Classroom Restroom	Yes	Floor	N/A	N/A	N/A	N/A	N/A	N/A
6320	1	B	012F	Hallway at Classroom 2	Yes	W1	concrete block	Green	None	0	0	Negative
6320	1	B	012F	Hallway at Classroom 2	Yes	W2	concrete block	Green	None	0	0	Negative
6320	1	B	012F	Hallway at Classroom 2	Yes	W3	concrete block	Green	None	0	0	Negative
6320	1	B	012F	Hallway at Classroom 2	Yes	W4	concrete block	Green	None	0	0	Negative
6320	1	B	012F	Hallway at Classroom 2	Yes	Ceiling	N/A	N/A	N/A	N/A	N/A	N/A
6320	1	B	012F	Hallway at Classroom 2	Yes	Floor	N/A	N/A	N/A	N/A	N/A	N/A
6320	2	1	100	Girl's Restroom in Hallway on Auditorium side	Yes	W1	Concrete block	Yellow	None	0	0.22	Negative
6320	2	1	100	Girl's Restroom in Hallway on Auditorium side	Yes	W2	Concrete block	Yellow	None	0	0.21	Negative
6320	2	1	100	Girl's Restroom in Hallway on Auditorium side	Yes	W3	Concrete block	Yellow	None	0	0.01	Negative
6320	2	1	100	Girl's Restroom in Hallway on Auditorium side	Yes	W4	Concrete block	Yellow	None	0	0.03	Negative
6320	2	1	100	Girl's Restroom in Hallway on Auditorium side	Yes	Ceiling	Concrete	Yellow	None	0	0.03	Negative
6320	2	1	100	Girl's Restroom in Hallway on Auditorium side	Yes	Floor	Concrete	Gray	None	0	0	Negative
6320	2	1	101	Boy's Restroom in Hallway on Auditorium side	Yes	W1	Concrete block	Yellow	None	0	0.2	Negative
6320	2	1	101	Boy's Restroom in Hallway on Auditorium side	Yes	W2	Concrete block	Yellow	None	0	0.12	Negative
6320	2	1	101	Boy's Restroom in Hallway on Auditorium side	Yes	W3	Concrete block	Yellow	None	0	0.03	Negative
6320	2	1	101	Boy's Restroom in Hallway on Auditorium side	Yes	W4	Concrete block	Yellow	None	0	0.02	Negative
6320	2	1	101	Boy's Restroom in Hallway on Auditorium side	Yes	Ceiling	Concrete	Yellow	None	0	0.02	Negative
6320	2	1	101	Boy's Restroom in Hallway on Auditorium side	Yes	Floor	Concrete	Gray	None	0	N/A	N/A
6320	2	1	101PC	Pipe Chase in Boy's Restroom in Hallway on Auditorium side	Yes	W1	N/A	N/A	N/A	N/A	N/A	N/A
6320	2	1	101PC	Pipe Chase in Boy's Restroom in Hallway on Auditorium side	Yes	W2	N/A	N/A	N/A	N/A	N/A	N/A
6320	2	1	101PC	Pipe Chase in Boy's Restroom in Hallway on Auditorium side	Yes	W3	N/A	N/A	N/A	N/A	N/A	N/A
6320	2	1	101PC	Pipe Chase in Boy's Restroom in Hallway on Auditorium side	Yes	W4	N/A	N/A	N/A	N/A	N/A	N/A
6320	2	1	101PC	Pipe Chase in Boy's Restroom in Hallway on Auditorium side	Yes	Ceiling	N/A	N/A	N/A	N/A	N/A	N/A

				Inspection Dates: 12/8/2020		School District of Philadelphia						
				Name of Inspector: James Mongan		Lead Safe Certification Assessment Report						
				Inspection Company: Vertex		Mifflin Elementary School						
ULCS#	E l e m e n t	F l o o r	Space #	On-Site Room Name	Student/ Teacher Occupied (yes/no)	Component	Substrate Material	Color	Description of Damage	Damage Quantity (sf)	XRF Reading (mg/cm2)	XRF (positive/ negative)
6320	2	1	101PC	Pipe Chase in Boy's Restroom in Hallway on Auditorium side	Yes	Floor	N/A	N/A	N/A	N/A	N/A	N/A
6320	2	1	114	Classroom 112	Yes	W1	Concrete block	Yellow	None	0	0	Negative
6320	2	1	114	Classroom 112	Yes	W2	Concrete block	Yellow	None	0	0	Negative
6320	2	1	114	Classroom 112	Yes	W3	Concrete block	Yellow	None	0	0	Negative
6320	2	1	114	Classroom 112	Yes	W4	Concrete block	Yellow	None	0	0	Negative
6320	2	1	114	Classroom 112	Yes	Ceiling	N/A	N/A	N/A	N/A	N/A	N/A
6320	2	1	114	Classroom 112	Yes	Floor	N/A	N/A	N/A	N/A	N/A	N/A
6320	2	1	114A	Classroom 112 Closet 1	Yes	W1	Concrete block	White	None	0	0	Negative
6320	2	1	114A	Classroom 112 Closet 1	Yes	W2	Concrete block	White	None	0	0	Negative
6320	2	1	114A	Classroom 112 Closet 1	Yes	W3	Concrete	White	None	0	0	Negative
6320	2	1	114A	Classroom 112 Closet 1	Yes	W4	Concrete block	White	None	0	0	Negative
6320	2	1	114A	Classroom 112 Closet 1	Yes	Ceiling	Concrete	White	None	0	0	Negative
6320	2	1	114A	Classroom 112 Closet 1	Yes	Floor	N/A	N/A	N/A	N/A	N/A	N/A
6320	2	1	114B	Classroom 112 Closet 2	Yes	W1	Concrete block	White	None	0	0	Negative
6320	2	1	114B	Classroom 112 Closet 2	Yes	W2	Concrete block	White	None	0	0	Negative
6320	2	1	114B	Classroom 112 Closet 2	Yes	W3	Concrete	White	None	0	0	Negative
6320	2	1	114B	Classroom 112 Closet 2	Yes	W4	Concrete block	White	None	0	0	Negative
6320	2	1	114B	Classroom 112 Closet 2	Yes	Ceiling	Concrete	White	None	0	0	Negative
6320	2	1	114B	Classroom 112 Closet 2	Yes	Floor	N/A	N/A	N/A	N/A	N/A	N/A
6320	2	1	115	Classroom 113	Yes	W1	Concrete block	Yellow	None	0	0	Negative
6320	2	1	115	Classroom 113	Yes	W2	Concrete block	Yellow	None	0	0	Negative
6320	2	1	115	Classroom 113	Yes	W3	Concrete block	Yellow	None	0	0	Negative
6320	2	1	115	Classroom 113	Yes	W4	Concrete block	Red	None	0	0	Negative
6320	2	1	115	Classroom 113	Yes	Ceiling	N/A	N/A	N/A	N/A	N/A	N/A
6320	2	1	115	Classroom 113	Yes	Floor	N/A	N/A	N/A	N/A	N/A	N/A
6320	2	1	115A	Classroom 113 Storage	Yes	W1	Concrete block	Red	None	0	0	Negative
6320	2	1	115A	Classroom 113 Storage	Yes	W2	Concrete block	Red	None	0	0	Negative
6320	2	1	115A	Classroom 113 Storage	Yes	W3	Concrete block	Red	None	0	0	Negative
6320	2	1	115A	Classroom 113 Storage	Yes	W4	Concrete block	Red	None	0	0	Negative
6320	2	1	115A	Classroom 113 Storage	Yes	Ceiling	N/A	N/A	N/A	N/A	N/A	N/A
6320	2	1	115A	Classroom 113 Storage	Yes	Floor	N/A	N/A	N/A	N/A	N/A	N/A
6320	2	2	216	Boy's Restroom in Hallway on Auditorium side	Yes	W1	Concrete block	Yellow	None	0	0	Negative
6320	2	2	216	Boy's Restroom in Hallway on Auditorium side	Yes	W2	Concrete block	Yellow	None	0	0.02	Negative
6320	2	2	216	Boy's Restroom in Hallway on Auditorium side	Yes	W3	Concrete block	Yellow	None	0	0.01	Negative
6320	2	2	216	Boy's Restroom in Hallway on Auditorium side	Yes	W4	Concrete block	Yellow	None	0	0	Negative
6320	2	2	216	Boy's Restroom in Hallway on Auditorium side	Yes	Ceiling	Concrete	Yellow	None	0	0	Negative
6320	2	2	216	Boy's Restroom in Hallway on Auditorium side	Yes	Floor	Concrete	Grey	None	0	0.02	Negative
6320	2	2	216PC	Pipe Chsae in Boy's Restroom in Hallway on Auditorium side	Yes	W1	N/A	N/A	N/A	N/A	N/A	N/A
6320	2	2	216PC	Pipe Chsae in Boy's Restroom in Hallway on Auditorium side	Yes	W2	N/A	N/A	N/A	N/A	N/A	N/A
6320	2	2	216PC	Pipe Chsae in Boy's Restroom in Hallway on Auditorium side	Yes	W3	N/A	N/A	N/A	N/A	N/A	N/A

				Inspection Dates: 12/8/2020	School District of Philadelphia							
				Name of Inspector: James Mongan	Lead Safe Certification Assessment Report							
				Inspection Company: Vertex	Mifflin Elementary School							
ULCS#	E l e m e n t	F l o o r	Space #	On-Site Room Name	Student/ Teacher Occupied (yes/no)	Component	Substrate Material	Color	Description of Damage	Damage Quantity (sf)	XRF Reading (mg/cm2)	XRF (positive/ negative)
6320	2	2	216PC	Pipe Chsae in Boy's Restroom in Hallway on Auditorium side	Yes	W4	N/A	N/A	N/A	N/A	N/A	N/A
6320	2	2	216PC	Pipe Chsae in Boy's Restroom in Hallway on Auditorium side	Yes	Ceiling	N/A	N/A	N/A	N/A	N/A	N/A
6320	2	2	216PC	Pipe Chsae in Boy's Restroom in Hallway on Auditorium side	Yes	Floor	N/A	N/A	N/A	N/A	N/A	N/A
6320	2	2		Girl's Restroom in Hallway on Auditorium side	yes	W1	Concrete block	Yellow	None	0	0.01	Negative
6320	2	2		Girl's Restroom in Hallway on Auditorium side	yes	W2	Concrete block	Yellow	None	0	0	Negative
6320	2	2		Girl's Restroom in Hallway on Auditorium side	yes	W3	Concrete block	Yellow	None	0	0	Negative
6320	2	2		Girl's Restroom in Hallway on Auditorium side	yes	W4	Concrete block	Yellow	None	0	0.02	Negative
6320	2	2		Girl's Restroom in Hallway on Auditorium side	yes	Ceiling	Concrete	Yellow	None	0	0.03	Negative
6320	2	2		Girl's Restroom in Hallway on Auditorium side	yes	Floor	Concrete	Grey	None	0	0.01	Negative
6320	2	2	214	Classroom 214	yes	W1	Concrete block	Purple	Chipping	8	0.02	Negative
6320	2	2	214	Classroom 214	Yes	W2	Concrete block	Purple	Chipping	4	0	Negative
6320	2	2	214	Classroom 214	Yes	W3	Concrete block	Purple	Chipping	6	0.03	Negative
6320	2	2	214	Classroom 214	Yes	W4	Concrete block	Green	None	0	0	Negative
6320	2	2	214	Classroom 214	Yes	Ceiling	Concrete	White	Flaking	30	0.07	Negative
6320	2	2	214	Classroom 214	Yes	Floor	N/A	N/A	N/A	N/A	N/A	N/A
6320	2	2	215	Science Classroom 213	Yes	W1	Concrete block	Purple	None	0	0.01	Negative
6320	2	2	215	Science Classroom 213	Yes	W2	Concrete block	Green	None	0	0	Negative
6320	2	2	215	Science Classroom 213	Yes	W3	Concrete block	Purple	None	0	0.02	Negative
6320	2	2	215	Science Classroom 213	Yes	W4	Concrete block	Purple	None	0	0	Negative
6320	2	2	215	Science Classroom 213	Yes	Ceiling	Concrete	White	None	0	0.04	Negative
6320	2	2	215	Science Classroom 213	Yes	Floor	N/A	N/A	N/A	0		Negative
6320	2	2	215A	Science Classroom 213 Storage	Yes	W1	Concrete block	Green	None	0	0.02	Negative
6320	2	2	215A	Science Classroom 213 Storage	Yes	W2	Concrete block	Green	None	0	0	Negative
6320	2	2	215A	Science Classroom 213 Storage	Yes	W3	Concrete block	Green	None	0	0	Negative
6320	2	2	215A	Science Classroom 213 Storage	Yes	W4	Concrete block	Green	None	N/A	N/A	N/A
6320	2	2	215A	Science Classroom 213 Storage	Yes	Ceiling	Concrete	White	hole	1	0.01	Negative
6320	2	2	215A	Science Classroom 213 Storage	Yes	Floor	N/A	N/A	N/A	N/A	N/A	N/A
6320	2	2	215B	Science Classroom 213 Closet	Yes	W1	Concrete block	Purple	None	0	0.01	Negative
6320	2	2	215B	Science Classroom 213 Closet	Yes	W2	Concrete block	Purple	None	0	0	Negative
6320	2	2	215B	Science Classroom 213 Closet	Yes	W3	Concrete block	Purple	None	0	0	Negative
6320	2	2	215B	Science Classroom 213 Closet	Yes	W4	Concrete block	Purple	None	0	0.01	Negative
6320	2	2	215B	Science Classroom 213 Closet	Yes	Ceiling	Concrete	Purple	None	0	0	Negative
6320	2	2	215B	Science Classroom 213 Closet	Yes	Floor	N/A	N/A	N/A	N/A	N/A	N/A
6320	2	B	15	Classroom 3	Yes	W1	concrete block	Tan	None	0	0	Negative
6320	2	B	15	Classroom 3	Yes	W2	Concrete	Tan	None	0	0.05	Negative
6320	2	B	15	Classroom 3	Yes	W3	Concrete	Tan	None	0	0.03	Negative
6320	2	B	15	Classroom 3	Yes	W4	concrete block	Tan	None	0	0	Negative
					yes	baseboard	glazed block	Blue	None	0	2.6	Positive
6320	2	B	15	Classroom 3	Yes	Ceiling	N/A	N/A	N/A	N/A	N/A	N/A
6320	2	B	15	Classroom 3	Yes	Floor	N/A	N/A	N/A	N/A	N/A	N/A
6320	2	B	015B	Classroom 3 Restroom	Yes	W1	concrete block	Tan	None	0	0.01	Negative
					yes	baseboard	glazed block	Green	Flaking	1	2.6	Positive

				Inspection Dates: 12/8/2020		School District of Philadelphia						
				Name of Inspector: James Mongan		Lead Safe Certification Assessment Report						
				Inspection Company: Vertex		Mifflin Elementary School						
ULCS#	E l e m e n t	F l o o r	Space #	On-Site Room Name	Student/ Teacher Occupied (yes/no)	Component	Substrate Material	Color	Description of Damage	Damage Quantity (sf)	XRF Reading (mg/cm2)	XRF (positive/ negative)
6320	2	B	015B	Classroom 3 Restroom	Yes	W2	concrete block	Tan	None	0	0.05	Negative
6320	2	B	015B	Classroom 3 Restroom	Yes	W3	concrete block	Tan	None	0	0	Negative
6320	2	B	015B	Classroom 3 Restroom	Yes	W4	concrete block	Tan	None	0	0.02	Negative
6320	2	B	015B	Classroom 3 Restroom	Yes	Ceiling	Concrete	Tan	None	0	0.01	Negative
6320	2	B	015B	Classroom 3 Restroom	Yes	Floor	N/A	N/A	N/A	N/A	N/A	N/A
6320	2	B	015C	Classroom 3 Storage	Yes	W1	concrete block	Tan	None	0	0	Negative
					yes	baseboard	glazed block	Blue	Partially Inaccessible	0	2.4	Positive
6320	2	B	015C	Classroom 3 Storage	Yes	W2	concrete block	Tan	None	0	0	Negative
6320	2	B	015C	Classroom 3 Storage	Yes	W3	concrete block	Tan	None	0	0	Negative
6320	2	B	015C	Classroom 3 Storage	Yes	W4	concrete block	Tan	None	0	0	Negative
6320	2	B	015C	Classroom 3 Storage	Yes	Ceiling	Concrete	Tan	None	0	0.02	Negative
6320	2	B	015C	Classroom 3 Storage	Yes	Floor	N/A	N/A	N/A	N/A	N/A	N/A
6320	2	B	16	Classroom 4 - Head Start Program	Yes	W1	concrete block	Tan	None	0	0	Negative
					yes	baseboard	glazed block	Blue	None	0	3.6	Positive
6320	2	B	16	Classroom 4 - Head Start Program	Yes	W2	concrete block	Tan	None	0	0	Negative
6320	2	B	16	Classroom 4 - Head Start Program	Yes	W3	concrete block	Tan	None	0	0	Negative
6320	2	B	16	Classroom 4 - Head Start Program	Yes	W4	concrete block	Tan	None	0	0	Negative
6320	2	B	16	Classroom 4 - Head Start Program	Yes	Ceiling	N/A	N/A	N/A	N/A	N/A	N/A
6320	2	B	16	Classroom 4 - Head Start Program	Yes	Floor	N/A	N/A	N/A	N/A	N/A	N/A
6320	2	B	16A	Classroom 4 Storage	Yes	W1	concrete block	Tan	None	0	0	Negative
6320	2	B	16A	Classroom 4 Storage	Yes	W2	concrete block	Tan	None	0	0.1	Negative
6320	2	B	16A	Classroom 4 Storage	Yes	W3	concrete block	Tan	None	0	0	Negative
6320	2	B	16A	Classroom 4 Storage	Yes	W4	concrete block	Tan	None	0	0.02	Negative
6320	2	B	16A	Classroom 4 Storage	Yes	Ceiling	Concrete	Tan	None	0	0	Negative
6320	2	B	16A	Classroom 4 Storage	Yes	Floor	N/A	N/A	N/A	N/A	N/A	N/A
6320	2	B	16B	Classroom 4 Restroom	Yes	W1	concrete block	Tan	None	0	0	Negative
6320	2	B	16B	Classroom 4 Restroom	Yes	W2	concrete block	Tan	None	0	0	Negative
6320	2	B	16B	Classroom 4 Restroom	Yes	W3	concrete block	Tan	None	0	0	Negative
6320	2	B	16B	Classroom 4 Restroom	Yes	W4	concrete block	Tan	None	0	0	Negative
6320	2	B	16B	Classroom 4 Restroom	Yes	Ceiling	Concrete	Tan	None	0	0.01	Negative
6320	2	B	16B	Classroom 4 Restroom	Yes	Floor	N/A	N/A	N/A	N/A	N/A	N/A
6320	2	B	H017	Hallway at Exit	Yes	W1	concrete block	Tan	None	0	0.02	Negative
					yes	baseboard	glazed block	Green	None	0	2	Positive
6320	2	B	H017	Hallway at Exit	Yes	W2	concrete block	Tan	None	0	0	Negative
6320	2	B	H017	Hallway at Exit	Yes	W3	concrete block	Tan	None	0	0.01	Negative
6320	2	B	H017	Hallway at Exit	Yes	W4	concrete block	Tan	None	0	0.02	Negative
6320	2	B	H017	Hallway at Exit	Yes	Ceiling	Concrete	Tan	None	0	0	Negative
6320	2	B	H017	Hallway at Exit	Yes	Floor	Concrete	Grey	Friction	20	0.02	Negative
6320	2	B	H017A	Hallway at Classroom 3	Yes	W1	concrete block	Tan	None	0	N/A	0
6320	2	B	H017A	Hallway at Classroom 3	Yes	W2	concrete block	Tan	None	0	N/A	0
6320	2	B	H017A	Hallway at Classroom 3	Yes	W3	concrete block	Tan	None	0	N/A	0
6320	2	B	H017A	Hallway at Classroom 3	Yes	W4	concrete block	Tan	None	0	N/A	0.02
6320	2	B	H017A	Hallway at Classroom 3	Yes	Ceiling	N/A	N/A	N/A	N/A	N/A	N/A
6320	2	B	H017A	Hallway at Classroom 3	Yes	Floor	N/A	N/A	N/A	N/A	N/A	N/A

				Inspection Dates: 12/8/2020	School District of Philadelphia							
				Name of Inspector: James Mongan	Lead Safe Certification Assessment Report							
				Inspection Company: Vertex	Mifflin Elementary School							
ULCS#	E l e m e n t	F l o o r	Space #	On-Site Room Name	Student/ Teacher Occupied (yes/no)	Component	Substrate Material	Color	Description of Damage	Damage Quantity (sf)	XRF Reading (mg/cm2)	XRF (positive/ negative)
6320	2	B	H017B	Hallway at Classroom 4	Yes	W1	concrete block	Tan	None	0	0	Negative
6320	2	B	H017B	Hallway at Classroom 4	Yes	W2	N/A	N/A	N/A	N/A	N/A	N/A
6320	2	B	H017B	Hallway at Classroom 4	Yes	W3	N/A	N/A	N/A	N/A	0	Negative
6320	2	B	H017B	Hallway at Classroom 4	Yes	W4	concrete block	Tan	None	0	N/A	N/A
6320	2	B	H017B	Hallway at Classroom 4	Yes	Ceiling	N/A	N/A	N/A	N/A	N/A	N/A
6320	2	B	H017B	Hallway at Classroom 4	Yes	Floor	N/A	N/A	N/A	N/A	N/A	N/A
6320	3	1	100	Gym	Yes	W1	Concrete block	Blue	None	0	0	Negative
6320	3	1	100	Gym	Yes	W2	Concrete block	Blue	None	0	0	Negative
6320	3	1	100	Gym	Yes	W3	Concrete block	Blue	None	0	0	Negative
6320	3	1	100	Gym	Yes	W4	Concrete block	Blue	None	0	0	Negative
6320	3	1	100	Gym	Yes	Ceiling	N/A	N/A	N/A	N/A	N/A	N/A
6320	3	1	100	Gym	Yes	Floor	N/A	N/A	N/A	N/A	N/A	N/A
6320	3	1	100A	Gym Storage	Yes	W1	Concrete block	Yellow	None	0	0	Negative
6320	3	1	100A	Gym Storage	Yes	W2	Concrete block	Yellow	None	0	0	Negative
6320	3	1	100A	Gym Storage	Yes	W3	Brick	Yellow	None	0	0	Negative
6320	3	1	100A	Gym Storage	Yes	W4	Brick	Yellow	None	0	0	Negative
6320	3	1	100A	Gym Storage	Yes	Ceiling	N/A	N/A	N/A	N/A	N/A	N/A
6320	3	1	100A	Gym Storage	Yes	Floor	N/A	N/A	N/A	N/A	N/A	N/A
6320	3	1	100B	Transformer Room in Gym	Yes	W1	Concrete block	Yellow	None	0	0	Negative
6320	3	1	100B	Transformer Room in Gym	Yes	W2	Concrete block	Yellow	None	0	0	Negative
6320	3	1	100B	Transformer Room in Gym	Yes	W3	Concrete block	Yellow	None	0	0	Negative
6320	3	1	100B	Transformer Room in Gym	Yes	W4	Concrete block	Yellow	None	0	0	Negative
6320	3	1	100B	Transformer Room in Gym	Yes	Ceiling	N/A	N/A	N/A	N/A	N/A	N/A
6320	3	1	100B	Transformer Room in Gym	Yes	Floor	N/A	N/A	N/A	N/A	N/A	N/A
6320	3	1	H101	Hallway to Gym	Yes	W1	Brick	N/A	None	0	N/A	N/A
6320	3	1	H101	Hallway to Gym	Yes	W2	Concrete block	Blue	None	0	0	Negative
6320	3	1	H101	Hallway to Gym	Yes	W3	Concrete block	Yellow	None	0	0	Negative
6320	3	1	H101	Hallway to Gym	Yes	W4	Brick	Yellow	None	0	0	Negative
6320	3	1	H101	Hallway to Gym	Yes	Ceiling	N/A	N/A	N/A	N/A	N/A	N/A
6320	3	1	H101	Hallway to Gym	Yes	Floor	N/A	N/A	N/A	N/A	N/A	N/A
6320	3	1	101A	Women's Restroom in Hallway	Yes	W1	Concrete block	Yellow	None	0	0	Negative
6320	3	1	101A	Women's Restroom in Hallway	Yes	W2	Concrete block	Yellow	None	0	0	Negative
6320	3	1	101A	Women's Restroom in Hallway	Yes	W3	Concrete block	Yellow	None	0	0	Negative
6320	3	1	101A	Women's Restroom in Hallway	Yes	W4	Concrete block	Yellow	None	0	0	Negative
6320	3	1	101A	Women's Restroom in Hallway	Yes	Ceiling	N/A	N/A	N/A	N/A	N/A	N/A
6320	3	1	101A	Women's Restroom in Hallway	Yes	Floor	N/A	N/A	N/A	N/A	N/A	N/A
6320	3	1	101B	Men's Restroom in Hallway	Yes	W1	Concrete block	Yellow	None	0	0	Negative
6320	3	1	101B	Men's Restroom in Hallway	Yes	W2	Concrete block	Yellow	None	0	0	Negative
6320	3	1	101B	Men's Restroom in Hallway	Yes	W3	Concrete block	Yellow	None	0	0	Negative
6320	3	1	101B	Men's Restroom in Hallway	Yes	W4	Concrete block	Yellow	None	0	0	Negative
6320	3	1	101B	Men's Restroom in Hallway	Yes	Ceiling	N/A	N/A	N/A	N/A	N/A	N/A
6320	3	1	101B	Men's Restroom in Hallway	Yes	Floor	N/A	N/A	N/A	N/A	N/A	N/A
6320	3	1	101C	Storage in Hallway	Yes	W1	No Access	No Access	No Access	No Access	No Access	No Access
6320	3	1	101C	Storage in Hallway	Yes	W2	No Access	No Access	No Access	No Access	No Access	No Access

				Inspection Dates: 12/8/2020		School District of Philadelphia						
				Name of Inspector: James Mongan		Lead Safe Certification Assessment Report						
				Inspection Company: Vertex		Mifflin Elementary School						
ULCS#	E l e m e n t	F l o o r	Space #	On-Site Room Name	Student/ Teacher Occupied (yes/no)	Component	Substrate Material	Color	Description of Damage	Damage Quantity (sf)	XRF Reading (mg/cm2)	XRF (positive/ negative)
6320	3	1	101C	Storage in Hallway	Yes	W3	No Access	No Access	No Access	No Access	No Access	No Access
6320	3	1	101C	Storage in Hallway	Yes	W4	No Access	No Access	No Access	No Access	No Access	No Access
6320	3	1	101C	Storage in Hallway	Yes	Ceiling	No Access	No Access	No Access	No Access	No Access	No Access
6320	3	1	101C	Storage in Hallway	Yes	Floor	No Access	No Access	No Access	No Access	No Access	No Access
6320	1	E	Elevator	Elevator	Yes	W1	N/A	N/A	N/A	N/A	N/A	N/A
6320	1	E	Elevator	Elevator	Yes	W2	N/A	N/A	N/A	N/A	N/A	N/A
6320	1	E	Elevator	Elevator	Yes	W3	N/A	N/A	N/A	N/A	N/A	N/A
6320	1	E	Elevator	Elevator	Yes	W4	N/A	N/A	N/A	N/A	N/A	N/A
6320	1	E	Elevator	Elevator	Yes	Ceiling	N/A	N/A	N/A	N/A	N/A	N/A
6320	1	E	Elevator	Elevator	Yes	Floor	N/A	N/A	N/A	N/A	N/A	N/A
6320	1	AT	A	Main Attic Area South of Stairwell 'A', Corridor and Clock Tower (larger attic - 10,500 SF)	No	W1	N/A	N/A	N/A	N/A	N/A	N/A
6320	1	AT	A	Main Attic Area South of Stairwell 'A', Corridor and Clock Tower (larger attic - 10,500 SF)	No	W2	N/A	N/A	N/A	N/A	N/A	N/A
6320	1	AT	A	Main Attic Area South of Stairwell 'A', Corridor and Clock Tower (larger attic - 10,500 SF)	No	W3	N/A	N/A	N/A	N/A	N/A	N/A
6320	1	AT	A	Main Attic Area South of Stairwell 'A', Corridor and Clock Tower (larger attic - 10,500 SF)	No	W4	N/A	N/A	N/A	N/A	N/A	N/A
6320	1	AT	A	Main Attic Area South of Stairwell 'A', Corridor and Clock Tower (larger attic - 10,500 SF)	No	Ceiling	N/A	N/A	N/A	N/A	N/A	N/A
6320	1	AT	A	Main Attic Area South of Stairwell 'A', Corridor and Clock Tower (larger attic - 10,500 SF)	No	Floor	N/A	N/A	N/A	N/A	N/A	N/A
6320	1	AT	A	Main Attic Area North of Stairwell 'A', Corridor and Clock Tower (smaller attic - 3,000 SF; access to Auditorium Attic)	No	W1	N/A	N/A	N/A	N/A	N/A	N/A
6320	1	AT	A	Main Attic Area North of Stairwell 'A', Corridor and Clock Tower (smaller attic - 3,000 SF; access to Auditorium Attic)	No	W2	N/A	N/A	N/A	N/A	N/A	N/A
6320	1	AT	A	Main Attic Area North of Stairwell 'A', Corridor and Clock Tower (smaller attic - 3,000 SF; access to Auditorium Attic)	No	W3	N/A	N/A	N/A	N/A	N/A	N/A
6320	1	AT	A	Main Attic Area North of Stairwell 'A', Corridor and Clock Tower (smaller attic - 3,000 SF; access to Auditorium Attic)	No	W4	N/A	N/A	N/A	N/A	N/A	N/A
6320	1	AT	A	Main Attic Area North of Stairwell 'A', Corridor and Clock Tower (smaller attic - 3,000 SF; access to Auditorium Attic)	No	Ceiling	N/A	N/A	N/A	N/A	N/A	N/A
6320	1	AT	A	Main Attic Area North of Stairwell 'A', Corridor and Clock Tower (smaller attic - 3,000 SF; access to Auditorium Attic)	No	Floor	N/A	N/A	N/A	N/A	N/A	N/A
6320	1	AT	A	Auditorium Attic (accessed through a doorway on the upper north wall of the north section of the Main Attic)	No	W1	N/A	N/A	N/A	N/A	N/A	N/A
6320	1	AT	A	Auditorium Attic (accessed through a doorway on the upper north wall of the north section of the Main Attic)	No	W2	N/A	N/A	N/A	N/A	N/A	N/A
6320	1	AT	A	Auditorium Attic (accessed through a doorway on the upper north wall of the north section of the Main Attic)	No	W3	N/A	N/A	N/A	N/A	N/A	N/A
6320	1	AT	A	Auditorium Attic (accessed through a doorway on the upper north wall of the north section of the Main Attic)	No	W4	N/A	N/A	N/A	N/A	N/A	N/A

				Inspection Dates: 12/8/2020	School District of Philadelphia							
				Name of Inspector: James Mongan	Lead Safe Certification Assessment Report							
				Inspection Company: Vertex	Mifflin Elementary School							
ULCS#	Element	Floor	Space #	On-Site Room Name	Student/Teacher Occupied (yes/no)	Component	Substrate Material	Color	Description of Damage	Damage Quantity (sf)	XRF Reading (mg/cm2)	XRF (positive/negative)
6320	1	AT	A	Auditorium Attic (accessed through a doorway on the upper north wall of the north section of the Main Attic)	No	Ceiling	N/A	N/A	N/A	N/A	N/A	N/A
6320	1	AT	A	Auditorium Attic (accessed through a doorway on the upper north wall of the north section of the Main Attic)	No	Floor	N/A	N/A	N/A	N/A	N/A	N/A
6320	1	CS	ied (below A	Auditorium Supply Plenum (accessed through a doorway along the upper wall north wall of the Boiler Room)	No	W1	N/A	N/A	N/A	N/A	N/A	N/A
6320	1	CS	ied (below A	Auditorium Supply Plenum (accessed through a doorway along the upper wall north wall of the Boiler Room)	No	W2	N/A	N/A	N/A	N/A	N/A	N/A
6320	1	CS	ied (below A	Auditorium Supply Plenum (accessed through a doorway along the upper wall north wall of the Boiler Room)	No	W3	N/A	N/A	N/A	N/A	N/A	N/A
6320	1	CS	ied (below A	Auditorium Supply Plenum (accessed through a doorway along the upper wall north wall of the Boiler Room)	No	W4	N/A	N/A	N/A	N/A	N/A	N/A
6320	1	CS	ied (below A	Auditorium Supply Plenum (accessed through a doorway along the upper wall north wall of the Boiler Room)	No	Ceiling	N/A	N/A	N/A	N/A	N/A	N/A
6320	1	CS	ied (below A	Auditorium Supply Plenum (accessed through a doorway along the upper wall north wall of the Boiler Room)	No	Floor	N/A	N/A	N/A	N/A	N/A	N/A
6320	1	CS	9	Crawlspace (crawlspace below Classrooms 104, 106, 108 and 110; accessed through a doorway in the basement hallway outside of Kindergarten Classrooms 019 and 020)	No	W1	N/A	N/A	N/A	N/A	N/A	N/A
6320	1	CS	9	Crawlspace (crawlspace below Classrooms 104, 106, 108 and 110; accessed through a doorway in the basement hallway outside of Kindergarten Classrooms 019 and 020)	No	W2	N/A	N/A	N/A	N/A	N/A	N/A
6320	1	CS	9	Crawlspace (crawlspace below Classrooms 104, 106, 108 and 110; accessed through a doorway in the basement hallway outside of Kindergarten Classrooms 019 and 020)	No	W3	N/A	N/A	N/A	N/A	N/A	N/A
6320	1	CS	9	Crawlspace (crawlspace below Classrooms 104, 106, 108 and 110; accessed through a doorway in the basement hallway outside of Kindergarten Classrooms 019 and 020)	No	W4	N/A	N/A	N/A	N/A	N/A	N/A
6320	1	CS	9	Crawlspace (crawlspace below Classrooms 104, 106, 108 and 110; accessed through a doorway in the basement hallway outside of Kindergarten Classrooms 019 and 020)	No	Ceiling	N/A	N/A	N/A	N/A	N/A	N/A
6320	1	CS	9	Crawlspace (crawlspace below Classrooms 104, 106, 108 and 110; accessed through a doorway in the basement hallway outside of Kindergarten Classrooms 019 and 020)	No	Floor	N/A	N/A	N/A	N/A	N/A	N/A
6320	1	CS	RAWL SPAC	Crawlspace beside the Basement Fan Room (accessed through a small doorway along the north wall of the basement fan room)	No	W1	N/A	N/A	N/A	N/A	N/A	N/A

				Inspection Dates: 12/8/2020		School District of Philadelphia						
				Name of Inspector: James Mongan		Lead Safe Certification Assessment Report						
				Inspection Company: Vertex		Mifflin Elementary School						
ULCS#	E l e m e n t	F l o o r	Space #	On-Site Room Name	Student/ Teacher Occupied (yes/no)	Component	Substrate Material	Color	Description of Damage	Damage Quantity (sf)	XRF Reading (mg/cm2)	XRF (positive/ negative)
6320	1	CS	RAWL SPAC	Crawlspace beside the Basement Fan Room (accessed through a small doorway along the north wall of the basement fan room)	No	W2	N/A	N/A	N/A	N/A	N/A	N/A
6320	1	CS	RAWL SPAC	Crawlspace beside the Basement Fan Room (accessed through a small doorway along the north wall of the basement fan room)	No	W3	N/A	N/A	N/A	N/A	N/A	N/A
6320	1	CS	RAWL SPAC	Crawlspace beside the Basement Fan Room (accessed through a small doorway along the north wall of the basement fan room)	No	W4	N/A	N/A	N/A	N/A	N/A	N/A
6320	1	CS	RAWL SPAC	Crawlspace beside the Basement Fan Room (accessed through a small doorway along the north wall of the basement fan room)	No	Ceiling	N/A	N/A	N/A	N/A	N/A	N/A
6320	1	CS	RAWL SPAC	Crawlspace beside the Basement Fan Room (accessed through a small doorway along the north wall of the basement fan room)	No	Floor	N/A	N/A	N/A	N/A	N/A	N/A