THE SCHOOL DISTRICT OF PHILADELPHIA

Asbestos Hazard Emergency Response Act
"AHERA"

THREE-YEAR RE-INSPECTION 2018-2019

and

ASBESTOS MANAGEMENT PLAN

for the

Samuel B. Huey Elementary School

ULCS# 1330
Building # B133001-1
5200 Pine Street
Philadelphia, Pennsylvania
19143
Year Built: 1964

November 2018

Conducted by:
Acer Associates, LLC
Batta Environmental Associates, Inc.
Criterion Laboratories, Inc.
G&C Environmental Services, Inc.
KEM Partners, Inc.
React Environmental Professional Services Group, Inc.
Synertech, Inc.
USA Environmental Management, Inc.
The Vertex Companies, Inc.
Westchester Environmental LLC

Management Plan Prepared by:
School District of Philadelphia
Batta Environmental Associates, Inc.
Criterion Laboratories, Inc.

This report must remain in the Main Office as mandated by the US EPA AHERA Regulations.

AHERA THREE-YEAR REINSPECTION VOLUME X

Table of Contents

Transmittal Letter

Executive Summary

I. Summary list of Confirmed Asbestos Containing Building Materials
II. Summary list of Assumed Asbestos Contain Building Materials
III. Summary list of Non-Asbestos Containing Building Materials
IV. Summary list of Non Suspect Asbestos Containing Building Materials
V. Summary List of Auditorium DATA for this location
VI. Summary list of Attic and/or Crawlspace DATA for this location
VII. Summary list of Pipe Chase/Pipe Shaft DATA for this location

Section I Report of Re-Inspection

A. Introduction
B. Three-Year Re-inspection X Overview
C. Post- Management Plan Activities and Changes

C.1 - Sampling and Analysis
C.2 - New Floor Tile Sampling
C.3 - Abatement Activity
C.4 - Periodic (Six-Month) Surveillance (Damaged Materials)

Section II Re-Inspection Data

A. Introduction
B. Re-Inspection Key Definitions
C. Room by Room Location Log Report

Section III Certificates

A. Management Planner/Building Inspector Certificates

Section IV Cross Reference Table Page 1-8

Asbestos Management Program Page 9-20

THE SCHOOL DISTRICT OF PHILADELPHIA

OFFICE OF ENVIRONMENTAL MANAGEMENT AND SERVICES
440 North Broad Street, Suite 373
Philadelphia, PA 19130
Telephone (215) 400-4750
Fax (215)400-4751

To: All Principals

From: Francine Locke, M.S., Director

Office of Environmental Management and Services

Date October 1, 2018

Subject: AHERA Three (3) Year Re-Inspection X Report

In order to comply with the provisions of the Asbestos Hazard Emergency Response Act (AHERA) the attached report is submitted to you. *The law requires that this report be kept in the Main/Principal's office. It cannot be removed from these locations. If the school (program) is relocated to a different building, these environmental documents are to be safely retained for the next school/building occupants.* All asbestos reports must be available to the public and Federal EPA upon request.

Francine Locke

Francine Locke, M.S., Director

Office of Environmental Management and Services

Executive Summary

This Asbestos Hazard Emergency Response Act (AHERA) Three-Year Re-inspection "Volume # X" Management Plan at this location, has been completed and the report of re-inspection submitted to the School District of Philadelphia. The re-inspections in all School District of Philadelphia buildings of 2018-2019 were conducted and completed between May 2018 through April 2019 as a joint project by Acer Associates, LLC., Batta Environmental Associates, Inc., Criterion Laboratories, Inc., G & C Environmental Services, Inc., KEM Partners, Inc., React Environmental Professional Services Group, Inc., Synertech, Inc., USA Environmental Management Inc., The Vertex Companies, Inc., and Westchester Environmental LLC.

In general, the School District of Philadelphia Office of Environmental Management and Services conducts Environmental Impact Evaluations and provides Asbestos Inspection Reports prior to any renovation, demolition and/or maintenance activities. The AHERA report must be reviewed prior to any renovation, demolition and/or maintenance activities in order to avoid the unknowing disturbance to Asbestos Containing Building Materials identified within this location. In addition, prior to work activities above all drop ceilings this report should be reviewed to avoid potential disturbances to Asbestos Containing Materials. Refer to Section IV of the Cross Reference Table, for additional Asbestos Management Program information. Contact the Office of Environmental Management and Services to have an Environmental Impact Evaluation conducted prior to any renovation, demolition and/or maintenance activities within this facility.

The information contained in this report was obtained from the original Asbestos Management Plan for the school, from update reports on changes and activities since the completion of the 1st Management Plan for each location and from all prior inspections performed and documented in Volume # I through Volume IX (dated respectively 1992, 1995, 1998, 2001, 2004, 2007, 2010, 2013 and 2015) (if applicable) - and by this Three-Year Re-inspection of this school. The re-inspection report/Management Plan of 2018-2019 were reviewed and prepared collectively by Management Planner Megan Vala and Julie Mui, of Criterion Laboratories, Inc., Jennifer Donovan of Batta Environmental Associates, Inc and under the direction of the District's AHERA Manager Monique Causley

The 2018-2019 inspection process included the addition and/or an update of a comprehensive Room by Room Inventory of all Thermal (T), Surfacing (S) and Miscellaneous (M) Materials specific to each room of this facility. Inspections of each room's thermal, ceilings, walls, floors and miscellaneous items regardless of Asbestos Content are categorized on the Room by Room Location Log Report for this location. Rooms or areas of the facility that were not accessible at the time of the inspection are marked with an "X". The Room by Room Location Log Report is found in Section II C of this Management Plan.

All Presumed or Suspect Asbestos Containing Building Materials (ACBMs), listed in the following summary charts are categorized as Confirmed, Assumed, Non-Asbestos, and/or Non-Suspect (ACBMs) were identified in the original Management Plan, or in the Volume I through Volume IX AHERA Three-Year Re-inspection reports, and were re-inspected as part of this project.

As mandated by the U S EPA AHERA regulations, periodic Six-Month inspections and Three-Year Re-inspections of this location will be performed and the Inspection Data in this report will be updated accordingly.

Please feel free to contact the School District of Philadelphia's Office of Environmental Management and Services (OEMS) regarding any comments, questions, or concerns regarding this report or any Environmental related topic. OEMS staff can be reached at (215) 400 4750, via fax at (215) 400 4751 or via e-mail at flocke@philasd.org and/or gfjunod@philasd.org.

Additional information can be found on our website. Here is the link to the OEMS website.
http://webgui.phila.k12.pa.us/offices/e/environmental

I. Summary list of Confirmed Asbestos Containing Building Materials within this facility

These charts are to be used for a quick reference* in order to avoid the unknowing disturbance of Asbestos Containing Materials during any and all Operations, Maintenance, Renovation, and/or Demolition activities at this location. *These materials have been sampled and Laboratory Analysis has CONFIRMED the presence of Asbestos. Contact OEMS prior to the disturbance of any of the following materials.*

Confirmed Asbestos Containing Building Materials for this location

Floor Tile VAT 9" x 9"	Pipe Fitting Insulation	Transite Closet
Transite Partition Wall	Transite Sills	Transite Stalls

**** Always refer to the Room by Room Logs for each specific material classification as the material classification findings may be different in various rooms throughout this facility.***
***** Some Materials may have multiple classifications (Confirmed, Assumed, NAD and Non Suspect) within this facility.***

II. Summary list of Assumed Asbestos Containing Building Materials within this facility

These charts are to be used for a quick reference* in order to avoid the unknowing disturbance of Asbestos Containing Materials during any and all Operations, Maintenance, Renovation, and/or Demolition activities at this location. These materials have not been sampled and should not be disturbed until verification of Asbestos Content. Contact OEMS for assessment and sampling prior to the disturbance of these materials.

Assumed Asbestos Containing Building Materials for this location

Ceiling Tile 2' x 2'	Unit Ventilator Insulation	Ceiling Tile 1' x 1'
Sheetrock/Compound Wall	Blackboard Glue Dots	Sink Undercoat Mastic
Floor Tile VAT 12" x 12"	Spline Ceiling Glue Dots	

**** Always refer to the Room by Room Logs for each specific material classification as the material classification findings may be different in various rooms throughout this facility.***
***** Some Materials may have multiple classifications (Confirmed, Assumed, NAD and Non Suspect) within this facility.***

III. Summary list of Non-Asbestos Containing Building Materials within this facility

These charts are to be used for a quick reference* in order to avoid the unknowing disturbance of Asbestos Containing Materials during any and all Operations, Maintenance, Renovation, and/or Demolition activities at this location. *These materials have been sampled and Laboratory Analysis has indicated NO Asbestos present or NO ASBESTOS DETECTED (NAD).*

Non- Asbestos Containing Building Materials for this location

Ceiling Tile 1' x 1'	Pipe Fitting Insulation	Pipe Insulation 2-6 inch
Vibration Damper Cloth	Floor Tile VAT 12" x 12"	

**** Always refer to the Room by Room Logs for each specific material classification as the material classification findings may be different in various rooms throughout this facility.***
***** Some Materials may have multiple classifications (Confirmed, Assumed, NAD and Non Suspect) within this facility.***

IV. Summary list of Non-Suspect Asbestos Containing Building Materials within this facility

These charts are to be used for a quick reference* in order to avoid the unknowing disturbance of Asbestos Containing Materials during any and all Operations, Maintenance, Renovation, and/or Demolition activities at this location. These materials are not typically known to contain Asbestos.

Non-Suspect Asbestos Containing Building Materials for this location

Concrete Ceiling	Ceramic Tile Floors	Fiberglass Duct Insulation
Concrete Block Wall	Cement Floor	Fiberglass Pipe Fitting Insulation
Carpet	Vinyl Carpet Tiles	Fiberglass Pipe Insulation

**** Always refer to the Room by Room Logs for each specific material classification as the material classification findings may be different in various rooms throughout this facility.***
***** Some Materials may have multiple classifications (Confirmed, Assumed, NAD and Non Suspect) within this facility.***

V. Summary list of Auditorium DATA for this location

These charts are to be used for a quick reference of the Auditorium DATA within this facility. Sampling of the Auditorium Ceilings throughout the District is more difficult because of the various ceiling heights. As sampling occurs this information is updated on a case by case basis for each specific location and facility.

This is a list of known sampling information for this locations Auditorium

Auditorium		
Auditorium	Pipe Fitting Insulation	Confirmed
Auditorium	Fiberglass Pipe Insulation	Non Suspect ACM
Auditorium	Ceiling Tile 1' x 1'	Assumed
Auditorium	Spline Ceiling Glue Dots	Assumed
Auditorium	Concrete Ceiling	Non Suspect ACM
Auditorium	Concrete Block Wall	Non Suspect ACM
Auditorium	Floor Tile VAT 9" x 9"	Confirmed
Auditorium	Carpet	Non Suspect ACM

**** Always refer to the Room by Room Logs for each specific material classification as the material classification findings may be different in various rooms throughout this facility.***
***** Some Materials may have multiple classifications (Confirmed, Assumed, NAD and Non Suspect) within this facility.***

VI. Summary list of Attic and/or Crawlspace DATA for this location

These charts are to be used for a quick reference regarding the Attics and/or Crawlspaces inspection DATA within this facility. Contact OEMS prior to entering any attic or crawlspace within this facility and refer to the below chart and legend for Category Rank determination. The Data relative to these spaces is updated as conditions change regarding Abatement or Renovation activity on a case by case basis for each specific location and facility. In general, Crawlspaces are below the basement or 1st floor and Attics are above the floor space.

Category Rank Legend

"A" - No Asbestos Containing Materials - Sample Results indicate NO ACM on pipes, fittings, elbows, or equipment located within this functional space, and NO VISIBLE DEBRIS or DAMAGE observed at time of this inspection.
"B" - Asbestos Containing Materials Exist - Sample Results indicate ACM on pipes, fittings, elbows, or equipment located within this functional space, HOWEVER, NO VISIBLE DEBRIS or DAMAGE observed at time of this inspection.
"C" - Asbestos Containing Materials Exist - Sample Results indicate ACM on pipes, fittings, elbows, or equipment located within this functional space, and LOCALIZED VISIBLE DEBRIS or DAMAGE observed at time of this inspection.
"D" - Asbestos Containing Materials Exist - Sample Results indicate ACM on pipes, fittings, elbows, or equipment located within this functional space and DISTRIBUTED VISIBLE DEBRIS or SIGNIFICANT DAMAGE observed at time of this inspection.
"E" - No Bulk Sample Results Available SUSPECT ACM OBSERVED. Contact OEMS immediately for additional instructions.

Attic/Crawlspace	***Access Area***	***Floor Surface***	***Category Rank***	***Comments***
Attic	X	X	X	No Attic
Crawl Space	Near Boiler Room	X	"B"	40 Hard Fittings/300 LF Fiberglass Piping

VII. Summary list of Pipe Chase/Pipe Shaft DATA for this location

These charts are to be used for a quick reference regarding the information known about the Pipe Chases and/or Pipe Shafts inspection DATA within this facility. Contact OEMS prior to performing renovation activities any Pipe Chase and/or Pipe Shaft within this facility and refer to the below chart and legend for Asbestos Content of various materials identified within each space. The Data relative to these spaces is updated as conditions change regarding Inspection, Abatement and/or Renovation activity on a case by case basis for each specific location and facility. In general, Pipe Chases are horizontal spaces and Pipe Shafts are vertical spaces.

Pipe Chases and Pipe Shafts have to be assessed

.

Section I **Report of Re-Inspection**

A. Introduction
B. Three-Year Re-Inspection X Overview
C. Post-Management Plan Activities and Changes

- **C.1 Sampling and Analysis**
- **C.2 New Floor Tile Sampling**
- **C.3 Abatement Activity**
- **C.4 Periodic Six-Month Surveillance (Damaged Materials)**

Section I - A

Report of Re-inspection

Introduction

The Three-Year Re-inspection X was performed to fulfill the requirements of 40 CFR Part 763 - the Asbestos Hazard Emergency Response Act (AHERA). As required by AHERA, each Local Education Agency (LEA) must re-inspect all known confirmed or assumed Asbestos Containing Building Material (ACBM) located in the LEA's facilities. This re-inspection is intended to update the original Asbestos Management Plan for the LEA's facilities.

Multiple Building Inspectors of several firms performed the 2018-2019 re-inspection. The re-inspection report/Management Plan of 2018-2019 were reviewed and prepared collectively by Management Planner Megan Vala and Julie Mui, of Criterion Laboratories, Inc., Jennifer Donovan of Batta Environmental Associates, Inc. and Monique Causley, of the School District of Philadelphia.

All of the certificates can be found in Section III.

During the re-inspection of each School District of Philadelphia facility, all of the Management Plans for that facility were reviewed. Information from the conclusions section of that report is included in this report. Additionally, information on activities such as abatements, cleanings, sampling and inspections, which have taken place since the completion of the original Management Plan, were reviewed during the re-inspection. Information on those activities is included in this report.

As mandated by the U S EPA AHERA regulations, all future periodic Six-Month inspections and Three-Year Re-inspections of this location will be performed and the Inspection Data in this report will be updated accordingly.

Section I - B

Three-Year Re-inspection X Overview

Each homogeneous area of Asbestos Containing Building Material (ACBM) listed in the original Management Plan or in the 1992, 1995, 1998, 2001, etc., Three-Year Re-inspection reports were inspected for the AHERA Three-Year Re-inspection Volume X, and the information for that material verified. Any changes to a homogeneous area listed in the updates to the Management Plans were verified. Any area of suspected ACBM found in the course of the re-inspection, and not listed in the Management Plan or updates, were either assumed to contain asbestos or sampled and analyzed to determine their asbestos content. Any such new areas either assumed to contain asbestos or determined through analysis to contain asbestos were included in the report of the Three-Year Re-inspection. The results of the AHERA Three-Year Re-inspection X are tabulated in the Room by Room log reports located in *Section II-C* of this report.

As previously noted, all future periodic Six-Month inspections and Three-Year Re-inspections of this location will be performed and the Inspection Data in this report will be updated accordingly.

Section I – C.1

Post Management Plan Activities/Changes

Information on activities affecting Asbestos Containing Building Materials (ACBMs) at this location, is contained in updates to the Management Plan. These updates are kept on file by the School District of Philadelphia and were reviewed for this project. Updates to the Management Plan include the following: *Sampling and Analysis, New Tile Installation, Abatement Activity and Periodic Six-Month Surveillance Data.*

Sampling and Analysis

In the event that sampling occurs, data will be listed here.

Section I – C.2

Information on the installation of new floor tiles/renovation activities affecting Asbestos Containing Building Materials (ACBMs) at this location is contained in updates to the Management Plan. These updates are kept on file by the School District of Philadelphia and were reviewed for this project. Updates to the Management Plan include the following:

New Floor Tile Sampling

Date	*Floor*	*Location*	*Material*	*Color*	*Results*
01/03/2017	BS	Sampled from inventory in the Basement	Floor Tile VAT 12" x 12"	Red	NAD
01/03/2017	BS	Sampled from inventory in the Basement	Floor Tile VAT 12" x 12"	White	NAD
01/03/2017	BS	Sampled from inventory in the Basement	Floor Tile VAT 12" x 12"	Blue	NAD
01/03/2017	BS	Sampled from inventory in the Basement	Floor Tile VAT 12" x 12"	Green	NAD
01/03/2017	BS	Sampled from inventory in the Basement	Floor Tile VAT 12" x 12"	Yellow	NAD

Section I – C.3

Information on the Asbestos Abatement and renovation activities affecting Asbestos Containing Building Materials (ACBMs) at this location is contained in updates to the Management Plan. These updates are kept on file by the School District of Philadelphia and were reviewed for this project. Updates to the Management Plan include the following:

Abatement Activity

In the event that Abatement occurs, data will be listed here.

Section I – C.4

Information on the AHERA inspection that noted damage to various Building Materials at this location, is contained in updates to the Management Plan. These updates are kept on file by the School District of Philadelphia and were reviewed for this project. Work orders are created for Corrective Action responses and tracked for completion. Updates to the Management Plan include the following:

Periodic (Six-Month) Surveillance (Damaged Materials)

Date	*Element*	*Floor*	*On Site Room Name*	*Material*	*Amount of Material*	*Amount of Damage*
01/09/2017	1	1st	Girl's Dressing Room in Gym Hallway	Pipe Fitting Insulation	4 EA	2 EA
01/09/2017	1	1st	Boy's Dressing Room in Gym Hallway	Pipe Fitting Insulation	2 EA	2 EA
01/09/2017	1	1st	Girl's Restroom in Main Hallway	Pipe Fitting Insulation	8 EA	1 EA
10/19/2017	1	1st	Conference Room 102	Pipe Fitting Insulation	10 EA	1 EA
10/19/2017	1	1st	Fitness Room 123	Pipe Fitting Insulation	10 EA	1 EA
10/19/2017	1	1st	Girl's Restroom opposite Classroom 107	Pipe Fitting Insulation	8 EA	3 EA
10/19/2017	1	1st	Nurse's Office 108	Pipe Fitting Insulation	4 EA	1 EA
10/19/2017	1	1st	Cafeteria / Gym	Pipe Fitting Insulation	19 EA	3 EA
10/19/2017	1	1st	Gym Girl’s Restroom	Pipe Fitting Insulation	7 EA	1 EA
10/19/2017	1	1st	Girl's Dressing Room in Gym Hallway	Pipe Fitting Insulation	4 EA	2 EA
10/19/2017	1	1st	Gym Equipment Storage in Gym Hall	Pipe Fitting Insulation	2 EA	2 EA
10/19/2017	1	1st	Stage	Pipe Fitting Insulation	8 EA	2 EA
10/19/2017	1	3rd	Classroom 307	Transite Closet	63 SF	2 SF
10/19/2017	1	3rd	Classroom 320	Transite Closet	63 SF	1 SF
10/19/2017	1	BS	Fan Room	Pipe Fitting Insulation	18 EA	1 EA
11/01/2018	1	1st	Exit Vestibule next to Office Suite 101	Pipe Fitting Insulation	6 EA	1 EA
11/01/2018	1	1st	Office 102	Pipe Fitting Insulation	10 EA	1 EA
11/01/2018	1	1st	Uniform Room 123	Pipe Fitting Insulation	10 EA	1 EA
11/01/2018	1	1st	Classroom 104	Pipe Fitting Insulation	18 EA	1 EA
11/01/2018	1	1st	Girl's Restroom next to Stairwell 3	Pipe Fitting Insulation	8 EA	3 EA
11/01/2018	1	1st	Nurse's Office 108	Pipe Fitting Insulation	4 EA	1 EA
11/01/2018	1	1st	Boy's Restroom next to Gym Hall	Pipe Fitting Insulation	23 EA	3 EA
11/01/2018	1	1st	Cafeteria / Gym	Pipe Fitting Insulation	19 EA	3 EA
11/01/2018	1	1st	Gym Girl’s Restroom	Pipe Fitting Insulation	7 EA	1 EA
11/01/2018	1	1st	Gym Hall - Gym Equipment Closet next to Gym Entrance	Pipe Fitting Insulation	4 EA	2 EA
11/01/2018	1	1st	Gym Hall - Gym Equipment Closet next to Electrical Closet	Pipe Fitting Insulation	2 EA	2 EA
11/01/2018	1	1st	Gym Hall Electrical Closet	Pipe Fitting Insulation	12 EA	3 EA
11/01/2018	1	1st	Stairwell 3	Pipe Fitting Insulation	2 EA	1 EA
11/01/2018	1	1st	Stage	Pipe Fitting Insulation	8 EA	3 EA
11/01/2018	1	2nd	Classroom 201	Transite Closet	63 SF	1 SF
11/01/2018	1	3rd	Classroom 320	Transite Closet	63 SF	1 SF
11/01/2018	1	BS	Fan Room	Pipe Fitting Insulation	18 EA	1 EA

Section II **Re-Inspection Data**

A. Introduction
B. Re-Inspection Key Definitions
C. Room by Room Location Log Report

Section II - A

Re-inspection Data

Introduction

The following information documents the Three-Year Re-inspection X of the subject school/facility. The Homogeneous Area Reports were produced using the building inspector's field data on the facility. The key to the Homogeneous Area Report is outlined in the following pages of this report.

Section II - B
(page 1 of 4)

SCHOOL DISTRICT OF PHILADELPHIA
AHERA THREE YEAR RE-INSPECTION X

ITEM	DEFINITION
ULCS#	Individual identification number assigned to each school within the School District of Philadelphia.
HOMOGENEOUS AREA ID#	Identification number assigned to each homogeneous area in a school/facility. Each section of the homogeneous area ID is significant. 1010/01/01/01 **A B C D** **A.** Is the ULCS# for the school. **B.** Designates the specific building/building area within the school. **C.** Designates the floor or level within the building/building area. **D.** Designates the homogeneous material within that floor or level. Note: Item D may be a number or a letter.
SYSTEM AFFECTED	Corresponds to the AHERA system for classifying materials. **T** : Thermal System **S** : Surfacing System **M** : Miscellaneous
ITEM AFFECTED	Is a description of the homogeneous material.
ORIGINAL INSPECTION DATA	This section contains the information found in the original Management Plan (1988-1989).
AMOUNT OF MATERIAL/ UNIT	Quantity of material, and measuring unit. Units include: Square Feet (SF) Each (EA) Linear Feet (LF) Cubic Feet (CF).

SCHOOL DISTRICT OF PHILADELPHIA
AHERA THREE YEAR RE-INSPECTION X

RE-INSPECTION FORM KEY

ITEM	DEFINITION
CND Condition	Corresponds to AHERA condition rating for materials. **0** : No Damage **1** : Damage **2** : Significant Damage
DP Damage Potential	Corresponds to the AHERA material assessment system. **1** : Potential for Damage **2** : Potential for Significant Damage
ASMD Assumed Asbestos	This means that a material was not sampled for asbestos content during the original Management Plan inspection.
RA Response Action	This corresponds to the AHERA system of response action rating for materials. **1** : Establish O&M Program **2** : Repair and Establish O&M Program **3** : Enclose **4** : Encapsulate **5** : Remove **6** : Partial Removal and Establish O&M Program
CHANGES	This section describes changes to the homogeneous material in the twenty-four years since the original AHERA inspection. The abbreviations are defined below. **RMVD** : Removed **ENCL** : Enclosed **ENCP** : Encapsulated **DMGD** : Damaged **SMPLD** : Sampled **MTRL** : Material **RPRD** : Repaired **N/L** : None Located **RPLCD** : Replaced

SCHOOL DISTRICT OF PHILADELPHIA
AHERA THREE-YEAR RE-INSPECTION X

RE-INSPECTION FORM KEY

ITEM	DEFINITION
THREE YEAR RE-INSPECTION	This section contains the information obtained from the Three-Year Re-inspection X. With three exceptions, the information categories are identical in format and meaning to those found in the original inspection data section. The three exceptions are defined below.
DMGD AMT Amount Damaged	This section gives the quantity of damaged material in a homogeneous area. The quantity is shown in the same format as the amount of material/unit section.
NF Newly Friable	This section identifies materials in the original Management Plan which have since become friable.
RA Response Action	This rating is based on the AHERA regulations, and is comparable to the RA rating found in the "Original Inspection Data" section. The following table details the response actions.

1. Establish O&M Program
2. Repair and Establish O&M Program
3. Enclose
4. Encapsulate
5. Remove
6. Partial Removal and Establish O&M Program

a. High Priority Response
The homogeneous material has been scheduled for abatement or other response action.

b. Medium Priority Response
The homogeneous material will be scheduled for abatement or other response action as soon as the high priority responses have been addressed.

c. Low Priority Response
The homogeneous material will be scheduled for abatement or other response action as soon as the medium priority responses have been addressed.

d. On-Going Response/Operations and Maintenance
The homogeneous material does not require abatement or other response action at present, and should be included in the facility's on-going operations and maintenance program.

SCHOOL DISTRICT OF PHILADELPHIA
AHERA THREE-YEAR RE-INSPECTION X

RE-INSPECTION FORM KEY

The information presented in the changes section has been compiled from a variety of sources, including the Re-inspection and the following:

* Quality Control/Quality Assurance Reports of asbestos abatement projects, prepared by consultants to the School District.

* Permit and Notification Forms for asbestos abatement projects.

* Periodic Surveillance Forms

* Operations and Maintenance activities performed by School District personnel.

* Verbal information from School District personnel.

* Reports of sampling and analysis of suspected materials by both School District personnel and outside consultants.

ROOM BY ROOM LOCATION LOG REPORT

This section gives information, including damage amount and location, for a specific homogeneous material on a room-by-room basis and follows the Re-inspection form.

NOTE: The disparate nature of the above sources of information prohibits the verification of much information within the scope of the AHERA Three-Year Re-inspection . Discrepancies and omissions may exist in this information, and therefore is included on an "as is" basis. The inspectors for the Three-Year Re-inspection X evaluated homogeneous areas based on the materials current condition and location, as evidenced during the inspector's site visit.

.

Section II - C

Room by Room Location Log Report

These charts are to be used for a quick reference* in order to avoid the unknowing disturbance of Asbestos Containing Materials during any and all Operations, Maintenance, Renovation, and/or Demolition activities at this location.

NOTE:
Contact OEMS prior to the disturbance of any of the materials that are listed as ***Confirmed and/or Assumed****.*

The quantities listed for (NAD) non-asbestos containing materials and/or Non-Suspect Materials are only estimated and were not measured for the purpose of this report. Field verification of quantities for renovation purposes would be necessary.

School District of Philadelphia
Global Leadership Academy @ Huey
5200 Pine Street, Philadelphia, PA, 19143
ULCS# 1330
Year Built: 1964

AHERA Three-Year Reinspection 2018-2019
Room by Room Location Log Report

Reinspection Date: 11/01/2018
Building Inspector: Kelly Mayberry
Certificate Number: 799998
Management Planner: Julie Mui
Certificate Number: 747215

ULCS#	Element	Floor	On Site Room Name	System Affected	Material Description	HID#	Confirmed/Assumed/NAD Non Suspect ACM	Amount of Material	SF LF EA	Amount of Damage	SF LF EA	Color required for VAT	Comments/Description/Notes	Attic Crawlspace Ranking	Damage Potential (DP)	Newly Friable (NF)	Response Action (RA)
3428	1	1	Exit Vestibule next to Office Suite 101	N/A	Concrete Ceiling		Non Suspect ACM	216	SF	0	SF				N/A	N/A	N/A
3428	1	1	Exit Vestibule next to Office Suite 101	N/A	Concrete Block Wall		Non Suspect ACM	660	SF	0	SF				N/A	N/A	N/A
3428	1	1	Exit Vestibule next to Office Suite 101	N/A	Carpet		Non Suspect ACM	108	SF	0	SF				N/A	N/A	N/A
3428	1	1	Exit Vestibule next to Office Suite 101	N/A	Floor Tile VAT 12" x 12"		NAD	108	SF	0	SF	White	Sampled NAD 1/3/17 by GC/AK.		N/A	N/A	N/A
3428	1	1	Exit Vestibule next to Office Suite 101	N/A	Fiberglass Pipe Insulation		Non Suspect ACM	4	LF	0	LF				N/A	N/A	N/A
3428	1	1	Exit Vestibule next to Office Suite 101	T	Pipe Fitting Insulation	1330/01/01/05	Confirmed	6	EA	1	EA		Sampled confirmed September 1993. small nick - WO# 1827524		1	Yes	2/A
3428	1	1	Office Suite 101 Lobby	M	Ceiling Tile 2' x 2'	1330/01/01/GC/AV/1730	Assumed	252	SF	0	SF				1	No	1/D
3428	1	1	Office Suite 101 Lobby	N/A	Concrete Ceiling		Non Suspect ACM	252	SF	0	SF				N/A	N/A	N/A
3428	1	1	Office Suite 101 Lobby	M	Sheetrock/Compound Wall	1330/01/01/BEA/KM/2100	Assumed	640	SF	0	SF				1	No	1/D
3428	1	1	Office Suite 101 Lobby	M	Floor Tile VAT 9" x 9"	1330/01/01/06	Confirmed	252	SF	0	SF	Grey	Sampled confirmed 12/29/2003		1	No	1/D
3428	1	1	Office Suite 101 Lobby	M	Floor Tile VAT 12" x 12"	1330/01/01/JJ	Assumed	252	SF	0	SF	Grey	Installed on top of previous flooring material (9" X 9" Floor Tile)		1	No	1/D
3428	1	1	Office Suite 101 Assistant Principal's Office	M	Ceiling Tile 2' x 2'	1330/01/01/GC/AV/1730	Assumed	200	SF	0	SF				1	No	1/D
3428	1	1	Office Suite 101 Assistant Principal's Office	N/A	Concrete Ceiling		Non Suspect ACM	200	SF	0	SF				N/A	N/A	N/A
3428	1	1	Office Suite 101 Assistant Principal's Office	M	Sheetrock/Compound Wall	1330/01/01/BEA/KM/2100	Assumed	464	SF	0	SF				1	No	1/D
3428	1	1	Office Suite 101 Assistant Principal's Office	M	Transite Sills	1330/01/01/BB	Confirmed	18	SF	0	SF		Sampled confirmed in the 1992 Three-Year Reinspection		1	No	1/D
3428	1	1	Office Suite 101 Assistant Principal's Office	M	Floor Tile VAT 9" x 9"	1330/01/01/06	Confirmed	99	SF	0	SF	Grey	Sampled confirmed 12/29/2003. Under Carpet		1	No	1/D
3428	1	1	Office Suite 101 Assistant Principal's Office	N/A	Floor Tile VAT 12" x 12"		NAD	99	SF	0	SF	Green	Sampled NAD 1/3/17 by GC/AK. Assumed to remain under carpet		N/A	N/A	N/A
3428	1	1	Office Suite 101 Assistant Principal's Office	N/A	Carpet		Non Suspect ACM	200	SF	0	SF				N/A	N/A	N/A
3428	1	1	Office Suite 101 Copy Room	M	Ceiling Tile 2' x 2'	1330/01/01/GC/AV/1730	Assumed	88	SF	0	SF				1	No	1/D
3428	1	1	Office Suite 101 Copy Room	N/A	Concrete Ceiling		Non Suspect ACM	88	SF	0	SF				N/A	N/A	N/A
3428	1	1	Office Suite 101 Copy Room	M	Sheetrock/Compound Wall	1330/01/01/BEA/KM/2100	Assumed	300	SF	0	SF				1	No	1/D
3428	1	1	Office Suite 101 Copy Room	M	Transite Sills	1330/01/01/BB	Confirmed	8	SF	0	SF		Sampled confirmed in the 1992 Three-Year Reinspection		1	No	1/D
3428	1	1	Office Suite 101 Copy Room	N/A	Floor Tile VAT 12" x 12"		NAD	88	SF	0	SF	Green	Sampled NAD 1/3/17 by GC/AK.		N/A	N/A	N/A
3428	1	1	Office Suite 101 Copy Room	N/A	Carpet		Non Suspect ACM	88	SF	0	SF				N/A	N/A	N/A
3428	1	1	Office Suite 101 Hallway	M	Ceiling Tile 2' x 2'	1330/01/01/GC/AV/1730	Assumed	110	SF	0	SF				1	No	1/D
3428	1	1	Office Suite 101 Hallway	N/A	Concrete Ceiling		Non Suspect ACM	110	SF	0	SF				N/A	N/A	N/A
3428	1	1	Office Suite 101 Hallway	M	Sheetrock/Compound Wall	1330/01/01/BEA/KM/2100	Assumed	400	SF	0	SF				1	No	1/D
3428	1	1	Office Suite 101 Hallway	M	Floor Tile VAT 9" x 9"	1330/01/01/06	Confirmed	110	SF	0	SF	Grey	Sampled confirmed 12/29/2003		1	No	1/D
3428	1	1	Office Suite 101 Hallway	M	Floor Tile VAT 12" x 12"	1330/01/01/JJ	Assumed	110	SF	0	SF	Grey	Installed on top of previous flooring material (9" X 9" Floor Tile)		1	No	1/D
3428	1	1	Office Suite 101 Restroom	M	Ceiling Tile 2' x 2'	1330/01/01/GC/AV/1730	Assumed	42	SF	0	SF		Not used		1	No	1/D
3428	1	1	Office Suite 101 Restroom	N/A	Concrete Ceiling		Non Suspect ACM	42	SF	0	SF		Not used		N/A	N/A	N/A
3428	1	1	Office Suite 101 Restroom	M	Sheetrock/Compound Wall	1330/01/01/BEA/KM/2100	Assumed	250	SF	0	SF		Not used		1	No	1/D
3428	1	1	Office Suite 101 Restroom	M	Transite Sills	1330/01/01/BB	Confirmed	6	SF	0	SF		Sampled confirmed in the 1992 Three-Year Reinspection. Not used		1	No	1/D
3428	1	1	Office Suite 101 Restroom	N/A	Ceramic Tile Floors		Non Suspect ACM	42	SF	0	SF	Green	Not used		N/A	N/A	N/A
3428	1	1	Office Suite 101 Conference Room opposite Copy Room	M	Ceiling Tile 2' x 2'	1330/01/01/GC/AV/1730	Assumed	240	SF	0	SF				1	No	1/D
3428	1	1	Office Suite 101 Conference Room opposite Copy Room	N/A	Concrete Ceiling		Non Suspect ACM	240	SF	0	SF				N/A	N/A	N/A
3428	1	1	Office Suite 101 Conference Room opposite Copy Room	M	Sheetrock/Compound Wall	1330/01/01/BEA/KM/2100	Assumed	600	SF	0	SF				1	No	1/D
3428	1	1	Office Suite 101 Conference Room opposite Copy Room	M	Floor Tile VAT 9" x 9"	1330/01/01/06	Confirmed	240	SF	0	SF	Grey	Sampled confirmed 12/29/2003. Under Carpet		1	No	1/D
3428	1	1	Office Suite 101 Conference Room opposite Copy Room	N/A	Carpet		Non Suspect ACM	240	SF	0	SF				N/A	N/A	N/A
3428	1	1	Office 102	T	Pipe Fitting Insulation	1330/01/01/05	Confirmed	10	EA	1	EA		Sampled confirmed September 1993. WO# 1827524		1	Yes	2/A
3428	1	1	Office 102	N/A	Fiberglass Pipe Insulation		Non Suspect ACM	65	LF	0	LF				N/A	N/A	N/A
3428	1	1	Office 102	N/A	Concrete Ceiling		Non Suspect ACM	231	SF	0	SF				N/A	N/A	N/A
3428	1	1	Office 102	N/A	Concrete Block Wall		Non Suspect ACM	640	SF	0	SF				N/A	N/A	N/A
3428	1	1	Office 102	M	Transite Sills	1330/01/01/BB	Confirmed	11	SF	0	SF		Sampled confirmed in the 1992 Three-Year Reinspection		1	No	1/D
3428	1	1	Office 102	M	Floor Tile VAT 9" x 9"	1330/01/01/06	Confirmed	231	SF	0	SF	Grey	Sampled confirmed 12/29/2003		1	No	1/D
3428	1	1	Uniform Room 123	T	Pipe Fitting Insulation	1330/01/01/05	Confirmed	10	EA	1	EA		Sampled confirmed September 1993. WO# 1827524		1	Yes	2/A
3428	1	1	Uniform Room 123	N/A	Fiberglass Pipe Insulation		Non Suspect ACM	60	LF	0	LF				N/A	N/A	N/A
3428	1	1	Uniform Room 123	N/A	Concrete Ceiling		Non Suspect ACM	972	SF	0	SF				N/A	N/A	N/A
3428	1	1	Uniform Room 123	N/A	Concrete Block Wall		Non Suspect ACM	1260	SF	0	SF				N/A	N/A	N/A
3428	1	1	Uniform Room 123	M	Transite Closet	1330/01/01/BB	Confirmed	63	SF	0	SF		Sampled confirmed in the 1992 Three-Year Reinspection		1	No	1/D
3428	1	1	Uniform Room 123	M	Transite Sills	1330/01/01/BB	Confirmed	36	SF	0	SF		Sampled confirmed in the 1992 Three-Year Reinspection		1	No	1/D
3428	1	1	Uniform Room 123	T	Unit Ventilator Insulation	1330/01/01/PP	Assumed	8	SF	0	SF				1	No	1/D
3428	1	1	Uniform Room 123	M	Floor Tile VAT 9" x 9"	1330/01/01/06	Confirmed	972	SF	0	SF	Grey	Sampled confirmed 12/29/2003		1	No	1/D
3428	1	1	Uniform Room 123	M	Blackboard Glue Dots	1330/01/01/GC/AV/2600	Assumed	200	SF	0	SF				1	No	1/D
3428	1	1	Classroom 104	T	Pipe Fitting Insulation	1330/01/01/05	Confirmed	18	EA	1	EA		crackled over restroom door - WO# 1827524		1	Yes	2/A
3428	1	1	Classroom 104	N/A	Fiberglass Pipe Insulation		Non Suspect ACM	70	LF	0	LF				N/A	N/A	N/A
3428	1	1	Classroom 104	N/A	Concrete Ceiling		Non Suspect ACM	1430	SF	0	SF				N/A	N/A	N/A
3428	1	1	Classroom 104	N/A	Concrete Block Wall		Non Suspect ACM	1600	SF	0	SF				N/A	N/A	N/A
3428	1	1	Classroom 104	M	Transite Closet	1330/01/01/BB	Confirmed	63	SF	0	SF		Sampled confirmed in the 1992 Three-Year Reinspection		1	No	1/D

3428	1	1	Classroom 104	M	Transite Sills	1330/01/01/BB	Confirmed	53	SF	0	SF		Sampled confirmed in the 1992 Three-Year Reinspection		1	No	1/D
3428	1	1	Classroom 104	T	Unit Ventilator Insulation	1330/01/01/PP	Assumed	8	SF	0	SF				1	No	1/D
3428	1	1	Classroom 104	M	Floor Tile VAT 9" x 9"	1330/01/01/06	Confirmed	1430	SF	0	SF	Grey	Sampled confirmed 12/29/2003		1	No	1/D
3428	1	1	Classroom 104	M	Blackboard Glue Dots	1330/01/01/GC/AV/2600	Assumed	200	SF	0	SF				1	No	1/D
3428	1	1	Classroom 104 Restroom	T	Pipe Fitting Insulation	1330/01/01/05	Confirmed	2	EA	0	EA		Sampled confirmed September 1993. Not used		1	No	1/D
3428	1	1	Classroom 104 Restroom	N/A	Fiberglass Pipe Insulation		Non Suspect ACM	12	LF	0	LF		Not used		N/A	N/A	N/A
3428	1	1	Classroom 104 Restroom	N/A	Concrete Ceiling		Non Suspect ACM	72	SF	0	SF		Not used		N/A	N/A	N/A
3428	1	1	Classroom 104 Restroom	N/A	Concrete Block Wall		Non Suspect ACM	300	SF	0	SF		Not used		N/A	N/A	N/A
3428	1	1	Classroom 104 Restroom	M	Transite Stalls	1330/01/01/BB	Confirmed	45	SF	0	SF		Sampled confirmed in the 1992 Three-Year Reinspection. Not used		1	No	1/D
3428	1	1	Classroom 104 Restroom	M	Transite Sills	1330/01/01/BB	Confirmed	8	SF	0	SF		Sampled confirmed in the 1992 Three-Year Reinspection. Not used		1	No	1/D
3428	1	1	Classroom 104 Restroom	N/A	Cement Floor		Non Suspect ACM	72	SF	0	SF		9" x 9" VAT removed but mastic remains. Not used		N/A	N/A	N/A
3428	1	1	Classroom 104 Closet	N/A	Concrete Ceiling		Non Suspect ACM	72	SF	0	SF				N/A	N/A	N/A
3428	1	1	Classroom 104 Closet	N/A	Concrete Block Wall		Non Suspect ACM	300	SF	0	SF				N/A	N/A	N/A
3428	1	1	Classroom 104 Closet	M	Floor Tile VAT 9" x 9"	1330/01/01/06	Confirmed	72	SF	0	SF	Grey	Sampled confirmed 12/29/2003		1	No	1/D
3428	1	1	Classroom 126	T	Pipe Fitting Insulation	1330/01/01/05	Confirmed	11	EA	0	EA		Sampled confirmed September 1993		1	No	1/D
3428	1	1	Classroom 126	N/A	Fiberglass Pipe Insulation		Non Suspect ACM	70	LF	0	LF				N/A	N/A	N/A
3428	1	1	Classroom 126	N/A	Concrete Ceiling		Non Suspect ACM	1458	SF	0	SF				N/A	N/A	N/A
3428	1	1	Classroom 126	N/A	Concrete Block Wall		Non Suspect ACM	2050	SF	0	SF				N/A	N/A	N/A
3428	1	1	Classroom 126	M	Sheetrock/Compound Wall	1330/01/01/BEA/KM/2100	Assumed	270	SF	0	SF				1	No	1/D
3428	1	1	Classroom 126	M	Transite Closet	1330/01/01/BB	Confirmed	117	SF	0	SF		Sampled confirmed in the 1992 Three-Year Reinspection		1	No	1/D
3428	1	1	Classroom 126	M	Transite Sills	1330/01/01/BB	Confirmed	54	SF	0	SF		Sampled confirmed in the 1992 Three-Year Reinspection		1	No	1/D
3428	1	1	Classroom 126	T	Unit Ventilator Insulation	1330/01/01/PP	Assumed	16	SF	0	SF				1	No	1/D
3428	1	1	Classroom 126	M	Floor Tile VAT 9" x 9"	1330/01/01/06	Confirmed	1458	SF	0	SF	Grey	Sampled confirmed 12/29/2003		1	No	1/D
3428	1	1	Classroom 126	M	Blackboard Glue Dots	1330/01/01/GC/AV/2600	Assumed	100	SF	0	SF				1	No	1/D
3428	1	1	Climate Manager's Office 125	T	Pipe Fitting Insulation	1330/01/01/05	Confirmed	6	EA	0	EA		Sampled confirmed September 1993		1	No	1/D
3428	1	1	Climate Manager's Office 125	N/A	Fiberglass Pipe Insulation		Non Suspect ACM	60	LF	0	LF				N/A	N/A	N/A
3428	1	1	Climate Manager's Office 125	N/A	Concrete Ceiling		Non Suspect ACM	486	SF	0	SF				N/A	N/A	N/A
3428	1	1	Climate Manager's Office 125	N/A	Concrete Block Wall		Non Suspect ACM	630	SF	0	SF				N/A	N/A	N/A
3428	1	1	Climate Manager's Office 125	M	Sheetrock/Compound Wall	1330/01/01/BEA/KM/2100	Assumed	270	SF	0	SF				1	No	1/D
3428	1	1	Climate Manager's Office 125	M	Transite Closet	1330/01/01/BB	Confirmed	9	SF	0	SF		Sampled confirmed in the 1992 Three-Year Reinspection		1	No	1/D
3428	1	1	Climate Manager's Office 125	M	Transite Sills	1330/01/01/BB	Confirmed	18	SF	0	SF		Sampled confirmed in the 1992 Three-Year Reinspection		1	No	1/D
3428	1	1	Climate Manager's Office 125	M	Floor Tile VAT 9" x 9"	1330/01/01/06	Confirmed	486	SF	0	SF	Grey	Sampled confirmed 12/29/2003		1	No	1/D
3428	1	1	Climate Manager's Office 125	N/A	Carpet		Non Suspect ACM	486	SF	0	SF				N/A	N/A	N/A
3428	1	1	Climate Manager's Office 125	M	Blackboard Glue Dots	1330/01/01/GC/AV/2600	Assumed	100	SF	0	SF				1	No	1/D
3428	1	1	Lunchroom 107	T	Pipe Fitting Insulation	1330/01/01/05	Confirmed	42	EA	0	EA		Sampled confirmed September 1993. 2 ea water drop stained; no erosion		1	No	1/D
3428	1	1	Lunchroom 107	N/A	Fiberglass Pipe Insulation		Non Suspect ACM	135	LF	0	LF				N/A	N/A	N/A
3428	1	1	Lunchroom 107	N/A	Concrete Ceiling		Non Suspect ACM	1430	SF	0	SF				N/A	N/A	N/A
3428	1	1	Lunchroom 107	N/A	Concrete Block Wall		Non Suspect ACM	1600	SF	0	SF				N/A	N/A	N/A
3428	1	1	Lunchroom 107	M	Transite Closet	1330/01/01/BB	Confirmed	63	SF	0	SF		Sampled confirmed in the 1992 Three-Year Reinspection		1	No	1/D
3428	1	1	Lunchroom 107	M	Transite Sills	1330/01/01/BB	Confirmed	53	SF	0	SF		Sampled confirmed in the 1992 Three-Year Reinspection		1	No	1/D
3428	1	1	Lunchroom 107	T	Unit Ventilator Insulation	1330/01/01/PP	Assumed	8	SF	0	SF				1	No	1/D
3428	1	1	Lunchroom 107	M	Floor Tile VAT 9" x 9"	1330/01/01/06	Confirmed	1430	SF	0	SF	Grey	Sampled confirmed 12/29/2003		1	No	1/D
3428	1	1	Lunchroom 107	M	Blackboard Glue Dots	1330/01/01/GC/AV/2600	Assumed	200	SF	0	SF				1	No	1/D
3428	1	1	Lunchroom 107 Storage Room (former Restroom)	N/A	Fiberglass Pipe Insulation		Non Suspect ACM	16	LF	0	LF				N/A	N/A	N/A
3428	1	1	Lunchroom 107 Storage Room (former Restroom)	N/A	Concrete Ceiling		Non Suspect ACM	72	SF	0	SF				N/A	N/A	N/A
3428	1	1	Lunchroom 107 Storage Room (former Restroom)	N/A	Concrete Block Wall		Non Suspect ACM	300	SF	0	SF				N/A	N/A	N/A
3428	1	1	Lunchroom 107 Storage Room (former Restroom)	M	Transite Stalls	1330/01/01/BB	Confirmed	45	SF	0	SF		Sampled confirmed in the 1992 Three-Year Reinspection		1	No	1/D
3428	1	1	Lunchroom 107 Storage Room (former Restroom)	M	Transite Sills	1330/01/01/BB	Confirmed	7	SF	0	SF		Sampled confirmed in the 1992 Three-Year Reinspection		1	No	1/D
3428	1	1	Lunchroom 107 Storage Room (former Restroom)	M	Floor Tile VAT 9" x 9"	1330/01/01/06	Confirmed	72	SF	0	SF	Black	Sampled confirmed 12/29/2003		1	No	1/D
3428	1	1	Lunchroom 107 Closet	N/A	Concrete Ceiling		Non Suspect ACM	42	SF	0	SF				N/A	N/A	N/A
3428	1	1	Lunchroom 107 Closet	N/A	Concrete Block Wall		Non Suspect ACM	250	SF	0	SF				N/A	N/A	N/A
3428	1	1	Lunchroom 107 Closet	M	Floor Tile VAT 9" x 9"	1330/01/01/06	Confirmed	42	SF	0	SF	Grey	Sampled confirmed 12/29/2003		1	No	1/D
3428	1	1	Girl's Restroom next to Stairwell 3	T	Pipe Fitting Insulation	1330/01/01/05	Confirmed	8	EA	3	EA		Sampled confirmed September 1993. WO# 1827524		1	Yes	5/A
3428	1	1	Girl's Restroom next to Stairwell 3	N/A	Fiberglass Pipe Insulation		Non Suspect ACM	40	LF	0	LF				N/A	N/A	N/A
3428	1	1	Girl's Restroom next to Stairwell 3	N/A	Concrete Ceiling		Non Suspect ACM	529	SF	0	SF		5 sf efflorescence		N/A	N/A	N/A
3428	1	1	Girl's Restroom next to Stairwell 3	N/A	Concrete Block Wall		Non Suspect ACM	920	SF	0	SF				N/A	N/A	N/A
3428	1	1	Girl's Restroom next to Stairwell 3	N/A	Cement Floor		Non Suspect ACM	529	SF	0	SF				N/A	N/A	N/A
3428	1	1	Girl's Restroom next to Stairwell 3	M	Floor Tile VAT 12" x 12"	1330/01/01/JJ	Assumed	529	SF	0	SF	Multi	Installed on top of previous flooring material (9" X 9" Floor Tile)		1	No	1/D
3428	1	1	Custodial Closet next to Hall slop sink	T	Pipe Fitting Insulation	1330/01/01/05	Confirmed	11	EA	0	EA		Sampled confirmed September 1993. No access		1	No	1/D
3428	1	1	Custodial Closet next to Hall slop sink	N/A	Concrete Ceiling		Non Suspect ACM	55	LF	0	LF		No access		N/A	N/A	N/A
3428	1	1	Custodial Closet next to Hall slop sink	N/A	Concrete Ceiling		Non Suspect ACM	18	SF	0	SF		No access		N/A	N/A	N/A
3428	1	1	Custodial Closet next to Hall slop sink	N/A	Concrete Block Wall		Non Suspect ACM	180	SF	0	SF		No access		N/A	N/A	N/A
3428	1	1	Custodial Closet next to Hall slop sink	N/A	Cement Floor		Non Suspect ACM	18	SF	0	SF		No access		N/A	N/A	N/A
3428	1	1	Nurse's Office 108	T	Pipe Fitting Insulation	1330/01/01/05	Confirmed	4	EA	1	EA		Sampled confirmed September 1993. WO# 1827524		1	Yes	2/A
3428	1	1	Nurse's Office 108	N/A	Fiberglass Pipe Insulation		Non Suspect ACM	20	LF	0	LF				N/A	N/A	N/A
3428	1	1	Nurse's Office 108	M	Ceiling Tile 1' x 1'	1330/01/01/BATTA/KM/1714	Assumed	300	SF	0	SF				1	No	1/D
3428	1	1	Nurse's Office 108	M	Spline Ceiling Glue Dots	1330/01/01/BATTA/KM/2603	Assumed	300	SF	0	SF				1	No	1/D
3428	1	1	Nurse's Office 108	N/A	Concrete Ceiling		Non Suspect ACM	300	SF	0	SF				N/A	N/A	N/A
3428	1	1	Nurse's Office 108	N/A	Concrete Block Wall		Non Suspect ACM	740	SF	0	SF				N/A	N/A	N/A
3428	1	1	Nurse's Office 108	M	Transite Sills	1330/01/01/BB	Confirmed	12	SF	0	SF		Sampled confirmed in the 1992 Three-Year Reinspection		1	No	1/D

3428	1	1	Nurse's Office 108	M	Floor Tile VAT 12" x 12"	1330/01/01/JJ	Assumed	300	SF	0	SF	Brown	Assumed to remain under new tile		1	No	1/D
3428	1	1	Nurse's Office 108	N/A	Floor Tile VAT 12" x 12"		NAD	150	SF	0	SF	Blue	Installed on top of previous flooring material (9" x 9" Floor Tile). 12" x 12" Floor Tile sampled NAD 1/13/17 by GC/AK.		N/A	N/A	N/A
3428	1	1	Nurse's Office 108	M	Floor Tile VAT 12" x 12"	1330/01/01/JJ	Assumed	150	SF	0	SF	Grey	Installed on top of previous flooring material (9" X 9" Floor Tile)		1	No	1/D
3428	1	1	Nurse's Office Patient Room	M	Ceiling Tile 1' x 1'	1330/01/01/BATTA/KM/1714	Assumed	133	SF	0	SF				1	No	1/D
3428	1	1	Nurse's Office Patient Room	M	Spline Ceiling Glue Dots	1330/01/01/BATTA/KM/2603	Assumed	133	SF	0	SF				1	No	1/D
3428	1	1	Nurse's Office Patient Room	N/A	Concrete Ceiling		Non Suspect ACM	133	SF	0	SF				N/A	N/A	N/A
3428	1	1	Nurse's Office Patient Room	N/A	Concrete Block Wall		Non Suspect ACM	520	SF	0	SF				N/A	N/A	N/A
3428	1	1	Nurse's Office Patient Room	M	Transite Sills	1330/01/01/BB	Confirmed	7	SF	0	SF		Sampled confirmed in the 1992 Three-Year Reinspection		1	No	1/D
3428	1	1	Nurse's Office Patient Room	M	Floor Tile VAT 12" x 12"	1330/01/01/JJ	Assumed	133	SF	0	SF	Brown			1	No	1/D
3428	1	1	Nurse's Office Patient Room	N/A	Floor Tile VAT 12" x 12"		NAD	66	SF	0	SF	Blue	Installed on top of previous flooring material (9" x 9" Floor Tile). 12" x 12" Floor Tile sampled NAD 1/13/17 by GC/AK.		N/A	N/A	N/A
3428	1	1	Nurse's Office Patient Room	M	Floor Tile VAT 12" x 12"	1330/01/01/JJ	Assumed	66	SF	0	SF	Grey	Installed on top of previous flooring material (9" X 9" Floor Tile)		1	No	1/D
3428	1	1	Nurse's Office Restroom	N/A	Concrete Ceiling		Non Suspect ACM	25	SF	0	SF				N/A	N/A	N/A
3428	1	1	Nurse's Office Restroom	N/A	Concrete Block Wall		Non Suspect ACM	200	SF	0	SF				N/A	N/A	N/A
3428	1	1	Nurse's Office Restroom	M	Floor Tile VAT 12" x 12"	1330/01/01/JJ	Assumed	25	SF	0	SF	Brown			1	No	1/D
3428	1	1	Nurse's Office Restroom	M	Floor Tile VAT 12" x 12"	1330/01/01/JJ	Assumed	25	SF	0	SF	Grey	Installed on top of previous flooring material (9" X 9" Floor Tile)		1	No	1/D
3428	1	1	Boy's Restroom next to Gym Hall	T	Pipe Fitting Insulation	1330/01/01/05	Confirmed	23	EA	3	EA		Sampled confirmed September 1993. 1 over sinks, 2 by exterior door - WO# 1827524		1	Yes	6/A
3428	1	1	Boy's Restroom next to Gym Hall	N/A	Fiberglass Pipe Insulation		Non Suspect ACM	45	LF	0	LF				N/A	N/A	N/A
3428	1	1	Boy's Restroom next to Gym Hall	N/A	Concrete Ceiling		Non Suspect ACM	806	SF	0	SF				N/A	N/A	N/A
3428	1	1	Boy's Restroom next to Gym Hall	N/A	Concrete Block Wall		Non Suspect ACM	1140	SF	0	SF				N/A	N/A	N/A
3428	1	1	Boy's Restroom next to Gym Hall	M	Transite Stalls	1330/01/01/BB	Confirmed	100	SF	0	SF		Sampled confirmed in the 1992 Three-Year Reinspection		1	No	1/D
3428	1	1	Boy's Restroom next to Gym Hall	N/A	Cement Floor		Non Suspect ACM	806	SF	0	SF				N/A	N/A	N/A
3428	1	1	Cafeteria / Gym	T	Pipe Fitting Insulation	1330/01/01/05	Confirmed	19	EA	3	EA		Sampled confirmed September 1993. WO# 1827524		1	Yes	2/A
3428	1	1	Cafeteria / Gym	N/A	Fiberglass Pipe Insulation		Non Suspect ACM	150	LF	0	LF				N/A	N/A	N/A
3428	1	1	Cafeteria / Gym	N/A	Concrete Ceiling		Non Suspect ACM	3498	SF	0	SF				N/A	N/A	N/A
3428	1	1	Cafeteria / Gym	N/A	Concrete Block Wall		Non Suspect ACM	4760	SF	0	SF				N/A	N/A	N/A
3428	1	1	Cafeteria / Gym	M	Floor Tile VAT 12" x 12"	1330/01/01/JJ	Assumed	3498	SF	0	SF	Brown			1	No	1/D
3428	1	1	Cafeteria / Gym Storage Closet (double doors)	N/A	Concrete Ceiling		Non Suspect ACM	30	SF	0	SF				N/A	N/A	N/A
3428	1	1	Cafeteria / Gym Storage Closet (double doors)	N/A	Concrete Block Wall		Non Suspect ACM	208	SF	0	SF				N/A	N/A	N/A
3428	1	1	Cafeteria / Gym Storage Closet (double doors)	M	Floor Tile VAT 9" x 9"	1330/01/01/06	Confirmed	30	SF	0	SF	Brown	Sampled confirmed 12/29/2003		1	No	1/D
3428	1	1	Gym/Cafeteria Office	N/A	Concrete Ceiling		Non Suspect ACM	110	SF	0	SF				N/A	N/A	N/A
3428	1	1	Gym/Cafeteria Office	N/A	Concrete Block Wall		Non Suspect ACM	600	SF	0	SF				N/A	N/A	N/A
3428	1	1	Gym/Cafeteria Office	M	Floor Tile VAT 12" x 12"	1330/01/01/JJ	Assumed	110	SF	0	SF	Brown			1	No	1/D
3428	1	1	Gym/Cafeteria Office	N/A	Floor Tile VAT 12" x 12"		NAD	60	SF	0	SF	Blue	Installed on top of previous flooring material (9" x 9" Floor Tile). 12" x 12" Floor Tile sampled NAD 1/13/17 by GC/AK.		N/A	N/A	N/A
3428	1	1	Gym/Cafeteria Office	M	Floor Tile VAT 12" x 12"	1330/01/01/JJ	Assumed	60	SF	0	SF	Grey	Installed on top of previous flooring material (9" X 9" Floor Tile)		1	No	1/D
3428	1	1	Gym/Cafeteria Office Restroom	T	Pipe Fitting Insulation	1330/01/01/05	Confirmed	1	EA	0	EA		Sampled confirmed September 1993		1	No	1/D
3428	1	1	Gym/Cafeteria Office Restroom	N/A	Fiberglass Pipe Insulation		Non Suspect ACM	10	LF	0	LF				N/A	N/A	N/A
3428	1	1	Gym/Cafeteria Office Restroom	N/A	Concrete Ceiling		Non Suspect ACM	40	SF	0	SF				N/A	N/A	N/A
3428	1	1	Gym/Cafeteria Office Restroom	N/A	Concrete Block Wall		Non Suspect ACM	300	SF	0	SF				N/A	N/A	N/A
3428	1	1	Gym/Cafeteria Office Restroom	M	Floor Tile VAT 12" x 12"	1330/01/01/JJ	Assumed	40	SF	0	SF	Brown			1	No	1/D
3428	1	1	Gym/Cafeteria Office Restroom	N/A	Floor Tile VAT 12" x 12"		NAD	20	SF	0	SF	Blue	Installed on top of previous flooring material (9" x 9" Floor Tile). 12" x 12" Floor Tile sampled NAD 1/13/17 by GC/AK.		N/A	N/A	N/A
3428	1	1	Gym/Cafeteria Office Restroom	M	Floor Tile VAT 12" x 12"	1330/01/01/JJ	Assumed	20	SF	0	SF	Grey	Installed on top of previous flooring material (9" X 9" Floor Tile)		1	No	1/D
3428	1	1	Gym/Cafeteria Office Closet	N/A	Concrete Ceiling		Non Suspect ACM	40	SF	0	SF				N/A	N/A	N/A
3428	1	1	Gym/Cafeteria Office Closet	N/A	Concrete Block Wall		Non Suspect ACM	300	SF	0	SF				N/A	N/A	N/A
3428	1	1	Gym/Cafeteria Office Closet	M	Floor Tile VAT 12" x 12"	1330/01/01/JJ	Assumed	40	SF	0	SF	Brown			1	No	1/D
3428	1	1	Gym/Cafeteria Office Closet	N/A	Floor Tile VAT 12" x 12"		NAD	20	SF	0	SF	Blue	Installed on top of previous flooring material (9" x 9" Floor Tile). 12" x 12" Floor Tile sampled NAD 1/13/17 by GC/AK.		N/A	N/A	N/A
3428	1	1	Gym/Cafeteria Office Closet	M	Floor Tile VAT 12" x 12"	1330/01/01/JJ	Assumed	20	SF	0	SF	Grey	Installed on top of previous flooring material (9" X 9" Floor Tile)		1	No	1/D
3428	1	1	Gym Custodial Closet	T	Pipe Fitting Insulation	1330/01/01/05	Confirmed	2	EA	0	EA		Sampled confirmed September 1993		1	No	1/D
3428	1	1	Gym Custodial Closet	N/A	Fiberglass Pipe Insulation		Non Suspect ACM	20	LF	0	LF				N/A	N/A	N/A
3428	1	1	Gym Custodial Closet	N/A	Concrete Ceiling		Non Suspect ACM	84	SF	0	SF				N/A	N/A	N/A
3428	1	1	Gym Custodial Closet	N/A	Concrete Block Wall		Non Suspect ACM	570	SF	0	SF				N/A	N/A	N/A
3428	1	1	Gym Custodial Closet	M	Floor Tile VAT 9" x 9"	1330/01/01/06	Confirmed	84	SF	0	SF	Grey	Sampled confirmed 12/29/2003		1	No	1/D
3428	1	1	Gym Custodial Closet	N/A	Floor Tile VAT 12" x 12"		NAD	42	SF	0	SF	Blue	Installed on top of previous flooring material (9" x 9" Floor Tile). 12" x 12" Floor Tile sampled NAD 1/13/17 by GC/AK.		N/A	N/A	N/A
3428	1	1	Gym Custodial Closet	M	Floor Tile VAT 12" x 12"	1330/01/01/JJ	Assumed	42	SF	0	SF	Grey	Installed on top of previous flooring material (9" X 9" Floor Tile)		1	No	1/D
3428	1	1	Gym Girl's Restroom	T	Pipe Fitting Insulation	1330/01/01/05	Confirmed	7	EA	1	EA		Sampled confirmed September 1993. DDC prepared by Kelly Maybery 10/31/2017/ in DDC Folder - WO# 1624794. Inaccessible F2018 - not in use		1	Yes	5/A
3428	1	1	Gym Girl's Restroom	N/A	Fiberglass Pipe Insulation		Non Suspect ACM	35	LF	0	LF		Inaccessible F2018 - not in use		N/A	N/A	N/A
3428	1	1	Gym Girl's Restroom	N/A	Concrete Ceiling		Non Suspect ACM	81	SF	0	SF		Inaccessible F2018 - not in use		N/A	N/A	N/A
3428	1	1	Gym Girl's Restroom	N/A	Concrete Block Wall		Non Suspect ACM	540	SF	0	SF		Inaccessible F2018 - not in use		N/A	N/A	N/A
3428	1	1	Gym Girl's Restroom	M	Transite Stalls	1330/01/01/BB	Confirmed	20	SF	0	SF		Sampled confirmed in the 1992 Three-Year Reinspection. Inaccessible F2018 - not in use		1	No	1/D
3428	1	1	Gym Girl's Restroom	M	Floor Tile VAT 9" x 9"	1330/01/01/06	Confirmed	81	SF	0	SF	Grey	Sampled confirmed 12/29/2003. Inaccessible F2018 - not in use		1	No	1/D
3428	1	1	Gym Girl's Restroom	N/A	Floor Tile VAT 12" x 12"		NAD	40	SF	0	SF	Blue	Installed on top of previous flooring material (9" x 9" Floor Tile). 12" x 12" Floor Tile sampled NAD 1/13/17 by GC/AK.		N/A	N/A	N/A

3428	1	1	Gym Girl's Restroom	M	Floor Tile VAT 12" x 12"	1330/01/01/JJ	Assumed	40	SF	0	SF	Grey	Installed on top of previous flooring material (9" X 9" Floor Tile)		1	No	1/D
3428	1	1	Gym Boy's Restroom	T	Pipe Fitting Insulation	1330/01/01/05	Confirmed	5	EA	0	EA		Sampled confirmed September 1993		1	No	1/D
3428	1	1	Gym Boy's Restroom	N/A	Fiberglass Pipe Insulation		Non Suspect ACM	6	LF	0	LF				N/A	N/A	N/A
3428	1	1	Gym Boy's Restroom	N/A	Concrete Ceiling		Non Suspect ACM	81	SF	0	SF				N/A	N/A	N/A
3428	1	1	Gym Boy's Restroom	N/A	Concrete Block Wall		Non Suspect ACM	540	SF	0	SF				N/A	N/A	N/A
3428	1	1	Gym Boy's Restroom	M	Transite Stalls	1330/01/01/BB	Confirmed	20	SF	0	SF		Sampled confirmed in the 1992 Three-Year Reinspection		1	No	1/D
3428	1	1	Gym Boy's Restroom	M	Floor Tile VAT 9" x 9"	1330/01/01/06	Confirmed	81	SF	0	SF	Grey	Sampled confirmed 12/29/2003		1	No	1/D
3428	1	1	Gym Boy's Restroom	N/A	Floor Tile VAT 12" x 12"		NAD	40	SF	0	SF	Blue	Installed on top of previous flooring material (9" x 9" Floor Tile). 12" x 12" Floor Tile sampled NAD 1/13/17 by GC/AK.		N/A	N/A	N/A
3428	1	1	Gym Boy's Restroom	M	Floor Tile VAT 12" x 12"	1330/01/01/JJ	Assumed	40	SF	0	SF	Grey	Installed on top of previous flooring material (9" X 9" Floor Tile)		1	No	1/D
3428	1	1	Gym Hall - Gym Equipment Closet next to Gym Entrance	T	Pipe Fitting Insulation	1330/01/01/05	Confirmed	4	EA	2	EA		Sampled confirmed September 1993. WO 1624797. No access F2018		1	Yes	5/A
3428	1	1	Gym Hall - Gym Equipment Closet next to Gym Entrance	N/A	Concrete Ceiling		Non Suspect ACM	126	SF	0	SF		Not a dressing room - used as storage room. No access F2018		N/A	N/A	N/A
3428	1	1	Gym Hall - Gym Equipment Closet next to Gym Entrance	N/A	Concrete Block Wall		Non Suspect ACM	500	SF	0	SF		Not a dressing room - used as storage room. No access F2018		N/A	N/A	N/A
3428	1	1	Gym Hall - Gym Equipment Closet next to Gym Entrance	M	Floor Tile VAT 9" x 9"	1330/01/01/06	Confirmed	126	SF	0	SF	Grey	Sampled confirmed 12/29/2003. Not a dressing room - used as storage room. No access F2018		1	No	1/D
3428	1	1	Gym Hall - Gym Equipment Closet next to Electrical Closet	T	Pipe Fitting Insulation	1330/01/01/05	Confirmed	2	EA	2	EA		Sampled confirmed September 1993. WO1624796		1	Yes	5/A
3428	1	1	Gym Hall - Gym Equipment Closet next to Electrical Closet	N/A	Concrete Ceiling		Non Suspect ACM	126	SF	0	SF		Boy's Dressing Room on door		N/A	N/A	N/A
3428	1	1	Gym Hall - Gym Equipment Closet next to Electrical Closet	N/A	Concrete Block Wall		Non Suspect ACM	500	SF	0	SF		Boy's Dressing Room on door		N/A	N/A	N/A
3428	1	1	Gym Hall - Gym Equipment Closet next to Electrical Closet	M	Floor Tile VAT 9" x 9"	1330/01/01/06	Confirmed	126	SF	0	SF	Grey	Sampled confirmed 12/29/2003. Boy's Dressing Room on door		1	No	1/D
3428	1	1	Gym Hall - Gym Equipment Closet next to Electrical Closet	M	Floor Tile VAT 12" x 12"	1330/01/01/JJ	Assumed	126	SF	0	SF	Multi	Installed on top of previous flooring material (9" X 9" Floor Tile)		1	No	1/D
3428	1	1	Gym Hall Electrical Closet	N/A	Concrete Ceiling		Non Suspect ACM	30	SF	0	SF				N/A	N/A	N/A
3428	1	1	Gym Hall Electrical Closet	N/A	Concrete Block Wall		Non Suspect ACM	260	SF	0	SF				N/A	N/A	N/A
3428	1	1	Gym Hall Electrical Closet	N/A	Cement Floor		Non Suspect ACM	30	SF	0	SF				N/A	N/A	N/A
3428	1	1	Gym Hall Electrical Closet	N/A	Fiberglass Pipe Insulation		Non Suspect ACM	47	LF	0	LF				N/A	N/A	N/A
3428	1	1	Gym Hall Electrical Closet	T	Pipe Fitting Insulation	1330/01/01/05	Confirmed	12	EA	3	EA		Sampled confirmed September 1993. broken at bottom - WO# 1827524		1	Yes	6/B
3428	1	1	Men's Restroom across from Main Office	N/A	Fiberglass Pipe Insulation		Non Suspect ACM	16	LF	0	LF				N/A	N/A	N/A
3428	1	1	Men's Restroom across from Main Office	N/A	Concrete Ceiling		Non Suspect ACM	136	SF	0	SF				N/A	N/A	N/A
3428	1	1	Men's Restroom across from Main Office	N/A	Concrete Block Wall		Non Suspect ACM	500	SF	0	SF				N/A	N/A	N/A
3428	1	1	Men's Restroom across from Main Office	M	Transite Stalls	1330/01/01/BB	Confirmed	45	SF	0	SF		Sampled confirmed in the 1992 Three-Year Reinspection		1	No	1/D
3428	1	1	Men's Restroom across from Main Office	N/A	Cement Floor		Non Suspect ACM	136	SF	0	SF				N/A	N/A	N/A
3428	1	1	Women's Restroom across from Main Office	N/A	Fiberglass Pipe Insulation		Non Suspect ACM	16	LF	0	LF				N/A	N/A	N/A
3428	1	1	Women's Restroom across from Main Office	N/A	Concrete Ceiling		Non Suspect ACM	136	SF	0	SF				N/A	N/A	N/A
3428	1	1	Women's Restroom across from Main Office	N/A	Concrete Block Wall		Non Suspect ACM	500	SF	0	SF				N/A	N/A	N/A
3428	1	1	Women's Restroom across from Main Office	M	Transite Stalls	1330/01/01/BB	Confirmed	70	SF	0	SF		Sampled confirmed in the 1992 Three-Year Reinspection		1	No	1/D
3428	1	1	Women's Restroom across from Main Office	N/A	Cement Floor		Non Suspect ACM	136	SF	0	SF				N/A	N/A	N/A
3428	1	1	Main Office	T	Pipe Fitting Insulation	1330/01/01/05	Confirmed	15	EA	0	EA		Sampled confirmed September 1993		1	No	1/D
3428	1	1	Main Office	N/A	Fiberglass Pipe Insulation		Non Suspect ACM	70	LF	0	LF				N/A	N/A	N/A
3428	1	1	Main Office	M	Ceiling Tile 1' x 1'	1330/01/01/BATTA/KM/1714	Assumed	575	SF	0	SF				1	No	1/D
3428	1	1	Main Office	M	Spline Ceiling Glue Dots	1330/01/01/BATTA/KM/2603	Assumed	575	SF	0	SF				1	No	1/D
3428	1	1	Main Office	N/A	Concrete Ceiling		Non Suspect ACM	575	SF	0	SF				N/A	N/A	N/A
3428	1	1	Main Office	N/A	Concrete Block Wall		Non Suspect ACM	480	SF	0	SF				N/A	N/A	N/A
3428	1	1	Main Office	M	Transite Sills	1330/01/01/BB	Confirmed	23	SF	0	SF		Sampled confirmed in the 1992 Three-Year Reinspection		1	No	1/D
3428	1	1	Main Office	T	Unit Ventilator Insulation	1330/01/01/PP	Assumed	8	SF	0	SF				1	No	1/D
3428	1	1	Main Office	M	Floor Tile VAT 12" x 12"	1330/01/01/JJ	Assumed	575	SF	0	SF	Brown			1	No	1/D
3428	1	1	Main Office	N/A	Carpet		Non Suspect ACM	575	SF	0	SF				N/A	N/A	N/A
3428	1	1	Main Office Executive Director's Office opposite Server Room	T	Pipe Fitting Insulation	1330/01/01/05	Confirmed	4	EA	0	EA		Sampled confirmed September 1993		1	No	1/D
3428	1	1	Main Office Executive Director's Office opposite Server Room	N/A	Fiberglass Pipe Insulation		Non Suspect ACM	20	LF	0	LF				N/A	N/A	N/A
3428	1	1	Main Office Executive Director's Office opposite Server Room	M	Ceiling Tile 1' x 1'	1330/01/01/BATTA/KM/1714	Assumed	112	SF	0	SF				1	No	1/D
3428	1	1	Main Office Executive Director's Office opposite Server Room	M	Spline Ceiling Glue Dots	1330/01/01/BATTA/KM/2603	Assumed	112	SF	0	SF				1	No	1/D
3428	1	1	Main Office Executive Director's Office opposite Server Room	N/A	Concrete Ceiling		Non Suspect ACM	112	SF	0	SF				N/A	N/A	N/A
3428	1	1	Main Office Executive Director's Office opposite Server Room	N/A	Concrete Block Wall		Non Suspect ACM	440	SF	0	SF				N/A	N/A	N/A
3428	1	1	Main Office Executive Director's Office opposite Server Room	M	Transite Sills	1330/01/01/BB	Confirmed	8	SF	0	SF		Sampled confirmed in the 1992 Three-Year Reinspection		1	No	1/D
3428	1	1	Main Office Executive Director's Office opposite Server Room	M	Floor Tile VAT 12" x 12"	1330/01/01/JJ	Assumed	112	SF	0	SF	Brown			1	No	1/D
3428	1	1	Main Office Executive Director's Office opposite Server Room	N/A	Carpet		Non Suspect ACM	112	SF	0	SF				N/A	N/A	N/A
3428	1	1	Main Office IT Office opposite Server Room	N/A	Fiberglass Pipe Insulation		Non Suspect ACM	16	LF	0	LF				N/A	N/A	N/A
3428	1	1	Main Office IT Office opposite Server Room	M	Ceiling Tile 1' x 1'	1330/01/01/BATTA/KM/1714	Assumed	112	SF	0	SF				1	No	1/D
3428	1	1	Main Office IT Office opposite Server Room	M	Spline Ceiling Glue Dots	1330/01/01/BATTA/KM/2603	Assumed	112	SF	0	SF				1	No	1/D
3428	1	1	Main Office IT Office opposite Server Room	N/A	Concrete Ceiling		Non Suspect ACM	112	SF	0	SF				N/A	N/A	N/A
3428	1	1	Main Office IT Office opposite Server Room	N/A	Concrete Block Wall		Non Suspect ACM	440	SF	0	SF				N/A	N/A	N/A
3428	1	1	Main Office IT Office opposite Server Room	M	Transite Sills	1330/01/01/BB	Confirmed	8	SF	0	SF		Sampled confirmed in the 1992 Three-Year Reinspection		1	No	1/D
3428	1	1	Main Office IT Office opposite Server Room	M	Floor Tile VAT 12" x 12"	1330/01/01/JJ	Assumed	112	SF	0	SF	Brown			1	No	1/D
3428	1	1	Main Office Operations Office next to Server Room	T	Pipe Fitting Insulation	1330/01/01/05	Confirmed	1	EA	0	EA		Sampled confirmed September 1993		1	No	1/D
3428	1	1	Main Office Operations Office next to Server Room	N/A	Fiberglass Pipe Insulation		Non Suspect ACM	5	LF	0	LF				N/A	N/A	N/A
3428	1	1	Main Office Operations Office next to Server Room	N/A	Concrete Ceiling		Non Suspect ACM	96	SF	0	SF				N/A	N/A	N/A
3428	1	1	Main Office Operations Office next to Server Room	N/A	Concrete Block Wall		Non Suspect ACM	400	SF	0	SF				N/A	N/A	N/A
3428	1	1	Main Office Operations Office next to Server Room	M	Floor Tile VAT 12" x 12"	1330/01/01/JJ	Assumed	96	SF	0	SF	Brown			1	No	1/D
3428	1	1	Main Office Operations Office next to Server Room	N/A	Carpet		Non Suspect ACM	96	SF	0	SF				N/A	N/A	N/A
3428	1	1	Principal's Office	M	Ceiling Tile 1' x 1'	1330/01/01/BATTA/KM/1714	Assumed	350	SF	0	SF				1	No	1/D
3428	1	1	Principal's Office	N/A	Concrete Ceiling		Non Suspect ACM	350	SF	0	SF				N/A	N/A	N/A
3428	1	1	Principal's Office	M	Spline Ceiling Glue Dots	1330/01/01/BATTA/KM/2603	Assumed	350	SF	0	SF				1	No	1/D
3428	1	1	Principal's Office	N/A	Concrete Block Wall		Non Suspect ACM	800	SF	0	SF				N/A	N/A	N/A

3428	1	1	Principal's Office	M	Transite Sills	1330/01/01/BB	Confirmed	13	SF	0	SF		Sampled confirmed in the 1992 Three-Year Reinspection		1	No	1/D
3428	1	1	Principal's Office	M	Floor Tile VAT 12" x 12"	1330/01/01/JJ	Assumed	350	SF	0	SF	Brown	Under Carpet		1	No	1/D
3428	1	1	Principal's Office	N/A	Carpet		Non Suspect ACM	350	SF	0	SF				N/A	N/A	N/A
3428	1	1	Principal's Office Restroom	N/A	Concrete Ceiling		Non Suspect ACM	25	SF	0	SF				N/A	N/A	N/A
3428	1	1	Principal's Office Restroom	N/A	Concrete Block Wall		Non Suspect ACM	200	SF	0	SF				N/A	N/A	N/A
3428	1	1	Principal's Office Restroom	M	Floor Tile VAT 12" x 12"	1330/01/01/JJ	Assumed	25	SF	0	SF	Brown			1	No	1/D
3428	1	1	Principal's Office Restroom	M	Floor Tile VAT 12" x 12"	1330/01/01/JJ	Assumed	25	SF	0	SF	Grey	Installed on top of previous flooring material (9" X 9" Floor Tile)		1	No	1/D
3428	1	1	Main Office Server Room	N/A	Concrete Ceiling		Non Suspect ACM	48	SF	0	SF		No Access		N/A	N/A	N/A
3428	1	1	Main Office Server Room	N/A	Concrete Block Wall		Non Suspect ACM	280	SF	0	SF				N/A	N/A	N/A
3428	1	1	Main Office Server Room	M	Floor Tile VAT 9" x 9"	1330/01/01/06	Confirmed	48	SF	0	SF	Need Color	Sampled confirmed 12/29/2003		1	No	1/D
3428	1	1	Main Office Server Room	T	Pipe Fitting Insulation	1330/01/01/05	Confirmed	9	EA	0	EA		Sampled confirmed September 1993		1	No	1/D
3428	1	1	Main Office Server Room	N/A	Fiberglass Pipe Insulation		Non Suspect ACM	30	LF	0	LF				N/A	N/A	N/A
3428	1	1	Community Room off Main Lobby	T	Pipe Fitting Insulation	1330/01/01/05	Confirmed	10	EA	0	EA		Sampled confirmed September 1993		1	No	1/D
3428	1	1	Community Room off Main Lobby	N/A	Fiberglass Pipe Insulation		Non Suspect ACM	60	LF	0	LF				N/A	N/A	N/A
3428	1	1	Community Room off Main Lobby	N/A	Concrete Ceiling		Non Suspect ACM	972	SF	0	SF				N/A	N/A	N/A
3428	1	1	Community Room off Main Lobby	N/A	Concrete Block Wall		Non Suspect ACM	1260	SF	0	SF				N/A	N/A	N/A
3428	1	1	Community Room off Main Lobby	M	Transite Closet	1330/01/01/BB	Confirmed	63	SF	0	SF		Sampled confirmed in the 1992 Three-Year Reinspection		1	No	1/D
3428	1	1	Community Room off Main Lobby	M	Transite Sills	1330/01/01/BB	Confirmed	36	SF	0	SF		Sampled confirmed in the 1992 Three-Year Reinspection		1	No	1/D
3428	1	1	Community Room off Main Lobby	T	Unit Ventilator Insulation	1330/01/01/PP	Assumed	8	SF	0	SF				1	No	1/D
3428	1	1	Community Room off Main Lobby	M	Floor Tile VAT 9" x 9"	1330/01/01/06	Confirmed	972	SF	0	SF	Grey	Sampled confirmed 12/29/2003		1	No	1/D
3428	1	1	Community Room off Main Lobby	M	Blackboard Glue Dots	1330/01/01/GC/AV/2600	Assumed	200	SF	0	SF				1	No	1/D
3428	1	1	Community Room off Main Lobby	N/A	Carpet		Non Suspect ACM	972	SF	0	SF				N/A	N/A	N/A
3428	1	1	Main Entrance Lobby	N/A	Ceiling Tile 1' x 1'		NAD	896	SF	0	SF		Tiles in Corridor sampled NAD in original inspection August 1988		N/A	N/A	N/A
3428	1	1	Main Entrance Lobby	N/A	Concrete Ceiling		Non Suspect ACM	896	SF	0	SF				N/A	N/A	N/A
3428	1	1	Main Entrance Lobby	N/A	Concrete Block Wall		Non Suspect ACM	1200	SF	0	SF				N/A	N/A	N/A
3428	1	1	Main Entrance Lobby	M	Floor Tile VAT 9" x 9"	1330/01/01/06	Confirmed	896	SF	0	SF	Grey	Sampled confirmed 12/29/2003		1	No	1/D
3428	1	1	Main Entrance Lobby	M	Floor Tile VAT 12" x 12"	1330/01/01/JJ	Assumed	896	SF	0	SF	Multi	Installed on top of previous flooring material (9" X 9" Floor Tile)		1	No	1/D
3428	1	1	Stairwell 4 off Main Lobby	N/A	Concrete Ceiling		Non Suspect ACM	260	SF	0	SF				N/A	N/A	N/A
3428	1	1	Stairwell 4 off Main Lobby	N/A	Concrete Block Wall		Non Suspect ACM	720	SF	0	SF				N/A	N/A	N/A
3428	1	1	Stairwell 4 off Main Lobby	N/A	Floor Tile VAT 12" x 12"		NAD	130	SF	0	SF	White	Sampled NAD 1/3/17 by GC/AK.		N/A	N/A	N/A
3428	1	1	Stairwell 4 off Main Lobby	N/A	Carpet		Non Suspect ACM	130	SF	0	SF				N/A	N/A	N/A
3428	1	1	Stairwell 4 off Main Lobby	N/A	Fiberglass Pipe Insulation		Non Suspect ACM	11	LF	0	LF				N/A	N/A	N/A
3428	1	1	Stairwell 4 off Main Lobby	T	Pipe Fitting Insulation	1330/01/01/05	Confirmed	1	EA	0	EA		Sampled confirmed September 1993		1	No	1/D
3428	1	1	Stairwell 3	N/A	Concrete Ceiling		Non Suspect ACM	260	SF	0	SF				N/A	N/A	N/A
3428	1	1	Stairwell 3	N/A	Concrete Block Wall		Non Suspect ACM	720	SF	0	SF				N/A	N/A	N/A
3428	1	1	Stairwell 3	N/A	Floor Tile VAT 12" x 12"		NAD	130	SF	0	SF	White	Sampled NAD 1/3/17 by GC/AK.		N/A	N/A	N/A
3428	1	1	Stairwell 3	N/A	Carpet		Non Suspect ACM	130	SF	0	SF				N/A	N/A	N/A
3428	1	1	Stairwell 3	N/A	Fiberglass Pipe Insulation		Non Suspect ACM	11	LF	0	LF				N/A	N/A	N/A
3428	1	1	Stairwell 3	T	Pipe Fitting Insulation	1330/01/01/05	Confirmed	2	EA	1	EA		Sampled confirmed September 1993. crack at seam - WO# 1827524		2	Yes	5/A
3428	1	1	Stairwell 2	N/A	Concrete Ceiling		Non Suspect ACM	260	SF	0	SF				N/A	N/A	N/A
3428	1	1	Stairwell 2	N/A	Concrete Block Wall		Non Suspect ACM	720	SF	0	SF				N/A	N/A	N/A
3428	1	1	Stairwell 2	N/A	Floor Tile VAT 12" x 12"		NAD	130	SF	0	SF	White	Sampled NAD 1/3/17 by GC/AK.		N/A	N/A	N/A
3428	1	1	Stairwell 2	N/A	Carpet		Non Suspect ACM	130	SF	0	SF				N/A	N/A	N/A
3428	1	1	Stairwell 2	N/A	Fiberglass Pipe Insulation		Non Suspect ACM	11	LF	0	LF				N/A	N/A	N/A
3428	1	1	Stairwell 2	T	Pipe Fitting Insulation	1330/01/01/05	Confirmed	2	EA	0	EA		Sampled confirmed September 1993		1	No	1/D
3428	1	1	Main Entrance Vestibule	N/A	Ceiling Tile 1' x 1'		NAD	504	SF	0	SF		Tiles in Corridor sampled NAD in original inspection August 1988		N/A	N/A	N/A
3428	1	1	Main Entrance Vestibule	N/A	Concrete Ceiling		Non Suspect ACM	504	SF	0	SF				N/A	N/A	N/A
3428	1	1	Main Entrance Vestibule	N/A	Concrete Block Wall		Non Suspect ACM	920	SF	0	SF				N/A	N/A	N/A
3428	1	1	Main Entrance Vestibule	N/A	Cement Floor		Non Suspect ACM	168	SF	0	SF				N/A	N/A	N/A
3428	1	1	Main Entrance Vestibule	M	Floor Tile VAT 12" x 12"	1330/01/01/JJ	Assumed	336	SF	0	SF	Brown			1	No	1/D
3428	1	1	Auditorium	T	Pipe Fitting Insulation	1330/01/01/05	Confirmed	19	EA	0	EA		Sampled confirmed September 1993		1	No	1/D
3428	1	1	Auditorium	N/A	Fiberglass Pipe Insulation		Non Suspect ACM	70	LF	0	LF				N/A	N/A	N/A
3428	1	1	Auditorium	M	Ceiling Tile 1' x 1'	1330/01/01/VV	Assumed	3365	SF	0	SF		Auditorium not sampled during original inspection; 5 stained ct		1	No	1/D
3428	1	1	Auditorium	M	Spline Ceiling Glue Dots	1330/01/01/BATTA/KM/2603	Assumed	3365	SF	0	SF				1	No	1/D
3428	1	1	Auditorium	N/A	Concrete Ceiling		Non Suspect ACM	3365	SF	0	SF				N/A	N/A	N/A
3428	1	1	Auditorium	N/A	Concrete Block Wall		Non Suspect ACM	3900	SF	0	SF				N/A	N/A	N/A
3428	1	1	Auditorium	M	Floor Tile VAT 9" x 9"	1330/01/01/06	Confirmed	3365	SF	0	SF	Tan	Sampled confirmed 12/29/2003		1	No	1/D
3428	1	1	Auditorium	N/A	Carpet		Non Suspect ACM	2243	SF	0	SF				N/A	N/A	N/A
3428	1	1	Stage	T	Pipe Fitting Insulation	1330/01/01/05	Confirmed	8	EA	3	EA		Sampled confirmed September 1993. WO# 1827524		1	Yes	2/A
3428	1	1	Stage	N/A	Fiberglass Pipe Insulation		Non Suspect ACM	100	LF	0	LF				N/A	N/A	N/A
3428	1	1	Stage	N/A	Concrete Ceiling		Non Suspect ACM	1210	SF	0	SF				N/A	N/A	N/A
3428	1	1	Stage	N/A	Concrete Block Wall		Non Suspect ACM	3000	SF	0	SF				N/A	N/A	N/A
3428	1	1	Stage	M	Floor Tile VAT 9" x 9"	1330/01/01/06	Confirmed	1210	SF	0	SF	Tan	Sampled confirmed 12/29/2003		1	No	1/D
3428	1	1	Stage	N/A	Floor Tile VAT 12" x 12"		NAD	1210	SF	0	SF	Blue	Installed on top of previous flooring material (9" x 9" Floor Tile). 12" x 12" Floor Tile sampled NAD 1/13/17 by GC/AK.		N/A	N/A	N/A
3428	1	1	Fan Room in Auditorium	T	Pipe Fitting Insulation	1330/01/01/05	Confirmed	8	EA	0	EA		Sampled confirmed September 1993. No access F2018		1	No	1/D
3428	1	1	Fan Room in Auditorium	N/A	Fiberglass Pipe Insulation		Non Suspect ACM	25	LF	0	LF		No access F2018		N/A	N/A	N/A
3428	1	1	Fan Room in Auditorium	N/A	Concrete Ceiling		Non Suspect ACM	40	SF	0	SF		No access F2018		N/A	N/A	N/A
3428	1	1	Fan Room in Auditorium	N/A	Concrete Block Wall		Non Suspect ACM	250	SF	0	SF		No access F2018		N/A	N/A	N/A
3428	1	1	Fan Room in Auditorium	N/A	Cement Floor		Non Suspect ACM	40	SF	0	SF		No access F2018		N/A	N/A	N/A
3428	1	1	Main Hallway	T	Pipe Fitting Insulation	1330/01/01/05	Confirmed	9	EA	0	EA		Sampled confirmed September 1993		1	No	1/D
3428	1	1	Main Hallway	N/A	Fiberglass Pipe Insulation		Non Suspect ACM	10	LF	0	LF				N/A	N/A	N/A
3428	1	1	Main Hallway	N/A	Concrete Ceiling		Non Suspect ACM	2169	SF	0	SF				N/A	N/A	N/A
3428	1	1	Main Hallway	N/A	Concrete Block Wall		Non Suspect ACM	5000	SF	0	SF				N/A	N/A	N/A
3428	1	1	Main Hallway	M	Floor Tile VAT 9" x 9"	1330/01/01/06	Confirmed	2169	SF	0	SF	Grey	Sampled confirmed 12/29/2003		1	No	1/D

3428	1	1	Main Hallway	M	Floor Tile VAT 12" x 12"	1330/01/01/JJ	Assumed	2169	SF	0	SF	Multi	Installed on top of previous flooring material (9" X 9" Floor Tile)		1	No	1/D
3428	1	1	Main Hallway	M	Transite Sills	1330/01/01/BB	Confirmed	7	SF	0	SF	Grey	Sampled confirmed in the 1992 Three-Year Reinspection		1	No	1/D
3428	1	1	Gym Hallway	T	Pipe Fitting Insulation	1330/01/01/05	Confirmed	2	EA	0	EA		Sampled confirmed September 1993		1	No	1/D
3428	1	1	Gym Hallway	N/A	Fiberglass Pipe Insulation		Non Suspect ACM	2	LF	0	LF				N/A	N/A	N/A
3428	1	1	Gym Hallway	N/A	Concrete Ceiling		Non Suspect ACM	261	SF	0	SF				N/A	N/A	N/A
3428	1	1	Gym Hallway	N/A	Concrete Block Wall		Non Suspect ACM	800	SF	0	SF				N/A	N/A	N/A
3428	1	1	Gym Hallway	M	Floor Tile VAT 9" x 9"	1330/01/01/06	Confirmed	261	SF	0	SF	Grey	Sampled confirmed 12/29/2003		1	No	1/D
3428	1	2	Classroom 201	N/A	Pipe Fitting Insulation		NAD	10	EA	0	EA		Sampled NAD September 1993		N/A	N/A	N/A
3428	1	2	Classroom 201	N/A	Fiberglass Pipe Insulation		Non Suspect ACM	70	LF	0	LF				N/A	N/A	N/A
3428	1	2	Classroom 201	N/A	Concrete Ceiling		Non Suspect ACM	972	SF	0	SF				N/A	N/A	N/A
3428	1	2	Classroom 201	N/A	Concrete Block Wall		Non Suspect ACM	1260	SF	0	SF				N/A	N/A	N/A
3428	1	2	Classroom 201	M	Transite Closet	1330/01/02/CC	Confirmed	63	SF	1	SF		Sampled confirmed in the 1992 Three-Year Reinspection. WO# 1827524		1	Yes	4/A
3428	1	2	Classroom 201	M	Transite Sills	1330/01/02/CC	Confirmed	36	SF	0	SF		Sampled confirmed in the 1992 Three-Year Reinspection		1	No	1/D
3428	1	2	Classroom 201	T	Unit Ventilator Insulation	1330/01/02/RR	Assumed	8	SF	0	SF				1	No	1/D
3428	1	2	Classroom 201	M	Floor Tile VAT 9" x 9"	1330/01/02/09	Confirmed	972	SF	0	SF	Grey	Sampled confirmed 12/29/2003		1	No	1/D
3428	1	2	Classroom 201	M	Blackboard Glue Dots	1330/01/02/GC/AV/2600	Assumed	200	SF	0	SF				1	No	1/D
3428	1	2	Speech Room 202	N/A	Pipe Fitting Insulation		NAD	13	EA	0	EA		Sampled NAD September 1993		N/A	N/A	N/A
3428	1	2	Speech Room 202	N/A	Fiberglass Pipe Insulation		Non Suspect ACM	60	LF	0	LF				N/A	N/A	N/A
3428	1	2	Speech Room 202	N/A	Concrete Ceiling		Non Suspect ACM	253	SF	0	SF				N/A	N/A	N/A
3428	1	2	Speech Room 202	N/A	Concrete Block Wall		Non Suspect ACM	680	SF	0	SF				N/A	N/A	N/A
3428	1	2	Speech Room 202	M	Transite Sills	1330/01/02/CC	Confirmed	11	SF	0	SF		Sampled confirmed in the 1992 Three-Year Reinspection		1	No	1/D
3428	1	2	Speech Room 202	M	Floor Tile VAT 9" x 9"	1330/01/02/09	Confirmed	253	SF	0	SF	Grey	Sampled confirmed 12/29/2003		1	No	1/D
3428	1	2	Classroom 210	N/A	Pipe Fitting Insulation		NAD	8	EA	0	EA		Sampled NAD September 1993		N/A	N/A	N/A
3428	1	2	Classroom 210	N/A	Fiberglass Pipe Insulation		Non Suspect ACM	60	LF	0	LF				N/A	N/A	N/A
3428	1	2	Classroom 210	N/A	Concrete Ceiling		Non Suspect ACM	972	SF	0	SF				N/A	N/A	N/A
3428	1	2	Classroom 210	N/A	Concrete Block Wall		Non Suspect ACM	1260	SF	0	SF				N/A	N/A	N/A
3428	1	2	Classroom 210	M	Transite Closet	1330/01/02/CC	Confirmed	63	SF	0	SF		Sampled confirmed in the 1992 Three-Year Reinspection		1	No	1/D
3428	1	2	Classroom 210	M	Transite Sills	1330/01/02/CC	Confirmed	36	SF	0	SF		Sampled confirmed in the 1992 Three-Year Reinspection		1	No	1/D
3428	1	2	Classroom 210	T	Unit Ventilator Insulation	1330/01/02/RR	Assumed	8	SF	0	SF				1	No	1/D
3428	1	2	Classroom 210	M	Floor Tile VAT 9" x 9"	1330/01/02/09	Confirmed	972	SF	0	SF	Grey	Sampled confirmed 12/29/2003		1	No	1/D
3428	1	2	Classroom 210	M	Blackboard Glue Dots	1330/01/02/GC/AV/2600	Assumed	200	SF	0	SF				1	No	1/D
3428	1	2	Office 226	N/A	Pipe Fitting Insulation		NAD	6	EA	0	EA		Sampled NAD September 1993		N/A	N/A	N/A
3428	1	2	Office 226	N/A	Fiberglass Pipe Insulation		Non Suspect ACM	10	LF	0	LF				N/A	N/A	N/A
3428	1	2	Office 226	N/A	Concrete Ceiling		Non Suspect ACM	162	SF	0	SF				N/A	N/A	N/A
3428	1	2	Office 226	N/A	Concrete Block Wall		Non Suspect ACM	540	SF	0	SF				N/A	N/A	N/A
3428	1	2	Office 226	M	Floor Tile VAT 9" x 9"	1330/01/02/09	Confirmed	162	SF	0	SF	Grey	Sampled confirmed 12/29/2003		1	No	1/D
3428	1	2	Office 226	N/A	Carpet		Non Suspect ACM	162	SF	0	SF				N/A	N/A	N/A
3428	1	2	Office 226	M	Transite Sills	1330/01/02/CC	Confirmed	9	SF	0	SF		Sampled confirmed in the 1992 Three-Year Reinspection		1	No	1/D
3428	1	2	Classroom 203	N/A	Pipe Fitting Insulation		NAD	11	EA	0	EA		Sampled NAD September 1993		N/A	N/A	N/A
3428	1	2	Classroom 203	N/A	Fiberglass Pipe Insulation		Non Suspect ACM	60	LF	0	LF				N/A	N/A	N/A
3428	1	2	Classroom 203	N/A	Concrete Ceiling		Non Suspect ACM	972	SF	0	SF				N/A	N/A	N/A
3428	1	2	Classroom 203	N/A	Concrete Block Wall		Non Suspect ACM	1260	SF	0	SF				N/A	N/A	N/A
3428	1	2	Classroom 203	M	Transite Closet	1330/01/02/CC	Confirmed	63	SF	0	SF		Sampled confirmed in the 1992 Three-Year Reinspection		1	No	1/D
3428	1	2	Classroom 203	M	Transite Sills	1330/01/02/CC	Confirmed	36	SF	0	SF		Sampled confirmed in the 1992 Three-Year Reinspection		1	No	1/D
3428	1	2	Classroom 203	T	Unit Ventilator Insulation	1330/01/02/RR	Assumed	8	SF	0	SF				1	No	1/D
3428	1	2	Classroom 203	M	Floor Tile VAT 9" x 9"	1330/01/02/09	Confirmed	972	SF	0	SF	Grey	Sampled confirmed 12/29/2003		1	No	1/D
3428	1	2	Classroom 203	M	Blackboard Glue Dots	1330/01/02/GC/AV/2600	Assumed	200	SF	0	SF				1	No	1/D
3428	1	2	Classroom 212	N/A	Pipe Fitting Insulation		NAD	10	EA	0	EA		Sampled NAD September 1993		N/A	N/A	N/A
3428	1	2	Classroom 212	N/A	Fiberglass Pipe Insulation		Non Suspect ACM	85	LF	0	LF				N/A	N/A	N/A
3428	1	2	Classroom 212	N/A	Concrete Ceiling		Non Suspect ACM	972	SF	0	SF				N/A	N/A	N/A
3428	1	2	Classroom 212	N/A	Concrete Block Wall		Non Suspect ACM	1260	SF	0	SF				N/A	N/A	N/A
3428	1	2	Classroom 212	M	Transite Closet	1330/01/02/CC	Confirmed	63	SF	0	SF		Sampled confirmed in the 1992 Three-Year Reinspection		1	No	1/D
3428	1	2	Classroom 212	M	Transite Sills	1330/01/02/CC	Confirmed	36	SF	0	SF		Sampled confirmed in the 1992 Three-Year Reinspection		1	No	1/D
3428	1	2	Classroom 212	T	Unit Ventilator Insulation	1330/01/02/RR	Assumed	8	SF	0	SF				1	No	1/D
3428	1	2	Classroom 212	M	Floor Tile VAT 9" x 9"	1330/01/02/09	Confirmed	972	SF	0	SF	Grey	Sampled confirmed 12/29/2003		1	No	1/D
3428	1	2	Classroom 212	M	Blackboard Glue Dots	1330/01/02/GC/AV/2600	Assumed	200	SF	0	SF				1	No	1/D
3428	1	2	Classroom 204	N/A	Pipe Fitting Insulation		NAD	13	EA	0	EA		Sampled NAD September 1993		N/A	N/A	N/A
3428	1	2	Classroom 204	N/A	Fiberglass Pipe Insulation		Non Suspect ACM	105	LF	0	LF				N/A	N/A	N/A
3428	1	2	Classroom 204	N/A	Concrete Ceiling		Non Suspect ACM	972	SF	0	SF				N/A	N/A	N/A
3428	1	2	Classroom 204	N/A	Concrete Block Wall		Non Suspect ACM	1260	SF	0	SF				N/A	N/A	N/A
3428	1	2	Classroom 204	M	Transite Closet	1330/01/02/CC	Confirmed	63	SF	0	SF		Sampled confirmed in the 1992 Three-Year Reinspection		1	No	1/D
3428	1	2	Classroom 204	M	Transite Sills	1330/01/02/CC	Confirmed	36	SF	0	SF		Sampled confirmed in the 1992 Three-Year Reinspection		1	No	1/D
3428	1	2	Classroom 204	T	Unit Ventilator Insulation	1330/01/02/RR	Assumed	8	SF	0	SF				1	No	1/D
3428	1	2	Classroom 204	M	Floor Tile VAT 9" x 9"	1330/01/02/09	Confirmed	972	SF	0	SF	Grey	Sampled confirmed 12/29/2003		1	No	1/D
3428	1	2	Classroom 204	M	Blackboard Glue Dots	1330/01/02/GC/AV/2600	Assumed	200	SF	0	SF				1	No	1/D
3428	1	2	Classroom 213	N/A	Pipe Fitting Insulation		NAD	11	EA	0	EA		Sampled NAD September 1993		N/A	N/A	N/A
3428	1	2	Classroom 213	N/A	Fiberglass Pipe Insulation		Non Suspect ACM	60	LF	0	LF				N/A	N/A	N/A
3428	1	2	Classroom 213	N/A	Concrete Ceiling		Non Suspect ACM	972	SF	0	SF				N/A	N/A	N/A
3428	1	2	Classroom 213	N/A	Concrete Block Wall		Non Suspect ACM	1260	SF	0	SF				N/A	N/A	N/A
3428	1	2	Classroom 213	M	Transite Closet	1330/01/02/CC	Confirmed	63	SF	0	SF		Sampled confirmed in the 1992 Three-Year Reinspection		1	No	1/D
3428	1	2	Classroom 213	M	Transite Sills	1330/01/02/CC	Confirmed	36	SF	0	SF		Sampled confirmed in the 1992 Three-Year Reinspection		1	No	1/D
3428	1	2	Classroom 213	T	Unit Ventilator Insulation	1330/01/02/RR	Assumed	8	SF	0	SF				1	No	1/D

3428	1	2	Classroom 213	M	Floor Tile VAT 9" x 9"	1330/01/02/09	Confirmed	972	SF	0	SF	Grey	Sampled confirmed 12/29/2003		1	No	1/D
3428	1	2	Classroom 213	M	Blackboard Glue Dots	1330/01/02/GC/AV/2600	Assumed	200	SF	0	SF				1	No	1/D
3428	1	2	Boy's Restroom 215	N/A	Fiberglass Pipe Insulation		Non Suspect ACM	16	LF	0	LF				N/A	N/A	N/A
3428	1	2	Boy's Restroom 215	N/A	Concrete Ceiling		Non Suspect ACM	220	SF	0	SF				N/A	N/A	N/A
3428	1	2	Boy's Restroom 215	N/A	Concrete Block Wall		Non Suspect ACM	620	SF	0	SF				N/A	N/A	N/A
3428	1	2	Boy's Restroom 215	M	Transite Sills	1330/01/02/CC	Confirmed	11	SF	0	SF		Sampled confirmed in the 1992 Three-Year Reinspection		1	No	1/D
3428	1	2	Boy's Restroom 215	M	Floor Tile VAT 12" x 12"	1330/01/02/KK	Assumed	110	SF	0	SF	Grey	Installed on top of previous flooring material (9" X 9" Floor Tile)		1	No	1/D
3428	1	2	Boy's Restroom 215	N/A	Floor Tile VAT 12" x 12"		NAD	110	SF	0	SF	Yellow	Installed on top of previous flooring material (9" x 9" Floor Tile). 12" x 12" Floor Tile sampled NAD 1/13/17 by GC/AK.		N/A	N/A	N/A
3428	1	2	Boy's Restroom 215	N/A	Cement Floor		Non Suspect ACM	220	SF	0	SF				N/A	N/A	N/A
3428	1	2	Girl's Restroom 216	N/A	Fiberglass Pipe Insulation		Non Suspect ACM	16	LF	0	LF				N/A	N/A	N/A
3428	1	2	Girl's Restroom 216	N/A	Concrete Ceiling		Non Suspect ACM	220	SF	0	SF				N/A	N/A	N/A
3428	1	2	Girl's Restroom 216	N/A	Concrete Block Wall		Non Suspect ACM	620	SF	0	SF				N/A	N/A	N/A
3428	1	2	Girl's Restroom 216	M	Transite Sills	1330/01/02/CC	Confirmed	11	SF	0	SF		Sampled confirmed in the 1992 Three-Year Reinspection		1	No	1/D
3428	1	2	Girl's Restroom 216	N/A	Cement Floor		Non Suspect ACM	220	SF	0	SF				N/A	N/A	N/A
3428	1	2	Girl's Restroom 216	M	Floor Tile VAT 12" x 12"	1330/01/02/KK	Assumed	110	SF	0	SF	Grey	Installed on top of previous flooring material (9" X 9" Floor Tile)		1	No	1/D
3428	1	2	Girl's Restroom 216	N/A	Floor Tile VAT 12" x 12"		NAD	110	SF	0	SF	Yellow	Installed on top of previous flooring material (9" x 9" Floor Tile). 12" x 12" Floor Tile sampled NAD 1/13/17 by GC/AK.		N/A	N/A	N/A
3428	1	2	Custodial Closet between Restrooms 215 & 216	N/A	Pipe Fitting Insulation		NAD	8	EA	0	EA		Sampled NAD September 1993		N/A	N/A	N/A
3428	1	2	Custodial Closet between Restrooms 215 & 216	N/A	Fiberglass Pipe Insulation		Non Suspect ACM	50	LF	0	LF				N/A	N/A	N/A
3428	1	2	Custodial Closet between Restrooms 215 & 216	N/A	Concrete Ceiling		Non Suspect ACM	36	SF	0	SF				N/A	N/A	N/A
3428	1	2	Custodial Closet between Restrooms 215 & 216	N/A	Concrete Block Wall		Non Suspect ACM	720	SF	0	SF				N/A	N/A	N/A
3428	1	2	Custodial Closet between Restrooms 215 & 216	N/A	Cement Floor		Non Suspect ACM	36	SF	0	SF				N/A	N/A	N/A
3428	1	2	Staff Lounge 205	N/A	Pipe Fitting Insulation		NAD	8	EA	0	EA		Sampled NAD September 1993		N/A	N/A	N/A
3428	1	2	Staff Lounge 205	N/A	Fiberglass Pipe Insulation		Non Suspect ACM	60	LF	0	LF				N/A	N/A	N/A
3428	1	2	Staff Lounge 205	N/A	Concrete Ceiling		Non Suspect ACM	972	SF	0	SF				N/A	N/A	N/A
3428	1	2	Staff Lounge 205	N/A	Concrete Block Wall		Non Suspect ACM	1260	SF	0	SF				N/A	N/A	N/A
3428	1	2	Staff Lounge 205	M	Transite Closet	1330/01/02/CC	Confirmed	63	SF	0	SF		Sampled confirmed in the 1992 Three-Year Reinspection		1	No	1/D
3428	1	2	Staff Lounge 205	M	Transite Sills	1330/01/02/CC	Confirmed	36	SF	0	SF		Sampled confirmed in the 1992 Three-Year Reinspection		1	No	1/D
3428	1	2	Staff Lounge 205	T	Unit Ventilator Insulation	1330/01/02/RR	Assumed	8	SF	0	SF				1	No	1/D
3428	1	2	Staff Lounge 205	M	Floor Tile VAT 9" x 9"	1330/01/02/09	Confirmed	972	SF	0	SF	Grey	Sampled confirmed 12/29/2003		1	No	1/D
3428	1	2	Staff Lounge 205	M	Blackboard Glue Dots	1330/01/02/GC/AV/2600	Assumed	200	SF	0	SF				1	No	1/D
3428	1	2	Classroom 217	N/A	Pipe Fitting Insulation		NAD	14	EA	0	EA		Sampled NAD September 1993		N/A	N/A	N/A
3428	1	2	Classroom 217	N/A	Fiberglass Pipe Insulation		Non Suspect ACM	85	LF	0	LF				N/A	N/A	N/A
3428	1	2	Classroom 217	N/A	Concrete Ceiling		Non Suspect ACM	540	SF	0	SF				N/A	N/A	N/A
3428	1	2	Classroom 217	N/A	Concrete Block Wall		Non Suspect ACM	1000	SF	0	SF				N/A	N/A	N/A
3428	1	2	Classroom 217	M	Transite Sills	1330/01/02/CC	Confirmed	36	SF	0	SF		Sampled confirmed in the 1992 Three-Year Reinspection		1	No	1/D
3428	1	2	Classroom 217	T	Unit Ventilator Insulation	1330/01/02/RR	Assumed	8	SF	0	SF				1	No	1/D
3428	1	2	Classroom 217	M	Floor Tile VAT 9" x 9"	1330/01/02/09	Confirmed	540	SF	0	SF	Grey	Sampled confirmed 12/29/2003		1	No	1/D
3428	1	2	Classroom 217	M	Blackboard Glue Dots	1330/01/02/GC/AV/2600	Assumed	200	SF	0	SF				1	No	1/D
3428	1	2	Classroom 217	M	Sink Undercoat Mastic	1330/01/02/CC	Assumed	8	SF	0	SF				1	No	1/D
3428	1	2	Classroom 217	M	Transite Partition Wall	1330/01/03/DD	Confirmed	116	SF	0	SF		Sampled confirmed in the 1992 Three-Year Reinspection		1	No	1/D
3428	1	2	Men's Restroom 224	N/A	Concrete Ceiling		Non Suspect ACM	108	SF	0	SF				N/A	N/A	N/A
3428	1	2	Men's Restroom 224	N/A	Concrete Block Wall		Non Suspect ACM	420	SF	0	SF				N/A	N/A	N/A
3428	1	2	Men's Restroom 224	M	Transite Stalls	1330/01/02/CC	Confirmed	45	SF	0	SF		Sampled confirmed in the 1992 Three-Year Reinspection		1	No	1/D
3428	1	2	Men's Restroom 224	N/A	Cement Floor		Non Suspect ACM	20	SF	0	SF				N/A	N/A	N/A
3428	1	2	Men's Restroom 224	M	Floor Tile VAT 12" x 12"	1330/01/02/KK	Assumed	54	SF	0	SF	Grey	Installed on top of previous flooring material (9" X 9" Floor Tile)		1	No	1/D
3428	1	2	Men's Restroom 224	N/A	Floor Tile VAT 12" x 12"		NAD	54	SF	0	SF	Yellow	Installed on top of previous flooring material (9" x 9" Floor Tile). 12" x 12" Floor Tile sampled NAD 1/13/17 by GC/AK.		N/A	N/A	N/A
3428	1	2	Women's Restroom 223	N/A	Concrete Ceiling		Non Suspect ACM	108	SF	0	SF				N/A	N/A	N/A
3428	1	2	Women's Restroom 223	M	Transite Stalls	1330/01/02/CC	Confirmed	45	SF	0	SF		Sampled confirmed in the 1992 Three-Year Reinspection		1	No	1/D
3428	1	2	Women's Restroom 223	N/A	Concrete Block Wall		Non Suspect ACM	420	SF	0	SF				N/A	N/A	N/A
3428	1	2	Women's Restroom 223	N/A	Cement Floor		Non Suspect ACM	108	SF	0	SF				N/A	N/A	N/A
3428	1	2	Women's Restroom 223	M	Floor Tile VAT 12" x 12"	1330/01/02/KK	Assumed	54	SF	0	SF	Grey	Installed on top of previous flooring material (9" X 9" Floor Tile)		1	No	1/D
3428	1	2	Women's Restroom 223	N/A	Floor Tile VAT 12" x 12"		NAD	54	SF	0	SF	Yellow	Installed on top of previous flooring material (9" x 9" Floor Tile). 12" x 12" Floor Tile sampled NAD 1/13/17 by GC/AK.		N/A	N/A	N/A
3428	1	2	Classroom 206	N/A	Pipe Fitting Insulation		NAD	11	EA	0	EA		Sampled NAD September 1993		N/A	N/A	N/A
3428	1	2	Classroom 206	N/A	Fiberglass Pipe Insulation		Non Suspect ACM	85	LF	0	LF				N/A	N/A	N/A
3428	1	2	Classroom 206	N/A	Concrete Ceiling		Non Suspect ACM	972	SF	0	SF				N/A	N/A	N/A
3428	1	2	Classroom 206	N/A	Concrete Block Wall		Non Suspect ACM	1260	SF	0	SF				N/A	N/A	N/A
3428	1	2	Classroom 206	M	Transite Closet	1330/01/02/CC	Confirmed	63	SF	0	SF		Sampled confirmed in the 1992 Three-Year Reinspection		1	No	1/D
3428	1	2	Classroom 206	M	Transite Sills	1330/01/02/CC	Confirmed	36	SF	0	SF		Sampled confirmed in the 1992 Three-Year Reinspection		1	No	1/D
3428	1	2	Classroom 206	T	Unit Ventilator Insulation	1330/01/02/RR	Assumed	8	SF	0	SF				1	No	1/D
3428	1	2	Classroom 206	M	Floor Tile VAT 9" x 9"	1330/01/02/09	Confirmed	972	SF	0	SF	Grey	Sampled confirmed 12/29/2003		1	No	1/D
3428	1	2	Classroom 206	M	Blackboard Glue Dots	1330/01/02/GC/AV/2600	Assumed	200	SF	0	SF				1	No	1/D
3428	1	2	Office 218	N/A	Pipe Fitting Insulation		NAD	10	EA	0	EA		Sampled NAD September 1993		N/A	N/A	N/A
3428	1	2	Office 218	N/A	Fiberglass Pipe Insulation		Non Suspect ACM	32	LF	0	LF				N/A	N/A	N/A
3428	1	2	Office 218	N/A	Concrete Ceiling		Non Suspect ACM	756	SF	0	SF				N/A	N/A	N/A
3428	1	2	Office 218	N/A	Concrete Block Wall		Non Suspect ACM	1040	SF	0	SF				N/A	N/A	N/A
3428	1	2	Office 218	M	Transite Sills	1330/01/02/CC	Confirmed	36	SF	0	SF		Sampled confirmed in the 1992 Three-Year Reinspection		1	No	1/D

3428	1	2	Office 218	M	Floor Tile VAT 9" x 9"	1330/01/02/09	Confirmed	756	SF	0	SF	Grey	Sampled confirmed 12/29/2003		1	No	1/D
3428	1	2	Office 218	M	Transite Partition Wall	1330/01/03/DD	Confirmed	116	SF	0	SF		Sampled confirmed in the 1992 Three-Year Reinspection		1	No	1/D
3428	1	2	Storage Room 225	N/A	Concrete Ceiling		Non Suspect ACM	72	SF	0	SF		No access		N/A	N/A	N/A
3428	1	2	Storage Room 225	N/A	Concrete Block Wall		Non Suspect ACM	360	SF	0	SF		No access		N/A	N/A	N/A
3428	1	2	Storage Room 225	M	Floor Tile VAT 9" x 9"	1330/01/02/09	Confirmed	72	SF	0	SF	Grey	Sampled confirmed 12/29/2003. No access		1	No	1/D
3428	1	2	Classroom 207	N/A	Pipe Fitting Insulation		NAD	10	EA	0	EA		Sampled NAD September 1993		N/A	N/A	N/A
3428	1	2	Classroom 207	N/A	Fiberglass Pipe Insulation		Non Suspect ACM	60	LF	0	LF				N/A	N/A	N/A
3428	1	2	Classroom 207	N/A	Concrete Ceiling		Non Suspect ACM	972	SF	0	SF				N/A	N/A	N/A
3428	1	2	Classroom 207	N/A	Concrete Block Wall		Non Suspect ACM	1260	SF	0	SF				N/A	N/A	N/A
3428	1	2	Classroom 207	M	Transite Closet	1330/01/02/CC	Confirmed	63	SF	0	SF		Sampled confirmed in the 1992 Three-Year Reinspection		1	No	1/D
3428	1	2	Classroom 207	M	Transite Sills	1330/01/02/CC	Confirmed	36	SF	0	SF		Sampled confirmed in the 1992 Three-Year Reinspection		1	No	1/D
3428	1	2	Classroom 207	T	Unit Ventilator Insulation	1330/01/02/RR	Assumed	8	SF	0	SF				1	No	1/D
3428	1	2	Classroom 207	M	Floor Tile VAT 9" x 9"	1330/01/02/09	Confirmed	972	SF	0	SF	Grey	Sampled confirmed 12/29/2003		1	No	1/D
3428	1	2	Classroom 207	M	Blackboard Glue Dots	1330/01/02/GC/AV/2600	Assumed	200	SF	0	SF				1	No	1/D
3428	1	2	Stairwell 4 next to Classroom 207	N/A	Pipe Fitting Insulation		NAD	2	EA	0	EA		Sampled NAD September 1993		N/A	N/A	N/A
3428	1	2	Stairwell 4 next to Classroom 207	N/A	Fiberglass Pipe Insulation		Non Suspect ACM	22	LF	0	LF				N/A	N/A	N/A
3428	1	2	Stairwell 4 next to Classroom 207	N/A	Concrete Ceiling		Non Suspect ACM	260	SF	0	SF				N/A	N/A	N/A
3428	1	2	Stairwell 4 next to Classroom 207	N/A	Concrete Block Wall		Non Suspect ACM	720	SF	0	SF				N/A	N/A	N/A
3428	1	2	Stairwell 4 next to Classroom 207	M	Transite Sills	1330/01/02/CC	Confirmed	10	SF	0	SF		Sampled confirmed in the 1992 Three-Year Reinspection		1	No	1/D
3428	1	2	Stairwell 4 next to Classroom 207	N/A	Cement Floor		Non Suspect ACM	260	SF	0	SF				N/A	N/A	N/A
3428	1	2	Stairwell 3 next to Boy's Restroom	N/A	Pipe Fitting Insulation		NAD	2	EA	0	EA		Sampled NAD September 1993		N/A	N/A	N/A
3428	1	2	Stairwell 3 next to Boy's Restroom	N/A	Fiberglass Pipe Insulation		Non Suspect ACM	22	LF	0	LF				N/A	N/A	N/A
3428	1	2	Stairwell 3 next to Boy's Restroom	N/A	Concrete Ceiling		Non Suspect ACM	260	SF	0	SF				N/A	N/A	N/A
3428	1	2	Stairwell 3 next to Boy's Restroom	N/A	Concrete Block Wall		Non Suspect ACM	720	SF	0	SF				N/A	N/A	N/A
3428	1	2	Stairwell 3 next to Boy's Restroom	M	Transite Sills	1330/01/02/CC	Confirmed	10	SF	0	SF		Sampled confirmed in the 1992 Three-Year Reinspection		1	No	1/D
3428	1	2	Stairwell 3 next to Boy's Restroom	N/A	Cement Floor		Non Suspect ACM	260	SF	0	SF				N/A	N/A	N/A
3428	1	2	Stairwell 2 next to Classroom 212	N/A	Pipe Fitting Insulation		NAD	2	EA	0	EA		Sampled NAD September 1993		N/A	N/A	N/A
3428	1	2	Stairwell 2 next to Classroom 212	N/A	Fiberglass Pipe Insulation		Non Suspect ACM	12	LF	0	LF				N/A	N/A	N/A
3428	1	2	Stairwell 2 next to Classroom 212	N/A	Concrete Ceiling		Non Suspect ACM	260	SF	0	SF				N/A	N/A	N/A
3428	1	2	Stairwell 2 next to Classroom 212	N/A	Concrete Block Wall		Non Suspect ACM	720	SF	0	SF				N/A	N/A	N/A
3428	1	2	Stairwell 2 next to Classroom 212	M	Transite Sills	1330/01/02/CC	Confirmed	10	SF	0	SF		Sampled confirmed in the 1992 Three-Year Reinspection		1	No	1/D
3428	1	2	Stairwell 2 next to Classroom 212	N/A	Cement Floor		Non Suspect ACM	260	SF	0	SF				N/A	N/A	N/A
3428	1	2	Art Room 220	N/A	Pipe Fitting Insulation		NAD	10	EA	0	EA		Sampled NAD September 1993		N/A	N/A	N/A
3428	1	2	Art Room 220	N/A	Fiberglass Pipe Insulation		Non Suspect ACM	55	LF	0	LF				N/A	N/A	N/A
3428	1	2	Art Room 220	N/A	Concrete Ceiling		Non Suspect ACM	972	SF	0	SF				N/A	N/A	N/A
3428	1	2	Art Room 220	N/A	Concrete Block Wall		Non Suspect ACM	1260	SF	0	SF				N/A	N/A	N/A
3428	1	2	Art Room 220	M	Transite Sills	1330/01/02/CC	Confirmed	36	SF	0	SF		Sampled confirmed in the 1992 Three-Year Reinspection		1	No	1/D
3428	1	2	Art Room 220	T	Unit Ventilator Insulation	1330/01/02/RR	Assumed	8	SF	0	SF				1	No	1/D
3428	1	2	Art Room 220	M	Floor Tile VAT 12" x 12"	1330/01/02/KK	Assumed	972	SF	0	SF	Brown			1	No	1/D
3428	1	2	Art Room 220	M	Blackboard Glue Dots	1330/01/02/GC/AV/2600	Assumed	200	SF	0	SF				1	No	1/D
3428	1	2	Art Room 220	M	Sink Undercoat Mastic	1330/01/02/CC	Assumed	16	SF	0	SF		4 sinks		1	No	1/D
3428	1	2	Art Room 220 Closet next to hall	N/A	Concrete Ceiling		Non Suspect ACM	144	SF	0	SF				N/A	N/A	N/A
3428	1	2	Art Room 220 Closet next to hall	N/A	Concrete Block Wall		Non Suspect ACM	480	SF	0	SF				N/A	N/A	N/A
3428	1	2	Art Room 220 Closet next to hall	M	Floor Tile VAT 12" x 12"	1330/01/02/KK	Assumed	144	SF	0	SF	Brown			1	No	1/D
3428	1	2	Art Room 220 Closet next to hall	N/A	Carpet		Non Suspect ACM	144	SF	0	SF				N/A	N/A	N/A
3428	1	2	Art Room 220 Closet on exterior wall	N/A	Pipe Fitting Insulation		NAD	10	EA	0	EA		Sampled NAD September 1993		N/A	N/A	N/A
3428	1	2	Art Room 220 Closet on exterior wall	N/A	Fiberglass Pipe Insulation		Non Suspect ACM	40	LF	0	LF				N/A	N/A	N/A
3428	1	2	Art Room 220 Closet on exterior wall	N/A	Concrete Ceiling		Non Suspect ACM	144	SF	0	SF				N/A	N/A	N/A
3428	1	2	Art Room 220 Closet on exterior wall	N/A	Concrete Block Wall		Non Suspect ACM	480	SF	0	SF				N/A	N/A	N/A
3428	1	2	Art Room 220 Closet on exterior wall	M	Transite Sills	1330/01/02/CC	Confirmed	12	SF	0	SF		Sampled confirmed in the 1992 Three-Year Reinspection		1	No	1/D
3428	1	2	Art Room 220 Closet on exterior wall	M	Floor Tile VAT 12" x 12"	1330/01/02/KK	Assumed	144	SF	0	SF	Brown			1	No	1/D
3428	1	2	Classroom 209	N/A	Pipe Fitting Insulation		NAD	4	EA	0	EA		Sampled NAD September 1993		N/A	N/A	N/A
3428	1	2	Classroom 209	N/A	Fiberglass Pipe Insulation		Non Suspect ACM	25	LF	0	LF				N/A	N/A	N/A
3428	1	2	Classroom 209	N/A	Concrete Ceiling		Non Suspect ACM	712	SF	0	SF				N/A	N/A	N/A
3428	1	2	Classroom 209	N/A	Concrete Block Wall		Non Suspect ACM	1000	SF	0	SF				N/A	N/A	N/A
3428	1	2	Classroom 209	M	Sheetrock/Compound Wall	1330/01/02/XX	Assumed	260	SF	0	SF				1	No	1/D
3428	1	2	Classroom 209	M	Transite Closet	1330/01/02/CC	Confirmed	63	SF	0	SF		Sampled confirmed in the 1992 Three-Year Reinspection		1	No	1/D
3428	1	2	Classroom 209	M	Transite Sills	1330/01/02/CC	Confirmed	27	SF	0	SF		Sampled confirmed in the 1992 Three-Year Reinspection		1	No	1/D
3428	1	2	Classroom 209	T	Unit Ventilator Insulation	1330/01/02/RR	Assumed	8	SF	0	SF				1	No	1/D
3428	1	2	Classroom 209	M	Floor Tile VAT 9" x 9"	1330/01/02/09	Confirmed	712	SF	0	SF	Grey	Sampled confirmed 12/29/2003		1	No	1/D
3428	1	2	Classroom 209 Closet	N/A	Pipe Fitting Insulation		NAD	6	EA	0	EA		Sampled NAD September 1993		N/A	N/A	N/A
3428	1	2	Classroom 209 Closet	N/A	Fiberglass Pipe Insulation		Non Suspect ACM	40	LF	0	LF				N/A	N/A	N/A
3428	1	2	Classroom 209 Closet	N/A	Concrete Ceiling		Non Suspect ACM	712	SF	0	SF				N/A	N/A	N/A
3428	1	2	Classroom 209 Closet	N/A	Concrete Block Wall		Non Suspect ACM	460	SF	0	SF				N/A	N/A	N/A
3428	1	2	Classroom 209 Closet	M	Sheetrock/Compound Wall	1330/01/02/XX	Assumed	260	SF	0	SF				1	No	1/D
3428	1	2	Classroom 209 Closet	M	Transite Sills	1330/01/02/CC	Confirmed	9	SF	0	SF		Sampled confirmed in the 1992 Three-Year Reinspection		1	No	1/D
3428	1	2	Classroom 209 Closet	M	Floor Tile VAT 9" x 9"	1330/01/02/09	Confirmed	260	SF	0	SF	Grey	Sampled confirmed 12/29/2003		1	No	1/D
3428	1	2	Office 227	N/A	Pipe Fitting Insulation		NAD	6	EA	0	EA		Sampled NAD September 1993		N/A	N/A	N/A
3428	1	2	Office 227	N/A	Fiberglass Pipe Insulation		Non Suspect ACM	10	LF	0	LF				N/A	N/A	N/A
3428	1	2	Office 227	N/A	Concrete Ceiling		Non Suspect ACM	162	SF	0	SF				N/A	N/A	N/A
3428	1	2	Office 227	N/A	Concrete Block Wall		Non Suspect ACM	540	SF	0	SF				N/A	N/A	N/A
3428	1	2	Office 227	M	Floor Tile VAT 9" x 9"	1330/01/02/09	Confirmed	162	SF	0	SF	Grey	Sampled confirmed 12/29/2003		1	No	1/D
3428	1	2	Office 227	M	Transite Sills	1330/01/02/CC	Confirmed	9	SF	0	SF		Sampled confirmed in the 1992 Three-Year Reinspection		1	No	1/D
3428	1	2	Office 227	N/A	Carpet		Non Suspect ACM	162	SF	0	SF				N/A	N/A	N/A
3428	1	2	Main Hallway	N/A	Pipe Fitting Insulation		NAD	10	EA	0	EA		Sampled NAD September 1993		N/A	N/A	N/A

3428	1	2	Main Hallway	N/A	Fiberglass Pipe Insulation		Non Suspect ACM	10	LF	0	LF				N/A	N/A	N/A
3428	1	2	Main Hallway	N/A	Concrete Ceiling		Non Suspect ACM	2169	SF	0	SF				N/A	N/A	N/A
3428	1	2	Main Hallway	N/A	Concrete Block Wall		Non Suspect ACM	5000	SF	0	SF				N/A	N/A	N/A
3428	1	2	Main Hallway	M	Floor Tile VAT 9" x 9"	1330/01/02/09	Confirmed	2169	SF	0	SF	Grey	Sampled confirmed 12/29/2003		1	No	1/D
3428	1	2	Main Hallway	M	Floor Tile VAT 12" x 12"	1330/01/02/KK	Assumed	490	SF	0	SF	Grey	Installed on top of previous flooring material (9" X 9" Floor Tile)		1	No	1/D
3428	1	2	Main Hallway	M	Transite Sills	1330/01/02/CC	Confirmed	7	SF	0	SF	Grey	Sampled confirmed in the 1992 Three-Year Reinspection		1	No	1/D
3428	1	2	Main Hallway	M	Floor Tile VAT 12" x 12"	1330/01/02/KK	Assumed	1085	SF	0	SF	Grey	Installed on top of previous flooring material (9" X 9" Floor Tile)		1	No	1/D
3428	1	2	Main Hallway	N/A	Floor Tile VAT 12" x 12"		NAD	1085	SF	0	SF	Yellow	Installed on top of previous flooring material (9" x 9" Floor Tile). 12" x 12" Floor Tile sampled NAD 1/13/17 by GC/AK.		N/A	N/A	N/A
3428	1	3	Classroom 301	N/A	Pipe Fitting Insulation		NAD	10	EA	0	EA		Sampled NAD September 1993		N/A	N/A	N/A
3428	1	3	Classroom 301	N/A	Fiberglass Pipe Insulation		Non Suspect ACM	70	LF	0	LF				N/A	N/A	N/A
3428	1	3	Classroom 301	N/A	Concrete Ceiling		Non Suspect ACM	972	SF	0	SF				N/A	N/A	N/A
3428	1	3	Classroom 301	N/A	Concrete Block Wall		Non Suspect ACM	1260	SF	0	SF				N/A	N/A	N/A
3428	1	3	Classroom 301	M	Transite Closet	1330/01/03/DD	Confirmed	63	SF	0	SF		Sampled confirmed in the 1992 Three-Year Reinspection		1	No	1/D
3428	1	3	Classroom 301	M	Transite Sills	1330/01/03/DD	Confirmed	36	SF	0	SF		Sampled confirmed in the 1992 Three-Year Reinspection		1	No	1/D
3428	1	3	Classroom 301	T	Unit Ventilator Insulation	1330/01/03/SS	Assumed	8	SF	0	SF				1	No	1/D
3428	1	3	Classroom 301	M	Floor Tile VAT 9" x 9"	1330/01/03/12	Confirmed	972	SF	0	SF	Grey	Sampled confirmed 12/29/2003		1	No	1/D
3428	1	3	Classroom 301	M	Blackboard Glue Dots	1330/01/03/GC/AV/2600	Assumed	200	SF	0	SF				1	No	1/D
3428	1	3	Classroom 302	N/A	Pipe Fitting Insulation		NAD	13	EA	0	EA		Sampled NAD September 1993		N/A	N/A	N/A
3428	1	3	Classroom 302	N/A	Fiberglass Pipe Insulation		Non Suspect ACM	60	LF	0	LF				N/A	N/A	N/A
3428	1	3	Classroom 302	N/A	Concrete Ceiling		Non Suspect ACM	253	SF	0	SF				N/A	N/A	N/A
3428	1	3	Classroom 302	N/A	Concrete Block Wall		Non Suspect ACM	680	SF	0	SF				N/A	N/A	N/A
3428	1	3	Classroom 302	M	Transite Sills	1330/01/03/DD	Confirmed	11	SF	0	SF		Sampled confirmed in the 1992 Three-Year Reinspection		1	No	1/D
3428	1	3	Classroom 302	M	Floor Tile VAT 9" x 9"	1330/01/03/12	Confirmed	253	SF	0	SF	Grey	Sampled confirmed 12/29/2003		1	No	1/D
3428	1	3	Classroom 310	N/A	Pipe Fitting Insulation		NAD	11	EA	0	EA		Sampled NAD September 1993		N/A	N/A	N/A
3428	1	3	Classroom 310	N/A	Fiberglass Pipe Insulation		Non Suspect ACM	60	LF	0	LF				N/A	N/A	N/A
3428	1	3	Classroom 310	N/A	Concrete Ceiling		Non Suspect ACM	972	SF	0	SF				N/A	N/A	N/A
3428	1	3	Classroom 310	N/A	Concrete Block Wall		Non Suspect ACM	1260	SF	0	SF				N/A	N/A	N/A
3428	1	3	Classroom 310	M	Transite Closet	1330/01/03/DD	Confirmed	63	SF	0	SF		Sampled confirmed in the 1992 Three-Year Reinspection		1	No	1/D
3428	1	3	Classroom 310	M	Transite Sills	1330/01/03/DD	Confirmed	36	SF	0	SF		Sampled confirmed in the 1992 Three-Year Reinspection		1	No	1/D
3428	1	3	Classroom 310	T	Unit Ventilator Insulation	1330/01/03/SS	Assumed	8	SF	0	SF				1	No	1/D
3428	1	3	Classroom 310	M	Floor Tile VAT 9" x 9"	1330/01/03/12	Confirmed	972	SF	0	SF	Grey	Sampled confirmed 12/29/2003		1	No	1/D
3428	1	3	Classroom 310	M	Blackboard Glue Dots	1330/01/03/GC/AV/2600	Assumed	200	SF	0	SF				1	No	1/D
3428	1	3	Office 319	N/A	Pipe Fitting Insulation		NAD	6	EA	0	EA		Sampled NAD September 1993		N/A	N/A	N/A
3428	1	3	Office 319	N/A	Fiberglass Pipe Insulation		Non Suspect ACM	10	LF	0	LF				N/A	N/A	N/A
3428	1	3	Office 319	N/A	Concrete Ceiling		Non Suspect ACM	108	SF	15	SF		15 sf peeling paint		N/A	N/A	N/A
3428	1	3	Office 319	N/A	Concrete Block Wall		Non Suspect ACM	400	SF	0	SF				N/A	N/A	N/A
3428	1	3	Office 319	M	Floor Tile VAT 9" x 9"	1330/01/03/12	Confirmed	108	SF	0	SF	Grey	Sampled confirmed 12/29/2003		1	No	1/D
3428	1	3	Office 319	N/A	Carpet		Non Suspect ACM	108	SF	0	SF				N/A	N/A	N/A
3428	1	3	Office 319	M	Transite Sills	1330/01/03/DD	Confirmed	9	SF	0	SF		Sampled confirmed in the 1992 Three-Year Reinspection		1	No	1/D
3428	1	3	Classroom 303	N/A	Pipe Fitting Insulation		NAD	11	EA	0	EA		Sampled NAD September 1993		N/A	N/A	N/A
3428	1	3	Classroom 303	N/A	Fiberglass Pipe Insulation		Non Suspect ACM	60	LF	0	LF				N/A	N/A	N/A
3428	1	3	Classroom 303	N/A	Concrete Ceiling		Non Suspect ACM	972	SF	0	SF				N/A	N/A	N/A
3428	1	3	Classroom 303	N/A	Concrete Block Wall		Non Suspect ACM	1260	SF	0	SF				N/A	N/A	N/A
3428	1	3	Classroom 303	M	Transite Closet	1330/01/03/DD	Confirmed	63	SF	0	SF		Sampled confirmed in the 1992 Three-Year Reinspection		1	No	1/D
3428	1	3	Classroom 303	M	Transite Sills	1330/01/03/DD	Confirmed	36	SF	0	SF		Sampled confirmed in the 1992 Three-Year Reinspection		1	No	1/D
3428	1	3	Classroom 303	T	Unit Ventilator Insulation	1330/01/03/SS	Assumed	8	SF	0	SF				1	No	1/D
3428	1	3	Classroom 303	M	Floor Tile VAT 9" x 9"	1330/01/03/12	Confirmed	972	SF	0	SF	Grey	Sampled confirmed 12/29/2003		1	No	1/D
3428	1	3	Classroom 303	M	Blackboard Glue Dots	1330/01/03/GC/AV/2600	Assumed	200	SF	0	SF				1	No	1/D
3428	1	3	Library 312/313	N/A	Pipe Fitting Insulation		NAD	21	EA	0	EA		Sampled NAD September 1993		N/A	N/A	N/A
3428	1	3	Library 312/313	N/A	Fiberglass Pipe Insulation		Non Suspect ACM	145	LF	0	LF				N/A	N/A	N/A
3428	1	3	Library 312/313	N/A	Concrete Ceiling		Non Suspect ACM	1944	SF	0	SF				N/A	N/A	N/A
3428	1	3	Library 312/313	N/A	Concrete Block Wall		Non Suspect ACM	2520	SF	0	SF				N/A	N/A	N/A
3428	1	3	Library 312/313	M	Transite Closet	1330/01/03/DD	Confirmed	126	SF	0	SF		Sampled confirmed in the 1992 Three-Year Reinspection		1	No	1/D
3428	1	3	Library 312/313	M	Transite Sills	1330/01/03/DD	Confirmed	72	SF	0	SF		Sampled confirmed in the 1992 Three-Year Reinspection		1	No	1/D
3428	1	3	Library 312/313	T	Unit Ventilator Insulation	1330/01/03/SS	Assumed	16	SF	0	SF				1	No	1/D
3428	1	3	Library 312/313	M	Floor Tile VAT 9" x 9"	1330/01/03/12	Confirmed	1944	SF	0	SF	Grey	Sampled confirmed 12/29/2003		1	No	1/D
3428	1	3	Library 312/313	M	Blackboard Glue Dots	1330/01/03/GC/AV/2600	Assumed	200	SF	0	SF				1	No	1/D
3428	1	3	Library 312/313	N/A	Carpet		Non Suspect ACM	1944	SF	0	SF				N/A	N/A	N/A
3428	1	3	Stairwell 2 next to Library	N/A	Pipe Fitting Insulation		NAD	3	EA	0	EA		Sampled NAD September 1993		N/A	N/A	N/A
3428	1	3	Stairwell 2 next to Library	N/A	Fiberglass Pipe Insulation		Non Suspect ACM	22	LF	0	LF				N/A	N/A	N/A
3428	1	3	Stairwell 2 next to Library	N/A	Concrete Ceiling		Non Suspect ACM	260	SF	0	SF				N/A	N/A	N/A
3428	1	3	Stairwell 2 next to Library	N/A	Concrete Block Wall		Non Suspect ACM	720	SF	0	SF				N/A	N/A	N/A
3428	1	3	Stairwell 2 next to Library	M	Transite Sills	1330/01/03/DD	Confirmed	10	SF	0	SF		Sampled confirmed in the 1992 Three-Year Reinspection		1	No	1/D
3428	1	3	Stairwell 2 next to Library	N/A	Cement Floor		Non Suspect ACM	260	SF	0	SF				N/A	N/A	N/A
3428	1	3	Classroom 304	N/A	Pipe Fitting Insulation		NAD	13	EA	0	EA		Sampled NAD September 1993		N/A	N/A	N/A
3428	1	3	Classroom 304	N/A	Fiberglass Pipe Insulation		Non Suspect ACM	105	LF	0	LF				N/A	N/A	N/A
3428	1	3	Classroom 304	N/A	Concrete Ceiling		Non Suspect ACM	972	SF	0	SF				N/A	N/A	N/A
3428	1	3	Classroom 304	N/A	Concrete Block Wall		Non Suspect ACM	1260	SF	0	SF				N/A	N/A	N/A
3428	1	3	Classroom 304	M	Transite Closet	1330/01/03/DD	Confirmed	63	SF	0	SF		Sampled confirmed in the 1992 Three-Year Reinspection		1	No	1/D
3428	1	3	Classroom 304	M	Transite Sills	1330/01/03/DD	Confirmed	36	SF	0	SF		Sampled confirmed in the 1992 Three-Year Reinspection		1	No	1/D

3428	1	3	Classroom 304	T	Unit Ventilator Insulation	1330/01/03/SS	Assumed	8	SF	0	SF				1	No	1/D
3428	1	3	Classroom 304	M	Floor Tile VAT 9" x 9"	1330/01/03/12	Confirmed	972	SF	0	SF	Grey	Sampled confirmed 12/29/2003		1	No	1/D
3428	1	3	Classroom 304	M	Blackboard Glue Dots	1330/01/03/GC/AV/2600	Assumed	200	SF	0	SF				1	No	1/D
3428	1	3	Boy's Restroom 315	N/A	Fiberglass Pipe Insulation		Non Suspect ACM	16	LF	0	LF				N/A	N/A	N/A
3428	1	3	Boy's Restroom 315	N/A	Concrete Ceiling		Non Suspect ACM	220	SF	0	SF				N/A	N/A	N/A
3428	1	3	Boy's Restroom 315	N/A	Concrete Block Wall		Non Suspect ACM	620	SF	0	SF				N/A	N/A	N/A
3428	1	3	Boy's Restroom 315	M	Transite Sills	1330/01/03/DD	Confirmed	11	SF	0	SF		Sampled confirmed in the 1992 Three-Year Reinspection		1	No	1/D
3428	1	3	Boy's Restroom 315	N/A	Cement Floor		Non Suspect ACM	220	SF	0	SF				N/A	N/A	N/A
3428	1	3	Boy's Restroom 315	M	Floor Tile VAT 12" x 12"	1330/01/03/LL	Assumed	110	SF	0	SF	Grey	Installed on top of previous flooring material (9" X 9" Floor Tile)		1	No	1/D
3428	1	3	Boy's Restroom 315	N/A	Floor Tile VAT 12" x 12"		NAD	110	SF	0	SF	Green	Installed on top of previous flooring material (9" x 9" Floor Tile). 12" x 12" Floor Tile sampled NAD 1/13/17 by GC/AK.		N/A	N/A	N/A
3428	1	3	Stairwell 3 next to Boy's Restroom	N/A	Fiberglass Pipe Insulation		Non Suspect ACM	22	LF	0	LF				N/A	N/A	N/A
3428	1	3	Stairwell 3 next to Boy's Restroom	N/A	Pipe Fitting Insulation		NAD	3	EA	0	EA		Sampled NAD September 1993		N/A	N/A	N/A
3428	1	3	Stairwell 3 next to Boy's Restroom	N/A	Concrete Ceiling		Non Suspect ACM	260	SF	0	SF				N/A	N/A	N/A
3428	1	3	Stairwell 3 next to Boy's Restroom	N/A	Concrete Block Wall		Non Suspect ACM	720	SF	0	SF				N/A	N/A	N/A
3428	1	3	Stairwell 3 next to Boy's Restroom	N/A	Cement Floor		Non Suspect ACM	260	SF	0	SF				N/A	N/A	N/A
3428	1	3	Stairwell 3 next to Boy's Restroom	M	Transite Sills	1330/01/03/DD	Confirmed	10	SF	0	SF		Sampled confirmed in the 1992 Three-Year Reinspection		1	No	1/D
3428	1	3	Girl's Restroom 316	N/A	Fiberglass Pipe Insulation		Non Suspect ACM	16	LF	0	LF				N/A	N/A	N/A
3428	1	3	Girl's Restroom 316	N/A	Concrete Ceiling		Non Suspect ACM	220	SF	0	SF				N/A	N/A	N/A
3428	1	3	Girl's Restroom 316	N/A	Concrete Block Wall		Non Suspect ACM	620	SF	0	SF				N/A	N/A	N/A
3428	1	3	Girl's Restroom 316	M	Transite Sills	1330/01/03/DD	Confirmed	11	SF	0	SF		Sampled confirmed in the 1992 Three-Year Reinspection		1	No	1/D
3428	1	3	Girl's Restroom 316	N/A	Cement Floor		Non Suspect ACM	220	SF	0	SF				N/A	N/A	N/A
3428	1	3	Girl's Restroom 316	M	Floor Tile VAT 12" x 12"	1330/01/03/LL	Assumed	110	SF	0	SF	Grey	Installed on top of previous flooring material (9" X 9" Floor Tile)		1	No	1/D
3428	1	3	Girl's Restroom 316	N/A	Floor Tile VAT 12" x 12"		NAD	110	SF	0	SF	Green	Installed on top of previous flooring material (9" x 9" Floor Tile). 12" x 12" Floor Tile sampled NAD 1/13/17 by GC/AK.		N/A	N/A	N/A
3428	1	3	Custodial Closet between Restrooms 315 & 316	N/A	Pipe Fitting Insulation		NAD	8	EA	0	EA		Sampled NAD September 1993		N/A	N/A	N/A
3428	1	3	Custodial Closet between Restrooms 315 & 316	N/A	Fiberglass Pipe Insulation		Non Suspect ACM	50	LF	0	LF				N/A	N/A	N/A
3428	1	3	Custodial Closet between Restrooms 315 & 316	N/A	Concrete Ceiling		Non Suspect ACM	36	SF	0	SF		36 sf peeling paint		N/A	N/A	N/A
3428	1	3	Custodial Closet between Restrooms 315 & 316	N/A	Concrete Block Wall		Non Suspect ACM	720	SF	0	SF				N/A	N/A	N/A
3428	1	3	Custodial Closet between Restrooms 315 & 316	N/A	Cement Floor		Non Suspect ACM	36	SF	0	SF				N/A	N/A	N/A
3428	1	3	Classroom 305	N/A	Pipe Fitting Insulation		NAD	8	EA	0	EA		Sampled NAD September 1993		N/A	N/A	N/A
3428	1	3	Classroom 305	N/A	Fiberglass Pipe Insulation		Non Suspect ACM	60	LF	0	LF				N/A	N/A	N/A
3428	1	3	Classroom 305	N/A	Concrete Ceiling		Non Suspect ACM	972	SF	0	SF				N/A	N/A	N/A
3428	1	3	Classroom 305	N/A	Concrete Block Wall		Non Suspect ACM	1260	SF	0	SF				N/A	N/A	N/A
3428	1	3	Classroom 305	M	Transite Closet	1330/01/03/DD	Confirmed	63	SF	0	SF		Sampled confirmed in the 1992 Three-Year Reinspection		1	No	1/D
3428	1	3	Classroom 305	M	Transite Sills	1330/01/03/DD	Confirmed	36	SF	0	SF		Sampled confirmed in the 1992 Three-Year Reinspection		1	No	1/D
3428	1	3	Classroom 305	T	Unit Ventilator Insulation	1330/01/03/SS	Assumed	8	SF	0	SF				1	No	1/D
3428	1	3	Classroom 305	M	Floor Tile VAT 9" x 9"	1330/01/03/12	Confirmed	972	SF	0	SF	Grey	Sampled confirmed 12/29/2003		1	No	1/D
3428	1	3	Classroom 305	M	Blackboard Glue Dots	1330/01/03/GC/AV/2600	Assumed	200	SF	0	SF				1	No	1/D
3428	1	3	Office 317	N/A	Pipe Fitting Insulation		NAD	14	EA	0	EA		Sampled NAD September 1993		N/A	N/A	N/A
3428	1	3	Office 317	N/A	Fiberglass Pipe Insulation		Non Suspect ACM	85	LF	0	LF				N/A	N/A	N/A
3428	1	3	Office 317	N/A	Concrete Ceiling		Non Suspect ACM	540	SF	0	SF				N/A	N/A	N/A
3428	1	3	Office 317	N/A	Concrete Block Wall		Non Suspect ACM	1000	SF	0	SF				N/A	N/A	N/A
3428	1	3	Office 317	M	Transite Sills	1330/01/03/DD	Confirmed	36	SF	0	SF		Sampled confirmed in the 1992 Three-Year Reinspection		1	No	1/D
3428	1	3	Office 317	T	Unit Ventilator Insulation	1330/01/03/SS	Assumed	8	SF	0	SF				1	No	1/D
3428	1	3	Office 317	M	Floor Tile VAT 9" x 9"	1330/01/03/12	Confirmed	540	SF	0	SF	Grey	Sampled confirmed 12/29/2003		1	No	1/D
3428	1	3	Office 317	M	Blackboard Glue Dots	1330/01/03/GC/AV/2600	Assumed	200	SF	0	SF				1	No	1/D
3428	1	3	Office 317	M	Transite Closet	1330/01/03/DD	Confirmed	30	SF	0	SF		Sampled confirmed in the 1992 Three-Year Reinspection		1	No	1/D
3428	1	3	Men's Restroom 324	N/A	Concrete Ceiling		Non Suspect ACM	108	SF	0	SF				N/A	N/A	N/A
3428	1	3	Men's Restroom 324	N/A	Concrete Block Wall		Non Suspect ACM	420	SF	0	SF				N/A	N/A	N/A
3428	1	3	Men's Restroom 324	M	Transite Stalls	1330/01/03/DD	Confirmed	45	SF	0	SF		Sampled confirmed in the 1992 Three-Year Reinspection		1	No	1/D
3428	1	3	Men's Restroom 324	N/A	Cement Floor		Non Suspect ACM	20	SF	0	SF				N/A	N/A	N/A
3428	1	3	Men's Restroom 324	M	Floor Tile VAT 12" x 12"	1330/01/03/LL	Assumed	54	SF	0	SF	Grey	Installed on top of previous flooring material (9" X 9" Floor Tile)		1	No	1/D
3428	1	3	Men's Restroom 324	N/A	Floor Tile VAT 12" x 12"		NAD	54	SF	0	SF	Green	Installed on top of previous flooring material (9" x 9" Floor Tile). 12" x 12" Floor Tile sampled NAD 1/13/17 by GC/AK.		N/A	N/A	N/A
3428	1	3	Women's Restroom 323	N/A	Concrete Ceiling		Non Suspect ACM	108	SF	0	SF				N/A	N/A	N/A
3428	1	3	Women's Restroom 323	M	Transite Stalls	1330/01/03/DD	Confirmed	45	SF	0	SF		Sampled confirmed in the 1992 Three-Year Reinspection		1	No	1/D
3428	1	3	Women's Restroom 323	N/A	Concrete Block Wall		Non Suspect ACM	420	SF	0	SF				N/A	N/A	N/A
3428	1	3	Women's Restroom 323	N/A	Cement Floor		Non Suspect ACM	108	SF	0	SF				N/A	N/A	N/A
3428	1	3	Women's Restroom 323	M	Floor Tile VAT 12" x 12"	1330/01/03/LL	Assumed	54	SF	0	SF	Grey	Installed on top of previous flooring material (9" X 9" Floor Tile)		1	No	1/D
3428	1	3	Women's Restroom 323	N/A	Floor Tile VAT 12" x 12"		NAD	54	SF	0	SF	Green	Installed on top of previous flooring material (9" x 9" Floor Tile). 12" x 12" Floor Tile sampled NAD 1/13/17 by GC/AK.		N/A	N/A	N/A
3428	1	3	Classroom 306	N/A	Pipe Fitting Insulation		NAD	11	EA	0	EA		Sampled NAD September 1993		N/A	N/A	N/A
3428	1	3	Classroom 306	N/A	Fiberglass Pipe Insulation		Non Suspect ACM	85	LF	0	LF				N/A	N/A	N/A
3428	1	3	Classroom 306	N/A	Concrete Ceiling		Non Suspect ACM	972	SF	0	SF				N/A	N/A	N/A
3428	1	3	Classroom 306	N/A	Concrete Block Wall		Non Suspect ACM	1260	SF	0	SF				N/A	N/A	N/A
3428	1	3	Classroom 306	M	Transite Closet	1330/01/03/DD	Confirmed	63	SF	0	SF		Sampled confirmed in the 1992 Three-Year Reinspection		1	No	1/D
3428	1	3	Classroom 306	M	Transite Sills	1330/01/03/DD	Confirmed	36	SF	0	SF		Sampled confirmed in the 1992 Three-Year Reinspection		1	No	1/D
3428	1	3	Classroom 306	T	Unit Ventilator Insulation	1330/01/03/SS	Assumed	8	SF	0	SF				1	No	1/D
3428	1	3	Classroom 306	M	Floor Tile VAT 9" x 9"	1330/01/03/12	Confirmed	972	SF	0	SF	Grey	Sampled confirmed 12/29/2003		1	No	1/D

3428	1	3	Classroom 306	M	Blackboard Glue Dots	1330/01/03/GC/AV/2600	Assumed	200	SF	0	SF				1	No	1/D
3428	1	3	Cleaners' Office 325	N/A	Concrete Ceiling		Non Suspect ACM	60	SF	0	SF				N/A	N/A	N/A
3428	1	3	Cleaners' Office 325	N/A	Concrete Block Wall		Non Suspect ACM	320	SF	0	SF				N/A	N/A	N/A
3428	1	3	Cleaners' Office 325	M	Floor Tile VAT 9" x 9"	1330/01/03/12	Confirmed	60	SF	0	SF	Grey	Sampled confirmed 12/29/2003		1	No	1/D
3428	1	3	Office 318	N/A	Pipe Fitting Insulation		NAD	10	EA	0	EA		Sampled NAD September 1993		N/A	N/A	N/A
3428	1	3	Office 318	N/A	Fiberglass Pipe Insulation		Non Suspect ACM	32	LF	0	LF				N/A	N/A	N/A
3428	1	3	Office 318	N/A	Concrete Ceiling		Non Suspect ACM	756	SF	0	SF				N/A	N/A	N/A
3428	1	3	Office 318	N/A	Concrete Block Wall		Non Suspect ACM	1040	SF	0	SF				N/A	N/A	N/A
3428	1	3	Office 318	M	Transite Sills	1330/01/03/DD	Confirmed	36	SF	0	SF		Sampled confirmed in the 1992 Three-Year Reinspection		1	No	1/D
3428	1	3	Office 318	T	Unit Ventilator Insulation	1330/01/03/SS	Assumed	8	SF	0	SF				1	No	1/D
3428	1	3	Office 318	M	Floor Tile VAT 9" x 9"	1330/01/03/12	Confirmed	756	SF	0	SF	Grey	Sampled confirmed 12/29/2003		1	No	1/D
3428	1	3	Office off Office 318	N/A	Concrete Ceiling		Non Suspect ACM	264	SF	0	SF				N/A	N/A	N/A
3428	1	3	Office off Office 318	N/A	Concrete Block Wall		Non Suspect ACM	680	SF	0	SF				N/A	N/A	N/A
3428	1	3	Office off Office 318	M	Transite Closet	1330/01/03/DD	Confirmed	30	SF	0	SF		Sampled confirmed in the 1992 Three-Year Reinspection		1	No	1/D
3428	1	3	Office off Office 318	M	Transite Partition Wall	1330/01/03/DD	Confirmed	116	SF	0	SF		Sampled confirmed in the 1992 Three-Year Reinspection		1	No	1/D
3428	1	3	Office off Office 318	M	Transite Sills	1330/01/03/DD	Confirmed	12	SF	0	SF		Sampled confirmed in the 1992 Three-Year Reinspection		1	No	1/D
3428	1	3	Office off Office 318	M	Floor Tile VAT 9" x 9"	1330/01/03/12	Confirmed	264	SF	0	SF	Grey	Sampled confirmed 12/29/2003		1	No	1/D
3428	1	3	Classroom 307	N/A	Pipe Fitting Insulation		NAD	10	EA	0	EA		Sampled NAD September 1993		N/A	N/A	N/A
3428	1	3	Classroom 307	N/A	Fiberglass Pipe Insulation		Non Suspect ACM	60	LF	0	LF				N/A	N/A	N/A
3428	1	3	Classroom 307	N/A	Concrete Ceiling		Non Suspect ACM	972	SF	0	SF				N/A	N/A	N/A
3428	1	3	Classroom 307	N/A	Concrete Block Wall		Non Suspect ACM	1260	SF	0	SF				N/A	N/A	N/A
3428	1	3	Classroom 307	M	Transite Closet	1330/01/03/DD	Confirmed	63	SF	0	SF				1	No	1/D
3428	1	3	Classroom 307	M	Transite Sills	1330/01/03/DD	Confirmed	36	SF	0	SF		Sampled confirmed in the 1992 Three-Year Reinspection		1	No	1/D
3428	1	3	Classroom 307	T	Unit Ventilator Insulation	1330/01/03/SS	Assumed	8	SF	0	SF				1	No	1/D
3428	1	3	Classroom 307	M	Floor Tile VAT 9" x 9"	1330/01/03/12	Confirmed	972	SF	0	SF	Grey	Sampled confirmed 12/29/2003		1	No	1/D
3428	1	3	Classroom 307	M	Blackboard Glue Dots	1330/01/03/GC/AV/2600	Assumed	200	SF	0	SF				1	No	1/D
3428	1	3	Stairwell 4 next to Classroom 307	N/A	Fiberglass Pipe Insulation		Non Suspect ACM	10	LF	0	LF				N/A	N/A	N/A
3428	1	3	Stairwell 4 next to Classroom 307	N/A	Concrete Ceiling		Non Suspect ACM	260	SF	0	SF				N/A	N/A	N/A
3428	1	3	Stairwell 4 next to Classroom 307	N/A	Concrete Block Wall		Non Suspect ACM	720	SF	0	SF				N/A	N/A	N/A
3428	1	3	Stairwell 4 next to Classroom 307	N/A	Cement Floor		Non Suspect ACM	260	SF	0	SF				N/A	N/A	N/A
3428	1	3	Stairwell 4 next to Classroom 307	M	Transite Sills	1330/01/03/DD	Confirmed	10	SF	0	SF		Sampled confirmed in the 1992 Three-Year Reinspection		1	No	1/D
3428	1	3	Classroom 320	N/A	Pipe Fitting Insulation		NAD	10	EA	0	EA		Sampled NAD September 1993		N/A	N/A	N/A
3428	1	3	Classroom 320	N/A	Fiberglass Pipe Insulation		Non Suspect ACM	55	LF	0	LF				N/A	N/A	N/A
3428	1	3	Classroom 320	N/A	Concrete Ceiling		Non Suspect ACM	972	SF	0	SF				N/A	N/A	N/A
3428	1	3	Classroom 320	N/A	Concrete Block Wall		Non Suspect ACM	1260	SF	0	SF				N/A	N/A	N/A
3428	1	3	Classroom 320	M	Transite Closet	1330/01/03/DD	Confirmed	63	SF	1	SF		Sampled confirmed in the 1992 Three-Year Reinspection. WO# 1827524		1	Yes	4/A
3428	1	3	Classroom 320	M	Transite Sills	1330/01/03/DD	Confirmed	36	SF	0	SF		Sampled confirmed in the 1992 Three-Year Reinspection		1	No	1/D
3428	1	3	Classroom 320	T	Unit Ventilator Insulation	1330/01/03/SS	Assumed	8	SF	0	SF				1	No	1/D
3428	1	3	Classroom 320	M	Floor Tile VAT 9" x 9"	1330/01/03/12	Confirmed	972	SF	0	SF	Grey	Sampled confirmed 12/29/2003		1	No	1/D
3428	1	3	Classroom 320	M	Blackboard Glue Dots	1330/01/03/GC/AV/2600	Assumed	200	SF	0	SF				1	No	1/D
3428	1	3	Classroom 309	N/A	Pipe Fitting Insulation		NAD	11	EA	0	EA		Sampled NAD September 1993		N/A	N/A	N/A
3428	1	3	Classroom 309	N/A	Fiberglass Pipe Insulation		Non Suspect ACM	65	LF	0	LF				N/A	N/A	N/A
3428	1	3	Classroom 309	N/A	Concrete Ceiling		Non Suspect ACM	972	SF	20	SF		20 sf peeling paint		N/A	N/A	N/A
3428	1	3	Classroom 309	N/A	Concrete Block Wall		Non Suspect ACM	1260	SF	0	SF				N/A	N/A	N/A
3428	1	3	Classroom 309	M	Transite Closet	1330/01/03/DD	Confirmed	63	SF	0	SF		Sampled confirmed in the 1992 Three-Year Reinspection		1	No	1/D
3428	1	3	Classroom 309	M	Transite Sills	1330/01/03/DD	Confirmed	36	SF	0	SF		Sampled confirmed in the 1992 Three-Year Reinspection		1	No	1/D
3428	1	3	Classroom 309	T	Unit Ventilator Insulation	1330/01/03/SS	Assumed	8	SF	0	SF				1	No	1/D
3428	1	3	Classroom 309	M	Floor Tile VAT 9" x 9"	1330/01/03/12	Confirmed	972	SF	0	SF	Grey	Sampled confirmed 12/29/2003		1	No	1/D
3428	1	3	Classroom 309	M	Blackboard Glue Dots	1330/01/03/GC/AV/2600	Assumed	200	SF	0	SF				1	No	1/D
3428	1	3	Office 326	N/A	Pipe Fitting Insulation		NAD	6	EA	0	EA		Sampled NAD September 1993		N/A	N/A	N/A
3428	1	3	Office 326	N/A	Fiberglass Pipe Insulation		Non Suspect ACM	10	LF	0	LF				N/A	N/A	N/A
3428	1	3	Office 326	N/A	Concrete Ceiling		Non Suspect ACM	162	SF	15	SF		15 sf peeling paint		N/A	N/A	N/A
3428	1	3	Office 326	N/A	Concrete Block Wall		Non Suspect ACM	540	SF	0	SF				N/A	N/A	N/A
3428	1	3	Office 326	M	Floor Tile VAT 9" x 9"	1330/01/03/12	Confirmed	972	SF	0	SF	Grey	Sampled confirmed 12/29/2003		1	No	1/D
3428	1	3	Office 326	N/A	Carpet		Non Suspect ACM	162	SF	0	SF				N/A	N/A	N/A
3428	1	3	Office 326	M	Transite Sills	1330/01/03/DD	Confirmed	9	SF	0	SF		Sampled confirmed in the 1992 Three-Year Reinspection		1	No	1/D
3428	1	3	Main Hallway	N/A	Pipe Fitting Insulation		NAD	10	EA	0	EA		Sampled NAD September 1993		N/A	N/A	N/A
3428	1	3	Main Hallway	N/A	Fiberglass Pipe Insulation		Non Suspect ACM	10	LF	0	LF				N/A	N/A	N/A
3428	1	3	Main Hallway	N/A	Concrete Ceiling		Non Suspect ACM	2169	SF	0	SF				N/A	N/A	N/A
3428	1	3	Main Hallway	N/A	Concrete Block Wall		Non Suspect ACM	5000	SF	0	SF				N/A	N/A	N/A
3428	1	3	Main Hallway	M	Floor Tile VAT 9" x 9"	1330/01/03/12	Confirmed	2169	SF	0	SF	Grey	Sampled confirmed 12/29/2003		1	No	1/D
3428	1	3	Main Hallway	M	Floor Tile VAT 12" x 12"	1330/01/03/LL	Assumed	490	SF	0	SF	Grey	Installed on top of previous flooring material (9" X 9" Floor Tile)		1	No	1/D
3428	1	3	Main Hallway	M	Transite Sills	1330/01/03/DD	Confirmed	7	SF	0	SF	Grey	Sampled confirmed in the 1992 Three-Year Reinspection		1	No	1/D
3428	1	3	Main Hallway	M	Floor Tile VAT 12" x 12"	1330/01/03/LL	Assumed	1085	SF	0	SF	Grey	Installed on top of previous flooring material (9" X 9" Floor Tile)		1	No	1/D
3428	1	3	Main Hallway	N/A	Floor Tile VAT 12" x 12"		NAD	1085	SF	0	SF	Green	Installed on top of previous flooring material (9" x 9" Floor Tile). 12" x 12" Floor Tile sampled NAD 1/13/17 by GC/AK.		N/A	N/A	N/A
3428	1	4	Multipurpose Room 401	N/A	Concrete Ceiling		Non Suspect ACM	972	SF	0	SF				N/A	N/A	N/A
3428	1	4	Multipurpose Room 401	N/A	Concrete Block Wall		Non Suspect ACM	1260	SF	0	SF				N/A	N/A	N/A
3428	1	4	Multipurpose Room 401	M	Transite Sills	1330/01/04/EE	Confirmed	36	SF	0	SF		Sampled confirmed in the 1992 Three-Year Reinspection		1	No	1/D
3428	1	4	Multipurpose Room 401	T	Unit Ventilator Insulation	1330/01/04/TT	Assumed	8	SF	0	SF				1	No	1/D
3428	1	4	Multipurpose Room 401	M	Floor Tile VAT 9" x 9"	1330/01/04/15	Confirmed	972	SF	0	SF	Grey	Sampled confirmed 12/29/2003		1	No	1/D
3428	1	4	Multipurpose Room 401	M	Blackboard Glue Dots	1330/01/04/GC/AV/2600	Assumed	200	SF	0	SF				1	No	1/D

3428	1	4	Multipurpose Room 401	N/A	Vinyl Carpet Tiles		Non Suspect ACM	972	SF	0	SF				N/A	N/A	N/A
3428	1	4	Office 402	N/A	Fiberglass Pipe Insulation		Non Suspect ACM	5	LF	0	LF				N/A	N/A	N/A
3428	1	4	Office 402	N/A	Concrete Ceiling		Non Suspect ACM	253	SF	0	SF				N/A	N/A	N/A
3428	1	4	Office 402	N/A	Concrete Block Wall		Non Suspect ACM	680	SF	0	SF				N/A	N/A	N/A
3428	1	4	Office 402	M	Transite Sills	1330/01/04/EE	Confirmed	11	SF	0	SF		Sampled confirmed in the 1992 Three-Year Reinspection		1	No	1/D
3428	1	4	Office 402	M	Floor Tile VAT 9" x 9"	1330/01/04/15	Confirmed	253	SF	0	SF	Grey	Sampled confirmed 12/29/2003		1	No	1/D
3428	1	4	Director’s Office 410	N/A	Pipe Fitting Insulation		NAD	8	EA	0	EA		Sampled NAD September 1993		N/A	N/A	N/A
3428	1	4	Director’s Office 410	N/A	Fiberglass Pipe Insulation		Non Suspect ACM	60	LF	0	LF				N/A	N/A	N/A
3428	1	4	Director’s Office 410	N/A	Concrete Ceiling		Non Suspect ACM	972	SF	0	SF				N/A	N/A	N/A
3428	1	4	Director’s Office 410	N/A	Concrete Block Wall		Non Suspect ACM	1260	SF	0	SF				N/A	N/A	N/A
3428	1	4	Director’s Office 410	M	Transite Sills	1330/01/04/EE	Confirmed	36	SF	0	SF		Sampled confirmed in the 1992 Three-Year Reinspection		1	No	1/D
3428	1	4	Director’s Office 410	T	Unit Ventilator Insulation	1330/01/04/TT	Assumed	8	SF	0	SF				1	No	1/D
3428	1	4	Director’s Office 410	M	Floor Tile VAT 9" x 9"	1330/01/04/15	Confirmed	972	SF	0	SF	Grey	Sampled confirmed 12/29/2003		1	No	1/D
3428	1	4	Director’s Office 410	M	Blackboard Glue Dots	1330/01/04/GC/AV/2600	Assumed	200	SF	0	SF				1	No	1/D
3428	1	4	Director’s Office 410	N/A	Carpet		Non Suspect ACM	972	SF	0	SF				N/A	N/A	N/A
3428	1	4	Storage Room 426	N/A	Fiberglass Pipe Insulation		Non Suspect ACM	10	LF	0	LF				N/A	N/A	N/A
3428	1	4	Storage Room 426	N/A	Fiberglass Duct Insulation		Non Suspect ACM	60	SF	0	SF				N/A	N/A	N/A
3428	1	4	Storage Room 426	N/A	Concrete Ceiling		Non Suspect ACM	162	SF	0	SF				N/A	N/A	N/A
3428	1	4	Storage Room 426	N/A	Concrete Block Wall		Non Suspect ACM	540	SF	0	SF				N/A	N/A	N/A
3428	1	4	Storage Room 426	M	Floor Tile VAT 9" x 9"	1330/01/04/15	Confirmed	162	SF	0	SF	Grey	Sampled confirmed 12/29/2003		1	No	1/D
3428	1	4	Storage Room 426	N/A	Floor Tile VAT 12" x 12"		NAD	81	SF	0	SF	Red	Installed on top of previous flooring material (9" x 9" Floor Tile). 12" x 12" Floor Tile sampled NAD 1/13/17 by GC/AK.		N/A	N/A	N/A
3428	1	4	Storage Room 426	M	Floor Tile VAT 12" x 12"	1330/01/04/NN	Assumed	81	SF	0	SF	Grey	Installed on top of previous flooring material (9" X 9" Floor Tile)		1	No	1/D
3428	1	4	Storage Room 426	M	Transite Sills	1330/01/04/EE	Confirmed	9	SF	0	SF		Sampled confirmed in the 1992 Three-Year Reinspection		1	No	1/D
3428	1	4	Classroom 403	N/A	Concrete Ceiling		Non Suspect ACM	972	SF	0	SF				N/A	N/A	N/A
3428	1	4	Classroom 403	N/A	Concrete Block Wall		Non Suspect ACM	1260	SF	0	SF				N/A	N/A	N/A
3428	1	4	Classroom 403	M	Transite Sills	1330/01/04/EE	Confirmed	36	SF	0	SF		Sampled confirmed in the 1992 Three-Year Reinspection		1	No	1/D
3428	1	4	Classroom 403	T	Unit Ventilator Insulation	1330/01/04/TT	Assumed	8	SF	0	SF				1	No	1/D
3428	1	4	Classroom 403	M	Floor Tile VAT 9" x 9"	1330/01/04/15	Confirmed	972	SF	0	SF	Grey	Sampled confirmed 12/29/2003		1	No	1/D
3428	1	4	Classroom 403	M	Blackboard Glue Dots	1330/01/04/GC/AV/2600	Assumed	200	SF	0	SF				1	No	1/D
3428	1	4	Faculty Room 412	N/A	Pipe Fitting Insulation		NAD	21	EA	0	EA		Sampled NAD September 1993		N/A	N/A	N/A
3428	1	4	Faculty Room 412	N/A	Fiberglass Pipe Insulation		Non Suspect ACM	145	LF	0	LF				N/A	N/A	N/A
3428	1	4	Faculty Room 412	N/A	Concrete Ceiling		Non Suspect ACM	972	SF	0	SF				N/A	N/A	N/A
3428	1	4	Faculty Room 412	N/A	Concrete Block Wall		Non Suspect ACM	1260	SF	0	SF				N/A	N/A	N/A
3428	1	4	Faculty Room 412	M	Transite Sills	1330/01/04/EE	Confirmed	36	SF	0	SF		Sampled confirmed in the 1992 Three-Year Reinspection		1	No	1/D
3428	1	4	Faculty Room 412	T	Unit Ventilator Insulation	1330/01/04/TT	Assumed	8	SF	0	SF				1	No	1/D
3428	1	4	Faculty Room 412	M	Floor Tile VAT 9" x 9"	1330/01/04/15	Confirmed	972	SF	0	SF	Grey	Sampled confirmed 12/29/2003		1	No	1/D
3428	1	4	Faculty Room 412	M	Blackboard Glue Dots	1330/01/04/GC/AV/2600	Assumed	200	SF	0	SF				1	No	1/D
3428	1	4	Classroom 404	N/A	Concrete Ceiling		Non Suspect ACM	972	SF	0	SF				N/A	N/A	N/A
3428	1	4	Classroom 404	N/A	Concrete Block Wall		Non Suspect ACM	1260	SF	0	SF				N/A	N/A	N/A
3428	1	4	Classroom 404	M	Transite Sills	1330/01/04/EE	Confirmed	36	SF	0	SF		Sampled confirmed in the 1992 Three-Year Reinspection		1	No	1/D
3428	1	4	Classroom 404	T	Unit Ventilator Insulation	1330/01/04/TT	Assumed	8	SF	0	SF				1	No	1/D
3428	1	4	Classroom 404	M	Floor Tile VAT 9" x 9"	1330/01/04/15	Confirmed	972	SF	0	SF	Grey	Sampled confirmed 12/29/2003		1	No	1/D
3428	1	4	Classroom 404	M	Blackboard Glue Dots	1330/01/04/GC/AV/2600	Assumed	200	SF	0	SF				1	No	1/D
3428	1	4	Gym/Health Room 412/413	N/A	Concrete Ceiling		Non Suspect ACM	972	SF	0	SF		Joined with 412		N/A	N/A	N/A
3428	1	4	Gym/Health Room 412/413	N/A	Concrete Block Wall		Non Suspect ACM	1260	SF	0	SF		Joined with 412		N/A	N/A	N/A
3428	1	4	Gym/Health Room 412/413	M	Transite Sills	1330/01/04/EE	Confirmed	36	SF	0	SF		Sampled confirmed in the 1992 Three-Year Reinspection. Joined with 412		1	No	1/D
3428	1	4	Gym/Health Room 412/413	T	Unit Ventilator Insulation	1330/01/04/TT	Assumed	8	SF	0	SF		Joined with 412		1	No	1/D
3428	1	4	Gym/Health Room 412/413	M	Floor Tile VAT 9" x 9"	1330/01/04/15	Confirmed	972	SF	0	SF	Grey	Sampled confirmed 12/29/2003. Joined with 412		1	No	1/D
3428	1	4	Gym/Health Room 412/413	M	Blackboard Glue Dots	1330/01/04/GC/AV/2600	Assumed	200	SF	0	SF		Joined with 412		1	No	1/D
3428	1	4	Stairwell 2 next to Gym 412/413	N/A	Concrete Ceiling		Non Suspect ACM	260	SF	0	SF				N/A	N/A	N/A
3428	1	4	Stairwell 2 next to Gym 412/413	N/A	Concrete Block Wall		Non Suspect ACM	720	SF	0	SF				N/A	N/A	N/A
3428	1	4	Stairwell 2 next to Gym 412/413	N/A	Cement Floor		Non Suspect ACM	260	SF	0	SF				N/A	N/A	N/A
3428	1	4	Stairwell 2 next to Gym 412/413	N/A	Fiberglass Pipe Insulation		Non Suspect ACM	10	LF	0	LF				N/A	N/A	N/A
3428	1	4	Stairwell 2 next to Gym 412/413	M	Transite Sills	1330/01/04/EE	Confirmed	10	SF	0	SF		Sampled confirmed in the 1992 Three-Year Reinspection		1	No	1/D
3428	1	4	Boy's Restroom 415	N/A	Fiberglass Pipe Insulation		Non Suspect ACM	16	LF	0	LF				N/A	N/A	N/A
3428	1	4	Boy's Restroom 415	N/A	Concrete Ceiling		Non Suspect ACM	220	SF	0	SF				N/A	N/A	N/A
3428	1	4	Boy's Restroom 415	N/A	Concrete Block Wall		Non Suspect ACM	620	SF	0	SF				N/A	N/A	N/A
3428	1	4	Boy's Restroom 415	M	Transite Sills	1330/01/04/EE	Confirmed	11	SF	0	SF		Sampled confirmed in the 1992 Three-Year Reinspection		1	No	1/D
3428	1	4	Boy's Restroom 415	N/A	Cement Floor		Non Suspect ACM	220	SF	0	SF				N/A	N/A	N/A
3428	1	4	Boy's Restroom 415	M	Floor Tile VAT 12" x 12"	1330/01/04/NN	Assumed	110	SF	0	SF	Grey	Installed on top of previous flooring material (9" X 9" Floor Tile)		1	No	1/D
3428	1	4	Boy's Restroom 415	N/A	Floor Tile VAT 12" x 12"		NAD	110	SF	0	SF	Red	Installed on top of previous flooring material (9" x 9" Floor Tile). 12" x 12" Floor Tile sampled NAD 1/13/17 by GC/AK.		N/A	N/A	N/A
3428	1	4	Stairwell 3 next to Boy’s Restroom	N/A	Concrete Ceiling		Non Suspect ACM	260	SF	0	SF				N/A	N/A	N/A
3428	1	4	Stairwell 3 next to Boy’s Restroom	N/A	Concrete Block Wall		Non Suspect ACM	720	SF	0	SF				N/A	N/A	N/A
3428	1	4	Stairwell 3 next to Boy’s Restroom	N/A	Cement Floor		Non Suspect ACM	260	SF	0	SF				N/A	N/A	N/A
3428	1	4	Stairwell 3 next to Boy’s Restroom	N/A	Fiberglass Pipe Insulation		Non Suspect ACM	10	LF	0	LF				N/A	N/A	N/A
3428	1	4	Stairwell 3 next to Boy’s Restroom	M	Transite Sills	1330/01/04/EE	Confirmed	10	SF	0	SF		Sampled confirmed in the 1992 Three-Year Reinspection		1	No	1/D
3428	1	4	Girl's Restroom 416	N/A	Fiberglass Pipe Insulation		Non Suspect ACM	16	LF	0	LF				N/A	N/A	N/A
3428	1	4	Girl's Restroom 416	N/A	Concrete Ceiling		Non Suspect ACM	220	SF	0	SF				N/A	N/A	N/A
3428	1	4	Girl's Restroom 416	N/A	Concrete Block Wall		Non Suspect ACM	620	SF	0	SF				N/A	N/A	N/A
3428	1	4	Girl's Restroom 416	M	Transite Sills	1330/01/04/EE	Confirmed	11	SF	0	SF		Sampled confirmed in the 1992 Three-Year Reinspection		1	No	1/D
3428	1	4	Girl's Restroom 416	N/A	Cement Floor		Non Suspect ACM	220	SF	0	SF				N/A	N/A	N/A

3428	1	4	Girl's Restroom 416	M	Floor Tile VAT 12" x 12"	1330/01/04/NN	Assumed	110	SF	0	SF	Grey	Installed on top of previous flooring material (9" X 9" Floor Tile)		1	No	1/D
3428	1	4	Girl's Restroom 416	N/A	Floor Tile VAT 12" x 12"		NAD	110	SF	0	SF	Red	Installed on top of previous flooring material (9" x 9" Floor Tile). 12" x 12" Floor Tile sampled NAD 1/13/17 by GC/AK.		N/A	N/A	N/A
3428	1	4	Custodial Closet between Restrooms 415 & 416	N/A	Concrete Ceiling		Non Suspect ACM	36	SF	0	SF				N/A	N/A	N/A
3428	1	4	Custodial Closet between Restrooms 415 & 416	N/A	Concrete Block Wall		Non Suspect ACM	720	SF	0	SF				N/A	N/A	N/A
3428	1	4	Custodial Closet between Restrooms 415 & 416	N/A	Cement Floor		Non Suspect ACM	36	SF	0	SF				N/A	N/A	N/A
3428	1	4	Classroom 405	N/A	Concrete Ceiling		Non Suspect ACM	972	SF	0	SF				N/A	N/A	N/A
3428	1	4	Classroom 405	N/A	Concrete Block Wall		Non Suspect ACM	1260	SF	0	SF				N/A	N/A	N/A
3428	1	4	Classroom 405	M	Transite Sills	1330/01/04/EE	Confirmed	36	SF	0	SF		Sampled confirmed in the 1992 Three-Year Reinspection		1	No	1/D
3428	1	4	Classroom 405	T	Unit Ventilator Insulation	1330/01/04/TT	Assumed	8	SF	0	SF				1	No	1/D
3428	1	4	Classroom 405	M	Floor Tile VAT 9" x 9"	1330/01/04/15	Confirmed	972	SF	0	SF	Grey	Sampled confirmed 12/29/2003		1	No	1/D
3428	1	4	Classroom 405	M	Blackboard Glue Dots	1330/01/04/GC/AV/2600	Assumed	200	SF	0	SF				1	No	1/D
3428	1	4	Classroom 417	N/A	Concrete Ceiling		Non Suspect ACM	540	SF	0	SF				N/A	N/A	N/A
3428	1	4	Classroom 417	N/A	Concrete Block Wall		Non Suspect ACM	1000	SF	0	SF				N/A	N/A	N/A
3428	1	4	Classroom 417	M	Transite Sills	1330/01/04/EE	Confirmed	36	SF	0	SF		Sampled confirmed in the 1992 Three-Year Reinspection		1	No	1/D
3428	1	4	Classroom 417	T	Unit Ventilator Insulation	1330/01/04/TT	Assumed	8	SF	0	SF				1	No	1/D
3428	1	4	Classroom 417	M	Floor Tile VAT 9" x 9"	1330/01/04/15	Confirmed	540	SF	0	SF	Grey	Sampled confirmed 12/29/2003		1	No	1/D
3428	1	4	Classroom 417	M	Blackboard Glue Dots	1330/01/04/GC/AV/2600	Assumed	200	SF	0	SF				1	No	1/D
3428	1	4	Men's Restroom 424	N/A	Concrete Ceiling		Non Suspect ACM	108	SF	0	SF				N/A	N/A	N/A
3428	1	4	Men's Restroom 424	N/A	Concrete Block Wall		Non Suspect ACM	420	SF	0	SF				N/A	N/A	N/A
3428	1	4	Men's Restroom 424	M	Transite Stalls	1330/01/04/EE	Confirmed	45	SF	0	SF		Sampled confirmed in the 1992 Three-Year Reinspection		1	No	1/D
3428	1	4	Men's Restroom 424	N/A	Cement Floor		Non Suspect ACM	20	SF	0	SF				N/A	N/A	N/A
3428	1	4	Men's Restroom 424	M	Floor Tile VAT 12" x 12"	1330/01/04/NN	Assumed	54	SF	0	SF	Grey	Installed on top of previous flooring material (9" X 9" Floor Tile)		1	No	1/D
3428	1	4	Men's Restroom 424	N/A	Floor Tile VAT 12" x 12"		NAD	54	SF	0	SF	Red	Installed on top of previous flooring material (9" x 9" Floor Tile). 12" x 12" Floor Tile sampled NAD 1/13/17 by GC/AK.		N/A	N/A	N/A
3428	1	4	Women's Restroom 423	N/A	Concrete Ceiling		Non Suspect ACM	108	SF	0	SF				N/A	N/A	N/A
3428	1	4	Women's Restroom 423	M	Transite Stalls	1330/01/04/EE	Confirmed	45	SF	0	SF		Sampled confirmed in the 1992 Three-Year Reinspection		1	No	1/D
3428	1	4	Women's Restroom 423	N/A	Concrete Block Wall		Non Suspect ACM	420	SF	0	SF				N/A	N/A	N/A
3428	1	4	Women's Restroom 423	N/A	Cement Floor		Non Suspect ACM	108	SF	0	SF				N/A	N/A	N/A
3428	1	4	Women's Restroom 423	M	Floor Tile VAT 12" x 12"	1330/01/04/NN	Assumed	54	SF	0	SF	Grey	Installed on top of previous flooring material (9" X 9" Floor Tile)		1	No	1/D
3428	1	4	Women's Restroom 423	N/A	Floor Tile VAT 12" x 12"		NAD	54	SF	0	SF	Red	Installed on top of previous flooring material (9" x 9" Floor Tile). 12" x 12" Floor Tile sampled NAD 1/13/17 by GC/AK.		N/A	N/A	N/A
3428	1	4	Classroom 406	N/A	Concrete Ceiling		Non Suspect ACM	972	SF	0	SF				N/A	N/A	N/A
3428	1	4	Classroom 406	N/A	Concrete Block Wall		Non Suspect ACM	1260	SF	0	SF				N/A	N/A	N/A
3428	1	4	Classroom 406	M	Transite Sills	1330/01/04/EE	Confirmed	36	SF	0	SF		Sampled confirmed in the 1992 Three-Year Reinspection		1	No	1/D
3428	1	4	Classroom 406	T	Unit Ventilator Insulation	1330/01/04/TT	Assumed	8	SF	0	SF				1	No	1/D
3428	1	4	Classroom 406	M	Floor Tile VAT 9" x 9"	1330/01/04/15	Confirmed	972	SF	0	SF	Grey	Sampled confirmed 12/29/2003		1	No	1/D
3428	1	4	Classroom 406	M	Blackboard Glue Dots	1330/01/04/GC/AV/2600	Assumed	200	SF	0	SF				1	No	1/D
3428	1	4	Storage Room 425 next to Elevator	N/A	Concrete Ceiling		Non Suspect ACM	60	SF	0	SF				N/A	N/A	N/A
3428	1	4	Storage Room 425 next to Elevator	N/A	Concrete Block Wall		Non Suspect ACM	320	SF	0	SF				N/A	N/A	N/A
3428	1	4	Storage Room 425 next to Elevator	M	Floor Tile VAT 9" x 9"	1330/01/04/15	Confirmed	60	SF	0	SF	Grey	Sampled confirmed 12/29/2003		1	No	1/D
3428	1	4	Office 418	N/A	Concrete Ceiling		Non Suspect ACM	756	SF	0	SF				N/A	N/A	N/A
3428	1	4	Office 418	N/A	Concrete Block Wall		Non Suspect ACM	1040	SF	0	SF				N/A	N/A	N/A
3428	1	4	Office 418	M	Transite Sills	1330/01/04/EE	Confirmed	36	SF	0	SF		Sampled confirmed in the 1992 Three-Year Reinspection		1	No	1/D
3428	1	4	Office 418	T	Unit Ventilator Insulation	1330/01/04/TT	Assumed	8	SF	0	SF				1	No	1/D
3428	1	4	Office 418	M	Floor Tile VAT 9" x 9"	1330/01/04/15	Confirmed	756	SF	0	SF	Grey	Sampled confirmed 12/29/2003		1	No	1/D
3428	1	4	Office 419	N/A	Concrete Ceiling		Non Suspect ACM	264	SF	3	SF		3 sf peeling paint		N/A	N/A	N/A
3428	1	4	Office 419	N/A	Concrete Block Wall		Non Suspect ACM	1200	SF	0	SF				N/A	N/A	N/A
3428	1	4	Office 419	M	Transite Sills	1330/01/04/EE	Confirmed	12	SF	0	SF		Sampled confirmed in the 1992 Three-Year Reinspection		1	No	1/D
3428	1	4	Office 419	M	Floor Tile VAT 9" x 9"	1330/01/04/15	Confirmed	264	SF	0	SF	Grey	Sampled confirmed 12/29/2003		1	No	1/D
3428	1	4	Classroom 407	N/A	Concrete Ceiling		Non Suspect ACM	972	SF	0	SF				N/A	N/A	N/A
3428	1	4	Classroom 407	N/A	Concrete Block Wall		Non Suspect ACM	1260	SF	0	SF				N/A	N/A	N/A
3428	1	4	Classroom 407	M	Transite Sills	1330/01/04/EE	Confirmed	36	SF	0	SF		Sampled confirmed in the 1992 Three-Year Reinspection		1	No	1/D
3428	1	4	Classroom 407	T	Unit Ventilator Insulation	1330/01/04/TT	Assumed	8	SF	0	SF				1	No	1/D
3428	1	4	Classroom 407	M	Floor Tile VAT 9" x 9"	1330/01/04/15	Confirmed	972	SF	0	SF	Grey	Sampled confirmed 12/29/2003		1	No	1/D
3428	1	4	Classroom 407	M	Blackboard Glue Dots	1330/01/04/GC/AV/2600	Assumed	200	SF	0	SF				1	No	1/D
3428	1	4	Stairwell 4 next to Classroom 407	N/A	Concrete Ceiling		Non Suspect ACM	260	SF	0	SF				N/A	N/A	N/A
3428	1	4	Stairwell 4 next to Classroom 407	N/A	Concrete Block Wall		Non Suspect ACM	720	SF	0	SF				N/A	N/A	N/A
3428	1	4	Stairwell 4 next to Classroom 407	N/A	Cement Floor		Non Suspect ACM	260	SF	0	SF				N/A	N/A	N/A
3428	1	4	Stairwell 4 next to Classroom 407	N/A	Fiberglass Pipe Insulation		Non Suspect ACM	10	LF	0	LF				N/A	N/A	N/A
3428	1	4	Stairwell 4 next to Classroom 407	M	Transite Sills	1330/01/04/EE	Confirmed	10	SF	0	SF		Sampled confirmed in the 1992 Three-Year Reinspection		1	No	1/D
3428	1	4	Classroom 420	N/A	Concrete Ceiling		Non Suspect ACM	972	SF	4	SF		4 sf peeling paint		N/A	N/A	N/A
3428	1	4	Classroom 420	N/A	Concrete Block Wall		Non Suspect ACM	1260	SF	0	SF				N/A	N/A	N/A
3428	1	4	Classroom 420	M	Transite Sills	1330/01/04/EE	Confirmed	36	SF	0	SF		Sampled confirmed in the 1992 Three-Year Reinspection		1	No	1/D
3428	1	4	Classroom 420	T	Unit Ventilator Insulation	1330/01/04/TT	Assumed	8	SF	0	SF				1	No	1/D
3428	1	4	Classroom 420	M	Floor Tile VAT 9" x 9"	1330/01/04/15	Confirmed	972	SF	0	SF	Grey	Sampled confirmed 12/29/2003		1	No	1/D
3428	1	4	Classroom 420	M	Blackboard Glue Dots	1330/01/04/GC/AV/2600	Assumed	200	SF	0	SF				1	No	1/D
3428	1	4	Classroom 408	N/A	Concrete Ceiling		Non Suspect ACM	972	SF	0	SF				N/A	N/A	N/A
3428	1	4	Classroom 408	N/A	Concrete Block Wall		Non Suspect ACM	1260	SF	0	SF				N/A	N/A	N/A
3428	1	4	Classroom 408	M	Transite Sills	1330/01/04/EE	Confirmed	36	SF	0	SF		Sampled confirmed in the 1992 Three-Year Reinspection		1	No	1/D
3428	1	4	Classroom 408	T	Unit Ventilator Insulation	1330/01/04/TT	Assumed	8	SF	0	SF				1	No	1/D

3428	1	4	Classroom 408	M	Floor Tile VAT 9" x 9"	1330/01/04/15	Confirmed	972	SF	0	SF	Grey	Sampled confirmed 12/29/2003		1	No	1/D
3428	1	4	Classroom 408	M	Blackboard Glue Dots	1330/01/04/GC/AV/2600	Assumed	200	SF	0	SF				1	No	1/D
3428	1	4	Office 427	N/A	Fiberglass Pipe Insulation		Non Suspect ACM	10	LF	0	LF				N/A	N/A	N/A
3428	1	4	Office 427	N/A	Concrete Ceiling		Non Suspect ACM	162	SF	0	SF				N/A	N/A	N/A
3428	1	4	Office 427	N/A	Concrete Block Wall		Non Suspect ACM	540	SF	0	SF				N/A	N/A	N/A
3428	1	4	Office 427	M	Floor Tile VAT 9" x 9"	1330/01/04/15	Confirmed	162	SF	0	SF	Grey	Sampled confirmed 12/29/2003		1	No	1/D
3428	1	4	Office 427	N/A	Carpet		Non Suspect ACM	162	SF	0	SF				N/A	N/A	N/A
3428	1	4	Office 427	M	Transite Sills	1330/01/04/EE	Confirmed	9	SF	0	SF		Sampled confirmed in the 1992 Three-Year Reinspection		1	No	1/D
3428	1	4	Main Hallway	N/A	Concrete Ceiling		Non Suspect ACM	2169	SF	0	SF				N/A	N/A	N/A
3428	1	4	Main Hallway	N/A	Concrete Block Wall		Non Suspect ACM	5000	SF	0	SF				N/A	N/A	N/A
3428	1	4	Main Hallway	M	Floor Tile VAT 9" x 9"	1330/01/04/15	Confirmed	2169	SF	0	SF	Grey	Sampled confirmed 12/29/2003		1	No	1/D
3428	1	4	Main Hallway	N/A	Fiberglass Duct Insulation		Non Suspect ACM	1200	SF	10	SF		What type of damage?		N/A	N/A	N/A
3428	1	4	Main Hallway	M	Floor Tile VAT 12" x 12"	1330/01/04/NN	Assumed	490	SF	0	SF	Black			1	No	1/D
3428	1	4	Main Hallway	M	Transite Sills	1330/01/04/EE	Confirmed	7	SF	0	SF		Sampled confirmed in the 1992 Three-Year Reinspection		1	No	1/D
3428	1	4	Main Hallway	M	Floor Tile VAT 12" x 12"	1330/01/04/NN	Assumed	1085	SF	0	SF	Grey	Installed on top of previous flooring material (9" X 9" Floor Tile)		1	No	1/D
3428	1	4	Main Hallway	N/A	Floor Tile VAT 12" x 12"		NAD	1085	SF	0	SF	Red	Installed on top of previous flooring material (9" x 9" Floor Tile). 12" x 12" Floor Tile sampled NAD 1/13/17 by GC/AK.		N/A	N/A	N/A
3428	1	B	Generator Room	N/A	Fiberglass Pipe Fitting Insulation		Non Suspect ACM	46	EA	0	EA				N/A	N/A	N/A
3428	1	B	Generator Room	N/A	Fiberglass Pipe Insulation		Non Suspect ACM	350	LF	0	LF				N/A	N/A	N/A
3428	1	B	Generator Room	N/A	Concrete Ceiling		Non Suspect ACM	360	SF	0	SF				N/A	N/A	N/A
3428	1	B	Generator Room	N/A	Concrete Block Wall		Non Suspect ACM	900	SF	0	SF				N/A	N/A	N/A
3428	1	B	Generator Room	N/A	Cement Floor		Non Suspect ACM	360	SF	0	SF				N/A	N/A	N/A
3428	1	B	Cleaning Cart Storage Room	N/A	Fiberglass Pipe Fitting Insulation		Non Suspect ACM	45	EA	0	EA				N/A	N/A	N/A
3428	1	B	Cleaning Cart Storage Room	N/A	Fiberglass Pipe Insulation		Non Suspect ACM	280	LF	6	LF		6 lf stained		N/A	N/A	N/A
3428	1	B	Cleaning Cart Storage Room	N/A	Concrete Ceiling		Non Suspect ACM	1118	SF	0	SF				N/A	N/A	N/A
3428	1	B	Cleaning Cart Storage Room	N/A	Concrete Block Wall		Non Suspect ACM	1950	SF	0	SF				N/A	N/A	N/A
3428	1	B	Cleaning Cart Storage Room	N/A	Cement Floor		Non Suspect ACM	1118	SF	0	SF				N/A	N/A	N/A
3428	1	B	Boiler Room	N/A	Fiberglass Pipe Fitting Insulation		Non Suspect ACM	115	EA	0	EA				N/A	N/A	N/A
3428	1	B	Boiler Room	N/A	Fiberglass Pipe Insulation		Non Suspect ACM	700	LF	0	LF				N/A	N/A	N/A
3428	1	B	Boiler Room	N/A	Concrete Ceiling		Non Suspect ACM	3286	SF	0	SF				N/A	N/A	N/A
3428	1	B	Boiler Room	N/A	Concrete Block Wall		Non Suspect ACM	3200	SF	0	SF				N/A	N/A	N/A
3428	1	B	Boiler Room	N/A	Cement Floor		Non Suspect ACM	3286	SF	0	SF				N/A	N/A	N/A
3428	1	1	Passenger Elevator	M	Floor Tile VAT 12" x 12"	1330/01/01/JJ	Assumed	100	SF	0	SF	Brown			1	No	1/D
3428	1	B	Fan Room	T	Pipe Fitting Insulation	1330/01/0B/02	Confirmed	18	EA	1	EA		Sampled confirmed September 1993. small gouge - WO# 1827524		1	Yes	2/B
3428	1	B	Fan Room	N/A	Fiberglass Pipe Insulation		Non Suspect ACM	135	LF	20	LF		Peeling/stains		N/A	N/A	N/A
3428	1	B	Fan Room	N/A	Concrete Ceiling		Non Suspect ACM	1053	SF	0	SF				N/A	N/A	N/A
3428	1	B	Fan Room	N/A	Concrete Block Wall		Non Suspect ACM	1300	SF	0	SF				N/A	N/A	N/A
3428	1	B	Fan Room	N/A	Cement Floor		Non Suspect ACM	1053	SF	0	SF				N/A	N/A	N/A
3428	1	B	Fan Room	N/A	Vibration Damper Cloth		NAD	60	SF	0	SF		Sampled NAD 5/20/1992		N/A	N/A	N/A
3428	1	B	Former Building Engineer's Office (opposite Stairwell)	T	Pipe Fitting Insulation	1330/01/0B/02	Confirmed	9	EA	0	EA		Sampled confirmed September 1993		1	No	1/D
3428	1	B	Former Building Engineer's Office (opposite Stairwell)	N/A	Pipe Insulation 2-6 inch		NAD	40	LF	0	LF		Sampled NAD 9/22/1993		N/A	N/A	N/A
3428	1	B	Former Building Engineer's Office (opposite Stairwell)	N/A	Concrete Ceiling		Non Suspect ACM	264	SF	0	SF				N/A	N/A	N/A
3428	1	B	Former Building Engineer's Office (opposite Stairwell)	N/A	Concrete Block Wall		Non Suspect ACM	980	SF	0	SF				N/A	N/A	N/A
3428	1	B	Former Building Engineer's Office (opposite Stairwell)	M	Floor Tile VAT 9" x 9"	1330/01/0B/03	Confirmed	264	SF	0	SF	Tan	Sampled confirmed 12/29/2003		1	No	1/D
3428	1	B	Former Building Engineer's Office (opposite Stairwell)	N/A	Floor Tile VAT 12" x 12"		NAD	264	SF	0	SF	Blue	Installed on top of previous flooring material (9" x 9" Floor Tile). 12" x 12" Floor Tile sampled NAD 1/13/17 by GC/AK.		N/A	N/A	N/A
3428	1	B	Former Building Engineer's Office Restroom	N/A	Concrete Ceiling		Non Suspect ACM	30	SF	0	SF				N/A	N/A	N/A
3428	1	B	Former Building Engineer's Office Restroom	N/A	Concrete Block Wall		Non Suspect ACM	150	SF	0	SF				N/A	N/A	N/A
3428	1	B	Former Building Engineer's Office Restroom	M	Floor Tile VAT 9" x 9"	1330/01/0B/03	Confirmed	30	SF	0	SF	Tan	Sampled confirmed 12/29/2003		1	No	1/D
3428	1	B	Former Building Engineer's Office Restroom	N/A	Floor Tile VAT 12" x 12"		NAD	30	SF	0	SF	Blue	Installed on top of previous flooring material (9" x 9" Floor Tile). 12" x 12" Floor Tile sampled NAD 1/13/17 by GC/AK.		N/A	N/A	N/A
3428	1	B	School Supply Room	T	Pipe Fitting Insulation	1330/01/0B/02	Confirmed	16	EA	0	EA		Sampled confirmed September 1993		1	No	1/D
3428	1	B	School Supply Room	N/A	Pipe Insulation 2-6 inch		NAD	165	LF	0	LF		Sampled NAD 9/22/1993		N/A	N/A	N/A
3428	1	B	School Supply Room	N/A	Concrete Ceiling		Non Suspect ACM	864	SF	0	SF				N/A	N/A	N/A
3428	1	B	School Supply Room	N/A	Concrete Block Wall		Non Suspect ACM	1680	SF	0	SF				N/A	N/A	N/A
3428	1	B	School Supply Room	N/A	Cement Floor		Non Suspect ACM	864	SF	0	SF				N/A	N/A	N/A
3428	1	B	Building Engineer's Office (end of hall)	T	Pipe Fitting Insulation	1330/01/0B/02	Confirmed	7	EA	0	EA		Sampled confirmed September 1993		1	No	1/D
3428	1	B	Building Engineer's Office (end of hall)	N/A	Pipe Insulation 2-6 inch		NAD	70	LF	0	LF		Sampled NAD 9/22/1993		N/A	N/A	N/A
3428	1	B	Building Engineer's Office (end of hall)	N/A	Concrete Ceiling		Non Suspect ACM	612	SF	0	SF				N/A	N/A	N/A
3428	1	B	Building Engineer's Office (end of hall)	N/A	Concrete Block Wall		Non Suspect ACM	1500	SF	0	SF				N/A	N/A	N/A
3428	1	B	Building Engineer's Office (end of hall)	N/A	Cement Floor		Non Suspect ACM	612	SF	0	SF				N/A	N/A	N/A
3428	1	B	Building Engineer's Office (end of hall)	N/A	Carpet		Non Suspect ACM	612	SF	0	SF				N/A	N/A	N/A
3428	1	B	Custodial Supply Room next to Stairwell	T	Pipe Fitting Insulation	1330/01/0B/02	Confirmed	9	EA	0	EA		Sampled confirmed September 1993		1	No	1/D
3428	1	B	Custodial Supply Room next to Stairwell	N/A	Pipe Insulation 2-6 inch		NAD	36	LF	0	LF		Sampled NAD 9/22/1993		N/A	N/A	N/A
3428	1	B	Custodial Supply Room next to Stairwell	N/A	Fiberglass Pipe Insulation		Non Suspect ACM	672	SF	0	SF				N/A	N/A	N/A
3428	1	B	Custodial Supply Room next to Stairwell	N/A	Concrete Ceiling		Non Suspect ACM	468	SF	0	SF				N/A	N/A	N/A
3428	1	B	Custodial Supply Room next to Stairwell	N/A	Concrete Block Wall		Non Suspect ACM	1200	SF	0	SF				N/A	N/A	N/A
3428	1	B	Custodial Supply Room next to Stairwell	N/A	Cement Floor		Non Suspect ACM	468	SF	0	SF				N/A	N/A	N/A
3428	1	B	Main Hallway	T	Pipe Fitting Insulation	1330/01/0B/02	Confirmed	8	EA	0	EA		Sampled confirmed September 1993		1	No	1/D
3428	1	B	Main Hallway	N/A	Pipe Insulation 2-6 inch		NAD	35	LF	0	LF		Sampled NAD 9/22/1993		N/A	N/A	N/A
3428	1	B	Main Hallway	N/A	Fiberglass Pipe Insulation		Non Suspect ACM	40	LF	0	LF				N/A	N/A	N/A
3428	1	B	Main Hallway	N/A	Concrete Ceiling		Non Suspect ACM	290	SF	0	SF				N/A	N/A	N/A
3428	1	B	Main Hallway	N/A	Concrete Block Wall		Non Suspect ACM	1000	SF	0	SF				N/A	N/A	N/A
3428	1	B	Main Hallway	N/A	Cement Floor		Non Suspect ACM	290	SF	0	SF				N/A	N/A	N/A
3428	1	B	Stairwell next to Generator Room	N/A	Concrete Ceiling		Non Suspect ACM	300	SF	0	SF				N/A	N/A	N/A
3428	1	B	Stairwell next to Generator Room	N/A	Concrete Block Wall		Non Suspect ACM	1000	SF	0	SF				N/A	N/A	N/A
3428	1	B	Stairwell next to Generator Room	N/A	Cement Floor		Non Suspect ACM	300	SF	0	SF				N/A	N/A	N/A
3428	1	B	Stairwell next to Boiler Room	T	Pipe Fitting Insulation	1330/01/0B/02	Confirmed	4	EA	0	EA		Sampled confirmed September 1993		1	No	1/D
3428	1	B	Stairwell next to Boiler Room	N/A	Fiberglass Pipe Insulation		Non Suspect ACM	11	EA	0	EA				N/A	N/A	N/A
3428	1	B	Stairwell next to Boiler Room	N/A	Concrete Ceiling		Non Suspect ACM	286	SF	0	SF				N/A	N/A	N/A

3428	1	B	Stairwell next to Boiler Room	N/A	Concrete Block Wall		Non Suspect ACM	1000	SF	0	SF				N/A	N/A	N/A
3428	1	B	Stairwell next to Boiler Room	N/A	Cement Floor		Non Suspect ACM	286	SF	0	SF				N/A	N/A	N/A
3428	1	AT	Attic	X	X		X	X	X	X	X	X	No Attic	None	X	X	X
3428	1	CS	Crawl Space- Boiler Room	X	X		X	X	X	X	X	X	40 Hard Fittings/300 LF Fbglass Piping	B	X	X	X

Section III Certificates

A. Management Planner/Building Inspector Certificates

Section III – A

These charts indicate the name, the Course Date and Expiration Date and the corresponding Certificate Number of the Management Planner (see above) and the Building Inspector (see below) of individuals that participated in the AHERA 3 Year Annual Inspection and Management Plan process of 2018/2019.

Management Planner	Date Granted	Expiration Date	Certificate Number
Monique Causley	2/6/2018	2/6/2019	745897
Monique Causley	3/5/2019	3/5/2020	748232
Jennifer Donovan	1/25/2019	1/25/2020	ACC-0119-7-005
Julie Mui	10/12/2018	10/12/2019	747215
Megan Vala	9/12/2017	9/12/2018	744960
Megan Vala	9/11/2018	9/11/2019	747079

Building Inspector	Date Granted	Expiration Date	Certificate Number
Noel Abraham	7/27/2018	7/27/2019	94001140
Bernard Brunner	9/22/2017	9/22/2018	79001040
Bernard Brunner	9/13/2018	9/13/2019	94001497
Bernard Bryson	2/5/2018	2/5/2019	ACC-0218-6-029
Bernard Bryson	2/18/2019	2/18/2020	ACC-0219-6-036
Curtis Conner	9/19/2018	9/19/2019	402
William Chaykin, Jr.	9/13/2018	9/13/2019	ACC-0918-6-008
Paul M. Davis	2/6/2018	2/6/2019	745894
Paul M. Davis	2/5/2019	2/5/2020	748067
Ryan Hutsell	2/5/2018	2/5/2019	ACC-0218-6-025
Ryan Hutsell	2/18/2019	2/18/2020	ACC-0219-6-033
Lawrence Jackson	9/13/2018	9/13/2019	ACC-0918-6-001
Mary Anne Lerro	3/6/2018	3/6/2019	746119
Mary Anne Lerro	3/5/2019	3/5/2020	748230
Kristen Masotes	6/7/2018	6/7/2019	ACC-0618-6-019
Kelly Mayberry	12/8/2017	12/8/2018	799992
Kelly Mayberry	12/7/2018	12/7/2019	826406
Jessica Sewell	5/14/2018	5/14/2019	AIR05142018-10
Ananth Vinjamuri	11/17/2017	11/17/2018	396
Ananth Vinjamuri	11/6/2018	11/6/2019	747342

Number 745897

Expiration Date:
02/06/2019

Certificate of Training

CRITERION LABORATORIES, INC.

HEREBY CERTIFIES THAT

Monique Causley

HAS SUCCESSFULLY COMPLETED A 4 HOUR COURSE ENTITLED

Asbestos Management Planner Refresher

INCLUDING CLASSROOM INSTRUCTION

on this 6th day of February 2018

Approved for AHERA Accreditation Under TSCA Title II

400 Street Road
Bensalem, PA 19020
(215) 244-1300 - Phone
(215) 244-4349 - Fax
www.criterionlabs.com

Rev. 20170501
Course is conducted in English

DIRECTOR: J. Weltz

James A. Weltz, CIH, President

Number 748232

Expiration Date:
03/05/2020

Certificate of Training

CRITERION LABORATORIES, INC.

HEREBY CERTIFIES THAT

Monique Causley

HAS SUCCESSFULLY COMPLETED A 4 HOUR COURSE ENTITLED

Asbestos Management Planner Refresher

INCLUDING CLASSROOM INSTRUCTION

on this 5th day of March 2019

Approved for AHERA Accreditation Under TSCA Title II

400 Street Road
Bensalem, PA 19020
(215) 244-1300 - Phone
(215) 244-4349 - Fax
www.criterionlabs.com

Rev. 20170501
Course is conducted in English

DIRECTOR: J. Weltz

James A. Weltz, CIH, President

Certificate of Completion

awarded to

Jennifer Donovan

for successfully completing the prescribed course of study in

Pennsylvania Asbestos Management Planner Initial Course

under TSCA Title II

presented by

ACCESS TRAINING SERVICES, INC.
7921 River Road,Pennsauken New Jersey 08110
(856) 665-3449

1/24-25/19	**1/25/19**	**1/25/20**
Course Date	*Exam Date*	*Expiration Date*
Not Provided	**ACC-0119-7-005**	
Social Security Number	*Certificate Number*	*Mark K. Schläger* *Training Director*

Number 747215

Expiration Date:
10/12/2019

Certificate of Training

CRITERION LABORATORIES, INC.

HEREBY CERTIFIES THAT

Julie Mui

HAS SUCCESSFULLY COMPLETED A 16 HOUR COURSE ENTITLED

Asbestos Management Planner Initial

INCLUDING CLASSROOM INSTRUCTION

10/11/2018 to 10/12/2018

Exam passed on this 12th day of October 2018 - Score - 84

Approved for AHERA Accreditation Under TSCA Title II

400 Street Road
Bensalem, PA 19020
(215) 244-1300 - Phone
(215) 244-4349 - Fax
www.criterionlabs.com

Rev. 20170501
Course is conducted in English

DIRECTOR: J. Weltz

James A. Weltz, CIH, President

Number 744960

Expiration Date:
09/12/2018

Certificate of Training

CRITERION LABORATORIES, INC.

HEREBY CERTIFIES THAT

Megan Vala

HAS SUCCESSFULLY COMPLETED A 4 HOUR COURSE ENTITLED

Asbestos Management Planner Refresher

INCLUDING CLASSROOM INSTRUCTION

on this 12th day of September 2017

Approved for AHERA Accreditation Under TSCA Title II

400 Street Road
Bensalem, PA 19020
(215) 244-1300 - Phone
(215) 244-4349 - Fax
www.criterionlabs.com

Rev. 20170501
Course is conducted in English

DIRECTOR: J. Weltz

James A. Weltz, CIH, President

Number 747079

Expiration Date:
09/11/2019

Certificate of Training

CRITERION LABORATORIES, INC.

HEREBY CERTIFIES THAT

Megan Vala

HAS SUCCESSFULLY COMPLETED A 4 HOUR COURSE ENTITLED

Asbestos Management Planner Refresher

INCLUDING CLASSROOM INSTRUCTION

on this 11th day of September 2018

Approved for AHERA Accreditation Under TSCA Title II

400 Street Road
Bensalem, PA 19020
(215) 244-1300 - Phone
(215) 244-4349 - Fax
www.criterionlabs.com

Rev. 20170501
Course is conducted in English

DIRECTOR: J-Weltz

James A. Weltz, CIH, President

EMSL ANALYTICAL, INC.

Certifies that

Noel Abraham

has successfully completed the course of study for the

Asbestos Building Inspector Refresher Course

for Accreditation under TSCA Title II

EMSL Certificate No. 94001140

Approved by
PA Dept. of Labor and Industry Accreditation # 137
NYS DOH Provider # 668*

Course Date: 07/27/2018
Granted: 07/27/2018
Expiration Date: 07/27/2019

*The NYSDOH form 2832 is the official proof of training for work conducted in NY

Sponsored by:

EMSL Analytical, Inc.
200 Route 130 North
Cinnaminson, NJ 08077
Phone: (800) 220-3675
Fax: (856) 786-5973
www.emsl.com

Stephen Winograd
Training Director

Environmental, Mold, Bacteria, IAQ, Asbestos, Lead, Forensic and Materials Testing Since 1981

EMSL ANALYTICAL, INC.

Certifies that

Bernard Brunner

has successfully completed the course of study for the

Asbestos Building Inspector Refresher Course

for Accreditation under TSCA Title II

EMSL Certificate No. 79001040

Approved by
PA Dept. of Labor and Industry Accreditation # 137
NYS DOH Provider # 668*

Course Date: 9/22/2017
Granted: 9/22/2017
Expiration Date: 9/22/2018

*The NYSDOH form 2832 is the official proof of training for work conducted in NY

Sponsored by:

EMSL Analytical, Inc.
200 Route 130 North
Cinnaminson, NJ 08077
Phone: (800) 220-3675
Fax: (856) 786-5973
www.emsl.com

Michael P. Menz, CIH
Training Director

Environmental, Mold, Bacteria, IAQ, Asbestos, Lead, Forensic and Materials Testing Since 1981

EMSL ANALYTICAL, INC.

Certifies that

Bernard Brunner, Jr.

has successfully completed the course of study for the

Asbestos Building Inspector Refresher Course

for Accreditation under TSCA Title II

EMSL Certificate No. 94001497

Approved by
PA Dept. of Labor and Industry Accreditation # 137
NYS DOH Provider # 668*

Course Date: 09/13/2018
Granted: 09/13/2018
Expiration Date: 09/13/2019

*The NYSDOH form 2832 is the official proof of training for work conducted in NY

Sponsored by:

EMSL Analytical, Inc.
200 Route 130 North
Cinnaminson, NJ 08077
Phone: (800) 220-3675
Fax: (856) 786-5973
www.emsl.com

Stephen Winograd
Training Director

Environmental, Mold, Bacteria, IAQ, Asbestos, Lead, Forensic and Materials Testing Since 1981

Certificate of Completion

awarded to

Bernard Bryson

for successfully completing the prescribed course of study in

Pennsylvania Asbestos Building Inspector Refresher Course

under TSCA Title II

presented by

ACCESS TRAINING SERVICES, INC.
7921 River Road, Pennsauken, NJ 08110
(856) 665-3449

2/5/18	N/A	2/5/19
Course Date	*Exam Date*	*Expiration Date*
Not Provided	ACC-0218-6-029	
Social S ecurity Number	*Certificate Number*	*Mark K. Schläger* *Training Director*

Certificate of Completion

awarded to

Bernard Bryson

for successfully completing the prescribed course of study in

Pennsylvania Asbestos Building Inspector Refresher Course

under TSCA Title II

presented by

ACCESS TRAINING SERVICES, INC.
7921 River Road, Pennsauken, NJ 08110
(856) 665-3449

2/18/19	N/A	2/18/ 20
Course Date	*Exam Date*	*Expiration Date*
Not Provided	ACC-0219-6-036	
Social Security Number	*Certificate Number*	*Mark K. Schläger* *Training Director*

CERTIFICATE NO.

402

G&C Environmental Services, Inc.
19 Mystic Lane, Malvern, Pennsylvania 19355
Telephone (610) 993-9202

This document certifies that Curtis R. Conner

(Name of Trainee)

has successfully completed this Commonwealth of Pennsylvania Department of Labor and Industry Approved Building Inspector Refresher Course, Division Approval Number **PA-0073**, completed as required for asbestos accreditation under the Toxic Substances Control Act, Title II.

This course was held from 09/19/18 to 09/19/18. The examination date was on N/A. This certification expires on 09/19/19 one year from the successful completion of the course.

Gail M. Conner
Authorized Officer's Signature

Gail M Conner
Authorized Officer's Name

Certificate of Completion

awarded to

William Chaykin, Jr.

for successfully completing the prescribed course of study in

Pennsylvania Asbestos Building Inspector Refresher Course

under TSCA Title II

presented by

ACCESS TRAINING SERVICES, IN C.
7921 River Road, Pennsauken, NJ 08110
(856) 665-3449

9/13/18	**N/A**	**9/13/19**
Course Date	*Exam Date*	*Expiration Date*
Not Provided	**ACC-0918-6-009**	
Social Security Number	*Certificate Number*	*Mark K. Schläger* *Training Director*

Number 745894

Expiration Date:
02/06/2019

Certificate of Training

CRITERION LABORATORIES, INC.

HEREBY CERTIFIES THAT

Paul M. Davis

HAS SUCCESSFULLY COMPLETED A 4 HOUR COURSE ENTITLED

Asbestos Building Inspector Refresher

INCLUDING CLASSROOM INSTRUCTION

on this 6th day of February 2018

Exam passed on this 6th day of February 2018 - Score - 88

Approved for AHERA Accreditation Under TSCA Title II

400 Street Road
Bensalem, PA 19020
(215) 244-1300 - Phone
(215) 244-4349 - Fax
www.criterionlabs.com

Rev. 20170501
Course is conducted in English

DIRECTOR: J. Weltz

James A. Weltz, CIH, President

Number 748067

Expiration Date:
02/05/2020

Certificate of Training

CRITERION LABORATORIES, INC.

HEREBY CERTIFIES THAT

Paul M. Davis

HAS SUCCESSFULLY COMPLETED A 4 HOUR COURSE ENTITLED

Asbestos Building Inspector Refresher

INCLUDING CLASSROOM INSTRUCTION

on this 5th day of February 2019

Exam passed on this 5th day of February 2019 - Score - 96

Approved for AHERA Accreditation Under TSCA Title II

400 Street Road
Bensalem, PA 19020
(215) 244-1300 - Phone
(215) 244-4349 - Fax
www.criterionlabs.com

Rev. 20170501
Course is conducted in English

DIRECTOR: J. Weltz

James A. Weltz, CIH, President

Certificate of Completion

awarded to

Ryan Hutsell

for successfully completing the prescribed course of study in

Pennsylvania Asbestos Building Inspector Refresher Course

under TSCA Title II

presented by

ACCESS TRAINING SERVICES, INC.
7921 River Road, Pennsauken, NJ 08110
(856) 665-3449

2/5/18	**N/A**	**2/5/19**
Course Date	*Exam Date*	*Expiration Date*
Not Provided	**ACC-0218-6-025**	
Social S ecurity Number	*Certificate Number*	*Mark K. Schläger* *Training Director*

Certificate of Completion

awarded to

Ryan Hutsell

for successfully completing the prescribed course of study in

Pennsylvania Asbestos Building Inspector Refresher Course

under TSCA Title II

presented by

ACCESS TRAINING SERVICES, INC.
7921 River Road, Pennsauken, NJ 08110
(856) 665-3449

2/18/19	N/A	2/18/ 20
Course Date	*Exam Date*	*Expiration Date*
Not Provided	ACC-0219-6-033	
Social Security Number	*Certificate Number*	*Mark K. Schläger* *Training Director*

Certificate of Completion

awarded to

Lawrence Jackson

for successfully completing the prescribed course of study in

Pennsylvania Asbestos Building Inspector Refresher Course

under TSCA Title II

presented by

ACCESS TRAINING SERVICES, IN C.
7921 River Road, Pennsauken, NJ 08110
(856) 665-3449

9/13/18	**N/A**	**9/13/19**
Course Date	*Exam Date*	*Expiration Date*
Not Provided	**ACC-0918-6-001**	*Mark K. Schläger*
Social Security Number	*Certificate Number*	*Training Director*

Number 746119

Expiration Date:
03/06/2019

Certificate of Training

CRITERION LABORATORIES, INC.

HEREBY CERTIFIES THAT

Mary Anne Lerro

HAS SUCCESSFULLY COMPLETED A 4 HOUR COURSE ENTITLED

Asbestos Building Inspector Refresher

INCLUDING CLASSROOM INSTRUCTION

on this 6th day of March 2018

Exam passed on this 6th day of March 2018 - Score - 92

Approved for AHERA Accreditation Under TSCA Title II

400 Street Road
Bensalem, PA 19020
(215) 244-1300 - Phone
(215) 244-4349 - Fax
www.criterionlabs.com

Rev. 20170501
Course is conducted in English

DIRECTOR:

James A. Weltz, CIH, President

Number 748230

Expiration Date:
03/05/2020

Certificate of Training

CRITERION LABORATORIES, INC.

HEREBY CERTIFIES THAT

Mary Anne Lerro

HAS SUCCESSFULLY COMPLETED A 4 HOUR COURSE ENTITLED

Asbestos Building Inspector Refresher

INCLUDING CLASSROOM INSTRUCTION

on this 5th day of March 2019

Exam passed on this 5th day of March 2019 - Score - 88

Approved for AHERA Accreditation Under TSCA Title II

400 Street Road
Bensalem, PA 19020
(215) 244-1300 - Phone
(215) 244-4349 - Fax
www.criterionlabs.com

Rev. 20170501
Course is conducted in English

DIRECTOR: J-Weltz

James A. Weltz, CIH, President

Certificate of Completion

awarded to

Kristen Masotes

for successfully completing the prescribed course of study in

Pennsylvania Asbestos Building Inspector Refresher Course

under TSCA Title II

presented by

ACCESS TRAINING SERVICES, IN C.
7921 River Road, Pennsauken, NJ 08110
(856) 665-3449

6/7/18	**N/A**	**6/7/19**
Course Date	*Exam Date*	*Expiration Date*
Not Provided	**ACC-0618-6-019**	*Mark K. Schläger*
Social S ecurity Number	*Certificate Number*	*Training Director*

Big Apple Occupational Safety Inc

505 Eighth Avenue, #2305, New York, NY 10018
(212) 564-7656

This Is To Certify That

Kelly Mayberry

SS#: XXX-XX-XXXX

has successfully completed the New York State Department of Health approved course entitled
This course meets requirements of TSCA Title II

Inspector Refresher

(The official record of successful completion is the DOH 2832 Certificate of completion New York State Department of Health Certificate of Asbestos Safety Training)

Course Date: 12/08/2017

Examination Date: 12/08/2017

Expiration Date: 12/08/2018

Certificate Number: 799992

Examination Grade: 100%

Radha Reddy
Training Director

Big Apple Occupational Safety Inc

505 Eighth Avenue, #2305, New York, NY 10018
(212) 564-7656

This Is To Certify That

Kelly Mayberry
SS#: XXX-XX-XXXX

has successfully completed the New York State Department of Health approved course entitled
This course meets requirements of TSCA Title II

Inspector Refresher

*(The official record of successful completion is the DOH 2832 Certificate of completion
New York State Department of Health Certificate of Asbestos Safety Training)*

Course Date: 12/07/2018

Examination Date: 12/07/2018

Expiration Date: 12/07/2019

Certificate Number: 826406

Examination Grade:

Radha Reddy
Training Director

AEROSOL MONITORING & ANALYSIS, INC.

This is to certify that

JESSICA SEWELL

has met the attendance requirements and successfully completed the course entitled

4-HOUR EPA ASBESTOS INSPECTOR REFRESHER

For Accreditation Under TSCA Title II

05/14/2018	05/14/2018	5/14/2019	DAVID TRUMAN	David Truman
Course Date	**Exam Date**	**Expiration Date**	**Principal Instructor**	
AIR05142018-10	VAAIR05142018-10		E. Rush Barnett	E. Rush Barnett
Certification No.	**Virginia Certification No.**		**Course Director**	

1331 Ashton Road P.O.Box 646 Hanover, MD 21076 P: 410-684-3327 F: 410-684-3724

www.amatraining.com

CERTIFICATE NO. 396

G&C Environmental Services, Inc.
19 Mystic Lane, Malvern, Pennsylvania 19355
Telephone (610) 993-9202

This document certifies that Ananth Vinjamuri
(Name of Trainee)

has successfully completed this Commonwealth of Pennsylvania Department of Labor and Industry Approved Building Inspector Refresher Course, Division Approval Number PA-0073, completed as required for asbestos accreditation under the Toxic Substances Control Act, Title II.

This course was held from 11/17/17 to 11/17/17. The examination date was on N/A. This certification expires on 11/17/18 one year from the successful completion of the course.

Gail M. Conner
Authorized Officer's Signature

Gail M Conner
Authorized Officer's Name

Number 747342

Expiration Date:
11/06/2019

Certificate of Training

CRITERION LABORATORIES, INC.

HEREBY CERTIFIES THAT

Ananth K. Vinjamuri

HAS SUCCESSFULLY COMPLETED A 4 HOUR COURSE ENTITLED

Asbestos Building Inspector Refresher

INCLUDING CLASSROOM INSTRUCTION

on this 6th day of November 2018

Exam passed on this 6th day of November 2018 - Score - 96

Approved for AHERA Accreditation Under TSCA Title II

400 Street Road
Bensalem, PA 19020
(215) 244-1300 - Phone
(215) 244-4349 - Fax
www.criterionlabs.com

Rev. 20170501
Course is conducted in English

DIRECTOR: J. Weltz

James A. Weltz, CIH, President

Asbestos Hazard Emergency Response Act (AHERA)
Environmental Compliance Audit
Cross Reference Table

In response to the AHERA Environmental Compliance Audit a Cross Reference Table has been prepared for inclusion into the Environmental Management Plan. The purpose of this Cross Reference Table is to link the following documents to the AHERA Management Plan.

Cross Reference Table 3 Year Reinspection Report follows this Cross Reference Table documentation.	
Subject Matter	**Location of Required Documents**
Designated Person	Pages 1 - 3
Annual Notification	Pages 4 - 5
6 Month Periodic Surveillance Outline of Events	Page 6
3 Year Re-inspections Outline of Events	Page 7
Asbestos Management Program (operations and maintenance)	Pages 8 - 20
Asbestos Investigation Report (AIR)	Attachment 1 Letter Dated August 4, 2006
Training (included in the Asbestos Management Program)	The original records are centralized at the School District's Environmental Library. Copies are maintained on staff and are required to be maintained in the latest Reinspection Report. 2 hour awareness training records for all Building Engineers, Custodian Assistants and maintenance personnel 40 hour worker/supervisor training records for the OEMS A-Team and various AST tradesmen.
Response Actions (monthly mailings if applicable)	The original documents are on file at the School District's Environmental Library.
	Copies of the original are mailed to the Schools Main Office for retention with the Management Plan documentation. These documents are typically kept separate from the management plan in an update binder due to the potential volume of response action reports.

SCHOOL DISTRICT OF PHILADELPHIA

ASBESTOS DESIGNATED PERSON

Gerald F Junod
Office of Capital Programs
Environmental Management & Services
440 N Broad Street, 3rd Floor
Philadelphia, PA 19130
Telephone: 215 400 6738
Fax: 215 400 4751

Drexel University- Asbestos Building Inspector Course **January 9-11, 1989 24 Hours**
Drexel University- Asbestos Management Planner Course **January 12-13, 1989 16 Hours**
Criterion Laboratories, Inc. - Asbestos Management Planner Course October 11-12, 2012 16 Hours

Annual Building Inspector Refreshers **1990 to Present 4 Hours**
Drexel University
Criterion Laboratories, Inc
Access Training Services, Inc.

Annual Building Management Planner Refreshers **1990 to 1994 4 Hours**
Drexel University
Criterion Laboratories, Inc **2013 to Present 4 Hours**

Environmental Manager, School District of Philadelphia
Manages the design and implementation of asbestos and lead projects for the Capital Improvement Program and other District Departments including Facilities & Operations and Information Technology. Ensures that asbestos abatement and lead remediation projects are expertly designed and executed in accordance with industry best management practice standards and regulations.

Manager, City of Philadelphia Asbestos Control Program
Served as the Asbestos Control Program Manager for the City of Philadelphia, Department of Public Health, Air Management Services, Asbestos Control Unit from August 1, 2003 through October 23, 2006.

Mid Atlantic Regional Environmental Consortium (MAREC)
Former member with attendance and participation commitments of all quarterly EPA Region III and yearly National Asbestos Regulatory Conferences sponsored by the EPA and the National Conference of State Legislators respectively as a representative for the City of Philadelphia Department of Public Health Air Management Services from 1994 through 2006.

Philadelphia Environmental Task Force
Former member of the Philadelphia Environmental Task force as a representative and point of contact for the City of Philadelphia Department of Public Health Air Management Services Asbestos Control Unit from 2002 through 2006.

Asbestos Instructor

Worked as the primary instructor for the initial and annual Asbestos Project Inspector training and licensing program as mandated by City of Philadelphia Department of Pubic Health Asbestos Control Regulations from August 1994 through October 2006.

Worked as a lead instructor with an Environmental Consulting Firm and approved by the US EPA for the initial and annual refresher training courses for various asbestos occupational disciplines such as the Building Inspector, Management Planner and Worker/Supervisor from 1991 through 1994.

I certify that the general, local agency responsibilities as stipulated in Section 763.84 will be met.

Gerald F. Junod
Asbestos Designated Person
Environmental Manager
Office of Environmental Management and Services

SCHOOL DISTRICT OF PHILADELPHIA

Accreditation Information Statement

All persons who inspect for Asbestos Containing Building Materials (ACBM) and who will design or carry our response actions with respect to assumed and confirmed ACBM, will be accredited by an EPA approved course and/or a State Contractors AccreditationProgram under Sections 206 (c) and 206 (b) of Title II of the ACT.

Gerald F. Junod
Asbestos Designated Person
Environmental Manager
Office of Environmental Management and Services

THE SCHOOL DISTRICT OF
PHILADELPHIA

OFFICE OF ENVIRONMENTAL MANAGEMENT AND SERVICES
440 N. Broad Street, Suite 373
Philadelphia, PA 19130
Telephone (215) 400-4750
Fax (215) 400-4751

OFFICIAL NOTICE

PLEASE POST

To: Principals
Building Administrators
Building Engineers
Building Occupants
Parents/Guardians

From: Francine Locke, M.S., Director
Office of Environmental Management and Services

Date October 1, 2018

Subject: Annual Notification Letter: Asbestos Hazard Emergency Response Act

---

The Federal Register published on October 30, 1987, Subpart E, in Schools: Final Rule and Notice, 763.84 (c)(d) states that each local education agency shall ensure that workers and building occupants or guardians are to be informed at least once each school year about inspections, response actions and post-response action activities including re-inspections and periodic surveillance activities. The School District as the Local Education Agency (LEA), retains such reports that are available for public inspection in the Office of the Principal or Building Administrator.

The Principal or Building Administrator is required to do the following with this notification:

1. Post in a Public Place or Main Office
2. Inform Building Occupants
3. Send a copy of this notification to Parents or Guardians

THE SCHOOL DISTRICT OF
PHILADELPHIA

OFFICE OF ENVIRONMENTAL MANAGEMENT AND SERVICES
440 North Broad Street, Suite 373
Philadelphia, PA 19103

Legal Notice: Annual AHERA Notification Letter
Asbestos Report Available for Your School

2018/2019 School Year

Dear Parents/Guardians, School Staff, Temporary Workers and or Contractors:

Pursuant to the Federal Environmental Protection Agency (EPA) mandate, as required by 40 C.F.R. 763.84 (c)(d) of public access to environmental records, this letter is to acknowledge the availability of your facility's Asbestos Hazard Emergency Response Act (AHERA) Management Plan.

Members of the school staff, parents/guardians, temporary workers and/or contractors, are required to receive a copy of this Notification Letter.

The School District, as the Local Education Agency (LEA), retains such reports that are available for public inspection in the Office of the Principal or Building Administrator.

If you have any questions, feel free to contact Francine Locke, Director of the Office of Environmental Management and Services @ 215 400 5213, flocke@philasd.org. Find your school's AHERA Report at www.philasd.org/capitalprograms/programsservices/environmental/.

THE SCHOOL DISTRICT OF
PHILADELPHIA

OFFICE OF ENVIRONMENTAL MANAGEMENT AND SERVICES
440 North Broad Street, Suite 373
Philadelphia, PA 19103

Legal Notice: Annual AHERA Notification Letter
Asbestos Report Available for Your School

2018/2019 School Year

Dear Parents/Guardians, School Staff, Temporary Workers and or Contractors:

Pursuant to the Federal Environmental Protection Agency (EPA) mandate, as required by 40 C.F.R. 763.84 (c)(d) of public access to environmental records, this letter is to acknowledge the availability of your facility's Asbestos Hazard Emergency Response Act (AHERA) Management Plan.

Members of the school staff, parents/guardians, temporary workers and/or contractors, are required to receive a copy of this Notification Letter.

The School District, as the Local Education Agency (LEA), retains such reports that are available for public inspection in the Office of the Principal or Building Administrator.

If you have any questions, feel free to contact Francine Locke, Director of the Office of Environmental Management and Services @ 215 400 5213, flocke@philasd.org. Find your school's AHERA Report at www.philasd.org/capitalprograms/programsservices/environmental/.

THE SCHOOL DISTRICT OF
PHILADELPHIA

OFFICE OF ENVIRONMENTAL MANAGEMENT AND SERVICES
440 N. Broad Street, Suite 373
Philadelphia, PA 19130
Telephone (215) 400-4750
Fax (215) 400-4751

AHERA
Six Month Surveillance
Outline of Events

- Pursuant to the Federal Environmental Protection Agency (EPA) mandate, as required by 40 CFR 763.92(b), the following procedure is to be implemented. At least once every six (6) months after a Management Plan is in effect, each Local Education Agency (LEA) shall conduct a periodic surveillance in each building that it owns or leases that contains Asbestos Containing Building Materials (ACBM) or is assumed to contain ACBM.

- The first Bi-Annual Inspection starts in the Spring (March, April, May) and again in the Fall (October, November, December) of each year. The Building Engineer/Assistant should assist the Building Inspector with appropriate access to all areas including (Crawlspaces/Attics) and rooms in the facility. There is no action required of the Principal.

- The Building Inspector shall visually inspect all areas that are identified in the Management Plan as ACBM or assumed ACBM. The date of the surveillance is recorded, the inspectors name and any changes in the conditions of the materials.

- The Building Inspector shall make a copy of the inspection document and insert into the front of the latest Management Plan (AHERA Three Year Reinspection report). The original document is returned to the LEA's Environmental Library and filed

THE SCHOOL DISTRICT OF
PHILADELPHIA

OFFICE OF ENVIRONMENTAL MANAGEMENT AND SERVICES
440 N. Broad Street, Suite 373
Philadelphia, PA 19130
Telephone (215) 400-4750
Fax (215) 400-4751

AHERA
Three Year Reinspection
Outline of Events

- Pursuant to the Federal Environmental Protection Agency (EPA) mandate, as required by 40 CFR 763.85(b) the following procedure is to be implemented. At least once every three (3) years after a Management Plan is in effect, each Local Education Agency (LEA) shall conduct a reinspection of each building that it owns or leases that contains Asbestos Containing Building Material's (ACBM's) or is assumed to contain ACBM.

- Subsequent Three Year Re-inspections (2009, 2012, 2015, etc) shall start in the Fall (October, November, December, January). The Building Engineer/Assistant should assist the Building Inspector with appropriate access to all areas including (Crawlspaces/Attics) and rooms in the facility. There is no action required of the Principal.

- An accredited Building Inspector shall visually inspect and touch to determine friability, all areas that are identified in the Management Plan as ACBM or assumed ACBM. The date of the surveillance is recorded, the inspectors name and any changes in the conditions of the materials. The Building Inspectors state of accreditation and license number is required.

- After the inspection, the Building Inspector shall make a copy of the inspection documents and insert into the front of the latest Management Plan (AHERA Three Year Reinspection report). The original document is returned to the LEA's Environmental Library and filed.

- The Building Inspector shall return the reinspection data to the Management Planner to be assessed and determine appropriate response actions and a report issued (AHERA Three Year Reinspection report). One copy of the report is delivered to the schools Principal to be permanently retained with all previous environmental data. Another copy is retained in the LEA's Environmental Library.

THE SCHOOL DISTRICT OF
PHILADELPHIA

OFFICE OF ENVIRONMENTAL MANAGEMENT AND SERVICES
440 N. Broad Street, Suite 373
Philadelphia, PA 19130
Telephone (215) 400-4750
Fax (215) 400-4751

School District of Philadelphia
Asbestos Management Program

TABLE OF CONTENTS

Definitions.....Page 9

1. Introduction.....Page 10

2. Summary of Asbestos Management Plan
3. Asbestos Management Plan Execution.....Page 11
- **a. General Execution**

4. Summary of Program Execution
- **a. Asbestos Management Plan Execution**

5. Responsibilities
- **a. OEMS**
- **b. Asbestos Worker/Supervisor "A-TEAM".....Page 12**
- **c. Asbestos Designated Person**
- **d. Supervisor or Project Manager (Capital, Maintenance & Facilities)**
- **e. Employee Capital.....Page 13**
- **f. Employee Maintenance**
- **g. Employee Facilities and Custodial**

6. Requirements.....Page 14
- **a. Employee Exposure Monitoring**
- **b. Employee Notification**
- **c. Observation of Monitoring**
- **d. Training Program**
- **e. Access of Information**
- **f. Record Keeping**

7. AHERA O&M Plan.....Page 15
- **a. Controls**

8. O&M Response Actions.....Page 16
- **a. Facility Maintenance Isolation of Area**
- **b. Unlikely Contact with ACM/PACM**
- **c. Accidental Disturbance of ACM/PACM**
- **d. Planned Disturbance of ACM/PACM**
- **e. Miscellaneous ACM/PACM.....Page 17**
- **f. Vinyl Asbestos Floor Tile**
- **g. Mastic/Adhesives**
- **h. Woven Vibration Dampers**
- **i. Other Work Practices**
- **j. Fiber Release Episodes**

9. References and Resources.....Page 18

DEFINITIONS / ACRONYMS

ACM/PACM:	**Asbestos Containing Material/Potential Asbestos Containing Material**
AHERA:	**Asbestos Hazard Emergency Response Act**
AIR FORM:	**Asbestos Inspection Report Form**
Amended Water:	**Water to which a surfactant (soap) has been added**
AMP:	**Asbestos Management Program/Asbestos Management Plan**
Asbestos Designate Person:	**Individual assigned by the district to oversee asbestos related issues.**
Asbestos Regulated Area:	**Location that is posted as an asbestos work area in which only approved and accredited personnel are permitted to enter**
AST:	**Asbestos Support Team involving approved and accredited school district tradespersons personnel that are school district person**
A-TEAM:	**School District of Philadelphia asbestos workers**
CIP:	**Capital Improvement Program**
Consultant:	**Asbestos consulting firm hired by the District**
Demolition Directive:	**Memorandum – August 4, 2006 from Patrick Henwood**
EPA:	**Environmental Protection Agency**
In House Personnel:	**School District of Philadelphia asbestos workers**
LEA:	**Local Education Agency**
O&M:	**Operations and Maintenance**
OEMS:	**Office of Environmental Management and Services**
OSHA:	**Occupational Safety and Health Administration**
PEL:	**Permissible Exposure Limit**
PSD or SDP:	**Philadelphia School District/School District of Philadelphia**
PSIT:	**Philadelphia School Improvement Team**
STEL:	**Short Term Exposure Limit**

1. Introduction

The School District of Philadelphia, Asbestos Policy Statement:

> "The School District of Philadelphia is dedicated to providing a safe and healthful work environment for its employees, students, faculty, contractors and visitors. In recognition of the potential health problems associated with asbestos, the School District of Philadelphia is committed to a comprehensive asbestos control program. This program is implemented and maintained through the School District of Philadelphia's Office of Environmental Management and Services (OEMS)."

OEMS has the responsibility of establishing procedures for asbestos abatement, asbestos inspection, air monitoring, renovation and demolition activities within all School District of Philadelphia owned or leased facilities.

These procedures are developed to ensure that:

(1) People are not exposed to significant levels of asbestos fibers
(2) Asbestos waste is handled and disposed of properly
(3) Members of the School District of Philadelphia community have access to the Office of Environmental Management and Services for information, assistance, guidance, and interpretation regarding asbestos related matters.
(4) Members of the School District of Philadelphia community have access to the Asbestos Management Plans as required and outlined in the US EPA AHERA regulations including annual written notification to all parents.
(5) Compliance with all applicable Federal, State and Local Asbestos Regulations

Requirements outlined in this manual are mandatory in nature where the word "SHALL" is used and are advisory in nature where the word "SHOULD" is used.

2. Summary of Asbestos Management Program

The School District of Philadelphia's Asbestos Management Program was established to meet the requirements of Federal, State, and Local Regulations.

These regulations include, but are not limited to:

- US Environmental Protection Agency Asbestos Hazard Emergency Response Act (US EPA AHERA) and National Emissions Standard for Hazardous Air Pollutants subpart M, Part 61 (NESHAP);
- US Department of Labor, Occupational Safety and Health Administration (OSHA) General Industry Standard (29 CFR 1910.1001) and the OSHA Asbestos Standard for the Construction Industry (29 CFR 1926.1101);
- The Commonwealth of Pennsylvania, Department of Labor and Industry, Asbestos Occupations, Accreditation and Certification Act;
- The City of Philadelphia, Department of Public Health, Asbestos Control Regulations.

3. Asbestos Management Program Execution

a) General Execution

The Office of Environmental Management and Services (OEMS) develops, implements and manages safety and health programs for the School District of Philadelphia faculty, staff and students and assists with ensuring that all contractors comply with Federal, State and Local Environmental Regulations. The OEMS provides the oversight of School District of Philadelphia employees (Asbestos A-Team), environmental consultants, and asbestos abatement contractors for all projects within the School District of Philadelphia concerning Asbestos Containing Materials.

The control of safety and health hazards at the School District of Philadelphia is primarily through the implementation of engineering, work practice and administrative controls. Personal Protective Equipment (PPE) is used to supplement these controls or whenever the controls are not feasible or are in the process of being implemented. PPE is also recommended whenever exposures to chemical, physical or biological agents can be prevented or reduced by its use.

This written program establishes the procedures necessary to:

1) meet established standards and federal regulations for occupational exposure to asbestos fibers;
2) meet the requirements of the City of Philadelphia Asbestos Control Regulations which encompasses the disturbance and/or abatement of asbestos containing building materials;
3) provide the necessary health and safety protection to the School District of Philadelphia staff, faculty, students, contractors and visitors.

This program is strengthened by input and cooperation with the Philadelphia Federation of Teachers (PFT), Health and Welfare Fund.

4. Summary of Program Execution

a) Asbestos Management Program Execution

The Asbestos Management Program is administered by the Office of Environmental Management and Services (OEMS). OEMS provides the following services primarily through professional consultants:

(1) exposure monitoring services;
(2) building inspection/surveys (bulk sampling) for the identification of asbestos containing materials;
(3) asbestos project design services;
(4) asbestos abatement project and air monitoring services;
(5) emergency response to fiber release episodes;
(6) education/information;
(7) medical monitoring;
(8) training for School District of Philadelphia personnel

5. Responsibilities

a) Office of Environmental Management and Services

OEMS is responsible for performing the following functions:

(1) Developing and administering of the Asbestos Management Program.
(2) Providing asbestos-related services to all School District of Philadelphia departments.
(3) Conducting required training of the Asbestos Management Program and working jointly with departments to schedule training.
(4) Identifying and posting areas where labeling/signage are required.
(5) Medical Monitoring of OEMS "A-TEAM" and other departments "AST" Asbestos Program staff.

(6) Certification and training as required for OEMS "A-TEAM" and other departments "AST" Asbestos program staff.
(7) Record keeping as outlined in Section 3.5 and all records as by required by US EPA AHERA regulations.

b) Asbestos Worker/Supervisor - "A-TEAM"

(1) OEMS shall ensure that all "A-TEAM" workers/supervisors adhere to the following requirements:
    a) Attend an initial Worker/Supervisor Asbestos Course;
    b) Maintain the annual re-certification per EPA AHERA requirements and Commonwealth of Pennsylvania Asbestos Occupations, Accreditation and Certifications Act;
    c) Undergo an annual Asbestos Medical Evaluation;
    d) Undergo an annual Respirator Medical Clearance;
    e) Undergo an annual Respirator Fit Testing.

c) Asbestos Designated Person
The Asbestos Designated Person is responsible for:

(1) Assuring the health and safety of employees, students and visitors in the School District of Philadelphia facilities under his/her control.
(2) Being kept informed of all areas under his or her jurisdiction where potential asbestos exposures exist and initiating protection programs that adhere to the Asbestos Management Program requirements of this manual.
(3) Assuring that Asbestos Management Program requirements are adhered to by principal investigators, project managers, supervisors, or division heads, and School District of Philadelphia personnel under their supervision.
(4) Ensuring that all employees within the Asbestos Management Program comply with (OSHA 1910.1001 (j) (7) (iv)) and the US EPA AHERA regulations by attending the required training.
(5) Ensure the posting of:
    a) Warning labels/signage
    b) Commonwealth of Pennsylvania Asbestos Abatement and Demolition/Renovation Notification form
    c) Asbestos Inspection Reports (AIR) form (where required)
    d) Ensuring that Construction Projects follow the Demolition Directive procedures as outlined in the August 4, 2006 letter.

d) Supervisor or Project Manager (Capital, Maintenance and Facilities)
Each person in charge of a project, maintenance/repair, renovation/demolition, or other activity from the Departments of Capital, Maintenance, and/or Facilities, where asbestos containing material may be present is responsible for:

Identifying, with the assistance of OEMS, asbestos containing building materials prior to any disturbance of these materials. Various Federal (EPA and OSHA) and Local (City of Philadelphia Asbestos Control Regulations) require Asbestos Inspections prior to renovation/demolition activities. This shall be accomplished by always following the Asbestos Management Program Procedures as follows:

(1) Ensure that the requirements of the Asbestos Management Program Procedures are followed by all personnel, trades, and contractors who are involved with the project;

(2) Review of the required Asbestos Inspection Report (AIR) form (Attachment 1) and AHERA Management Plan documents prior to activities that may disturb any Asbestos Containing Materials;
(3) Perform all project related duties as outlined in the Project Management Responsibilities;
(4) Keep the department chairperson or director informed on any actions proposed or taken regarding the Asbestos Management Plan;
(5) Ensuring that Construction Projects follow the Demolition Directive procedure outlined in the August 4, 2006 letter.

e) Employee – Capital

School District of Philadelphia Capital employees and/or consultants shall:

(1) Ensure that no suspect or asbestos containing building materials are disturbed in the course of the projects they are performing or managing. This shall be accomplished by notifying their supervisor and OEMS by issuance of a work order permit (a.k.a PSIT Service Request Form) and verifying that the materials which may be disturbed are non-asbestos containing. If this information is not available or verification has not been made, these materials should not be disturbed.
(2) Immediately notify OEMS and their supervisor in the event of a potential fiber release episode upon discovery of visible damage to asbestos containing materials.
(3) Ensuring that Construction Projects follow the Demolition Directive procedures as outlined in the August 4, 2006 letter.

The types of projects represented as part of the Capital Improvement Program are as follows:

(1) Complete Renovation of an existing building that addresses all facility component concerns and educational program needs;
(2) Major Renovation of an existing building addressing significant facility component and educational improvements;
(3) Addition to an existing building (either as an attachment or stand-alone structure) to accommodate needed program space;
(4) Conversion of an existing facility to accommodate a change in educational program;
(5) Facility Component Improvement of specific facility needs (i.e. electrical or HVAC system upgrades, ADA improvements, life safety improvements, exterior renovations, etc.)

f) Employee – Maintenance

School District of Philadelphia Maintenance employees shall:

(1) Ensure that no suspect or asbestos containing building materials are disturbed in the course of their duties or work they are performing. This shall be accomplished by notifying their supervisor and OEMS by issuance of a work order permit and verifying that the materials which may be disturbed are non-asbestos containing. If this information is not available or verification has not been made, these materials should not be disturbed.
(2) Immediately notify OEMS and their supervisor in the event of a potential fiber release episode or upon discovery of visible damage to asbestos containing materials.
(3) All employees involved in maintenance activities shall attend required Asbestos Awareness training program within 60 days of employment.

g) Employee – Facilities & Custodial
School District of Philadelphia Facilities and Custodial employees shall:

(1) Ensure that no suspect or asbestos containing building materials are disturbed in the course of their duties or work they are performing. This shall be accomplished by notifying their supervisor and OEMS by issuance of a work permit and verifying that the materials which may be disturbed are non-asbestos containing. If this information is not available or verification has not been made, these materials should not be disturbed;
(2) Immediately notify OEMS and their supervisor in the event of a potential fiber release episode or upon discovery of visible damage to asbestos containing materials.
(3) All employees involved in Facilities and Custodial activities shall attend require Asbestos Awareness training program within 60 days of employment.

6. Requirements

a) Employee Exposure Monitoring
When information indicates that an employee's exposure to asbestos fibers may equal or exceed an 8-hour time-weighted average of 0.1 f/cc * (per OSHA 1910.1001 & 1926.1101), OEMS shall develop and implement an asbestos exposure monitoring program. The sampling strategy shall be designed to identify employees by work task (job classification) that is exposed to asbestos fibers that exceed an 8-hour time-weighted average of 0.1 f/cc.

b) Employee Notification
OEMS shall notify in writing, each employee exposed to asbestos fibers at or above an 8-hour time weighted average of 0.1 f/cc.

c) Observation and Monitoring
OEMS shall provide employees or their representatives with an opportunity to observe any exposure measurements conducted.

d) Training Program
OEMS shall institute a training program which meets the requirements of AHERA for all employees who perform maintenance operations in a facility/school which contains asbestos containing materials or presumed asbestos containing materials and 1910.1001 (j), and the Commonwealth of Pennsylvania Department of Labor and Industry and the City of Philadelphia Asbestos Control Regulations. The affected departments shall ensure employee participation in this program. The OEMS "A-TEAM" and other departments "AST" Asbestos Program staff training shall be conducted annually for each employee as required by all Federal, State and Local for each asbestos discipline.

All Asbestos Awareness training as required by AHERA shall be performed within 60 days of employment and shall include:

- Health effects of asbestos
- Locations of ACM and PACM in the building/facility
- Recognition of CM and PACM damage and deterioration
- Requirements of the OSHA 1910.1001 standard relating to maintenance
- Proper response to fiber release episodes
- Procedure to be followed to isolate areas affected by fiber release

e) Access to Information
OEMS shall make available to affected employees or their representative's copies of the Occupational Safety and Health Administration (OSHA) General Industry Standard Part 1910.1001 and the department shall post a copy in the workplace.

f) Record Keeping

OEMS shall maintain an accurate record of all employee exposure measurements. OEMS and/or the School District of Philadelphia Human Resources Department shall maintain records of employee medical monitoring program. OEMS shall maintain all employee training records. All records shall be provided upon request to employees, former employees, representatives designated by the individual employee.

7. AHERA OPERATIONS AND MAINTENANCE PLAN

a) CONTROLS

i. Work Order System

Minimizing disruption of ACM/PACM during maintenance and renovation activities is the primary goal and task encountered by OEMS. Operations and maintenance employees and contractors should be warned to avoid conducting any maintenance work which may disturb ACM/PACM. Initiating a work order system, where all work orders or requests are channeled through the Office of Environmental Management and Services (OEMS), will be the method used to control and minimize disruption of ACM/PACM.

Any work performed by in-house personnel or contractors that could or will impact ACM/PACM shall be coordinated by OEMS. A completed Asbestos Inspection Report Form (Attachment 1) shall be issued to in-house personnel and/or all contractors whose work could impact ACM/PACM. This form should accompany each contract issued to an outside contractor and posted on the jobsite.

All work order requests for maintenance and renovation activities in areas where ACM/PACM is suspected or known to be present are to be submitted to OEMS prior to proceeding with work. OEMS is responsible for reviewing asbestos survey records for information about the presence of ACM/PACM in the area where the work is to be performed. OEMS should physically inspect the area to ensure existing records reflect actual conditions. If no asbestos is present, a work order is not necessary and the planned actions can proceed. If ACM/PACM is found to be present in the area, OEMS will sign the work order application and obtain an approved and accredited asbestos contractor or assign OEMS "A-TEAM" to abate the ACM/PACM.

ii. Regulated Areas

The owner will identify and regulate all areas where airborne concentrations of ACM/PACM exceed the Permissible Exposure Limit (PEL)* (Per OSHA determined to be 0.1 f/cc) and/or short term exposure limit (STEL) (Per OSHA determined to be 0.1 f/cc), or there is reasonable possibility that the (PEL) and/or (STEL) may be exceeded. All ACM/PACM removal activities involving thermal system insulation ACM/PACM (Class I), surfacing ACM/PACM (Class I), and miscellaneous ACM/PACM such as floor tile, roofing, and siding mastic, etc. (Class II), and repair and maintenance operations where thermal system insulation and surfacing ACM/PACM is likely to be disturbed (Class III) will be performed in accordance with federal, state, and local regulations. All asbestos abatement work and activities will be designed and managed as asbestos regulated areas. These areas will be demarcated and labeled.

iii. Warning Signs

Warning signs shall be displayed at all approaches to each asbestos regulated area. The asbestos abatement contractor will provide OSHA warning signs in all regulated areas during removal, repair, and other maintenance activities. OEMS will provide AIRs to all contractors who must inform all employees and supervisors working in locations contiguous to asbestos regulated areas of the potential hazards and work practices required.

iv. Warning Labels

Warning labels and./or signage shall be affixed to all raw materials, mixtures, scrap, waste, debris, and other products containing asbestos fibers, or to their containers. Generally, the asbestos abatement contractor or OEMS A-Team personnel will provide all warning labels for ACM/PACM containment.

8. O & M RESPONSE ACTIONS

The Asbestos Management Program general O&M procedures are outlined in this section. Additional requirements specific to asbestos abatement activities are included in the Project Design documents for all Asbestos Abatement Work. Regular cleaning, inspection, and reporting of ACM/PACM deterioration or other problems must be diligently practiced by all employees including custodial and maintenance personnel.

a) Facility Maintenance Isolation of Area Responsibilities

Maintenance personnel are often required to work in areas where ACM/PACM may potentially be disturbed. Most maintenance activities are conducted by in-house staff, outside contractors, or a combination.

Emergency fiber release episodes, such as pipe fitting or valve breaks, emergency boiler work, or mechanical equipment repair will be responded to by OEMS A-Team personnel or asbestos abatement contractor personnel. The owner's maintenance staff will: (1) isolate the emergency fiber release area; (2) post warning signs to prevent unauthorized access, and (3) notify their supervisor and OEMS. OEMS will ensure that the fiber release area remains isolated and is properly cleaned by and approved and accredited abatement contractor or by OEMS A-TEAM personnel.

b) Unlikely Contact with ACM/PACM

Maintenance activities or repairs which can be performed without contacting or disturbing the ACM/PACM require little more than normal care and good workmanship. For example, valves which are either uncovered or covered with non-asbestos insulation can be packed or repaired without disturbing asbestos insulation on nearby pipes. The major precaution is to ensure that maintenance and custodial personnel are familiar with procedures such as isolating the area, posting warning signs, and notifying OEMS in the event of any accidental ACM/PACM disturbance.

c) Accidental Disturbance of ACM/PACM

Maintenance and facilities personnel shall notify OEMS any time a fiber release is suspected. If friable ACM/PACM becomes airborne in the building,

d) Planned Disturbance of ACM/PACM

Maintenance activities that may impact ACM/PACM include access to a valve, flange, duct, or related system component.

Where asbestos-containing insulation must be removed to maintain or repair the thermal system, the ACM/PACM will imminently be disturbed. ACM/PACM removal work shall be conducted by OEMS A-Team personnel or an approved and accredited asbestos abatement contractor.

If friable ACM/PACM becomes airborne in the building, maintenance and facilities personnel shall secure the area and contact OEMS. OEMS shall respond accordingly.

e) Miscellaneous ACM/PACM

Miscellaneous types of ACM/PACM may include vinyl asbestos floor tiles, mastics/adhesives and woven vibration dampers. Disturbance of these materials should be avoided. Routine maintenance activities involving these materials should not pose a problem if handled properly. Questions on the proper removal and disposal of miscellaneous ACM/PACM should be directed to OEMS. OEMS will contact an approved and accredited asbestos abatement contractor or utilize OEMS A-TEAM personnel to assist with miscellaneous ACM/PACM clean-up activities.

f) Vinyl Asbestos Floor Tile

Asbestos-containing floor tiles in good condition are considered non-friable unless they are crushed, drilled, sawed, sanded or disturbed by any activity that breaks up the material. Routine maintenance of these materials should employ the use of non-abrasive buffers and wet cleaning technique. Broken or loose floor tiles should be removed and disposed of as asbestos waste by OEMS. Remaining debris should be vacuumed with a HEPA vacuum and the area wet mopped using amended water.

g) Mastics/Adhesives

Mastics and adhesives containing asbestos in good condition are considered non-friable and do not pose a potential health concern unless crushed, drilled, sawed, sanded, or otherwise abraded. Questions on the proper removal should be directed to OEMS.

h) Woven Vibration Dampers

Woven vibration dampers in good condition are considered non-friable and do not pose a potential health concern unless cut, crushed, drilled, sawed, sanded, or otherwise abraded. Questions on the proper removal should be directed to OEMS.

i) Other Work Practices

Any special work not included in this section should be addressed to OEMS for review prior to the initiation of work that may involve the disturbance of ACM/PACM.

j) Fiber Release Episodes

Facilities and maintenance staff should report to OEMS the presence of asbestos debris, water or physical damage to ACM/PACM, or any other evidence of possible fiber release. OEMS should have the OEMS A-Team personnel or an approved and accredited abatement contractor respond to the site to clean up debris and make repairs as soon as possible. OEMS will also contact a consultant to conduct air monitoring and prepare a report and submit at project completion to OEMS for each episode. OEMS will forward the reports for each site location AHERA Management Plan accordingly.

9. REFERENCES and RESOURCES

Applicable regulations for asbestos projects impacted by renovation, demolition, and maintenance activities.

- **Philadelphia Air Management Services – Asbestos Control Unit**

  http://www.phila.gov/health/units/ams/Asbestos/asbestos.html

- **Pennsylvania Asbestos Occupations, Accreditation and Certification Act**

  http://www.dli.state.pa.us/landi/cwp/view.asp?a=185&q=56262&landiNav=

- **United States Environmental Protection Agency Asbestos Home Page**

  http://www.epa.gov/asbestos/

- **Occupational Safety and Health Administration (OSHA) Asbestos Home**

  http://www.osha.gov/SLTC/asbestos

City of Philadelphia - Department of Public Health
Public Health Services - Air Management Services
Asbestos Control Unit - 321 University Av., 19104

Asbestos Inspection Report
School District of Philadelphia projects ONLY

Office Use Only		
	Date Received L&I:	Date Received AMS:
	Date Inspected:	Inspector #

1. Name of Building: Phone #

2. Name of Building Owner: School District of Philadelphia Phone # 215-400-4750
440 North Broad Street, Philadelphia, PA 19130

3. Name of Licensed Investigator: License # Phone #

4. Name of Certified Lab: License # Phone #

5. Scope of Work: (include all locations)

A review of the SDP Design Drawings was performed ☐ Yes (List Information Below) ☐ No -Schedule a meeting with OEMS

Asbestos Containing Material Present? ☐ Yes (List Below) ☐ No

6. List Asbestos Containing Material (ACM) located in the planned renovation/demolition area(s). Damaged ACM must be listed and then repaired or removed prior to renovation. You (Investigator) must label all ACM that may be left in the work area. Page 1 of __

Location	Description	Type (Code 1)	Amount Square	Amount Linear	Condition (Code 2)	Action (Code 3)

Code 1	Code 2	Code 3
FRI - Friable	DD - Deteriorated or Delaminated	REM - Removal necessary prior to Demo/Reno
NF1 - Non-Friable, Cat. 1	ND - Non-Damaged	NRN - No removal necessary, label ACM
NF2 - Non-Friable, Cat. 2		REP - Repair & Label ACM, removal not necessary

I hereby certify that the foregoing statements are true and the information contained in this report is true. This certification is made subject to the penalties set forth in 18 PA. C.S. S4904 relating to unsworn falsification to authorities. Furthermore I certify that the inspection, sampling, and labeling requirements of section X of the Asbestos Control Regulation (ACR) have been met. The building owner has been notified of the ACR requirements and given a copy of this report. If the inspection has revealed ACM which will be disturbed by the proposed work or if it has revealed ACM in bad condition, the building owner has been notified to remove or repair the ACM in accordance with the ACR prior to renovation or demolition activity.

Signature of Licensed Asbestos Investigator:	Date:	Signature of Building Owner:	Date:

Asbestos Inspection Report
School District of Philadelphia projects ONLY

Page 2 of _____ *Project Name:* _____ *Project No.* _____

6. *continued*
List Asbestos Containing Material (ACM) located in the planned renovation/demolition area(s). Damaged ACM must be listed and then repaired or removed prior to renovation. You (Investigator) must label all ACM that may be left in the work area.

Location	Description	Type (Code 1)	Amount Square Ft.	Amount Linear Ft.	Condition (Code 2)	Action (Code 3)

7. List all locations inspected that do **NOT** have asbestos containing material present:

Location	Location	Location	Location

8. List all homogeneous materials present in this school:

ASBESTOS CONTAINING MATERIALS	NON-ASBESTOS MATERIALS

9. Caution labels affixed to all ACM ? ☐ Yes ☐ No

All contractors' employees involved in the demolition or renovation activity must receive a copy or have access to this Asbestos Inspection Report.

Signature _____ Date _____